

TEST REPORT

Experimental Verification
of the
Presray Reactor Cavity Liner Seal
for the
Yankee Nuclear Power Station

Prepared for:

YANKEE ATOMIC ELECTRIC COMPANY

Prepared by:

Impell Corporation
333 Research Court
Technology Park/Atlanta
Norcross, Georgia 30092

July, 1985

Impell Report No. 03-0570-1101

8511010222 850806
PDR ADOCK 05000029
Q PDR

TITLE: EXPERIMENTAL VERIFICATION OF THE PRESRAY REACTOR CAVITY LINER SEAL

NUMBER: 03-0570-1101

REVISION: 0

PAGE iii **OF** iv

RECORD OF REVISION

Rev. No.	Pages Revised, Description of Change
0	Original

TABLE OF CONTENTS

	<u>Page</u>
Title Page	1
Approval Coversheet	11
Revision Control	111
Table of Contents	iv
1.0 Introduction	1
2.0 Objective	1
3.0 Presray PR-2598 Bladder Seal	2
4.0 Methods, Test Equipment, Test Procedures & Instrumentation	3
5.0 Results	10
6.0 Conclusions	19
7.0 Appendices	
A. Photographs	
B. Test Data	
C. Instrumentation	
D. Correspondence	
E. Test Specification	
F. Resumes	

1.0 INTRODUCTION

This report documents the results of testing the Presray T-Slot Seal used in the annulus between the shield tank cavity and the reactor vessel flange during refueling at the Yankee Nuclear Power Station to contain the water in the refueling cavity.

The test was conducted to satisfy a requirement of NRC I. E. Bulletin 84-03 by demonstrating that the Presray T-Slot Seal will not undergo gross failure during use in the refueling cavity. Gross failure is interpreted as the pushing through of the seal between the reactor pressure vessel (RPV) and the refueling shield tank cavity wall or incurring a leakage rate above the cavity filling pumps capacity. This bulletin was issued by the NRC as a result of an event that occurred during a recent refueling at Connecticut Yankee. In particular, the seal between the RPV and the refueling cavity did not retain its integrity during refueling and the cavity water drained into the containment.

Testing was performed at a location approximately 4 miles from Impell's SER office. The testing area was established inside a local machine shop and utilized shop air, water and electricity. Testing was performed by Impell personnel with Yankee Atomic personnel in attendance. The Impell personnel involved with the project are identified in Appendix F of this report. Testing was initiated on 4/22/85 and concluded 4/29/85. This report includes the objectives of the testing, a description of the Presray Seal tested, test methods, equipment, procedures and instrumentation. The test results are evaluated and conclusions are presented.

2.0 TEST OBJECTIVE

The objective of this testing program was to evaluate the integrity of the Presray T-Slot Seal in terms of:

1. Failure limit/factor of safety
2. Push through resistance/water pressure vs. seal displacement
3. Bladder pressure effects/worst case determination
4. Leakage rate vs. water head
5. Temperature effects
6. Creep effects
7. Gap width/height offset effects

3.0 PRESRAY PR-2598 BLADDER SEAL

A Presray PR-2598 T-Slot Seal was provided by Yankee Atomic to be used for the testing program. The seal came from plant stock and had been scheduled for use in an upcoming outage. The seal was molded of Presray's 60 durometer EPDM Compound E-603. A typical cross-section of the seal is shown on Figure No. 1.




Figure No. 1 - Presray PR-2598, E603 Seal

The seal was identified by stamped markings from Presray as follows:

<u>Mfg. Date</u>	<u>Mfg. No.</u>	<u>Ser. No</u>
4-Q-82	PR-2598-1	SN-19051-1

To prepare for insertion into the test apparatus, the seal was first cut into three foot sections. A thin rubber innertube matching the internal dimension of the seal bladder was inserted into each seal and its air tap drawn through a pre-drilled hole in the bottom of the seal.

The ends of the seal were then sealed using a thin rubber fabric to provide a smooth surface to contact the plexiglass end plates of the test cell. The thin covers expanded with the bladder during inflation and contracted with the seal as it pushed into the gap during loading. The plexiglass end covers prevented the rubber fabric from expanding in the longitudinal direction.

Additionally, three small electrical conductors were bonded to the top of the seal for the level indicator system. The final seal configuration prior to insertion into the test cell is shown on Figure No. 2.




Figure No. 2 - Modified Seal, Ready for Testing

4.0 METHODS, TEST EQUIPMENT, TEST PROCEDURES & INSTRUMENTATION

This section describes the method in which the testing was performed and provides an overview of the methods, equipment, procedures, and instrumentation used during testing.

4.1 Methods

In order to best simulate the loading conditions found during refueling, the test cell was designed to induce loading on the Presray seal by using water pressure. Water pressure would best reproduce the distributed forces and water lubrication effects found in the seal installation. The test apparatus was therefore designed to impose a water pressure boundary around the top half of the seal while maintaining proper longitudinal end sealing and avoiding adverse end effects. The air bladder pressure, water pressure, and temperature was adjustable and regulated by an air, a water pressure, and a temperature control system, respectively. Gap conditions were adjustable and a collection trough provided measurement of any leakage through the seal. Seal displacement and creep was monitored by the displacement measurement system. The test apparatus and supportive systems are detailed and illustrated in section 4.3.

4.2 Test Matrix

A test matrix was established that encompassed the key parameters governing the seal installation at Yankee Nuclear Power Station. The matrix contained the seventeen individual tests listed on Table 4.1. The water head for all tests was regulated from 0 to a maximum of 300 ft. in intervals of 5-10 psi. At each pressure interval, displacement and leakage readings were taken. The displacement readings provided the method of comparison between the individual tests. Bladder pressure effects, creep and gross failure were also of interest to evaluate seal performance. The installed gap width was varied to determine seal sensitivity and three high temperature tests simulating loss of the shutdown cooling system were performed. Two additional tests for lubrication effects and "seal not set" were also evaluated.

CAVITY SEAL TEST MATRIX

Test No.	Bladder Pressure	Head of Water 5-10 psi incr	Leakage Readings	Displacement Readings	Water Temperature	Annulus Gap Size	Air Bladder Pressure Loss	Creep Effects	Failure Test
1	0 psi	0-300 ft.	X	X	70	Normal		X	
2	30 psi	0-300 ft.	X	X	70	Normal	X	X	X or worst case
3	50 psi	0-300 ft.	X	X	70	Normal	X	X	of tests 1,2,3
4	0 psi	0-300 ft.	X	X	70	Max. 1		X	
5	30 psi	0-300 ft.	X	X	70	Max. 1	X	X	X or worst case
6	50 psi	0-300 ft.	X	X	70	Max. 1	X	X	of tests 4,5,6
7	0 psi	0-300 ft.	X	X	70	Max. 1 & offset		X	
8	30 psi	0-300 ft.	X	X	70	Max. 1 & offset	X	X	X or worst case
9	50 psi	0-300 ft.	X	X	70	Max. 1 & offset	X	X	of tests 7,8,9
10	0 psi	0-300 ft.	X	X	70	Max. 2 & offset		X	
11	30 psi	0-300 ft.	X	X	70	Max. 2 & offset	X	X	X or worst case
12	50 psi	0-300 ft.	X	X	70	Max. 2 & offset	X	X	of tests 10,11,12
13	0 psi	0-300 ft.	X	X	150	Normal	---	X	
14	30 psi	0-300 ft.	X	X	150	Normal	---	X	X or worst case
15	50 psi	0-300 ft.	X	X	150	Normal	---	X	of tests 13,14,15
16	30 psi	0-300 ft.	X	X	70	Normal w/grease	---	X	----
17	30 psi	0-300 ft.	X	X	70	Seal not seated	---	X	----

Gap dimensions are as follows:

1. Normal = 15/16 in.
2. Max. 1 = 1-1/16 in.
3. Max. 2 = 1-3/16 in.
4. Offset = + 1/4 in.

Table 4.1 - Test Matrix

4.3 Test Equipment

The test equipment consisted of a test cell with supportive air, leakage, hydraulic, temperature and displacement measurement systems. A brief description and diagram of each system, as used in the experiment is detailed below.

4.3.1 Test Cell

The test cell provided the pressure boundary and support structure for the seal. The internal dimensions duplicated the RPV/Cavity Liner gap at the Yankee Nuclear Power Station. The simulated RPV and cavity liner support blocks were curved at a radii of 74-1/4" and 75-3/16" respectively to simulate the actual configuration at full scale. The RPV-cavity gap was varied from 15/16 to 1-3/16 inches. Testing was also conducted with elevations of the RPV flange and cavity liner offset by 1/4". The 1-3/16" gap and 1/4" offset tests were chosen as upper bound values to examine the effects of large gaps and offsets on seal performance. These conditions were therefore special cases and in no way represented actual conditions. Figure No. 3 shows a detailed cross section of this interface. The test cell structure is 3 ft. long x 9-1/2 in. wide x 1-1/2 ft. high. Internally, the test cell was divided into two sections with the upper half capable of being pressurized. Plexiglass end covers and portholes were provided to allow visual inspection of the seal behavior and leakage. The test cell is shown in Figure No. 4.




Figure No. 3 - RPV Cavity Liner Interface




Figure No. 4 - Test Cell

4.3.2 Air System

The air system maintained constant air bladder pressure during testing. The system consisted of an air supply, test gauge, and air lines with an air connection at the seal as shown in Figure No. 5.




Figure No. 5 - Air System

4.3.3 Water Pressure System

The water pressure system provided water to the upper portion of the test cell and maintained a given pressure as desired. The system consisted of a reservoir, water pump, filter system, pressure regulator with bypass, test gauge, fill lines and drainage hoses arranged as shown on Figure No. 6.




Figure No. 6 - Water Pressure System

4.3.4 Temperature Control System

The temperature control system recirculated water from the upper portion of the test cell through a water heater and returned it to the test cell. The temperature control system is capable of maintaining a test cell temperature of 150°F. The system consisted of a temperature control unit with a thermo-couple, a six element heater, and a recirculating pump as shown in Figure No. 7.




Figure No. 7 - Temperature Control System

4.3.5 Displacement Measurement System

The displacement measurement system was designed to measure the midpoint seal elevation through the pressure boundary as the seal was loaded. The system is shown on Figure No. 8. Consisting of three displacement probes, dial indicators, and an electrical level indicator device, the system provided elevations to + or - .001 inch at three longitudinal locations on the seal.




Figure No. 8 - Displacement Measurement System

4.3.6 Leakage Measurement System

The leakage measurement system consisted of a 2 ft. long trough placed beneath the seal which drained into a graduated beaker. The leakage rate determined with this apparatus was then converted into a rate representing the entire annular seal. The system is shown on Figure No. 9.




Figure No. 9 - Leakage Measurement System

4.4 Test Procedures

The testing procedures followed the steps as outlined in section 5.0 of Test Specification 0570-035-01, Rev. 0, contained in Appendix E of this report. The procedures detail the equipment set up, test preparation, measurements, and precautions used during testing.

4.5 Instrumentation

The instruments used during testing are listed on the instrumentation identification sheet found in Appendix C. The sheet details the function, size and range of each instrument used in the testing.

The pressure and temperature gauges were calibrated within the accuracy of each gauge. The displacement readout gauges were calibrated to within $\pm .005$ inches. The graduated beaker used to measure leakage rate was precalibrated to ± 5 ml. The applicable calibration certificates traceable to the National Bureau of Standards (NBS) are located in Appendix C. No ASTM standards were applicable.

5.0 RESULTS

Under the installation tolerances for the seal configuration at Yankee, gross failure by push through was not accomplished within the pressures obtained by the test apparatus (12X design head). The seal exhibited a substantial resistance to push through.

Leakage was measured throughout the testing and found to be very minor in scope. In most instances the leakage was nonexistent.

At the higher pressures the seal was prevented from a push through failure by the lower plate on the cavity liner side. The seal would compress into the gap and lodge against the lower plate preventing leakage from occurring as well as a gross push through failure.

The individual effects of the variation in test parameters are examined for the seal and are detailed on the following pages.

5.1 Push Through Resistance

For the normal operating and installation parameters (25 ft. water head, 30 psi bladder, and normal annulus gap), the seal exhibited a displacement into the gap by a nominal .004 in. At 6 times the design head, the displacement increased to approximately 1/4 inches and the seal was almost touching the lower ledge of the cavity liner flange. At 12 times the design head, the seal still exhibited sufficient resistance to prevent failure by push through as it was compressed into the lower ring gap at the lower ledge of the cavity wall. Figure No. 10 below shows seal behavior as described above.




Figure No. 10 - Seal Behavior Under Loading

5.2 Gap Width and Offset Heights

The installation tolerances for the Yankee gap configuration provided a nominal gap width of $15/16" + 1/16"$. Tests were conducted at $15/16"$ (normal gap) and a conservative $1-1/16"$ (Max. 1) and two of the tests are compared in Figure No. 11. As would be expected, the wider gap produced higher displacement for equal water pressures. The amount of the difference however was negligible with displacement readings within $3/16"$ as shown.

The $1/4"$ offset tests also reflected very little variation in performance versus tests without the height difference. As shown in Figure 11, the recorded displacement difference between test 4 (Max. 1) and test 7 (Max 1 with $1/4"$ offset) was insignificant, being less than $1/16"$.

The $1\ 3/16"$ gap with $1/4"$ offset tests provided insight into the sensitivity of the seal design. Although recording predictability more displacement as shown in Figure No. 11 (Max. 2 w/offset), the seal maintained its integrity to values well beyond normal conditions. Although not shown, test No. 11 (Max. 2 w/offset-30 psi bladder) maintained its integrity to values exceeding nine times the normal water pressure before the test was terminated due to test cell pressure limitations.




Figure No. 11 - Gap Width and Offset Effects

5.3 Bladder Pressure

As can be expected higher bladder pressure provides increased resistance to seal displacement into the annulus gap. This effect can be seen on Figure 12. This figure shows seal displacement as a function water pressure, for various bladder pressures.




Figure No. 12 - Bladder Pressure Effects

5.4 Leakage Rate

Seal leakage along a 2 ft. section of seal was measured for all 17 tests. The results are shown in Table 5.1 as well as Figure No. 13. As can be seen from Table 5.1, the seal provided excellent resistance to leakage with the majority of the test points reflecting no leakage at all.

Excessive leakage was only observed when the seal was unpressurized and not seated prior to filling the test cell with water. To accomodate this condition, the tests conducted at 0 psi bladder pressure were initiated by inflating the bladder to a pressure of 10 psi or less and increasing the water pressure to approximately 5 psi. It is important to note that no leakage occurred at the design head for any test while the bladder was inflated (Test 2, 3, 5, 6, 8, 9, 11, 12, 14-17).

TOTAL ADJUSTED SEAL LEAKAGE *
(CPM**)

Water Pressure (psi)	Test No.															
	Normal Gap			Max 1 Gap			Max 1 Gap w/offset			Max 2 Gap w/offset			Normal Gap at 150°F			Normal Gap w/Grease not seated
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16 17
5	0	0	0	.9	0	0	0	0	0	0	0	0	2.1	0	0	0
10	2.9	0	0	1.4	0	0	0	0	0	0	0	0	0	0	0	0
15	-	0	~0	1.2	0	0	0	0	0	0	0	0	0	0	0	0
20	0	0	~0	~0	0	0	0	0	0	5.2	0	~0	0	~0	0	0
30	.3	0	~0	21.3	1.9	1.2	2.6	0	0	.55	.94	~0	0	0	0	-
40	0	~0	0	10.3	5.2	1.3	0	0	.63	-	0	0	0	0	0	-
50	3.1	0	0	3.1	0	0	~0	.9	-	0	0	0	0	0	0	-

* Total Adjusted Seal Leakage = Measured Leakage amount x 19.6
** ~0 <3000 drops/min.

Table No. 5.1 - Seal Leakage




Figure No. 13 - Leakage Rate

5.5 Creep

Several creep readings were taken at varying pressures during testing. As can be expected, the amount of creep displacement varied with time as well as with the water pressure the seal was subjected to. In general, the individual results were typical of the curves shown on Figure No. 14. Creep at the design head was virtually nonexistent. Creep at 2 to 3 times the normal water head would diminish after 5-10 minutes with a total displacement of .015-.020". At higher pressures, the seal height would level off in 10-20 minutes after displacing .030-.080 in.




Figure No. 14 - Creep

5.6 Air Bladder Pressure Loss

Several tests were conducted to evaluate the effects of sudden pressure loss of the air bladder. Sample test results are shown on Figure No. 15

As can be seen on the graph, sudden loss of air bladder pressure produced additional seal movement into the gap. The amount of the displacement into the gap however was minor. The effects of sudden bladder loss did not adversely affect seal performance.




Figure No. 15 - Bladder Pressure Loss Effects

5.7 Temperature Effects

Three tests at varying bladder pressure with normal gap dimensions were conducted at an elevated temperature of approximately 150°F. More displacement was observed at the elevated temperatures (see Figure 16) than at ambient temperatures. The elevated temperatures however, were not detrimental to the seals push through resistance. It is important to note that at the design cavity water pressure, increased temperature has a negligible effect on push through resistance. Each of the higher temperature tests were terminated after reaching the pressure limit of the test apparatus (approximately 12 times design head) without incurring failure by push through.




Figure No. 16 - Temperature Effects

5.8 Lubrication Effects

Prior to installation, the seal is fully cleaned by plant procedure to remove surface debris. A lubricated seal was tested to account for the possibility of improper handling and installation.

As shown in Figure No. 17 a seal lubricated with silicone grease displaced more than an unlubricated seal. As opposed to a displacement surge at around 20 psi of cavity pressure for an inflated unlubricated seal, the displacement surge occurred as soon as cavity pressure was applied. The remainder of the displacement curve paralleled the unlubricated curve.




Figure No. 17 - Lubrication Effects

5.9 Installation Effects

In order to observe effects of not completely installing and seating a seal prior to inflation and cavity pressurization, one test was conducted at normal conditions (70°F, 30 psi bladder, normal gap) with the seal flange between 5/8" and 3/4" above the point of being seated. Figure No. 18 is a normalized curve comparing unseated seal behavior to that of a seated seal. As can be seen from this graph the cavity pressure associated with the displacement surges corresponds to approximately 15 to 20 psi for both the seated and unseated seal. Once seated, the seal that was initially unseated will have appropriately the same displacement characteristics as the seated seal.




Figure No. 18 - Installation Effects

6.0 CONCLUSION

The Presray Seal provided a resistance to gross push through exceeding the capacity of the test apparatus (12X design head) for the installation tolerances existing at Yankee. Gross push through of the seal was prevented by the lower horizontal plate on the cavity liner side.


The effects of gap dimensions, bladder pressure, creep, sudden bladder pressure loss, temperature, seal lubrication and incomplete seal installation were studied. Though the effects of variation in the bladder pressures, temperatures, and lubrication were visible, no detrimental effect to seal integrity resulted. The effects of creep, sudden bladder pressure loss, and incomplete seal installation were also shown not to have a detrimental effect on seal integrity.

Cavity leakage rate was monitored for all tests. The seal's resistance to leakage was exceptional. The majority of the tests exhibited no leakage. Bladder pressure proved to be critical to maintain sealing for water heads from 0 to approximately 12 feet cavity pool depth. At the normal cavity water depth of 25 ft. the inflated seal (30 or 50 psi) exhibited no leakage for the various gap dimensions and temperatures tested.


In general, the volume of data collected during testing provided consistent results. Five different seals were used with few data discrepancies noted. For the installation tolerances at Yankee, the seal exhibited exceptional protection against push through and leakage considerations.

APPENDIX A


	<u>No. of Pages</u>
Photographs	4



PHOTOGRAPH NO. 1 - TEST NO. 4
with a 1-1/16" gap under a design
head (10 psi) without bladder pressure.




PHOTOGRAPH NO. 2 - TEST NO. 6
at the design head with a bladder
pressure of 50 psi. The gap width
is 1-1/16".



PHOTOGRAPH NO. 3 - TEST NO. 7

at the design head without bladder
pressure. The gap is $1\text{-}1/16$ " and has
a $1/4$ " offset.



PHOTOGRAPH NO. 4 - TEST NO. 9
at the design head with an over-
pressurized bladder. The gap width
is $1\text{-}3/16$ " with a $1/4$ " offset.

APPENDIX B

	<u>No. of Pages</u>
Test Matrix	1
Data Sheets	70
Displacement Probe Location	1

CAVITY SEAL TEST MATRIX

Test No.	Bladder Pressure	Head of Water 5-10 psi incr	Leakage Readings	Displacement Readings	Water Temperature	Annulus Gap Size	Air Bladder Pressure Loss	Creep Effects	Failure Test
1	0 psi	0-300 ft.	X	X	70	Normal		X	
2	30 psi	0-300 ft.	X	X	70	Normal	X	X	X or worst case
3	50 psi	0-300 ft.	X	X	70	Normal	X	X	of tests 1,2,3
4	0 psi	0-300 ft.	X	X	70	Max. 1		X	
5	30 psi	0-300 ft.	X	X	70	Max. 1	X	X	X or worst case
6	50 psi	0-300 ft.	X	X	70	Max. 1	X	X	of tests 4,5,6
7	0 psi	0-300 ft.	X	X	70	Max. 1 & offset		X	
8	30 psi	0-300 ft.	X	X	70	Max. 1 & offset	X	X	X or worst case
9	50 psi	0-300 ft.	X	X	70	Max. 1 & offset	X	X	of tests 7,8,9
10	0 psi	0-300 ft.	X	X	70	Max. 2 & offset		X	
11	30 psi	0-300 ft.	X	X	70	Max. 2 & offset	X	X	X or worst case
12	50 psi	0-300 ft.	X	X	70	Max. 2 & offset	X	X	of tests 10,11,12
13	0 psi	0-300 ft.	X	X	150	Normal	---	X	
14	30 psi	0-300 ft.	X	X	150	Normal	---	X	X or worst case
15	50 psi	0-300 ft.	X	X	150	Normal	---	X	of tests 13,14,15
16	30 psi	0-300 ft.	X	X	70	Normal w/grease	---	X	----
17	30 psi	0-300 ft.	X	X	70	Seal not seated	---	X	----

Gap dimensions are as follows:

1. Normal = 15/16 in.
2. Max. 1 = 1-1/16 in.
3. Max. 2 = 1-3/16 in.
4. Offset = + 1/4 in.

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/22/85
2. Test No. 1
3. Seal I.D. 2
4. Nominal Gap Width (in) 15/16
Offset (in) 0
5. Bladder Pressure (psi) 0
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) unlub Method N/A
8. Gap Width (in) Offset (in)

Left .939 .018
Middle N/A N/A
Right .926 .008

Left

middle
front
view port

 Right

9. Pressure Cavity Height (H-in)


RPV

CAVITY

Left 4.750" 4.768"
Right 4.750" 4.758"

10. Gauges a) ^{ASHCROFT} Air Model No. Q-107 Range 0-60
Smallest subdivision .5 psi
- b) ^{ASHCROFT} Water Model No. Q-103 Range 0-60
Smallest subdivision .2 psi
MARSH - J8 024, 0-300psi @ 10 psi subdivisions
- c) ^{FENWALL} Temp. Model No. SS-002160-14 Range 0-1200°C
Smallest Subdivision 1°C °R

11. Dial indicators: Left Model No. N/A
Middle Model No. 99823 SEARS
Right Model No. 11347 SEARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
0	SLW	4/22/85	WJ	4/27/85		JOB NO 0570-035-2551 CALC NO 0570-035-01
REV	BY	DATE	CHECKED	DATE		

REV	0	BY	SLW	DATE	4/22/85	CHECKED	VF	DATE	4/22/85
<div style="display: flex; justify-content: space-between;"> <div> IMPELL <small>LABORATORY</small> </div> <div> Yankee Atomic Elect. Co. Yankee Atomic Plant </div> </div>									
CALC NO 0570-035-01					JOB NO 0570-035-2551				
PAGE 2 OF 70									

Date 4/22/85
Test No. 1

TEST DATA SHEET Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
1	10:30	1		0	0	0	3	27°C	200ml/7(s)	LEAKS AT ONE PLACE, CHECK FOR HARD SPOT
2	10:47	5		N/A	N/A	N/A	9			SEATED, LEAKAGE STOPPED
3	10:47	10		.816	.848	.835	0		200ml/21.5(s)	
4	10:52	20		.780	.815	.806	0		0	
5	10:54	N/C		N/C	N/C	N/C	N/C		N/C	
6	10:55	30		.748	.776	.768	0		100ml/45(s)	LEAKS AT POT. HARD SPOT
7	10:58	N/C		N/C	N/C	N/C	N/C		N/C	
8	10:59	40		.707	.730	.725	0		0	

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	0	BY	SLW	DATE	4/22/85	CHECKED	WJ	DATE	4/27/85
<div style="display: flex; justify-content: space-between;"> <div> IMPELL <small>INTEGRATION</small> </div> <div> Yankee Atomic Electric Co. Yankee Atomic Plant </div> </div>									
CALC NO		JOB NO		PAGE					
0570-025-01		0570-075-2551		3		OF 70			


TEST DATA SHEET
Presray Seal Test

Date 4/22/85
Test No. 2

Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements (in.)			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
9	11:00	50		.667	.675	.664	0		100ml/10(s)	LEAK AT PRT. HARD SPOT
10		N/C	11:04	.662	N/C	N/C	0			
11	11:04	60		.615	.607	.575	0		200ml/18(s)	LEAK AT SAME PRT. HARD SPOT
12			11:07	.608	N/C	.555	0			DEEP-V SEAL SHAPE
13	11:08	68		.561	.475	.477	0		0	CHANGED TO MARSH GAUGE
14		N/C	11:10	~.507	~.426	~.472	0		0	
15	11:11	78		N/A	N/A	.368	0		100ml/33 1/2(s)	LEAK AT SAME PRT. HARD SPOT
16		N/C	11:16	N/A	N/A	.335	0			

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	0	BY	SLW	DATE	9/22/85	CHECKED	WJ	DATE	11/27/85
<div style="display: flex; justify-content: space-between;"> <div>  <p>IMPELL CORPORATION</p> </div> <div> <p>Yankae Atomic Electric Co.</p> <p>Yankae Atomic Plant</p> </div> </div>									
JOB NO 0570-035-2551 CALC NO 0570-035-01					PAGE 4 OF 70				

TEST DATA SHEET Presray Seal Test

Date 9/22/85
Test No. 1

Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements (in.)			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
17	11:17	98	11:18	N/A	N/A	.280	0		0	SEAL FLANGES VERTICAL MOT OF THE LENGTH
18	11:20	108		N/A	N/A	.244	0	27°C	0	
19	11:24	118		N/A	N/A	.228	0		0	
20	11:26	131		N/A	N/A	.187	0	27°C	0	

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/22/85
2. Test No. 2
3. Seal I.D. 2
4. Nominal Gap Width (in) 15/16
Offset (in) 0
5. Bladder Pressure (psi) 30
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) unlub. Method N/A
8. Gap Width (in) Offset (in)

Left .939 .018
Middle N/A N/A
Right .926 .008

middle

front
view port


 Left Right

9. Pressure Cavity Height (H-in)

	<u>RPV</u>	<u>CAVITY</u>
Left	<u>4.750"</u>	<u>4.768"</u>
Right	<u>4.750"</u>	<u>4.758"</u>

10. Gauges
 - a) Air Model No. ^{ASHCROFT}Q-107 Range 0-60
Smallest subdivision .5 psi
 - b) Water Model No. ^{ASHCROFT}Q-103 Range 0-60
Smallest subdivision .2 psi
MARSH-JB024, 0-300psi @ 10psi subdivisions
 - c) Temp. Model No. ^{FENWALL}55-00360-404 Range 0-1200°C
Smallest Subdivision 1°C R

11. Dial indicators: Left Model No. N/A
Middle Model No. 99823 SEARS
Right Model No. 11347 SEARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
					PAGE 5	
0	SLW	4/22/85	WF	4/22/85		
REV	BY	DATE	CHECKED	DATE		
					JOB NO 0570-035-2551 CALC NO 0570-035-01	
					OF 70	


TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/22/85
Test No. 2

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0		0		N/A	0	0	0			SEAL EMPTY
1	8:22	0		N/A	+0.015	+0.016	30		0	
2	8:23	5		N/A	+0.013	+0.014	30		0	
3		5	8:25	N/A	+0.013	+0.014	30		0	NO CREEP
4	8:26	10		N/A	+0.011	+0.011	30.2		0	
5	8:27	15		N/A	+0.007	+0.009	30.0		0	
6		15	8:29	N/A	+0.007	+0.003	30.0		0	
7	8:30	20		N/A	-0.880	-0.786	30.0		0	

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	SLW	4/22/85	WJ	4/22/85
BY					
DATE					
CHECKED					
DATE					
					
YANKEE Atomic Electric Co. YANKEE Atomic Plant					
CALC NO JOB NO 0570-075-2551 0570-075-01					
PAGE 6 OF 70					

REV	0	BY	SLW	DATE	4/22/85	CHECKED	WJ	DATE	4/23/85
<div style="display: flex; justify-content: space-between;"> <div> IMPELL CORPORATION </div> <div> Yankee Atomic Electric Co. Yankee Atomic Plant </div> </div>									
JOB NO 0570-035-2551 CALC NO 0570-035-01									
PAGE 7 OF 70									

Date 4/22/85
Test No. 2

TEST DATA SHEET Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
8	8:37	22		.890	.878	.785	30		0	
9		22	8:42	.890	.878	.785	30		0	
10	8:43	25	8:44	.887	.875	.781	30		0	
11	8:45	30		.882	.871	.779	30		0	PROB. HIT BOTTOM
12	8:48	35		.873	.874	.855	.762	30	0	HAVE NOT HIT BOTTOM
13		35	8:50	.869	.849	.761	30		0	
14		35	8:53	.869	.849	.761	30		0	
15	8:55	40		.859	.830	.749	30			SEAL LEVEL

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	BY	SLW	DATE	9/22/85	CHECKED	WJ	DATE	4/27/85
<div style="display: flex; justify-content: space-between;"> <div> IMPELL <small>CONSTRUCTION</small> </div> <div> Yankee Atomic Electric Co. Yankee Atomic Plant </div> </div>									
JOB NO 0570-035-2551 CALC NO 0570-035-01					PAGE 2 OF 70				

TEST DATA SHEET Presray Seal Test

Date 9/22/85
Test No. 2

Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
16		40	8:57	.858	.825	.748	30		0	
17		40	8:59	N/C	N/C	N/C	30		0	
18	9:00	45		.854	.821	.739	30		0	SEAL HAS HIT BOTTOM OF GAP
19		45	9:02	.848	.819	.736	30		0	
20		45	9:05	N/C	N/C	N/C	30		0	
21	9:05	50		.835	.808	.726	30		0	
22		50	9:08	.830	.803	.722	30		0	
23		50	9:10	.830	N/C	.722	30		0	

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	0	BY	SLW	DATE	9/22/85	CHECKED	Wf	DATE	9/22/85
<div style="display: flex; justify-content: space-between;"> <div> IMPELL CORPORATION </div> <div> Yankee Atomic Electric Co. Yankee Atomic Plant </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div> CALC NO 0570-035-01 </div> <div> JOB NO 0570-035-2551 </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div> PAGE 9 OF 70 </div> </div>									

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 9/22/85
Test No. 2

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
24	9:10	55		.817	.791	.711	29.9		82 drops/min	
25		55	9:14	.814	.786	.705	30		NK	
26	9:15	60		.805	.777	.696	30		139 drops/min	
27		60	9:16	.799	.768	.689	30			SEAL CLOSER TO BOTTOM
28		58 (MARSH)	9:19	.798	.767	.688	30.0			GO ON ASHCROFT
29	9:21	68		.719	.730	.656	30		200ml/2.5min (PRES. ABOVE MARSH GUAGE)	MARSH GUAGE (PRES. ABOVE MARSH GUAGE)
30		68	9:28	.707	.718	.696	30			
31	9:30	78		.683	.681	.615	30		LEAKAGE STOPPED	SEAL HAS HIT BOTTOM PLATE

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/23/85
2. Test No. 3
3. Seal I.D. 2
4. Nominal Gap Width (in) 15/16
Offset (in) 0
5. Bladder Pressure (psi) 50
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) unlub Method N/A
8. Gap Width (in) Offset (in)


Left	<u>.939</u>	<u>.018</u>
Middle	<u>N/A</u>	<u>N/A</u>
Right	<u>.926</u>	<u>.008</u>

	middle		
Left	<div style="border: 1px solid black; padding: 5px; display: inline-block;"> front view port </div>	Right	

9. Pressure Cavity Height (H-in)

	<u>RPV</u>	<u>CAVITY</u>
Left	<u>4.750"</u>	<u>4.768"</u>
Right	<u>4.750"</u>	<u>4.758"</u>

10. Gauges
 - a) Air Model No. ^{ASHCROFT}G-107 Range 0-60
Smallest subdivision .5 psi
 - b) Water Model No. ^{ASHCROFT}G-103 Range 0-60
Smallest subdivision .2 psi
MARSH-J8024, 0-300psi @ 10psi subdivisions
 - c) Temp. Model No. ^{FENWALL}SS-20360-409 Range 0-1200°C
Smallest Subdivision 1°C °F
11. Dial indicators: Left Model No. N/A
Middle Model No. 99823 SEARS
Right Model No. 11347 SEARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
					JOB NO 0570-035-2551	
					CALC NO	
					0570-035-01	
0	SLW	4/23/85	WT	4/23/85		
REV	BY	DATE	CHECKED	DATE		

REV	0	BY	SLW	DATE	4/23/85	CHECKED	WJ	DATE	4/23/85
<div style="display: flex; justify-content: space-between;"> <div> IMPELL <small>LABORATION</small> </div> <div> Yankae Atomic Electric Co. Yankae Atomic Plant </div> </div>									
JOB NO. 0570-035-ZSS1 CA/CNO					0570-035-01				
PAGE 11					OF 70				

TEST DATA SHEET
Presray Seal Test

Date 4/23/85 Temperatures at test completion:
Test No. 3 Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0	11:24	0		N/A	0	0	0		N/A	
1	11:25	1		N/A	+ .021	+ .013	30		0	
2	11:26	1		N/A	+ .042	+ .035	50	23°C	0	
3	11:27	.2		N/A	+ .047	+ .043	50		0	FLANGES ON INSIDE EDGE HAVE LIFTED OFF ALUMINUM
4	11:29	.2		N/A	+ .047	+ .046	49.5		0	
5		.2	11:31	N/A	+ .047	+ .047	50		0	
6	11:32	5		N/A	+ .045	+ .039	50	23°C	0	
7		5	11:33	N/A	N/C	N/C	50		0	

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	0	DATE	4/23/85	CHECKED	4/27/85
BY	SLW	DATE	4/23/85	CHECKED	4/27/85
<div style="display: flex; justify-content: space-between;"> <div> IMPELL LABORATORIES </div> <div> Yankee Atomic Electric Co. Yankee Atomic Plant </div> </div>					
CALC NO		JOB NO		PAGE	
0570-035-01		0570-035-2551		12	
				OF 70	

Date 4/23/85
Test No. 3

TEST DATA SHEET Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
8	11:34	10		N/A	+ .041	-.987	50			
9		10	11:35	N/A	N/C	-.985	50			
10		10	11:44	N/A	N/C	N/C	50			NO CREEP
11	11:45	15		N/A	+ .030	-.943	49.5	24°C	~150 drops/min	LEAKAGE AT P.T. HARD SP.T
12		15	11:48	N/A	N/C	N/C	49.5		N/C	
13	11:48	20		N/A	+ .016	-.925	50	24°C	N/C	
14		N/C	11:53	N/A	+ .015	N/C	N/C	N/C	N/C	
15	11:53	25		N/A	+.985 - .965	-.902	50	24°C	~600 drops/min	SINKING POINT

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	0	BY	SLW	DATE	4/23/85	CHECKED	Wt	DATE	4/23/85
<div style="display: flex; justify-content: space-between;"> <div> IMPELL <small>CORPORATION</small> </div> <div> Yankee Atomic Electric Co. Yankee Atomic Plant </div> </div>									
CALC NO					JOB NO			PAGE	
0570-075-01					0570-035-2551			13	
								OF 70	


Date 4/23/85
 Test No. 3

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
 Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
16		N/C	11:56	N/A	.953	.902	N/C			
17		N/C	11:57	N/A	.947	.902	N/C	25°C		
18		N/C	11:58	N/A	N/C	N/C	N/C	N/C	~60 drops/min	
19	11:59	30	12:00	N/A	.916	.876	50	25°C	~80 drops/min	
20	12:02	40	12:03	N/A	.863	.843	50	25°C	~30 drops/min	
21	12:04	50	12:05	N/A	.843	.812	50		0	LEAKAGE STOPPED
22	12:05	60	12:06	N/A	.810	.779	50	25°C	0	
23		68		N/A	.779	.737	50		0	SWITCH TO MARCH GAUGE

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	0	BY	SLC	DATE	4/23/85	CHECKED	WJ	DATE	4/23/85
									
YANKEE Atomic Electric Co. Yankee Atomic Plant JOB NO 0570-035-2551 CALC NO 0570-035-01 PAGE 14 OF 70									

Date 4/23/85
 Test No. 3

TEST DATA SHEET Presray Seal Test

Temperatures at test completion:
 Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
24		68	12:12	N/A	.765	.725	50		0	
25	12:13	78	12:14	N/A	.727	.669	50	25°C	0	
26	12:15	88	12:16	N/A	.662	.603	50	25°C	0	
27	12:17	98	12:18	N/A	.516	.489	50		0	
28	12:18	108	12:22	N/A	~.4	.326	50		0	LOST CENTER PROBE
29	12:24	118		N/A	N/A	.279	50		0	
30	12:25	128		N/A	N/A	.248	50		0	
31		128	12:29	N/A	N/A	.231	50	26°C		3/8" Extrusion B.P.E. 3/8"

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	0	BY	SLW	DATE	4/23/85	CHECKED	WJ	DATE	4/23/85
<div style="display: flex; justify-content: space-between;"> <div> IMPELL LABORATORY </div> <div> Yankee Atomic Electric Co. Yankee Atomic Plant </div> </div>									
JOB NO 0570-075-2551 CALC NO 0570-035-01					PAGE 15 OF 70				

TEST DATA SHEET Presray Seal Test

Date 4/23/85
Test No. 3

Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
32		128	12:30	N/A	N/A	.231	50	26°C	0	
33	12:34	128		N/A	N/A	.231	50	26°C		RAPID DERESSURIZATION
34	12:35	128		N/A	N/A	.175	0	26°C	0	
35		128	12:36	N/A	N/A	.165	0	26°C	0	
36	12:47	10		N/A	.900	.900	50			~100 drops/min
37	12:49	11		N/A	.842	.862	0			SOME LEAKAGE, NO TIME TO MEASURE

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations


TEST DATA SHEET
Presray Seal Test

Date 4/23/85
Test No. 3

Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements (in.)			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
38		N/C	12:51	N/A	N/C	N/C	N/C		LEAKAGE STOPPED	
39	12:53	25		N/A	N/C	N/C	50		~60 drops/min	
40	12:54	25		N/A	.776	.797	0		LEAKAGE FOR 2 SECONDS, THEN STOPPED	

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	BY	DATE	CHECKED	DATE
0	SLW	4/23/85	WJ	4/23/85
				
Yanklee Atomic Electric Co. Yanklee Atomic Plant				
JOB NO 0570-035-2551 CALC NO 0570-035-01		PAGE 16 OF 70		

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/24/85
2. Test No. 4
3. Seal I.D. 3
4. Nominal Gap Width (in) 1 1/16
Offset (in) 0
5. Bladder Pressure (psi) 0
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) unlub. Method N/A
8. Gap Width (in) Offset (in)
SEE TEST

Left 1.062 .006
Middle N/A N/A
Right 1.051 .003

Left

middle
front
view port


 Right

9. Pressure Cavity Height (H-in)

	<u>RPV</u>	<u>CAVITY</u>
Left	<u>4.771</u>	<u>4.765</u>
Right	<u>4.760</u>	<u>4.763</u>

10. Gauges a) ^{ASHCROFT} Air Model No. Q-107 Range 0-60
Smallest subdivision .5 psi
- b) ^{ASHCROFT} Water Model No. Q-103 Range 0-60
Smallest subdivision .2 psi
MARSH-J8029, 0-300 psi @ 10 psi subdivisions
- c) ^{FENWALL} Temp. Model No. 55-00360-104 Range 0-1200°C
Smallest Subdivision 1°C ^R

11. Dial indicators: Left Model No. N/A
Middle Model No. 99523 SEARS
Right Model No. 11397 SEARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
					JOB NO 0570-035-2551	
					PAGE 17	
					CALC NO	
					0570-035-01	
					OF 70	
0	SLW	4/24/85	WJ	4/24/85		
REV	BY	DATE	CHECKED	DATE		

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient 70 °F

Date 4/24/85
Test No. 4

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0	1:56	0		.9	0	0	3			LEAKAGE TO GREAT 105 PSI PUMP PRESS. (109 gpm)
1	2:05	5		.719	.878	.791	0		100ml / 36s	5psi air - 10psi } 5psi water - 10psi }
2		5	2:06	.716	.875	.786	0	24°C		SEATING
3	2:07	10		.687	.854	.763	0	24°C	100ml / 21.5s	
4			2:13	N/C	N/C	N/C				
5	2:15	15		.661	.818	.740	0	24°C	100ml / 26.5s	
6		N/C	2:19	.657	.817	.737				
7		N/C	2:23	N/C	N/C	N/C		25°C		

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0
BY	SLW
DATE	4/24/85
CHECKED	WJ
DATE	4/24/85
	
CALC NO	JOB NO 0570-035-2951
0570-035-01	
PAGE	18
OF	70

Yankee Atomic Electric Co.
Yankee Atomic Plant

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/24/85
Test No. 9

1.	2.	3.	4.	5.	6.	7.	8.	9.
Data Point	Time (1)	Water Pressure (psi)	Time (2)	Displacements L M R (in.)	Bladder Pressure (psi)	Cavity Temp. (°F)	Leakage Rate	Comments
8	2:23	20	2:26	.633 .791 .717	0		NEGLIGIBLE LEAKAGE	
9	2:27	30		.582 .745 .675	0	25°C	200ml/2.0(s)	END LEAKAGE MAY CONTRIBUTE
10	2:31	40		.525 .683 .635	0	25°C	200ml/6(s)	PURE SEAL LEAKAGE
11	2:35	50		.431 .573 .580	0		100ml/10(s)	"
12		50	2:43 2:44	.415 .541 .564	0		100ml/10.5(s)	"
13		50	2:45	.412 N/C N/C	0			
14	2:46	60	2:47	.298 .455 .217	0	26°C	NEGLIGIBLE DROPS / MIN.	
15		60	2:49	.218 .421 .172	0			

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
L = at left end of seal (see diagram on initial data sheet)
M = at middle of seal (see diagram on initial data sheet)
R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/24/85
Test No. 4

REV	BY	DATE	CHECKED	DATE	1.	2.	3.	4.	5.	6.	7.	8.	9.
					Data Point	Time (1)	Water Pressure (psi)	Time (2)	Displacements L M R (in.)	Bladder Pressure (psi)	Cavity Temp. (°F)	Leakage Rate	Comments
0	SLW	4/24/85	WJ	4/24/85	16	2:50	68		.110 .358 .095	0	26°C	NEGLIGIBLE	MARSH GAUGE
					17	2:52	78		.056 .296 .037	0		0	
					18		78	2:55	.029 .270 .011	0		0	
					19	2:56	88		.007 .246 .986	0	26°C	0	
					20	2:57	98	2:59	.919 .183 .878	0		drops	Knapt. to 110
					21	3:02	131		.813 N/A N/A	0			

IMPELL
CORPORATION

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
L = at left end of seal (see diagram on initial data sheet)
M = at middle of seal (see diagram on initial data sheet)
R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

Yankae Atomic Electric Co.

JOB NO 0570-035-2551

0570-035-01

PAGE 20
OF 70

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/24/85
2. Test No. 5
3. Seal I.D. 3
4. Nominal Gap Width (in) 1/16
Offset (in) 0
5. Bladder Pressure (psi) 30
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) Unlub Method N/A

8. Gap Width (in) Offset (in)

Left 1.062 .006
Middle N/A N/A
Right 1.051 .003

Left

middle
front
view port

 Right

9. Pressure Cavity Height (H-in)


	<u>RPV</u>	<u>CAVITY</u>
Left	<u>4.771</u>	<u>4.765</u>
Right	<u>4.760</u>	<u>4.763</u>

10. Gauges a) ASHCROFT Air Model No. Q-107 Range 0-60
Smallest subdivision .5 psi

- b) ASHCROFT Water Model No. Q-103 Range 0-60
Smallest subdivision .2 psi
MARSH-J8024, 0-300psi @ 10psi subdivisions

- c) FENWALL Temp. Model No. 55-00360-404 Range 0-1200°
Smallest Subdivision 1°C °F

11. Dial indicators: Left Model No. N/A
Middle Model No. 99823 SEARS
Right Model No. 11247 SEARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
					PAGE 21	
					OF 70	
0	SLW	4/24/85	WY	4/24/85		
REV	BY	DATE	CHECKED	DATE		

JOB NO 0570-035-2551
CALC NO
0570-035-01

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/24/85
Test No. 5

1.	2.	3.	4.	5.	6.	7.	8.	9.
Data Point	Time (1)	Water Pressure (psi)	Time (2)	Displacements (in.)	Bladder Pressure (psi)	Cavity Temp. (°F)	Leakage Rate	Comments
0	10:28	N/W		.900 0 0	0			
1	10:20	N/W		.925 .021 .021	30			TOP LEAK
0	10:50	N/W		.900 0 0	0			
1	10:51	N/W		.921 .019 .019	30			
2	10:53	5		.919 .019 .019	30	21°C	0	
3		10	10:56	N/C N/C N/C	30			
4	10:57	10		.912 .013 .010	30	21°C	0	
5			10:58	N/C N/C N/C				

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 9/24/85
Test No. 5

REV	BY	DATE	CHECKED	DATE	1.	2.	3.	4.	5.			6.	7.	8.	9.
					Data Point	Time (1)	Water Pressure (psi)	Time (2)	L	M	R	Bladder Pressure (psi)	Cavity Temp. (°F)	Leakage Rate	Comments
0	SLW	9/24/85	Wf	4/24/85	6	10:58	15		.785	.930	.872	30	20°C	0	LEAKAGE RATE HARD TO DETECT SILICONE BROKE LOOSE
					7		N/C	11:03	N/C	.929	.868	N/C			
					8		14.75	11:07	.785	.027	.785	30	20°C		
					9			11:10	N/C	N/C	N/C				
					10	11:12	20		.714	.875	.796	30	21°C	0	END LEAKAGE DRAINING ALONG LENGTH HAS STOPPED
					11	11:15	30		.650	.794	.731	30	21°C	100ml/16s	
					12		N/C	11:19	.647	.777	.726	N/C			
					13	11:20	40		.608	.742	.695	30.1	21°C		

Notes:

1. Sequential number
2. Wall clock time at beginning of pressure hold
3. Water pressure inside test assembly
4. Wall clock time at the time of displacement measurement
5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
6. Air pressure in bladder of seal
7. Cavity water temperature
8. Cavity leakage rate
9. General observations

IMPELL CORPORATION

Yankee Atomic Electric Co.
Yankee Atomic Plant
JOB NO 0570-035-2551
CALC NO 0570-035-01
PAGE 23
OF 70

TEST DATA SHEET
Prespray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/29/85
Test No. 5

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements (in.)			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
14		40	11:22	.605	.732	.694	30	21	100ml / 6S	SEAL TOUCHING 1/2" FLANGE
15		N/C	11:25	.603	.729	.692	N/C			
16	11:26	50		.570	.691	.669	30	21°C	0	
17		N/C	11:28	.566	.684	.662	N/C	N/C		
18	11:29	60		.529	.648	.626	30.1	21°C		MARSH 58psi
19	11:31	68		.480	.602	.589	30	22°C	0	MARSH GAUGE
20			11:33	.471	.597	.576	30	22°C		
21			11:36	.466	.581	.573				

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

IMPELLER CORPORATION

Yonkee Atomic Electric Co.
Yonkee Atomic Plant
CALC NO
JOB NO 0570-075-2551
0570-075-01
PAGE 24
OF 70

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/24/85
Test No. 5

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
22		N/C	11:39	.463	.576	.571	N/C	N/C		
23		N/C	11:41	.461	.574	.570	N/C	N/C		
24		N/C	11:44	.460	.572	.569	N/C	N/C		
25		N/C	11:47	.458	.570	.568	N/C	N/C		
26		N/C	11:52	.456	.569	.568	N/C	N/C		
27	11:54	78		.394	.511 .516	.516	30	23°C		
28	11:55	88		.284	.415	.422	30	23°C	0	
29	11:57	98		N/A	N/A	N/A	30		0	

- Notes: 1. Sequential number ~205, 15, 15
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 L = at left end of seal (see diagram on initial data sheet)
 M = at middle of seal (see diagram on initial data sheet)
 R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV 0
BY SLW
DATE 7/29/85
CHECKED WJ
DATE 4/24/85
IMPELL CORPORATION
CALC NO 0570-035-01
PAGE 15 OF 70

JOB NO 0570-035-2551
Yankee Atomic Electric Co.
Yankee Atomic Plant

Temperatures at test completion:
Ambient ~ 70 °F

[illegible]

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/25/85
2. Test No. 6
3. Seal I.D. 1
4. Nominal Gap Width (in) 1/16"
Offset (in) 0
5. Bladder Pressure (psi) 50
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) unlub Method N/A
8. Gap Width (in) Offset (in)


Left 1.062 .006
Middle N/A N/A
Right 1.051 .003

Left middle
front
view port Right

9. Pressure Cavity Height (H-in)

	<u>RPV</u>	<u>CAVITY</u>
Left	<u>4.771</u>	<u>4.765</u>
Right	<u>4.760</u>	<u>4.763</u>

10. Gauges a) ^{ASHCROFT} Air Model No. Q-107 Range 0-60
Smallest subdivision .5 psi
- b) ^{ASHCROFT} Water Model No. Q-103 Range 0-60
Smallest subdivision .2 psi
MARSH-J8029, 0-300 psi @ 10 psi subdivisions
- c) ^{FENIVAL} Temp. Model No. 55-207160-404 Range 0-1200°C
Smallest Subdivision 1°C R
11. Dial indicators: Left Model No. 8241-942 B+S
Middle Model No. 99823 SEARS
Right Model No. 11347 SEARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
						
					JOB NO 0570-035-2551 CALC NO 0570-035-01	
					PAGE 27 OF 70	
REV	BY	DATE	CHECKED	DATE		
0	SLW	4/25/85	WJ	4/25/85		

REV	0	BY	SLW	DATE	4/25/85	CHECKED	WJ	DATE	4/25/85
<div style="display: flex; justify-content: space-between;"> <div> IMPELL <small>LABORATORY</small> </div> <div> Yankee Atomic Electric Co. Yankee Atomic Plant 4 </div> </div>									
JOB NO 0570-035-2551 CALC NO 0570-035-01					PAGE 13 OF 70				

Date 4/25/85
Test No. 6

TEST DATA SHEET Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0	10:18	0		.900	0.0	0.0	0	21°C	—	
1	10:20	1		+.935	+.013	+.035	50		0	NO END LEAKS MIDDLE READ- ING VISUAL
2	10:28	5		+.922	+.010	+.028	50		0	
3	10:29	10		.773	.999	.935	50	21°C	0	MIDDLE READ-
4		10	10:33	.771	.993	.923	50		0	
5		N/C	10:37	N/C	N/C	N/C	N/C		0	
6	10:37	15		.728	.908	.878	50		0	
7	10:38	20		.709	.831	.850	50	21°C	0	

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

TEST DATA SHEET
Presray Seal Test


Temperatures at test completion:
Ambient ~70 °F

Date 4/25/85
Test No. 6

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
8	10:39	30		.677	.771	.813	50	21°C	100mL/26.6s	END LEAKAGE
9			10:46	.662	.762	.804				
10	10:46	40		.642	.741	.781	50	21°C	100mL/24(s)	
11	10:49	50	10:50	.605	.703	.748	50		0	LEAKAGE DECREASED
12	10:51	60		.572	.675	.720	50	23°C	0	END LEAKAGE NO "PULLED AWAY FROM NEXT-GLASS"
13		N/C	10:55	.565	.670	.708	N/C	N/C	N/C	
14	11:00	62		.547	.648	.695	50	24°C	0	SWITCH TO MARK GAUGE
15		60	11:06	.521	.629	.679	50	24°C		

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	0	BY	SLW	DATE	4/25/85	CHECKED	WJ	DATE	4/25/85
<div style="display: flex; justify-content: space-between;"> <div> <p>Yankee Atomic Electric Co.</p> <p>Yankee Atomic Plant</p> <p>IMPELL</p> <p>0570-075-01</p> </div> <div> <p>JOB NO 0570-075-2551</p> <p>CALC NO</p> <p>PAGE 29</p> </div> </div>									

REV	0	BY	SLW	DATE	4/25/85	CHECKED	WJ	DATE	4/25/85
									
YANKEE Atomic Electric Co. YANKEE Atomic Plant									
JOB NO 0570-035-ZS1 CALC NO 0570-035-01					PAGE 30 OF 70				

TEST DATA SHEET
Presray Seal Test

Date 4/25/85
Test No. 6

Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements (in.)			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
16		59	11:16	.515	.593*	.638*	50	23°C	0	*Questionable
17		N/C	11:20	N/C	N/C	N/C	N/C	N/C	0	


- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/25/85
2. Test No. 7
3. Seal I.D. 3 3/4
4. Nominal Gap Width (in) 1 1/16
Offset (in) 1/4
5. Bladder Pressure (psi) 50
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) UNLUB Method N/A
8. Gap Width (in) Offset (in)

Left	<u>1.079</u>	<u>.246</u>	middle front view port	Left		Right
Middle	<u>N/A</u>	<u>N/A</u>				
Right	<u>1.058</u>	<u>.255</u>				
9. Pressure Cavity Height (H-in)

	<u>RPV</u>	<u>CAVITY</u>
Left		<u>4.624</u>
Right		<u>4.873</u>
10. Gauges
 - a) Air Model No. ^{ASHCROFT}Q-107 Range 0-60
Smallest subdivision .5 psi
 - b) Water Model No. ^{ASHCROFT}Q-103 Range 0-60
Smallest subdivision .2 psi
MARSH-J8024, 0-300psi @ 10 psi subdivisions
 - c) Temp. Model No. ^{FENWALL}55-003160-409 Range 0-1200°C
Smallest Subdivision 1°C ^R
11. Dial indicators: Left Model No. N/A
Middle Model No. 99823 SEARS
Right Model No. 11347 SEARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
					JOB NO 0570-035-2551	
					CALC NO	
					0570-035-01	
					PAGE 31	
					OF 70	
0	RSC	4-25-85	WJ	4/25/85		
REV	BY	DATE	CHECKED	DATE		

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/25/85
Test No. 7

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0	5:46	0		0	0	0	0	22°C		
1	5:50	0		.055	.038	.050	~5-10			LEAK GAUGE READING NOT ACCURATE
2	6:00	1-100+					5-10			PUSH THRU
3	7:58	0		.800	0.0	.900	0	26		RETEST
4	8:04	5		.701	.959	.785	10	27		
5		5	8:01	.701	.912	.775	0	27	NONE	
6	8:09	10		.656	.819	.726	0	26	"	
7	8:10	15		.630	.796	.687	0	26	"	

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

IMPELL
CORPORATION

JOB NO 0570-035-ZSS1
CALC NO 0570-035-01

PAGE 32
OF 70

SEAL # 4

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/25/85
Test No. 7

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
8		15	8:14	.626	.792	.686	0	26		
9	8:15	20		.601	.766	.668	0	26		
10	8:17	30		.538	.711	.592	0	26	100ml/125	SMALL LEAK
11		30	8:18	.530	.705	.581	0	26		
12	8:20	40		.451	.643	.528	0	26		
13	8:21	50	8:24	.264	.569	.341	0	26		
14		55								CREEPING BLADDER
15										

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV 0 BY R&C DATE 4-25-85 CHECKED WJ DATE 4/25/85

IMPELL CORPORATION

CALC NO 0570-035-01
JOB NO 0570-035-Z551
PAGE 23 OF 70

Yankee Atomic Electric Co.
Yankee Atomic Plant

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/25/85
2. Test No. 8
3. Seal I.D. 3
4. Nominal Gap Width (in) 1 1/6
Offset (in) 1/4
5. Bladder Pressure (psi) 30
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) UNLUB Method N/A
8. Gap Width (in) Offset (in)

Left	<u>1.079</u>	<u>.246</u>
Middle	<u>N/A</u>	<u>N/A</u>
Right	<u>1.058</u>	<u>.255</u>


	middle	
Left	[]	Right
	front	
	view port	

9. Pressure Cavity Height (H-in)

	<u>RPV</u>	<u>CAVITY</u>
Left	<u> </u>	<u>4.624</u>
Right	<u> </u>	<u>4.873</u>

10. Gauges a) Air Model No. ^{ASHCROFT} Q-107 Range 0-60
Smallest subdivision .5 psi
- b) Water Model No. ^{ASHCROFT} Q-103 Range 0-60
Smallest subdivision .2 psi
MARSH-J8024, 0-300 psi @ 10 psi subdivisions
- c) Temp. Model No. ^{FENWALL} 55-003160-004 Range 0-1200°C
Smallest Subdivision 1°C R

11. Dial indicators: Left Model No. N/A
Middle Model No. 97823 SEARS
Right Model No. 11347 SEARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
					JOB NO 0570-035-2551	PAGE 34
					CALC NO	OF 70
0	SLW	4/25/85	WJ	4/25/85		0570-035-01
REV	BY	DATE	CHECKED	DATE		


TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/25/85
Test No. 8

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0	4:02	0		0	0	0	0	22°C		
1	4:03	0		.026	.010	.020	30	22°C		
2	4:08	5	4:09	N/C	.013	.011	30		0	END LEAKAGE
3	4:10	10	4:13	.943	.002	.009	30	23°C	0	
4		N/C	4:19	.942	N/C	N/C	30	24°C	0	
5	4:20	15		.791	.997	.853			0	
6		SEATED	PRESS. WENT TO	<10			AND DROPPED TO 20			
7	4:24	20		.625	.666	.699	30	24°C		

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	BY	SLW	DATE	4/25/85	CHECKED	WJ	DATE	4/25/85
<div style="display: flex; justify-content: space-between;"> <div>  <p>IMPELL CORPORATION</p> </div> <div> <p>Yankee Atomic Electric Co.</p> <p>Yankee Atomic Plant</p> </div> </div>									
CALC NO 0570-035-01					JOB NO 0570-035-2551				
OF 70					PAGE 35				


TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/25/85
Test No. 8

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
8	4:25	30		.609	.652	.692	30	24°C	0	
9	4:26	40		.561	.618	.652	30		0	
10	4:27	50		.477	.498	.580			60 drops min.	TOUCHING BOTTOM PLATE
11			4:30	.458	.477	.570			STOPPED 0	
12			4:31	.455	N/C	N/C				
13			4:33	.450	.475	N/C				
14		49.6	4:36	.446	.472	.569	30	25°C	0	
15			4:37	.443	.470	N/C				

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	BY	SLW	DATE	4/25/85	CHECKED	WJ	DATE	4/25/85
									
YANKEE Atomic Electric Co. YANKEE Atomic Plant JOB NO 0570-035-2551 CALC NO 0570-035-01 PAGE 6 OF 70									

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/25/85
Test No. 8

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
16		50.2	4:39	.442	N/C	.568	30	25°C	0	
17	4:42	60	4:44	.323	.362	.490	30	25°C		58 MARSH
18	4:44	68					30	25°C		EXTRUDED THRU
19	4:52	117								DID NOT FAIL
20	8:31	10		.7	0	.7	30	27		LOSS OF BINDER TEST
21		10	8:33	.663	.748	.658	0	27	NONE	
22	8:34	30		.580	.743	.547	30	27		
23		30	8:35	.551	.681	.512	0	27	100 ml / 11.55	small Leak

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV BY DATE CHECKED DATE

IMPELL


CALC NO 0570-035-2551
0570-035-01
PAGE 37 OF 70

Yankee Atomic Electric Co.
Yankee Atomic Plant

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/25/85
2. Test No. 9
3. Seal I.D. 4
4. Nominal Gap Width (in) 1 1/16
Offset (in) 1/4
5. Bladder Pressure (psi) 50
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) UNLUB Method N/A
8. Gap Width (in) Offset (in)

Left .1079 .246
Middle N/A N/A
Right .1058 .255




9. Pressure Cavity Height (H-in)

	<u>RPV</u>	<u>CAVITY</u>
Left	_____	<u>4.624</u>
Right	_____	<u>4.873</u>

10. Gauges a) ^{ASHCROFT} Air Model No. Q-107 Range 0-60
Smallest subdivision .5 psi
- b) ^{ASHCROFT} Water Model No. Q-103 Range 0-60
Smallest subdivision .2 psi
MARSH - J8024, 0-300 psi @ 10 psi subdivisions
- c) ^{FENWALL} Temp. Model No. 55-2031/200-400 Range 0-1200°C
Smallest Subdivision 1°C °F

11. Dial indicators: Left Model No. N/A
Middle Model No. 91823 SEARS
Right Model No. 11347 SEARS

					Yankee Atomic Electric Co.		
					Yankee Atomic Plant		
O	RGC	4-25-85	WT	4/25/85		JOB NO 0570-035-2551 CALC NO 0570-035-01	PAGE 33 OF 70
REV	BY	DATE	CHECKED	DATE			


TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4-25-85
Test No. 9

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0	7:07	0		.900	0	0	0			
1	7:10	0		.965	+.050	+.007	50			
2	7:13	5	7:15	.957	?.049	0.0	50	24	DRY	
3	7:15	10	7:16	.893	?.049	.943	50	24	DRY	
4			7:18	.893	.049	.943	50	24	DRY	
5	7:19	15		.811	.049	.893	50	24	DRY	
6	7:21	20		.748	.042	.831	50	24	DRY	
7			7:24	.744	.042	.828	50	24	DRY	

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	BY	REC	DATE	4-25-85	CHECKED	WJ	DATE	4/25/85
<div style="display: flex; justify-content: space-between;"> <div>  <p>IMPELL CORPORATION</p> </div> <div> <p>Yankee Atomic Electric Co.</p> <p>Yankee Atomic Plant</p> </div> <div> <p>CALC NO</p> <p>JOB NO 0570-035-2551</p> <p>0570-035-01</p> </div> <div> <p>PAGE 34</p> <p>OF 70</p> </div> </div>									


TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4-25-85
Test No. 9

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
8	7:25	30		.680	.026	.719	50	24	NO LEAK IN MIDDLE	SMALL LEAK ON ENDS
9	7:27	40		.621	.803	.644	50	24	100ml/19s	SMALL LEAK
10		40	7:32	.619	.787	.644	50	24		
11		40	7:34	.619	.786	.644	50	24		
12	7:35	50		.582	.728	.585	50	24	100ml/35s	SMALL LEAK
13		50	7:37	.582	.720	.584	50	24		
14	7:39	60		.546	.697	.582	50	24		NO LEAK
15	7:41	68 MARSH		.485	.658	.513	50	24		NO LEAK

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	BY	RAC	DATE	4-25-85	CHECKED	WJF	DATE	4/25/85
									
Yankel Atomic Electric Co. Yankel Atomic Plant CALC NO 0570-035-2551 0570-035-01									
PAGE 1 OF 70									

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4-25-85
Test No. 9

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
16	7:44	78		.397	.616	.462	50	25	DRY	
17	7:46	88	7:48	.252	.539	N/A	50	25		STOP TEST


- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	0	BY	AGC	DATE	4/25/85	CHECKED	WJ	DATE	4/25/85
									
Yankel Atomic Electric Co. Yankel Atomic Plant									
CALC NO 0576 - 035-01					JOB NO 0570 - 035-2531				
PAGE 1 OF 70									

INITIAL DATA SHEET
Presray Seal Test

1. Date 9/26/85
2. Test No. 10
3. Seal I.D. 5
4. Nominal Gap Width (in) 1 3/16
Offset (in) 1/4"
5. Bladder Pressure (psi) 0
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) UNLUB Method N/A
8. Gap Width (in) Offset (in)
- | | | | |
|--------|-------------|---|-------|
| Left | <u>.247</u> | <div style="display: inline-block; vertical-align: middle; text-align: center;"><div style="border: 1px solid black; padding: 5px;">middle

front
view port</div></div> | Right |
| Middle | <u>N/A</u> | | |
| Right | <u>.251</u> | | |
9. Pressure Cavity Height (H-in)
- | | <u>RPV</u> | <u>CAVITY</u> |
|-------|--------------|---------------|
| Left | <u>4.616</u> | <u>4.863</u> |
| Right | <u>4.628</u> | <u>4.879</u> |
10. Gauges
- a) Air Model No. Q-107 ASHCROFT Range 0-60
Smallest subdivision .5 psi
- b) Water Model No. Q-103 ASHCROFT Range 0-60
Smallest subdivision .2 psi
MARSH-J 8024, 0-300 psi @ 10 psi subdivisions
- c) Temp. Model No. 55-23100-104 FEINWALL Range 0-1200°C
Smallest Subdivision 1°C °F
11. Dial indicators: Left Model No. N/A
Middle Model No. 99823 SEARS
Right Model No. 11347 SEARS

						Yankee Atomic Electric Co.			
						Yankee Atomic Plant			
						JOB NO 0570-035-2551		PAGE 12	
						CALC NO		OF 70	
						0570-035-01			
0	SLW	4/26/85	WJ	4/26/85					
REV	BY	DATE	CHECKED	DATE					

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient -70 °F

Date 4/26/85
Test No. 10

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0	11:46	0		.800	.900	.900	0			N/water
1	11:50	5		.568	.742	.651	0		0	
2	11:51	10	11:52	.529	.685	.608	0	24°C	0	
3	11:52	15		.489	.647	.561			0	
4	11:53	20		.423	.593	.510		24°C	100ml / 12(s)	
5		20	11:56	.415	.580	.495			100ml / 6(s)	
6		20	11:59	.411	.576	.491			100ml / 6(s)	
7		20	12:02	.410	.573	.489			100ml / 17½(s)	

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

to
↑10psi
to air

REV	0	DATE	4/26/85	CHECKED	WJ	DATE	4/26/85
BY	SLW						
<div style="display: flex; justify-content: space-between;"> <div> <p>Yankee Atomic Electric Co.</p> <p>Yankee Atomic Plant</p> <p>IMPELL CORPORATION</p> </div> <div> <p>CALC NO</p> <p>JOB NO 0570-035-2551</p> <p>0570-035-01</p> </div> <div> <p>PAGE 13</p> <p>OF 70</p> </div> </div>							

REV	0	BY	SLW	DATE	4/26/85	CHECKED	WJ	DATE	4/26/85
<div style="display: flex; justify-content: space-between;"> <div> IMPELL <small>(CORPORATION)</small> </div> <div> Yankee Atomic Electric Co. Yankee Atomic Plant </div> </div>									
JOB NO 0570-035-2551 CALC NO 0570-035-01					PAGE 44 OF 70				

Date 4/26/85
 Test No. 10

TEST DATA SHEET Presray Seal Test

Temperatures at test completion:
 Ambient -70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
8		20	12:05	.407	.571	.487	0		100ml / 17 1/2 (S)	
9	12:08	25		.310	.497	.427	0		100ml / 56 1/2 (S)	
10		25	12:11	N/A	.482	.421	0	25°C		
11	12:14	30		N/A	.372	.365	0		0	12:15 RUBBER FLANGES II with EPV & CAVITY
									12:15 200ml / 7 1/2 (S)	
Special test	1:41	10		.530	.700	.700	0	25°C	100ml / 7 1/2 (S)	LOADED 10 PSI CONA
		10	2:03	N/C	N/C	N/C		54°C	100ml / 5 1/2 (S)	
		10	2:12	N/C	N/C	N/C		61°C 60°C	100ml / 9 1/2 (S)	

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/26/85
2. Test No. 11
3. Seal I.D. 5
4. Nominal Gap Width (in) 1 3/16"
Offset (in) 1/4"
5. Bladder Pressure (psi) 30
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) UNLUB Method N/A
8. Gap Width (in) Offset (in)

Left .247
Middle N/A N/A
Right .251

Left

middle
front
view port


 Right

9. Pressure Cavity Height (H-in)

	RPV	CAVITY
Left	<u>4.616</u>	<u>4.863</u>
Right	<u>4.628</u>	<u>4.879</u>

10. Gauges
 - a) Air Model No. ^{ASHCROFT}Q-107 Range 0-60
Smallest subdivision .5 psi
 - b) Water Model No. ^{ASHCROFT}Q-103 Range 0-60
Smallest subdivision .2 psi
MARSH-J3029, 0-300psi @ 10psi subdivisions
 - c) Temp. Model No. ^{FENWALL}45-257100-204 Range 0-120°F
Smallest Subdivision 1°C °F

11. Dial indicators: Left Model No. N/A
Middle Model No. 99823 SEARS
Right Model No. 11347 SEARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
					JOB NO 0570-035-2551	
					CALC NO	
					0570-035-01	
					PAGE 15	
					OF 70	
0	SLW	4/26/85	WJ	4/26/85		
REV	BY	DATE	CHECKED	DATE		

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient -70 °F

Date 4/26/85
Test No. 11

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0	10:32	0		.900	0	0	0		NO WATER	
1		0		.918	+.062	+.023	30	22°C	NO WATER	
2	10:36	1		.920	+.068	+.025	30		0	
3	10:38	10		.640	+.037	.886	30	23°C	0	
4		N/C	10:40	.635	+.039	.866	N/C			
5	10:41	15		.502	.905	.754	30	23°C	0	
6	10:42	20		.453	.826	.669	30	24°C	0	
7	10:43	30		.352	.669	.569	30	23°C	100m ³ /33(s)	

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	BY	SLW	DATE	4/26/85	CHECKED	WJ	DATE	4/26/85
									
Yawkee Atomic Electric Co. Yawkee Atomic Plant JOB NO 0570-035-2551 CALC NO 0570-035-01 PAGE 16 OF 70									

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 9/26/85
Test No. 11

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements (in.)			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
8		29.4	10:48	N/C	.666	.553	N/C			
9	10:49	40		.223	.572	.492	N/C	24°C	0	
10	10:51	50		N/A	.471	.390			0	
11	10:56	60		N/A	N/A	N/A	30 → 0			PARTIAL PUSH THRU
12	11:00	90		N/A	N/A	N/A	0		STILL NO OR LITTLE THROUGH PUT LEAKAGE	LOST PRESS DUE TO PARTIAL PUSH THROUGH

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	0	DATE	4/26/85	CHECKED	WJ	DATE	4/26/85
BY	SLW						
							
Yankee Atomic Electric Co. Yankee Atomic Plant							
JOB NO		0570-035-2551					
CALC NO		0570-035-01					
PAGE		17					
OF		70					

INITIAL DATA SHEET
Presray Seal Test

1. Date 9/26/85
2. Test No. 12
3. Seal I.D. 4
4. Nominal Gap Width (in) 1 3/16
Offset (in) 1/4
5. Bladder Pressure (psi) 50
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) UNLUB Method N/A
8. Gap Width (in) Offset (in)

Left 1 3/16 .247
Middle N/A N/A
Right 1 3/16 .251

Left middle
front
view port Right

9. Pressure Cavity Height (H-in)

RPV CAVITY

Left 4.616 4.863
Right 4.628 4.879


10. Gauges a) Air Model No. Q-107 ASHCROFT Range 0-60
Smallest subdivision .5 psi

b) Water Model No. Q-103 ASHCROFT Range 0-60
Smallest subdivision .2 psi
MARSH-JB024, 0-300 psi, 10 psi subdivisions

c) Temp. Model No. 55-203160-404 FENWALL Range 0-1200°C
Smallest Subdivision 1°C R

11. Dial indicators: Left Model No. N/A
Middle Model No. 99823 SEARS
Right Model No. 11347 SEARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
					JOB NO 0570-035-2551	
					CALC NO	
					0570-035-01	
					PAGE 13	
					OF 70	

REV	BY	DATE	CHECKED	DATE	
0	SLW	4/26/85	WJ	4/26/85	


TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient 24.2°F

Date 4/26/85
Test No. 12

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0	12:56	0		.860	.900	.900	0		N/W	
1	12:59	0		.889	.027	.946	50		N/W	PRESS. SURGE
2	1:03	0		.800	.900	.900	0		N/W	RESTART
3	1:04	0		.853	.039	.938	50		N/W	
4	1:07	5		.800	.037	.885	50		0	
5	1:09	10		N/A	.961	.801	50	25°C	0	
6	1:10	15		.595	.946	N/A			0	
7	1:12	20	1:13	.545	.792	.641	50	29°C	drips	

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	BY	SLU	DATE	4/26/85	CHECKED	148	DATE	4/26/85
<div style="display: flex; justify-content: space-between;"> <div>  <p>IMPELL CORPORATION</p> </div> <div> <p>Yankee Atomic Electric Co.</p> <p>Yankee Atomic Plant</p> </div> </div>									
JOB NO		0570-035-2551		PAGE		11			
CALC NO		0570-035-04		OF		70			

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient 24°C °F

Date 4/26/85
Test No. 12

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
8		N/C	1:17	N/C	N/C	N/C	50	N/C		
9	1:17	25		.530	.750	.591	50	25°C		STEADY INSIGNIFICANT STREAM TO EXH2
10		N/C	1:20	N/C	N/C	N/C	50	N/C		
11	1:20	30		.500	.700	.563	50	25°C		drops
12	1:21	40		.435	.638	.528	50		0	
13	1:23	50		.331	.564	.441	50		0	
14	1:25	60		.162	.470	.359	50	25°C	0	5% MARSH
15	1:27	65								1:29 START TO GO

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV

0

BY

SLW

DATE

4/26/85

CHECKED

WJ

DATE

4/26/85

IMPELL
CORPORATION

CAIC NO

0570-035-01

PAGES

OF 76

JOB NO 0570-035-ZSS1

PAGES


Yankes Atomic Electric Co.

Yankes Atomic Plant

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/23/85
2. Test No. 13
3. Seal I.D. 2
4. Nominal Gap Width (in) 15/16
Offset (in) 0
5. Bladder Pressure (psi) 0
6. Cavity Temperature (°F) 150
7. Installation (lub/unlub) unlub Method N/A
8. Gap Width (in) Offset (in)

Left .939 .018
Middle N/A N/A
Right .926 .008



9. Pressure Cavity Height (H-in)

	<u>RPV</u>	<u>CAVITY</u>
Left	<u>4.750"</u>	<u>4.768"</u>
Right	<u>4.750"</u>	<u>4.758"</u>

10. Gauges
 - a) Air Model No. ^{ASHCROFT}Q-107 Range 0-60
Smallest subdivision .5 psi
 - b) Water Model No. ^{ASHCROFT}Q-103 Range 0-60
Smallest subdivision .2 psi
MARSH-J8029, 0-300 psi @ 10 psi subdivisions
 - c) Temp. Model No. ^{FENWALL}557001100-009 Range 0-1200°C
Smallest Subdivision 1°C °F
11. Dial indicators: Left Model No. N/A
Middle Model No. 99823 SPARS
Right Model No. 11347 SPARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
					JOB NO	0570-035-2551
					CALC NO	0570-035-01
REV	BY	DATE	CHECKED	DATE		
0	SLW	4/23/85	WJ	4/23/85		

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient -70 °F

Date 7/23/85
Test No. 13

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0		0		N/A	0	0	0	64°C		TO MUCH LEAKAGE TO MEASURE
1	3:00	5		N/A	.889	.886	0	67°C	200mL/29(S)	SEATED
2	3:04	10		N/A	.853	.859	0	69°C	0	
3	3:06	15		N/A	.829	.837	0	68°C	0	
4		15	3:09	N/A	N/C	N/C	0	67°C	0	
5	3:10	20		N/A	.809	.819	0	67°C	0	
6	3:11	30		N/A	.744	.759	0	67°C	0	
7	3:11	40		N/A	.686	.680	0	66°C	0	

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	BY	SLW	DATE	7/23/85	CHECKED	WJ	DATE	4/23/85
									
Yankee Atomic Electric Co.									
Yankee Atomic Plant									
JOB NO. 0570-035-251 CALC NO. 0570-035-01									
PAGE 52 OF 70									

TEST DATA SHEET
Presray Seal Test

Date 4/23/85
Test No. 13

Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
8	3:12	50		N/A	.588	.558	0	66°C	0	
9	3:13	60		N/A	~.35	.340	0	67°C	0	
10		60	3:17	N/A	N/A	.323	0	67°C	0	
11	3:18	68		N/A	N/A	.299	0		0	SWITCH TO MARSH GAUGE
12	3:20	78		N/A	N/A	.218	0	66°C	0	
13	3:20	88		N/A	N/A	.163	0		0	
14	3:21	98		N/A	N/A	.109	0	66°C	0	
15	3:22	108		N/A	N/A	.076	0	65°C	0	

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - l = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	BY	SLW	DATE	4/23/85	CHECKED	WJ	DATE	4/23/85
									
Yankel Atomic Electric Corp. Yankel Atomic Plant #									
CALC NO 0570-035-01 JOB NO 0570-035-2551 OF 76									

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/23/85
Test No. 13

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
16	3:23	118		N/A	N/A	.075	0		0	
17	3:23	129		N/A	N/A	.057	0	64°C	0	

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	SLU	4/23/85	WJ	4/23/85		Yankes Atomic Electric Co. Yankes Atomic Plant	JOB NO 0570-035-2551	PAGE 4
BY								CALC NO 0570-035-01	OF 70

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/23/85
2. Test No. 14
3. Seal I.D. Z
4. Nominal Gap Width (in) 15/16
Offset (in) 0
5. Bladder Pressure (psi) 30
6. Cavity Temperature (°F) 150
7. Installation (lub/unlub) unlub Method N/A
8. Gap Width (in) Offset (in)

Left .939 .018
Middle N/A N/A
Right .926 .008

Left

 middle
front
view port
 Right

9. Pressure Cavity Height (H-in)

RPV

CAVITY

Left 4.750" 4.768"
Right 4.750" 4.759"


ASME/ASTM

10. Gauges a) Air Model No. Q-107 Range 0-60
Smallest subdivision .5 psi

- b) Water Model No. Q-103 Range 0-60
Smallest subdivision .2 psi
MARSH-J3024, 0-300 psi, 10 psi subdivisions

- c) Temp. Model No. SS-203-60-409 Range 0-1200°C
Smallest Subdivision 1°C

11. Dial indicators: Left Model No. N/A
Middle Model No. 99923 SEARS
Right Model No. 11347 SEARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
						
					JOB NO 0570-035-2551 CALC NO 0570-035-01	
0	SLW	4/23/85	WT	4/23/85	PAGE 55 OF 70	
REV	BY	DATE	CHECKED	DATE		

TEST DATA SHEET
Presray Seal Test

Date 4/23/85
Test No. 14

Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements (in.)			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0	2:09	0		N/A	0	0	0	64°C		
1	2:10	0		N/A	+0.027	+0.016	30		0	
2	2:11	5		N/A	+0.016	-0.015	30	64°C	0	
3	2:13	10		N/A	-0.009	-0.009	30	62°C	0	
4	2:15	20		N/A	-0.073	-0.050	30	60°C	~60dpm	
5		20	2:18	N/A	N/C	N/C	30	61°C	~100dpm	
6		N/C	2:19	N/A	N/C	N/C	N/C	N/C	N/C	
7	2:20	30		N/A	-0.028	-0.012	30	62°C	0	ALL LEAKS STOPPED

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	BY	SLM	DATE	4/23/85	CHECKED	WJ	DATE	4/23/85
<div style="display: flex; justify-content: space-between;"> <div> <p>IMPELL CORPORATION</p> <p>Yankee Atomic Electric Co.</p> <p>Yankee Atomic Plant</p> <p>CALC NO 0570-035-2551</p> <p>0570-035-01</p> </div> <div> <p>PAGE 50</p> <p>OF 70</p> </div> </div>									


TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/23/85
Test No. 19

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
8	2:20	40		N/A	.785	.776	30	62°C	0	
9		40	2:22		N/C	.774	30	63°C	0	
10	2:23	50			.750	.725	30	64°C	0	
11	2:24	60			.703	.665	30	64°C	N/C	SWITCH TO MARSH GAUGE
12		N/C	2:27		.698	.658	N/C	64°C	N/C	
13		N/C	2:29		N/C	N/C	N/C	64°C	N/C	
14	2:30	68			.641	.570	30	64°C	0	
15	2:32	78		V	.545	.432	30	64°C	0	

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	BY	DATE	CHECKED	DATE
0	SLW	4/23/85	WJ	4/23/85
				
Yankee Atomic Electric Co. Yankee Atomic Plant				
CALC NO		JOB NO 0570-035-Z551		
0570-035-01		PAGE 57		
		OF 70		

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/23/85
Test No. 14

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
16	2:34	88		N/A	~.35	.228	30	62°C		Lost Middle Probe
17		N/C	2:36		N/A	N/C	N/C	62°C	0	
18	2:37	98				.195	N/C	61°C	0	
19	2:38	108				.147	N/C	60°C	0	
20	2:40	118				.107	N/C	58°C	0	
21	2:41	130				.063	30	58°C	0	3/8 Extrusion
22		N/C	2:44			.048	N/C	N/C		
23		N/C	2:46	↓	↓	N/C	N/C	N/C		

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

IMPELL

Yankee Atomic Electric Co.
Yankee Atomic Plant
JOB NO 0570-035-2551
CALC NO 0570-035-01
PAGE 58 OF 70

REV 0
BY SLW
DATE 4/23/85
CHECKED WJ
DATE 4/23/85


TEST DATA SHEET
Prespray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/23/85
Test No. 1A

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements (in.)			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
24	2:47	N/C		N/A	N/A	N/C	0	58°C		Sudden Pressure Loss

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	BY	DATE	CHECKED	DATE
0	SLU	4/23/85	WJ	4/23/85
				
Yankee Atomic Electric Co. Yankee Atomic Plant				
JOB NO 0570-035-2551		CALC NO 0570-035-01		
PAGE 54		OF 70		

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/23/85
2. Test No. 15
3. Seal I.D. 2
4. Nominal Gap Width (in) 15/16
Offset (in) 0
5. Bladder Pressure (psi) 50
6. Cavity Temperature (°F) 150
7. Installation (lub/unlub) unlub Method N/A
8. Gap Width (in) Offset (in)

Left	<u>.939</u>	<u>.018</u>
Middle	<u>N/A</u>	<u>N/A</u>
Right	<u>.926</u>	<u>.008</u>


	<u>middle</u>		
Left	<div style="border: 1px solid black; padding: 5px; display: inline-block;"> <u>front</u> view port </div>	Right	

9. Pressure Cavity Height (H-in)

	<u>RPV</u>	<u>CAVITY</u>
Left	<u>4.750</u>	<u>4.768</u>
Right	<u>4.750</u>	<u>4.758</u>

10. Gauges
 - a) Air Model No. ^{ASHCROFT}Q-107 Range 0-60
Smallest subdivision .5 psi
 - b) Water Model No. ^{ASHCROFT}Q-103 Range 0-60
Smallest subdivision .2 psi
MARSH-J8024, 0-300psi @ 10psi subdivisions
 - c) Temp. Model No. ^{FENWALL}55-007160-404 Range 0-1200°C
Smallest Subdivision 1°C ^{°F}

11. Dial indicators: Left Model No. N/A
Middle Model No. 99023 SEARS
Right Model No. 11347 SEARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
					JOB NO	0570-035-2551
					CALC NO	
0	SLW	4/23/85	WJ	4/23/85	<div align="center">  </div>	
REV	BY	DATE	CHECKED	DATE		
					0570-035-01	
					PAGE 60 OF 70	


TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/23/85
Test No. 15

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0	3:34	0		N/A	0	0	5	68°C		
1	3:35	1			+.038	+.010	50		0	
2	3:36	5			N/C	.000	50	68°C	0	
3	3:36	10			+.025	-.968	50	68°C		
4		10	3:39		N/C	N/C	50			
5	3:40	15			+.007	-.935	50	68°C	0	
6	3:41	20			-.970	-.910	50	68°C	0	
7	3:41	30		↓	-.914	-.868	50	68°C	0	

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	BY	SLW	DATE	4/23/85	CHECKED	WJ	DATE	4/23/85
<div style="display: flex; justify-content: space-between;"> <div>  <p>IMPELL CORPORATION</p> </div> <div> <p>Yankee Atomic Electric Co.</p> <p>Yankee Atomic Plant</p> </div> </div>									
JOB NO 0570-035-ZSS1 CALC NO 0570-035-01					PAGE 1 OF 70				

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/23/85
Test No. 15

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
8	3:42	40		N/A	.855	.815	50	68°C	0	
9	3:43	50			.819	.777	50	68°C	0	
10	3:44	60			.779	.728	50	68°C	0	
11	3:45	68			.727	.668	50	68°C	0	SWITCHED TO MARSH GAUGE
12	3:46	78			.678	.565	50	68°C	0	1/8" EXTRUSION
13		N/C	3:48		.671	.548	50		0	
14		78	3:50		N/C	N/C	50	68°C		
15	3:51	88		V	.618	N/A	50			LOST RIGHT PROBE

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV

BY

DATE

CHECKED

DATE

IMPELL CORPORATION

CALC NO
JOB NO 0570-035-2551
0570-035-01

PAGE 2
OF 70

Yankee Atomic Electric Co.
Yankee Atomic Plant


TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient 70 °F

Date 4/23/85
Test No. 15

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements (in.)			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
16		88	3:52	N/A	.575	N/A	50	68°C		
17	3:53	98			.490	N/A	50	N/C		BLADDER BLEW AFTER READING
18		N/C	3:56		N/A	N/A	0			EXTRUDED 1"+
19	3:57	130		↓	N/A	N/A	0	65°C	0	EXTRUDED TIL FLANGE EDGES EVEN WITH TOP SIDE OF ALUMINUM FLANGES

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	0	SLW	4/23/85	WJ	4/23/85
BY					
DATE					
CHECKED					
DATE					
					
Yankee Atomic Electric Co.					
Yankee Atomic Plant					
CALC NO 0570-035-2551					
JOB NO 0570-035-2551					
0570-035-01					
PAGE 53 OF 70					

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/29/85
2. Test No. 16
3. Seal I.D. 3
4. Nominal Gap Width (in) 15/16
Offset (in) 0
5. Bladder Pressure (psi) 30
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) lub Method grease
8. Gap Width (in) Offset (in)

Left .954 .025
Middle N/A N/A
Right .976 .128

middle


front
view port

 Left Right

9. Pressure Cavity Height (H-in)

	<u>RPV</u>	<u>CAVITY</u>
Left	<u>4.772</u>	<u>4.797</u>
Right	<u>4.759</u>	<u>4.837</u>

10. Gauges
 - a) ^{ASHCROFT} Air Model No. Q-107 Range 0-60
Smallest subdivision .5 psi
 - b) ^{ASHCROFT} Water Model No. Q-107 Range 0-60
Smallest subdivision .2 psi
MARSH-J 8024, 0-300psi @ 10psi subdivisions
 - c) ^{FENWALL} Temp. Model No. 55-207100-004 Range 0-1200°C
Smallest Subdivision 1°C
11. Dial indicators: Left Model No. N/A
Middle Model No. 99823 SEARS
Right Model No. 11347 SEARS

					Yankee Atomic Electric Co.		
					Yankee Atomic Plant		
0	SLW	4/29/85	Wt	4/29/85		JOB NO 0570-075-2551 CALC NO 0570-075-01	PAGE 69 OF 70
REV	BY	DATE	CHECKED	DATE			

REV	0	SLW	4/29/85	WJ	4/29/85
BY					
DATE					
CHECKED					
DATE					
					
Yawkes Atomic Electric Co. Yawkes Atomic Plant CALC NO 0570-035-2551 0570-035-01 PAGE 5 OF 70					

Date 4/29/85
 Test No. 16 GREASED WITH DOW CORNING 4 COMPOUND (HIGH TEMP. SERVICE SILICONE GREASE)
 TEST DATA SHEET
 Presray Seal Test
 Temperatures at test completion:
 Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0	1:58	N/W		N/A	* .000	.900	0	N/W	N/W	
1	1:59	N/W			* .009	.912	30	N/W	N/W	
2	2:01	5			.790	.879	30	24°C	0	
3	2:04	10			.754	.809	30	24°C	0	
4			2:08		N/C	.805	30	24°C		
5			2:12		N/C	N/C	30	24°C		
6	2:12	15			.727	.762			0	DEEPS FROM AROUND THE END
7	2:14	20			.713	.731				PROG HIT BOTTOM

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations
- X - QUESTIONABLE


TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient -70 °F

Date 4/29/85
Test No. 16

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
8	2:16	30		N/A	.685	.748*	30	24°C	0	
9	2:16	40	2:17	N/A	.676	.723				
10	2:18	50		N/A	.630	.695	30	25°C	0	
11			2:21		N/C	.693				
12			2:24		N/C	N/C				
13			2:27		N/C	.691		25°C	0	
14	2:29	60			.594	.665	30			58 MARSH
15	2:30	68			.563	.639				MARSH

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

REV	0	BY	SLU	DATE	4/29/85	CHECKED	WJ	DATE	4/29/85
									
Yankee Atomic Electric Co. Yankee Atomic Plant									
CALC NO		JOB NO 0570-075-2551							
0570-075-01		PAGE 69 OF 70							

TEST DATA SHEET
Presray Seal Test

Date 4/29/85
Test No. 16

Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
16	2:32	78		N/A	.511	.611	30	25°C	0	
17	2:33	88			.439	.570	30	25°C		
18		N/C	2:35		.385	.552	N/C	N/C		
19		N/C	2:37		.369	N/C	N/C	N/C		
20	2:39	98			~.2	.375	30	25°C	0	Y-M Y-L+R
21	2:41	108			N/A	.314	30	25°C	0	
22	2:42	118				.250	30		0	
23	2:43	124		↓	↓	.165	30	25°C	0	

- Notes:
1. Sequential number
 2. Wall clock time at beginning of pressure hold
 3. Water pressure inside test assembly
 4. Wall clock time at the time of displacement measurement
 5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 6. Air pressure in bladder of seal
 7. Cavity water temperature
 8. Cavity leakage rate
 9. General observations

IMPPELL
CORPORATION

CALC NO
JOB NO 0570-035-2551
PAGE 1
OF 70

Yankee Atomic Electric Co.
Yankee Atomic Plant

TEST DATA SHEET
Presray Seal Test

Temperatures at test completion:
Ambient ~70 °F

Date 4/29/85
Test No. 16

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
24		N/C	2345	N/A	N/A	.153	30	25°C		
25		N/C	2348	N/A	N/A	.128	30	25°C	0	PRESS. VERIFIED 124 psi

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

REV	BY	DATE	CHECKED	DATE
0	SLW	4/29/85	WJ	4/29/85
				
YANKEE Atomic Electric Co. YANKEE Atomic Plant CALC NO 0570-035-01 JOB NO 0570-035-2551 PAGE 23 OF 70				

INITIAL DATA SHEET
Presray Seal Test

1. Date 4/29/85
2. Test No. 17
3. Seal I.D. 3
4. Nominal Gap Width (in) 15/16
Offset (in) 0
5. Bladder Pressure (psi) 30
6. Cavity Temperature (°F) 70
7. Installation (lub/unlub) unlub Method N/A
8. Gap Width (in) Offset (in)

Left .954 .025
Middle N/A N/A
Right .976 .128

Left

middle
front
view port


Right

9. Pressure Cavity Height (H-in)

	RPV	CAVITY
Left	<u>4.772</u>	<u>4.797</u>
Right	<u>4.759</u>	<u>4.867</u>

10. Gauges a) Air Model No. ^{ASHCROFT}Q-107 Range 0-60
Smallest subdivision .5 psi
- b) Water Model No. ^{ASHCROFT}Q-103 Range 0-60
Smallest subdivision .2 psi
MARSH-J802A, 0-300psi @ 10psi subdivisions
- c) Temp. Model No. ^{FENWALL}55-203160-404 Range 0-1200°C
Smallest Subdivision 1°C

11. Dial indicators: Left Model No. N/A
Middle Model No. 99823 SEARS
Right Model No. 11347 SEARS

					Yankee Atomic Electric Co.	
					Yankee Atomic Plant	
0	SLW	4/29/85	WJ	4/29/85		JOB NO 0570-075-2551 CALC NO 0570-075-01
REV	BY	DATE	CHECKED	DATE		PAGE 09 OF 70

REV	0	BY	SLJ	DATE	4/29/85	CHECKED	WJ	DATE	4/29/85
<div style="display: flex; justify-content: space-between;"> <div> IMPELL <small>LABORATION</small> </div> <div> Yankee Atomic Electric Co. Yankee Atomic Plant </div> </div>									
CALC NO JOB NO 0570-035-2551					OF 70 PAGE 10				

5/8" to 3/4" ABOVE FULLY INSTALLED
(L) (R)

Date 4/29/85
Test No. 17

TEST DATA SHEET Presray Seal Test



Temperatures at test completion:
Ambient ~70 °F

1. Data Point	2. Time (1)	3. Water Pressure (psi)	4. Time (2)	5. Displacements			6. Bladder Pressure (psi)	7. Cavity Temp. (°F)	8. Leakage Rate	9. Comments
				L	M	R				
0	1:05	N/W		N/A	.900	.900	5		N/W	NOT SEATED
1	1:17	N/W			.925	.921	30		N/W	
2	1:23	5			.925	.920	30	23°C	0	
3	1:24	10			.906	.840	30	N/C		
4	1:25	13			.904	.836	30		0	RIGHT END (MIDDLE STILL) SEATED AT 13 PSI UP
5	1:27	15	1:29		.763	.159	30	23°C	0	LEFT END SEATED SHORTLY THEREAFTER
6	1:32	17	1:32		SUPPEN DISPL .478	.107	30	24°C	0	MIDDLE CREEPING TO SEAT SLOWLY
7	1:35	20			SUPPEN DISPL .189	.076				MIDDLE CREEPT DOWN (STARTED)

- Notes:
- Sequential number
 - Wall clock time at beginning of pressure hold
 - Water pressure inside test assembly
 - Wall clock time at the time of displacement measurement
 - Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
 - Air pressure in bladder of seal
 - Cavity water temperature
 - Cavity leakage rate
 - General observations

DISP
LIGHTS
NOT
WORKING


RIGHT END (MIDDLE STILL) SEATED AT 13 PSI UP
LEFT END SEATED SHORTLY THEREAFTER
MIDDLE CREEPING TO SEAT SLOWLY
MIDDLE CREEPT DOWN (STARTED)
MIDDLE CREEPT MORE AND SEATED



NOTE:
NOT TO SCALE

SECTION A-A

DISPLACEMENT PROBE LOCATIONS

					YANKEE Atomic Electric Co		PAGE 1 OF 1
					Yankee Nuclear Power Station		
						JOB NO 0570-035-2551	
						CALC NO	
0	md.	4/19/85					
REV	BY	DATE	CHECKED	DATE			

APPENDIX C

	<u>No. of Pages</u>
Instrumentation Identification	1
Calibration Certificates	9

INSTRUMENT IDENTIFICATION

<u>INSTRUMENT</u>	<u>FUNCTION</u>	<u>MFG.</u>	<u>SIZE</u>	<u>SMALLEST DIAL SUBDIVISION</u>	<u>RANGE</u>
GAUGE	AIR PRESSURE	ASHCROFT Model 1279AS1/4L Q-107	4 1/2"DIAL	.5 PSI	0-60 PSI
GAUGE	WATER PRESSURE	ASHCROFT Model 1082 1/4L Q-103	4 1/2"DIAL	.2 PSI	0-60 PSI
GAUGE	WATER PRESSURE	MARSH Model J8024	3 1/2"DIAL	10 PSI	30-0-300PSI
DIAL INDICATOR	DISPLACEMENT	SEARS 99823	1"DIAL	.001IN.	1 IN TRAVEL
DIAL INDICATOR	DISPLACEMENT	SEARS 11347	1"DIAL	.001IN.	1 IN TRAVEL
VERNIER CALIPER	DISTANCE	SEARS		.001 IN.	6" ID or OD
THERMOMETER	AIR TEMPERATURE		6"	2°F	-30- +212°F
THERMOMETER	WATER TEMP.	FENWALL		1°C	0-+1200°C

**2999 Pacific Drive, Suite E
Norcross, GA 30071
(404) 449-4400
GA Wats: (800) 282-9879
Outside GA Wats: (800) 241-5808**

Sales

Engineering

Repair Service

DATE _____

1/30/85

IMPELL CORP.

333 RESEARCH CT.
TECHNOLOGY CT.
ATLANTA GA.

ttlemen:

following instrument (right hand column) has been compared with standards traceable to N.B.S. If no deviation shows, instrument is within manufactured tolerance at points indicated. Deviation greater than manufactured tolerance will show if error occurs in areas of span where it cannot be corrected.

STANDARD

Dead Wht. Tester

Instrument Certified:

① $4\frac{1}{2}$ " 1082 1/4 L. 0/60#

Mfg. Tol.

t. Date

O-PSI

O-PSIG

0	#
10	#
20	#
30	#
40	#
50	#
60	#

y truly yours,

Instrument & Specialty Company

Certification Ref. No.

✓ 8844

Certified By: Bob [Signature]

strument Shop Supervisor

Q 103

2999 Pacific Drive, Suite E
Norcross, GA 30071
(404) 449-4400
GA Wats: (800) 282-9879
Outside GA Wats: (800) 241-5803

Sales

Engineering

Repair Service

DATE _____

5/21/85

to: Impell Corp.

333 Research Court

Technology Pack

ntlemen: Norcross, GA. 30092

The following instrument (right hand column) has been compared with standards traceable to N.B.S. If no deviation shows, instrument is within manufactured tolerance at points indicated. Deviation greater than manufactured tolerance will show if error occurs in areas of span where it cannot be corrected.

STANDARD

Dead Wht. Tester

Instrument Certified:

① 4 1/2" 108 2 1/4 L

0-60 Psi

Gauge Q103

rt. Date

Mfg. Tol.

O-PSI.

O-P S I G

0 #

10 #

20 #

30 #

40 #

50 #

60 #

① #

10 #

20 #

30 #

40 #

50 #

60 #

y truly yours,

Instrument & Specialty Company

8-5-1597

trument Shop Supervisor

Certification Ref. No.

3497

Certified By: *Bob Hurst*

Q103

2999 Pacific Drive, Suite E
Norcross, GA 30071
(404) 449-4400
GA Wats: (800) 282-9879
Outside GA Wats: (800) 241-5808

Engineering

Repair Service

DATE _____

1/30/85

IMPELL CORP

333 RESEARCH CT.
TECHNOLOGY PARK
ATLANTA GA.

ntlemen:

The following instrument (right hand column) has been compared with standards traceable to N.B.S. If no deviation shows, instrument is within manufactured tolerance at points indicated. Deviation greater than manufactured tolerance will show if error occurs in areas of span where it cannot be corrected.

STANDARD

Dead Wht. Tester

Instrument Certified:

① 4 1/2" 1279 AS 1/4 L 0/60#

Mfg. Tol.

rt. Date

O-PSI

O-PSIG

[illegible]

y truly yours,

Instrument & Specialty Company

Certification Ref. No.

✓ 8844
Certified By: *Bob [Signature]*

trument Shop Supervisor

Q 107

2999 Pacific Drive, Suite E
Norcross, GA 30071
(404) 449-4400
GA Wats: (800) 282-9579
Outside GA Wats: (800) 241-5808

Sales

Engineering

Repair Service

DATE _____

5/21/85

Impell Corp.
333 Research Court
Technology Park
Norcross, GA. 30092

The following instrument (right hand column) has been compared with standards traceable to N.B.S. If no deviation shows, instrument is within manufactured tolerance at points indicated. Deviation greater than manufactured tolerance will show if error occurs in areas of span where it cannot be corrected.

STANDARD

Dead Wht. Tester

Instrument Certified:

① 4 1/2" 1279 A 1/4 L
C-60 PSI
5A49E-Q107

t. Date

Mfg. Tol.

Q-PSI

O-P S I G

[illegible]

truly yours,

Instrument & Specialty Company

5-1597

Certification Ref. No.

3497

Instrument Shop Superulcor

Q-107

2999 Pacific Drive, Suite E
Norcross, GA 30071
(404) 449-4400
GA Wats: (800) 282-9879
Outside GA Wats: (800) 241-5808

Sales

Engineering

Repair Service

DATE _____

1/3/85

TO: IMPELL CORP.

333 RESEARCH CT.
TECHNOLOGY PARK
ATLANTA GA.

ntlemen:

The following instrument (right hand column) has been compared with standards traceable to N.B.S. If no deviation shows, instrument is within manufactured tolerance at points indicated. Deviation greater than manufactured tolerance will show if error occurs in areas of span where it cannot be corrected.

STANDARD

Dead Wht. Tester

Instrument Certified:

① $3\frac{1}{2}"A" \frac{1}{4} L 300\# / Vac$
marsh GAUGE

Mfg. Tol.

rt. Date

O-PSI

O-P S I G

[illegible]

y truly yours,

Instrument & Specialty Company

Certification Ref. No.

18874

Certified By:

Instrument Shop Supervisor

MARSH



2999 Pacific Drive, Suite E
Norcross, GA 30071
(404) 449-4400
GA Wats: (800) 282-9879
Outside GA Wats: (800) 241-5808

Sales

Engineering

Repair Service

DATE

5/21/85

Impell Corp.
333 Research Court
Technology Park
Norcross, GA. 30092

The following instrument (right hand column) has been compared with standards traceable to N.B.S. If no deviation shows, instrument is within manufactured tolerance at points indicated. Deviation greater than manufactured tolerance will show if error occurs in areas of span where it cannot be corrected.

STANDARD

Dead Wht. Tester

Instrument Certified:

① 3 1/2" 1/4 Low
300#/Vac 0-2100 KPA
GAUGE

Inst. Date

Mfg. Tol.

0-PSI

0-PSIG

0 #										0 #
50 #										50 #
100 #										100 #
150 #										150 #
200 #										200 #
250 #										250 #
300 #										300 #

Y truly yours,

Instrument & Specialty Company
4-5-1597

Instrument Shop Supervisor

Certification Ref. No.

3497

Certified By: Bob Marsh

MARSH

DISPLACEMENT MEASUREMENT DEVICE
ACCURACY VERIFICATION

The following displacement measuring device has been compared to a device which has been calibrated to standards traceable to N.B.S.

Instrument Compared:

DAPRA GAGE BLOCKS
SN 52492, ACC grades
DAPRA Corp. Bloomfield Conn

Instrument Verified:

SEARS 1" Travel Dial
Indicator Gauge
SN 99823

Travel: 1"

Accuracy: .0025

Witnessed by/date:

(1) Gerrin m. Cooke QAM
(2) W. LaCrosse 4/15/85

DISPLACEMENT MEASUREMENT DEVICE
ACCURACY VERIFICATION

The following displacement measuring device has been compared to a device which has been calibrated to standards traceable to N.B.S.

Instrument Compared:

DAPRA Gage Blocks
SN# 52492 ACC Grade 2
DAPRA Corp - Bloomfield Conn.

Instrument Verified:

SEARS 1" Travel Dial
Indicator Gauge
SN 11347

Travel: 1"

Accuracy: .0025"

Witnessed by/date:

(1) Dennis M. Drake GJM
(2) W. L. Corse 4/12/85

TEMPERATURE MEASUREMENT DEVICE

ACCURACY VERIFICATION

The following temperature measuring device has been compared to a device which has been calibrated to standards traceable to N.B.S.

Instrument Compared:

Taylor Instrument

Consumer/Scientific Div.

Ardan N.C. (Merc. Thermometer)

Instrument Verified:

Fenwall

CAT. NO. 55-003160-409

MANUFACTURING NO. 605-0155

	Thermometer No.	Date Cal.	
<u>51°F</u>	<u>9M2624</u>	<u>10-16-80</u>	<u>10°C</u>
<u>90°F</u>	<u>9M2624</u>	<u>10-16-80</u>	<u>32°C</u>
<u>100°F</u>	<u>9M6638</u>	<u>10-16-80</u>	<u>37°C</u>
<u>122°F</u>	<u>9M6771</u>	<u>10-16-80</u>	<u>50°C</u>
<u>150°F</u>	<u>9M4763</u>	<u>10-16-80</u>	<u>65°C</u>
<u>200°F</u>	<u>9M4760</u>	<u>10-16-80</u>	<u>93.9°C</u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

Witnessed by/date: (1) Keith L. Weiland 5-17-85

(2) John C. [Signature] 5-17-85

APPENDIX D

	<u>No. of Pages</u>
Correspondence	6

YANKEE ATOMIC ELECTRIC COMPANY

Telephone (617) 872-8100
TWX 710-380-7619



1671 Worcester Road, Framingham, Massachusetts 01701

March 14, 1985
YRP 263/85
DCC YR 85-070
W.O. 3913

Impell Corporation
333 Research Court
Technology Park/Atlanta
Norcross, GA 30092

Attention: Mr. Wills LaCrosse

Subject: Yankee Plant Cavity Seal Ring

Reference: Drawing No. 9699-FV-5A

Dear Wills:

Pursuant to our telephone conversation. I have enclosed the referenced drawing which details the Yankee cavity seal ring configuration.

If you have any questions, please feel free to call.

Very truly yours,

YANKEE ATOMIC ELECTRIC COMPANY

R. G. Carter
Engineer
Yankee Project


RGC/ba

Enclosure



100

9699-FV-5A



AIR SEALS 45" APART ROTATE SEAL TO SUIT
COMPRESSED AIR TO BE FURNISHED BY
VALVE ATOME ELECTRIC CO PLANT AIR
FILTERS, AND REDUCED TO 25 PSIG SEAL
OPERATING PRESSURE.

PLAN
SCALE: 1/4" = 1'-0"


$$\frac{1}{\text{SCALE}} \cdot \frac{1}{\sqrt{1 - \rho^2}}$$

6					8					4					8				
1980	1981	1982	1983	1984	1985	1986	1987	1988	1989	1990	1991	1992	1993	1994	1995	1996			
DE SC-PTT-1000					DE SC-PTT-1000					DE SC-PTT-1000									

①	DATE	TIME	TYPE	ACFT	WEIGHT	W	FL		②	DATE	TIME	TYPE	ACFT	WEIGHT	W	FL		③	DATE	TIME	TYPE	ACFT	WEIGHT	W	FL		④	DATE	TIME	TYPE	ACFT	WEIGHT	W	FL	
---	------	------	------	------	--------	---	----	--	---	------	------	------	------	--------	---	----	--	---	------	------	------	------	--------	---	----	--	---	------	------	------	------	--------	---	----	--



Record of Conversation

File: _____

Copy: KNKassam
BMHinton
JMTriampo
SWieland

☒ Telephone

☐ Meeting

☐ Other _____

To: Bob Carter

From: Wills LaCrosse *WJ*

Company: Yankee Atomic

Phone No.: 617-872-8100 Date: 4/1/85

Subject: Seal Project

Summary of Conversation:

1. Yankee will send two samples with the air taps plus several plain samples. The air tap seal length will allow placement of the tap 0-6" from an end.
2. Bob requires a Project Schedule ASAP.
3. A gap dimension sheet will be telecopied for their review.
4. Bob indicated a curved section is to be used.
5. A Purchase Order number will be coming by Wednesday or Thursday of this week due to accounting backlogs. Bob has provided verbal authorization to proceed on the project.
6. The design water head is to be 30 ft.
7. Aluminum is an acceptable material for the simulated RPV/Cavity liner surfaces.

WL/dr



Record of Conversation

File: 0570-035

Copy: BMHinton
KNKassam
SLWeiland

☒ Telephone

☐ Meeting

☐ Other

To: Bob Carter

From: WLaCrosse *WJ*

(617)

Company: Yankee Atomic

Phone No.: 872-8100

Date: 4/11/85

Subject: Seal Test

Summary of Conversation:

- 1) The normal water level is 25 feet. We are to revise the test spec. as required.
- 2) The test matrix is to remain unchanged.
- 3) An update on the project was given to Bob.
- 4) Bob has tentatively set his schedule to come down 4/22 to witness several of the tests.

WL/cj1



Record of Conversation

File: 0570-035-2551

Copy: BMHinton
JGilbert(Boston)
KNKassam
SLWeiland

☒ Telephone

☐ Meeting

☐ Other _____

To: Ted Holinder

From: Wills LaCrosse *WJ*

Company: Presray Corp.

Phone No.: _____

Date: 5/2/85

Subject: Yankee Atomic Seal Data

Summary of Conversation:

The Presray seal used at Yankee Atomic is a model PR-2598 made of 60 durometer EPDM Compound E-603.

APPENDIX E

	<u>No. of Pages</u>
Test Specification	10

TEST SPECIFICATION

Experimental Verification
of the
Presray Reactor Cavity Liner Seal
for the
Yankee Atomic Plant

Prepared for:

YANKEE ATOMIC ELECTRIC COMPANY

Prepared by:

Impell Corporation
333 Research Court
Technology Park/Atlanta
Norcross, Georgia 30092

April, 1985

Specification 0570-035-01
Revision 0
0570-035

TITLE: Experimental Verification of the Presray Reactor Cavity Liner Seal

NUMBER: 0570-035-01

REVISION: 0

PAGE iii **OF** iv

RECORD OF REVISION

Rev. No.	Pages Revised, Description of Change
<p>0</p> <p>Issued for Use</p> <p>Issued for Use</p> <p>Issued for Use</p> <p>Issued for Use</p> <p>Issued for Use</p>	<p>Page i</p> <p>Page ii</p> <p>Page iii</p> <p>Page iv</p> <p>Page 1-10</p>

TABLE OF CONTENTS

	<u>Page</u>
Title Page	i
Approval Coversheet	ii
Revision Control	iii
Table of Contents	iv
1.0 Introduction	i
2.0 Test Objective	1
3.0 Test Apparatus	2
4.0 Test Conditions	2
5.0 Test Procedure	8
6.0 Materials, Instrumentation and Calibration	9
7.0 Reference Documents and Drawings	10
8.0 Documentation	10
9.0 Quality Assurance	10
Attachments	
1. Initial Data Sheet	
2. Test Data Sheet	

1.0 INTRODUCTION

This test specification delineates requirements necessary to perform experimental verification of the Reactor Pressure Vessel (RPV) - Cavity Liner Seal for the Yankee Atomic Plant. This test is being conducted to satisfy a requirement of NRC I. E. Bulletin 84-03 by demonstrating that the Presray Inc. T-Slot Seal will not undergo gross failure during use in the refueling cavity. Gross failure is interpreted as the pushing through of the seal between the RPV and the refueling cavity liner or incurring a leakage rate above the cavity filling pumps capacity. This bulletin was issued by the NRC as a result of an event that occurred during a recent refueling at Haddam Neck. In particular, the seal between the RPV and the refueling cavity did not retain its integrity during refueling and the cavity drained into the containment. If a fuel assembly had been in the process of removal during the accident it could have been partially or completely uncovered with possible high radiation levels, fuel cladding failure and release of radioactivity. In addition, if the fuel transfer tube had been open, the spent fuel pool could have drained to a level which would have uncovered the top of the fuel.

While certain experimental tests have been performed in conjunction with the Presray Seal, conservatism has been introduced in a number of ways. While conservatism is normally an advantage, in this case, it reduces the accuracy of the test. The test results cannot be used to clearly distinguish the true behavior of the seal for a specified water head and bladder pressure. The testing to be performed in accordance with this specification eliminates excessive conservatism and improves the accuracy of seal testing.

This test specification includes the objectives of the experimental test, general design requirements of the test apparatus and the conditions to be tested. Procedures for setting up the test in addition to the recording test measurements are provided. Precautions are included which need to be considered during testing. Documentation and quality assurance requirements are also provided.

2.0 TEST OBJECTIVE

The objective of this test is to evaluate the integrity of the Presray Inc. T-Slot Seal in terms of:

1. Failure limit/factor of safety.
2. Push through resistance/water pressure vs. seal displacement.
3. Bladder pressure effects/worst case determination.
4. Leakage rate vs. other parameters.
5. Temperature effects.
6. Creep determination.
7. Gap width/height offset effects.

The seal will be tested at an equivalent refueling cavity water depth of up to 300 feet or until "gross seal failure" occurs. The normal cavity depth is 25 feet.


3.0 TEST APPARATUS


In order to meet the objectives of the test, the Impell test apparatus will be modified to represent the RPV-Seal-Cavity interface for the Yankee Atomic Plant. A conceptual sketch of this configuration is shown on Figures 3.1 and 3.2. The modified test cell is to be constructed such that the seal behavior may be observed while safely maintaining a test pressure boundary above the seal. Necessary precautions and steps should be taken to assure simulation of the environment and behavior of seals used during refueling. Since only a three foot section of the seal is to be tested, restriction of the longitudinal ends should be considered and the effects minimized. Pressure boundaries of both the bladder and the simulated cavity shall be designed to maintain relatively constant pressure during testing in spite of volume changes caused by seal movement into the gap. A temperature regulation control system is to be added to the existing test cell that will constantly maintain an elevated test temperature. Also, a device to measure seal leakage rate is to be designed, constructed and installed into the test cell. The specific seal seating surface shall be modified to simulate that of the Yankee Atomic Plant for the entire pressure range of the test. Gauges should be used to monitor bladder and cavity pressures, leakage rate, seal displacement, and temperature of the simulated cavity.

4.0 TEST CONDITIONS


To ensure test accuracy, environmental conditions during testing shall simulate those experienced at the RPV-Seal-Cavity liner interface during refueling at the Yankee Atomic Plant. In particular, the ambient temperature should be between 65°F and 75°F. Atmospheric pressure both above the refueling cavity and beneath the seal, inside containment, are the same during refueling. Therefore, appropriate measures shall be taken to assure equal atmospheric pressure for both the simulated refueling cavity and drywell.

The actual test conditions to be imposed upon the seal are as specified in the Test Matrix (Table 4.1). A minimum of 14 tests are to be performed. Parameters such as the RPV-refueling cavity temperature, gap width, seal bladder pressure, and external surface conditions of the seal are to be varied. In all cases the refueling cavity pressure is to be gradually increased to a minimum head of 300 feet (or 130 psi) if test conditions permit. Five tests call for the cavity pressure to be gradually increased until gross failure occurs by means of the seal being pushed through the RPV-cavity gap.






RPV - Seal - Cavity Liner
Hydraulic System



Seal Bladder Pressurization System



Temperature Regulation Control System

FIGURE 3.2

Test Apparatus Support Systems

The simulated RPV and cavity liner flanges are to be curved at a radii of 74-1/4" and 75-3/16" respectively. The RPV-cavity gap shall be varied from 15/16 to 1-3/16 inches. Testing shall also be conducted with elevations of the RPV flange and cavity liner offset by 1/4". Figure 4.1 shows a detailed cross section of this interface. Typical bladder pressure of the seal during refueling at Yankee Atomic is 30 psi. Testing shall be conducted at a bladder pressure of 50 psi to observe the effect of overpressurization and at 0 psi to observe the effect of under pressurization. Three tests are to be conducted at an elevated temperature of 150° to evaluate temperature effects on seal integrity. The rubber material is of a viscoelastic nature and is subject to creep. Creep effects should be considered in all tests. The effects of sudden bladder pressure loss is to be examined also. The seal is typically installed dry and seated prior to filling the refueling cavity. However the surface should be greased in one test in order to study lubrication effects. Also one test should be conducted without seating the seal.

CAVITY SEAL TEST MATRIX

Test No.	Bladder Pressure	Head of Water 5-10 psi incr	Leakage Readings	Displacement Readings	Water Temperature	Annulus Gap Size	Air Bladder Pressure Loss	Creep Effects	Failure Test
1	0 psi	0-300 ft.	X	X	70	Normal		X	
2	30 psi	0-300 ft.	X	X	70	Normal	X	X	X or worst case of tests 1,2,3
3	50 psi	0-300 ft.	X	X	70	Normal	X	X	
4	0 psi	0-300 ft.	X	X	70	Max. 1		X	
5	30 psi	0-300 ft.	X	X	70	Max. 1	X	X	X or worst case of tests 4,5,6
6	50 psi	0-300 ft.	X	X	70	Max. 1	X	X	
7	0 psi	0-300 ft.	X	X	70	Max. 1 & offset		X	
8	30 psi	0-300 ft.	X	X	70	Max. 1 & offset	X	X	X or worst case of tests 7,8,9
9	50 psi	0-300 ft.	X	X	70	Max. 1 & offset	X	X	
10	0 psi	0-300 ft.	X	X	70	Max. 2 & offset		X	
11	30 psi	0-300 ft.	X	X	70	Max. 2 & offset	X	X	X or worst case of tests 10,11,12
12	50 psi	0-300 ft.	X	X	70	Max. 2 & offset	X	X	
13	0 psi	0-300 ft.	X	X	150	Normal	---	X	
14	30 psi	0-300 ft.	X	X	150	Normal	---	X	X or worst case of tests 13,14,15
15	50 psi	0-300 ft.	X	X	150	Normal	---	X	
16	30 psi	0-300 ft.	X	X	70	Normal w/grease	---	X	----
17	30 psi	0-300 ft.	X	X	70	Seal not seated	---	X	----


Gap dimensions are as follows:

1. Normal = 15/16 in.
2. Max. 1 = 1-1/16 in.
3. Max. 2 = 1-3/16 in.
4. Offset = + 1/4 in.

Note: Tests #10 - #12 will not be attempted if results from tests #7 - #9 are considered poor

Table 4.1

TEST CELL GAP CONFIGURATION



1) LONGITUDINAL LENGTH: 3 FT, (CURVED or STRAIGHT)

If Curved, RADIUS of RCSF = 74.25"
RADIUS of CPF = 75.187"

2) A = 2 1/2"
B = 2 1/2"
C = 0.562"

FIGURE 4.1

YANKEE ATOMIC ELECTRIC COMPANY

FOR YANKEE ATOMIC PLANT AT ROWE, MASS

IMPELL CORPORATION

JOB NO

CALC NO

TEST CELL
GAP DIMENSIONS

PAGE

1

OF

1

REV	BY	DATE	CHECKED	DATE
0	WJAL	4/10/95	SLW	4/10/95

5.0 TEST PROCEDURE

This section contains, in outline form, procedures to be followed and precautions to be considered to ensure the objectives of the test are met. The procedures are to be used through the course of setting up the test equipment, preparation for testing, and the recording and documenting of test measurements.

5.1 Procedures

5.1.1 Equipment Set-up

5.1.1.1 Calibrate all critical pressure and temperature gauges.

5.1.1.2 RPV-Cavity Liner Test Simulator

- a. Mount test cell on level and elevated surface to allow for proper cavity bleeding and simulator drainage.
- b. Locate potable water reservoir local to the test cell.
- c. Mount thermometers to monitor ambient and reservoir temperatures.
- d. Connect water supply with in-line pressure gauge to test cell.
- e. Attach pump suction and test cell drain lines to the reservoir.
- f. Apply sealant between bolted surfaces of test cell to ensure water tightness.

5.1.1.3 RPV-Cavity Liner Seal

- a. Record serial number of seal.
- b. Inspect seal for imperfections.
- c. Seal bladder for subsequent pressurization.
- d. Mark seal ends with a grid pattern.
- e. Lubricate ends of seal to limit end restrictions.
- f. Lubricate sides of seal as required in test matrix.
- g. Install seal, connect air supply to bladder, and close test cell.

5.1.2 Test Preparation

- a. Ensure adequate water supply in reservoir and that all fittings are connected.
- b. Turn on water pump and air compressor and check for leaks.
- c. Turn on temperature control unit and adjust to test temperature.
- d. Zero-out displacement measuring devices.
- e. With seal in place, fill cavity with water and bleed off air.

5.1.3 Measurements

- a. Complete Initial Data Sheet, record ambient and reservoir temperatures.
- b. Pressurize bladder in accordance with test matrix and complete Test Data sheet for data point 0.
- c. Increase cavity water pressure incrementally, stabilize bladder and cavity pressure, and complete the Test Data Sheet for subsequent data points.
- d. Continue this process until the maximum cavity pressure in the test matrix has been achieved.
- e. If more than one minute has elapsed between stabilizing the pressures and taking displacement readings, the time at the displacement reading should be recorded.
- f. At test completion, the ambient temperature should be re-recorded on the Test Data Sheet.
- g. The test engineer and a witness shall sign-off the data sheets prior to continuing to the next test.

5.2 Precautions

- a. In order to use a seal in more than one test, caution should be exercised when removing it from the cavity at the completion of a test.

6.0 MATERIALS, INSTRUMENTATION AND CALIBRATION

Material and instrumentation necessary to perform the seal testing will be procured by Impell Corporation. Sufficient samples of the Presray seal will be provided with traceability by the Yankee Atomic Electric Company. The necessary instrumentation used to make test measurements will be procured by Impell. Two different gauges are to be used to monitor cavity pressure. One gauge shall have a range from 0 to 60 psig with subdivisions of no more than .2 psig. The second gauge shall have a range from approximately 0 to 300 psig with subdivisions no greater than 10 psig and will be used for pressure readings in excess of the range of the primary gauge. A gauge to monitor the seal bladder air pressure

shall range from approximately 0 to 60 psig with subdivisions no greater than .5 psig. All pressure gauges shall be calibrated to within the accuracy of the gauge. Calibration certificates traceable to the National Bureau of Standards (NBS) shall be obtained and turned over to Yankee Atomic as part of the final report. Displacement read-out gauges accurate to within 1/1000 inch are to be used to monitor displacements of the seal. As the displacement readings are not required to achieve the objectives of the test, traceable calibration of the displacement read out gauges is not required. Thermometers are to be used to monitor the atmospheric temperature and the cavity water temperature. The thermometer used to monitor the atmospheric temperature can be of the common domestic variety and is only used to verify the consistency of a climate controlled environment. Calibration of this thermometer is not required. The thermometer used to monitor the cavity water temperature shall have a range from 0 to 200°F with subdivisions no greater than 5°F. This thermometer shall be calibrated to within the accuracy of the gauge. A laboratory grade pre-calibrated graduated cylinder is to be used to measure the seal leakage rate.

7.0 REFERENCE DOCUMENTS AND DRAWINGS

The documents and drawings governing this test are provided below.

7.1 Documents

None.

7.2 Drawings

7.2.1 Stone & Webster drawing 9699-FV-5A, Revision 1, "Reactor Cavity Water Seal, Power Station Yankee Atomic Electric Company, Rowe Mass."

8.0 DOCUMENTATION

All test documentation shall be in accordance with the Impell Quality Assurance Program. Test documentation including the test data sheets (Attachments 1 and 2) and the pressure gauge and thermometer calibration certificates will be transmitted to Yankee Atomic in a final report.

9.0 QUALITY ASSURANCE


All work shall be in accordance with the Impell Quality Assurance Program which is in compliance with the requirements of 10 CFR50, Appendix B, ANSI N45.2 and appropriate daughter standards.

ATTACHMENT 1
Initial Data Sheet

INITIAL DATA SHEET
Presray Seal Test

1. Date _____
2. Test No. _____
3. Seal I.D. _____
4. Nominal Gap Width (in) _____
Offset (in) _____
5. Bladder Pressure (psi) _____
6. Cavity Temperature (°F) _____
7. Installation (lub/unlub) _____ Method _____
8. Gap Width (in) Offset (in)

Left _____
Middle _____
Right _____



9. Pressure Cavity Height (H-in)

RPV CAVITY

Left _____
Right _____

10. Gauges
 - a) Air Model No. _____ Range _____
Smallest subdivision _____ psi
 - b) Water Model No. _____ Range _____
Smallest subdivision _____ psi
 - c) Temp. Model No. _____ Range _____
Smallest Subdivision _____ °F
11. Dial indicators: Left Model No. _____
Middle Model No. _____
Right Model No. _____

ATTACHMENT 2
Test Data Sheet

Temperatures at test completion:
Ambient °F

Date _____
Test No. _____

[illegible]

Notes:

1. Sequential number
2. Wall clock time at beginning of pressure hold
3. Water pressure inside test assembly
4. Wall clock time at the time of displacement measurement
5. Displacement measurements
 - L = at left end of seal (see diagram on initial data sheet)
 - M = at middle of seal (see diagram on initial data sheet)
 - R = at right end of seal (see diagram on initial data sheet)
6. Air pressure in bladder of seal
7. Cavity water temperature
8. Cavity leakage rate
9. General observations



IMPELL
CORPORATION

JOB NO	
CALC NO	

PAGE
OF

APPENDIX F

	<u>No. of Pages</u>
Test Personnel	1
Resumes	2

TEST PERSONNEL

The Impell test personnel who performed the testing are identified as follows with resumes attached.

Lead Test Engineer: Wills LaCrosse, P.E.

Test Engineer: Scott Weiland

WILLIAM LaCROSSE

EDUCATION

B., Engineering Science and Mechanics, 1975
Georgia Institute of Technology

EXPERIENCE

Mr. LaCrosse is currently a Senior Engineer in the Engineering Division at Impell. He has been involved with all the RPV/Cavity Liner Seal analysis and testing that Impell has performed. Mr LaCrosse designed and constructed the seal test assembly and is the lead test engineer.

Prior to joining Impell Mr. LaCrosse worked for several manufacturing firms producing custom engineered products with emphasis in speciality welded products and centrifugal pumps. Responsibilities included involvement in all phases in manufacturing a custom engineered product. The centrifugal pump experience provided expertise in handling complex fluid applications to solve engineering problems. Mr. LaCrosse performed and was responsible for training field personnel to perform witnessed testing startup procedures of UL/FM fire pumps. The manufacturing experience provided knowledge of the integrated phases involved to design, produce, assemble, and test various custom products. Mr. LaCrosse has performed numerous factory and field performance tests to debug, verify, and initiate operation of the company's products for their clients.

REGISTRATIONS

Professional Engineer - State of Georgia
Registration No. 14680

AFFILIATIONS

Member G.S.P.E. & N.S.P.E.

SCOTT L. WEILAND

EDUCATION

B.S., Civil Engineering
University of Michigan
Ann Arbor, Michigan

EXPERIENCE

Mr. Weiland has five (5) years experience related to nuclear power plant design and analysis. As a Senior Engineer in the Analytical Services Division, he has Project Engineering responsibilities for the static and dynamic analysis of piping systems in accordance with the ASME Section III, ANSI B31.7 and ANSI B31.1 codes.

Prior to joining Impell Corporation, Mr. Weiland was employed by Nutech Engineers. As a Project Engineer he was responsible for the design, static/dynamic analysis, and drafting of structural and mechanical components for Arkansas Power and Light Company's (AP&L) Arkansas Nuclear One. He was also responsible for project level client interface and engineering support during construction. Mr. Weiland is very familiar with AP&L personnel, procedures, records system and the PISTAR computer program. Having been involved in many back-fit projects for AP&L he is completely familiar with the layout and procedures at ANO-1 & 2.

His other experience includes linear and non-linear finite element analysis of both plate and frame structures using the STRUDL and STARDYNE computer codes. He has been involved in the development of simplified analysis procedures for corroded and pitted piping, base plates and anchor bolts, and small bore piping. He has also served as Resident Engineer on various structural related back-fit projects at both BWR and PWR nuclear power plants.