



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

NOV 29 1985

Docket Nos.: 50-369
and 50-370

Mr. H. B. Tucker, Vice President
Nuclear Production Department
Duke Power Company
422 South Church Street
Charlotte, North Carolina 28242

Dear Mr. Tucker:

Subject: Auxiliary Building Filtered Ventilation System Testing,
McGuire Nuclear Station, Unit 1

We have reviewed your letter of October 28, 1985, which addressed the NRC inspection of the McGuire Station's auxiliary building filtered ventilation (VA) system and the lack of a pre-operational air distribution test for the system. We also reviewed the attachments to your letter which addressed the Unit 1 test procedures, its acceptance criteria and test results.

In view of the fact that greater than 98% of the air distribution measurements were within the acceptance criteria of $\pm 20\%$ and the few failures fell only marginally outside the criteria, we conclude that the air flow distribution through the HEPA filters and carbon beds of both VA units is suitably uniform and the units should be considered to be operable.

For future reference, the acceptance test criteria for the charcoal adsorber air distribution measurements should be based upon a comparison of each individual measurement with the average of all measurements, not the average of all slot measurements compared to each vertical slot's average. Also, staff experience with hot-wire anemometers indicates that they are subject to relatively large measurement error under turbulent flow conditions. Consideration should be given to use of a pitot tube or a vane anemometer for future tests.

Duke has volunteered to provide additional assurance on the adequacy of the carbon by performing an additional laboratory test. However, we wish to emphasize that the temperature at which these tests are conducted is of greater concern to the NRC staff than is the lack of uniform flow. Technical Specifications 3/4.7.7 for McGuire, Units 1 and 2, involve Revision 2 of Regulatory Guide 1.52 and, therefore, specify a laboratory test temperature of 80°C for this system. Recent studies have shown this to be inappropriately high for air cleaning systems which are not expected to be subjected to elevated temperatures and will result in erroneous indications of charcoal quality. Effort is underway generically to standardize on a test temperature of 30°C

8512060178 851129
PDR ADOCK 05000369
Q PDR

NOV 29 1985

Mr. H. B. Tucker
Duke Power Company

McGuire Nuclear Station

cc:

Mr. A. Carr
Duke Power Company
P. O. Box 33189
422 South Church Street
Charlotte, North Carolina 28242

Dr. John M. Barry
Department of Environmental Health
Mecklenburg County
1200 Blythe Boulevard
Charlotte, North Carolina 28203

Mr. F. J. Twogood
Power Systems Division
Westinghouse Electric Corp.
P. O. Box 355
Pittsburgh, Pennsylvania 15230

County Manager of Mecklenburg County
720 East Fourth Street
Charlotte, North Carolina 28202

Mr. Robert Gill
Duke Power Company
Nuclear Production Department
P. O. Box 33189
Charlotte, North Carolina 28242

Chairman, North Carolina Utilities
Commission
Dobbs Building
430 North Salisbury Street
Raleigh, North Carolina 27602

J. Michael McGarry, III, Esq.
Bishop, Liberman, Cook, Purcell
and Reynolds
1200 Seventeenth Street, N.W.
Washington, D. C. 20036

Mr. Dayne H. Brown, Chief
Radiation Protection Branch
Division of Facility Services
Department of Human Resources
P.O. Box 12200
Raleigh, North Carolina 27605

Senior Resident Inspector
c/o U.S. Nuclear Regulatory Commission
Route 4, Box 529
Huntersville, North Carolina 28078

Regional Administrator, Region II
U.S. Nuclear Regulatory Commission,
101 Marietta Street, N.W., Suite 2900
Atlanta, Georgia 30323

L. L. Williams
Operating Plants Projects
Regional Manager
Westinghouse Electric Corporation - R&D 701
P. O. Box 2728
Pittsburgh, Pennsylvania 15230

Mr. H. B. Tucker

- 2 -

50-369
NOV 29 1985

for such systems. Several utilities have volunteered to revise their technical specifications and adopt the 30°C test temperature in order to assure a more meaningful assessment of the capability of the carbon beds. The staff recognizes that such a change may require relaxation of the acceptance criteria for the laboratory test.

As discussed in the November 1, 1985, conference call between your staff and the NRC, we recommend that the technical specifications for McGuire Units 1 and 2 for the VA system be revised to reference the 1980 version of ANSI/ASME N510 in anticipation of future modifications requiring that the air flow distribution test be repeated. Such a revision now would eliminate the need for a future reaffirmation of the adequacy of a deviation from the present technical specifications.

If you have any questions regarding this letter, please contact your Project Manager, Darl Hood at (301) 492-8408.

Sincerely,

151

B. J. Youngblood, Director
PWR Project Directorate #4
Division of PWR Licensing-A, NRR

cc: See next page

DISTRIBUTION:

<u>Docket File</u>	DHood
NRC PDR	OELD
LPDR	ACRS (10)
NSIC	EJordan
PRC System	JPartlow
PWR#4 R/F	BGrimes
MDuncan	JHayes

DSH *caw*
PWR#4:DPWR-A
DHood:kab
11/27/85

DSH *hm*
PWR#4/DPWR-A
MDuncan
11/27/85

BJY
PWR#4/DPWR-A
BJYoungblood
11/27/85