



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

OCT 30 1985

Docket No. 50-461

APPLICANT: Illinois Power Company

FACILITY: Clinton Power Company

SUBJECT: SUMMARY OF FOLLOW UP MEETING WITH ILLINOIS POWER COMPANY RELATED
TO THE PUMP AND VALVE OPERABILITY RECOVERY PROGRAM

A meeting with Illinois Power Company (IP) and Sargent and Lundy (S&L) was held with the NRC staff and its consultant BNL on October 21, 1985, in Bethesda, Maryland. The purpose of the meeting was to demonstrate the following:

- ° That the IP Pump and Valve Operability Program is in compliance with NRC regulatory guidance.
- ° The program is being conducted properly.
- ° To ensure that there was a clear understanding of what was required by IP to successfully complete the Pump and Valve Operability (PVORT) audit.

This meeting was held as a follow up to a meeting held on September 26, 1985, to provide assurance to the staff of the acceptability of the IP recovery program. Plans for a recovery program and re-audit were initiated because the results of the staff PVORT audit held the week of August 26, 1985 were determined to be unacceptable. A list of the meeting attendee's is contained in Enclosure 1 and copies of VU-graphs used by IP and S&L during their presentation is contained in Enclosure 2.

Key points made by IP during their presentation were:


- ° The IP Pump and Valve Operability Program meets the NRC regulatory requirements. Stone & Webster was engaged to conduct an audit of the Sargent & Lundy program and found it adequate.
- ° All pumps or valves in the program were covered by tests or analysis or both.
- ° A large representative sample of valves was tested and comparisons of the results of the analyses with the test results demonstrated that the analyses were conservative.
- ° The method of determining operability was demonstrated for one of the suction isolation valves in the Reactor Core Isolation (RCIC) system.

8511070375 851030
PDR ADOCK 05000461
A PDR

- ° IP wanted a clear understanding of what was expected for the November PVORT audit.
- ° IP wanted to receive staff confirmation that the approach for conducting the Pump and Valve Operability Program was acceptable.

At the end of the meeting the staff concluded:

- ° The staff had no major concerns related to the IP Pump and Valve Operability Program based on the information presented during the re-audit meeting.
- ° The staff will proceed with a re-audit of the IP PVORT. The week of November 18, 1985 for the audit was mutually agreed upon.
- ° All packages to be reviewed by the staff prior to the audit must be submitted to the staff by November 8, 1985.
- ° The responses to the 30 audit items from the initial audit should be submitted by November 4, 1985.
- ° The re-audit components would be selected from those remaining from the August audit plus ten new components which were provided to IP on October 25, 1985. In addition two "surprise" components will be given to IP a few days prior to the audit.



B. Siegel, Project Manager
Licensing Branch No. 2
Division of Licensing

Enclosures:
As stated

cc: See next page

Mr. Frank A. Spangenberg
Illinois Power Company

Clinton Power Station
Unit 1

cc:

Mark Jason
Assistant Attorney General
Public Utilities Division
Office of the Attorney General
State of Illinois Center
100 West Randolph Street - 12th Floor
Chicago, Illinois 60601

Jean Foy, Esquire
511 W. Nevada
Urbana, Illinois 61801

Richard B. Hubbard
Vice President
Technical Associates
1723 Hamilton Avenue - Suite K
San Jose, California 95125

Mr. D. P. Hall
Vice President
Clinton Power Station
P. O. Box 678
Clinton, Illinois, 61727

Mr. H. R. Victor
Manager-Nuclear Station Engineering Dpt.
Clinton Power Station
P. O. Box 678
Clinton, Illinois 61727

Sheldon Zabel, Esquire
Schiff, Hardin & Waite
7200 Sears Tower
233 Wacker Drive
Chicago, Illinois 60606

Resident Inspector
U. S. Nuclear Regulatory Commission
RR 3, Box 229 A
Clinton, Illinois 61727

Mr. R. C. Heider
Project Manager
Sargent & Lundy Engineers
55 East Monroe Street
Chicago, Illinois 60603

Mr. L. Larson
Project Manager
General Electric Company
175 Curtner Avenue, N/C 395
San Jose, California 95125

Regional Administrator, Region III
799 Roosevelt Road
Glen Ellyn, Illinois 60137

Illinois Power/NRC Staff Meeting
PUMP AND VALVE OPERABILITY PROGRAM

Monday, October 21, 1985

<u>Name</u>	<u>Organization</u>
R. E. Wadlington	Sargent & Lundy
P. J. Telthorst	Illinois Power
J. S. Perry	Illinois Power
F. A. Spangenberg	Illinois Power
R. J. Bosnak	NRC/DE
G. Bagchi	NRC/DE/eqB
R. Bernero	NRC/DSI
D. C. Shelton	IPC
J. F. Carbonaro	BNL
B. E. Miller	BNL
J. Lombardo	NRC/DE/eqB
B. Siegel	NRR/DL/LB#2
Arnold Lee	NRR/DE/eqB
M. J. Shewski	S&L
R. M. McCauley	S&L
Ismail T. Kisisel	S&L
W. F. Emerson	SWEC
Frank Sestak, Jr.	SWEC
J. M. Gwinn	SWEC
R. M. Tjernlund	S&L
W. R. Butler	NRR/DL/LB#2
V. R. Harris	IP
C. T. Gentile	IP
R. L. Huston	IP
R. C. Heider	S&L
R. M. Sroka	S&L

CLINTON POWER STATION

• CONSTRUCTION PERMIT

DOCKETED FOR REVIEW

10/31/73

ISSUED

2/24/76

• OPERATING LICENSE

DOCKETED FOR REVIEW

9/8/80

CPS FINAL SAFETY ANALYSIS REPORT

• APPLICABLE SECTIONS

• ACTIVE EQUIPMENT

ACCEPTANCE CRITERIA

• OL DOCKETED NUREG 75/087

• CURRENT NUREG 0800

CPS COMPLIANCE

- **IN EFFECT WHEN OL ISSUED**
- **GENERAL DESIGN CRITERIA**
- **REGULATORY GUIDES**
- **IEEE STANDARDS**

CPS COMPLIANCE

- **EXCEEDS NUREG 75/087**
- **MEETS NUREG 0800**

CLINTON POWER STATION
NUREG - 0800 REVISION 5
SECTION 3.10 II 1A QUALIFICATION FOR EQUIPMENT OPERABILITY

ITEM STANDARD REVIEW PLAN POSITION

CLINTON POSITION

1. QUALIFICATION MUST CONSIDER

- OBE & SSE
- NORMAL CONDITION LOADS
- TRANSIENT & ACCIDENT
 CONDITION LOADS

TEST AND ANALYSIS REQUIRED
TO CONFIRM OPERABILITY.
ANALYSIS ALONE ACCEPTABLE
ONLY IF OPERABILITY
ASSURED BY STRUCTURAL
INTEGRITY.

2. TEST IN OPERATIONAL CONDI-
TION WITH OPERABILITY
VERIFIED DURING AND/OR
AFTER TESTING.

TESTING SHOULD SIMULATE
NORMAL PLANT OPERATING
LOADS AND DEGRADED FLOW
CONDITIONS TO EXTENT
PRACTICAL

QUALIFICATION CONSIDERS

- OBE & SSE
- NORMAL OPERATING LOADS
- TRANSIENT PIPING NOZZLE
 REACTIONS & VALVE
 ACCELERATIONS
- POOL HYDRODYNAMIC
 (SRV & LOCA) LOADS

COMPLEX ITEMS QUALIFIED
BY TEST. STRUCTURALLY
SIMPLE ITEMS QUALIFIED
BY ANALYSIS.

TESTING DONE IN OPERATIONAL
CONDITION WITH OPERABILITY
VERIFIED DURING AND AFTER
TESTING.

NOT PRACTICAL FOR SEISMIC
TEST TO SIMULATE:

- FULL/DEGRADED FLOW
 CONDITIONS
 - THERMAL EFFECTS
 - PIPING NOZZLE REACTIONS
- ANALYSIS USED TO SUPPLEMENT
TESTING.

ITEM STANDARD REVIEW PLAN POSITION

CLINTON POSITION

- | | |
|---|---|
| 3. DYNAMIC INPUT DEFINED AS
RESPONSE SPECTRA OR TIME
HISTORY AT EQUIPMENT
MOUNTING LOCATION | DYNAMIC INPUT DEFINED AS:
• FLOOR RESPONSE SPECTRA
FOR PUMPS
• SEISMIC COEFFICIENTS FOR
VALVES (DERIVED FROM
PIPING ANALYSIS FOR
WHICH INPUT IS DEFINED
AS RESPONSE SPECTRA) |
| 4. TEST INPUT MUST ENVELOPE
REQUIRED INPUT WITH
DEMONSTRATED CONSERVATISM | TEST INPUT ENVELOPES
REQUIRED INPUT WITH
CONSERVATISM |
| 5. MULTI-FREQUENCY INPUT
PREFERRED, SINGLE
FREQUENCY INPUT ACCEPTABLE
IF JUSTIFIED | MULTI-FREQUENCY INPUT USED
WITH FEW EXCEPTIONS,
EXCEPTIONS JUSTIFIED |
| 6. TESTING SHOULD BE BI-AXIAL
SINGLE AXIS TESTING ACCEPT-
ABLE ONLY IF JUSTIFIED | TRI-AXIAL & BI-AXIAL TESTING
USED WITH FEW EXCEPTIONS,
EXCEPTIONS JUSTIFIED |
| 7. DYNAMIC COUPLING BETWEEN
EQUIPMENT AND RELATED SYSTEMS
(I.E. PIPING OTHER MECH.
COMPONENTS) SHOULD BE
CONSIDERED | QUALIFICATION CONSIDERS
INTERFACING STRUCTURES AND
SYSTEMS |
| 8. TEST FIXTURE MUST SIMULATE
ACTUAL SERVICE MOUNTING
AND SHOULD NOT CAUSE EXTRA-
NEOUS DYNAMIC COUPLING. | TEST MOUNTING SIMULATES
SERVICE MOUNTING AND FIXTURES,
IF USED, DO NOT AMPLIFY OR
ATTENUATE INPUT. |

ITEM STANDARD REVIEW PLAN

CLINTON POSITION

- | | |
|---|--|
| 9. FOR PUMPS AND VALVES,
LOADS IMPOSED BY ATTACHED
PIPING SHOULD BE PROPERLY
TAKEN INTO ACCOUNT,
STRESSES SHOULD ENVELOPE
SPECIFIED SERVICE LIMITS | PIPING NOZZLE REACTIONS
CONSIDERED. STRESSES
SATISFY SPECIFICATION
ALLOWABLES. |
| 10. IF DYNAMIC TESTING OF VALVE
OR PUMP IS IMPRACTICAL,
STATIC TESTING IS ACCEPT-
ABLE PROVIDED:
• END LOADINGS CONSERVA-
TIVELY APPLIED
• AMPLIFICATION EFFECTS
ACCOUNTED FOR
• EQUIPT. IN OPERATING
MODE DURING AND AFTER
APPLICATION OF LOADS
• VALIDITY OF STATUS LOAD
APPLICATION DEMONSTRATED | STATIC TESTING NOT USED
TO DEMONSTRATE QUALIFICA-
TION. STATIC TESTING USED
TO SUBSTANTIATE AND SUPPLE-
MENT ANALYSIS. |
| 11. IN-SITU VIBRATORY TESTING
OF COMPLEX ACTIVE DEVICES
ACCEPTABLE TO DEMONSTRATE
OPERABILITY PROVIDED TEST
CAN BE SHOWN TO BE MEAN-
INGFUL | IN-SITU TESTING NOT USED
TO DEMONSTRATE QUALIFICA-
TION. IN-SITU TESTING
USED TO SUBSTANTIATE
ANALYTICAL MODELS. |
| 12. TEST PROGRAM MAY BE BASED
UPON SELECTIVELY TESTING
A REPRESENTATIVE SAMPLE | REPRESENTATIVE SAMPLES
TESTED. |

ITEM STANDARD REVIEW PLAN POSITION

CLINTON POSITION

13. DAMPING VALUES IN ACCORDANCE
WITH REG. GUIDE 1.61

DAMPING VALUES MORE CONSERVA-
TIVE THAN REG. GUIDE 1.61

14. WHEN COMPLETE TESTING NOT
PRACTICAL, FOLLOWING
FEATURES SHOULD BE INCOR-
PORATED IN PUMP/VALVE
OPERABILITY ASSURANCE
PROGRAM:

A. SIMPLE AND PASSIVE
ELEMENTS SUCH AS:

- ° VALVE BODIES
- ° PUMP BODIES
- ° RELATED PIPING
- ° SUPPORTS

MAY BE ANALYZED

VALVE BODIES, PUMP BODIES,
AND PUMP MOTORS QUALIFIED BY
ANALYSIS WITH REPRESENTATIVE
VALVE ASSEMBLIES TESTED.

COMPLEX ACTIVE ITEMS
SUCH AS:

- ° PUMP MOTORS
- ° VALVE OPERATORS
- ° GATE & DISC
ASSEMBLIES
- ° VITAL APPURTENANCES

VALVE ACTUATORS, PILOT SOLENOID
VALVES, POSITION SWITCHES, AND
PUMP TURBINE QUALIFIED BY TEST.

SHOULD BE TESTED FOR
OPERABILITY

ITEM	STANDARD	REVIEW	PLAN	POSITION
1	1.1	1.1.1	1.1.1.1	1.1.1.1.1
2	2.1	2.1.1	2.1.1.1	2.1.1.1.1
3	3.1	3.1.1	3.1.1.1	3.1.1.1.1
4	4.1	4.1.1	4.1.1.1	4.1.1.1.1
5	5.1	5.1.1	5.1.1.1	5.1.1.1.1
6	6.1	6.1.1	6.1.1.1	6.1.1.1.1
7	7.1	7.1.1	7.1.1.1	7.1.1.1.1
8	8.1	8.1.1	8.1.1.1	8.1.1.1.1
9	9.1	9.1.1	9.1.1.1	9.1.1.1.1
10	10.1	10.1.1	10.1.1.1	10.1.1.1.1
11	11.1	11.1.1	11.1.1.1	11.1.1.1.1
12	12.1	12.1.1	12.1.1.1	12.1.1.1.1
13	13.1	13.1.1	13.1.1.1	13.1.1.1.1
14	14.1	14.1.1	14.1.1.1	14.1.1.1.1
15	15.1	15.1.1	15.1.1.1	15.1.1.1.1
16	16.1	16.1.1	16.1.1.1	16.1.1.1.1
17	17.1	17.1.1	17.1.1.1	17.1.1.1.1
18	18.1	18.1.1	18.1.1.1	18.1.1.1.1
19	19.1	19.1.1	19.1.1.1	19.1.1.1.1
20	20.1	20.1.1	20.1.1.1	20.1.1.1.1
21	21.1	21.1.1	21.1.1.1	21.1.1.1.1
22	22.1	22.1.1	22.1.1.1	22.1.1.1.1
23	23.1	23.1.1	23.1.1.1	23.1.1.1.1
24	24.1	24.1.1	24.1.1.1	24.1.1.1.1
25	25.1	25.1.1	25.1.1.1	25.1.1.1.1
26	26.1	26.1.1	26.1.1.1	26.1.1.1.1
27	27.1	27.1.1	27.1.1.1	27.1.1.1.1
28	28.1	28.1.1	28.1.1.1	28.1.1.1.1
29	29.1	29.1.1	29.1.1.1	29.1.1.1.1
30	30.1	30.1.1	30.1.1.1	30.1.1.1.1
31	31.1	31.1.1	31.1.1.1	31.1.1.1.1
32	32.1	32.1.1	32.1.1.1	32.1.1.1.1
33	33.1	33.1.1	33.1.1.1	33.1.1.1.1
34	34.1	34.1.1	34.1.1.1	34.1.1.1.1
35	35.1	35.1.1	35.1.1.1	35.1.1.1.1
36	36.1	36.1.1	36.1.1.1	36.1.1.1.1
37	37.1	37.1.1	37.1.1.1	37.1.1.1.1
38	38.1	38.1.1	38.1.1.1	38.1.1.1.1
39	39.1	39.1.1	39.1.1.1	39.1.1.1.1
40	40.1	40.1.1	40.1.1.1	40.1.1.1.1
41	41.1	41.1.1	41.1.1.1	41.1.1.1.1
42	42.1	42.1.1	42.1.1.1	42.1.1.1.1
43	43.1	43.1.1	43.1.1.1	43.1.1.1.1
44	44.1	44.1.1	44.1.1.1	44.1.1.1.1
45	45.1	45.1.1	45.1.1.1	45.1.1.1.1
46	46.1	46.1.1	46.1.1.1	46.1.1.1.1
47	47.1	47.1.1	47.1.1.1	47.1.1.1.1
48	48.1	48.1.1	48.1.1.1	48.1.1.1.1
49	49.1	49.1.1	49.1.1.1	49.1.1.1.1
50	50.1	50.1.1	50.1.1.1	50.1.1.1.1
51	51.1	51.1.1	51.1.1.1	51.1.1.1.1
52	52.1	52.1.1	52.1.1.1	52.1.1.1.1
53	53.1	53.1.1	53.1.1.1	53.1.1.1.1
54	54.1	54.1.1	54.1.1.1	54.1.1.1.1
55	55.1	55.1.1	55.1.1.1	55.1.1.1.1
56	56.1	56.1.1	56.1.1.1	56.1.1.1.1
57	57.1	57.1.1	57.1.1.1	57.1.1.1.1
58	58.1	58.1.1	58.1.1.1	58.1.1.1.1
59	59.1	59.1.1	59.1.1.1	59.1.1.1.1
60	60.1	60.1.1	60.1.1.1	60.1.1.1.1
61	61.1	61.1.1	61.1.1.1	61.1.1.1.1

CLINTON POSITION

14. (CONTINUED)

B. WHEN CORRELATED TO
CLASSICAL PROBLEMS,
LABORATORY TESTS OR
IN-SITU TESTS.

ANALYSES TO DETERMINE
THE FOLLOWING ARE
ACCEPTABLE:

- I) VIBRATORY INPUT
- II) SYSTEM FREQUENCIES
AND MOVEMENTS
- III) VERIFY DISC LOADS AND
ADEQUACY
- IV) LOADS IMPOSED UPON
PUMP ROTOR
- V) PUMP SHAFT SPEED
- VI) DESIGN ADEQUACY OF
PUMP AND VALVE
PRESSURE RETAINING
BODIES.
- VII) PUMP SHAFT NATURAL
FREQUENCIES
STATIC DEFLECTION
ANALYSIS ACCEPTABLE
WHERE SHAFT FREQUENCIES
ARE BEYOND EXCITATION
FREQUENCIES OTHERWISE
DYNAMIC ANALYSIS
REQUIRED.
- VIII) COMBINATION OF MULTI-MODE
AND MULTI-DIRECTIONAL
RESPONSES SHOULD FOLLOW
REG. GUIDE 1.92 GUIDE-
LINES

- IN-SITU TESTING
- MULTI-FREQUENCY, BIAXIAL OR TRIAXIAL DYNAMIC TESTING
- STATIC PULL TESTING

1E51-F063 OUTLINE

I. GENERAL VALVE SUMMARY

II. SYSTEM DESCRIPTION:

- SYSTEM DIAGRAM
- VALVE CLOSURE REQUIREMENTS
- PIPING CONFIGURATION

III. OPERABILITY DEMONSTRATED BY:

- IN-SHOP TESTS
 - ENVIRONMENTAL QUALIFICATION (EQ)
 - SEISMIC QUALIFICATION (SQT)
 - POST-INSTALLATION TESTS
-

CONTAINMENT ISOLATION VALVE IE51-F063 - GENERAL DATA

VALVE: IE51-F063

ASME SECTION III, CLASS I,
1974 EDITION WITH SUMMER 1975 ADDENDA

PURCHASE SPECIFICATION: K-2866A

VALVE PURCHASED IN 1976

8 INCH - 600 LB.


BUTT WELD ENDS

VALVE MATERIAL: CARBON STEEL

VALVE LOCATION: INSIDE DRYWELL

FLUID: REACTOR STEAM

VALVE TYPE & OPERATOR: FLEX WEDGE GATE VALVE WITH
SMB-O LIMITORQUE MOTOR OPERATOR



STEAM SUPPLY TO RCIC TURBINE

VALVE IE51-F063 CLOSURE REQUIREMENTS

VALVE POSITION:


- NORMAL: OPEN
- SHUTDOWN: OPEN
- POST-LOCA: OPEN/CLOSED

CLOSURE TIME: 33 SECONDS - ESTABLISHED BY
NSSS SUPPLIER (GE)

CONTAINMENT ISOLATION SIGNALS:

- HIGH TEMPERATURE SIGNALS ASSOCIATED
WITH PIPE RUPTURE OUTSIDE CONTAINMENT
- LOW STEAM LINE PRESSURE
- HIGH STEAM FLOW RATE
- HIGH TURBINE EXHAUST PRESSURE

PRESSURE
WEIGHT
THERMAL EXPANSION & TRANSIENTS
POOL DYNAMICS
SEISMIC
ANNALS'S PRESSURIZATION



POSTULATED PIPE BREAKS

[illegible]

16386 1st 38925 1st

SECTION B.1.b. (1) (d) OF MEM 3.2 ATTACHED
TO SRP 3.6.2 DATED 1975

CLINTON POWER STATION
FIVE, GAFFNEY AREA, 14.5 MILES

FILE NO. 62-117

LOCATION OF POSTULATED BREAKS AND
ASSOCIATED REACTANTS REACTOR CORE
ISOLATION COOLING PIPING SYSTEM
INSIDE CONTAINMENT

GAPPED PIPE WHIP RESTRAINTS

PIPING SUPPORTS

VALVE 1E51-F063 PUMP & VALVE OPERABILITY REVIEW

EQ PROGRAM

CYCLIC TESTS

THERMAL AND RADIATION
TESTS FOLLOWED BY A
FUNCTIONAL TEST

OPERATED DURING AND
AFTER LOCA TEST

FUNCTIONAL TEST AFTER
THE LOCA TEST

PVORT PROGRAM

IN-SHOP TESTS

QUALIFICATION TESTS AND ANALYSIS

EQ RESULTS

SO RESULTS

POST-INSTALLATION TESTS

SOFT PROGRAM

STRESS EVALUATION UNDER
DIFFERENT SEISMIC
CONDITIONS AT CRITICAL
LOCATIONS*

CALCULATED DEFLECTION
AT CRITICAL LOCATION*

SHAKE TABLE TESTING OF
OPERATOR

*ANALYTICAL METHODS
COMPARED VS. TEST
RESULTS

IN-SHOP TESTS

- SHELL & DISC HYDROSTATIC TEST
 - PACKING LEAK TEST
 - MAIN & BACK SEAT LEAKAGE TEST
 - OPERATING CYCLE TIME TEST
 - MOTOR ROUTINE TEST
-

GATE VALVE TEST DATA REPORT

Date _____

Page 1 of 2

A/DV Serial No. E6214-5-1Customer Tag No. 1E51-F063Valve Description 8"-600-FWI. HYDROSTATIC SHELL TEST

Pressure - psig		Duration - min.		Leakage - cc/hr.	
Required	Actual	Min. Required	Actual	Max. Allowed	Actual
2250	2250	10	10	0	0
Performed by: <u>FW Mark</u>				Date <u>11/30/78</u>	

II. PACKING TEST

Pressure - psig		Duration - min.		Leakage - cc/hr.	
Required	Actual	Min. Required	Actual	Max. Allowed	Actual
2250	2250	4	4	0	0
Performed by: <u>FW Mark</u>				Date <u>11/30/78</u>	

III. BACKSEAT TEST

Pressure - psig		Duration - min.		Leakage - cc/hr.	
Required	Actual	Min. Required	Actual	Max. Allowed	Actual
2250	2250	10	10	0	0
Performed by: <u>FW Mark</u>				Date <u>11/30/78</u>	

IV. HYDROSTATIC DISC TEST

Pressure - psig		Duration - min.		Leakage - cc/hr.		
Required	Actual	Min. Required	Actual	Max. Allowed	Actual	
1500	1500	A-Port	1	1	0	0
		B-Port	1	1	0	0
Performed by: <u>FW Mark</u>			Date <u>11/30/78</u>			

W. SEAT TEST

Pressure - psig		Duration - min.		Leakage - cc/hr.	
Required	Actual	Min. Required	Actual	Max. Allowed	Actual
11500	1500	A-Port	"	80	24
		B-Port	"	80	60
Performed by: <u>G.W. Mark</u>				Date <u>11/30/78</u>	

WL. OPERATIONAL TEST

Open				Close			
Pressure - psig		Time - min.		Pressure - psig		Time - min.	
Required	Actual	Required	Actual	Required	Actual	Required	Actual
1150	1150	33sec	26	1150	1150	33sec	26
Performed by: <u>G.W. Mark</u>				Date <u>11/30/78</u>			

VII. COMPONENT PART OR SERIAL NUMBER

Body F78674R3601 Stem 16426 K5
 Bonnet 466307N1 Motor 713190-KC
 Disc A14607NR1945 Operator 260552
 Body/Bonnet Bolting N/A
 Nuts N/A Retaining Ring 5437646

VIII. TORQUE SWITCH SETTING

Open 2 3/4
 Close 2 3/4

IX. LIMIT SWITCHES SET (yes or no)

Open yes
 Close yes

Operability Testing and Analysis Applicable to Valve 1E51-F063

	Valve Body Alone	Operator Alone	Valve and Operator Assembly
In-Shop Testing			
Shell hydrostatic test			Test
Disc hydrostatic test			Test
Packing leak test			Test
Main seat leak test			Test
Back seat leak test			Test
Operating test			Test
Motor routine test		Test	
Motor performance test curve		Test	
Qualification Testing and Analysis			
Electrical environmental:			
Aging simulation		Test	
Mechanical aging		Test	
Radiation aging		Test	
Operation (during and after)		Test	
Pressure/temperature profile		Test	
Operational test (during and after)		Test	
Mechanical environmental:			
Material degradation	Analysis		
Seismic:			
Stress evaluation	Analysis	Test	Analysis
Stem deflection	Analysis		Analysis
Postinstallation Testing			
Seat leak detection			Test
Low-voltage circuit check		Test	
Circuit breaker/overload relay		Test	
Megger test		Test	
Local leak rate test			Test
Startup tests			Test

Electrical Design Process To Ensure Adequate Voltage at MOV

Valve specification voltage range (K-2866A)

- 460 volts \pm 10%

ESC-165: Auxiliary System Design Guide

- 90% of 480 volts at 480-volt unit substations
(i.e., 94% of 460 volts under expected worst probable case conditions)

Calculation 4536-EAD-1

- Calculation of auxiliary system voltage levels under normal and emergency (LOCA) conditions
- Updated as project progressed
- No 480-volt bus voltage less than 90% of 480 volts or 94% of 460 volts

Calculation 19-AQ-2


- Voltage required at MCC 1B3 to provide at least 90% of 460 volts at MOV E51-F063 when stalled is 91% of 460 volts
- Minimum voltage at MCC 1B3 from calculations 4536-EAD-1 and 19-AQ-2 is 95% of 460 volts


Voltage Percentages of 460 Volts


Division 2	Minimum Allowable Voltage	S&L Calculated Voltage
<div> <div>480-volt Bus 1B</div> <div> <div></div> <div> <div></div> <div>Cable</div> </div> </div> </div>	91.4%	95.4%
<div> <div>480-volt MCC 1B3</div> <div> <div></div> <div> <div></div> <div>Cable</div> </div> </div> </div>	91%	95%
<div> <div> <div>MOV</div> <div>1E51-F063</div> </div> </div>	90%	94%

Motor Torque vs. Speed at 90%, 94%, and 100% of 460 Volts

460-volt actuator motor for valve E51-F063







EQ Program

Requirements: FSAR Tables 3.11-5/3.11-3

Zone: H27

	Conditions	
	Plant Requirement	Tested
Radiation	2×10^8 rads TID	2.04×10^8 rads TID
Thermal	40 years	40 years
Humidity	100% RH (S.S.)	100% RH (S.S.)
Pressure	30 psig (peak)	105 psig (peak)
Accident temperature	330° F (peak)	340° F (peak)
Accident duration	100 days	30 days; actual test extrapolated to 110 days (10% mar.)

Operator: SMB-0
Qualified by testing SMB-0
Test report: Limitorque B0058
(Specific-BWR Cont Q.R. #600376A)

Valve: Qualified by material degradation analysis

EQ Program

Conclusions – for operator and valve

- No age-limited materials were identified having less than 40 years
- Operability was verified


1E51-F063 Qualification Analysis and Test

Operator

- Operability demonstrated by test

Valve assembly (operator and valve body)

- Operability demonstrated by analysis
- Analysis method confirmed by test



Seismic Qualification of Limitorque Valve Operator SMB-0

- Qualified by testing (SQ-CL 120)
- SMB-000-2 model tested as representative sample of generic family of operators constructed of similar metals, designed to same concepts, tolerances, and stress levels
- Triaxial test method was used
- Test sequence
 - SRV fatigue tests
 - SRV and chugging tests
 - OBE tests (Level B)
 - SSE tests (Level C)
 - Fragility tests to table limits
- Operability was verified before, during, and after each test
- Voltage was varied $\pm 10\%$ during seismic tests and operator was cycled under load
- Chatter at limit switch contacts was monitored
- No anomalies regarding qualification were reported




Calcs. For	
Safety-Related	Non-Safety-Related

Calc. No.	
Rev.	Date
Page of	

Client
Project
Proj. No.

Prepared by	Date
Reviewed by	Date
Approved by	Date



☐ HORIZONTAL SPECTRA
☒ VERTICAL SPECTRA
COMBINED BY ☐ ABS ☐ SRSS

LOCATION:
ELEVATION:
DAMPING:

0.40
0.30




Calcs. For	
Safety-Related	Non-Safety-Related

Calc. No.	
Rev.	Date
Page of	


Client
Project
Proj. No.

Prepared by	Date
Reviewed by	Date
Approved by	Date



☒ HORIZONTAL SPECTRA
☐ VERTICAL SPECTRA *CH*
COMBINED BY ☐ ABS ☐ SRSS

LOCATION:
ELEVATION:
DAMPING:



Stresses at Critical Locations

Location	Stress (psi)	Allowable (psi)
Gasket retaining ring	17,146	19,400
Spacer ring	10,503	18,900
Valve body	16,793	29,100
Bonnet	21,624	29,100
Yoke clamp	9,256	25,350
Yoke clamp bolt	32,258	70,000
Yoke	8,703	19,400
Yoke/operator bolting	45,473	70,000
Stem	17,131	40,000
Disc	7,777	29,100

Other Evaluations at Critical Locations

Stem buckling load

$$F_{\text{act}} = 18,686 \text{ lb} < F_{\text{all}} = 73,532 \text{ lb}$$

Deflection

$$\delta_{\text{act}} = 0.037 \text{ in.} < \delta_{\text{all}} = 0.062 \text{ in.}$$

Valve Assembly Qualification Verification by Analysis

- Valve stresses demonstrated to be in elastic range
- Valve stem deflection demonstrated not to cause binding

Valve Assembly Qualification Verification by Testing

- Seismic testing representative valve assemblies
- In-situ testing of representative valve assemblies


Analytical Models Substantiated by In-Situ Impedance Testing

Valve Description	Valve Manufacturer	Actuator Description	Fundamental Frequency	
			Analytical Results	Test Results
2-inch - 1500 # MO globe	Rockwell	Limitorque SMB-00	62.0 Hz	60.0 Hz
6-inch - 150 # MO gate	Powell	Limitorque SMB-000	50.9 Hz	54.3 Hz
14-inch - 150 # MO gate	Anchor/Darling	Limitorque SMB-00	32.0 Hz	30.7 Hz
16-inch - 150 # MO butterfly	Jamesbury	Limitorque H1BC/SMB-000	Rigid	Rigid
26-inch - MSIV	Rockwell	Ralph A. Hiller	16.7 Hz	17.5 Hz

Analysis vs. Test Comparison for Two Gate Valves

		16-inch Gate Valve		4-inch Gate Valve	
		Test	Analysis	Test	Analysis
Make		Anchor/Darling, 150 lb	Anchor/Darling, 300 lb	Powell, 300 lb	Powell, 300 lb
Operator		SMB-2-40 (660 lb)	SMB-0-15 (300 lb)	SMB-000	SMB-000
Accelerations	H ₁	11.93 g	4.5 g	6.14 g	4.0 g
	H ₂	12.26 g	4.5 g	6.09 g	4.0 g
	V	3.25 g	3.0 g	6.20 g	5.46 g
	A	17.41 g	7.52 g	10.641 g	7.862 g
σ_{\max} at the same location (yoke base)		3.01 ksi	3.17 ksi	6.13 ksi	11.14 ksi
Scaled down stress to analysis level		1.30 ksi	3.17 ksi	4.53 ksi	11.14 ksi
Margin = $\frac{S_{\text{analysis}}}{S_{\text{test}}}$			2.43		2.46

16-Inch Valve Accelerometer and Strain Gauge Locations



Conclusions

Analysis results concur with test results

- In-situ test results verify analytical capability to simulate dynamic characteristics
- Triaxial test results verify operability and provide assurance of conservatism for analysis method

Analysis results for 1E51-F063 are reliable for the purpose of operability verification

- ° IP wanted a clear understanding of what was expected for the November PVORT audit.
- ° IP wanted to receive staff confirmation that the approach for conducting the Pump and Valve Operability Program was acceptable.

At the end of the meeting the staff concluded:


- ° The staff had no major concerns related to the IP Pump and Valve Operability Program based on the information presented during the re-audit meeting.
- ° The staff will proceed with a re-audit of the IP PVORT. The week of November 18, 1985 for the audit was mutually agreed upon.
- ° All packages to be reviewed by the staff prior to the audit must be submitted to the staff by November 8, 1985.
- ° The responses to the 30 audit items from the initial audit should be submitted by November 4, 1985.
- ° The re-audit components would be selected from those remaining from the August audit plus ten new components which were provided to IP on October 25, 1985. In addition two "surprise" components will be given to IP a few days prior to the audit.

Original Signed by
B. Siegel, Project Manager
Licensing Branch No. 2
Division of Licensing

Enclosures:
As stated

cc: See next page

DISTRIBUTION:	Docket File	NRC PDR	Local PDR	PRC System	NSIC
LB#2 Reading	Goddard, OELD	WButler	BSiegel	EHylton	


LB#2/DL/PM
BSiegel:lb
10/30/85

LB#2/DL/BC
WButler
10/30/85 