

DUKE POWER COMPANY  
OCONEE NUCLEAR STATION  
UNIT 3

INTEGRATED LEAK RATE TEST  
OF THE  
REACTOR CONTAINMENT BUILDING

Prepared By:

*Rick Rogers*  
Rick Rogers  
Test Coordinator

Approved By:

*B. G. Davenport*  
B. G. Davenport  
Test Engineer

7810110092

## TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE</u>
1.0 <u>INTRODUCTION</u>	1.0.-1
2.0 <u>SUMMARY AND CONCLUSIONS</u>	2.1-1
2.1 Synopsis	2.1-1
2.2 Test Organization	2.2-1
2.3 Initial Test Criteria	2.3-1
2.4 Test Results	2.4-1
2.5 Error Analysis	2.5-1
3.0 <u>DESIGN INFORMATION</u>	3.1-1
3.1 Reactor Building	3.1-1
3.2 Measurement System	3.2-1
3.3 Pressurization System	3.3-1
3.4 Recirculation System	3.4-1
3.5 Computer Programs	3.5-1
4.0 <u>CONDUCT OF TEST PROGRAM</u>	4.1-1
4.1 Local Leak Rate Test	4.1-1
4.2 Integrated Leak Rate Test	4.2-1
5.0 <u>LOCAL LEAK RATE TEST FAILURE DATA</u>	5.1-1
5.1 Introduction	5.1-1
5.2 Failure Data	5.2-1

## 1.0 INTRODUCTION

The periodic Integrated Leak Rate Test (ILRT) of the Oconee Nuclear Station Unit 3 Reactor Building was satisfactorily completed on July 3, 1978. The testing was conducted in accordance with the requirements of FSAR Section 5.6.2.1, Technical Specification 4.4, BN-TOP-1 (Bechtel Testing Criteria for ILR Testing), ANSI N45.4-1972 and 10 CFR Part 50, Appendix J. The absolute method of testing was employed with containment temperatures measured at 24 locations and containment dewpoint temperatures at two locations. Leakage was measured at half the design basis accident pressure of ~ 29.5 psig. A measured induced leak was used to verify the results. Interpretation and final analysis of the test data show results well within the specified limits for this containment, which has a maximum allowable leak rate of .176% per day. The leakage rate for Oconee Unit 3 Containment Building was found to be .1029% per day. The mean of the leakage rate over the 24 hour test period was .06381% per day.

## 2.0 SUMMARY AND CONCLUSIONS

### 2.1 Synopsis

The successful ILRT was performed in accordance with periodic test procedure PT/O/A/150/03 as approved for use on July 8, 1977. This procedure is similar to that used for the pre-operational ILRT.

Pressurization for the ILRT began at 1435 hours on 6/30/78 with both air compressors. Pressurization was stopped at 10 psig and the building was entered and inspected for indications of leakage. No indications were found and the compressors were restarted. The compressors were secured at 0840 on 7/1/78 with the containment at approximately 30 psig. It was noted at 1715 hours that the emergency personnel hatch was at the containment pressure (The hatch had equalized with the containment). It is believed the inner door leaked past its seal and equalized the inner lock of this penetration. This was acceptable since credit is taken for the outer door only.

The 24 hour test period started at 1240 hours on 7/1/78. At 1425 hours on 7/2/78, inspection of data and calculations indicated that the test was satisfactory and data acquisition was terminated. The approximate 2 hour delay was due to bad data at the start of test due to the leaking inner door on the emergency personnel hatch.

At 2055 hours on 7/2/78 a known leak rate of approximately .176% was induced for purposes of verifying the capability to measure a leakage rate. This induced leak rate test gave favorable results. Depressurization of the containment building was begun at 1220 on 7/3/78 and completed at 0400 on 7/4/78.

Instrumentation consisted of one (1) precision pressure sensor, twenty four (24) temperature sensors and two (2) dewpoint sensors which were used to measure containment atmospheric conditions during the ILRT.

The emergency personnel hatch was locally tested on 7/6/78 with satisfactory results.

### 2.2 Test Organization

The Performance section at oconee Nuclear Station had overall responsibility for this periodic ILRT. The testing activities



were supervised by the test coordinator. See Figure 2.2-1 for organization chart. The test personnel were as follows:

- A. Test coordinator - R. P. Rogers  
Responsible for all ILRT Activities -
- B. Data Engineers (one per shift) - B. G. Davenport  
Responsible for Testing Activities on - G. B. Beam  
their assigned shifts - M. Beck
- C. Data Takers (one per shift) - L. Heddon  
Responsible for reading and recording - D. W. DeNard  
all test data - G. F. Long
- D. Computer Operators (one per shift) - T. E. Evans  
- B. Owens  
- H. Thompson
- E. Operators (normal shift).

### 2.3 Test Criteria

Pressure: 29.5 psig

Leak Rate: .176% limiting Condition for Operation  
.132% Test Acceptance

Temperature: 60°-100°

Volume: 1,910,000 cu. ft.

### 2.4 Test Results

As shown in the computer printouts and graphs in Section 4.2 of this report, the calculated leak rate, the mean of the calculated leak rates and the mean of the measured leak rates are all well below the allowable leakage rate limit. The leakage rate test results are tabulated below:

Test	Maximum Allowable Leak Rate (%/day)	Calculated Leak Rate	Upper Limit Of 95% Confidence Limit
29.5 psig	.176	.1029%	.132

For reporting purposes, a leak rate of .1029% shall be used for this test. This leak rate was obtained by using a least squares linear fit of the 15 min. leak rate data taken during the ILRT. These calculations are based on the total time method as described in ANSI N45.4-1972.

The verification test consisted of imposing a known leak rate on the containment at the end of the ILRT. Results from this supplemental test are acceptable provided the difference between the supplemental test data and the type A test data is within .25  $L_t$ . A summary of the verification test data is given below.

<u>29.5 psig ILRT</u>	<u>%/day</u>
Leak Rate calc. during ILRT, $L_{tm}$	.1029
Imposed verification leak rate, $L_t$	<u>.1760</u>
Total	<u>.2789</u>
Upper verification limit = .2789 + .25 $L_t$	.323
Leak rate calc. during verification test	.267
Lower verification limit = .2789 - .25 $L_t$	.235

## 2.5 Error Analysis

The leakage rate in weight percent per day is computed using the absolute method by the formula:

$$Lr = \frac{2400}{H} \left[ 1 - \frac{T_o P}{T P_o} \right] \quad (1)$$

Where:

$P_o$  = Initial Reactor Building absolute pressure corrected for water vapor pressure.

$P$  = Final reactor Building absolute pressure corrected for water vapor pressure.

$T_o$  = Initial Reactor Building mean absolute temperature.

$T$  = Final Reactor Building mean absolute temperature.

$H$  = Number of hours held at test pressure.

The change or uncertainty interval in LR due to uncertainties in the measured variables is given by:

$$\sigma_{LR} = \left[ \left( \frac{dLR}{dP} \cdot \sigma_P \right)^2 + \left( \frac{dLR}{dP_o} \cdot \sigma_{P_o} \right)^2 + \left( \frac{dLR}{dT_o} \cdot \sigma_{T_o} \right)^2 + \left( \frac{dLR}{dT} \cdot \sigma_T \right)^2 \right]^{1/2}$$

Where  $\sigma$  is the standard error for each variable.

The error in LR after differentiating is:

$$e_{LR} = \frac{2400}{H} \left[ \left( \frac{-T_o}{T P_o} \cdot e_P \right)^2 + \left( \frac{T_o P}{T P_o^2} \cdot e_{P_o} \right)^2 + \left( \frac{-P}{T P_o} \cdot e_{T_o} \right)^2 + \left( \frac{T_o P}{T^2 P_o} \cdot e_T \right)^2 \right]^{1/2} \quad (3)$$

Where:

$$e_P = \sigma_P \quad e_{P_o} = \sigma_{P_o}$$

$$e_{T_o} = \sigma_{T_o} \quad e_T = \sigma_T$$

The analysis technique, based on equation (3) above, was verified by K. Horoschek and E. Weipport in "Tightness Investigations on Reactor Safety Pressure Vessels," Vol. 13, No. 3, March 1961.

For small values of LR:

$$T \approx T_o, P \approx P_o \text{ and}$$

$$e_P = e_{P_o}, e_T = e_{T_o}$$

Therefore, the equation then simplifies to:

$$e_{LR} = \frac{2400}{H} \left[ \left( \frac{-e_P}{P} \right)^2 + \left( \frac{e_P}{P} \right)^2 + \left( \frac{-e_T}{T} \right)^2 + \left( \frac{e_T}{T} \right)^2 \right]^{1/2}$$

or

$$e_{LR} = \frac{2400}{H} \left[ 2 \left( \frac{e_P}{P} \right)^2 + 2 \left( \frac{e_T}{T} \right)^2 \right]^{1/2} \quad (5)$$

Where  $e_P$  = error in pressure which accounts for the error in the absolute pressure measurement instrument ( $e_{PT}$ ) and the water vapor measurement system ( $e_{Pv}$ ) and where  $e_T$  = error in temperature.

$$e_P = \left[ (e_{PT})^2 + (e_{Pv})^2 \right]^{1/2} \quad (5)$$

$e_{PT}$  = Absolute Pressure Instrument Accuracy Error

$$e_{Pv} = \frac{\text{Dew Point Sensor Accuracy Error}}{(\text{Number of Sensors})^{1/2}} \left( \frac{dP_v}{dT_D} \right)$$

$$e_T = \frac{\text{RTD Accuracy Error}}{(\text{Number of RTD's})^{1/2}}$$

To develop a numerical value for  $e_{LR}$  it will be assumed that:

H = 10 hours

RB mean absolute pressure = 29.5 psig

RB mean absolute temperature = 529.7°R (70°F)

RB mean dewpoint temperature = 68°F

Substituting the instrument accuracy values given in Section 3.2.1 into the above equations yields:

$$E_{PT} = \pm 0.0005 \text{ percent full scale}^*$$

\*Value of full scale repeatability used. This number is more significant for the error analysis than the absolute accuracy.

$$e_{Pv} = \pm \frac{0.5^\circ\text{F}}{\sqrt{2}} = \pm 0.353^\circ\text{F}$$

From the ASME Steam Tables at 68°F:

$$e_{Pv} = 0.00414 \text{ psi}$$

$$e_P = \sqrt{(0.0005 \text{ psi})^2 + (0.00414 \text{ psi})^2}$$

$$e_P = \pm 0.00417 \text{ psi}$$

$$e_T = \pm \frac{0.07^\circ\text{F}}{(24)^{\frac{1}{2}}}^*$$

\* Value of full scale repeatability used. This number is more significant for the error analysis than the absolute accuracy.

$$e_T = \pm 0.0143$$

Substitution into equation (4) yields:

$$e_{LR} = \pm \left[ 2 \left( \frac{0.00417}{44.645} \right)^2 + 2 \left( \frac{0.0143}{530.00} \right)^2 \right]^{\frac{1}{2}} \frac{2400}{10}$$

$$= \pm 0.0330\% \text{ per day}$$

REACTOR BUILDING INTEGRATED  
LEAK RATE TEST ORGANIZATION




Figure 2.2-1

### 3.0 DESIGN INFORMATION

#### 3.1 Reactor Building

The reactor building is a reinforced and post-tensioned concrete structure designed to contain any accidental release of radio-activity from the reactor coolant system as defined in the Final Safety Analysis Report (Reference 1).

The structure consists of a post-tensioned reinforced concrete cylinder and dome connected to and supported by a massive reinforced concrete foundation slab as shown in Figure 3.1-1. The entire interior surface of the structure is lined with a 1/4 inch thick welded ASTM A36 steel plate to assure a high degree of leak tightness. Numerous mechanical and electrical systems penetrate the reactor building wall through welded steel penetrations.

Principal dimensions are as follows:

Inside Diameter	116 ft.
Inside Height (Including Dome)	208-1/2 ft.
Vertical Wall Thickness	3-3/4 ft.
Dome Thickness	3 <del>5</del> <sup>10</sup> -1/4 ft.
Foundation Slab Thickness	8-1/2 ft.
Linear Plate Thickness	1/4 inch
Internal Free Volume	1,910,000 Cu. Ft.

#### 3.2 Measurement Systems

Instrumentation used for the Oconee Unit 2 ILRT is similar to that used on previous tests conducted by Bechtel. The leak rate test measurement system is shown schematically in Figure 3.2-1.

Reactor Building pressure was measured by a Texas Instrument precision pressure gage. The unit was calibrated at the Duke Power Standards Lab before the test.

Reactor Building temperature was measured by twenty-four (24) calibrated RTD's and read on a Leeds and Northrup Numatron digital readout device. Each RTD was assumed to be representative of a fraction of the total containment volume. In addition to the twenty-four (24) RTD's used for the calculation of reactor Building temperature, four (4) additional RTD's were used to measure the linear plate temperature.



Reactor Building dewpoint temperature was measured by two (2) Cambridge Dewpoint Hygrometers. The relative location of the humidity sensors is shown in Figure 3.4-1. A 0-10.45 scfm Brooks rotometer was used in establishing a known leak rate.

#### 3.2.1 Instrument List

Specifications for the instrumentation used for the Oconee Unit 2 ILRT are listed in Table 3.2-1.

#### 3.2.2 Temperature Sensor Locations

The locations of temperature sensors within the Reactor Building are shown in Figures 3.2-2 through 3.2-6.

#### 3.2.3 RTD and Dewpoint Volume Fractions

Volume fractions were used for calculating the average temperature and the average dewpoint temperature in the containment. These fractions were determined using an equivalent volume for each sensor. The free volume of the containment was divided into "cells" with a sensor center in each. Volume fractions are given in Table 3.2-2.

### 3.3 Pressurization System

Reactor Building pressurization was accomplished by two (2) electric motor driven air compressors operating in parallel. These compressors, purchased for pressurization of the Oconee Reactor Building, also include aftercoolers as integral equipment. The discharge from the compressors passes through a single air dryer which reduces the moisture content in the air prior to its entry into the Reactor Building. The specifications for these components are as follows:

- A. Two (2) electric driven Joy Turbo-Air (20V2) centrifugal type air compressors with a capacity of 2300 scfm @ 80 psig.
- B. Two (2) Basco size 22048 aftercoolers (Integral to Compressors), type "ES" Fixed Tubesheet, with a capacity of 2100 scfm @ 14.4 psia and with a design pressure of 150 psig.
- C. One (1) Hankison (Model H-15) refrigerator type air dryer with inertial impingement separator, and a capacity of 3750 scfm (100°F Sat. inlet) @ psig.



Three valves, 3LRT-15, 3LRT-16, and 3LRT-17 are used to control pressurization and depressurization of the Reactor Building. The controls for these valves are located in the test panel. The pressurization system is shown schematically in Figure 3.3-1.

### 3.4 Recirculation System

The Reactor Building Air Recirculation System consists of four (4) auxiliary fans and three (3) Reactor Building cooling fans. The auxiliary fans take suction through ducts in the upper region of the Reactor Building and circulate it downward. The Reactor Building cooling fans take air from midheight in the Reactor Building and exhaust it through duct work down to the lower levels of the Reactor Building. This is shown schematically in Figure 3.4-1.

### 3.5 Computer Programs

All calculations, summaries, and reports were performed using the Duke Power Company ILRT computer program.

#### 3.5.1 Duke Computer Program

The Integrated Leak Rate Program calculates the leak rate for a nuclear reactor containment vessel. The program computes the leak rate at a given time from input values of pressure, temperature and vapor pressure. The leak rate, as a function of time, is determined by elementary linear least-square methods.

The Integrated Leak Rate Program is designed to allow the user to evaluate containment leak rate test results at the jobsite during containment leak rate testing. Interim leak rate test reports may be obtained at any time during the testing period. Each interim report consists of two printouts. The first printout, called the total-time computation, uses the initial and latest input data to compute leak rate. Each computed leak rate is statistically averaged using a linear least-squares fit. Early in the test this method of computation gives indication as to whether or not the leak rate is acceptable.

A second printout, called the point-to-point computation, is also provided. The point-to-point method uses the data at a given hour and the data from the previous reading to compute leak rate. Each individually computed leak rate is then statistically averaged using a linear least-squares fit.

The results of the two methods used indicate that either method is a satisfactory method for computing containment integrated leak rates. Both methods of computing the containment leak rate are presented in ANSI N45.4-1972. However, the total-time method is recommended by Appendix J to 10 CFR 50.

### 3.5.1.1 Explanation of Program

#### 3.5.1.1.1 Purpose

- a. Process raw data for use in leak rate calculation.
- b. Calculate leak rate on a point-to-point or total time basis.
- c. Calculate a statistical point-to-point or total time leak rate by a linear least squares fit of the data.
- d. Output data.

#### 3.5.1.1.2 Process Raw Data

##### a. Temperature

- (a.1) Unit - °F.
- (a.2) Number - 28 (Includes 4 on linear plate).
- (a.3) Input to computer will be in °F. The computer will apply necessary calibration corrections to the temperature.
- (a.4) Each temperature (28) will be weighted by a volume fraction. The calculation for the average building temperature is:

$$T = \frac{\sum T_n \cdot V_n}{\sum V_n}$$

Where: T = Average building temperature, °F

$T_n$  = Temp. at each point, °F  
n + 1-28

$V_n$  = Volume fraction  
for each point.  
The volume represented  
divided by the total  
volume. Volume fractions  
must add to 1.

The Average Temperature must be  
converted to  $^{\circ}R$  by adding 459.7.

(a.5) The temperature on the linear plate  
will be available for output.

b. Pressure

(b.1) Unit - psia.

(b.2) Number - 1.

(b.3) Input is in psia. The computer  
will apply necessary calibration  
correction to the pressure.

(b.4) The pressure will be weighted by  
a volume fraction. The calculation  
for the average building pressure  
is:

$$P = W_1 P_t$$

Where:  $P$  = Average Building  
Pressure, psia.

$P_t$  = Pressure by texas  
instrument, psia.

$W_1$  = Volume fraction  
(must equal 1).

c. Barometer

(c.1) Unit - Inches of Hg @  
 $32^{\circ}F$ .

(c.2) Number - 1.

(c.3) Input is not used by calculations,  
but will be available for output.

d. Dewpoint Temperature

(d.1) Unit -  $^{\circ}F$ .

(d.2) Number - 2.

(d.3) Input to computer will be in °F. A calibration curve will be associated with each sensor and the input will be corrected.

(d.4) Each Dewpoint Temperature is weighted by a volume fraction. The calculation for the average is:

$$T_v = W_3 T_{v1} + W_4 T_{v2}$$

Where:  $T_v$  = Dewpoint Temperature, °F.

$T_{v1}$  = First Sensor Dewpoint temperature, °F.

$T_{v2}$  = Second Sensor Dewpoint temperature, °F.

$W$  = Volume Fraction  
( $W_3 + W_4 = 1$ )

(d.5) From the Dewpoint Temperature (Saturation Temperature) the Vapor Pressure (Saturation Pressure) is determined from the steam tables. The range required is 40 to 120°F from the steam tables.

$$P_v = f(T_v)$$

### 3.5.1.1.3 Leak Rate Calculations

#### a. Leak Rate on Hourly Basis

Leak rate will be calculated on a point-to-point basis from data obtained at the previous point readings (data subscript 1) and data obtained at the present point readings (data subscript 2).

##### (a.1) Absolute Method

$$La = \frac{2400}{Wt} \left[ 1 - \frac{T_1 (P_2 - P_{v2})}{T_2 (P_1 - P_{v1})} \right]$$

Where in (a.1) above

L = Percent leak rate per hour  
(La or Lx)

T1 = Average absolute temperature  
of Reactor Building air at  
start of each test period, °F.

T2 = Average absolute temperature of  
Reactor Building air at end of  
each test period, °F.

P1 = Absolute pressure of Reactor  
Building at start of each test  
period, psia.

P2 = Absolute pressure of Reactor  
Building at end of each test  
period, psia.

Pv1 = Vapor pressure of Reactor  
Building at start of each test  
period, psia.

Pv2 = Vapor Pressure of Reactor  
Building at end of each test  
period, psia.

Δt = Time interval between start  
and end of test period, hours.

b. Statistical Point-to-Point Leak Rate

Linear least square fitting is used  
to calculate a statistical point-to-  
point leak rate for the Absolute  
Method.

$$L_i = a + b t_i$$

$$\text{Where: } a = \frac{\sum L_i \sum (t_i^2) - \sum t_i \sum L_i t_i}{N \sum (t_i^2) - (\sum t_i)^2}$$

$$b = \frac{N \sum L_i t_i - \sum L_i \sum t_i}{N \sum (t_i^2) - (\sum t_i)^2}$$

L<sub>i</sub> = Statistical leak rate

ℓ<sub>i</sub> = Calculated leak rate

t<sub>i</sub> = Time between data sets

N = Number of points to be  
fit (number of data sets)

c. Leak Rate From Initial Data Set

Leak rate from the initial data set  
to each successive data set is  
calculated by the following equation:

(c.1) Absolute Method

$$L_{aa} = \frac{2400}{T_i} \left[ 1 - \frac{T_i (P_t - P_{vt})}{T_t (P_i - P_{vi})} \right]$$

Where: i = Indicates data from  
initial set

t = Indicates data from each  
successive set

Ti = Time from initial data set.

d. Statistical Leak Rate From Initial  
Data Set

The leak rate is calculated by a  
linear least squares fit over a  
period from the initial data set  
to each successive data set.

(d.1) The equations are the same  
as in 3.5.2.1.3(b).

(d.2) The data used is obtained  
from 3.5.2.1.3(c).

e. 95 Percent Confidence Limits

$$CL_i = L_i \pm T \sigma_i$$

Where: CL<sub>i</sub> = Confidence limits at  
time t<sub>i</sub>

L<sub>i</sub> = Statistical leak rate  
at time t<sub>i</sub>

σ<sub>i</sub> = Standard deviation

T = Tabulated constant

$$T = 1.95996 + \frac{2.37226}{(N-2)} + \frac{2.8225}{(N-2)^2}$$

Where: N = Number of data points

$$\sigma_i = \left[ \text{Variance} \left[ 1 + \frac{1}{N} + \frac{(t_o - \bar{t})^2}{\sum (t_i - \bar{t})^2} \right] \right]^{\frac{1}{2}}$$

Where:  $t_o = 0$

$$\bar{t} = \frac{1}{N} \sum t_i$$

$$\text{Variance} = \left[ \sum (l_i - a - b t_i)^2 \right] \div [N-2]$$



# INSTRUMENT SPECIFICATIONS

## Pressure Digital Readout

Serial No.	10132 2646
Mfg.	Texas Instrument
Model	145
Type	Precision pressure gauge
Range	0-100 psia or 100,000 counts full scale
Stability	+ .001 psi
Repeatability	+ .0005 psi
Resolution	+ .001 psi
Accuracy	+ .015% of reading

## Pressure Gauge

Mfg.	Heise
Range	0-100 psig
Accuracy	0.1 psi
Repeatability	0.1 psi

## Temperature Elements

Mfg.	Leeds & Northrup
Model	8197
Type	RTD, Copper 100 ohms
Range	0-150°F
Repeatability and hysteresis	+ .02°F
Accuracy	+ 0.12°F

## Temperature Indications for Temperature Elements

Mfg.	Leeds & Northrup
Model	245 Numatron
Range	0-150°F
Reproductivity	+ .07°F from 60°F to 120°F
Accuracy	+ .12 from 60°F to 120°F and + .48 Below 60°F

## Dewpoint Temperature

Mfg.	Cambridge
Model	992-C1
Range	-100°F to +200°F
Accuracy	+ 0.5°F
Serial No.	332 and 333

Flow Indicator

Mfg.	Brooks
Type	Rotometer
Model	1110-24
Range	0 to 10.45 scfm
Accuracy	+ 1% of instantaneous reading
Repeatability	Better than 1/4% of instrument reading
Serial No.	7004-39848

# VOLUME FRACTIONS

## Volume Fractions for RTD's


<u>RTD #</u>	<u>Volume Fraction</u>
1	.03
2	.02
3	.02
4	.05
5	.02
6	.03
7	.01
8	.08
9	.05
10	.05
11	.02
12	.02
13	.01
14	.02
15	.02
16	.01
17	.05
18	.09
19	.11
20	.01
21	.01
22	.09
23	.11
24	.07
<hr/>	
TOTAL	1.00

## Dew Point Sensors Volume Fraction

<u>Dew Point Sensor #</u>	<u>Volume Fraction</u>
1 (Azimuth 100° Elevation 850')	0.4
2 (Azimuth 260° Elevation 850')	<u>0.6</u>
TOTAL	1.0

Table 3.2-1

Figure 3.1-1



# LEAK RATE MEASUREMENT SYSTEM




Figure 3.2-1

REACTOR BUILDING  
BASEMENT FLOOR  
ELEVATION 787'




Figure 3.2-2



REACTOR BUILDING  
INTERMEDIATE FLOOR  
ELEVATION 830'




Figure 3.2-3



REACTOR BUILDING  
OPERATING FLOOR  
ELEVATION 850'




Figure 3.2-4

REACTOR BUILDING  
SHIELDING FLOOR  
ELEVATION 866'





Figure 3.2-5



View of Spray Header Looking West  
View of Polar Crane Looking North

Figure 3.2-6

# REACTOR BUILDING PRESSURIZATION SYSTEM




Figure 3.3-1

# REACTOR BUILDING AIR REGULATION SYSTEM




Figure 3.4-1

#### 4.0 CONDUCT OF TEST PROGRAM

##### 4.1 Local Leak Rate Test

The purpose of the Local Leak testing program was to systematically check the integrity of valves (seats and packing), flanges, pipe and electrical penetration welds, seals and compression fittings that are part of the boundaries of the containment system. These tests, specified by Section 4.4.1.2 of the Technical Specifications, have a combined Acceptance Criteria of less than or equal to 0.125% of the reactor building atmosphere per 24 hours. Final analysis of all penetration leakage rates shows that the total penetration leakage rate was approximately 46 percent of the allowable.

##### 4.1.1 Test Method

All electrical and mechanical penetration, including locks and hatches, were tested by pressurizing to ~ 59 psig. The pressure, temperature and barometric pressure were recorded before and after the leak test (duration of test determined by penetration volume) and the leak rate determined by the mass difference method.

##### 4.1.2 Penetration Test Results

Per Technical Specification 4.4.1.2.3, the total leakage from all penetrations and isolation valves shall not exceed .125% of the Reactor Building atmosphere in 24 hours. The total measured leak rate from all penetrations prior to this test was .0576% per 24 hours. Results of all local penetration tests done since the last type A test are given in Tables 4.1-1 through 4.1-2.



## 4.2 Computer Calculations and Results

### 4.2.1 29.5 psig ILRT

The curves for the 29.5 psig ILRT are shown in Figure 4.2-1 through 4.2-4. Supporting summary data is given in Table 4.2-1.

### 4.2.2 29.5 psig Verification Test

The curves for the 29.5 psig verification test are shown in Figure 4.2-5 through 4.2-8. Supporting summary data is given in Table 4.2-2.



TYPE B LOCAL LEAK RATE TEST RESULTS

<u>Penetration</u>	<u>Date</u>	<u>LR SCF/Hr.</u>	<u>LR %/Day</u>
Elec. Penetrations Type A	4/18/75	.033798	$4.25 \times 10^{-5}$
	3/26/76	0	
	9/21/76	.03275	$4.12 \times 10^{-5}$
	10/26/77	.02751	$3.46 \times 10^{-5}$
	6/29/78	.022139	$2.78 \times 10^{-5}$
Fuel Trans. Tubes	8/8/74	0	0
	10/8/75	$5.3972 \times 10^{-4}$	0
	9/21/76	$1.8830 \times 10^{-3}$	0
	11/1/77	$2.6868 \times 10^{-3}$	0
	6/27/78	$1.6201 \times 10^{-3}$	0
Equipment Hatch	8/16/74	0	0
	8/31/74	$7.336 \times 10^{-3}$	0
	4/17/75	0	0
	4/14/76	$4.492 \times 10^{-1}$	$5.65 \times 10^{-4}$
	7/5/76	0	0
	10/26/76	$1.1895 \times 10^{-2}$	$4.49 \times 10^{-5}$
	11/23/77	$1.965 \times 10^{-4}$	0
	6/29/78	$8.9001 \times 10^{-3}$	$1.13 \times 10^{-5}$
Personnel Hatch	11/15/74	0	0
	2/21/75	0	0
	7/2/75	0	0
	1/11/75	11.2267	$1.41 \times 10^{-2}$
	3/16/76	5.8046	$7.29 \times 10^{-3}$
	8/23/76	.050435	$6.34 \times 10^{-5}$
	11/23/76	21.881	$2.75 \times 10^{-2}$
	3/1/77	7.1395	$8.97 \times 10^{-3}$
	8/5/77	21.3176	$2.68 \times 10^{-2}$
	10/19/77	33.064	$4.15 \times 10^{-2}$
	11/23/77	0	0
	3/28/77	0	0
	6/29/78	5.2321	$6.58 \times 10^{-3}$
Emerg. Personnel Hatch	11/15/74	0	0
	11/22/74	1.58248	$1.99 \times 10^{-3}$
	8/7/75	2.358	$2.96 \times 10^{-3}$
	12/8/75	0	0
	4/20/76	0	0
	8/17/76	2.882	$3.62 \times 10^{-3}$
	12/6/76	1.5523	$1.95 \times 10^{-3}$
	4/6/77	4.0213	
	8/30/77	5.8157	$5.05 \times 10^{-3}$
	12/5/77	2.4588	$3.09 \times 10^{-3}$
	4/4/78	1.6309	$2.05 \times 10^{-3}$
	6/22/78	6.0987	$7.66 \times 10^{-3}$
	7/6/78	6.1933	$7.78 \times 10^{-3}$

NOTE: All Leakage Less Than  $10^{-5}$  Is Considered To Be Zero.

# TYPE C LOCAL LEAK RATE TEST RESULTS

<u>Penetration</u>	<u>Date</u>	<u>LR SCF/Hr.</u>	<u>LR %/Day</u>
Mechanical Penetration	4/23/75	1.8159	$2.28 \times 10^{-3}$
	1/21/76	$1.494 \times 10^{-1}$	$1.88 \times 10^{-4}$
	11/1/77	27.73357	$3.48 \times 10^{-2}$
	6/27/78	35.197735	$4.42 \times 10^{-2}$

12/1/18  
End of ILPT data taking  
Site Building Test  
Beginning of Radiation

02/J1/A4

## U-O-P-S-I-G-V-E-N-I-T-I-A-Y-I-U-N-T-E-S-I

INENUREPGRF-TFKUM-INT-ENLEU/KEB3-

DATA SET	DATE	PRESSURE (PSIA)	TEMPERATURE (F)	ABS-LR MEASURED %/DAY	ABS-LR CALCULATED %/DAY	95% CONFLUENCE LIMITS	UPPER	LOWER
1	061000	44.3310	85.5921	0.06023	0	0.00000	0.00000	0.00000
10	062000	44.3310	85.5971	0.00471	0.00471	0	0	0
11	063100	44.3310	85.6000	0.04210	-0.02219	0.33791	0.25359	0.25359
12	064200	44.3310	85.5971	0.15370	0.13335	0.09060	0.37193	0.37193
13	065300	44.3310	85.6000	0.13869	-0.03142	0.33755	0.23217	0.23217
14	066400	44.3310	85.6171	0.06567	-0.03030	0.23219	0.20044	0.20044
15	067500	44.3310	85.6341	0.01235	0.03372	0.22067	0.20197	0.20197
210	068600	44.3310	85.6516	0.02652	0.00445	0.15084	0.20087	0.20087
11	069700	44.3310	85.6570	0.05144	0.01338	0.17493	0.12705	0.12705
10	070800	44.3310	85.6665	0.03024	0.02023	0.17403	0.11355	0.11355
18	071900	44.3310	85.6594	0.03105	0.01409	0.13007	0.13097	0.13097
3	073000	44.3310	85.6522	0.02185	0.01320	0.14230	0.09659	0.09659
21	074100	44.3310	85.6641	0.03300	0.03021	0.15094	0.05093	0.05093
22	075200	44.3310	85.6932	0.03962	0.03327	0.14720	0.06775	0.06775
23	080300	44.3310	85.7080	0.01961	0.02654	0.12082	0.06160	0.06160
4	081400	44.3310	85.7114	0.00760	0.02449	0.10234	0.06713	0.06713
22	082500	44.3310	85.7119	0.01325	0.02258	0.10133	0.07482	0.07482
20	083600	44.3310	85.6579	0.06534	0.03131	0.15294	0.02220	0.02220
21	084700	44.3310	85.7565	0.02945	0.02022	0.05774	0.11065	0.11065
28	085800	44.3310	85.7086	0.04955	0.03072	0.04437	0.14237	0.14237

TABLE 4.2-1

28	041100	44.0300	85.7194	0.0111	0.00310	0.07539	3.09762
29	041200	44.0300	85.7188	0.0111	0.00315	0.07500	3.10939
30	041300	44.0300	85.8141	0.0220	0.00351	0.05689	3.11531
31	041400	44.0300	85.8230 ✓	0.03431	0.00350	0.04499	3.11372
32	041500	44.0310	85.8280	0.05322	0.00355	0.03599	3.1238
33	041600	44.0310	85.8330	0.06216	0.00356	0.01682	3.14115
34	041700	44.0310	85.8544	0.07575	0.00370	0.00300	0.15450
35	041800	44.0320	85.8754 ✓	0.07726	0.004694	0.00147	0.15789
36	041900	44.0320	85.8724	0.04335	0.004943	0.03517	0.12180
37	042000	44.0320	85.8870	0.02047	0.005247	0.022107	0.12202
38	042100	44.0330	85.90347	0.02164	0.005534	0.011951	0.12329
39	042200	44.0330	85.9230 ✓	0.04730	0.005754	0.02204	0.12065
40	042300	44.0330	85.9432	0.04091	0.00589	0.03354	0.11215
41	042400	44.0330	85.9480	0.05775	0.005144	0.01141	0.13091
42	042500	44.0330	85.9610	0.06418	0.00454	0.00390	0.13725
43	042600	44.0330	85.9701 ✓	0.06664	0.004950	0.00333	0.13059
44	042700	44.0340	85.9721	0.06008	0.005753	0.00330	0.12552
45	042800	44.0340	85.9814	0.06558	0.007201	0.00221	0.12696
46	042900	44.0340	85.9906	0.06005	0.007430	0.00473	0.13130
47	043000	44.0350	86.0199 ✓	0.07113	0.007681	0.00387	0.13499
48	043100	44.0350	86.0250	0.05137	0.007772	0.003584	0.12057
49	043200	44.0350	86.0349	0.06707	0.007941	0.00392	0.13023
50	043300	44.0350	86.0529	0.06534	0.00803	0.00283	0.12905
51	043400	44.0350	86.0641 ✓	0.07569	0.008271	0.002103	0.13031
52	043500	44.0350	86.0727	0.07731	0.008371	0.002203	0.13195
53	043600	44.0350	86.0812	0.07694	0.008411	0.002443	0.13548
54	043700	44.0350	86.0855	0.07348	0.008553	0.001390	0.12790

TABLE 4.2-1

12	061404	44.3303	86.0759 ✓	0.07049	0.37336	0.22202	0.13090
	061408	44.3314	86.11030	0.07120	0.37120	0.21079	0.12757
	061409	44.3319	86.11142	0.07123	0.37255	0.22284	0.13150
	061410	44.3320	86.1203	0.07012	0.37380	0.22374	0.13250
13	061404	44.3310	86.11143 ✓	0.07132	0.37477	0.21990	0.12057
	061408	44.3320	86.1303	0.06145	0.37465	0.23712	0.11577
	061409	44.3321	86.1340	0.05500	0.37436	0.23773	0.10730
	061410	44.3322	86.1712	0.05573	0.37474	0.21542	0.11998
14	061404	44.3320	86.1185 ✓	0.06082	0.09446	0.01257	0.12137
	061408	44.3321	86.1303	0.06237	0.37436	0.23414	0.11050
	061409	44.3322	86.1443	0.06260	0.37445	0.01139	0.11981
	061410	44.3323	86.2139	0.07027	0.37434	0.01600	0.12440
15	061404	44.3320	86.2251 ✓	0.07231	0.37551	0.02114	0.12940
	061408	44.3321	86.2428	0.07110	0.37524	0.02501	0.13131
	061409	44.3322	86.2580	0.07937	0.09700	0.02524	0.13350
	061410	44.3323	86.2600	0.08079	0.37791	0.02060	0.13490
16	061404	44.3320	86.2704 ✓	0.08194	0.37377	0.02785	0.13004
	061408	44.3321	86.3022	0.08199	0.37451	0.02691	0.13237
	061409	44.3322	86.3128	0.08250	0.13333	0.02052	0.13054
	061410	44.3323	86.3237	0.08421	0.40112	0.03016	0.13025
17	061404	44.3320	86.3291 ✓	0.08436	0.13193	0.37334	0.13039
	061408	44.3321	86.3343	0.08432	0.13274	0.37303	0.14193
	061409	44.3322	86.3529	0.08657	0.13313	0.37247	0.13257
	061410	44.3323	86.3592	0.08926	0.13055	0.37020	0.13425
18	061404	44.3320	86.3740 ✓	0.09169	0.13401	0.37271	0.13550
	061408	44.3321	86.3792	0.09167	0.13443	0.37272	0.13553
	061409	44.3322	86.3841	0.09173	0.13483	0.37279	0.13550

TABLE 4.2-1



03	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
04	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
05	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
06	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
07	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
08	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
09	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
10	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
11	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
12	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
13	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
14	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
15	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
16	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
17	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
18	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
19	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
20	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
21	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
22	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
23	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
24	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790
25	041104	44-3430	86-3483	0-07542	0-13332	0-03304	0-13790

VERIFIED  
 TEST WITH  
 170520 LEAK  
 OF 176 K/DAY  
 7/2/78 R  
 R

01/02/78

29.5 PSI VERIFICATION TEST

TREND REPORT (FACIL INFL CALCULATED)

DATA SET	TEMPERATURE (F)	MEASURED PRESSURE (PSIA)	MEASURED PRESSURE (PSIA)	75% CONFLUENCE LIMITS
				UPPER
10	70.0000	44.0000	44.0000	3.00000
11	70.0000	44.0000	44.0000	3.00000
12	70.0000	44.0000	44.0000	3.00000
13	70.0000	44.0000	44.0000	3.00000
14	70.0000	44.0000	44.0000	3.00000
15	70.0000	44.0000	44.0000	3.00000
16	70.0000	44.0000	44.0000	3.00000
17	70.0000	44.0000	44.0000	3.00000
18	70.0000	44.0000	44.0000	3.00000
19	70.0000	44.0000	44.0000	3.00000
20	70.0000	44.0000	44.0000	3.00000
21	70.0000	44.0000	44.0000	3.00000
22	70.0000	44.0000	44.0000	3.00000
23	70.0000	44.0000	44.0000	3.00000
24	70.0000	44.0000	44.0000	3.00000
25	70.0000	44.0000	44.0000	3.00000
26	70.0000	44.0000	44.0000	3.00000
27	70.0000	44.0000	44.0000	3.00000
28	70.0000	44.0000	44.0000	3.00000
29	70.0000	44.0000	44.0000	3.00000
30	70.0000	44.0000	44.0000	3.00000
31	70.0000	44.0000	44.0000	3.00000
32	70.0000	44.0000	44.0000	3.00000
33	70.0000	44.0000	44.0000	3.00000
34	70.0000	44.0000	44.0000	3.00000
35	70.0000	44.0000	44.0000	3.00000
36	70.0000	44.0000	44.0000	3.00000
37	70.0000	44.0000	44.0000	3.00000
38	70.0000	44.0000	44.0000	3.00000
39	70.0000	44.0000	44.0000	3.00000
40	70.0000	44.0000	44.0000	3.00000
41	70.0000	44.0000	44.0000	3.00000
42	70.0000	44.0000	44.0000	3.00000
43	70.0000	44.0000	44.0000	3.00000
44	70.0000	44.0000	44.0000	3.00000
45	70.0000	44.0000	44.0000	3.00000
46	70.0000	44.0000	44.0000	3.00000
47	70.0000	44.0000	44.0000	3.00000
48	70.0000	44.0000	44.0000	3.00000
49	70.0000	44.0000	44.0000	3.00000
50	70.0000	44.0000	44.0000	3.00000
51	70.0000	44.0000	44.0000	3.00000
52	70.0000	44.0000	44.0000	3.00000
53	70.0000	44.0000	44.0000	3.00000
54	70.0000	44.0000	44.0000	3.00000
55	70.0000	44.0000	44.0000	3.00000
56	70.0000	44.0000	44.0000	3.00000
57	70.0000	44.0000	44.0000	3.00000
58	70.0000	44.0000	44.0000	3.00000
59	70.0000	44.0000	44.0000	3.00000
60	70.0000	44.0000	44.0000	3.00000
61	70.0000	44.0000	44.0000	3.00000
62	70.0000	44.0000	44.0000	3.00000
63	70.0000	44.0000	44.0000	3.00000
64	70.0000	44.0000	44.0000	3.00000
65	70.0000	44.0000	44.0000	3.00000
66	70.0000	44.0000	44.0000	3.00000
67	70.0000	44.0000	44.0000	3.00000
68	70.0000	44.0000	44.0000	3.00000
69	70.0000	44.0000	44.0000	3.00000
70	70.0000	44.0000	44.0000	3.00000
71	70.0000	44.0000	44.0000	3.00000
72	70.0000	44.0000	44.0000	3.00000
73	70.0000	44.0000	44.0000	3.00000
74	70.0000	44.0000	44.0000	3.00000
75	70.0000	44.0000	44.0000	3.00000
76	70.0000	44.0000	44.0000	3.00000
77	70.0000	44.0000	44.0000	3.00000
78	70.0000	44.0000	44.0000	3.00000
79	70.0000	44.0000	44.0000	3.00000
80	70.0000	44.0000	44.0000	3.00000
81	70.0000	44.0000	44.0000	3.00000
82	70.0000	44.0000	44.0000	3.00000
83	70.0000	44.0000	44.0000	3.00000
84	70.0000	44.0000	44.0000	3.00000
85	70.0000	44.0000	44.0000	3.00000
86	70.0000	44.0000	44.0000	3.00000
87	70.0000	44.0000	44.0000	3.00000
88	70.0000	44.0000	44.0000	3.00000
89	70.0000	44.0000	44.0000	3.00000
90	70.0000	44.0000	44.0000	3.00000
91	70.0000	44.0000	44.0000	3.00000
92	70.0000	44.0000	44.0000	3.00000
93	70.0000	44.0000	44.0000	3.00000
94	70.0000	44.0000	44.0000	3.00000
95	70.0000	44.0000	44.0000	3.00000
96	70.0000	44.0000	44.0000	3.00000
97	70.0000	44.0000	44.0000	3.00000
98	70.0000	44.0000	44.0000	3.00000
99	70.0000	44.0000	44.0000	3.00000
100	70.0000	44.0000	44.0000	3.00000



30	00110A	44.3540	07.2019	0.22799	0.33324	0.33494	0.33100
31	00110A	44.3540	07.2107	0.221	0.29031	0.33404	0.33844
32	00110A	44.3540	07.2205	0.22231	0.27725	0.33544	0.339421
33	00110A	44.3540	07.2417	0.23390	0.29794	0.06563	0.40232
34	00110A	44.3540	07.2406	0.22073	0.27633	0.35281	0.38050
35	00110A	44.3540	07.2528	0.22549	0.29544	0.335100	0.33890
36	00110A	44.3540	07.2706	0.22675	0.29455	0.05264	0.39081
37	00110A	44.3540	07.2831	0.22040	0.29577	0.0674	0.39022
38	00110A	44.3540	07.2874	0.22127	0.29217	0.05782	0.38472
39	00110A	44.3540	07.2965	0.22649	0.29128	0.06047	0.38051
40	00110A	44.3540	07.3055	0.22427	0.29313	0.35453	0.38405
41	00110A	44.3540	07.3231	0.21315	0.28730	0.35421	0.37330
42	00110A	44.3540	07.3254	0.20050	0.28483	0.34417	0.36783
43	00110A	44.3540	07.3328	0.20610	0.28105	0.04705	0.36531
44	00110A	44.3540	07.3453	0.21902	0.29351	0.35333	0.37475
45	00110A	44.3540	07.3553	0.21005	0.27712	0.35253	0.37351
46	00110A	44.3540	07.3602	0.	0.27739	0.35085	0.36464
47	00110A	44.3540	07.3732	0.21890	0.27023	0.06700	0.37092
48	00110A	44.3540	07.3754	0.21560	0.27479	0.06587	0.36750
49	00110A	44.3540	07.3784	0.21706	0.27355	0.35533	0.36374
50	00110A	44.3540	07.3868	0.21536	0.27219	0.06581	0.36691
51	00110A	44.3540	07.3970	0.21449	0.27382	0.35533	0.36259
52	00110A	44.3540	07.4051	0.21706	0.25774	0.06407	0.36533
53	00110A	44.3540	07.4178	0.22095	0.25505	0.07306	0.36083
54	00110A	44.3540	07.4234	0.22017	0.26433	0.37577	0.36456
55	00110A	44.3540	07.4355	0.21723	0.25753	0.37493	0.36353
56	00110A	44.3540	07.4445	0.22331	0.26735	0.37703	0.36752

TABLE 4.2-2

0.15  
0.14  
0.13  
0.12  
0.11  
0.10  
0.09  
0.08  
0.07  
0.06  
0.05  
0.04  
0.03  
0.02  
0.01  
0.00  
-0.01  
-0.02

TIME IN HOURS AFTER START OF TEST

2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24

ONS UNIT 3 I.L.R.T.  
TIME vs. CALCULATED LEAK RATE  
▲ = CALCULATED LEAK RATE  
● = UPPER 95% CONFIDENCE LIMIT

0.1029%/DAY

0.132%/DAY



Figure 4-2-2





Figure 4-2-3










Figure 4-2-5

47 1320

180

10 X 10 TO 16 INCHES  
NEUFFEL & ESSER CO. MADE IN U.S.A.

CALCULATED LEAK RATE

0.340  
0.320  
0.300  
0.280  
0.260  
0.240  
0.220  
0.200

0.323%/day

0.235%/day

ONS UNIT 3 I.L.R.T.  
VERIFICATION TEST  
TIME vs. CALCULATED LEAK RATE  
▲ = CALCULATED LEAK RATE

1 2 3 4 5 6 7 8 9 10 11 12  
TIME IN HOURS AFTER START OF TEST




Figure 4-2-6






Figure 4-2-7

K.E. 16 X 16 TO 1/4 INCH • 16 X 16 INCHES  
KEUFFEL & ESSER CO. MADE IN U.S.A.

TEMPERATURE (deg. F)





Figure 4-2-8

K-E 10 X 10 TO 1 1/2 INCH • 10 X 15 INCH'S  
KEUFFEL & ESSER CO. MADE IN U.S.A.

47 1320  
44.40  
44.38  
44.36  
44.34  
44.32  
44.30

PRESSURE (psia)



ONS UNIT 3 I.L.R.T.  
VERIFICATION TEST  
TIME vs. PRESSURE  
● = PRESSURE

TIME IN HOURS AFTER START OF TEST



## 5.0 LOCAL LEAK RATE TEST FAILURE DATA

### 5.1 Introduction

It is required by 10CFR50, Appendix J "Primary Reactor Containment Leakage Testing for Water Cooled Power Reactor" to report failure data on type A, B and C leakage tests. This report contains all failure data on Oconee Unit II since July, 1973.

### 5.2 Failure Data

<u>ITEM</u>	<u>DATE</u>	<u>REASON FOR FAILURE</u>	<u>CORRECTIVE ACTION</u>
HP-26	4/19/75	Leakage past seat	Lapped seat
HP-68	4/19/75	Packing leak	Replaced packing
CS-5	4/20/75	Leakage past seat	Adjusted stroke
CS-11	4/22/75	Leakage past seat	Cleaned and lubricated
CS-12	4/22/75	Leakage past seat	Cleaned and lubricated
LWD-1	9/21/76	Bad diaphragm	Replaced valve
CS-12	6/23/76	Leakage past seat	Lapped seat, installed new disc and disc spring
PR-1	10/5/76	Leakage past seat	Lubricated and adjusted seat
PR-2	10/5/76	Leakage past seat	Lubricated and adjusted seat
HP-26	11/18/77	Leakage past seat	Lapped seat
CC-76	6/25/78	Leakage past seat	Cleaned and lubricated valve
CC-77	6/25/78	Leakage past seat	Cleaned and lubricated valve
CC-78	6/25/78	Leakage past seat	Cleaned and lubricated valve
CC-20	6/25/78	Leakage past seat	Cleaned and lubricated valve
Pers. Hatch	10/19/77	Leak at inner door gasket	Retorqued strongbacks
Pers. Hatch	11/15/74	Inner door leak	Shimmed inner door
Emerg. Pers. Hatch	12/5/77	Outer door leak	Cleaned and lubricated gasket on outer door
Elec. Penet. EC-4	9/21/76	Crack in fill line	Repaired fill line

NOTE: HP - High Pressure Injection System  
PR - RB Purge System  
CS - Condensate Storage  
LWD - Liquid Waste Disposal  
CC - Component Cooling