



FEB 28 2022

Michael J. Yox
Regulatory Affairs
Vogtle 3 & 4

7825 River Road
Waynesboro, GA 30830
706-848-6459 tel

Docket No.: 52-025

ND-22-0142
10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC 2.2.05.06a [Index Number 263]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.2.05.06a [Index Number 263], for verifying that the Class 1E components identified in the Combined License (COL), Appendix C Table 2.2.5-1 are powered from their respective Class 1E division. The closure process for this ITAAC is based on the guidance described in NEI 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

A handwritten signature in black ink, appearing to read "Michael J. Yox".

Michael J. Yox
Regulatory Affairs Director Vogtle 3 & 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.2.05.06a [Index Number 263]

MJY/LBP/sfr

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III
Mr. D. L. McKinney
Mr. H. Nieh
Mr. G. Chick
Mr. S. Stimac
Mr. P. Martino
Mr. J.B. Williams
Mr. M. J. Yox
Mr. A. S. Parton
Ms. K. A. Roberts
Ms. J.M. Coleman
Mr. C. T. Defnall
Mr. C. E. Morrow
Mr. K. J. Drudy
Mr. J. M. Fisher
Mr. R. L. Beilke
Mr. S. Leighty
Ms. A. C. Chamberlain
Mr. J. C. Haswell
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

Nuclear Regulatory Commission

Ms. M. Bailey
Mr. M. King
Mr. G. Bowman
Ms. A. Veil
Mr. C. P. Patel
Mr. G. J. Khouri
Mr. C. J. Even
Mr. B. J. Kemker
Ms. N. C. Coovert
Mr. C. Welch
Mr. J. Gaslevic
Mr. O. Lopez-Santiago
Mr. G. Armstrong
Mr. M. Webb
Mr. T. Fredette
Mr. C. Santos
Mr. B. Davis
Mr. J. Vasquez
Mr. J. Eargle
Mr. T. Fanelli
Ms. K. McCurry
Mr. J. Parent
Mr. B. Griman
Mr. V. Hall

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani
Mr. D. C. Durham
Mr. M. M. Corletti
Mr. Z. S. Harper
Mr. J. L. Coward

Other

Mr. S. W. Kline, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Mr. R. L. Trokey, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company
ND-22-0142
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.2.05.06a [Index Number 263]**

ITAAC Statement

Design Commitment

6.a) The Class 1E components identified in Table 2.2.5-1 are powered from their respective Class 1E division.

Inspections/Tests/Analyses

Testing will be performed by providing a simulated test signal in each Class 1E division.

Acceptance Criteria

A simulated test signal exists at the Class 1E equipment identified in Table 2.2.5-1 when the assigned Class 1E division is provided the test signal.

ITAAC Determination Basis

Testing was performed on the Class 1E components (equipment) identified in the VEGP Unit 3 COL Appendix C Table 2.2.5-1 (Attachment A) to demonstrate that they are powered from their respective Class 1E division. This ITAAC performed testing on the Main Control Room Emergency Habitability System (VES) equipment identified in Table 2.2.5-1 by providing a simulated test signal in each Class 1E division.

Class 1E power verification testing of the Protection and Safety Monitoring System (PMS) cabinets, associated with the equipment identified in Attachment A, are verified through the applicable portion of ITAAC 2.5.02.05a testing (Reference 1) and confirmed the PMS cabinets are powered from their respective Class 1E division. SV3-VES-ITR-800263 (Reference 2) documents completion of power verification activities from the PMS cabinets and the Class 1E power distribution panels to the equipment identified in Attachment A. Reference 2 first verified that power supply cables/wiring were installed and terminated from the applicable PMS cabinet and Class 1E power distribution panel to the respective component identified in Attachment A using approved construction drawings and cable/wiring termination documentation. Reference 2 then confirmed, via cable/wiring termination inspection documentation, that continuity testing was performed on each of the installed cables/wiring to confirm current flow within the installed cable/wiring. The combination of cable/wiring installation and termination verification, with the installed cable/wiring continuity testing, confirmed that the equipment identified in Appendix A are powered from their respective Class 1E division.

The results of the testing are documented in SV3-VES-ITR-800263 (Reference 2) and confirmed that a simulated test signal exists at the Class 1E equipment identified in Table 2.2.5-1 when the assigned Class 1E division provided the test signal.

References 1 and 2 are available for NRC inspection as part of the Unit 3 ITAAC 2.2.05.06a Completion Package (Reference 3).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC.

The ITAAC completion review is documented in the Vogtle Unit 3 ITAAC Completion Package for ITAAC 2.2.05.06a (Reference 3) and is available for NRC inspection.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.2.05.06a was performed for VEGP Unit 3 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV3-PMS-ITR-800527-1 Rev. 0, "Unit 3 Protection & Safety Monitoring (PMS) System Equipment by Assigned Class 1E Division: ITAAC 2.5.02.05a"
2. SV3-VES-ITR-800263 Rev. 0, "Unit 3 Emergency Habitability System: ITAAC 2.2.05.06a NRC Index Number 263"
3. 2.2.05.06a-U3-CP-Rev0, ITAAC Completion Package

Attachment A

COL Appendix C Table 2.2.5-1

Equipment Name*	Tag No.*
MCR Load Shed Panel 1	VES-EP-01
MCR Load Shed Panel 2	VES-EP-02
MCR Air Delivery Isolation Valve A	VES-PL-V005A
MCR Air Delivery Isolation Valve B	VES-PL-V005B
MCR Pressure Relief Isolation Valve A	VES-PL-V022A
MCR Pressure Relief Isolation Valve B	VES-PL-V022B
MCR Air Delivery Line Flow Sensor	VES-003A
MCR Air Delivery Line Flow Sensor	VES-003B
MCR Differential Pressure Sensor A	VES-004A
MCR Differential Pressure Sensor B	VES-004B

* Excerpted from COL Appendix C Table 2.2.5-1