

FEB 28 2022

Docket No.: 52-025

ND-22-0151
10 CFR 52.99(c)(1)U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC 2.2.02.06b [Index Number 133]


Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.2.02.06b [Index 133]. This ITAAC confirms that the Class 1E Passive Containment Cooling System (PCS) components identified in Combined License (COL) Table 2.2.2-1 are powered from their respective Class 1E division. The closure process for this ITAAC is based on the guidance described in NEI 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

Michael J. Yox
Regulatory Affairs Director Vogtle 3 & 4Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.2.02.06b [Index Number 133]

MJY/MSV/sfr

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III
Mr. D. L. McKinney
Mr. H. Nieh
Mr. G. Chick
Mr. S. Stimac
Mr. P. Martino
Mr. J.B. Williams
Mr. M. J. Yox
Mr. A. S. Parton
Ms. K. A. Roberts
Ms. J.M. Coleman
Mr. C. T. Defnall
Mr. C. E. Morrow
Mr. K. J. Drudy
Mr. J. M. Fisher
Mr. R. L. Beilke
Mr. S. Leighty
Ms. A. C. Chamberlain
Mr. J. C. Haswell
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

Nuclear Regulatory Commission

Ms. M. Bailey
Mr. M. King
Mr. G. Bowman
Ms. A. Veil
Mr. C. P. Patel
Mr. G. J. Khouri
Mr. C. J. Even
Mr. B. J. Kemker
Ms. N. C. Coovert
Mr. C. Welch
Mr. J. Gaslevic
Mr. O. Lopez-Santiago
Mr. G. Armstrong
Mr. M. Webb
Mr. T. Fredette
Mr. C. Santos
Mr. B. Davis
Mr. J. Vasquez
Mr. J. Eargle
Mr. T. Fanelli
Ms. K. McCurry
Mr. J. Parent
Mr. B. Griman
Mr. V. Hall

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani
Mr. D. C. Durham
Mr. M. M. Corletti
Mr. Z. S. Harper
Mr. J. L. Coward

Other

Mr. S. W. Kline, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Mr. R. L. Trokey, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

U.S. Nuclear Regulatory Commission
ND-22-0151 Enclosure
Page 1 of 4

Southern Nuclear Operating Company
ND-22-0151
Enclosure

Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.2.02.06b [Index Number 133]

ITAAC Statement

Design Commitment

6.b) The Class 1E components identified in Table 2.2.2-1 are powered from their respective Class 1E division.

Inspections/Tests/Analyses

Testing will be performed by providing a simulated test signal in each Class 1E division.

Acceptance Criteria

A simulated test signal exists at the Class 1E components identified in Table 2.2.2-1 when the assigned Class 1E division is provided the test signal.

ITAAC Determination Basis

Testing was performed on the Class 1E components identified in the VEGP Unit 3 COL Appendix C Table 2.2.2-1 (Attachment A) to demonstrate they are powered from their respective Class 1E division. This ITAAC performs testing on the components identified in Table 2.2.2-1 by providing a simulated test signal in each Class 1E division.

Class 1E power verification testing of the Protection and Safety Monitoring System (PMS) cabinets, associated with the equipment identified in Attachment A, was verified through the applicable portions of ITAAC 2.5.02.05a testing (Reference 1) and confirms the PMS cabinets are powered from their respective Class 1E division. SV3-PCS-ITR-800133 (Reference 2) documents completion of power verification activities from the PMS cabinets and the Class 1E power distribution panels/motor control centers to the components identified in Attachment A. Reference 2 first verified that power supply cables/wiring are installed and terminated from the applicable PMS cabinet and Class 1E power distribution panel/motor control center to the respective component identified in Attachment A using approved construction drawings and cable/wiring termination documentation. Reference 2 then confirmed, via cable/wiring termination inspection documentation, that continuity testing was performed on each of the installed cables/wiring to confirm current flow within the installed cable/wiring. The combination of cable/wiring installation and termination verification, with the installed cable/wiring continuity testing, confirmed that the components identified in Appendix A are powered from their respective Class 1E division.

SV3-PCS-ITR-800133 (Reference 2) confirmed that a simulated test signal exists at the Class 1E components identified in Table 2.2.2-1 when the assigned Class 1E division is provided the test signal.

References 1 and 2 are available for NRC inspection as part of Unit 3 ITAAC Completion Package (Reference 3).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC.

The ITAAC completion review is documented in the Vogtle Unit 3 ITAAC Completion Package for ITAAC 2.2.02.06b (Reference 3) and is available for NRC inspection.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.2.02.06b was performed for VEGP Unit 3 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV3-PMS-ITR-800527-1 Rev. 0, "Unit 3 Protection & Safety Monitoring (PMS) System Equipment by Assigned Class 1E Division: ITAAC 2.5.02.05a"
2. SV3-PCS-ITR-800133 Rev0 "Unit 3 Passive Containment Cooling System (PCS) Class 1E Equipment Signaled: ITAAC 2.2.02.06b"
3. 2.2.02.06b-U3-CP-Rev0, ITAAC Completion Package

Attachment A

COL Appendix C Table 2.2.2-1

Component Name*	Tag No.*
PCCWST Isolation Valve	PCS-PL-V001A
PCCWST Isolation Valve	PCS-PL-V001B
PCCWST Isolation Valve MOV	PCS-PL-V001C
PCCWST Isolation Block MOV	PCS-PL-V002A
PCCWST Isolation Block MOV	PCS-PL-V002B
PCCWST Isolation Block MOV	PCS-PL-V002C
PCS Water Delivery Flow Sensor	PCS-001
PCS Water Delivery Flow Sensor	PCS-002
PCS Water Delivery Flow Sensor	PCS-003
PCS Water Delivery Flow Sensor	PCS-004
Containment Pressure Sensor	PCS-005
Containment Pressure Sensor	PCS-006
Containment Pressure Sensor	PCS-007
Containment Pressure Sensor	PCS-008
PCCWST Water Level Sensor	PCS-010
PCCWST Water Level Sensor	PCS-011
High-range Containment Pressure Sensor	PCS-012
High-range Containment Pressure Sensor	PCS-013
High-range Containment Pressure Sensor	PCS-014

* Excerpted from COL Appendix C Table 2.2.2-1