

MAY 18 2022

Docket No.: 52-025

ND-22-0354
10 CFR 52.99(c)(1)U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC 2.3.04.10 [Index Number 337]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.3.04.10 [Index Number 337]. This ITAAC confirms that the fire detectors in the fire areas identified in Combined License Appendix C Table 3.3-3 provide fire detection capability. The closure process for this ITAAC is based on the guidance described in Nuclear Energy Institute (NEI) 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

Jamie M. Coleman
Regulatory Affairs Director Vogtle 3 & 4Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.3.04.10 [Index Number 337]

JMC/RLB/sfr

U.S. Nuclear Regulatory Commission
ND-22-0354
Page 2 of 3

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III
Mr. D. L. McKinney
Mr. H. Nieh
Mr. G. Chick
Mr. S. Stimac
Mr. P. Martino
Mr. J. B. Williams
Mr. A. S. Parton
Ms. K. A. Roberts
Ms. J.M. Coleman
Mr. C. T. Defnall
Mr. C. E. Morrow
Mr. K. J. Drudy
Mr. J. M. Fisher
Mr. R. L. Beilke
Mr. S. Leighty
Ms. A. C. Chamberlain
Mr. J. C. Haswell
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

cc:

Nuclear Regulatory Commission

Ms. M. Bailey
Mr. M. King
Mr. G. Bowman
Ms. A. Veil
Mr. C. P. Patel
Mr. G. J. Khouri
Mr. C. J. Even
Mr. B. J. Kemker
Ms. N. C. Coovert
Mr. C. Welch
Mr. J. Gaslevic
Mr. O. Lopez-Santiago
Mr. G. Armstrong
Mr. M. Webb
Mr. T. Fredette
Mr. C. Santos
Mr. B. Davis
Mr. J. Vasquez
Mr. J. Eargle
Ms. K. McCurry
Mr. J. Parent
Mr. B. Griman
Mr. V. Hall

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani
Mr. D. C. Durham
Mr. M. M. Corletti
Mr. Z. S. Harper
Ms. S. L. Zwack

Other

Mr. S. W. Kline, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Mr. R. L. Trokey, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

U.S. Nuclear Regulatory Commission
ND-22-0354 Enclosure
Page 1 of 4

Southern Nuclear Operating Company
ND-22-0354
Enclosure

Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.3.04.10 [Index Number 337]

ITAAC Statement

Design Commitment

10. Individual fire detectors provide fire detection capability and can be used to initiate fire alarms in areas containing safety-related equipment.

Inspections/Tests/Analyses

Testing will be performed on the as-built individual fire detectors in the fire areas identified in subsection 3.3, Table 3.3-3. (Individual fire detectors will be tested using simulated fire conditions.)

Acceptance Criteria

The tested individual fire detectors respond to simulated fire conditions.

ITAAC Determination Basis

Testing was performed to demonstrate individual fire detectors provide fire detection capability and can be used to initiate fire alarms in areas containing safety-related equipment. The testing used simulated fire conditions on the as-built individual fire detectors in the fire areas identified in Vogtle Electric Generating Plant (VEGP) Combined License (COL), Appendix C, subsection 3.3, Table 3.3-3 (Attachment A). Test results verify and document that individual fire detectors respond to simulated fire conditions.

Testing was performed as described in ITAAC Technical Report SV3-FPS-ITR-800337 (Reference 1). The testing verified that the as-built individual fire detectors in the fire areas identified in COL, Appendix C, subsection 3.3, Table 3.3-3 (Attachment A) responded to simulated fire conditions.

Testing was performed on each individual fire detector in each of the Fire Areas as identified in Attachment A. The Fire Protection System was verified to be installed such that alarm signals were received by the applicable Local Fire Protection Panel during the simulated fire condition testing. Testing simulated fire conditions for each fire detector of each fire detector type (smoke, heat, and linear) in each fire area. Testing verified that fire alarms were received from each fire detector of each type by the Local Fire Protection Panels.

The completed Unit 3 test results (Reference 1) confirmed that individual fire detectors respond to simulated fire conditions.

Reference 1 is available for NRC inspection as part of the ITAAC Completion Package (Reference 2).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there were no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 2.3.04.10 (Reference 2) and is available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.3.04.10 was performed for VEGP Unit 3 and that the prescribed acceptance criteria was met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV3-FPS-ITR-800337, Unit 3 Fire Detection Alarm Testing: ITAAC 2.3.04.10, Rev 0
2. 2.3.04.10-U3-CP-Rev0, ITAAC Completion Package

Attachment A

*** Excerpt from COL Appendix C Table 3.3-3**

Fire Area Number*
1200 AF 01
1220 AF 02
1200 AF 03
1201 AF 02
1201 AF 03
1201 AF 04
1201 AF 05
1201 AF 06
1202 AF 03
1202 AF 04
1220 AF 01
1230 AF 01
1230 AF 02
1240 AF 01
1242 AF 02
1250 AF 01