

Michael J. Yox Regulatory Affairs Director Voatle 3 & 4

7825 River Road Wavnesboro, GA 30830 706-848-6459 tel

JUN 1 6 2021

Docket No.: 52-025

ND-21-0571 10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission **Document Control Desk** Washington, DC 20555-0001

> Southern Nuclear Operating Company Vogtle Electric Generating Plant Unit 3 ITAAC Closure Notification on Completion of ITAAC 2.1.02.14 [Index Number 66]

#### Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.1.02.14 [Index Number 66]. This ITAAC confirms that controls in the Main Control Room operate to cause the Reactor Coolant System pressurizer heaters to turn on and off. The closure process for this ITAAC is based on the guidance described in Nuclear Energy Institute (NEI) 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

Michael J. Yox

Regulatory Affairs Director Vogtle 3 & 4

Enclosure:

Vogtle Electric Generating Plant (VEGP) Unit 3

Completion of ITAAC 2.1.02.14 [Index Number 66]

MJY/RLB/sfr

U.S. Nuclear Regulatory Commission ND-21-0571 Enclosure

Page 2 of 3

#### To:

# Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III

Mr. D. L. McKinney

Mr. M. D. Meier

Mr. G. Chick

Mr. S. Stimac

Mr. P. Martino

Mr. M. J. Yox

Mr. A. S. Parton

Ms. K. A. Roberts

Mr. C. T. Defnall

Mr. C. E. Morrow

Mr. J. M. Fisher

Mr. R. L. Beilke

Mr. S. Leighty

Ms. A. C. Chamberlain

Mr. J. C. Haswell

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

#### cc:

## **Nuclear Regulatory Commission**

Ms. M. Bailey

Mr. M. King

Mr. G. Bowman

Ms. A. Veil

Mr. C. P. Patel

Mr. G. J. Khouri

Mr. C. J. Even

Mr. B. J. Kemker

Ms. N. C. Coovert

Mr. C. Welch

Mr. J. Gaslevic

Mr. O. Lopez-Santiago

Mr. G. Armstrong

Mr. M. Webb

Mr. T. Fredette

Mr. C. Santos

Mr. B. Davis

Mr. J. Vasquez

Mr. J. Eargle

Mr. E. Davidson

Mr. T. Fanelli

Ms. K. McCurry

Mr. J. Parent

Mr. B. Griman

U.S. Nuclear Regulatory Commission ND-21-0571 Enclosure Page 3 of 3

## **Oglethorpe Power Corporation**

Mr. R. B. Brinkman Mr. E. Rasmussen

# **Municipal Electric Authority of Georgia**

Mr. J. E. Fuller Mr. S. M. Jackson

## **Dalton Utilities**

Mr. T. Bundros

## Westinghouse Electric Company, LLC

Dr. L. Oriani

Mr. D. C. Durham

Mr. M. M. Corletti

Mr. Z. S. Harper

Mr. J. L. Coward

### Other

Mr. S. W. Kline, Bechtel Power Corporation

Ms. L. Matis, Tetra Tech NUS, Inc.

Dr. W. R. Jacobs, Jr., Ph.D., GDS Associates, Inc.

Mr. S. Roetger, Georgia Public Service Commission

Mr. R. L. Trokey, Georgia Public Service Commission

Mr. K. C. Greene, Troutman Sanders

Mr. S. Blanton, Balch Bingham

U.S. Nuclear Regulatory Commission ND-21-0571 Enclosure Page 1 of 4

# Southern Nuclear Operating Company ND-21-0571 Enclosure

Vogtle Electric Generating Plant (VEGP) Unit 3 Completion of ITAAC 2.1.02.14 [Index Number 66]

U.S. Nuclear Regulatory Commission ND-21-0571 Enclosure Page 2 of 4

#### **ITAAC Statement**

## **Design Commitment**

14. Controls exist in the MCR to cause the components identified in Table 2.1.2-3 to perform the listed function.

### Inspections, Tests, Analyses

Testing will be performed on the components in Table 2.1.2-3 using controls in the MCR.

#### Acceptance Criteria

Controls in the MCR operate to cause the components listed in Table 2.1.2-3 to perform the listed functions.

## **ITAAC Determination Basis**

Testing was performed in accordance with Unit 3 Initial Test Program (ITP) Work Order (WO) SV3-RCS-T0W-1248486 (Reference 1) to verify that controls exist in the Main Control Room (MCR) to cause the components identified in Combined License (COL) Appendix C Table 2.1.2-3 (Attachment A) to perform the listed function.

Reference 1 confirmed that each pressurizer heater group turns on and off when the MCR controls are manipulated. The individual heater groups for each bank of heaters were tested to verify proper operation utilizing the Plant Control System (PLS). Testing was coordinated and performed during Unit 3 Hot Functional Testing. The MCR pressurizer heater On/Off control function was verified to control each pressurizer heater group using MCR pressurizer heater group current indication, as the pressurizer heater groups were cycled on and off.

The report documenting the Unit 3 test results, ITAAC Technical Report SV3-RCS-ITR-800066 (Reference 2), confirmed that controls in the MCR operate to cause the components listed in Attachment A to perform the listed functions.

References 1 and 2 are available for NRC inspection as part of the Unit 3 ITAAC 2.1.02.14 Completion Package (Reference 3).

#### **ITAAC Finding Review**

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with the ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 2.1.02.14 (Reference 3) and is available for NRC review.

#### **ITAAC Completion Statement**

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.1.02.14 was performed for VEGP Unit 3 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

U.S. Nuclear Regulatory Commission ND-21-0571 Enclosure Page 3 of 4

# References (available for NRC inspection)

- 1. Work Order (WO) SV3-RCS-T0W-1248486, ITAAC 2.1.02.14 Testing Pressurizer Heater Controls in the Main Control Room, Revision 0
- 2. ITAAC Technical Report SV3-RCS-ITR-800066, Unit 3 ITAAC 2.1.02.14 Testing Pressurizer Heater Controls in the MCR, Revision 0
- 3. 2.1.02.14-U3-CP-Rev 0, ITAAC Completion Package

# Attachment A

# \*Excerpt from COL Appendix C Table 2.1.2-3

*Table 2.1.2-3		
*Equipment	*Tag No.	*Control Function
Pressurizer Heaters	RCS-EH-03	On/Off
Pressurizer Heaters	RCS-EH-04A	On/Off
Pressurizer Heaters	RCS-EH-04B	On/Off
Pressurizer Heaters	RCS-EH-04C	On/Off
Pressurizer Heaters	RCS-EH-04D	On/Off