



Tel (952) 931-6000
Twin Cities Army Ammunition Plant
MN30-2530, Building 502
Arden Hills, MN 55112

Subject: Monthly Report for NRC License SUB 971

3 June 2002

Mr. Michael McCann
Nuclear Regulatory Commission, Region III
801 Warrenville Road
Lisle, IL 60532-4351

Dear Mr. McCann:

Attached is the Monthly Status Report for the Twin Cities Army Ammunition Plant (TCAAP) Depleted Uranium (DU) Room Decontamination & Decommissioning (D&D) for May 2002. Please contact me with any questions.

Sincerely,

A handwritten signature in black ink. The signature is cursive and appears to read "Ja R Persoon". The first letter "J" is large and loops around the rest of the name.

James R. Persoon Ph.D.
Program Director
Alliant Techsystems Inc.

JUN 13 2002

Monthly Status Report for the Twin Cities Army Ammunition Plant (TCAAP) Depleted Uranium (DU) Room Decontamination & Decommissioning (D&D) under NRC License SUB 971

June 3, 2002

The following are the accomplishments for the D&D of the TCAAP DU Room for May 2002.

1. SEC continued the D&D work.
2. Completed tasks include:
 - a. The removal of the radioactive contaminated and asbestos-containing concrete floor of the east wing.
 - b. The removal of the contaminated air handling ducting from the roof and exterior walls.
 - c. Shipment of some of the non-radioactive hazardous materials.
 - d. The search of all of Building 502 for any small pieces of DU and other contamination.
 - e. Removal of all contaminated asbestos pipe insulation.
 - f. Removal of all contaminated asbestos air handling fan insulation from the air handling room.
3. Continuing work includes:
 - a. The decontamination and removal of infrastructure within the facility.

The following are planned activities for the next two months.

1. Continue the decontamination of areas in TCAAP 502 outside of the DU Room.
2. Continue decontamination of the infrastructure within the facility.
3. Continue decontamination of the remainder of the DU Room.
4. Continue shipment of non-radioactive hazardous materials.