

WEEKLY ELECTRICAL BUS SURVEILLANCE - Both Units in Modes 1 thru 4

CONTINUOUS USE

**OBJECTIVE**

To verify Operability of the offsite transmission network, onsite Class 1E distribution system (except the diesel generators), and the onsite DC systems as required by the Technical Specification Surveillance requirements: SR 3.8.1.1, SR 3.8.7.1, SR 3.8.9.1.

UNIT 2 MODE 1

UNIT 3 MODE 1

DATE 3-10-08

1.0 PREREQUISITES

PERF. BY  
INITIALS

1.1 VERIFY this document is current by checking a controlled copy or by using the method described in S0123-VI-0.9.

1.2 Determine performance requirements of this surveillance:

☒ Scheduled Surveillance

☐ Post Maintenance: WAR # \_\_\_\_\_

☐ Partial Scheduled Surveillance.

☐ Other (e.g. Defueled, SDC secured, etc.): \_\_\_\_\_

TEST COMPONENT(S) \_\_\_\_\_

☐ PERFORM ☐ MARK N/A STEPS \_\_\_\_\_

CIRCLE N/A FOR UNUSED STEPS (unused pages may be discarded)

1.2.1 Verify all steps in Section 1.0 are complete, and all steps in Section 2.0 required to be circled N/A are correctly circled N/A.

(b)(6)

Supv.

END OF SECTION 1.0

C-20

2.0 ACCEPTANCE CRITERIA

**NOTE**

If desired, then Attachment 3 may be used as an aid in performance of this attachment.

2.1 If any Step is answered NO, then IMMEDIATELY INFORM the SRO Ops. Supervisor, INITIATE a LCOAR or EDMR per applicable Tech. Specs., and document in the COMMENTS section. If only One qualified circuit between the offsite transmission network and the onsite Class 1E AC Electrical Power Distribution System is OPERABLE, then PERFORM S023-3-3.23, Attachment for A.C. Sources Verification.

2.2 **Sync Circuit Check**  
[SR 3.8.1.1]

- Perform a Sync Circuit check per S023-6-2, Section for Checking Sync Circuit Operation, and verify that ALL of the following breakers are SAT: (Circle N/A for any out of service breaker.)

2A0418, Res. Aux. Trans. 2XR1 Supply BKR.

~~SAT~~ / UNSAT / NA

2A0417, Switchgear A04 Bus X-tie BKR.

~~SAT~~ / UNSAT / NA

3A0418, Res. Aux. Trans. 3XR1 Supply BKR.

~~SAT~~ / UNSAT / NA

3A0416, Switchgear A04 Bus X-tie BKR.

~~SAT~~ / UNSAT / NA

2A0618, Res. Aux. Trans. 2XR2 Sup. BKR.

~~SAT~~ / UNSAT / NA

2A0619, Switchgear A06 Bus X-tie BKR.

~~SAT~~ / UNSAT / NA

3A0618, Res. Aux. Trans. 3XR2 Sup. BKR.

~~SAT~~ / UNSAT / NA

3A0603, Switchgear A06 Bus X-tie BKR.

~~SAT~~ / UNSAT / NA

If any Sync Circuit check is UNSAT, then REFER to Tech Spec. LCO 3.8.1 for the affected Unit and Declare the associated Train EDG INOPERABLE. The INOPERABLE EDG should not be placed in Maintenance Lockout as this would make the EDG unavailable for a real accident. The EDG is considered INOPERABLE because it may not fulfill its function to sync to the 1E bus for EDG Surveillance Runs or during recovery from Loss of Offsite Power event. (ARs 020501290, 031000894-2)

STEP PERFORMED BY (INITIALS):

(b)(6)

2.0 ACCEPTANCE CRITERIA (Continued)

2.3 230 kV Electrical Distribution:  
[SR 3.8.1.1]

<u>YES</u> /NO/NA	<input checked="" type="checkbox"/> At least two (2) offsite transmission lines connected to the offsite transmission network (switchyard) with at least one CB Closed on each OPERABLE 230 kV line (for independence, one line shall be from SCE and one line from SDG&E).
	<u>AND</u> <input checked="" type="checkbox"/> Unit 2: At least two (2) physically independent transmission circuits between the offsite transmission network (switchyard) and the onsite Class 1E distribution system are OPERABLE.
	<u>AND</u> <input checked="" type="checkbox"/> Unit 3: At least two (2) physically independent transmission circuits between the offsite transmission network (switchyard) and the onsite Class 1E distribution system are OPERABLE.
<u>If NO, then</u> REFER to Tech Spec. LCO 3.8.1 for <u>both</u> Units, <u>and</u> PERFORM the requirements of S023-3-3.23, Attachment for A.C. Sources Verification.	
STEP PERFORMED BY (INITIALS):	

(b)(6)

CONTINUED ON NEXT PAGE

2.0 ACCEPTANCE CRITERIA (Continued)

2.4 4160 V Electrical Distribution:  
[SR 3.8.1.1, 3.8.9.1]

<u>YES/NO/NA</u>	<input checked="" type="checkbox"/> All 4160 V Bus Tie Breakers (2A0417, 2A0619, 3A0603 and 3A0416) are Open, OPERABLE, and in AUTO. <u>AND</u> ■ UNIT 2: Both 2A04 and 2A06 are OPERABLE and energized from: <input checked="" type="checkbox"/> Reserve Auxiliary Transformers 2XR1 through breaker 2A0418 and 2XR2 through breaker 2A0618. <u>AND</u> <input checked="" type="checkbox"/> 2A04 and 2A06 Indicated voltage is > 4145 V to ≤ 4575 V. <u>AND</u> ■ UNIT 3: Both 3A04 and 3A06 are OPERABLE and energized from: <input checked="" type="checkbox"/> Reserve Auxiliary Transformers 3XR1 through breaker 3A0418 and 3XR2 through breaker 3A0618. <u>AND</u> <input checked="" type="checkbox"/> 3A04 and 3A06 Indicated voltage is > 4145 V to ≤ 4575 V.
If NO, then REFER to Tech Spec. LCO 3.8.9 for both Units.	
STEP PERFORMED BY (INITIALS): (b)(6)	

2.5 480 V Electrical Distribution:  
[SR 3.8.9.1]

<u>YES/NO/NA</u>	<input checked="" type="checkbox"/> All 1E 480 V Load Centers (2B04, 2B06, 3B04 and 3B06) are OPERABLE and energized with indicated voltage between 445 V and 521 V with breakers properly aligned.
If NO, then REFER to Tech Spec LCO 3.8.9.	
STEP PERFORMED BY (INITIALS): (b)(6)	

END OF SECTION 2.5

2.0 ACCEPTANCE CRITERIA (Continued)

2.6 Vital AC Buses:

<p><u>YES/NA</u> SR 3.8.7.1</p>	<p>NOTE: Electrical Test Personnel are authorized to adjust Inverter Output Voltages <u>after</u> the "As-Found" Inverter Output Voltages have been recorded.</p> <p>■ RECORD the "As-Found" Inverter Output Voltages obtained from Inverters and/or Electrical Test using a Fluke 187 V.O.M. or equivalent: (Enter N/A for voltage associated with any Out-Of-Service Inverter.)</p> <p><u>121.6</u> Volts   <u>122.0</u> Volts   <u>121.3</u> Volts   <u>121.8</u> Volts 2Y001                      2Y002                      2Y003                      2Y004</p> <p><u>122.0</u> Volts   <u>121.7</u> Volts   <u>121.4</u> Volts   <u>121.2</u> Volts 3Y001                      3Y002                      3Y003                      3Y004</p> <p>■ If any voltages are obtained from Electrical Test, <u>then</u> enter the name of the Technician:</p> <p>_____ Name of Electrical Test Tech                      DATE / TIME</p>
<p><u>YES/NO/NA</u> [1] SR 3.8.9.1</p>	<p><input checked="" type="checkbox"/> UNIT 2: <u>All</u> vital buses (2Y01, 2Y02, 2Y03 and 2Y04) are OPERABLE and energized by their associated inverters, with the inverters powered from their respective DC buses <u>and</u> the Inverter Output Voltages are between 119.5 V and 125.0 V.</p> <p><u>AND</u></p> <p><input checked="" type="checkbox"/> UNIT 3: <u>All</u> Vital buses (3Y01, 3Y02, 3Y03 and 3Y04) are OPERABLE and energized by their associated inverters, with the inverters powered from their respective DC buses <u>and</u> the Inverter Output Voltages are between 119.5 V and 125.0 V.</p>
<p>[1] If NO, <u>then</u> Refer to Tech. Spec. LCO 3.8.7 and LCO 3.8.9.</p> <p>If Inverter Output Voltage(s) are <u>not</u> between 119.5 V and 125.0 V, <u>then</u>:</p> <p>a) Initiate a LCOAR.</p> <p>b) Notify Electrical Test to adjust Inverter Output Voltages to obtain an "As-Left" voltage of between 121.0 V and 123.0 V.</p> <p>c) Write an AR against the associated Inverter(s).</p> <p>d) Document the LCOAR Number, AR Number, "As-Found", and "As-Left" Inverter Voltages in the Comments Section.</p> <p>e) If the "As-Left" Inverter Voltage(s) are between 121.0 V and 123.0 V, <u>then</u> CLOSE Out the associated LCOAR.</p>	
<p>STEP PERFORMED BY (INITIALS): <span style="float: right;">(b)(6)</span></p>	

2.0 ACCEPTANCE CRITERIA (Continued)

2.7 Vital DC Buses:

<input checked="" type="checkbox"/> YES NO/NA [2], [3]  SR 3.8.4.1 SR 3.8.9.1	<input checked="" type="checkbox"/> <b>UNIT 2:</b> All DC buses (2D1, 2D2, 2D3 and 2D4) are OPERABLE and energized (indicated bus voltage $\geq$ 129 VDC) by their respective battery banks and full capacity chargers <u>and</u> the associated breakers are properly aligned.  <u>AND</u> <input checked="" type="checkbox"/> <b>UNIT 3:</b> All DC buses (3D1, 3D2, 3D3 and 3D4) are OPERABLE and energized (indicated bus voltage $\geq$ 129 VDC) by their respective battery banks and full capacity chargers <u>and</u> the associated breakers are properly aligned.
[2] BOOX satisfies the battery requirements for bus 2(3)D1 through 2(3)D4 ONLY when it is connected to that 125 VDC bus. (ECP 001000280-30)	
[3] If NO, <u>then</u> REFER to Tech. Spec. LCO 3.8.4 and LCO 3.8.9. If 2(3)D1, or 2(3)D2 bus voltages are $<$ 129 VDC, <u>then</u> also REFER to Tech. Spec. LCO 3.8.1 for <u>both</u> Units (provides control power for the 4kv Bus Tie breakers).	
(b)(6)	
STEP PERFORMED BY (INITIALS)	

COMMENTS: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Surveillance completed 3/10/08 11413 and log entry made.  
DATE TIME

PERFORMED BY: (b)(6)

REVIEWED BY: (b)(6) 3/10/08 1440  
DATE TIME

FILE DISPOSITION: File per S0123-0-A3.

REVIEWED BY

ATTACHMENT 1

PAGE 6 OF 6

MAR 18 2008