

PMComanchePeakPEm Resource

From: Woodlan, Don [Donald.Woodlan@luminant.com]
Sent: Wednesday, July 18, 2012 6:43 AM
To: Monarque, Stephen; ComanchePeakCOL Resource
Cc: russell_bywater@mnes-us.com; nicholas_kellenberger@mnes-us.com; Conly, John; Evans, Todd; Bird, Bobby; Reible, Robert; Carver, Ronald; Clouser, Tim
Subject: 2012-07-18 Woodlan, Talking Points
Attachments: Talking Points.pdf

Attached are talking points for today's conference call.

Donald R. Woodlan

Manager, Nuclear Regulatory Affairs

Luminant Power

O- 254-897-6887 C- 214-542-7761

Confidentiality Notice: This email message, including any attachments, contains or may contain confidential information intended only for the addressee. If you are not an intended recipient of this message, be advised that any reading, dissemination, forwarding, printing, copying or other use of this message or its attachments is strictly prohibited. If you have received this message in error, please notify the sender immediately by reply message and delete this email message and any attachments from your system.

Hearing Identifier: ComanchePeak_COL_Public
Email Number: 1722

Mail Envelope Properties (3B7030EBF542CC4090D45E1758E23EA67D365E56)

Subject: 2012-07-18 Woodlan, Talking Points
Sent Date: 7/18/2012 6:43:07 AM
Received Date: 7/18/2012 6:44:46 AM
From: Woodlan, Don

Created By: Donald.Woodlan@luminant.com

Recipients:

"russell_bywater@mnes-us.com" <russell_bywater@mnes-us.com>
Tracking Status: None
"nicholas_kellenberger@mnes-us.com" <nicholas_kellenberger@mnes-us.com>
Tracking Status: None
"Conly, John" <John.Conly@luminant.com>
Tracking Status: None
"Evans, Todd" <Eric.Evans@luminant.com>
Tracking Status: None
"Bird, Bobby" <Robert.Bird@energyfutureholdings.com>
Tracking Status: None
"Reible, Robert" <Robert.Reible@luminant.com>
Tracking Status: None
"Carver, Ronald" <Ronald.Carver@luminant.com>
Tracking Status: None
"Clouser, Tim" <Timothy.Clouser@luminant.com>
Tracking Status: None
"Monarque, Stephen" <Stephen.Monarque@nrc.gov>
Tracking Status: None
"ComanchePeakCOL Resource" <ComanchePeakCOL.Resource@nrc.gov>
Tracking Status: None

Post Office: MDCEXMB02.tceh.net

Files	Size	Date & Time
MESSAGE	705	7/18/2012 6:44:46 AM
Talking Points.pdf	272321	

Options

Priority: Standard
Return Notification: No
Reply Requested: No
Sensitivity: Normal
Expiration Date:
Recipients Received:

2012-07-18 Talking Points

Based on eRAI Table of 7/16/12

Page 1 of 11

Licensing Conference Calls



	Title ▼▲	Description	PM Status Update	Action Required	Date ▼▲
00 Misc (4)					
010 Logistics (2)					
	Proposed Contention re Waste Confidence Rule	Our former interveners have file a petition with a proposed contention based on the court's rejection of the Waste Confidence Rule. Luminant needs to respond in 25 days.		Luminant, respond to petition.	8/3/2012
	WCR Petition	A petition has been filed in 19 proceedings to hold in aveyance decisions in all pending reactor licensing proceedings based upon the recent court decision which vacated the waste confidence rule, 10 CFR 51.23.		Luminant and NRC staff answered petition within 10 days. Commission to resolve petition.	9/28/2012
090 Action CPNPP (1)					
	Regulatory Commitments List	Periodically confirm with NRO the list of reg commitments. A report re closed commitments provided Quarterly.	4/20/2010 (TXNB-10033), 7/28/2010 (TXNB-10054), 1/31/2001 (TXNB-11007), 4/25/11 (TXNB-11028). 7/29/11 (TXNB-11051), 10/25/11 (TXNB-11070), 1/30/12 (TXNB-12004), 4/23/12 (TXNB-12011)	Luminant provide July 2012 update. (Currently Luminant has no updates for this quarter.)	7/31/2012
120 ACRS (1)					
	ACRS Subcommittee Meeting Schedule	<p>* ???, September 20 & 21, 2012 (may change to October)</p> <p>* Full Committee for Ch 5, 8, 10, 11 and 12 September 6, 2012</p> <p>* Chap 4, 13 (COLA) October 18, 2012 - tentative.</p> <p>* DCD Chap 15 Non-LOCA Topical, tentatively October 2012</p> <p>* Chap 6, Adv Acc - NRC briefing to ACRS - October 18, 2012 (may move to Sept 2012)</p> <p>* Chap 7 (DCD and RCOLA) [Nov 15 & 16], 2012</p> <p>* Chap 4 DCD Topicals January 15, 2013</p>	<p>* Chap 5 (1/2 day), May 27 - COMPLETE.</p> <p>* Chap 8, 10 Aug 17-18 - COMPLETE</p> <p>* Chap 11, 12, & PRA Briefing (NRC), Oct 20 - COMPLETE</p> <p>* Chap 15 (DCD, COLA and Topicals) [July 9-10], 2012 - COMPLETE</p> <p>Chapter 2 will be in two parts. 2.0 to 2.3 will be first and the rest of Chapter 2 later. SER for 2.0 to 2.3 expecte in February or Early March 2012.</p> <p>* Chap 18 (DCD & COLA), TBD (tentatively 4/25-26/2012)</p> <p>* Chap 17 & 19 DCD, tentatively Feb [21-22,]2013</p> <p>* Chap 6 DCD, tentatively March 21 & 22, 2013 for DCD and COLA</p> <p>* Chap 14 DCD, tentatively April [25-26,] 2013 COLA TBD</p> <p>* Chap 3, DCD TBD, COLA TBD</p> <p>* Chap 1, 2, 9, 16 , TBD</p>	<p>NRC - continue to provide updated schedules.</p> <p>Prepare for Full committee meeting on Sept. 6, 2012.</p>	7/9/2012

			No dates proposed for full committee briefings.		2012-07-18 Talking Points Page 2 of 11
01 (4)					
030 Issued RAIs (4)					
	01 Construction Impacts	NRC is considering an RAI re section 1.10 on construction impacts. Will be based on ISG-22 which is in draft. Luminant updated the FSAR re construction impacts on operations via TXNB-11090, FSAR R2 UTR R0, dated 12/20/11.	3/14/12 Update, ISG may get issued in March 2012.	After ISG-22 is finalized, NRC will assess information in Section 1.10 of the FSAR and draft an RAI if needed. No projected date as of yet.	
	01.05 RAI-261 (6527) Post-Fukushima Questions	Three questions re actions to be taken Post-Fukushima. 01.05-1 Seismic Hazard Evaluation (Recommendation 2.1) 01.05-2 Spent Fuel Instrumentation (Recommendation 7.1) 01.05-3 Emergency Planning (Recommendation 9.3)	Luminant anticipates providing a schedule (within 30 days) to develop and submit complete responses.	Luminant respond to questions.	7/25/2012
	01 RAI-260 (6493) Part 30 and 40	Two questions (01-12 and 13) concerning decommissioning re 10 CFR Parts 30 and 40.	Luminant does not need a clarifying conference call.	Luminant to provide responses to questions.	7/30/2012
	01 RAI-154 (4494) DCD Reference	Question 01-3. Luminant to supplement COL FSAR to incorporate certified version of US-APWR DCD.	Question 01-3. This RAI is the closure path for OI 01-1	Luminant respond after US-APWR certification is complete.	6/30/2014
02 (14)					
070 Site Visits/Audits (1)					
	NRC Audit of FRISK88 Software	NRC staff to audit the seismic software to be used post-Fukushima. Shooting to perform audit in July or August 2012. The audit team is expected to be two people and the audit scheduled for about 1.5 days.	2012-06-27 Update - NRC provided an audit plan. 2012-07-03 update - Fugro has lead. Luminant proposed 8/16 to 8/24 in MNES offices, Arlington, VA. Scheduled for 9/25 and 26.	NRC conduct audit.	9/25/2012
090 Action CPNPP (12)					
	02.04.02 RAI-139 (4309) Flood Calc	Q 2.4.2-2. Will develop responses by modifying current calculations and conclusion that SBR is not a proposed feature. See TXNB-10052 dated 7/16/10. RAI-139 Supplement issued 10/21/11 via TXNB-11066.	Responded: Question 02.04.02-2 NRC issued white paper on 11/12/11. Conference call held on 12/1/11. Several items identified for clarification by Luminant. All but one are impacted by the changes in the DCD Layout. Luminant to update 12/31/12 as part of IHCP. 6/28/2012 update - Changed from Confirmatory to Issued pending implementation of IHCP.	Updates planned as part of IHCP on 12/31/2012.	12/31/2012
	02.04.02-1 Surface Flooding Open Item	Onsite Flooding from potential Intense Precipitation. Need: Weakness in surface flooding calc need to be addressed. Luminant submitted an updated response via TXNB-11066 on 10/21/11. RAI-139 S01 (Q 02.04.02-2).	NRC issued a white paper 10/12/11. Conf call held on 12/1/11. Calculations are impacted by standard plant layout changes and will need to be updated. 2/14/12 Update - RAI-139 is now confirmatory in eRAI Table. 4/17/12 Update - Discussed during 3/27/12	Luminant to address/update as part of IHCP in a supplement to RAI-139.	12/31/2012

			Surface Flooding Need: Discussion re erosion due to onsite flooding and drainage, the impact of 3 & 4 drainage on 1 & 2 (boundary), and ongoing actions to ensure design drainage remains available (e.g., surveillances, operation observations, housekeeping) RAI-139 S01 (Q 02.04.02-2). RAI-139 supplement issued 10/21/11 via TXNB-11066.	Public Meeting on hydrology. NRC issued a white paper 10/12/11. Conf call held 12/1/11. Calculations are impacted by standard plant layout changes and will need to be updated. 2/14/12 Update - RAI-139 is now confirmatory in eRAI Table. 4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology.	2012-07-18 Talking Points Page 3 of 11
02.04.10-1 Surface Flooding Open Item				Luminant to address/update as part of IHCP.	12/31/2012
	02.05.04 RAI-233 (6115) Groundwater impact on seismic		Question 02.05.04-26. Followup information regarding the impact of changing groundwater level on slopes and sliding. On 11/18, the NRC staff approved a new due date of 12/2/11. Luminant responded in TXNB-11081 on 12/1/11.	Luminant to address/update as part of IHCP and scheduled date for supplemental response is 2/28/2013.	2/28/2013
	RAI-233 Stability		Supplement response to RAI-233, revise FSAR 2.5.4 and 2.5.5, and update settlement and bearing capacity, stability of sloper and laterla earth pressure analysis.	Luminant submit revised response to RAI-233 and address other stability and structural issues.	2/28/2013
	02.04.12 RAI-147 (4314) Groundwater		Q 2.4.12-8 to 17 Response = meeting +60days. Luminant submitted draft meeting materials (TXNB-10039 6/1). Public meeting held 6-28-2010. See TXNB-10060 of 8/26/10. Supplement provided in TXNB-11057 dated 8/29/2011. Supp 03 provided in TXNB-11082 on 11/28/11. Included fill properties and extent of above ground fill.	Luminant to provide revise response on 3/29/2013 as part of IHCP.	3/29/2013
	02.04.12-1 Groundwater Open Item		Luminant, prepared and submitted an overarching description. Luminant supplemented RAI-147 (S02), Q 02.04.12-8 re ground water flow in Glen Rose Formation. Response to RAI-22 Q 02.04.05-11 revised to properly reflect groundwater level. See TXNB-11057 dated 8/29/2011. Supp 03 provided by TXNB-11082 on 11/28/11 and included fill properties and extent of	Luminant to address/update as part of IHCP including a supplemental response to RAI-147. Luminant to include input/output files for MODFLOW model. Update FSAR 2.4.12.	3/29/2013

		above ground fill.	Public Meeting on hydrology.		2012-07-18 Talking Points Page 4 of 11
02.04.12-3 Groundwater Open Item	Groundwater in existing soil structure Need: Address different interpretations re groundwater in existing soil based on slow rise of level in some monitoring wells. Luminant, incorporate alternate interpretations re groundwater in overarching description. Luminant supplement RAI-147 (S02), Q 02.04.12-9 re shallow ground water. See TXNB-11057 dated 8/29/2011.	NRC issued a white paper 10/12/11. Conf call planned for 10/26/11. In lieu of a conference call, a public meeting is planned for 3/20/12. 2/14/12 Update: Questions 02.04.12-10, 13, 14, 15, 16 are Resolved/Closed. Questions 02.04.12-11, 12, 17, 8, and 9 are confirmatory. 4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology. 4/26/12 update. Luminant provided an updated white paper to NRC and asked for a conference call.	Luminant to address/update as part of IHCP as part of supplement to RAI-147.	3/29/2013	
02.04.12-4 Leakage Paths Open Item	Potential error in calculation Luminant has provided a clarification which was included in COLA Rev. 2 dated 6/28/11.	NRC issued a white paper 10/12/11. Conf call planned for 10/26/11. In lieu of conference call, public meeting planned for 3/20/12. 2/14/12 Update: All RAI-145 questions are now Confirmatory. 4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology.	Luminant to address/update as part of IHCP including a supplement to RAI-145. Luminant to provide input/output files for RESRAD model. Update FSAR 2.3.13.	3/29/2013	
02.04.12-5 and 02.04.13-2 Vertical Flow Paths Open Item	Potential vertical leakage path Need: Quantitative assessment of a vertical leakage path to groundwater below. Luminant, pursue options to provide quantitative assessment. RAI-145, Q 2.4.13-5, 6, and 7. See TXNB-11057 dated 8/29/2011.	NRC issued a white paper 10/12/11. Conf call held 10/26/11. In lieu of conference call, a public meeting is scheduled for 3/20/12. 2/14/12 Update: All RAI-145 questions are now Confirmatory. 4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology.	Luminant to address/update as part of IHCP and as part of the supplement to RAI-145.	3/29/2013	
02.04.13, RAI-145(4315) Rad Liq Release	Assumptions, inputs being used, and calc methods were discussed in a public meeting 6-28-2010. Q 2.4.13-5, 6, 7 Response in 90 days after the meeting depending on results. Luminant submitted draft meeting materials (TXNB-10039 6/1). Luminant response submitted via TXNB-10063 on 9/16/10. Supplemental responses submitted via TXNB-11057 on 8/29/11.	Q 02.04.13-5, 6, and 7. Based on eRAI dated 8/31/2011 were statused as confirmatory. Supp response submitted 8/29/11. 9/28/11 eRAI Report, changed from Confirmatory to Responded. NRC issued white paper 10/12/11. Conf call held 10/26/11. Public meeting cancelled. Public conference call planned for week of December 12, 2011. 2/7/12 Changed from Responded to Confirmatory. Response to be revised/supplemented as part of IHCP. 6/28/2012 update - Changed from Confirmatory to Issued pending implementation of IHCP.	Revised response to be provided 3/29/2013 as part of IHCP.	3/29/2013	
	Horizontal Leakage Path for Tank Failure Need: Overarching description of leakage path and basis for assumptions used in the analysis. A description of the physics involved in assessing the leakage path. Areas of interest include groundwater dilution assumptions, SCR dilution	NRC preparing detailed comments to be followed by a conference call (10/26). In lieu of a conference call, a public meeting is scheduled for 3/20/12.	Luminant to address/update		

02.04.13-3 RAI-145 Open Item	assumptions, and effects of any installed drainage systems. Luminant prepared and provided an overarching description of the horizontal leakage path, to discuss the physics involved and to identify and justify assumptions used. RAI-145 S01, Q2.4.13-5, 6 & 7. See TXNB-11057 dated 8/29/2011.	2/14/12 Update: eRAI table shows the status for Question 02.04.13-3 as Resolved/Closed. Questions 5, 6, and 7 are shown as Confirmatory. 4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology.	as part of IHCP and as part of supplement to RAI-145. 2012-07-18 Talking Points Page 5 of 11 3/29/2013
100 Action NRO (1)			
Feedback from Hydrology Conf Call on GWL	During the 6/28 conference call on GWL, NRC Staff said that if they had any additional feedback they would provide via email within a week or two.		NRC provide feedback via email. 7/20/2012
03 (17)			
030 Issued RAIs (1)			
03.03.02 RAI-250 (6342) Hurricane Missiles	One question, 03.03.02-9. Relates to a new regulatory guide on hurricane winds.	This question is linked to a DCD question. Luminant should not answer until the DCD formal response is submitted. Extension granted to 5/24/12. 5/9/12, extension granted to 6/26/12. This RAI is linked to the final response from MHI to RAIs (908-6327 and 907-6321) related to RG 1.221 R0 which are scheduled to be submitted by the end of August 2012. Luminant expects to submit its response by September 14, 2012. 2012-06-19 - due date moved to 9/14/12.	Luminant respond to RAI. 9/14/2012
035 Responded RAIs (2)			
03.11 RAI-239 (6159) EQ Followup - Questions 03.11-18, 19 and 20	Q 03.11-18 followup to Q 03.11-1. The NRC is preparing a followup question to 03.09.06-13 which is very similar to this question. Q 03.11-19 followup to Q 03.11-2. Describe the transition from the initial EQ program to the EQ program to be implemented during plant operation. Q 03.11-20 followup to Q 03.11-11. License condition for program implementation. 12/15, NRC granted extension to 1/31/2012. Response submitted via TXNB-12006 on 2/27/12.	Luminant to prepare a generic license condition of operational program inspection activity. 4/27/12 Question 03.11-20 changed from responded to confirmatory applicant. 2012-07-03 update - reviewer still assessing responses.	NRC review response. 2/29/2012
03.09.06 RAI-244 (6222) IST	Questions 03.09.06-21, 22, and 23. Relate to IST and procurement specifications. Will be answered along with RAI-239. Due date extended to 1/31/2012 to be consistent with RAI-239. Clarifying conference call held. Response submitted via TXNB-12006 on 2/27/12 for questions 21 and 23. Response to question 22 submitted via TXNB-12007 dated 3/9/12. TXNB-12021 dated 6/13/12	Question 03.09.06-22 is delayed until 3/30/12 awaiting final DCD mark-up in DCD response to an RAI. 4/3/12 update - Q22 changed from issued to responded 4/27/12 Question 23 changed from Responded to confirmatory applicant. NRC needs clarification re question 22. 2012-06-25 Update - During conference call the NRC sought clarification. Either more	NRC review responses. Luminant assess best method to supplement response to question 21 (more detail or create procurement specifications). Luminant provide a schedule for a supplemental response (RAI-244 S01). 7/3/2012

	provided a supplemental response to question 22 (to correct the revision level of NUREG-1482).	detailed required re content of procurement specification or some specs need to be made available for audit.	Luminant also pursuing the need for procurement specifications.	2012-07-18 Talking Points Page 6 of 11
040 SER Open Items (4)				
	03.09.06-21 RAI-244 IST	Responded.	NRC review response.	2/27/2012
	03.11-18 RAI-239 EQ Open Item	Responded	NRC review response.	2/27/2012
	03.11-19 RAI-239 EQ Open Item	Responded.	NRC review response.	2/27/2012
	03.09.06-22 RAI-244 IST	Supplemental response provided.	NRC review Luminant response.	6/13/2012
090 Action CPNPP (10)				
	3.7-3.8-10 Evaluation of NI SSI	Evaluation of the NI Complex which shows that the site-specific SSI analysis results of NI Complex are enveloped by DCD SSI analysis results.	Luminant complete evaluation. Luminant keep the NRC updated if the deliverables for the ISCP are changing.	9/28/2012
	3.7-3.8-20 FSAR R3 UTR R0	FSAR R3 UTR R0 to include: Updates to the plot plan (1.2 and 2.1); Atmospheric dispersion (2.3); Aircraft hazards (3.5); Main control room habitability (6.4); Grounding and lightning protection (8.3); HVAC (9.4); radiation protection (12.3); and PRA (19.1)	Luminant prepare and submit UTR.	10/31/2012
	3.7-3.8-30 Physical Security Plan and High Assurance Evaluation	Via separate letter, updates to the Physical Security Plan and High Assurance Evaluation will be developed to include plant layout changes.	Luminant prepare and submit PSP updates. Luminant work with MHI re submittal of HAE update.	10/31/2012
	3.7-3.8-40 ER R3 UTR R0	UTR will contain the updates based on seismic closure plan including: text, table and figure updates to reflect common foundation and new plant layout (F2.1-1, F2.3-26, F2.3-27, F3.1-1, F3.4-3, F4.1-1, and F6.3-1); table update due to source or receptor location if needed (T5.4-1 and T5.4-3)	Luminant prepare and submit UTR.	11/30/2012
	3.7-3.8-50 FSAR R3 UTR R1	UTR to include: updates to reflect EPRI guidance for earthquake sources in the CEUS (2.5); Fire protection updates (9.5 and 9.A)	Luminant prepare and submit UTR.	2/28/2013
	03.07.02 RAI-247 (6266) Seismic Follow-up	Follow-up to RAI-226 questions: 03.07.02-26 is follow-up for 23 (items 2,5,6,7,9,10, and 13) 03.07.02-27 is follow-up for 24 (items 1,3,4,6,7,8 and 9)	Luminant prepare and submit responses.	4/30/2013
		Updates to site-specific seismic analyses in		

3.7-3.8-60 FSAR R3 UTR R2	3.7, 3.8 and Appendices 3H, 3I, 3J, 3KK, 3LL, and 3MM)	that Appendices 3H, 3I, and 3J do not require update.	Luminant prepare and submit UTR.	4/30/2013	2012-07-18 Talking Points Page 7 of 11
3.7-3.8-63 RAI-221 Supplement	Supplient response to RAI-221 to reflect updated site-specific seismic analysis.		Luminant prepare and submit supplement.	4/30/2013	
3.7-3.8-66 RAI-226 Supplement	Supplient response to RAI-226 to reflect updated site-specific seismic analysis.		Luminant prepare and submit supplement.	4/30/2013	
3.7-3.8-80 FSAR R3 UTR R3	UTR to include site-specific analysis of NI complies 3.7, 3.8 and Appendix 3NN).		Luminant prepare and submit UTR.	6/28/2013	
06 (3)					
035 Responded RAIs (1)					
06.04 RAI-240 (6158) CRH Habit	Q 06.04-14 and 15. Control Room Habitability. A clarifying call was held on 12/13/11. Luminant needs more time to obtain, V&V and run ALOHA code. NRC approved extension to respond to 3/30/2012. Response provided via TXNB-12008 on 3/29/12. TXNB-12021 provided a missing figure from the original response.	Also being listed as two open items. 4/5 Q 14 and 15 Changed from issued to responded.	NRC review Luminant's response.	6/13/2012	
040 SER Open Items (2)					
06.04-14 RAI-240 CR Hab	Statused as Responded.		NRC review Luminant's response.	3/29/2012	
06.04-15 RAI-240 CR Hab	Statused as responded (4/5/12)		NRC review Luminant's response.	6/13/2012	
08 (2)					
035 Responded RAIs (1)					
08.01 RAI-249 (6316) Shared Offsite Elec	NRC is asking questions re GDC-5. One question, 08.01-3, with four parts. Response provided via TXNB-12013 dated 5/16/2012.	3/1/12 Woodlan - this is the third or fourth time we have addressed these issues. Regulatory basis is unclear. OPS for CPNPP is not committed to GDC 5. Future interactions may include public conference calls, public meetings or discussions during DCWG meetings. 3/29/12 Update - Clarifying conference call held. Luminant asked for more time to respond re GDC 5 concerns. NRC to reassess their position. Extension granted to 5/17/12. 4/26/12 - Clarifying call held with branch chief. NRC to provide position on GDC 5.	NRC consider position on application of GDC 5 to offsite power systems. NRC move question to responded status. NRC review responses.	5/17/2012	
100 Action NRO (1)					
ACRS Questions re Chapter 8	The ACRS sub-committee has issued five questions resulting from their briefing on Chapter 8.	NRC will address but method has not been finalized. NRC may choose to ask RAIs to get applicant input.	NRC determine method to address questions.	3/30/2012	
09 (8)					
035 Responded RAIs (2)					
09.02.01 RAI-251 (6348)	Questions 09.02.01-6 to 11. Q6 is a follow-up to RAI-109 Q1 Q7 is a follow-up to RAI-109 Q2 Part B Q8 to 10 are new and seem to be derived	It is unexpected to get "follow-up" RAIs for questions which are statusued as Resolved/Closed. Luminant response development impacted by DCD ACRS presentation on Chapter 9.	NRC review responses.	5/31/2012	

ESWS	from DCD review. Luminant responded via TXNB-12016 on 5-31-12.	Extension granted to 5/11/12 update, NRC granted extension to 5/31/12. 6/28/2012 update - questions 6, 7, and 8 changed from Responded to Confirmatory Applicant	2012-07-18 Talking Points Page 8 of 11
	09.02.05 RAI-252 (6358) UHS	4/16 update, Luminant does not need a clarifying conference but needs an extension until 5/17/12. Extension granted 6/7/12. 6/28/2012 update - questions 19, 24 and 26 changed from Responded to Confirmatory Applicant. In addition, question 20, parts 1, 2 and 3, question 21 part 3 and question 23 part 3 are also considered confirmatory. (per Larry Wheeler email)	6/7/2012 NRC review response.
040 SER Open Items (1)			
	09.04.05-23 RAI-243 (6124) UHS Vent	Responded.	NRC review response. Luminant to supplement response. 2/27/2012
070 Site Visits/Audits (1)			
	Chap 9 UHS Audit	NRC would like to conduct an audit of Chapter 9 UHS calculations in the July or August 2012 time frame. It will take one or two days. Location should allow maximum access to responsible SMEs.	NRC propose dates for audit. 7/3/2012
075 Conference Calls (2)			
	ESWPT and Fuel Vault Ventilation conference call	Discuss the ventilation provided for the ESWPT and the fuel vaults. This is somewhat linked to ISCP.	Luminant propose a date and time for a conference call. 7/18/2012
	RAIs-251(6348) and -252(6358) re ESWS and UHS	NRC requested the call to clarify Luminant's responses to these RAIs.	Luminant provide schedule for supplemental responses. 8/1/2012
090 Action CPNPP (2)			
	9.2.1 DCD Revisions	A conference call in 9.2.1 was held on 1/23/12 with the reviewer, Larry Wheeler. A series of issues (mostly clarifications and corrections) were discussed. In general, these issues need to be addressed in DCD and the FSAR will be updated to be consistent (RAI supplement or UTR).	Luminant update FSAR per MHI response to related RAI. 4/30/2012
		Q23 listed as seven open item and Closed/Unresolved. Q25 is Resolved/Closed. Q19, 20, 21, 22 and 24 are CN-A	NRC review response.

09.04.05 RAI-243 (6124) UHS Vent	Q 22 if a followup to Q 3, Q 23 if a followup to Q 5 and 17. Q 24 if a followup to Q 12 and 15. Q 25 if a followup to Q 10 and 18. Response submitted via TXNB-12006 on 2/27/12.	CU-Q 09.04.05-23 ?? 5/9/12 update - NRC stated they would have an update the week of 5/14. Luminant is considering a redesign of portions of these rooms. Intendes to respond by August 31, 2012.	FU-Q <
----------------------------------	--	---	--

14.03.07 RAI-254 (6403) Testing for UHS Components	Question 14.03.07-38 re testing (ITAAC?) for various UHS components. Luminant responded to all parts of question except parts 2 and 3 via TXNB-12022 dated June 22, 2012.	Extension granted to 6/7/12. 6/6/12 - luminant requested to extend Parts 2 and 3 to August 24, 2012, and the remaining portions to June 21, 2012. 2012-06-19 - new due dates granted. 6/28/2012 update - changed from Issued to Responded.	Luminant provide responses to parts 2 and 3 of question. NRC review responses.	2012-07-18 Talking Points Page 10 of 11 8/24/2012
045 Recent Letters (1)				
TXNB-12025 RAI-056(2583) Design ITAAC	Adds ITAAC to address code compliance during design, construction for UHS components.		NRC review supplemental responses.	7/16/2012
090 Action CPNPP (1)				
ITAAC UHS Pump House Vent	NRC proposed a conference call to discuss Table A.2-1 Items 1.a and 1.b (AC), 2.c (ITA), 3.b (AC), 5.a (AC), and 6 (DC). Also wanted to discuss Table A.2-3 re Alarms, displays and control functions.	2012-06-20 update - NRC still needs the call. NRC is looking at Wednesday, June 27, 2012. 2012-06-28 Update - call held as scheduled. 2012-07-10 Luminant intends to provide the update via a UTR to COLA Part 10. We are still developing a schedule (coordinating with DCD RAI responses).	Luminant to determine when they can update the table and the method to be used for the update.	7/18/2012
19 (2)				
035 Responded RAIs (2)				
19 RAI-232 (6045) Screens External Events	Question 19-17 (7 parts), and 19-18 (5 parts). Relate to screens for external events and clarifications. These are follow-up questions to RAIs-165 and 166. Luminant needs to the 33 page table and address criterion used to screen external events. Refers to numerous other FSAR chapters and need to develop new discussions. 10/31/11 NRC granted an extension to 12/9/11. TXNB-11085 responded to RAI on 12/8/2011.	2/1/12 Update - status may to be changed to Closed/Unresolved in upcoming eRAI report. 2/28/12 Update - under review but no feedback yet. 5/16/12 update - NRC to provide status in late May or early June. 6/28/2012 update - Changed question 18 from responded to Confirmatory Applicant. 2012-07-16 update - Question 19-17 will be impacted by changes to chap 2 and 3. A follow-up RAI being developed requesting Luminant address all external events.	NRC review response.	12/8/2011
19 RAI-248 (6320) Extreme Winds	One question, 19-19. This is a follow-up to RAI-210 (5069) question 19-14. Luminant responded via TXNB-12016 dated 6/7/12.	Question imposes new design requirements. Luminant will need to perform new assessments and PRA. NRC extended due date to 5/11/12. Luminant is coordinating with Dominion and Mitsubishi to develop a coordinated response. At this time, no clarifying call is needed. 5/9/12 update - NRC granted an extension to 5/31/12.	NRC review response.	5/31/2012
Part 01 Fin (1)				
090 Action CPNPP (1)				
Negation Action Plan	Discuss the potential for foreign influence. Call held on Thursday, 1/20, at 10am EST. Luminant assess NRC feedback and develop a plan to resolve. Luminant is standing by its submittal for now. Luminant is standing by the submitted plan at this time. May become an Open Item.		Luminant to re-initiate review (approximately second quarter 2013).	6/29/2013

		Need to resolve before phase 6. Luminant submitted request to track as a Phase 2 Open Item on 7/28/11 (TXNB- 11052).		2012-07-18 Talking Points Page 11 of 11
Part 03 ER (2)				
090 Action CPNPP (2)				
	Potential alternate pipeline route	Luminant is exploring an alternate pipeline route based upon ability to obtain right-of- ways. The FSAR and ER have not been revised and may not be but Luminant wants to have alternatives identified and available. 5/19: Michael Willingham noted that any changes to the ER could affect the environmental review schedule.	Luminant determine if update required and inform NRC.	12/31/2012
	Update NRO re Transmission Lines	In March of 2010, Luminant informed the NRC that, due to actions by ERCOT, the studies (or at least portions of the studies) regarding off-site power may need to be redone by Oncor. Some of the transmission lines or their routes may change. Some information may be available in the fall of 2010 but some final information may not be available until the spring of 2011.	Luminant keep NRC informed of update status. Subject of future drop in discussion with NRC.	12/31/2012
Part 10 ITAAC (1)				
100 Action NRO (1)				
	License Conditions	Generic discussions are ongoing between the NRC Staff (Jerry Wilson) and the industry (NEI COL TF) re standard/typical license conditions. NRC staff is also looking at plant specific license conditions for CPNPP Units 3 and 4. A partial update was included in response to RAI-198 for 10 CFR 30, 40, and 70.	NRC, when time is appropriate, initiate discussion of license conditions for CPNPP Units 3 and 4.	1/31/2013

Total: **67**

Licensing Conference Calls

Cancel Filter

2012-07-18 confirmatory items
R2 - 17, R3 - 29, R4 - 10
Based on 7/16/12 eRAI Table
Page 1 of 1

	Title ▼▲	CN R2 ▼▲	CN R3 ▼▲	CN R4 ▼▲	Responded ▼▲	
01 (2)						
	01 RAI-198 (5347) Parts 30, 40 and 70		2		12/8/2011	
	01 RAI-246 (6310) Part 30, 40 and 70 Licenses		2		3/9/2012	
02 (4)						
	02.02.03 RAI-031 (2844) CR HVAC		1		10/15/2009	
	02.05.05 RAI-019 (2930) Stability of Slopes	1			10/28/2009	
	02.05.04 RAI-223 (5716) ITAAC Concrete Fill		1		7/28/2011	
	02.03.01 RAI-242 (6193) Met for UHS		1		1/9/2012	
03 (9)						
	03.08.01 RAI-106 (2990) Conatinment Design	4			11/13/2009	
	03.08.05 RAI-115 (2999) Foundations	3			11/13/2009	
	03.07.02 RAI-060 (2879) Seismic	4			11/24/2009	
	03.02.02 RAI 180 (5090) Codes and Standards	1			11/18/2010	
	03.07.02 RAI-192(5255) Concrete	2			1/27/2011	
	03.07.02, RAI-221 (5798) SASSI and DCD Seismic		2		8/4/2011	
	03.09.06 RAI-228 (6027) IST Detail		1		11/7/2011	
	03.11 RAI-239 (6159) EQ Followup - Questions 03.11-18, 19 and 20		1		2/27/2012	
	03.09.06 RAI-244 (6222) IST		1		6/13/2012	
06 (1)						
	06.04 RAI-216 (5652) HABIT Results		1		5/31/2011	
08 (1)						
	08.02 RAI-182 (5116) Offsite Power		1		9/16/2011	
09 (5)						
	09.05.02 RAI-196 (5369) Communications		1		8/4/2011	
	09.04.05 RAI-243 (6124) UHS Vent		5		2/27/2012	
	09.02.01 RAI-251 (6348) ESWS			3	5/31/2012	
	09.02.05 RAI-252 (6358) UHS			3	6/7/2012	
	09.01.05 RAI-052 (3294) Heavy Loads		1		6/13/2012	
11 (2)						
	11.04 RAI-039 (3401) LWMS		1		10/19/2009	
	11.02-18 RAI-224 (5854) Evap Pond Sampling		1		11/7/2011	
12 (3)						
	12.03-12.04 RAI-099 (3511) Rad Prot Design Features	1			11/11/2009	
	12.3-12.4, RAI-135(4206), Contam Minimization		1		7/28/2011	
	12.03-12.04, RAI-225 (5981) Zinc Inj		1		9/16/2011	
13 (1)						
	13.04 RAI-255 (6447) Table Error			1	5/16/2012	
14 (3)						
	14.03.07 RAI-083 (3532) ITAAC	1			11/13/2009	
	14.03.07 RAI-245 (6265) Temp Sw Seismic		1		2/27/2012	
	14.03 RAI-056 (2583) ASME ITAAC			2	7/16/2012	
19 (4)						
	19 RAI-093 (3729) SMA Methodology		1		10/27/2011	
	19 RAI-232 (6045) Screens External Events		1		12/8/2011	
	19 RAI-230 (6001) RITS Methodology		1		4/18/2012	
	19-20 RAI-259 (6441) RITS External Events			1	6/21/2012	

Totals:

Total: 35

Licensing Conference Calls



2012-07-18 Responded RAI questions by age
based on 7/16/12 eRAI Table
Page 1 of 3

	Title ▼▲	Description	RE ▼▲	PM Status Update	Action Required	Responded ▼▲
	10.04.08 RAI-237 (6166) SGBD	Q 10.04.08-3 asks for additional details. TXNB-11084 dated 12/8/11 provides the Luminant response.	1	2/28/12 Update - Linked to a DCD issue. Staff needs resolution on DCD issue first.	NRC review response.	12/8/2011
	19 RAI-232 (6045) Screens External Events	Question 19-17 (7 parts), and 19-18 (5 parts). Relate to screens for external events and clarifications. These are follow-up questions to RAIs-165 and 166. Luminant needs to the 33 page table and address criterion used to screen external events. Refers to numerous other FSAR chapters and need to develop new discussions. 10/31/11 NRC granted an extension to 12/9/11. TXNB-11085 responded to RAI on 12/8/2011.	1	2/1/12 Update - status may to be changed to Closed/Unresolved in upcoming eRAI report. 2/28/12 Update - under review but no feedback yet. 5/16/12 update - NRC to provide status in late May or early June. 6/28/2012 update - Changed question 18 from responded to Confirmatory Applicant. 2012-07-16 update - Question 19-17 will be impacted by changes to chap 2 and 3. A follow-up RAI being developed requesting Luminant address all external events.	NRC review response.	12/8/2011
	03.11 RAI-239 (6159) EQ Followup - Questions 03.11-18, 19 and 20	Q 03.11-18 followup to Q 03.11-1. The NRC is preparing a followup question to 03.09.06-13 which is very similar to this question. Q 03.11-19 followup to Q 03.11-2. Describe the transition from the initial EQ program to the EQ program to be implemented during plant operation. Q 03.11-20 followup to Q 03.11-11. License condition for program implementation. 12/15, NRC granted extension to 1/31/2012. Response submitted via TXNB-12006 on 2/27/12.	2	Luminant to prepare a generic license condition of operational program inspection activity. 4/27/12 Question 03.11-20 changed from responded to confirmatory applicant. 2012-07-03 update - reviewer still assessing responses.	NRC review response.	2/27/2012
	08.01 RAI-249 (6316) Shared Offsite Elec	NRC is asking questions re GDC-5. One question, 08.01-3, with four parts. Response provided via TXNB-12013 dated 5/16/2012.	1	3/1/12 Woodlan - this is the third or fourth time we have addressed these issues. Regulatory basis is unclear. OPS for CPNPP is not committed to GDC 5. Future interactions may include public conference calls, public meetings or discussions during DCWG meetings. 3/29/12 Update - Clarifying conference call held. Luminant asked for more time to respond re GDC 5 concerns.	NRC consider position on application of GDC 5 to offsite power systems. NRC move question to responded status. NRC review responses.	5/16/2012

						NRC to reassess their position. Extension granted to 5/17/12. 4/26/12 - Clarifying call held with branch chief. NRC to provide position on GDC 5.	<div>2012-07-18 Responded RAI questions by age based on 7/16/12 eRAI Table</div> <div>Page 2 of 3</div>		
09.02.01 RAI-251 (6348) ESWS		Questions 09.02.01-6 to 11. Q6 is a follow-up to RAI-109 Q1 Q7 is a follow-up to RAI-109 Q2 Part B Q8 to 10 are new and seem to be derived from DCD review. Luminant responded via TXNB-12016 on 5-31-12.	3		It is unexpected to get "follow-up" RAIs for questions which are statuses as Resolved/Closed. Luminant response development impacted by DCD ACRS presentation on Chapter 9. Extension granted to 5/11/12 update, NRC granted extension to 5/31/12. 6/28/2012 update - questions 6, 7, and 8 changed from Responded to Confirmatory Applicant	NRC review responses.		5/31/2012	
09.02.05 RAI-252 (6358) UHS		RAI-252 09.02.05-18 to 26 UHS Response submitted via TXNB-12018 on 6/7/12.	6		4/16 update, Luminant does not need a clarifying conference but needs an extension until 5/17/12. Extension granted 6/7/12. 6/28/2012 update - questions 19, 24 and 26 changed from Responded to Confirmatory Applicant. In addition, question 20, parts 1, 2 and 3, question 21 part 3 and question 23 part 3 are also considered confirmatory. (per Larry Wheeler email)	NRC review response.		6/7/2012	
19 RAI-248 (6320) Extreme Winds		One question, 19-19. This is a follow-up to RAI-210 (5069) question 19-14. Luminant responded via TXNB-12016 dated 6/7/12.	1		Question imposes new design requirements. Luminant will need to perform new assessments and PRA. NRC extended due date to 5/11/12. Luminant is coordinating with Dominion and Mitsubishi to develop a coordinated response. At this time, no clarifying call is needed. 5/9/12 update - NRC granted an extension to 5/31/12.	NRC review response.		6/7/2012	
03.09.06 RAI-244 (6222) IST		Questions 03.09.06-21, 22, and 23. Relate to IST and procurement specifications. Will be answered along with RAI-239. Due date extended to 1/31/2012 to be consistent with RAI-239. Clarifying conference call held. Response submitted via TXNB-12006 on 2/27/12 for questions 21 and 23. Response to question 22 submitted via TXNB-12007 dated 3/9/12. TXNB-12021 dated 6/13/12 provided a supplemental response to question 22 (to correct the revision level of NUREG-1482).	2		Question 03.09.06-22 is delayed until 3/30/12 awaiting final DCD mark-up in DCD response to an RAI. 4/3/12 update - Q22 changed from issued to responded 4/27/12 Question 23 changed from Responded to confirmatory applicant. NRC needs clarification re question 22. 2012-06-25 Update - During conference call the NRC sought clarification. Either more detailed required re content of procurement specification or some specs need to be made available for audit.	NRC review responses. Luminant assess best method to supplement response to question 21 (more detail or create procurement specifications). Luminant provide a schedule for a supplemental response (RAI-244 S01). Luminant also pursuing the need for procurement specifications.		6/13/2012	
		Q 06.04-14 and 15. Control Room Habitability. A clarifying call was held on 12/13/11. Luminant needs more time to							

06.04 RAI-240 (6158) CRH Habit	obtain, V&V and run ALOHA code. NRC approved extension to respond to 3/30/2012. Response provided via TXNB-12008 on 3/29/12. TXNB-12021 provided a missing figure from the original response.	2	Also being listed as two open items. 4/5 Q 14 and 15 Changed from issued to responded.	NRC review Luminant's response.	6/13/2012	
14.02 RAI-257 (6457) UHS Testing	Question 14.02-21 re the testing of various UHS components. Somewhat repetitive of other RAI questions. Responses to all parts except part 4 provided by TXNB-12022 on June 21, 2012.	1	6/6/12 - luminant requested to extend Part 4 to August 24, 2012, and the remaining portions to June 22, 2012. 2012-06-19 - new due dates granted. 6/28/2012 update - changed from Issued to Responded.	Luminant respond to Part 4 of RAI question. NRC, review responses.	6/21/2012	
14.03.07 RAI-254 (6403) Testing for UHS Components	Question 14.03.07-38 re testing (ITAAC?) for various UHS components. Luminant responded to all parts of question except parts 2 and 3 via TXNB-12022 dated June 22, 2012.	1	Extension granted to 6/7/12. 6/6/12 - luminant requested to extend Parts 2 and 3 to August 24, 2012, and the remaining portions to June 21, 2012. 2012-06-19 - new due dates granted. 6/28/2012 update - changed from Issued to Responded.	Luminant provide responses to parts 2 and 3 of question. NRC review responses.	6/22/2012	
Totals:		Sum: 21				

Total: **11**

2012-07-18 Responded RAI questions by age

based on 7/16/12 eRAI Table

Page 3 of 3