

## REGULATORY INFORMATION DISTRIBUTION SYSTEM (IDS)

ACCESSION NBR: 8208160013      DOC. DATE: 82/08/12      NOTARIZED: NO      DOCKET #  
 FACIL: 50-362 San Onofre Nuclear Station, Unit 3, Southern California      05000362  
 AUTH. NAME      AUTHOR AFFILIATION  
 BASKIN, K.P.      Southern California Edison Co.  
 RECIP. NAME      RECIPIENT AFFILIATION  
 MIRAGLIA, F.J.      Licensing Branch 3

SUBJECT: Forwards status/schedule of NUREG-0737 items for which utility requests implementation date exemptions, per NRC 820715 request.

DISTRIBUTION CODE: B001S      COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 3  
 TITLE: PSAR/FSAR AMDTS and Related Correspondence

NOTES: J Hanchett 1cy PDR Documents. ELD Chandler 1cy.  
 NRR Scaletti 1cy.

05000362

RECIPIENT ID CODE/NAME	COPIES LTR ENCL		RECIPIENT ID CODE/NAME	COPIES LTR ENCL	
A/D LICENSNG	1	0	LIC BR #3 BC	1	0
LIC BR #3 LA	1	0	ROOD, H. 01	1	1
INTERNAL: ELD/HDS2	1	0	IE FILE	1	1
IE/DEP EPDS 35	1	1	IE/DEP/EPLB 36	3	3
NRR/DE/CEB 11	1	1	NRR/DE/EOB 13	3	3
NRR/DE/GB 28	2	2	NRR/DE/HGEB 30	2	2
NRR/DE/MEB 18	1	1	NRR/DE/MTEB 17	1	1
NRR/DE/QAB 21	1	1	NRR/DE/SAB 24	1	1
NRR/DE/SEB 25	1	1	NRR/DHFS/HFEB40	1	1
NRR/DHFS/LQB 32	1	1	NRR/DHFS/OLB 34	1	1
NRR/DHFS/PTRB20	1	1	NRR/DSI/AEB 26	1	1
NRR/DSI/ASB 27	1	1	NRR/DSI/CPB 10	1	1
NRR/DSI/CSB 09	1	1	NRR/DSI/ETSB 12	1	1
NRR/DSI/ICSB 16	1	1	NRR/DSI/PSB 19	1	1
NRR/DSI/RAB 22	1	1	NRR/DSI/RSB 23	1	1
NRR/DST/LGB 33	1	1	REG FILE 04	1	1
RGN5	2	2	RM/DDAMI/MIB	1	0

EXTERNAL: ACRS 41	10	10	BNL (AMDTS ONLY)	1	1
DMB/DSS (AMDTS)	1	1	FEMA-REP DIV 39	1	1
LPDR 03	1	1	NRC PDR 02	1	1
NSIC 05	1	1	NTIS	1	1

NOTES: 3 3

*Southern California Edison Company*



P. O. BOX 800  
2244 WALNUT GROVE AVENUE  
ROSEMEAD, CALIFORNIA 91770

K. P. BASKIN  
MANAGER OF NUCLEAR ENGINEERING,  
SAFETY, AND LICENSING

August 12, 1982

TELEPHONE  
(213) 572-1401

Director, Office of Nuclear Reactor Regulation  
Attention: Mr. Frank Miraglia, Branch Chief  
Licensing Branch No. 3  
U. S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Gentlemen:

Subject: Docket No. 50-362  
San Onofre Nuclear Generating Station  
Unit 3

The NRC's letter of July 15, 1982, F. Miraglia (NRC) to R. Dietch (SCE) requested SCE to provide a status and/or schedule for NUREG-0737 items that cannot be met prior to the scheduled fuel load. To accommodate this request, please find the enclosed current status and/or schedule of NUREG-0737 items applicable to San Onofre Unit 3 for which SCE is requesting relief from the dated requirements of NUREG-0737.

If you have any questions or comments, please call me.

Very truly yours,

*KP Baskin*

Enclosure

3001

STATUS AND/OR SCHEDULE OF SAN ONOFRE UNIT 3  
NUREG-0737 ITEMS TO BE COMPLETED AFTER FUEL LOAD

<u>ITEM</u>	<u>TITLE</u>	<u>STATUS/SCHEDULE</u>	<u>DISCUSSION/JUSTIFICATION</u>
I.C.1	Revise Emergency Procedures	First refueling	CE Emergency Procedure Guidelines were submitted April 30, 1982 to the NRC. To support continuing discussions with the NRC staff SCE is currently participating in Combustion Engineering Owners Group (CEOG) efforts for the development of Emergency Procedure Guidelines (EPG). EPG's are undergoing detailed review and validation with the intent that the procedures will be implemented at the first refueling outage for Unit 2 and subsequently at the first refueling outage for Unit 3.
II.K.3.31	Small Break LOCA Analysis	January 1, 1983 or one year after staff approval of model, whichever is later.	Awaiting NRC approval of model. The San Onofre Units 2 and 3 small break LOCA analysis has been completed and results are documented in FSAR Sections 6.3.3.3 and 15.6. SCE will perform a supplemental plant specific analysis if the results of LOFT Test L3-6 or other information indicate the need for an additional analysis. If additional analysis is required, the calculations will be submitted by approximately January 1, 1983 or 1 year after approval of LOCA analysis models, whichever is later.
III.A.1.2	Update Emergency Support Facilities	January 1, 1983	Due date was extended to January 1, 1983 per Unit 2 Facility Operating License NPF-10 issued February 16, 1982.

<u>ITEM</u>	<u>TITLE</u>	<u>STATUS/SCHEDULE</u>	<u>DISCUSSION/JUSTIFICATION</u>
III.A.2.2	Meteorological Data	January 1, 1983	Design and installation of the backup meteorological tower is in progress and will be complete by October 1, 1982. However, the only mechanism in the Control Room design to receive and display the backup meteorological data is the Health Physics Computer. Due to delays in development of the Health Physics computer software, receipt of the digital signal in the Control Room will not be functional until January 1, 1983. Currently the analog recorder from the primary tower is in service.

HRPemberton:4896