

CAROLINA POWER & LIGHT COMPANY

ROBINSON NUCLEAR PROJECT

UNIT TWO

EDDY CURRENT EXAMINATION REPORT

MAY, 1987

DOCUMENT NO. IR-ISI-102

STEAM GENERATOR SERVICES
OUTAGE SERVICES DEPARTMENT
NUCLEAR POWER SYSTEMS
COMBUSTION ENGINEERING, INC.
CHATTANOOGA, TN., WINDSOR, CT.

PREPARED BY: *[Signature]* DATE: 6/26/87

APPROVED BY: *Danell D. Weber* DATE: 6/26/87
LEVEL III

APPROVED BY: *James D. Ford* DATE: 6/26/87
Q.A. ENGINEER

APPROVED BY: *Ray H. Brown* DATE: 6/26/87
REGIONAL MANAGER, EXAMINATION SERVICES

ORIGINAL ISSUE DATE June 26, 1987 REV. NO. 0

ISSUE DATE _____

8709230373 870911
PDR ADOCK 05000261
Q PDR

As required by the Provisions of the ASME Code Rules

(Name and Address of Owner)

(Name and Address of Plant)

4. Owner Certificate of Authorization (if required)

6. National Board Number for Unit N/A[illegible]

(12/82)

This Form (E00029) may be obtained from the Order Dept., ASME, 345 E. 47th St., New York, N.Y. 10017

FORM NIS-1 (Back)

8. Examination Dates 5/1/87 to 5/31/87 9. Inspection Interval from 3/81 to 3/91
10. Abstract of Examinations. Include a list of examinations and a statement concerning status of work required for current interval. See Tab "Abstract," Tab 1 Section 1, Tab 3 Section 1
Approximately 10% of tubes required to be examined this interval.
11. Abstract of Conditions Noted See Section 2 Tab 1 and Section 2 Tabs A, B, & C
12. Abstract of Corrective Measures Recommended and Taken None recommended, none taken

We certify that the statements made in this report are correct and the examinations and corrective measures taken conform to the rules of the ASME Code, Section XI.

Certificate of Authorization No. (if applicable) N/A Expiration Date N/A

Date 8-28 19 87 Signed CP&L By R. E. Morgan
Owner General Manager

CERTIFICATE OF INSERVICE INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of North Carolina and employed by *LMC of Long Grove, IL have inspected the components described in this Owner's Report during the period 5/1/87 to 5/31/87, and state that to the best of my knowledge and belief, the Owner has performed examinations and taken corrective measures described in this Owner's Report in accordance with the requirements of the ASME Code, Section XI.

By signing this certificate neither the Inspector nor his employer makes any warranty, expressed or implied, concerning the examinations and corrective measures described in this Owner's Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection. *Lumbermens Mutual Casualty Company

[Signature] Commissions NC 1007
Inspector's Signature National Board, State, Province, and Endorsements


Date 8-31- 19 87

TO: Carolina Power & Light Company

CERTIFICATE OF PERFORMANCE

Carolina Power & Light
Robinson Nuclear Project - Unit 2
C-E Contract 4987
Steam Generator Eddy Current Examination

Combustion Engineering, Inc. hereby certifies that the Robinson Unit 2 steam generator eddy current examinations performed during May 1987 were in compliance with CP&L Work Authorization Number ZS6001001, Item 4. Documentation attesting to this conformance is contained within the data of this QC Records Package.



Q.A. Engineer

ABSTRACT

This document summarizes the examination program and results and presents information concerning examination procedures, personnel and equipment used to perform the eddy current examinations at Robinsion Nuclear Project Unit Two during the 1987 refueling outage.

The examination was conducted in accordance with Combustion Engineering Procedures approved by Carolina Power and Light Co. as listed in Section VI of this report.

Ten percent random sample examinations were conducted in all three generators which included some tubes that were inspected in the 1986 outage program and all tubes with previously identified indications. Specific details are contained in the text of this report.

Status of Work Required for Current Interval:

The percentage inspection was selected to meet the requirements of the Plant Technical Specifications. This practice is in keeping with 10CFR50.55a (b)(2)(iii). All Technical Specification requirements relating to inspection scope have been met.

VOLUME I
TABLE OF CONTENTS

Title Page
Certificate of Performance
Abstract
Table of Contents

SECTION I

INTRODUCTION

1. Introduction
2. Eddy Current Techniques
3. Customer Tube List
4. Total Tube List with Maps

SECTION II

EXAMINATION SUMMARY

1. Examination Summary and Results
2. Tube Sheet Maps with Indication Listings
for A, B and C Generators
3. List of Approved DDA-4 Notations

SECTION III

DATA DOCUMENT

- A. Steam Generator A
 1. Data Base Report (Row/ Col. Sort)
 2. DDA-4 Report Primary
 3. DDA-4 Report Secondary
 4. Data Sheets

SECTION III (Cont'd)

B. Steam Generator B

1. Data Base Report (Row/Col. Sort)
2. DDA-4 Report Primary
3. DDA-4 Report Secondary
4. Data Sheets

C. Steam Generator C

1. Data Base Report (Row/Col. Sort)
2. DDA-4 Report Primary
3. DDA-4 Report Secondary
4. Data Sheets

VOLUME II
TABLE OF CONTENTS

SECTION IV

CALIBRATION DOCUMENTS

- A. Steam Generator "A"
Tape Calibration Sheets
- B. Steam Generator "B"
Tape Calibration Sheets
- C. Steam Generator "C"
Tape Calibration Sheets

SECTION V

CALIBRATION STANDARDS

- 1. Drawings and Material Certifications
and MIZ-18 Calibration Prints

SECTION VI

TECHNICAL PROCEDURES

- 1. ROB-410-001 Remote Installation, Calibration and
Rev. 0 Removal of SM-10 Manipulator in
Westinghouse Steam Generator.
- 2. ROB-410-004 Procedure for Multi Frequency Eddy
Rev. 0 Current Examination of Non Ferromagnetic
Steam Generator Tubing using MIZ-18
Equipment.

SECTION VI (Cont'd)

TECHNICAL PROCEDURES (Cont'd)

3. ROB-410-005 Eddy Current Data Analysis Procedure
 Rev. 0 Evaluation of Westinghouse Steam
 Generator

 Attachment A Customer Specific
 Dated 5/7/87 Data Analysis Requirements

 Attachment A Customer Specific
 Dated 5/8/87 Data Analysis Requirements
4. ROB-410-006 Procedure for Control of Eddy Current
 Rev. 0 Examination Data for using the Personal
 Computer (PC) Based Data System.
5. ROB-410-008 Procedure for the Installation and
 Rev. 0 Removal of Temporary Nozzle Covers.

SECTION VII

PERSONNEL AND EQUIPMENT CERTIFICATION

1. NDE Personnel NDE Personnel List, Certification
 Records, Platform Worker
 Certification Records
2. NAQ1-2.4 Rev. 1 Certification Program for
 Nondestructive Examination Personnel
3. Nuclear Quality Quality Assurance Plan for H.B.
 Assurance Plan Robinson Refueling Outage
4. Equipment Certification Records

IR-ISI-102
REV. 0

INTRODUCTION

INTRODUCTION

During May 1987, Combustion Engineering conducted an eddy current examination in Steam Generators A, B and C at Carolina Power & Light Company's Robinson Nuclear Project Unit 2. The examination was conducted in accordance with the following procedures which meet the intent of USNRC Regulatory Guide 1.83 and the ASME Boiler and Pressure Vessel Code, Section XI, 1977 Edition with Summer 1978 Addenda.

1. ROB-410-001
REV. 0 Remote Installation, Calibration and Removal of SM-10 Manipulator in Westinghouse Steam Generator.
2. ROB-410-004
REV. 0 Procedure for Multi Frequency Eddy Current Examination of Non Ferromagnetic Steam Generator Tubing using MIZ-18 Equipment.
3. ROB-410-005
REV. 0 Eddy Current Data Analysis Procedure Evaluation of Westinghouse Steam Generator.
- Attachment A
Dated 5/7/87 Customer Specific Data Analysis Requirements
- Attachment A
Dated 5/8/87 Customer Specific Data Analysis Requirements
4. ROB-410-006
Rev. 0 Procedure for Control of Eddy Current Examination Data for using the Personal Computer (PC) Based Data System.
5. ROB-410-008
Rev. 0 Procedure for the Installation and Removal of Temporary Nozzle Covers.

The above procedures can be found in Section VI of this report.

Tab 3 of this Section I contains the customer specified inspection plan of slightly over half of the tubes to be inspected. This list contains tubes previously inspected during the 1986 outage program and all tubes with previously identified indications.

Tab 4 of this Section I contains the Examination Plan map and the total list of tubes for examination including those randomly selected by Combustion Engineering.

Approximately a ten (10) percent random sample (330 to 333 tubes) was examined in each generator. An exact listing can be found in Section II.

INTRODUCTION (Cont'd)

All tubes examined, received a primary and secondary analysis as required by customer specification HBR-SG-86 in accordance with the Eddy Current Data Analysis Procedure ROB-410-005 Revision 0 and the Customer Specific Data Analysis Requirements listed with Procedure Number 3 above. These Specific Data Analysis Requirements can be found attached to the Procedure in Section VI of this report.

IR-ISI-102
REV. 0

EDDY CURRENT TECHNIQUE

EDDY CURRENT TECHNIQUES DESCRIPTION

Steam generator tubing constitutes a substantial portion of the primary pressure retaining boundary. In order to function as an effective barrier, this tubing must be free from cracks, perforations and general deterioration. Inadequate secondary coolant chemistry control has been identified as a principal source of steam generator tube degradation and failure. Steam side corrosion attack has also become a major mode of failure. Eddy current inspection has been accepted as the best inservice inspection technique available to meet the acceptance criteria established by USNRC Regulatory Guide 1.83. This Regulatory Guide is the basic reference used by the utilities to determine the number of tubes to be inspected during an outage, the type of inspection pattern to be performed and the criteria for acceptance or expansion of the inspection program project.

The eddy current examination is designed to evaluate the integrity of the tube pressure boundary. Multi frequency eddy current testing equipment allows filtering of unwanted secondary side tube support signals permitting tube imperfections to be detected. Multi frequency equipment also permits limited dent assessment to be performed in a single pass of the probe through the tube. While these tests are not mandated by the Regulatory Guide, the licensees have generally requested these examinations to be performed in order to provide supporting information.

The following is a list of tube degradation problems which can lead to defects:

1. Intergranular caustic stress corrosion cracking.
2. Phosphate induced wastage.
3. Sulphur induced intergranular cracking.
4. Tube denting.
5. Corrosion cracking.
6. Erosion corrosion.
7. Pitting.
8. Fretting wear.
9. Fatigue.

Eddy current testing is used to detect the presence of defects caused by these mechanisms or processes.

ECT CONCEPTS

A differential bobbin coil is presently used for ECT defect testing. This probe is wound with two coils in series opposition which enhance detection of localized discontinuities and suppress variations in material properties, temperature effects and probe wobble. The differential bobbin coil compares one segment of a tube to another to produce a signal which measures the average change. It is therefore more sensitive to rapid changes in tube characteristics. Thus, tube degradation problems which result in a loss of material or large non-uniform dents would be detected more easily.

The ECT coils in the probe are energized by several excitation frequencies, each of which is sensitive to a particular condition of interest. During the analysis phase, the appropriate test frequencies are reviewed individually or combining the multi frequency eddy current data using one or more mixers. With one push or pull of the probe through the tube and the use of multi frequency techniques, the following data can be provided:

1. Tube defect size and location.
2. ECT dent size and location.*
3. Sludge height.

*Note that ECT dent data only provides measurement of the average radius change.

Standards for defect and dent testing are developed in accordance with ASME, Section XI. The standards provide the bench marks to which the data is compared to establish magnitudes. The defect standard is a series of know partially drilled holes in the tube wall. The standard is tested and recorded producing known signal outputs. These outputs are then compared to actual tube signals to determine defect magnitudes.

ECT EQUIPMENT

The complete eddy current inspection system can be broken down into two categories, inspection equipment and probe positioning equipment. The eddy current inspection equipment consisted of:

- Zetec MIZ-18 Multi Frequency Digital Testing System
- Digital Data Cartridge Recorder
- Eddy Current Test Probes

ECT EQUIPMENT (Cont'd)

- Calibration Standards
- Zetec Digital Data Analyzer (DDA-4)

The pertinent certification sheets for the above equipment are included in this report.

The probe positioning and drive system consists of:

- A Remote Positioner (Zetec SM-10)
- A Closed Circuit Television System
- A Probe Drive Mechanism
- A Communication System

The probe positioning device (SM-10) is a remote control mechanical arm which can be positioned to feed the probe into any tube in the steam generator. It consists of a manway mounting trunk and two mechanical arms driven by motors with encoders to measure the resulting arm movement. With this feedback - controlled mechanical arm, all of the tube positions in the steam generator are available. A remote camera and lighting system is mounted on the manipulator allowing the operator to see probe insertion into the tube being tested.

ECT EQUIPMENT OPERATION

The signal generated from the differential bobbin coil is fed into MIZ-18 Multi Frequency Eddy Current Tester.

The MIZ-18 multi frequency eddy current tester uses eddy currents as the probing media to measure variations in effective conductivity and/or permeability of the tube being tested. In non-magnetic materials, such as Inconel, conductivity is usually the only significant variable. When the effective conductivity decreases due to discontinuity in the tube wall, the test coil voltage increases in direct relationship with the effective conductivity change. Thus, the amount of increase in coil voltage is related to the size of the discontinuity. The coil voltage is sinusoidal, thus it can be described with a single vector. In addition, the MIZ-18 multi frequency eddy current tester is a highly versatile and compact eddy current inspection system. Utilizing the "Time Sharing" technique, the operator may test at several frequencies simultaneously.

EC EQUIPMENT OPERATION (Cont'd)

The MIZ-18 digital data acquisition system includes an HP-9836A computer with a HCD-75Z or equivalent data cartridge recorder. The MIZ-18 tester provides test frequency generation, coil multiplexing, signal digitization and data communications with the HP-9836A computer.

The MIZ-18 acquisition system is designed so that the instrument sensitivity and signal phase control are internally established. The operator determines the size and the rotation of the signals to be displayed during the data collection.

The data is then recorded on the digital cartridge which includes the actual test data plus a summary of information related to the inspection setup. The MIZ-18 continuously displays either the vertical or horizontal strip chart response from any two frequencies selected on the screen.

Finally, the recorded data, is analyzed with the aid of the Zetec, DDA-4 digital data analyzer.

The examination procedures are included in Section VI of this report.

CUSTOMER TUBE LIST

REQUIREMENTS

Total tube list including random tubes selected by
Combustion Engineering can be found in Section I,
Tab 4.

DARREL WEBER

MEMO TO: ~~CONFIDENTIAL~~

FROM: WARREN FARMER

SUBJECT: 1987 S/G EDDY CURRENT INSPECTION PLAN

ATTACHED YOU WILL FIND A PARTIAL LISTING OF TUBES TO BE INSPECTED DURING THE UPCOMING REFUELING OUTAGE. ALL TUBES LISTED WERE PREVIOUSLY INSPECTED IN THE 1986 OUTAGE PROGRAM. ALSO LISTED ARE ALL TUBES WITH PREVIOUSLY IDENTIFIED INDICATIONS. THE TOTAL OF TUBES LISTED ON THE ATTACHED BREAKDOWN AS FOLLOWS:

"A" S/G: 166 TUBES

"B" S/G: 171 TUBES

"C" S/G: 166 TUBES

DARREL WEBER HAS AGREED TO RANDOMLY SELECT THE REMAINING TUBES TO COMPLETE THE 10% (330 TUBES) PROGRAM. THIS WILL AMOUNT TO THE FOLLOWING NUMBER TO BE RANDOMLY SELECTED BY C-E:

"A" S/G: 164

"B" S/G: 159

"C" 164: 164

OF THE TOTAL NUMBER SELECTED FOR INSPECTION DURING THE OUTAGE, C-E SHOULD ENSURE THAT NO LESS THAN 20 TUBES PER GENERATOR ARE SELECTED FROM ROWS 1 AND 2.

IF YOU HAVE ANY QUESTIONS CONCERNING THE PROGRAM SELECTIONS, PLEASE CONTACT ME.

[Signature]
2/25/87

CC: ~~CONFIDENTIAL~~ CHAMBERS, W/O ATTACHMENT
MAX MARQUICK
DICK MILLER

"A" STEAM GENERATOR

R6C2
R10C3
R2C5
R8C5
R8C6
R10C6
R14C6
R21C7
R3C8
R16C8
R22C9
R8C11
R24C11
R15C12
R21C12
R3C13
R29C13
R4C15
R24C16
R8C17
R1C18
R24C18
R13C19
R24C19
R4C21
R16C21
R37C21
R15C22
R34C22
R33C23
R4C24
R13C24
R7C25
R13C25
R33C25
R8C26
R37C26
R34C27
R13C28
R19C28
R41C28
R18C29
R28C29
R8C30
R30C30
R37C30
R1C32
R13C33
R36C33
R9C34
R32C34

R1C35
R27C35
R5C36
R19C36
R41C36
R23C37
R26C38
R39C38
R5C39
R6C40
R41C40
R24C41
R43C41
R14C42
R20C42
R38C42
R41C42
R1C43
R7C43
R11C43
R26C43
R35C43
R44C43
R16C44
R26C44
R42C44
R22C45
R42C45
R12C46
R30C46
R41C46
R31C47
R18C48
R37C48
R1C49
R18C49
R8C50
R20C50
R6C51
R28C51
R45C51
R6C52
R18C52
R39C52
R13C53
R19C53
R21C54
R25C54
R17C55
R4C56
R15C56
R31C56

R13C57
R24C57
R33C57
R13C58
R28C58
R34C58
R13C59
R39C59
R2C60
R12C60
R25C60
R39C60
R10C62
R24C63
R3C64
R31C64
R27C65
R1C66
R15C66
R5C67
R18C67
R14C68
R19C68
R18C69
R27C69
R34C70
R5C71
R11C71
R29C71
R2C72
R13C72
R20C72
R3C73
R16C73
R37C73
R27C75
R30C76
R27C77
R30C77
R14C78
R10C79
R13C80
R5C81
R20C81
R29C81
R17C82
R3C84
R14C85
R6C88
R9C89

INDICATIONS
FROM LAST
OUTAGE

R12C25
R12C41
R13C37
R21C61
R33C71
R34C69
R6C53
R11C11
R11C12
R11C17
R21C81
R23C77
R31C72

"B" STEAM GENERATOR

R4C2
R3C4
R10C4
R5C5
R16C6
R6C7
R17C7
R7C9
R18C10
R5C11
R17C11
R21C12
R11C14
R15C14
R22C15
R5C16
R20C16
R18C17
R17C18
R23C19
R22C20
R25C20
R12C21
R28C21
R10C22
R6C23
R26C23
R14C24
R34C24
R13C25
R27C25
R5C26
R37C26
R13C27
R18C27
R26C28
R36C29
R14C30
R17C30
R31C30
R30C31
R13C32
R26C32
R29C33
R25C34
R32C34
R33C35
R15C36
R25C36
R40C37
R16C38

R29C38
R15C39
R19C40
R34C40
R13C42
R37C42
R34C43
R11C44
R38C44
R2C45
R40C45
R15C46
R36C46
R5C47
R14C47
R41C47
R4C48
R31C48
R14C49
R25C49
R33C49
R3C50
R12C50
R41C50
R6C51
R13C51
R17C52
R23C52
R13C53
R8C54
R6C55
R44C55
R12C56
R33C56
R17C57
R44C57
R31C58
R19C59
R30C59
R39C59
R22C60
R42C60
R12C62
R21C62
R37C62
R8C63
R21C63
R37C63
R5C64
R10C65
R24C65
R29C65

R36C65
R21C66
R15C68
R39C68
R4C69
R14C70
R31C70
R33C70
R5C71
R16C71
R8C72
R13C73
R24C74
R14C75
R5C76
R12C76
R20C76
R25C76
R28C76
R1C77
R31C77
R18C78
R10C79
R30C79
R25C80
R12C81
R15C81
R18C81
R21C82
R27C83
R20C84
R16C85
R2C86
R18C86
R4C87
R3C88
R10C88
R13C88
R5C89
R12C89
R16C89
R1C91

R38C54
R39C32
R40C30
R41C36
R42C33
R42C46
R43C33
R43C36
R1C70
R32C15
R31C42
R31C32
R29C39
R4C44
R7C41
R7C46
R14C22
R16C5
R16C13
R20C87
R23C50

INDICATIONS FROM LAST OUTAGE

R3C19
R12C7
R17C43
R22C22
R22C61

"C" STEAM GENERATOR

R13C3
R16C4
R17C5
R8C6
R3C7
R11C9
R15C9
R14C10
R24C10
R4C11
R22C11
R14C12
R19C12
R23C12
R26C13
R9C14
R21C14
R28C14
R16C15
R18C15
R10C16
R21C16
R17C17
R8C18
R34C18
R13C19
R32C19
R13C20
R31C20
R4C21
428C21
R35C21
R24C22
R14C23
R37C23
R15C24
R22C24
R3C25
R32C25
R18C26
R38C26
R3C28
R27C28
R23C29
R6C30
R22C30
R19C31
R5C32
R10C32
R16C32
R26C32

R33C32
R12C33
R12C34
R21C34
R6C35
R39C35
R3C36
R13C36
R10C37
R21C37
R26C37
R43C37
R21C38
R4C39
R43C39
R14C40
R30C40
R39C40
R24C41
R39C41
R11C42
R29C42
R43C42
R16C43
R26C43
R29C43
R13C44
R37C44
R22C45
R41C45
R12C46
R16C47
R29C47
R39C47
R13C48
R22C48
R15C49
R20C49
R9C50
R7C51
R31C51
R12C52
R17C52
R42C53
R2C54
R11C54
R36C54
R7C55
R16C55
R40C55
R36C56
R5C57

R16C57
R30C57
R2C58
R16C58
R33C58
R4C59
R14C59
R23C59
R1C60
R13C60
R6C61
R16C61
R33C63
R20C64
R27C64
R6C65
R25C65
R2C66
R17C66
R31C67
R12C68
R11C69
R20C69
R39C69
R30C71
R19C72
R25C72
R5C73
R20C73
R12C74
R24C74
R32C74
R36C74
R24C75
R33C76
R1C78
R15C78
R1C79
R6C80
R5C81
R24C81
R28C81
R19C82
R13C83
R13C84
R24C84
R5C85
R8C85
R1C86
R16C87
R10C88

R4C90


INDICATIONS
FROM LAST
OUTAGE

R8C73
R11C24
R12C19
R28C43
R34C59
R38C71
R45C48
R38C68
R41C59
R3C43
R4C6
R4C78
R8C30
R37C52

EXAMINATION PLAN

GENERATOR A

TOTAL TUBE LIST



317 Random 10% Sample Tubes Examined
13 Previous Indication Tubes 330 Total

Westinghouse Ser. 44F
STEAM GENERATOR A
Combustion Engineering

TUBEROW	TUBECOL	EXAMINSP
---------	---------	----------

11	11	AH-PI
11	12	AH-PI
11	17	AH-PI
12	25	AH-PI
13	37	AH-PI
12	41	AH-PI
21	61	AH-PI
6	63	AH-PI
34	69	AH-PI
33	71	AH-PI
31	72	AH-PI
23	77	AH-PI
21	81	AH-PI
6	2	AH-RD
10	3	AH-RD
2	4	AH-RD
1	5	AH-RD
2	5	AH-RD
8	5	AH-RD
13	5	AH-RD
5	6	AH-RD
8	6	AH-RD
10	6	AH-RD
14	6	AH-RD
19	6	AH-RD
21	7	AH-RD
3	8	AH-RD
6	8	AH-RD
11	8	AH-RD
16	8	AH-RD
14	9	AH-RD
22	9	AH-RD
24	9	AH-RD
1	10	AH-RD
19	10	AH-RD
5	11	AH-RD
8	11	AH-RD
24	11	AH-RD
27	11	AH-RD
15	12	AH-RD
21	12	AH-RD
3	13	AH-RD
11	13	AH-RD
16	13	AH-RD
29	13	AH-RD
8	14	AH-RD
26	14	AH-RD
1	15	AH-RD
2	15	AH-RD
4	15	AH-RD
15	15	AH-RD
11	16	AH-RD
21	16	AH-RD
24	16	AH-RD
8	17	AH-RD

TUBEROW TUBECOL EXAMINSP

18	17	AH-RD
34	17	AH-RD
1	18	AH-RD
24	18	AH-RD
28	18	AH-RD
29	18	AH-RD
13	19	AH-RD
16	19	AH-RD
24	19	AH-RD
6	20	AH-RD
22	20	AH-RD
4	21	AH-RD
16	21	AH-RD
37	21	AH-RD
2	22	AH-RD
9	22	AH-RD
15	22	AH-RD
32	22	AH-RD
34	22	AH-RD
18	23	AH-RD
22	23	AH-RD
33	23	AH-RD
4	24	AH-RD
13	24	AH-RD
26	24	AH-RD
28	24	AH-RD
7	25	AH-RD
13	25	AH-RD
16	25	AH-RD
33	25	AH-RD
39	25	AH-RD
8	26	AH-RD
20	26	AH-RD
31	26	AH-RD
37	26	AH-RD
14	27	AH-RD
32	27	AH-RD
34	27	AH-RD
13	28	AH-RD
19	28	AH-RD
26	28	AH-RD
41	28	AH-RD
4	29	AH-RD
11	29	AH-RD
18	29	AH-RD
28	29	AH-RD
35	29	AH-RD
8	30	AH-RD
20	30	AH-RD
30	30	AH-RD
37	30	AH-RD
2	31	AH-RD
4	31	AH-RD
23	31	AH-RD
34	31	AH-RD

TUBEROW

TUBECOL

EXAMINSP

1	32	AH-RD
37	32	AH-RD
13	33	AH-RD
18	33	AH-RD
29	33	AH-RD
36	33	AH-RD
40	33	AH-RD
9	34	AH-RD
32	34	AH-RD
1	35	AH-RD
16	35	AH-RD
27	35	AH-RD
5	36	AH-RD
19	36	AH-RD
24	36	AH-RD
28	36	AH-RD
32	36	AH-RD
41	36	AH-RD
44	36	AH-RD
7	37	AH-RD
23	37	AH-RD
35	37	AH-RD
43	37	AH-RD
10	38	AH-RD
21	38	AH-RD
26	38	AH-RD
39	38	AH-RD
5	39	AH-RD
30	39	AH-RD
6	40	AH-RD
18	40	AH-RD
26	40	AH-RD
39	40	AH-RD
41	40	AH-RD
24	41	AH-RD
31	41	AH-RD
43	41	AH-RD
14	42	AH-RD
20	42	AH-RD
38	42	AH-RD
41	42	AH-RD
1	43	AH-RD
7	43	AH-RD
11	43	AH-RD
26	43	AH-RD
35	43	AH-RD
37	43	AH-RD
44	43	AH-RD
16	44	AH-RD
18	44	AH-RD
26	44	AH-RD
42	44	AH-RD
44	44	AH-RD
22	45	AH-RD
27	45	AH-RD

TUBEROW	TUBECOL	EXAMINSP
---------	---------	----------

32	45	AH-RD
39	45	AH-RD
42	45	AH-RD
45	45	AH-RD
12	46	AH-RD
30	46	AH-RD
41	46	AH-RD
15	47	AH-RD
31	47	AH-RD
41	47	AH-RD
9	48	AH-RD
18	48	AH-RD
19	48	AH-RD
37	48	AH-RD
1	49	AH-RD
12	49	AH-RD
18	49	AH-RD
24	49	AH-RD
34	49	AH-RD
8	50	AH-RD
20	50	AH-RD
30	50	AH-RD
42	50	AH-RD
6	51	AH-RD
28	51	AH-RD
45	51	AH-RD
6	52	AH-RD
16	52	AH-RD
18	52	AH-RD
36	52	AH-RD
39	52	AH-RD
10	53	AH-RD
13	53	AH-RD
19	53	AH-RD
27	53	AH-RD
21	54	AH-RD
25	54	AH-RD
30	54	AH-RD
44	54	AH-RD
2	55	AH-RD
10	55	AH-RD
17	55	AH-RD
23	55	AH-RD
4	56	AH-RD
7	56	AH-RD
15	56	AH-RD
27	56	AH-RD
31	56	AH-RD
32	56	AH-RD
36	56	AH-RD
43	56	AH-RD
13	57	AH-RD
24	57	AH-RD
33	57	AH-RD
38	57	AH-RD

TUBEROW	TUBECOL	EXAMINSP
---------	---------	----------

13	58	AH-RD
28	58	AH-RD
34	58	AH-RD
9	59	AH-RD
13	59	AH-RD
19	59	AH-RD
39	59	AH-RD
1	60	AH-RD
2	60	AH-RD
12	60	AH-RD
16	60	AH-RD
23	60	AH-RD
25	60	AH-RD
30	60	AH-RD
39	60	AH-RD
40	60	AH-RD
27	61	AH-RD
10	62	AH-RD
32	62	AH-RD
35	62	AH-RD
4	63	AH-RD
10	63	AH-RD
24	63	AH-RD
3	64	AH-RD
14	64	AH-RD
31	64	AH-RD
37	64	AH-RD
19	65	AH-RD
27	65	AH-RD
1	66	AH-RD
2	66	AH-RD
9	66	AH-RD
15	66	AH-RD
33	66	AH-RD
5	67	AH-RD
18	67	AH-RD
23	67	AH-RD
30	67	AH-RD
37	67	AH-RD
14	68	AH-RD
19	68	AH-RD
2	69	AH-RD
8	69	AH-RD
16	69	AH-RD
18	69	AH-RD
27	69	AH-RD
38	69	AH-RD
25	70	AH-RD
34	70	AH-RD
5	71	AH-RD
11	71	AH-RD
29	71	AH-RD
2	72	AH-RD
7	72	AH-RD
10	72	AH-RD

TUBEROW TUBECOL EXAMINSP


13	72	AH-RD
20	72	AH-RD
3	73	AH-RD
16	73	AH-RD
24	73	AH-RD
33	73	AH-RD
35	73	AH-RD
37	73	AH-RD
29	74	AH-RD
1	75	AH-RD
14	75	AH-RD
18	75	AH-RD
22	75	AH-RD
27	75	AH-RD
30	76	AH-RD
2	77	AH-RD
7	77	AH-RD
27	77	AH-RD
30	77	AH-RD
5	78	AH-RD
14	78	AH-RD
24	78	AH-RD
10	79	AH-RD
15	79	AH-RD
23	79	AH-RD
1	80	AH-RD
13	80	AH-RD
5	81	AH-RD
10	81	AH-RD
16	81	AH-RD
20	81	AH-RD
28	81	AH-RD
29	81	AH-RD
8	82	AH-RD
17	82	AH-RD
2	83	AH-RD
14	83	AH-RD
23	83	AH-RD
3	84	AH-RD
12	84	AH-RD
20	84	AH-RD
9	85	AH-RD
14	85	AH-RD
6	86	AH-RD
11	86	AH-RD
18	86	AH-RD
4	87	AH-RD
9	87	AH-RD
17	87	AH-RD
6	88	AH-RD
9	88	AH-RD
13	88	AH-RD
9	89	AH-RD
6	90	AH-RD
10	90	AH-RD

EXAMINATION PLAN

GENERATOR B

TOTAL TUBE LIST

ROW



45
42
39
36
33
30
27
24
21
18
15
12
9
6
3

COLUMN

92 85 78 71 64 57 50 43 36 29 22 15 8 1

304 Random 10% Sample Tubes Examined
26 Previous Indication Tubes 330 Total

Westinghouse Ser. 44F
STEAM GENERATOR B
Combustion Engineering

TUBEROW	TUBECOL	EXAMINSP
---------	---------	----------

16	5	BH-PI
12	7	BH-PI
16	13	BH-PI
32	15	BH-PI
3	19	BH-PI
14	22	BH-PI
22	22	BH-PI
40	30	BH-PI
31	32	BH-PI
39	32	BH-PI
42	33	BH-PI
43	33	BH-PI
41	36	BH-PI
43	36	BH-PI
29	39	BH-PI
7	41	BH-PI
31	42	BH-PI
17	43	BH-PI
4	44	BH-PI
7	46	BH-PI
42	46	BH-PI
23	50	BH-PI
38	54	BH-PI
22	61	BH-PI
1	70	BH-PI
20	87	BH-PI
4	2	BH-RD
11	2	BH-RD
2	4	BH-RD
3	4	BH-RD
10	4	BH-RD
15	4	BH-RD
5	5	BH-RD
8	5	BH-RD
16	6	BH-RD
18	6	BH-RD
21	6	BH-RD
1	7	BH-RD
2	7	BH-RD
5	7	BH-RD
6	7	BH-RD
14	7	BH-RD
17	7	BH-RD
7	9	BH-RD
8	9	BH-RD
26	9	BH-RD
15	10	BH-RD
18	10	BH-RD
5	11	BH-RD
17	11	BH-RD
9	12	BH-RD
19	12	BH-RD
21	12	BH-RD
2	13	BH-RD
11	14	BH-RD

TUBEROW	TUBECOL	EXAMINSP
---------	---------	----------

13	14	BH-RD
15	14	BH-RD
25	14	BH-RD
1	15	BH-RD
2	15	BH-RD
18	15	BH-RD
22	15	BH-RD
5	16	BH-RD
15	16	BH-RD
20	16	BH-RD
29	16	BH-RD
1	17	BH-RD
9	17	BH-RD
18	17	BH-RD
21	17	BH-RD
33	17	BH-RD
17	18	BH-RD
26	18	BH-RD
2	19	BH-RD
9	19	BH-RD
23	19	BH-RD
36	19	BH-RD
13	20	BH-RD
17	20	BH-RD
20	20	BH-RD
22	20	BH-RD
25	20	BH-RD
1	21	BH-RD
12	21	BH-RD
28	21	BH-RD
31	21	BH-RD
10	22	BH-RD
6	23	BH-RD
25	23	BH-RD
26	23	BH-RD
13	24	BH-RD
14	24	BH-RD
20	24	BH-RD
34	24	BH-RD
2	25	BH-RD
13	25	BH-RD
27	25	BH-RD
30	25	BH-RD
34	25	BH-RD
38	25	BH-RD
5	26	BH-RD
17	26	BH-RD
24	26	BH-RD
37	26	BH-RD
1	27	BH-RD
9	27	BH-RD
13	27	BH-RD
18	27	BH-RD
22	28	BH-RD
26	28	BH-RD

TUBEROW	TUBECOL	EXAMINSP
---------	---------	----------

30	28	BH-RD
41	28	BH-RD
33	29	BH-RD
36	29	BH-RD
38	29	BH-RD
12	30	BH-RD
14	30	BH-RD
17	30	BH-RD
31	30	BH-RD
2	31	BH-RD
16	31	BH-RD
19	31	BH-RD
30	31	BH-RD
9	32	BH-RD
13	32	BH-RD
26	32	BH-RD
27	32	BH-RD
36	32	BH-RD
24	33	BH-RD
29	33	BH-RD
12	34	BH-RD
25	34	BH-RD
32	34	BH-RD
39	34	BH-RD
19	35	BH-RD
20	35	BH-RD
33	35	BH-RD
15	36	BH-RD
25	36	BH-RD
13	37	BH-RD
28	37	BH-RD
40	37	BH-RD
42	37	BH-RD
16	38	BH-RD
22	38	BH-RD
29	38	BH-RD
15	39	BH-RD
37	39	BH-RD
12	40	BH-RD
19	40	BH-RD
33	40	BH-RD
34	40	BH-RD
43	40	BH-RD
29	41	BH-RD
13	42	BH-RD
37	42	BH-RD
22	43	BH-RD
34	43	BH-RD
41	43	BH-RD
45	43	BH-RD
11	44	BH-RD
27	44	BH-RD
38	44	BH-RD
40	44	BH-RD
2	45	BH-RD

TUBEROW	TUBECOL	EXAMINSP
---------	---------	----------

13	45	BH-RD
18	45	BH-RD
29	45	BH-RD
32	45	BH-RD
40	45	BH-RD
15	46	BH-RD
25	46	BH-RD
36	46	BH-RD
8	47	BH-RD
14	47	BH-RD
41	47	BH-RD
4	48	BH-RD
11	48	BH-RD
31	48	BH-RD
45	48	BH-RD
14	49	BH-RD
25	49	BH-RD
33	49	BH-RD
3	50	BH-RD
12	50	BH-RD
15	50	BH-RD
18	50	BH-RD
25	50	BH-RD
31	50	BH-RD
36	50	BH-RD
39	50	BH-RD
41	50	BH-RD
6	51	BH-RD
13	51	BH-RD
17	51	BH-RD
11	52	BH-RD
17	52	BH-RD
23	52	BH-RD
42	52	BH-RD
44	52	BH-RD
13	53	BH-RD
42	53	BH-RD
8	54	BH-RD
31	54	BH-RD
37	54	BH-RD
6	55	BH-RD
22	55	BH-RD
26	55	BH-RD
44	55	BH-RD
12	56	BH-RD
16	56	BH-RD
33	56	BH-RD
1	57	BH-RD
17	57	BH-RD
19	57	BH-RD
28	57	BH-RD
41	57	BH-RD
44	57	BH-RD
31	58	BH-RD
16	59	BH-RD

TUBEROW	TUBECOL	EXAMINSP
---------	---------	----------

19	59	BH-RD
30	59	BH-RD
37	59	BH-RD
39	59	BH-RD
22	60	BH-RD
23	60	BH-RD
42	60	BH-RD
33	61	BH-RD
12	62	BH-RD
21	62	BH-RD
25	62	BH-RD
37	62	BH-RD
2	63	BH-RD
8	63	BH-RD
9	63	BH-RD
21	63	BH-RD
37	63	BH-RD
39	63	BH-RD
42	63	BH-RD
5	64	BH-RD
16	64	BH-RD
32	64	BH-RD
10	65	BH-RD
24	65	BH-RD
29	65	BH-RD
36	65	BH-RD
21	66	BH-RD
27	66	BH-RD
1	67	BH-RD
24	67	BH-RD
31	67	BH-RD
2	68	BH-RD
15	68	BH-RD
17	68	BH-RD
20	68	BH-RD
36	68	BH-RD
39	68	BH-RD
4	69	BH-RD
6	70	BH-RD
14	70	BH-RD
23	70	BH-RD
31	70	BH-RD
33	70	BH-RD
5	71	BH-RD
16	71	BH-RD
20	71	BH-RD
30	71	BH-RD
38	71	BH-RD
8	72	BH-RD
9	72	BH-RD
25	72	BH-RD
34	72	BH-RD
12	73	BH-RD
13	73	BH-RD
2	74	BH-RD

TUBEROW	TUBECOL	EXAMINSP
---------	---------	----------


14	74	BH-RD
18	74	BH-RD
22	74	BH-RD
24	74	BH-RD
28	74	BH-RD
14	75	BH-RD
5	76	BH-RD
12	76	BH-RD
20	76	BH-RD
22	76	BH-RD
25	76	BH-RD
28	76	BH-RD
1	77	BH-RD
6	77	BH-RD
12	77	BH-RD
31	77	BH-RD
9	78	BH-RD
18	78	BH-RD
2	79	BH-RD
10	79	BH-RD
30	79	BH-RD
6	80	BH-RD
22	80	BH-RD
25	80	BH-RD
12	81	BH-RD
14	81	BH-RD
15	81	BH-RD
17	81	BH-RD
18	81	BH-RD
21	82	BH-RD
1	83	BH-RD
26	83	BH-RD
27	83	BH-RD
6	84	BH-RD
10	84	BH-RD
19	84	BH-RD
20	84	BH-RD
23	84	BH-RD
2	85	BH-RD
14	85	BH-RD
16	85	BH-RD
2	86	BH-RD
18	86	BH-RD
4	87	BH-RD
3	88	BH-RD
5	88	BH-RD
9	88	BH-RD
10	88	BH-RD
13	88	BH-RD
5	89	BH-RD
12	89	BH-RD
13	89	BH-RD
16	89	BH-RD
1	91	BH-RD
7	91	BH-RD

EXAMINATION PLAN

GENERATOR C

TOTAL TUBE LIST

ROW



COLUMN

92 85 78 71 64 57 50 43 36 29 22 15 8 1

319 Random 10% Sample Tubes Examined
14 Previous Indication Tubes 333 Total

Westinghouse Ser. 44F

STEAM GENERATOR C

Combustion Engineering

TUBEROW	TUBECOL	EXAMINSP
---------	---------	----------

4	6	CH-PI
12	19	CH-PI
11	24	CH-PI
8	30	CH-PI
3	43	CH-PI
28	43	CH-PI
45	48	CH-PI
37	52	CH-PI
34	59	CH-PI
41	59	CH-PI
38	68	CH-PI
38	71	CH-PI
8	73	CH-PI
4	78	CH-PI
9	2	CH-RD
6	3	CH-RD
13	3	CH-RD
16	4	CH-RD
1	5	CH-RD
14	5	CH-RD
17	5	CH-RD
2	6	CH-RD
8	6	CH-RD
11	6	CH-RD
21	6	CH-RD
3	7	CH-RD
9	8	CH-RD
6	9	CH-RD
11	9	CH-RD
15	9	CH-RD
17	9	CH-RD
1	10	CH-RD
14	10	CH-RD
24	10	CH-RD
4	11	CH-RD
21	11	CH-RD
22	11	CH-RD
7	12	CH-RD
14	12	CH-RD
19	12	CH-RD
23	12	CH-RD
14	13	CH-RD
26	13	CH-RD
31	13	CH-RD
2	14	CH-RD
9	14	CH-RD
21	14	CH-RD
26	14	CH-RD
28	14	CH-RD
1	15	CH-RD
11	15	CH-RD
16	15	CH-RD
18	15	CH-RD
27	15	CH-RD
10	16	CH-RD

TUBEROW

TUBECOL

EXAMINSP

21	16	CH-RD
25	16	CH-RD
30	16	CH-RD
7	17	CH-RD
17	17	CH-RD
21	17	CH-RD
1	18	CH-RD
8	18	CH-RD
16	18	CH-RD
34	18	CH-RD
13	19	CH-RD
14	19	CH-RD
32	19	CH-RD
13	20	CH-RD
19	20	CH-RD
31	20	CH-RD
32	20	CH-RD
1	21	CH-RD
2	21	CH-RD
4	21	CH-RD
28	21	CH-RD
35	21	CH-RD
7	22	CH-RD
21	22	CH-RD
24	22	CH-RD
11	23	CH-RD
14	23	CH-RD
37	23	CH-RD
15	24	CH-RD
17	24	CH-RD
22	24	CH-RD
26	24	CH-RD
3	25	CH-RD
24	25	CH-RD
30	25	CH-RD
32	25	CH-RD
40	25	CH-RD
18	26	CH-RD
19	26	CH-RD
35	26	CH-RD
38	26	CH-RD
1	27	CH-RD
8	27	CH-RD
22	27	CH-RD
3	28	CH-RD
27	28	CH-RD
13	29	CH-RD
19	29	CH-RD
23	29	CH-RD
26	29	CH-RD
31	29	CH-RD
6	30	CH-RD
22	30	CH-RD
14	31	CH-RD
19	31	CH-RD

TUBEROW TUBECOL EXAMINSP

38	31	CH-RD
5	32	CH-RD
10	32	CH-RD
16	32	CH-RD
26	32	CH-RD
33	32	CH-RD
2	33	CH-RD
8	33	CH-RD
12	33	CH-RD
22	33	CH-RD
25	33	CH-RD
12	34	CH-RD
17	34	CH-RD
21	34	CH-RD
31	34	CH-RD
35	34	CH-RD
6	35	CH-RD
10	35	CH-RD
39	35	CH-RD
2	36	CH-RD
3	36	CH-RD
13	36	CH-RD
24	36	CH-RD
38	36	CH-RD
42	36	CH-RD
44	36	CH-RD
10	37	CH-RD
21	37	CH-RD
26	37	CH-RD
28	37	CH-RD
34	37	CH-RD
43	37	CH-RD
8	38	CH-RD
15	38	CH-RD
21	38	CH-RD
4	39	CH-RD
12	39	CH-RD
43	39	CH-RD
14	40	CH-RD
15	40	CH-RD
30	40	CH-RD
37	40	CH-RD
39	40	CH-RD
17	41	CH-RD
24	41	CH-RD
33	41	CH-RD
39	41	CH-RD
11	42	CH-RD
20	42	CH-RD
22	42	CH-RD
26	42	CH-RD
29	42	CH-RD
41	42	CH-RD
43	42	CH-RD
44	42	CH-RD

TUBEROW	TUBECOL	EXAMINSP
---------	---------	----------

14	43	CH-RD
16	43	CH-RD
26	43	CH-RD
29	43	CH-RD
33	43	CH-RD
44	43	CH-RD
13	44	CH-RD
37	44	CH-RD
22	45	CH-RD
29	45	CH-RD
41	45	CH-RD
45	45	CH-RD
12	46	CH-RD
15	47	CH-RD
16	47	CH-RD
29	47	CH-RD
39	47	CH-RD
10	48	CH-RD
13	48	CH-RD
22	48	CH-RD
26	48	CH-RD
37	48	CH-RD
43	48	CH-RD
15	49	CH-RD
20	49	CH-RD
21	49	CH-RD
34	49	CH-RD
9	50	CH-RD
29	50	CH-RD
7	51	CH-RD
13	51	CH-RD
31	51	CH-RD
40	51	CH-RD
12	52	CH-RD
17	52	CH-RD
26	52	CH-RD
5	53	CH-RD
16	53	CH-RD
31	53	CH-RD
42	53	CH-RD
44	53	CH-RD
2	54	CH-RD
11	54	CH-RD
23	54	CH-RD
34	54	CH-RD
36	54	CH-RD
7	55	CH-RD
10	55	CH-RD
16	55	CH-RD
20	55	CH-RD
40	55	CH-RD
27	56	CH-RD
36	56	CH-RD
42	56	CH-RD
5	57	CH-RD

TUBEROW TUBECOL EXAMINSP

16	57	CH-RD
29	57	CH-RD
30	57	CH-RD
38	57	CH-RD
43	57	CH-RD
2	58	CH-RD
13	58	CH-RD
16	58	CH-RD
21	58	CH-RD
33	58	CH-RD
1	59	CH-RD
4	59	CH-RD
14	59	CH-RD
18	59	CH-RD
23	59	CH-RD
1	60	CH-RD
7	60	CH-RD
13	60	CH-RD
25	60	CH-RD
28	60	CH-RD
6	61	CH-RD
11	61	CH-RD
16	61	CH-RD
31	61	CH-RD
38	61	CH-RD
29	62	CH-RD
15	63	CH-RD
17	63	CH-RD
22	63	CH-RD
33	63	CH-RD
41	63	CH-RD
2	64	CH-RD
9	64	CH-RD
20	64	CH-RD
27	64	CH-RD
33	64	CH-RD
39	64	CH-RD
1	65	CH-RD
6	65	CH-RD
25	65	CH-RD
2	66	CH-RD
13	66	CH-RD
17	66	CH-RD
37	66	CH-RD
5	67	CH-RD
28	67	CH-RD
31	67	CH-RD
12	68	CH-RD
17	68	CH-RD
21	68	CH-RD
7	69	CH-RD
11	69	CH-RD
20	69	CH-RD
33	69	CH-RD
39	69	CH-RD

TUBEROW	TUBECOL	EXAMINSP
---------	---------	----------

10	70	CH-RD
24	70	CH-RD
30	71	CH-RD
36	71	CH-RD
13	72	CH-RD
17	72	CH-RD
19	72	CH-RD
25	72	CH-RD
28	72	CH-RD
5	73	CH-RD
20	73	CH-RD
2	74	CH-RD
12	74	CH-RD
24	74	CH-RD
32	74	CH-RD
36	74	CH-RD
1	75	CH-RD
6	75	CH-RD
15	75	CH-RD
24	75	CH-RD
26	75	CH-RD
32	75	CH-RD
29	76	CH-RD
33	76	CH-RD
10	77	CH-RD
1	78	CH-RD
15	78	CH-RD
22	78	CH-RD
1	79	CH-RD
7	79	CH-RD
13	79	CH-RD
28	79	CH-RD
2	80	CH-RD
6	80	CH-RD
5	81	CH-RD
24	81	CH-RD
28	81	CH-RD
8	82	CH-RD
10	82	CH-RD
16	82	CH-RD
19	82	CH-RD
13	83	CH-RD
23	83	CH-RD
2	84	CH-RD
10	84	CH-RD
13	84	CH-RD
24	84	CH-RD
5	85	CH-RD
8	85	CH-RD
13	85	CH-RD
1	86	CH-RD
16	87	CH-RD
6	88	CH-RD
10	88	CH-RD
18	88	CH-RD

TUBEROW

TUBECOL

EXAMINSP

11

89 CH-RD

4

90 CH-RD

5

90 CH-RD

EXAMINATION SUMMARY AND RESULTS

EXAMINATION SUMMARY AND RESULTS

During May 1987 Combustion Engineering performed parallel eddy current examinations on all 3 steam generators (approximately 330 tubes each) for a total of 993 tubes at Robinson Nuclear Project Unit Two. A summary of the extent of examination in relation to each steam generator along with tabulated results of total indications with detectable percent through wall degradation are listed on the next page.

There were three (3) indications greater than twenty percent (20%) through wall identified. In steam generator A, two (2) indications were evaluated to be twenty two percent (22%) through wall in tube number, Row 33, Column 25. The other indication was on steam generator B in tube number, Row 14, Column 22. This indication was evaluated to be thirty three percent (33%) through wall. It should be noted that these indications were investigated by reviewing previous data which indicated their origin to be manufacture processing flaws, and not service induced flaws.

Another interesting characteristic was contained in steam generator C in tube number, Row 6, Column 3 which indicated that the tube was expanded above the top of the secondary face of the tube sheet.

A listing of all indications for each steam generator along with tube sheet plots are included under Tabs A, B and C of this section. The row column sorts with results of all tubes examined along with the actual data analysis and acquisition sheets are included in Section III of this report.

A primary and secondary analysis was performed on all tubes examined. The DDA-4 analysis sheets from both reviews are included in this report. The primary results are considered final for all tubes except where resolutions were required. Resolutions were conducted in accordance with the Data Analysis Procedure ROB-410-005, Rev. 0. These indications were resolved by the Level III and recorded as a resolution on the primary DDA-4 sheet. Any discrepancy in calibration records detected by the Data Analyst were resolved in accordance with ROB-410-004, Rev. 0, Paragraph 11.0. by verifying the quality of the data was unchanged.

Summary of Steam Generator Tubing Eddy Current Examination

Robinson Nuclear Project - Unit Two May 1987

Steam Generator Examined: SG #1 (A)

NUMBER TUBES	EXTENT	DEFECTS<20	>20OR<40	>40	PROBE
13	6C-HTE	0	0	0	A680BJF
16	6C-HTE	0	0	0	A680SLDF
1	CTE-HTE	0	0	0	A680BJF
13	CTE-HTE	1	0	0	A680SLDF
<u>287</u>	CTE-HTE	5	2	0	A720SFRM
330	Total				


Steam Generator Examined: SG #2 (B)

NUMBER TUBES	EXTENT	DEFECTS<20	>20OR<40	>40	PROBE
1	3C-HTE	0	0	0	A680BJF
16	6C-HTE	0	0	0	A680BJF
3	6C-HTE	0	0	0	A680SLDF
7	6C-HTE	0	0	0	A700SFRM
2	6C-HTE	0	0	0	A720SFRM
1	CTE-HTE	0	0	0	A680SLDF
8	CTE-HTE	0	0	0	A700SFRM
<u>292</u>	CTE-HTE	0	1	0	A720SFRM
330	Total				

Steam Generator Examined: SG #3 (C)

NUMBER TUBES	EXTENT	DEFECTS<20	>20OR<40	>40	PROBE
37	6C-HTE	0	0	0	A680BJFRMWF
<u>296</u>	CTE-HTE	4	0	0	A720SFRM
333	Total				


TUBE SHEET MAPS
WITH
INDICATION LISTINGS



Plot of all Through-wall indications
Plot of all Copper indications
Plot of all Dent indications 6-10-87

Westinghouse Ser. 44F
STEAM GENERATOR A
Combustion Engineering

ROW



45
42
39
36
33
30
27
24
21
18
15
12
9
6
3

COLUMN

92 85 78 71 64 57 50 43 36 29 22 15 8 1

Plot of all Through-wall indications 6-10-87

Westinghouse Ser. 44F
STEAM GENERATOR A
Combustion Engineering


Date : 05/13/87
Page : 1

CE - CPL - H.B. ROBINSON
COMPONENT : SG #1(A)
OUTAGE : 8705RB
ALL TWD INDICATIONS

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	TWD	Indication Location	Test Leg	Extent Tested
3 8	05/09/87	AH06	0.6		18 3C	26.2To 0.0	H	CTE-HTE
8 82	05/09/87	AH05	1.2		12 1C	25.2To 0.0	H	CTE-HTE
22 23	05/08/87	AH01	1.9		1 1H	23.1To 0.0	H	CTE-HTE
26 24	05/08/87	AH01	1.5		3 5H	37.7To 0.0	H	CTE-HTE
33 25	05/08/87	AH01	0.8		22 4C	4.5To 0.0	H	CTE-HTE
33 25	05/08/87	AH01	1.4		22 5C	23.7To 0.0	H	CTE-HTE
33 25	05/08/87	AH01	1.4		13 5C	33.8To 0.0	H	CTE-HTE
33 25	05/08/87	AH01	3.2		14 5H	43.1To 0.0	H	CTE-HTE

Number of Indications : 8

ROW



45
42
39
36
33
30
27
24
21
18
15
12
9
6
3

COLUMN

92 85 78 71 64 57 50 43 36 29 22 15 8 1

Plot of all Copper indications 6-10-87

Westinghouse Ser. 44F

STEAM GENERATOR A


Combustion Engineering

Date : 05/13/87
Page : 1

CE - CPL - H.B.ROBINSON
COMPONENT : SG #1(A)
OUTAGE : 8705RB
ALL COPPER INDICATIONS

Row	Col	Complete Date	Reel	Volts	Ind. Desc.	TWD	Indication Location		Test Leg	Extent Tested
6	40	05/08/87	AH02	4.0	CU	0	HTS	1.4To 0.0	H	CTE-HTE
7	37	05/08/87	AH02	1.1	CU	0	HTS	2.7To 0.0	H	CTE-HTE
7	43	05/08/87	AH02	0.8	CU	0	HTS	1.7To 0.0	H	CTE-HTE
13	88	05/09/87	AH07	3.4	CU	0	CTS	9.4To 0.0	H	CTE-HTE

Number of Indications : 4



Plot of all Dent indications 6-10-87


Westinghouse Ser. 44F
STEAM GENERATOR A
Combustion Engineering

Date : 05/13/87
Page : 1


CE - CPL - H.B.ROBINSON
COMPONENT : SG #1(A)
OUTAGE : 8705RB
ALL DENT INDICATIONS

Row/Col	Complete	Reel	Volts	Ind.	TWD	Indication	Test	Extent
	Date			Desc.		Location	Leg	Tested
6	20	05/08/87	AH01	1.9	DNT	0 FBH	4.1To	0.0 H CTE-HTE
6	20	05/08/87	AH01	1.2	DNT	0 1H	33.6To	0.0 H CTE-HTE
7	56	05/09/87	AH06	1.0	DNT	0 1C	47.7To	0.0 H CTE-HTE
7	56	05/09/87	AH06	3.1	DNT	0 3C	25.7To	0.0 H CTE-HTE
7	77	05/09/87	AH04	1.7	DNT	0 5C	38.7To	0.0 H CTE-HTE
12	41	05/09/87	AH05	3.9	DNT	0 3H	27.7To	0.0 H CTE-HTE
13	24	05/08/87	AH01	2.3	DNT	0 HTS	0.0To	0.0 H CTE-HTE
13	25	05/08/87	AH01	1.9	DNT	0 1H	30.8To	0.0 H CTE-HTE
13	37	05/09/87	AH05	3.5	DNT	0 2H	25.7To	0.0 H CTE-HTE
13	57	05/09/87	AH04	1.5	DNT	0 2H	22.2To	0.0 H CTE-HTE
15	47	05/09/87	AH06	2.6	DNT	0 6C	4.4To	0.0 H CTE-HTE
16	69	05/09/87	AH04	7.2	DNT	0 1H	14.3To	0.0 H CTE-HTE
16	69	05/09/87	AH04	1.9	DNT	0 2H	21.1To	0.0 H CTE-HTE
18	49	05/08/87	AH03	7.3	DNT	0 6H	0.0To	0.0 H CTE-HTE
20	50	05/08/87	AH03	1.1	DNT	0 HTS	2.4To	0.0 H CTE-HTE
21	61	05/09/87	AH05	2.5	DNT	0 2H	9.0To	0.0 H CTE-HTE
22	23	05/08/87	AH01	1.6	DNT	0 3H	37.4To	0.0 H CTE-HTE
22	45	05/08/87	AH03	2.7	DNT	0 HTS	24.9To	0.0 H CTE-HTE
22	45	05/08/87	AH03	2.0	DNT	0 HTS	23.8To	0.0 H CTE-HTE
27	35	05/08/87	AH02	3.4	DNT	0 FBH	18.1To	0.0 H CTE-HTE
27	61	05/09/87	AH04	1.5	DNT	0 5C	40.1To	0.0 H CTE-HTE
28	81	05/09/87	AH05	2.0	DNT	0 4H	9.5To	0.0 H CTE-HTE
28	81	05/09/87	AH05	1.5	DNT	0 4H	4.0To	0.0 H CTE-HTE
28	81	05/09/87	AH05	1.3	DNT	0 4C	11.2To	0.0 H CTE-HTE
31	72	05/09/87	AH05	1.9	DNT	0 1H	37.4To	0.0 H CTE-HTE
31	72	05/09/87	AH05	1.2	DNT	0 1C	33.3To	0.0 H CTE-HTE
32	22	05/08/87	AH01	1.4	DNT	0 HTS	14.5To	0.0 H CTE-HTE
32	22	05/08/87	AH01	4.1	DNT	0 HTS	15.2To	0.0 H CTE-HTE
32	22	05/08/87	AH01	1.4	DNT	0 HTS	16.9To	0.0 H CTE-HTE
33	25	05/08/87	AH01	2.3	DNT	0 4C	5.7To	0.0 H CTE-HTE
33	25	05/08/87	AH01	8.3	DNT	0 5H	44.1To	0.0 H CTE-HTE
33	25	05/08/87	AH01	2.4	DNT	0 5C	34.6To	0.0 H CTE-HTE
33	71	05/09/87	AH05	3.9	DNT	0 6H	10.8To	0.0 H CTE-HTE
33	73	05/09/87	AH04	3.8	DNT	0 6H	11.2To	0.0 H CTE-HTE
34	69	05/09/87	AH05	17.3	DNT	0 1H	22.6To	0.0 H CTE-HTE
34	70	05/09/87	AH04	2.9	DNT	0 4A	-8.3To	0.0 H CTE-HTE
35	43	05/08/87	AH03	1.8	DNT	0 2C	30.2To	0.0 H CTE-HTE
37	21	05/08/87	AH01	9.7	DNT	0 3A	0.0To	0.0 H CTE-HTE
37	64	05/09/87	AH04	1.0	DNT	0 1C	33.7To	0.0 H CTE-HTE
37	64	05/09/87	AH04	2.1	DNT	0 1H	6.1To	0.0 H CTE-HTE

Number of Indications : 40



ROW



45
42
39
36
33
30
27
24
21
18
15
12
9
6
3

COLUMN

92 85 78 71 64 57 50 43 36 29 22 15 8 1

Plot of all Through-wall indications 6-10-87

Westinghouse Ser. 44F

STEAM GENERATOR B

Combustion Engineering


Date : 05/13/87
Page : 1

CE - CPL - H.B. ROBINSON
COMPONENT : SG #2 (B)
OUTAGE : 8705RB
ALL TWD INDICATIONS

Row/Col	Complete	Reel	Volts	Ind.	TWD	Indication	Test	Extent
	Date			Desc.		Location	Leg	Tested
14 22	05/09/87	BH05	1.0		33 3H	15.1To 0.0	H	CTE-HTE

Number of Indications : 1

ROW



COLUMN

Plot of all Copper indications 6-10-87


Westinghouse Ser. 44F
STEAM GENERATOR B
Combustion Engineering

CE - CPL - H.B.ROBINSON
COMPONENT : SG #2 (B)
OUTAGE : 8705RB
ALL COPPER INDICATIONS

Row	Col	Complete Date	Reel	Volts	Ind. Desc.	TWD	Indication Location		Test Leg	Extent Tested
4	48	05/09/87	BH07	0.0	CU	0	HTS	1.0To 0.0	H	6C-HTE
6	55	05/08/87	BH03	1.2	CU	0	HTS	0.5To 0.0	H	CTE-HTE
6	55	05/08/87	BH03	6.0	CU	0	CTS	3.1To 0.0	H	CTE-HTE
7	41	05/09/87	BH05	6.5	CU	0	HTS	1.2To 0.0	H	CTE-HTE
7	41	05/09/87	BH05	5.2	CU	0	CTS	1.2To 0.0	H	CTE-HTE
7	41	05/09/87	BH05	1.6	CU	0	HTS	3.0To 0.0	H	CTE-HTE
7	46	05/09/87	BH05	5.8	CU	0	CTS	1.3To 0.0	H	CTE-HTE
8	47	05/08/87	BH03	3.4	CU	0	HTS	1.4To 0.0	H	CTE-HTE
8	54	05/08/87	BH03	3.7	CU	0	HTS	1.1To 0.0	H	CTE-HTE
8	54	05/08/87	BH03	6.2	CU	0	CTS	3.1To 0.0	H	CTE-HTE
8	63	05/08/87	BH03	2.4	CU	0	HTS	1.0To 0.0	H	CTE-HTE
11	48	05/08/87	BH03	0.6	CU	0	HTS	1.6To 0.0	H	CTE-HTE
11	52	05/08/87	BH03	5.8	CU	0	CTS	1.7To 0.0	H	CTE-HTE
11	52	05/08/87	BH03	7.1	CU	0	HTS	1.1To 0.0	H	CTE-HTE
12	50	05/08/87	BH03	5.1	CU	0	HTS	1.1To 0.0	H	CTE-HTE
12	62	05/08/87	BH03	4.2	CU	0	CTS	1.1To 0.0	H	CTE-HTE
12	62	05/08/87	BH03	4.1	CU	0	HTS	0.9To 0.0	H	CTE-HTE
14	49	05/08/87	BH03	19.2	CU	0	HTS	0.8To 0.0	H	CTE-HTE

Number of Indications : 18

ROW



45
42
39
36
33
30
27
24
21
18
15
12
9
6
3

COLUMN

92 85 78 71 64 57 50 43 36 29 22 15 8 1

Plot of all Dent indications 6-10-87

Westinghouse Ser. 44F

STEAM GENERATOR B

Combustion Engineering

Date : 05/13/87

Page : 1

CE - CPL - H.B.ROBINSON
 COMPONENT : SG #2(B)
 OUTAGE : 8705RB
 ALL DENT INDICATIONS

Row/Col	Complete	Reel	Volts	Ind.	TWD	Indication	Test	Extent
	Date			Desc.		Location	Leg	Tested
1 70	05/09/87	BH07	1.6	DNT	0 5H	11.4To 0.0	H	6C-HTE
3 50	05/09/87	BH06	26.6	DNT	0 5C	46.9To 0.0	H	CTE-HTE
5 76	05/08/87	BH04	1.8	DNT	0 FBH	24.5To 0.0	H	CTE-HTE
10 4	05/08/87	BH01	1.2	DNT	0 1C	26.4To 0.0	H	CTE-HTE
12 7	05/09/87	BH05	3.3	DNT	0 5C	31.5To 0.0	H	CTE-HTE
12 7	05/09/87	BH05	2.0	DNT	0 5C	25.6To 0.0	H	CTE-HTE
12 30	05/08/87	BH02	1.5	DNT	0 HTS	0.0To303.0	H	CTE-HTE
12 30	05/08/87	BH02	1.5	DNT	0 CTS	0.0To303.0	H	CTE-HTE
12 34	05/08/87	BH02	0.9	DNT	0 5C	48.1To 0.0	H	CTE-HTE
12 40	05/08/87	BH02	1.2	DNT	0 4C	48.9To 0.0	H	CTE-HTE
13 14	05/08/87	BH01	0.7	DNT	0 3H	45.5To 0.0	H	CTE-HTE
13 27	05/08/87	BH02	1.7	DNT	0 4A	-3.5To 0.0	H	CTE-HTE
13 37	05/08/87	BH02	1.7	DNT	0 6H	7.8To 0.0	H	CTE-HTE
13 37	05/08/87	BH02	2.0	DNT	0 6C	15.4To 0.0	H	CTE-HTE
13 42	05/08/87	BH02	1.9	DNT	0 6H	7.9To 0.0	H	CTE-HTE
13 42	05/08/87	BH02	1.6	DNT	0 6C	13.0To 0.0	H	CTE-HTE
13 45	05/08/87	BH02	1.6	DNT	0 6H	7.8To 0.0	H	CTE-HTE
14 22	05/09/87	BH05	7.4	DNT	0 5C	29.4To 0.0	H	CTE-HTE
14 30	05/08/87	BH02	0.7	DNT	0 2H	24.8To 0.0	H	CTE-HTE
15 39	05/08/87	BH02	0.9	DNT	0 CTS	0.0To303.0	H	CTE-HTE
16 6	05/08/87	BH01	1.2	DNT	0 5C	28.4To 0.0	H	CTE-HTE
16 64	05/08/87	BH04	2.3	DNT	0 5H	27.7To 0.0	H	CTE-HTE
17 43	05/09/87	BH05	1.3	DNT	0 4H	3.2To 0.0	H	CTE-HTE
19 35	05/08/87	BH02	2.2	DNT	0 1A	4.0To 0.0	H	CTE-HTE
19 35	05/08/87	BH02	3.0	DNT	0 HTS	3.9To 0.0	H	CTE-HTE
19 40	05/08/87	BH02	1.0	DNT	0 HTS	41.0To 0.0	H	CTE-HTE
20 87	05/09/87	BH05	5.2	DNT	0 5C	30.9To 0.0	H	CTE-HTE
20 87	05/09/87	BH05	2.4	DNT	0 5C	4.8To 0.0	H	CTE-HTE
20 87	05/09/87	BH05	3.9	DNT	0 5C	29.7To 0.0	H	CTE-HTE
22 22	05/09/87	BH05	3.4	DNT	0 3C	22.4To 0.0	H	CTE-HTE
22 61	05/09/87	BH05	3.7	DNT	0 1H	45.9To 0.0	H	CTE-HTE
24 26	05/08/87	BH02	0.6	DNT	0 3H	5.5To 0.0	H	CTE-HTE
25 14	05/09/87	BH05	9.3	DNT	0 3C	8.4To 0.0	H	CTE-HTE
25 14	05/09/87	BH05	17.3	DNT	0 FBC	20.8To 0.0	H	CTE-HTE
27 83	05/09/87	BH05	5.9	DNT	0 4A	0.0To 0.0	H	CTE-HTE
29 38	05/08/87	BH02	6.0	DNT	0 6H	9.3To 0.0	H	CTE-HTE
29 41	05/08/87	BH02	2.2	DNT	0 1H	16.6To 0.0	H	CTE-HTE
31 21	05/08/87	BH01	1.3	DNT	0 2C	6.6To 0.0	H	CTE-HTE
32 15	05/09/87	BH05	2.5	DNT	0 2H	35.4To 0.0	H	CTE-HTE
33 29	05/08/87	BH02	1.2	DNT	0 1H	22.0To 0.0	H	CTE-HTE
33 49	05/08/87	BH03	1.5	DNT	0 1H	8.9To 0.0	H	CTE-HTE
36 46	05/08/87	BH03	2.9	DNT	0 6H	18.6To 0.0	H	CTE-HTE
38 25	05/08/87	BH02	3.5	DNT	0 6H	0.0To 0.0	H	CTE-HTE
38 29	05/08/87	BH02	4.5	DNT	0 6H	0.0To 0.0	H	CTE-HTE
38 44	05/08/87	BH02	0.9	DNT	0 1C	39.2To 0.0	H	CTE-HTE

Date : 05/13/87


Page : 2

CE - CPL - H.B.ROBINSON
 COMPONENT : SG #2 (B)
 OUTAGE : 8705RB
 ALL DENT INDICATIONS

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	TWD	Indication Location	Test Leg	Extent Tested
38 54	05/09/87	BH05	10.1	DNT	0 1C	41.8To 0.0	H	CTE-HTE
39 32	05/09/87	BH05	8.1	DNT	0 5H	46.5To 0.0	H	CTE-HTE
39 32	05/09/87	BH05	1.6	DNT	0 6H	0.3To 0.0	H	CTE-HTE
39 34	05/08/87	BH02	2.7	DNT	0 6H	0.0To 0.0	H	CTE-HTE
40 30	05/09/87	BH05	13.1	DNT	0 5H	46.5To 0.0	H	CTE-HTE
40 30	05/09/87	BH05	6.7	DNT	0 6H	0.5To 0.0	H	CTE-HTE
40 37	05/08/87	BH02	0.9	DNT	0 4C	5.4To 0.0	H	CTE-HTE
41 36	05/09/87	BH05	8.1	DNT	0 5H	46.3To 0.0	H	CTE-HTE
41 43	05/08/87	BH02	1.6	DNT	0 6H	0.0To 0.0	H	CTE-HTE
42 33	05/09/87	BH05	11.4	DNT	0 5H	46.4To 0.0	H	CTE-HTE
42 33	05/09/87	BH05	7.7	DNT	0 6H	0.3To 0.0	H	CTE-HTE
42 37	05/08/87	BH02	4.1	DNT	0 6H	0.0To 0.0	H	CTE-HTE
42 46	05/09/87	BH05	4.3	DNT	0 5H	46.2To 0.0	H	CTE-HTE
42 52	05/08/87	BH03	3.0	DNT	0 6H	0.2To 0.0	H	CTE-HTE
42 52	05/08/87	BH03	3.7	DNT	0 6H	0.3To 0.0	H	CTE-HTE
43 33	05/09/87	BH05	17.2	DNT	0 5H	46.5To 0.0	H	CTE-HTE
43 33	05/09/87	BH05	14.5	DNT	0 6H	0.4To 0.0	H	CTE-HTE
43 36	05/09/87	BH05	9.9	DNT	0 5H	46.3To 0.0	H	CTE-HTE
43 36	05/09/87	BH05	6.3	DNT	0 6H	0.3To 0.0	H	CTE-HTE
43 40	05/08/87	BH02	3.7	DNT	0 6H	0.0To 0.0	H	CTE-HTE
44 55	05/08/87	BH03	2.7	DNT	0 4H	23.2To 0.0	H	CTE-HTE
45 43	05/08/87	BH02	10.6	DNT	0 6H	0.0To 0.0	H	CTE-HTE
45 43	05/08/87	BH02	10.4	DNT	0 6H	0.0To 0.0	H	CTE-HTE
45 43	05/08/87	BH02	1.2	DNT	0 5H	0.0To 0.0	H	CTE-HTE
45 48	05/08/87	BH03	6.9	DNT	0 6H	0.3To 0.0	H	CTE-HTE
45 48	05/08/87	BH03	8.6	DNT	0 6H	0.0To 0.0	H	CTE-HTE

Number of Indications : 71

ROW



COLUMN

92 85 78 71 64 57 50 43 36 29 22 15 8 1

Plot of all Through-wall indications

Plot of all Copper indications

Plot of all Dent indications 6-10-87

Westinghouse Ser. 44F

STEAM GENERATOR C

Combustion Engineering

ROW



COLUMN

Plot of all Through-wall indications 6-10-87

Westinghouse Ser. 44F
STEAM GENERATOR C
Combustion Engineering


Date : 05/13/87
Page : 1

CE - CPL - H.B. ROBINSON
COMPONENT : SG #3(C)
OUTAGE : 8705RB
ALL TWD INDICATIONS

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	TWD	Indication Location	Test Leg	Extent Tested
13 3	05/08/87	CH01	0.8		19	CTS 11.1To 0.0	H	CTE-HTE
13 3	05/08/87	CH01	1.1		15	CTS 12.0To 0.0	H	CTE-HTE
30 40	05/08/87	CH02	1.8		2	CTS 13.4To 0.0	H	CTE-HTE
38 71	05/09/87	CH06	2.9		4	FBC 9.9To 0.0	H	CTE-HTE

Number of Indications : 4

ROW



45
42
39
36
33
30
27
24
21
18
15
12
9
6
3

COLUMN

92 85 78 71 64 57 50 43 36 29 22 15 8 1

Plot of all Copper indications 6-10-87

Westinghouse Ser. 44F

STEAM GENERATOR C

Combustion Engineering


Date : 05/13/87
Page : 1

CE - CPL - H.B.ROBINSON
COMPONENT : SG #3 (C)
OUTAGE : 8705RB
ALL COPPER INDICATIONS

Row	Col	Complete Date	Reel	Volts	Ind. Desc.	TWD	Indication Location	Test Leg	Extent Tested
9	50	05/10/87	CH08	0.0	CU	0	HTS 1.3To 0.0	H	CTE-HTE
10	48	05/10/87	CH08	0.0	CU	0	HTS 0.8To 0.0	H	CTE-HTE

Number of Indications : 2

ROW



COLUMN

Plot of all Dent indications 6-10-87

Westinghouse Ser. 44F
STEAM GENERATOR C
Combustion Engineering

CE - CPL - H.B.ROBINSON
COMPONENT : SG #3 (C)
OUTAGE : 8705RB
ALL DENT INDICATIONS

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	TWD	Indication Location	Test Leg	Extent Tested
1 79	05/10/87	CH07	1.9	DNT	0	HTS 20.1To	0.0 H	6C-HTE
2 84	05/10/87	CH07	2.2	DNT	0	HTS 8.3To	0.0 H	6C-HTE
6 30	05/08/87	CH02	1.1	DNT	0	2H 6.9To	0.0 H	CTE-HTE
6 30	05/08/87	CH02	2.3	DNT	0	3C 25.9To	0.0 H	CTE-HTE
6 30	05/08/87	CH02	1.9	DNT	0	4H 39.5To	0.0 H	CTE-HTE
6 35	05/08/87	CH02	1.7	DNT	0	HTS 16.2To	0.0 H	CTE-HTE
6 61	05/09/87	CH05	3.4	DNT	0	1C 32.5To	0.0 H	CTE-HTE
6 61	05/09/87	CH05	8.8	DNT	0	6C 4.2To	0.0 H	CTE-HTE
6 75	05/09/87	CH05	11.9	DNT	0	6C 4.7To	0.0 H	CTE-HTE
7 60	05/09/87	CH05	9.9	DNT	0	6C 3.9To	0.0 H	CTE-HTE
7 69	05/09/87	CH05	8.5	DNT	0	6C 4.8To	0.0 H	CTE-HTE
8 73	05/10/87	CH07	4.3	DNT	0	3C 25.2To	0.0 H	CTE-HTE
9 64	05/09/87	CH05	5.9	DNT	0	6C 5.9To	0.0 H	CTE-HTE
10 55	05/10/87	CH07	1.9	DNT	0	1C 39.1To	0.0 H	CTE-HTE
11 23	05/08/87	CH01	2.4	DNT	0	1C 27.3To	0.0 H	CTE-HTE
11 24	05/09/87	CH06	3.2	DNT	0	6C 0.0To	0.0 H	CTE-HTE
11 24	05/09/87	CH06	2.8	DNT	0	4H 22.5To	0.0 H	CTE-HTE
11 42	05/08/87	CH03	3.8	DNT	0	CTS 10.5To	0.0 H	CTE-HTE
12 19	05/09/87	CH06	3.8	DNT	0	HTS 14.8To	0.0 H	CTE-HTE
14 43	05/08/87	CH03	1.8	DNT	0	3C 11.9To	0.0 H	CTE-HTE
15 63	05/09/87	CH05	1.4	DNT	0	2C 47.4To	0.0 H	CTE-HTE
16 57	05/08/87	CH03	2.5	DNT	0	4C 15.2To	0.0 H	CTE-HTE
17 34	05/08/87	CH02	9.6	DNT	0	CTS 4.9To	0.0 H	CTE-HTE
17 72	05/09/87	CH05	1.0	DNT	0	1H 13.0To	0.0 H	CTE-HTE
20 55	05/10/87	CH07	1.3	DNT	0	1C 43.1To	0.0 H	CTE-HTE
20 55	05/10/87	CH07	1.3	DNT	0	1C 43.1To	0.0 H	CTE-HTE
21 11	05/08/87	CH01	1.3	DNT	0	HTS 20.4To	0.0 H	CTE-HTE
24 70	05/09/87	CH05	1.4	DNT	0	1C 44.5To	0.0 H	CTE-HTE
27 15	05/08/87	CH01	1.3	DNT	0	4H 40.9To	0.0 H	CTE-HTE
28 43	05/09/87	CH06	1.0	DNT	0	HTS 0.0To303.0	0.0 H	CTE-HTE
28 43	05/09/87	CH06	1.0	DNT	0	CTS 0.0To303.0	0.0 H	CTE-HTE
28 43	05/09/87	CH06	5.3	DNT	0	2H 36.9To	0.0 H	CTE-HTE
28 67	05/09/87	CH05	4.8	DNT	0	6H 7.2To	0.0 H	CTE-HTE
31 61	05/09/87	CH05	1.6	DNT	0	3C 0.0To	0.0 H	CTE-HTE
32 25	05/08/87	CH01	5.2	DNT	0	6C 0.0To	0.0 H	CTE-HTE
34 37	05/08/87	CH02	1.2	DNT	0	4H 41.8To	0.0 H	CTE-HTE
34 59	05/09/87	CH06	3.1	DNT	0	FBH 8.0To	0.0 H	CTE-HTE
34 59	05/09/87	CH06	3.5	DNT	0	1C 24.8To	0.0 H	CTE-HTE
34 59	05/09/87	CH06	2.6	DNT	0	3H 25.6To	0.0 H	CTE-HTE
34 59	05/09/87	CH06	6.7	DNT	0	1H 17.3To	0.0 H	CTE-HTE
34 59	05/09/87	CH06	5.7	DNT	0	1C 21.6To	0.0 H	CTE-HTE
36 71	05/09/87	CH05	1.5	DNT	0	CTS 0.0To303.0	0.0 H	CTE-HTE
36 74	05/09/87	CH05	23.7	DNT	0	1A 0.0To	0.0 H	CTE-HTE
38 68	05/09/87	CH06	1.2	DNT	0	6C 3.4To	0.0 H	CTE-HTE
38 71	05/09/87	CH06	5.7	DNT	0	1A 0.0To	0.0 H	CTE-HTE

Date : 05/13/87
Page : 2

CE - CPL - H.B.ROBINSON
COMPONENT : SG #3(C)
OUTAGE : 8705RB
ALL DENT INDICATIONS

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	TWD	Indication Location	Test Leg	Extent Tested
45 45	05/08/87	CH03	5.0	DNT	0 4A	1.2To 0.0	H	CTE-HTE
45 45	05/08/87	CH03	8.5	DNT	0 4A	0.1To 0.0	H	CTE-HTE
45 45	05/08/87	CH03	6.2	DNT	0 1H	3.7To 0.0	H	CTE-HTE
45 45	05/08/87	CH03	11.2	DNT	0 1H	4.6To 0.0	H	CTE-HTE
45 45	05/08/87	CH03	4.6	DNT	0 4A	2.8To 0.0	H	CTE-HTE
45 48	05/09/87	CH06	14.7	DNT	0 1A	0.0To 0.0	H	CTE-HTE

Number of Indications : 51

IR-ISI-102
REV. 0

DDA-4 NOTATIONS

NOTATIONDESCRIPTION

BLANK	NO INDICATION
DS	DISTORTED SIGNAL
DNT	DENT
PV	PERMEABILITY VARIATION
IDV	ID VARIATION
ND	NO DATA
ADR	ABSOLUTE DRIFT
SPN	INDICATES SPAN OF LOCATION RANGES
M## (Insert %TWD)	INDICATES MULTIPLE INDICATIONS
I## (Insert %TWD)	INDICATES ID FLAW
OBS	OBSTRUCTED
DTS	DISTORTED TUBE SHEET SIGNAL
NT	NO TEST
APT	ABSOLUTE POSITIVE TRACE
UDS	UNIDENTIFIED DISTORTED SIGNAL
BLG	BULGE
FDS	FREESPAN DISTORTED SIGNAL
DSS	DISTORTED STRAP SIGNAL/SUPPORT
PLG	PLUG
INF	INDICATION NOT FOUND
PID	POSITIVE IDENTIFICATION
CU	COPPER
SLG	SLUDGE
HT	HEAT TREATED
NHT	NO HEAT TREATMENT
HTM	MARGINAL HEAT TREATMENT
SHT	STRAIGHT LEG HEAT TREATMENT
POP	POP-UP HEAT TREATMENT
1PT	ROW 1 POSITIVE TRACE
2PT	ROW 2 POSITIVE TRACE
1ST	ROW 1 SUSPECTED TRACE
2ST	ROW 2 SUSPECTED TRACE
RDS	RETEST - DISTORTED SIGNAL
RTI	RETEST - INCOMPLETE
RPV	RETEST - PERMEABILITY VARIATION
RDS	RETEST - DISTORTED SIGNAL
RBD	RETEST - BAD DATA
RTP	RETEST - TEMPLATE PLUG
RFX	RETEST - FIXTURE
RPS	RETEST - POSITIVE TRACE
RPI	RETEST - POSITIVE INDICATION
RTO	RETEST - OBSTRUCTION
RCU	RETEST - COPPER

FIGURE 4
LIST OF APPROVED DDA-4 NOTATIONS

Date: 5/8/87

Change the Example in paragraph 10.4 to read as follows:

Example: A tube being tested from the cold leg 6th support to the hot leg tube end shall be entered using the nomenclature indicated on the S/G cross sectional view (6C-HTE).

Modify Figure 9, Steam Generator cross sectional view as shown on the attached page.

Modify Figure 4, List of DDA-4 Notations as follows;

	Notation	Description
Add	OVR	Tube Rolled above top of tube sheet
Change	ND to RND	Retest - No Data
Change	NT to RNT	Retest - No Test

<i>Donall D. Vebor</i>	<i>[Signature]</i>	<i>[Signature]</i>
CE ET LEVEL III	CUSTOMER REPRESENTATIVE	CONCURRENCE/
DATE		DATE

ATTACHMENT A
DATA SHEET DOCUMENTING
CUSTOMER SPECIFIC DATA ANALYSIS REQUIREMENTS




FIGURE 9
 TYPICAL W SERIES 44 S/G CROSS SECTIONAL VIEW

IR-ISI-102
REV. 0

DATA DOCUMENTS

STEAM GENERATOR A
DATA DOCUMENTS

DATA BASE REPORT

ALL TUBES SORTED BY ROW COLUMN

GENERATOR A

CE - CPL - H.B.ROBINSON

COMPONENT : SG #1 (A)

OUTAGE : 8705RB

ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
1 5	05/09/87	AH07	0.0		0	0.0To 0.0	H	6C-HTE
1 10	05/09/87	AH07	0.0		0	0.0To 0.0	H	6C-HTE
1 15	05/09/87	AH07	0.0		0	0.0To 0.0	H	6C-HTE
1 18	05/09/87	AH07	0.0		0	0.0To 0.0	H	6C-HTE
1 32	05/09/87	AH07	0.0		0	0.0To 0.0	H	6C-HTE
1 35	05/09/87	AH07	0.0		0	0.0To 0.0	H	6C-HTE
1 43	05/09/87	AH07	0.0		0	0.0To 0.0	H	6C-HTE
1 49	05/09/87	AH07	0.0		0	0.0To 0.0	H	6C-HTE
1 60	05/09/87	AH07	0.0		0	0.0To 0.0	H	6C-HTE
1 66	05/09/87	AH07	0.0		0	0.0To 0.0	H	6C-HTE
1 75	05/09/87	AH07	0.0		0	0.0To 0.0	H	6C-HTE
1 80	05/09/87	AH07	0.0		0	0.0To 0.0	H	6C-HTE
2 4	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
2 5	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
2 15	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
2 22	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
2 31	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
2 55	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
2 60	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
2 66	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
2 69	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
2 72	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
2 77	05/09/86	AH08	0.0		0	0.0To 0.0	H	6C-HTE
2 83	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
3 8	05/09/87	AH06	0.6		18 3C	26.2To 0.0	H	CTE-HTE
3 13	05/09/87	AH06	0.0		0	0.0To 0.0	H	CTE-HTE
3 64	05/09/87	AH06	0.0		0	0.0To 0.0	H	CTE-HTE
3 73	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
3 84	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
4 15	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
4 21	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
4 24	05/09/87	AH06	0.0		0	0.0To 0.0	H	CTE-HTE
4 29	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
4 31	05/09/87	AH06	0.0		0	0.0To 0.0	H	CTE-HTE
4 56	05/09/87	AH06	0.0		0	0.0To 0.0	H	CTE-HTE
4 63	05/09/87	AH06	0.0		0	0.0To 0.0	H	CTE-HTE
4 87	05/09/87	AH06	0.0		0	0.0To 0.0	H	6C-HTE
5 6	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
5 11	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
5 36	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
5 39	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
5 67	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
5 71	05/09/87	AH06	0.0		0	0.0To 0.0	H	CTE-HTE
5 78	05/09/87	AH06	0.0		0	0.0To 0.0	H	CTE-HTE
5 81	05/09/87	AH06	0.0		0	0.0To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #1 (A)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
6 2	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
6 8	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
6 20	05/08/87	AH01	1.2	DNT	0	1H 33.6To 0.0	H	CTE-HTE
6 20	05/08/87	AH01	1.9	DNT	0	FBH 4.1To 0.0	H	CTE-HTE
6 40	05/08/87	AH02	4.0	CU	0	HTS 1.4To 0.0	H	CTE-HTE
6 51	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
6 52	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
6 63	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
6 86	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
6 88	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
6 90	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
7 25	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
7 37	05/08/87	AH02	1.1	CU	0	HTS 2.7To 0.0	H	CTE-HTE
7 43	05/08/87	AH02	0.8	CU	0	HTS 1.7To 0.0	H	CTE-HTE
7 56	05/09/87	AH06	3.1	DNT	0	3C 25.7To 0.0	H	CTE-HTE
7 56	05/09/87	AH06	1.0	DNT	0	1C 47.7To 0.0	H	CTE-HTE
7 72	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
7 77	05/09/87	AH04	1.7	DNT	0	5C 38.7To 0.0	H	CTE-HTE
8 5	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
8 6	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
8 11	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
8 14	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
8 17	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
8 26	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
8 30	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
8 50	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
8 69	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
8 82	05/09/87	AH05	1.2		12	1C 25.2To 0.0	H	CTE-HTE
9 22	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
9 34	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
9 48	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
9 59	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
9 66	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
9 85	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
9 87	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
9 88	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
9 89	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
10 3	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
10 6	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
10 38	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
10 53	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
10 55	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
10 62	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
10 63	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
10 72	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #1 (A)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
10 79	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
10 81	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
10 90	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
11 8	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
11 11	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
11 12	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
11 13	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
11 16	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
11 17	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
11 29	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
11 43	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
11 71	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
11 86	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
12 25	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
12 41	05/09/87	AH05	3.9	DNT	0 3H	27.7To 0.0	H	CTE-HTE
12 46	05/09/87	AH06	0.0		0	0.0To 0.0	H	CTE-HTE
12 49	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
12 60	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
12 84	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
13 5	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
13 19	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
13 24	05/08/87	AH01	2.3	DNT	0 HTS	0.0To 0.0	H	CTE-HTE
13 25	05/08/87	AH01	1.9	DNT	0 1H	30.8To 0.0	H	CTE-HTE
13 28	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
13 33	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
13 37	05/09/87	AH05	3.5	DNT	0 2H	25.7To 0.0	H	CTE-HTE
13 53	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
13 57	05/09/87	AH04	1.5	DNT	0 2H	22.2To 0.0	H	CTE-HTE
13 58	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
13 59	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
13 72	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
13 80	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
13 88	05/09/87	AH07	3.4	CU	0 CTS	9.4To 0.0	H	CTE-HTE
14 6	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
14 9	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
14 27	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
14 42	05/08/87	AH02	4.6	APT	0 1C	17.9To 0.0	H	CTE-HTE
14 64	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
14 68	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
14 75	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
14 78	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
14 83	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
14 85	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
15 12	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
15 15	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON

COMPONENT : SG #1 (A)

OUTAGE : 8705RB

ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
15 22	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
15 47	05/09/87	AH06	2.6	DNT	0	6C 4.4To 0.0	H	CTE-HTE
15 56	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
15 66	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
15 79	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
16 8	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
16 13	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
16 19	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
16 21	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
16 25	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
16 35	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
16 44	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
16 52	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
16 60	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
16 69	05/09/87	AH04	1.9	DNT	0	2H 21.1To 0.0	H	CTE-HTE
16 69	05/09/87	AH04	7.2	DNT	0	1H 14.3To 0.0	H	CTE-HTE
16 73	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
16 81	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
17 55	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
17 82	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
17 87	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
18 17	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
18 23	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
18 29	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
18 33	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
18 40	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
18 44	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
18 48	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
18 49	05/08/87	AH03	7.3	DNT	0	6H 0.0To 0.0	H	CTE-HTE
18 52	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
18 67	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
18 69	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
18 75	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
18 86	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
19 6	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
19 10	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
19 28	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
19 36	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
19 48	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
19 53	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
19 59	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
19 65	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
19 68	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
20 26	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
20 30	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #1 (A)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
20 42	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
20 50	05/08/87	AH03	1.1	DNT	0	HTS 2.4To 0.0	H	CTE-HTE
20 72	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
20 81	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
20 84	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
21 7	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
21 12	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
21 16	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
21 38	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
21 54	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
21 61	05/09/87	AH05	2.5	DNT	0	2H 9.0To 0.0	H	CTE-HTE
21 81	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
22 9	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
22 20	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
22 23	05/08/87	AH01	1.9		1	1H 23.1To 0.0	H	CTE-HTE
22 23	05/08/87	AH01	1.6	DNT	0	3H 37.4To 0.0	H	CTE-HTE
22 45	05/08/87	AH03	2.7	DNT	0	HTS 24.9To 0.0	H	CTE-HTE
22 45	05/08/87	AH03	2.0	DNT	0	HTS 23.8To 0.0	H	CTE-HTE
22 75	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
23 31	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
23 37	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
23 55	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
23 60	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
23 67	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
23 77	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
23 79	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
23 83	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
24 9	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
24 11	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
24 16	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
24 18	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
24 19	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
24 36	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
24 36	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
24 41	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
24 49	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
24 57	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
24 63	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
24 73	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
24 78	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
25 54	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
25 60	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
25 70	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
26 14	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
26 24	05/08/87	AH01	1.5		3	5H 37.7To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #1 (A)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
26 28	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
26 38	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
26 40	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
26 43	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
26 44	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
27 11	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
27 35	05/08/87	AH02	3.4	DNT	0	FBH 18.1To 0.0	H	CTE-HTE
27 45	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
27 53	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
27 56	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
27 61	05/09/87	AH04	1.5	DNT	0	5C 40.1To 0.0	H	CTE-HTE
27 65	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
27 69	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
27 75	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
27 77	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
28 18	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
28 24	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
28 29	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
28 36	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
28 51	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
28 58	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
28 81	05/09/87	AH05	1.5	DNT	0	4H 4.0To 0.0	H	CTE-HTE
28 81	05/09/87	AH05	1.3	DNT	0	4C 11.2To 0.0	H	CTE-HTE
28 81	05/09/87	AH05	2.0	DNT	0	4H 9.5To 0.0	H	CTE-HTE
29 13	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
29 18	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
29 33	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
29 71	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
29 74	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
29 81	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
30 30	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
30 39	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
30 46	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
30 50	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
30 54	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
30 60	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
30 67	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
30 76	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
30 77	05/09/87	AH05	0.0		0	0.0To 0.0	H	CTE-HTE
31 26	05/08/87	AH01	0.0		0	0.0To 0.0	H	CTE-HTE
31 41	05/08/87	AH02	0.0		0	0.0To 0.0	H	CTE-HTE
31 47	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
31 56	05/08/87	AH03	0.0		0	0.0To 0.0	H	CTE-HTE
31 64	05/09/87	AH04	0.0		0	0.0To 0.0	H	CTE-HTE
31 72	05/09/87	AH05	1.2	DNT	0	1C 33.3To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #1 (A)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
31 72	05/09/87	AH05	1.9	DNT	0	1H 37.4To	0.0 H	CTE-HTE
32 22	05/08/87	AH01	1.4	DNT	0	HTS 16.9To	0.0 H	CTE-HTE
32 22	05/08/87	AH01	1.4	DNT	0	HTS 14.5To	0.0 H	CTE-HTE
32 22	05/08/87	AH01	4.1	DNT	0	HTS 15.2To	0.0 H	CTE-HTE
32 27	05/08/87	AH01	0.0		0	0.0To	0.0 H	CTE-HTE
32 34	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
32 36	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
32 45	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
32 56	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
32 62	05/09/87	AH04	0.0		0	0.0To	0.0 H	CTE-HTE
33 23	05/08/87	AH01	0.0		0	0.0To	0.0 H	CTE-HTE
33 25	05/08/87	AH01	0.8		22	4C 4.5To	0.0 H	CTE-HTE
33 25	05/08/87	AH01	1.4		13	5C 33.8To	0.0 H	CTE-HTE
33 25	05/08/87	AH01	1.4		22	5C 23.7To	0.0 H	CTE-HTE
33 25	05/08/87	AH01	3.2		14	5H 43.1To	0.0 H	CTE-HTE
33 25	05/08/87	AH01	2.3	DNT	0	4C 5.7To	0.0 H	CTE-HTE
33 25	05/08/87	AH01	8.3	DNT	0	5H 44.1To	0.0 H	CTE-HTE
33 25	05/08/87	AH01	2.4	DNT	0	5C 34.6To	0.0 H	CTE-HTE
33 57	05/09/87	AH04	0.0		0	0.0To	0.0 H	CTE-HTE
33 66	05/09/87	AH04	0.0		0	0.0To	0.0 H	CTE-HTE
33 71	05/09/87	AH05	3.9	DNT	0	6H 10.8To	0.0 H	CTE-HTE
33 73	05/09/87	AH04	3.8	DNT	0	6H 11.2To	0.0 H	CTE-HTE
34 17	05/08/87	AH01	0.0		0	0.0To	0.0 H	CTE-HTE
34 22	05/08/87	AH01	0.0		0	0.0To	0.0 H	CTE-HTE
34 27	05/08/87	AH01	0.0		0	0.0To	0.0 H	CTE-HTE
34 31	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
34 49	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
34 58	05/09/87	AH04	0.0		0	0.0To	0.0 H	CTE-HTE
34 69	05/09/87	AH05	17.3	DNT	0	1H 22.6To	0.0 H	CTE-HTE
34 70	05/09/87	AH04	2.9	DNT	0	4A -8.3To	0.0 H	CTE-HTE
35 29	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
35 37	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
35 43	05/08/87	AH03	1.8	DNT	0	2C 30.2To	0.0 H	CTE-HTE
35 62	05/09/87	AH04	0.0		0	0.0To	0.0 H	CTE-HTE
35 73	05/09/87	AH04	0.0		0	0.0To	0.0 H	CTE-HTE
36 33	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
36 52	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
36 56	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
37 21	05/08/87	AH01	9.7	DNT	0	3A 0.0To	0.0 H	CTE-HTE
37 26	05/08/87	AH01	0.0		0	0.0To	0.0 H	CTE-HTE
37 30	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
37 32	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
37 43	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
37 48	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
37 64	05/09/87	AH04	1.0	DNT	0	1C 33.7To	0.0 H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #1 (A)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
37 64	05/09/87	AH04	2.1	DNT	0	1H 6.1To	0.0 H	CTE-HTE
37 67	05/09/87	AH04	0.0		0	0.0To	0.0 H	CTE-HTE
37 73	05/09/87	AH04	0.0		0	0.0To	0.0 H	CTE-HTE
38 42	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
38 57	05/09/87	AH04	0.0		0	0.0To	0.0 H	CTE-HTE
38 69	05/09/87	AH04	0.0		0	0.0To	0.0 H	CTE-HTE
39 25	05/08/87	AH01	0.0		0	0.0To	0.0 H	CTE-HTE
39 38	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
39 40	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
39 45	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
39 52	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
39 52	05/08/87	AH03	2.9	PV	0	1C 16.8To	0.0 H	CTE-HTE
39 59	05/09/87	AH04	0.0		0	0.0To	0.0 H	CTE-HTE
39 60	05/09/87	AH04	0.0		0	0.0To	0.0 H	CTE-HTE
40 33	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
40 60	05/09/87	AH04	0.0		0	0.0To	0.0 H	CTE-HTE
41 28	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
41 36	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
41 40	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
41 42	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
41 46	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
41 47	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
42 44	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
42 45	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
42 50	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
43 37	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
43 41	05/08/87	AH02	0.0		0	0.0To	0.0 H	CTE-HTE
43 56	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
44 36	05/08/87	AH02	3.0	APT	0	1H 2.9To	0.0 H	CTE-HTE
44 43	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
44 44	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
44 54	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
45 45	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE
45 51	05/08/87	AH03	0.0		0	0.0To	0.0 H	CTE-HTE

Number of Listings : 349
Number of Tubes : 330
Number of Indications : 55

IR-ISI-102
REV. 0

PRIMARY DATA ANALYSIS

DDA-4 SHEETS

GENERATOR A

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH01				2	A	HOT	AH01		AH01	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRO						A720SFRM REEL AH01 CIRCOSTA SA OPER: BIPES TU CAL STD: Z-3922			IIA 05/08/87 II 05/08/87	
11	6	2					CTE-HTE			
11	10	3					CTE-HTE			
11	8	5					CTE-HTE			
11	13	5					CTE-HTE			
11	19	6					CTE-HTE			
11	14	6					CTE-HTE			
11	10	6					CTE-HTE			
11	8	6					CTE-HTE			
11	5	6					CTE-HTE			
11	21	7					CTE-HTE			
11	16	8					CTE-HTE			
11	11	8					CTE-HTE			
11	6	8					CTE-HTE			
11	14	9					CTE-HTE			
11	22	9					CTE-HTE			
11	24	9					CTE-HTE			
						OPER: KLATT M			II 05/08/87	
11	19	10					CTE-HTE			
11	5	11					CTE-HTE			
11	8	11					CTE-HTE			
11	24	11					CTE-HTE			
11	27	11					CTE-HTE			
11	21	12					CTE-HTE			
11	15	12					CTE-HTE			
11	11	13					CTE-HTE			
11	16	13					CTE-HTE			
11	29	13					CTE-HTE			
11	26	14					CTE-HTE			
11	8	14					CTE-HTE			
11	15	15					CTE-HTE			
11	24	16					CTE-HTE			
11	21	16					CTE-HTE			
11	11	16					CTE-HTE			
11	8	17					CTE-HTE			
11	18	17					CTE-HTE			
11	34	17					CTE-HTE			
11	29	18					CTE-HTE			
11	28	18					CTE-HTE			
11	24	18					CTE-HTE			
11	13	19					CTE-HTE			
11	16	19					CTE-HTE			
11	24	19					CTE-HTE			
11	22	20					CTE-HTE			
PAGE 1 OF 2				EVALUATOR <i>S. Cirosta</i>			LEVEL <i>TIA</i>			

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH01_			2	A_	HOT _	AH01		AH01	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
11	6	20	1.94	191	DNT	1	FBH	+ 4.1	CTE-HTE
			1.16	193	DNT	1	1H	+ 33.6	CTE-HTE
11	16	21							CTE-HTE
11	37	21	9.73	186	DNT	1	3A	+ 0.0	CTE-HTE
11	34	22							CTE-HTE
11	32	22	1.43	198	DNT	1	HTS	+ 14.5	CTE-HTE
			4.08	190	DNT	1	HTS	+ 15.2	CTE-HTE
			1.40	192	DNT	1	HTS	+ 16.9	CTE-HTE
11	15	22							CTE-HTE
11	9	22							CTE-HTE
11	18	23							CTE-HTE
11	22	23	1.59	194	DNT	1	3H	+ 37.4	CTE-HTE
			1.89	193	<20	1	1H	+ 23.1	CTE-HTE
11	33	23							CTE-HTE
11	28	24							CTE-HTE
11	26	24	1.48	179	<20	1	5H	+ 37.7	CTE-HTE
11	13	24	2.26	197	DNT	1	HTS	+ 0.0	CTE-HTE
11	7	25							CTE-HTE
11	13	25	1.88	191	DNT	1	1H	+ 30.8	CTE-HTE
							OPER: WITT RM		II 05/08/87
11	16	25							CTE-HTE
11	33	25	0.84	160	22	1	4C	+ 4.5	CTE-HTE
			2.25	180	DNT	1	4C	+ 5.7	CTE-HTE
			1.35	160	22	1	5C	+ 23.7	CTE-HTE
			1.38	169	<20	1	5C	+ 33.8	CTE-HTE
			2.36	186	DNT	1	5C	+ 34.6	CTE-HTE
			8.30	189	DNT	1	5H	+ 44.1	CTE-HTE
			3.20	168	<20	1	5H	+ 43.1	CTE-HTE
11	39	25							CTE-HTE
11	37	26							CTE-HTE
11	31	26							CTE-HTE
11	20	26							CTE-HTE
11	8	26							CTE-HTE
11	14	27							CTE-HTE
11	32	27							CTE-HTE
11	34	27							CTE-HTE
END REEL AH01									
PAGE 2 OF 2			EVALUATOR <i>B. Riccio</i>				LEVEL <i>TH</i>		

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH01_			2	A_	HOT	AH01		AH01	05/08/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
11	6	20	1.94	191	DNT	1	FBH + 4.1	CTE-HTE
			1.16	193	DNT	1	1H + 33.6	CTE-HTE
11	16	21						CTE-HTE
11	37	21	9.73	186	DNT	1	3A + 0.0	CTE-HTE
11	34	22						CTE-HTE
11	32	22	1.43	198	DNT	1	HTS + 14.5	CTE-HTE
			4.08	190	DNT	1	HTS + 15.2	CTE-HTE
			1.40	192	DNT	1	HTS + 16.9	CTE-HTE
11	15	22						CTE-HTE
11	9	22						CTE-HTE
11	18	23						CTE-HTE
11	22	23	1.59	194	DNT	1	3H + 37.4	CTE-HTE
			1.89	193	<20	1	1H + 23.1	CTE-HTE
11	33	23						CTE-HTE
11	28	24						CTE-HTE
11	26	24	1.48	179	<20	1	5H + 37.7	CTE-HTE
11	13	24	2.26	197	DNT	1	HTS + 0.0	CTE-HTE
11	7	25						CTE-HTE
11	13	25	1.88	191	DNT	1	1H + 30.8	CTE-HTE
OPER: WITT RM II 05/08/87								
11	16	25						CTE-HTE
11	33	25	0.84	160	22	1	4C + 4.5	CTE-HTE
			2.25	180	DNT	1	4C + 5.7	CTE-HTE
			1.35	160	22	1	5C + 23.7	CTE-HTE
			1.38	169	<20	1	5C + 33.8	CTE-HTE
			2.36	186	DNT	1	5C + 34.6	CTE-HTE
			8.30	189	DNT	1	5H + 44.1	CTE-HTE
			3.20	168	<20	1	5H + 43.1	CTE-HTE
11	39	25						CTE-HTE
11	37	26						CTE-HTE
11	31	26						CTE-HTE
11	20	26						CTE-HTE
11	8	26						CTE-HTE
11	14	27						CTE-HTE
11	32	27						CTE-HTE
11	34	27						CTE-HTE
END REEL AH01								
INDICATION RESOLUTION								
11	33	25	0.84	160	22	1	4C + 4.5	PS
			1.35	160	22	1	5C + 23.7	PS
END RESOLUTIONS BY : WEBER DD LIII 05/10/87								

PAGE 2 OF 2	EVALUATOR <i>Danell D. Weber</i>	LEVEL III
-------------	----------------------------------	-----------

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH02_				2	A	HOT	AH02		AH02	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRD						A720SFRM REEL AH02 CIRCOSTA SA OPER: WITT RM CAL STD: Z-3922			IIA 05/08/87 II 05/08/87	
11	41	28							CTE-HTE	
11	26	28							CTE-HTE	
11	19	28							CTE-HTE	
11	13	28							CTE-HTE	
11	4	29							CTE-HTE	
11	11	29							CTE-HTE	
11	18	29							CTE-HTE	
11	28	29							CTE-HTE	
11	35	29							CTE-HTE	
11	37	30							CTE-HTE	
11	30	30							CTE-HTE	
11	20	30							CTE-HTE	
11	8	30							CTE-HTE	
11	23	31							CTE-HTE	
						END CIRCOSTA START TIERNEY				
11	34	31							CTE-HTE	
11	37	32							CTE-HTE	
11	1	32				RND				
11	13	33							CTE-HTE	
11	18	33							CTE-HTE	
11	29	33							CTE-HTE	
11	36	33							CTE-HTE	
11	40	33							CTE-HTE	
11	32	34							CTE-HTE	
11	9	34							CTE-HTE	
11	1	35				RND				
11	16	35							CTE-HTE	
11	27	35	3.44	190	DNT	1	FBH	+	18.1	
11	44	36	3.01	59	APT	6	1H	+	2.9	
11	41	36							CTE-HTE	
11	32	36							CTE-HTE	
11	28	36							CTE-HTE	
11	24	36							CTE-HTE	
11	19	36							CTE-HTE	
11	5	36							CTE-HTE	
11	7	37	1.10	354	CU	1	HTS	+	2.7	
11	23	37							CTE-HTE	
11	35	37							CTE-HTE	
11	43	37							CTE-HTE	
11	39	38							CTE-HTE	
11	26	38							CTE-HTE	
PAGE 1 OF 2				EVALUATOR <i>Mark L. Tierney</i>				LEVEL <i>IIA</i>		

PLANT	UNIT#	S/G	LEG	REEL	TD	REEL	DATE
CP&L/HBR DDAH02_	2	A	HDT	AH02		AH02	05/08/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
11	21	38						CTE-HTE
11	10	38						CTE-HTE
11	5	39						CTE-HTE
11	30	39						CTE-HTE
11	41	40						CTE-HTE
11	39	40						CTE-HTE
11	26	40						CTE-HTE
11	18	40						CTE-HTE
11	6	40	4.03	13	CU	1	HTS + 1.4	CTE-HTE
11	24	41						CTE-HTE
11	31	41						CTE-HTE
11	43	41						CTE-HTE
11	41	42						CTE-HTE
11	38	42						CTE-HTE
11	20	42						CTE-HTE
11	14	42	4.58	57	APT	6	1C + 17.9	CTE-HTE
11	1	43			RND			
11	7	43	0.83	11	CU	1	HTS + 1.7	CTE-HTE
END REEL AH02								

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH03_				2	A	HOT	AH03		AH03	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRD						A720SFRM REEL AH03 TURNING GA OPER:WITT R CAL STD:Z-3922			LIIA 05/08/87 LII 05/08/87	
11	11	43								CTE-HTE
11	26	43								CTE-HTE
11	35	43	1.83	187	DNT	1	2C	+	30.2	CTE-HTE
11	37	43								CTE-HTE
11	44	43								CTE-HTE
11	44	44								CTE-HTE
11	42	44								CTE-HTE
11	26	44								CTE-HTE
11	18	44								CTE-HTE
11	16	44								CTE-HTE
11	22	45	2.72	182	DNT	1	HTS	+	24.9	CTE-HTE
			2.03	182	DNT	1	HTS	+	23.8	CTE-HTE
11	27	45								CTE-HTE
11	32	45								CTE-HTE
11	39	45								CTE-HTE
11	42	45								CTE-HTE
11	45	45								CTE-HTE
11	41	46								CTE-HTE
11	30	46								CTE-HTE
11	12	46			RND					CTE-HTE
11	15	47			RND					CTE-HTE
						OPER:ATKINSON B				
11	31	47								CTE-HTE
11	41	47								CTE-HTE
11	37	48								CTE-HTE
11	19	48								CTE-HTE
11	18	48								CTE-HTE
11	9	48								CTE-HTE
11	1	49			RNT					CTE-HTE
11	12	49								CTE-HTE
11	18	49	7.25	191	DNT	1	6H	+	0.0	CTE-HTE
11	24	49								CTE-HTE
11	34	49								CTE-HTE
11	42	50								CTE-HTE
11	30	50								CTE-HTE
11	20	50	1.07	189	DNT	1	HTS	+	2.4	CTE-HTE
11	8	50								CTE-HTE
11	6	51								CTE-HTE
11	28	51								CTE-HTE
11	45	51								CTE-HTE
11	39	52	2.94	195	PV	1	1C	+	16.8	CTE-HTE
11	36	52								CTE-HTE
PAGE 1 OF 2				EVALUATOR: <i>May Tarning</i>				LEVEL <i>IIA</i>		

PLANT				UNIT#	S/G	LEG	REEL	TD	REEL	DATE
CP&L/HBR DDAH03_				2	A	HOT	AH04		AH04	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
						PRO	A720SFRM			
							REEL AH04			
							TERNING GA			LIIA 05/09/87
							OPER:KLATT MJ			LII 05/08/87
							CAL STD:Z-3922			
11	15	56								CTE-HTE
11	7	56				RBD	PARTIAL DATA HOT LEG			CTE-HTE
11	4	56				RNT				
11	13	57	1.45	187		DNT	1	2H	+ 22.2	CTE-HTE
11	24	57								CTE-HTE
11	33	57								CTE-HTE
11	38	57								CTE-HTE
11	34	58								CTE-HTE
11	28	58								CTE-HTE
11	13	58								CTE-HTE
11	9	59								CTE-HTE
11	13	59								CTE-HTE
11	19	59								CTE-HTE
11	39	59								CTE-HTE
11	40	60								CTE-HTE
11	39	60								CTE-HTE
11	30	60								CTE-HTE
11	25	60								CTE-HTE
11	23	60								CTE-HTE
11	16	60								CTE-HTE
11	12	60								CTE-HTE
11	2	60				RNT				
11	1	60				RNT				
11	27	61	1.50	193		DNT	1	5C	+ 40.1	CTE-HTE
11	35	62								CTE-HTE
11	32	62								CTE-HTE
11	10	62								CTE-HTE
11	4	63				RNT				
11	10	63								CTE-HTE
11	24	63								CTE-HTE
11	37	64	1.02	195		DNT	1	1C	+ 33.7	CTE-HTE
			2.06	192		DNT	1	1H	+ 6.1	CTE-HTE
11	31	64								CTE-HTE
11	14	64								CTE-HTE
11	3	64				RNT				
11	19	65								CTE-HTE
11	27	65								CTE-HTE
11	33	66								CTE-HTE
11	15	66								CTE-HTE
11	9	66								CTE-HTE
11	2	66				RNT				
11	1	66				RNT				
OPER:ATKINSON B										
PAGE 1 OF 2		EVALUATOR <i>Ray Terrell</i>					LEVEL <i>IIA</i>			

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH03_	2	A__	HOT __	AH04		AH04	05/08/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
11	5	67						CTE-HTE
11	18	67						CTE-HTE
11	23	67						CTE-HTE
11	30	67						CTE-HTE
11	37	67						CTE-HTE
11	19	68						CTE-HTE
11	14	68						CTE-HTE
11	2	69			RNT			
11	8	69						CTE-HTE
11	16	69	7.19	191	DNT	1	1H + 14.3	CTE-HTE
			1.88	191	DNT	1	2H + 21.1	CTE-HTE
11	18	69						CTE-HTE
11	27	69						CTE-HTE
11	38	69						CTE-HTE
11	34	70	2.90	193	DNT	1	4A - 8.3	CTE-HTE
11	25	70						CTE-HTE
11	5	71			RNT			
11	11	71						CTE-HTE
11	29	71						CTE-HTE
11	20	72						CTE-HTE
11	13	72						CTE-HTE
11	10	72						CTE-HTE
11	7	72						CTE-HTE
11	2	72			RNT			
11	3	73			RNT			
11	16	73						CTE-HTE
11	24	73						CTE-HTE
11	33	73	3.82	191	DNT	1	6H + 11.2	CTE-HTE
11	35	73						CTE-HTE
11	37	73						CTE-HTE
11	29	74						CTE-HTE
11	1	75			RNT			
11	14	75						CTE-HTE
11	18	75						CTE-HTE
11	22	75						CTE-HTE
11	27	75						CTE-HTE
11	30	76						CTE-HTE
11	2	77			RNT			
11	7	77	1.71	193	DNT	1	5C + 38.7	CTE-HTE
11	27	77						CTE-HTE
END REEL AH04								

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH05	2	A	HOT	AH05		AH05	05/09/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
----	-----	-----	-------	-----	---	-----	----------	--------

					PRO		A720SFRM REEL AH05 CIRCOSTA SA OPER: ATKINSON BM CAL STD: Z-3922	LIIA 05/09/87 LII 05/09/87
11	30	77						CTE-HTE
11	24	78						CTE-HTE
11	14	78						CTE-HTE
11	5	78			RND			
11	10	79						CTE-HTE
11	15	79						CTE-HTE
11	23	79						CTE-HTE
11	13	80						CTE-HTE
11	1	80			RND			
11	5	81			RND			
11	10	81						CTE-HTE
11	16	81						CTE-HTE
11	20	81						CTE-HTE
11	28	81	1.26	190	DNT	1	4C + 11.2	CTE-HTE
			2.02	192	DNT	1	4H + 9.5	CTE-HTE
			1.45	192	DNT	1	4H + 4.0	CTE-HTE
11	29	81						CTE-HTE
11	17	82						CTE-HTE
11	8	82	1.17	172	<20	1	1C + 25.2	CTE-HTE
11	2	83			RND			
11	14	83						CTE-HTE
11	23	83						CTE-HTE
11	20	84						CTE-HTE
11	12	84						CTE-HTE
11	3	84			RND			
11	9	85						CTE-HTE
11	14	85						CTE-HTE
11	18	86						CTE-HTE
11	11	86						CTE-HTE
11	6	86						CTE-HTE
11	4	87			RND			
11	9	87						CTE-HTE
11	17	87						CTE-HTE
11	13	88			RBD			
							POSSIBLE INDICATION AT 5H +12.5"	
11	9	88						CTE-HTE
11	6	88						CTE-HTE
11	9	89						CTE-HTE
11	10	90						CTE-HTE
11	6	90						CTE-HTE
11	21	81						CTE-HTE
11	23	77						CTE-HTE

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH06_				2	A	HOT	AH06		AH06	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
						PRO	A680SLDF			
							REEL AH06			
							LYNCH DE			LIIA 05/09/87
							OPER: WITT RW			LII 05/09/87
							CAL STD: Z-3922			
11	2	4								6C-HTE
11	1	5				RTI				6H-HTE
11	2	5								6C-HTE
11	3	8	0.57	163	<20	1	3C	+	26.2	CTE-HTE
11	1	10				RTI				6H-HTE
11	3	13								CTE-HTE
11	1	15				RTI				6H-HTE
11	2	15								6C-HTE
11	4	15								6C-HTE
11	1	18				RTI				6H-HTE
11	4	21								6C-HTE
11	2	22								6C-HTE
11	4	24								CTE-HTE
11	2	31								6C-HTE
11	4	31								CTE-HTE
11	1	32				RTI				6H-HTE
11	1	35				RTI				6H-HTE
11	1	43				RTI				6H-HTE
11	12	46								CTE-HTE
11	15	47	2.64	183	DNT	1	6C	+	4.4	CTE-HTE
11	1	49				RTI				6H-HTE
11	2	55								6C-HTE
11	4	56								CTE-HTE
11	2	60								6C-HTE
11	1	60				RTI				6H-HTE
11	4	63								CTE-HTE
11	3	64								CTE-HTE
11	2	66								6C-HTE
11	1	66				RTI				6H-HTE
11	2	69								6C-HTE
11	5	71								CTE-HTE
11	2	72								6C-HTE
11	1	75				RND				
11	2	77				RTI				6H-HTE
11	3	73								6C-HTE
11	7	56	1.04	192	DNT	1	1C	+	47.7	CTE-HTE
			3.08	195	DNT	3	3C	+	25.7	CTE-HTE
11	5	78								CTE-HTE
11	1	80				RTI				6H-HTE
11	5	81								CTE-HTE
11	2	83								6C-HTE
11	3	84								6C-HTE
11	4	87								6C-HTE
PAGE 1 OF 2				EVALUATOR <i>[Signature]</i>				LEVEL <i>III</i>		

[illegible]

[illegible]

SECONDARY DATA ANALYSIS

DDA-4 SHEETS

GENERATOR A

NOTE: These secondary data analysis sheets are provided for information and have no effect on the results listings except where differences were resolved as required by the analysis procedure. Resolutions are identified on the primary DDA-4 sheets.

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH01S			2	A	HOT	AH01		AH01	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
						PRO	A720SFRM REEL AH01 TIERNEY MG OPER: BIPES TU CAL STD: Z-3922		IIA 05/09/87 II 05/08/87
11	6	2							CTE-HTE
11	10	3							CTE-HTE
11	2	4				RNT			
11	1	5				RNT			
11	2	5				RNT			
11	8	5							CTE-HTE
11	13	5							CTE-HTE
11	19	6	2.30	195	DNT	1	CTS	+ 15.1	CTE-HTE
11	14	6							CTE-HTE
11	10	6							CTE-HTE
11	8	6							CTE-HTE
11	5	6							CTE-HTE
11	21	7							CTE-HTE
11	16	8							CTE-HTE
11	11	8							CTE-HTE
11	6	8							CTE-HTE
11	3	8				RNT			
11	14	9							CTE-HTE
11	22	9							CTE-HTE
11	24	9							CTE-HTE
11	19	10							CTE-HTE
11	1	10				RNT			
11	5	11							CTE-HTE
11	8	11							CTE-HTE
11	24	11							CTE-HTE
11	27	11							CTE-HTE
11	21	12							CTE-HTE
11	15	12							CTE-HTE
11	11	13							CTE-HTE
11	3	13				RNT			
11	16	13							CTE-HTE
11	29	13	5.56	77	APT	6	2C	+ 16.9	CTE-HTE
11	26	14							CTE-HTE
11	8	14							CTE-HTE
11	1	15				RNT			
11	2	15				RNT			
11	4	15				RNT			
11	15	15							CTE-HTE
11	24	16							CTE-HTE
11	21	16							CTE-HTE
11	11	16							CTE-HTE
11	8	17							CTE-HTE
11	18	17							CTE-HTE
PAGE 1 OF 2			EVALUATOR			<i>Mark L. Kearney</i>			LEVEL <i>IIA</i>

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH01S			2	A	HOT	AH01		AH01	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
11	34	17							CTE-HTE
11	29	18							CTE-HTE
11	28	18							CTE-HTE
11	24	18							CTE-HTE
11	1	18			RNT				
11	13	19							CTE-HTE
11	16	19							CTE-HTE
11	24	19							CTE-HTE
11	22	20							CTE-HTE
11	6	20			DNT				CTE-HTE
11	4	21			RNT				
11	16	21							CTE-HTE
11	37	21	10.29	177	DNT	M 1	3A	+	0.0
			3.46	173	DNT	M 1	2A	+	0.0
11	34	22							CTE-HTE
11	32	22							CTE-HTE
11	15	22							CTE-HTE
11	9	22							CTE-HTE
11	2	22			RNT				
11	18	23							CTE-HTE
11	22	23	1.89	193	DNT	1	1H	+	23.0
11	33	23							CTE-HTE
11	28	24							CTE-HTE
11	26	24	4.53	68	APT	6	1H	+	23.7
11	13	24							CTE-HTE
11	4	24			RNT				
11	7	25							CTE-HTE
11	13	25	1.88	191	<20	1	2C	+	31.1
							OPER: HANCOCK R		LII 05/08/87
11	16	25							CTE-HTE
11	33	25	8.26	190	DNT	1	6H	-	3.1
11	39	25							CTE-HTE
11	37	26							CTE-HTE
11	31	26							CTE-HTE
11	20	26							CTE-HTE
11	8	26							CTE-HTE
11	14	27							CTE-HTE
11	32	27							CTE-HTE
11	34	27							CTE-HTE
END REEL AH01									
<div style="display: flex; justify-content: space-between;"> PAGE 2 OF 2 EVALUATOR <i>Mark L. Lunny</i> LEVEL <i>HA</i> </div>									

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH02S			2	A	HOT	AH02		AH02	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
PRO						A720SFRM REEL AH02 TURNING GA OPER: WITT R STD: Z-3922		LIIA 05/10/87 LII 05/10/87	
11	41	28							CTE-HTE
11	26	28							CTE-HTE
11	19	28							CTE-HTE
11	13	28							CTE-HTE
11	4	29	3.19	18	CU	1	HTS	+	4.2
11	11	29							CTE-HTE
11	18	29							CTE-HTE
11	28	29							CTE-HTE
11	35	29							CTE-HTE
11	37	30							CTE-HTE
11	30	30							CTE-HTE
11	20	30							CTE-HTE
11	8	30							CTE-HTE
11	2	31			RNT				
11	4	31			RNT				
11	23	31							CTE-HTE
11	34	31							CTE-HTE
11	37	32							CTE-HTE
11	1	32			RNT				
11	13	33							CTE-HTE
11	18	33							CTE-HTE
11	29	33							CTE-HTE
11	36	33							CTE-HTE
11	40	33	21.73	18	PV	1	HTE	+	15.9
11	32	34							CTE-HTE
11	9	34							CTE-HTE
11	1	35			RNT				
11	16	35							CTE-HTE
11	27	35	3.44	189	DNT	1	FBH	+	17.8
11	44	36							CTE-HTE
11	41	36							CTE-HTE
11	32	36							CTE-HTE
11	28	36	1.50	190	DNT	1	1C	+	10.5
11	24	36							CTE-HTE
11	19	36							CTE-HTE
11	5	36							CTE-HTE
11	7	37	1.54	191	CU	1	HTS	+	2.0
11	23	37							CTE-HTE
11	35	37	10.26	20	PV	1	CTE	+	16.1
11	43	37							CTE-HTE
11	39	38							CTE-HTE
11	26	38							CTE-HTE
11	21	38							CTE-HTE
PAGE 1 OF 2			EVALUATOR <i>Gary Turning</i>				LEVEL <i>II A</i>		

[illegible]

PLANT				UNIT#	S/G	LEG.	REEL	TO	REEL	DATE
CP&L/HBR DDAH03S				2	A	HOT	AH03		AH03	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRO						A720SFRM REEL AH03 TIERNEY MG OPER:WITT R CAL STD:Z-3922			LIIA 05/10/87 05/08/87	
11	11	43								CTE-HTE
11	26	43								CTE-HTE
11	35	43								CTE-HTE
11	37	43								CTE-HTE
11	44	43								CTE-HTE
11	44	44								CTE-HTE
11	42	44								CTE-HTE
11	26	44								CTE-HTE
11	18	44								CTE-HTE
11	16	44								CTE-HTE
11	22	45	2.72	183	DNT	1	HTS	+	24.9	CTE-HTE
			2.03	182	DNT	1	HTS	+	23.8	CTE-HTE
4 HR. CALIBRATION MISSED										
11	27	45								CTE-HTE
11	32	45								CTE-HTE
11	39	45								CTE-HTE
11	42	45								CTE-HTE
11	45	45								CTE-HTE
11	41	46								CTE-HTE
11	30	46								CTE-HTE
11	12	46								CTE-HTE
11	15	47								CTE-HTE
RNT RNT						OPER: ATKINSON B			LII 05/08/87	
11	31	47								CTE-HTE
11	41	47								CTE-HTE
11	37	48								CTE-HTE
11	19	48								CTE-HTE
11	18	48								CTE-HTE
11	9	48								CTE-HTE
11	12	49								CTE-HTE
11	1	49								CTE-HTE
11	18	49	7.10	191	RNT DNT	1	6H	+	1.3	CTE-HTE
11	24	49								CTE-HTE
11	34	49								CTE-HTE
11	42	50								CTE-HTE
11	30	50								CTE-HTE
11	20	50								CTE-HTE
11	8	50								CTE-HTE
11	6	51								CTE-HTE
11	28	51								CTE-HTE
11	45	51								CTE-HTE
11	39	52	2.94	195	DNT	1	1C	+	17.0	CTE-HTE
11	36	52								CTE-HTE
PAGE 1 OF 2				EVALUATOR <i>Mark L. Tierney</i>				LEVEL <i>IIA</i>		

[illegible]

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH04S				2	A	HOT	AH04		AH04	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRO						A720SFRM REEL AH04 TIERNEY MG OPER:KLATT MJ CAL STD:Z-3922			LIIA 05/10/87 LII 05/08/87	
11	15	56	4.38	197	DNT RNT	1	3C	+	26.1	CTE-HTE
11	7	56								CTE-HTE
11	4	56								
11	13	57								
11	24	57								
11	33	57								
11	38	57								
11	34	58								
11	28	58								
11	13	58								
11	9	59								
11	13	59								
11	19	59								
11	39	59								
11	40	60								
11	39	60								
11	30	60								
11	25	60								
11	23	60								
11	16	60								
11	12	60								
11	2	60								
11	1	60								
11	27	61	1.43	192	RNT RNT DNT	1	5C	+	40.2	CTE-HTE
11	35	62								CTE-HTE
11	32	62								CTE-HTE
11	10	62								CTE-HTE
11	4	63								
11	10	63								
11	24	63								
11	37	64	2.06	192	DNT	1	2H	+	7.1	CTE-HTE
11	31	64								CTE-HTE
11	14	64								CTE-HTE
11	3	64								
11	19	65								
11	27	65								
11	33	66								
11	15	66								
11	9	66								
OPER: ATKINSON B						LII			05/08/87	
11	2	66			RNT					
11	1	66			RNT					
11	5	67								CTE-HTE
PAGE 1 OF 2		EVALUATOR <i>Mark Le-Tourney</i>				LEVEL <i>IIA</i>				

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH04S			2	A	HOT	AH04		AH04	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
11	18	67							CTE-HTE
11	23	67							CTE-HTE
11	30	67							CTE-HTE
11	37	67							CTE-HTE
11	19	68							CTE-HTE
11	14	68							CTE-HTE
11	2	69			RNT				
11	8	69							CTE-HTE
11	16	69	7.19	192	DNT	1	1H	+ 13.9	CTE-HTE
			1.92	192	DNT	1	2H	+ 21.1	CTE-HTE
11	18	69							CTE-HTE
11	27	69							CTE-HTE
11	38	69							CTE-HTE
11	34	70	2.90	193	DNT	1	3A	+ 8.2	CTE-HTE
11	25	70							CTE-HTE
11	5	71			RNT				
11	11	71							CTE-HTE
11	29	71							CTE-HTE
11	20	72							CTE-HTE
11	13	72							CTE-HTE
11	10	72							CTE-HTE
11	7	72							CTE-HTE
11	2	72			RNT				
11	3	73			RNT				
11	16	73							CTE-HTE
11	24	73							CTE-HTE
11	33	73	3.82	191	DNT	1	6H	+ 11.3	CTE-HTE
11	35	73							CTE-HTE
11	37	73							CTE-HTE
11	29	74							CTE-HTE
11	1	75			RNT				
11	14	75							CTE-HTE
11	18	75							CTE-HTE
11	22	75							CTE-HTE
11	27	75							CTE-HTE
11	30	76							CTE-HTE
11	2	77			RNT				
11	7	77							CTE-HTE
11	27	77							CTE-HTE
END REEL AH04									
<div style="display: flex; justify-content: space-between;"> PAGE 2 OF 2 EVALUATOR <i>Mark L. Turner</i> LEVEL <i>IIA</i> </div>									

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH05S				2	A	HOT	AH05		AH05	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
						PRO	A720SFRM REEL AH05 TIERNEY MG OPER: ATKINSON BM STD: Z-3922			
							LIIA 05/10/87 LII 05/09/87			
11	30	77								CTE-HTE
11	24	78								CTE-HTE
11	14	78								CTE-HTE
11	5	78				RNT				
11	10	79								CTE-HTE
11	15	79								CTE-HTE
11	23	79								CTE-HTE
11	13	80								CTE-HTE
11	1	80				RNT				
11	5	81				RNT				
11	10	81								CTE-HTE
11	16	81								CTE-HTE
11	20	81								CTE-HTE
11	28	81								CTE-HTE
11	29	81								CTE-HTE
11	17	82								CTE-HTE
11	8	82	1.17	172		DNT	1	1C	+	25.4
11	2	83				RNT				
11	14	83								CTE-HTE
11	23	83								CTE-HTE
11	20	84								CTE-HTE
11	12	84								CTE-HTE
11	3	84				RNT				
11	9	85								CTE-HTE
11	14	85								CTE-HTE
11	18	86								CTE-HTE
11	11	86								CTE-HTE
11	6	86								CTE-HTE
11	4	87				RNT				
11	9	87								CTE-HTE
11	17	87								CTE-HTE
11	13	88								CTE-HTE
11	9	88								CTE-HTE
11	6	88								CTE-HTE
11	9	89								CTE-HTE
11	10	90								CTE-HTE
11	6	90								CTE-HTE
							END DDAH05S			
<div style="display: flex; justify-content: space-between;"> <div>PAGE 1 OF 1</div> <div>EVALUATOR <i>Mark L. Tierney</i></div> <div>LEVEL <i>IIA</i></div> </div>										

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
HBR DDAH05S/A	2	A	HOT	AH05		AH05	05/09/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
----	-----	-----	-------	-----	---	-----	----------	--------

						PRO	A720SFRM REEL AH05 TIERNEY MG OPER: ATKINSON BM STD: Z-3922	LIIA 05/10/87 LII 05/09/87
11	21	81						CTE-HTE
11	23	77						CTE-HTE
11	31	72	1.21	195	DNT	1	2C + 33.5	CTE-HTE
			1.89	197	DNT	1	2H + 37.3	CTE-HTE
11	33	71	3.88	190	DNT	1	6H + 10.6	CTE-HTE
11	34	69	17.32	186	DNT	1	1H + 22.9	CTE-HTE
11	6	63						CTE-HTE
11	21	61	2.45	192	DNT	1	2H + 8.7	CTE-HTE
11	12	41	3.85	191	DNT	1	3H + 27.5	CTE-HTE
11	13	37	3.52	195	DNT	1	2H + 25.6	CTE-HTE
11	12	25						CTE-HTE
11	11	17	5.84	181	IDV	1	CTS + 0.1 TO + 345.5	CTE-HTE
11	11	12						CTE-HTE
11	11	11	4.00	182	IDV	1	CTS + 0.0 TO + 350.0	CTE-HTE
							END REEL AH05	

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH06S				2	A	HOT	AH06		AH06	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
						PRO	A680SLDF			
							REEL AH06			
							TIERNEY MG			LIIA 05/10/87
							OPER: WITT R			LII 05/09/87
							STD: Z-3922			
11	2	4								6C-HTE
11	1	5				RTI				6H-HTE
11	2	5								6C-HTE
11	3	8								CTE-HTE
11	1	10				RTI				6H-HTE
11	3	13								CTE-HTE
11	1	15				RTI				6H-HTE
11	2	15								6C-HTE
11	4	15								6C-HTE
11	1	18				RTI				6H-HTE
11	4	21								6C-HTE
11	2	22								6C-HTE
11	4	24								CTE-HTE
11	2	31								6C-HTE
11	4	31								CTE-HTE
11	1	32				RTI				6H-HTE
11	1	35				RTI				6H-HTE
11	1	43				RTI				6H-HTE
11	12	46								CTE-HTE
11	15	47								CTE-HTE
11	1	49				RTI				6H-HTE
11	2	55								6C-HTE
11	4	56								CTE-HTE
11	2	60								6C-HTE
11	1	60				RTI				6H-HTE
11	4	63								CTE-HTE
11	3	64								CTE-HTE
11	2	66								6C-HTE
11	1	66				RTI				6H-HTE
11	2	69								6C-HTE
11	5	71								CTE-HTE
11	2	72								6C-HTE
11	1	75				RND				
11	2	77				RTI				6H-HTE
11	3	73								6C-HTE
11	7	56	3.04	192	DNT	1	3C	+	26.2	CTE-HTE
11	5	78								CTE-HTE
11	1	80				RTI				6H-HTE
11	5	81								CTE-HTE
11	2	83								6C-HTE
11	3	84								6C-HTE
11	4	87								6C-HTE
END REEL AH06										
PAGE 1 OF 1		EVALUATOR <i>Mark L. Tierney</i>				LEVEL <i>IIA</i>				

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CPL/HBR DDAH07S.				2	A	HOT	AH07		AH07	05/09/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
						PRO	680BJFRM REEL AH07 TIERNEY MG OPER: WITT R STD: Z-3922	LIIA 05/10/87 LII 05/09/87
11	13	88						CTE-HTE
11	1	80						6C-HTE
11	2	77						6C-HTE
11	1	75						6C-HTE
11	1	66						6C-HTE
11	1	60						6C-HTE
11	1	49						6C-HTE
11	1	43						6C-HTE
11	1	35						6C-HTE
11	1	32						6C-HTE
11	1	18						6C-HTE
11	1	15						6C-HTE
11	1	10						6C-HTE
11	1	5						6C-HTE
							END REEL AH07	

PAGE 1 OF 1	EVALUATOR	Mark L. Tierney	LEVEL	HA
-------------	-----------	-----------------	-------	----

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDAH08_				2	A	HOT	AH08		AH08	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
						PRO	A680BJF REEL AH08 WEBER DD OPER: ATKINSON B CAL STD.: Z-3922			LI II 05/10/86 LII 05/09/87
11	2	77					END REEL AH08			6C-HTE
<div style="display: flex; justify-content: space-between;"> <div>PAGE 1 OF 1</div> <div>EVALUATOR <i>Donald D. Weber</i></div> <div>LEVEL <u>III</u></div> </div>										

EDDY CURRENT DATA SHEET

ACQUISITION LOG

GENERATOR A

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 1

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH01

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

1	6	2	AH-RD	PI	TB	SC
2	10	3	AH-RD		TB	SC
168	2	4	AH-RD	NO TEST		
331	1	5	AH-RD	NO TEST		
3	2	5	AH-RD	NO TEST		
4	8	5	AH-RD		TB	SC
221	13	5	AH-RD		TB	SC
247	19	6	AH-RD		TB	SC
7	14	6	AH-RD		TB	SC
6	10	6	AH-RD		TB	SC
5	8	6	AH-RD		TB	SC
186	5	6	AH-RD		TB	SC
8	21	7	AH-RD		TB	SC
10	16	8	AH-RD		TB	SC
214	11	8	AH-RD		TB	SC
189	6	8	AH-RD		TB	SC
9	3	8	AH-RD	NO TEST		
223	14	9	AH-RD		TB	SC
11	22	9	AH-RD		TB	SC
266	24	9	AH-RD	PI	TB	SC

Shift Supervisor: TB Data Controller: TB Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 2

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH01

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

248	19	10	AH-RD	(MK)	(SP)	
332	1	10	AH-RD	NO TEST		
187	5	11	AH-RD	(MK)	(SP)	
12	8	11	AH-RD	(MK)	(SP)	
13	24	11	AH-RD	(MK)	(SP)	
276	27	11	AH-RD	(MK)	(SP)	
15	21	12	AH-RD	(MK)	(SP)	
14	15	12	AH-RD	(MK)	(SP)	
16	3	13	AH-RD	NO TEST	S	
215	11	13	AH-RD	(MK)	(SP)	
231	16	13	AH-RD	(MK)	(SP)	
17	29	13	AH-RD	(MK)	(SP)	
272	26	14	AH-RD	(MK)	(SP)	
197	8	14	AH-RD	(MK)	(SP)	
333	1	15	AH-RD	NO TEST		
170	2	15	AH-RD	NO TEST		
18	4	15	AH-RD	NO TEST		
228	15	15	AH-RD	(MK)	(SP)	
19	24	16	AH-RD	(MK)	(SP)	
255	21	16	AH-RD PV	(MK)	(SP)	

Shift Supervisor: (JVB) Data Controller: (JVB) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 3

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HDT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH01

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/8/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

216	11	16	AH-RD	ML	SD	
20	8	17	AH-RD	ML	SD	
240	18	17	AH-RD	ML	SD	
303	34	17	AH-RD	ML	SD	
285	29	18	AH-RD	ML	SD	
281	28	18	AH-RD	ML	SD	
22	24	18	AH-RD	ML	SD	
21	1	18	AH-RD	NO TEST		
23	13	19	AH-RD	ML	SD	
232	16	19	AH-RD	ML	SD	
24	24	19	AH-RD	ML	SD	
257	22	20	AH-RD	ML	SD	
190	6	20	AH-RD	ML	SD	
25	4	21	AH-RD	NO TEST		
26	16	21	AH-RD	ML	SD	
27	37	21	AH-RD	ML	SD	
29	34	22	AH-RD	ML	SD	
295	32	22	AH-RD	ML	SD	
28	15	22	AH-RD	ML	SD	
200	9	22	AH-RD PV	ML	SD	

Shift Supervisor: JLB Data Controller: JLB Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 4

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH01

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/8/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

171	2	22	AH-RD	NO TEST	
241	18	23	AH-RD	NR	SC
258	22	23	AH-RD	NR	SC
30	33	23	AH-RD	NR	SC
282	28	24	AH-RD	NR	SC
273	26	24	AH-RD	NR	SC
32	13	24	AH-RD	NR	SC
31	4	24	AH-RD	NO TEST	
33	7	25	AH-RD	NR	SC
34	13	25	AH-RD	NR	SC
233	16	25	AH-RD	NR	SC
35	33	25	AH-RD	NR	SC
318	39	25	AH-RD	NR	SC
37	37	26	AH-RD	NR	SC
293	31	26	AH-RD	NR	SC
252	20	26	AH-RD	NR	SC
36	8	26	AH-RD	NR	SC
224	14	27	AH-RD	NR	SC
296	32	27	AH-RD	NR	SC
38	34	27	AH-RD	NR	SC

Shift Supervisor: JR

Data Controller: JPB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 5

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH02

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

41	41	28	AH-RD	Pass	(SC)	
274	26	28	AH-RD	Pass	(SC)	
40	19	28	AH-RD	Pass	(SC)	
39	13	28	AH-RD	Pass	(SC)	
182	4	29	AH-RD	Pass	(SC)	
217	11	29	AH-RD	Pass	(SC)	
42	18	29	AH-RD	Pass	(SC)	
43	28	29	AH-RD	Pass	(SC)	
306	35	29	AH-RD	Pass	(SC)	
46	37	30	AH-RD	Pass	(SC)	
45	30	30	AH-RD	Pass	(SC)	
253	20	30	AH-RD	Pass	(SC)	
44	8	30	AH-RD	Pass	(SC)	
173	2	31	AH-RD	Pass		NOT TEST ^{line} incomplete 5-8-87
183	4	31	AH-RD			No Test
260	23	31	AH-RD	Pass	(SC)	
304	34	31	AH-RD	Pass	Pass	
312	37	32	AH-RD	Pass	Pass	
47	1	32	AH-RD			No Test
48	13	33	AH-RD	Pass	Pass	(PV)

Shift Supervisor: JR

Data Controller: (728)

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 6

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM CAL. STD.: ASME Z-3922 EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH-02

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

242	18	33	AH-RD	Test	Test	
286	29	33	AH-RD	Test	Test	
49	36	33	AH-RD	Test	Test	
321	40	33	AH-RD	Test	Test	
51	32	34	AH-RD	Test	Test	
50	9	34	AH-RD	Test	Test	
52	1	35	AH-RD	Test	Test	no test
234	16	35	AH-RD	Test	Test	
53	27	35	AH-RD	Test	Test	
327	44	36	AH-RD	Test	Test	
56	41	36	AH-RD	Test	Test	
297	32	36	AH-RD	Test	Test	
283	28	36	AH-RD	Test	Test	
267	24	36	AH-RD	Test	Test	
55	19	36	AH-RD	Test	Test	
54	5	36	AH-RD	Test	Test	
193	7	37	AH-RD	Test	Test	
57	23	37	AH-RD	Test	Test	
307	35 /	37	AH-RD	Test	Test	
325	43 /	37	AH-RD	Test	Test	

Shift Supervisor: JR

Data Controller: TB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 7

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: RDB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH-02

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

59	39 / 38	AH-RD	Test	Test		
58	26 / 38	AH-RD	Test	Test		
256	21 / 38	AH-RD	Test	Test		
207	10 / 38	AH-RD	Test	Test		
60	5 / 39	AH-RD	Test	Test		
288	30 / 39	AH-RD	Test	Test		
62	41 / 40	AH-RD	Test	Test		
319	39 / 40	AH-RD	Test	Test		
275	26 / 40	AH-RD	Test	Test		
243	18 / 40	AH-RD	Test	Test		
61	6 / 40	AH-RD	Test	Test		
63	24 / 41	AH-RD	Test	Test		
294	31 / 41	AH-RD	Test	Test		
64	43 / 41	AH-RD	Test	Test		
68	41	42 AH-RD	Test	Test		
67	38	42 AH-RD	Test	Test		
66	20 / 42	AH-RD	Test	Test		
65	14 / 42	AH-RD	Test	Test		
69	1	43 AH-RD	Test	Test		Not tested
70	7 / 43	AH-RD	Test	Test		

Shift Supervisor: JR

Data Controller: TRB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 8

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: RDB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH-02

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

71	11, 43	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
72	26, 43	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
73	35, 43	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
313	37, 43	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
74	44, 43	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
328	44, 44	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
77	42, 44	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
76	26, 44	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	end of tape cal
244	18, 44	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	new Tape AH-03
75	16, 44	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
78	22, 45	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	4 hour cal, pull
277	27, 45	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
298	32, 45	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
320	39, 45	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
79	42, 45	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
330	45, 45	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
82	41, 46	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
81	30, 46	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	
80	12, 46	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	No Test
229	15, 47	AH-RD	Pass <i>Pass</i>	Pass <i>Pass</i>	No Test (AV)

Shift Supervisor: J R

Data Controller: *CR*

Date: 5-13-87

This page was retested from tube 11-43 through 15-47

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 9

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH03

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

83	31	47	AH-RD	Boms	445	
323	41	47	AH-RD	Boms	445	
85	37	48	AH-RD	Boms	445	
249	19	48	AH-RD	Boms	445	
84	18	48	AH-RD	Boms	445	
201	9	48	AH-RD	Boms	445	
86	1	49	AH-RD	NO TEST	445	
219	12	49	AH-RD	Boms	445	
87	18	49	AH-RD	Boms	445	
268	24	49	AH-RD	Boms	445	
305	34	49	AH-RD	Boms	445	
324	42	50	AH-RD	Boms	445	
289	30	50	AH-RD	Boms	445	
89	20	50	AH-RD	Boms	445	
88	8	50	AH-RD	Boms	445	
90	6	51	AH-RD	Boms	445	
91	28	51	AH-RD	Boms	445	
92	45	51	AH-RD	Boms	445	
95	39	52	AH-RD	Boms	445	
310	36	52	AH-RD	Boms	445	

Shift Supervisor: JRB

Data Controller: JRB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 10

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: A403

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/8/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

94	18	52	AH-RD	<i>Poms</i>	<i>HAT</i>
235	16	52	AH-RD	<i>Poms</i>	<i>HAT</i>
93	6	52	AH-RD	<i>Poms</i>	<i>HAT</i>
208	10	53	AH-RD	<i>Poms</i>	<i>HAT</i>
96	13	53	AH-RD	<i>Poms</i>	<i>HAT</i>
97	19	53	AH-RD	<i>Poms</i>	<i>HAT</i>
278	27	53	AH-RD	<i>Poms</i>	<i>HAT</i>
329	44	54	AH-RD	<i>Poms</i>	<i>HAT</i>
290	30	54	AH-RD	<i>Poms</i>	<i>HAT</i>
99	25	54	AH-RD	<i>Poms</i>	<i>HAT</i>
98	21	54	AH-RD	<i>Poms</i>	<i>HAT</i>
175	2	55	AH-RD	NO TEST <i>HAT</i>	
209	10	55	AH-RD	<i>Poms</i>	<i>HAT</i>
100	17	55	AH-RD	<i>Poms</i>	<i>HAT</i>
261	23	55	AH-RD	<i>Poms</i>	<i>HAT</i>
326	43	56	AH-RD	<i>Poms</i>	<i>HAT</i>
311	36	56	AH-RD	<i>Poms</i>	<i>HAT</i>
299	32	56	AH-RD	<i>Poms</i>	<i>HAT</i>
103	31	56	AH-RD	<i>Poms</i>	<i>HAT</i>
279	27	56	AH-RD	<i>Poms</i>	<i>HAT</i>

Shift Supervisor: (VIB)Data Controller: (JLB)Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 11

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH04

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/8/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

102	15	56	AH-RD	PV	(MK)	YAT
194	7	56	AH-RD		(MK)	YAT
101	4	56	AH-RD		NO TEST	YAT
104	13	57	AH-RD		(MK)	YAT
105	24	57	AH-RD		(MK)	YAT
106	33	57	AH-RD		(MK)	YAT
316	38	57	AH-RD		(MK)	YAT
109	34	58	AH-RD		(MK)	YAT
108	28	58	AH-RD		(MK)	YAT
107	13	58	AH-RD		(MK)	YAT
202	9	59	AH-RD		(MK)	YAT
110	13	59	AH-RD		(MK)	YAT
250	19	59	AH-RD		(MK)	YAT
111	39	59	AH-RD		(MK)	YAT
322	40	60	AH-RD		(MK)	YAT
115	39	60	AH-RD		(MK)	YAT
291	30	60	AH-RD		(MK)	YAT
114	25	60	AH-RD		(MK)	YAT
262	23	60	AH-RD		(MK)	YAT
236	16	60	AH-RD	PV	(MK)	YAT

Shift Supervisor: (TJB)

Data Controller: (TJB)

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 12

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH04

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/8/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

113	12	60	AH-RD	(MK)	DAT
112	2	60	AH-RD	NO TEST	DAT
334	1	60	AH-RD	NO TEST	DAT
280	27	61	AH-RD	(MK)	DAT
308	35	62	AH-RD	(MK)	DAT
300	32	62	AH-RD	(MK)	DAT
116	10	62	AH-RD	(MK)	DAT
184	4	63	AH-RD	NO TEST	DAT
210	10	63	AH-RD	(MK)	DAT
117	24	63	AH-RD	(MK)	DAT
314	37	64	AH-RD	(MK)	DAT
119	31	64	AH-RD	(MK)	DAT
225	14	64	AH-RD	(MK)	DAT
118	3	64	AH-RD	NO TEST	DAT
251	19	65	AH-RD	(MK)	DAT
120	27	65	AH-RD	(MK)	DAT
301	33	66	AH-RD	(MK)	DAT
122	15	66	AH-RD	(MK)	DAT
203	9	66	AH-RD (PV)	(MK)	DAT
177	2	66	AH-RD	NO TEST	DAT

Shift Supervisor: (VJB)

Data Controller: (VJB)

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 13

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH04

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/6/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

121	1	66	AH-RD	NO TEST	NAT
123	5	67	AH-RD	Boat	NAT
124	18	67	AH-RD	Boat	NAT
263	23	67	AH-RD	Boat	NAT
292	30	67	AH-RD	Boat	NAT
315	37	67	AH-RD	Boat	NAT
126	19	68	AH-RD	Boat	NAT
125	14	68	AH-RD	Boat	NAT
178	2	69	AH-RD	NO TEST	NAT
198	8	69	AH-RD	Boat	NAT
237	16	69	AH-RD	Boat	NAT
127	18	69	AH-RD	Boat	NAT
128	27	69	AH-RD	Boat	NAT
317	38	69	AH-RD	Boat	NAT
129	34	70	AH-RD	Boat	NAT
271	25	70	AH-RD	Boat	NAT
130	5	71	AH-RD	NO TEST	NAT
131	11	71	AH-RD	Boat	NAT
132	29	71	AH-RD	Boat	NAT
135	20	72	AH-RD	Boat	NAT

Shift Supervisor: (PV) (713)

Data Controller: (713)

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 14

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH04

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/8/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

134	13	72	AH-RD	POMA	NAT
211	10	72	AH-RD	POMA	NAT
195	7	72	AH-RD	POMA	NAT
133	2	72	AH-RD	NO TEST	NAT
136	3	73	AH-RD	NO TEST	NAT
137	16	73	AH-RD	POMA	NAT
269	24	73	AH-RD	POMA	NAT
302	33	73	AH-RD	POMA	NAT
309	35	73	AH-RD	POMA	NAT
138	37	73	AH-RD	POMA	NAT
287	29	74	AH-RD	POMA	NAT
335	1	75	AH-RD	NO TEST	NAT
226	14	75	AH-RD	POMA	NAT
245	18	75	AH-RD	POMA	NAT
259	22	75	AH-RD	POMA	NAT
139	27	75	AH-RD	POMA	NAT
140	30	76	AH-RD	POMA	NAT
179	2	77	AH-RD	NO TEST	NAT
196	7	77	AH-RD	POMA	NAT
141	27	77	AH-RD	POMA	NAT

Shift Supervisor: JAB

Data Controller: JAB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 15

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH05

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/9/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

142	30	77	AH-RD	Boma	SC	
270	24	78	AH-RD	Boma	SC	
143	14	78	AH-RD	Boma	SC	
188	5	78	AH-RD	NO TEST		
144	10	79	AH-RD	Boma	SC	
230	15	79	AH-RD	Boma	SC	
264	23	79	AH-RD	Boma	SC	
145	13	80	AH-RD	Boma	SC	
167	1	80	AH-RD	NO TEST		
146	5	81	AH-RD	NO TEST		
212	10	81	AH-RD	Boma	SC	
238	16	81	AH-RD	Boma	SC	
147	20	81	AH-RD	Boma	SC	
284	28	81	AH-RD	Boma	SC	
148	29	81	AH-RD	Boma	SC	
149	17	82	AH-RD	Boma	SC	
199	8	82	AH-RD	Boma	SC	
180	2	83	AH-RD	NO TEST		
227	14	83	AH-RD	Boma	SC	
265	23	83	AH-RD	Boma	SC	

Shift Supervisor: (TRB) Data Controller: (no) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 16

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20

REEL NO.: AH05

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/9/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

254	20	84	AH-RD	Bmt	SC	
220	12	84	AH-RD	Bmt	SC	
150	3	84	AH-RD	NOT TESTED		
204	9	85	AH-RD	Bmt	SC	
151	14	85	AH-RD	Bmt	SC	
246	18	86	AH-RD	Bmt	SC	
218	11	86	AH-RD	Bmt	SC	
191	6	86	AH-RD	Bmt	SC	
185	4	87	AH-RD	NOT TESTED		
205	9	87	AH-RD	Bmt	SC	
239	17	87	AH-RD	Bmt	SC	
222	13	88	AH-RD	Bmt	SC	RBD
206	9	88	AH-RD	Bmt	SC	
153	6	88	AH-RD	Bmt	SC	
152	9	89	AH-RD	Bmt	SC	
213	10	90	AH-RD	Bmt	SC	
192	6	90	AH-RD	Bmt	SC	

Shift Supervisor: (PV)

Data Controller: (VB)

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 1

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #1

PROBE: A-720-SFRM CAL. STD.: ASME Z-3922

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: AH05

ECT DESCRIPTION: PREVIOUS INDICATIONS

TEST DATE: 5/9/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

161	11	11	AH-PI	Q ₁₅	Bmt	SO	
162	11	12	AH-PI		Bmt	SO	
163	11	17	AH-PI		Bmt	SO	
154	12	25	AH-PI		Bmt	SO	
156	13	37	AH-PI		Bmt	SO	
155	12	41	AH-PI		Bmt	SO	
157	21	61	AH-PI		Bmt	SO	
160	6	63	AH-PI		Bmt	SO	
159	34	69	AH-PI		Bmt	SO	
158	33	71	AH-PI		Bmt	SO	
166	31	72	AH-PI		Bmt	SO	
165	23	77	AH-PI		Bmt	SO	
164	21	81	AH-PI	Wac	Bmt	SO	

Shift Supervisor: JB Data Controller: JB Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: C P E L PLANT/UNIT: H. B. ROBINSON SG # A
 PROBE: A680 SLIDE CAL. STD.: 2.3922 EXTENT TESTED: C7E-H7E
 PROCEDURE: ROB-410-004 LEG: 1401 60-H7E
 FREQUENCY: 400/800/100/120 REEL NO.: A406
 ECT DESCRIPTION: REREN

TEST DATE: 5-9-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

1	*	49	*	AH-RD	*	RETT	*	DEL	*	inc	inc
2	*	55	*		*	RETT	*	DEL	*		
4	*	56	*		*	RETT	*	DEL	*		
2	*	60	*		*	RETT	*	DEL	*		inc C-6
1	*	60	*		*	RETT	*	DEL	*	inc	inc
4	*	63	*		*	RETT	*	DEL	*		
3	*	64	*		*	RETT	*	DEL	*		
2	*	66	*		*	RETT	*	DEL	*		inc C-6
1	*	66	*		*	RETT	*	DEL	*	inc	inc
2	*	69	*		*	RETT	*	DEL	*		inc C-6
5	*	71	*		*	RETT	*	DEL	*		
2	*	72	*		*	RETT	*	DEL	*		inc C-6
1	*	75	*		*	RETT	*	(ND)	*		inc
2	*	77	*		*	RETT	*	DEL	*	inc	inc
3	*	73	*		*	RETT	*	DEL	*		inc C-6
7	*	56	*		*	RETT	*	DEL	*		
5	*	78	*		*	RETT	*	DEL	*		
1	*	80	*		*	RETT	*	DEL	*	inc	inc
5	*	81	*		*	RETT	*	DEL	*		5-9-87 inc C-6
2	*	83	*		*	RETT	*	DEL	*	PV	inc C-6

Shift Supervisor: JRData Controller: RBDate: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: CPEL PLANT/UNIT: H.B. ROBINSON SG # A
 PROBE: A 680 512 GAL. STD.: E-3922 EXTENT TESTED: CTE-HTE
 PROCEDURE: KOB-410-604 LEG: HOT GC-MTE
 FREQUENCY: 400/200/100/20 KHz REEL NO.: AH06
 ECT DESCRIPTION: RERUN

TEST DATE: 5-9-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

2-4	*	*	AH-RD	*	RAH	* DEL	*
1-5	*	*		*	RAH	* DEL ✓	* <u>inc</u>
2-5	*	*		*	RAH	* DEL	*
3-8	*	*		*	RAH	* DEL	*
1-10	*	*		*	RAH	* DEL	* <u>inc</u> not getting GC support
3-13	*	*		*	RAH	* DEL	*
1-15	*	*		*	RAH	* DEL	* <u>inc</u> inc.
2-15	*	*		*	RAH	* DEL	*
4-15	*	*		*	RAH	* DEL	* <u>inc</u> C-6
1-18	*	*		*	RAH	* DEL	* <u>inc</u> inc
4-21	*	*		*	RAH	* DEL	* <u>inc</u> C-6
2-22	*	*		*	RAH	* DEL	* <u>inc</u> C-6
4-24	*	*		*	RAH	* DEL	*
2-31	*	*		*	RAH	* DEL	* <u>inc</u> C-6
4-31	*	*		*	RAH	* DEL	*
1-32	*	*		*	RAH	* DEL	* <u>inc</u> inc
1-35	*	*		*	RAH	* DEL	* <u>inc</u> inc
1-43	*	*		*	RAH	* DEL	* <u>inc</u> inc
12-46	*	*		*	RAH	* DEL	*
15-47	*	*		*	RAH	* DEL	* <u>RA</u>

Shift Supervisor: JBData Controller: CBDate: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: C P E L PLANT/UNIT: H. B. ROBINSON SG # 4
 PROBE: AG80 SLDF CAL. STD.: 2-3922 EXTENT TESTED: CTE-4TE
 PROCEDURE: RB-410-004 LEG: Hot 6C-4TE
 FREQUENCY: 400/200/100/50 REEL NO.: AH06
 ECT DESCRIPTION: RERUN

TEST DATE: 5-9-87

[illegible][illegible]

Shift Supervisor: LB Data Controller: (Signature) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: CP&L PLANT/UNIT: H.B. ROBINSON SG # A
 PROBE: AL80-BJF/RM/LWF CAL. STD.: ASME-Z39.22 EXTENT TESTED: 6C-HTE
 PROCEDURE: ROB-410-004 LEG: HAT
 FREQUENCY: 400/200/100/20 REEL NO.: AH07
 ECT DESCRIPTION: RE-RUNS

TEST DATE: 5-9-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

1	*	5	*	AH-RD	*	PTH	*	YAT	*
1	*	10	*	AH-RD	*	PTH	*	YAT	*
1	*	15	*	AH-RD	*	PTH	*	YAT	*
1	*	18	*	AH-RD	*	PTH	*	YAT	*
1	*	32	*	AH-RD	*	PTH	*	YAT	*
1	*	35	*	AH-RD	*	PTH	*	YAT	*
1	*	43	*	AH-RD	*	PTH	*	YAT	*
1	*	49	*	AH-RD	*	PTH	*	YAT	*
1	*	60	*	AH-RD	*	PTH	*	YAT	*
1	*	66	*	AH-RD	*	PTH	*	YAT	*
1	*	75	*	AH-RD	*	PTH	*	YAT	*
2	*	77	*	AH-RD	*	PTH	*	YAT	*
1	*	80	*	AH-RD	*	PTH	*	YAT	*
13	*	88	*	AH-RD	*	PTH	*	YAT	*
	*		*		*		*		*
	*		*		*		*		*
	*		*		*		*		*
	*		*		*		*		*
	*		*		*		*		*
	*		*		*		*		*

Shift Supervisor: JBData Controller: JBDate: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: C P E L PLANT/UNIT: H. B. ROBINSON SG # A
 PROBE: A-680-BJF CAL. STD.: ASME-2-3922 EXTENT TESTED: 6C-HTE
 PROCEDURE: ROB-410-004 LEG: HOT
 FREQUENCY: 400 / 200 / 100 / 20 KHZ REEL NO.: AH08
 ECT DESCRIPTION: RE-RUN

TEST DATE: 5/9/87

[illegible]

2 * 77 * AH-RD * Boma * MAT * TESTED FROM C-6

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *







* * * * *

✱ ✱ ✱ ✱ ✱

* * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

Shift Supervisor: Data Controller: Date: 5-13-87

STEAM GENERATOR B
DATA DOCUMENTS

DATA BASE REPORT

ALL TUBES SORTED BY ROW COLUMN

GENERATOR B

CE - CPL - H.B.ROBINSON

COMPONENT : SG #2 (B)

OUTAGE : 8705RB

ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
1 7	05/09/87	BH05	0.0		0	0.0To 0.0	H	6C-HTE
1 15	05/09/87	BH07	0.0		0	0.0To 0.0	H	6C-HTE
1 17	05/09/87	BH07	0.0		0	0.0To 0.0	H	6C-HTE
1 21	05/09/87	BH08	0.0		0	0.0To 0.0	H	6C-HTE
1 27	05/09/87	BH08	0.0		0	0.0To 0.0	H	6C-HTE
1 57	05/09/87	BH06	0.0		0	0.0To 0.0	H	6C-HTE
1 67	05/09/87	BH06	0.0		0	0.0To 0.0	H	6C-HTE
1 70	05/09/87	BH07	1.6	DNT	0 5H	11.4To 0.0	H	6C-HTE
1 77	05/09/87	BH07	0.0		0	0.0To 0.0	H	6C-HTE
1 83	05/09/87	BH06	0.0		0	0.0To 0.0	H	6C-HTE
1 91	05/09/87	BH07	0.0		0	0.0To 0.0	H	6C-HTE
2 4	05/09/87	BH07	0.0		0	0.0To 0.0	H	6C-HTE
2 7	05/09/87	BH07	0.0		0	0.0To 0.0	H	6C-HTE
2 13	05/09/87	BH05	0.0		0	0.0To 0.0	H	6C-HTE
2 15	05/09/87	BH07	0.0		0	0.0To 0.0	H	6C-HTE
2 19	05/09/87	BH07	0.0		0	0.0To 0.0	H	6C-HTE
2 25	05/09/87	BH07	0.0		0	0.0To 0.0	H	6C-HTE
2 31	05/09/87	BH07	0.0		0	0.0To 0.0	H	6C-HTE
2 45	05/09/87	BH07	0.0		0	0.0To 0.0	H	6C-HTE
2 63	05/09/87	BH06	0.0		0	0.0To 0.0	H	6C-HTE
2 68	05/09/87	BH06	0.0		0	0.0To 0.0	H	6C-HTE
2 74	05/09/87	BH07	0.0		0	0.0To 0.0	H	6C-HTE
2 79	05/09/87	BH06	0.0		0	0.0To 0.0	H	6C-HTE
2 85	05/09/87	BH06	0.0		0	0.0To 0.0	H	6C-HTE
2 86	05/09/87	BH07	0.0		0	0.0To 0.0	H	6C-HTE
3 4	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
3 19	05/09/87	BH08	0.0		0	0.0To 0.0	H	6C-HTE
3 50	05/09/87	BH06	26.6	DNT	0 5C	46.9To 0.0	H	CTE-HTE
3 88	05/09/87	BH06	0.0		0	0.0To 0.0	H	6C-HTE
4 2	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
4 44	05/09/87	BH07	0.0		0	0.0To 0.0	H	3C-HTE
4 48	05/09/87	BH07	0.0	CU	0 HTS	1.0To 0.0	H	6C-HTE
4 69	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
4 87	05/09/87	BH06	0.0		0	0.0To 0.0	H	CTE-HTE
5 5	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
5 7	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
5 11	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
5 16	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
5 26	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
5 64	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
5 71	05/08/87	BH04	7.8	APT	0 5C	0.9To 0.0	H	CTE-HTE
5 76	05/08/87	BH04	1.8	DNT	0 FBH	24.5To 0.0	H	CTE-HTE
5 88	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
5 89	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
6 7	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #2 (B)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
6 23	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
6 51	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
6 55	05/08/87	BH03	1.2	CU	0	HTS 0.5To 0.0	H	CTE-HTE
6 55	05/08/87	BH03	6.0	CU	0	CTS 3.1To 0.0	H	CTE-HTE
6 70	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
6 77	05/08/87	BH04	3.8	APT	0	HTS 2.1To 0.0	H	CTE-HTE
6 80	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
6 84	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
7 9	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
7 41	05/09/87	BH05	1.6	CU	0	HTS 3.0To 0.0	H	CTE-HTE
7 41	05/09/87	BH05	5.2	CU	0	CTS 1.2To 0.0	H	CTE-HTE
7 41	05/09/87	BH05	6.5	CU	0	HTS 1.2To 0.0	H	CTE-HTE
7 46	05/09/87	BH05	5.8	CU	0	CTS 1.3To 0.0	H	CTE-HTE
7 46	05/09/87	BH05	1.5	PV	0	3C 31.5To 36.6	H	CTE-HTE
7 46	05/09/87	BH05	2.2	PV	0	5C 7.2To 10.4	H	CTE-HTE
7 46	05/09/87	BH05	3.4	PV	0	2C 43.2To 47.6	H	CTE-HTE
7 91	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
8 5	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
8 9	05/08/87	BH01	0.7	APT	0	FBH 11.5To 0.0	H	CTE-HTE
8 47	05/08/87	BH03	3.4	CU	0	HTS 1.4To 0.0	H	CTE-HTE
8 54	05/08/87	BH03	3.7	CU	0	HTS 1.1To 0.0	H	CTE-HTE
8 54	05/08/87	BH03	6.2	CU	0	CTS 3.1To 0.0	H	CTE-HTE
8 63	05/08/87	BH03	2.4	CU	0	HTS 1.0To 0.0	H	CTE-HTE
8 72	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
9 12	05/08/87	BH01	1.0	APT	0	2H 25.0To 0.0	H	CTE-HTE
9 17	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
9 19	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
9 27	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
9 32	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
9 63	05/08/87	BH03	1.3	APT	0	CTE 1.5To 0.0	H	CTE-HTE
9 72	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
9 78	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
9 88	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
10 4	05/08/87	BH01	1.2	DNT	0	1C 26.4To 0.0	H	CTE-HTE
10 22	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
10 65	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
10 79	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
10 84	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
10 88	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
11 2	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
11 14	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
11 44	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
11 48	05/08/87	BH03	0.6	CU	0	HTS 1.6To 0.0	H	CTE-HTE
11 52	05/08/87	BH03	5.8	CU	0	CTS 1.7To 0.0	H	CTE-HTE
11 52	05/08/87	BH03	7.1	CU	0	HTS 1.1To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #2 (B)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
12 7	05/09/87	BH05	2.0	DNT	0	5C 25.6To 0.0	H	CTE-HTE
12 7	05/09/87	BH05	3.3	DNT	0	5C 31.5To 0.0	H	CTE-HTE
12 21	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
12 30	05/08/87	BH02	1.5	DNT	0	CTS 0.0To303.0	H	CTE-HTE
12 30	05/08/87	BH02	1.5	DNT	0	HTS 0.0To303.0	H	CTE-HTE
12 34	05/08/87	BH02	0.9	DNT	0	5C 48.1To 0.0	H	CTE-HTE
12 40	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
12 40	05/08/87	BH02	1.2	DNT	0	4C 48.9To 0.0	H	CTE-HTE
12 50	05/08/87	BH03	5.1	CU	0	HTS 1.1To 0.0	H	CTE-HTE
12 56	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
12 62	05/08/87	BH03	4.1	CU	0	HTS 0.9To 0.0	H	CTE-HTE
12 62	05/08/87	BH03	4.2	CU	0	CTS 1.1To 0.0	H	CTE-HTE
12 73	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
12 76	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
12 77	05/08/87	BH04	2.8	ADR	0	FBH 7.7To 16.0	H	CTE-HTE
12 81	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
12 89	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
13 14	05/08/87	BH01	0.7	DNT	0	3H 45.5To 0.0	H	CTE-HTE
13 20	05/08/87	BH01	0.8	APT	0	2H 36.4To 0.0	H	CTE-HTE
13 24	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
13 25	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
13 27	05/08/87	BH02	1.7	DNT	0	4A -3.5To 0.0	H	CTE-HTE
13 32	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
13 37	05/08/87	BH02	1.7	DNT	0	6H 7.8To 0.0	H	CTE-HTE
13 37	05/08/87	BH02	2.0	DNT	0	6C 15.4To 0.0	H	CTE-HTE
13 42	05/08/87	BH02	1.9	DNT	0	6H 7.9To 0.0	H	CTE-HTE
13 42	05/08/87	BH02	1.6	DNT	0	6C 13.0To 0.0	H	CTE-HTE
13 45	05/08/87	BH02	1.6	DNT	0	6H 7.8To 0.0	H	CTE-HTE
13 51	05/10/87	BH09	0.0		0	0.0To 0.0	H	CTE-HTE
13 53	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
13 73	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
13 88	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
13 89	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
14 7	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
14 22	05/09/87	BH05	-1.0		33	3H 15.1To 0.0	H	CTE-HTE
14 22	05/09/87	BH05	7.4	DNT	0	5C 29.4To 0.0	H	CTE-HTE
14 24	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
14 30	05/08/87	BH02	0.7	DNT	0	2H 24.8To 0.0	H	CTE-HTE
14 47	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
14 49	05/08/87	BH03	19.2	CU	0	HTS 0.8To 0.0	H	CTE-HTE
14 70	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
14 74	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
14 75	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
14 81	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
14 85	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #2 (B)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
15 4	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
15 10	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
15 14	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
15 16	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
15 36	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
15 39	05/08/87	BH02	0.9	DNT	0	CTS 0.0To303.0	H	CTE-HTE
15 46	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
15 50	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
15 68	05/08/87	BH04	2.2	APT	0	4C 21.6To 0.0	H	CTE-HTE
15 81	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
16 5	05/09/87	BH05	10.7	PV	0	5H 33.0To 0.0	H	CTE-HTE
16 6	05/08/87	BH01	1.2	DNT	0	5C 28.4To 0.0	H	CTE-HTE
16 13	05/09/87	BH05	4.1	PV	0	1C 2.2To 0.0	H	CTE-HTE
16 31	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
16 38	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
16 56	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
16 59	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
16 64	05/08/87	BH04	2.3	DNT	0	5H 27.7To 0.0	H	CTE-HTE
16 71	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
16 85	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
16 89	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
17 7	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
17 11	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
17 18	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
17 20	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
17 26	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
17 30	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
17 43	05/09/87	BH05	1.3	DNT	0	4H 3.2To 0.0	H	CTE-HTE
17 51	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
17 52	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
17 57	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
17 68	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
17 81	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
18 6	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
18 10	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
18 15	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
18 17	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
18 27	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
18 45	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
18 50	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
18 74	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
18 78	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
18 81	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
18 86	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
19 12	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #2 (B)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
19 31	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
19 35	05/08/87	BH02	2.2	DNT	0	1A 4.0To 0.0	H	CTE-HTE
19 35	05/08/87	BH02	3.0	DNT	0	HTS 3.9To 0.0	H	CTE-HTE
19 40	05/08/87	BH02	1.0	DNT	0	HTS 41.0To 0.0	H	CTE-HTE
19 57	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
19 59	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
19 84	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
20 16	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
20 20	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
20 24	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
20 35	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
20 68	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
20 71	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
20 76	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
20 84	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
20 87	05/09/87	BH05	5.2	DNT	0	5C 30.9To 0.0	H	CTE-HTE
20 87	05/09/87	BH05	3.9	DNT	0	5C 29.7To 0.0	H	CTE-HTE
20 87	05/09/87	BH05	2.4	DNT	0	5C 4.8To 0.0	H	CTE-HTE
20 87	05/09/87	BH05	6.8	IDV	0	HTS 15.9To 23.1	H	CTE-HTE
21 6	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
21 12	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
21 17	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
21 62	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
21 63	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
21 66	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
21 82	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
22 15	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
22 20	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
22 22	05/09/87	BH05	5.0	APT	0	CTS 15.1To 0.0	H	CTE-HTE
22 22	05/09/87	BH05	3.4	DNT	0	3C 22.4To 0.0	H	CTE-HTE
22 28	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
22 38	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
22 43	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
22 55	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
22 60	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
22 61	05/09/87	BH05	3.7	DNT	0	1H 45.9To 0.0	H	CTE-HTE
22 74	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
22 76	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
22 80	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
23 19	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
23 50	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
23 52	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
23 60	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
23 70	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
23 84	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #2 (B)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
24 26	05/08/87	BH02	0.6	DNT	0	3H 5.5To	0.0 H	CTE-HTE
24 33	05/08/87	BH02	0.0		0	0.0To	0.0 H	CTE-HTE
24 65	05/08/87	BH04	0.0		0	0.0To	0.0 H	CTE-HTE
24 67	05/08/87	BH04	0.0		0	0.0To	0.0 H	CTE-HTE
24 74	05/08/87	BH04	0.0		0	0.0To	0.0 H	CTE-HTE
25 14	05/09/87	BH05	17.3	DNT	0	FBC 20.8To	0.0 H	CTE-HTE
25 14	05/09/87	BH05	9.3	DNT	0	3C 8.4To	0.0 H	CTE-HTE
25 20	05/08/87	BH01	0.0		0	0.0To	0.0 H	CTE-HTE
25 23	05/08/87	BH01	0.0		0	0.0To	0.0 H	CTE-HTE
25 34	05/08/87	BH02	0.0		0	0.0To	0.0 H	CTE-HTE
25 36	05/08/87	BH02	0.0		0	0.0To	0.0 H	CTE-HTE
25 46	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
25 49	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
25 50	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
25 62	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
25 72	05/08/87	BH04	0.0		0	0.0To	0.0 H	CTE-HTE
25 76	05/08/87	BH04	0.0		0	0.0To	0.0 H	CTE-HTE
25 80	05/08/87	BH04	0.0		0	0.0To	0.0 H	CTE-HTE
26 9	05/08/87	BH01	0.0		0	0.0To	0.0 H	CTE-HTE
26 18	05/08/87	BH01	0.0		0	0.0To	0.0 H	CTE-HTE
26 23	05/09/87	BH08	0.0		0	0.0To	0.0 H	CTE-HTE
26 28	05/08/87	BH02	0.0		0	0.0To	0.0 H	CTE-HTE
26 32	05/08/87	BH02	0.0		0	0.0To	0.0 H	CTE-HTE
26 55	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
26 83	05/09/87	BH05	0.0		0	0.0To	0.0 H	CTE-HTE
27 25	05/08/87	BH01	0.0		0	0.0To	0.0 H	CTE-HTE
27 32	05/08/87	BH02	0.0		0	0.0To	0.0 H	CTE-HTE
27 44	05/08/87	BH02	0.0		0	0.0To	0.0 H	CTE-HTE
27 66	05/08/87	BH04	0.0		0	0.0To	0.0 H	CTE-HTE
27 83	05/09/87	BH05	5.9	DNT	0	4A 0.0To	0.0 H	CTE-HTE
28 21	05/08/87	BH01	0.0		0	0.0To	0.0 H	CTE-HTE
28 37	05/08/87	BH02	0.0		0	0.0To	0.0 H	CTE-HTE
28 57	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
28 74	05/08/87	BH04	0.0		0	0.0To	0.0 H	CTE-HTE
28 76	05/09/87	BH05	0.0		0	0.0To	0.0 H	CTE-HTE
29 16	05/08/87	BH01	0.0		0	0.0To	0.0 H	CTE-HTE
29 33	05/08/87	BH02	0.0		0	0.0To	0.0 H	CTE-HTE
29 38	05/08/87	BH02	6.0	DNT	0	6H 9.3To	0.0 H	CTE-HTE
29 39	05/09/87	BH05	0.0		0	0.0To	0.0 H	CTE-HTE
29 41	05/08/87	BH02	2.2	DNT	0	1H 16.6To	0.0 H	CTE-HTE
29 45	05/09/87	BH05	0.0		0	0.0To	0.0 H	CTE-HTE
29 65	05/08/87	BH04	0.0		0	0.0To	0.0 H	CTE-HTE
30 25	05/08/87	BH01	0.0		0	0.0To	0.0 H	CTE-HTE
30 28	05/08/87	BH02	0.0		0	0.0To	0.0 H	CTE-HTE
30 31	05/08/87	BH02	0.0		0	0.0To	0.0 H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #2 (B)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volt's	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
30 59	05/10/87	BH09	0.0		0	0.0To 0.0	H	CTE-HTE
30 71	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
30 79	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
31 21	05/08/87	BH01	1.3	DNT	0 2C	6.6To 0.0	H	CTE-HTE
31 30	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
31 32	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
31 42	05/09/87	BH05	0.0		0	0.0To 0.0	H	CTE-HTE
31 48	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
31 50	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
31 54	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
31 58	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
31 67	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
31 70	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
31 77	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
32 15	05/09/87	BH05	2.5	DNT	0 2H	35.4To 0.0	H	CTE-HTE
32 34	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
32 45	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
32 64	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
33 17	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
33 29	05/08/87	BH02	1.2	DNT	0 1H	22.0To 0.0	H	CTE-HTE
33 35	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
33 40	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
33 49	05/08/87	BH03	1.5	DNT	0 1H	8.9To 0.0	H	CTE-HTE
33 56	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
33 61	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
33 70	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
34 24	05/08/87	BH01	0.0		0	0.0To 0.0	H	CTE-HTE
34 25	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
34 40	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
34 43	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
34 72	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
36 19	05/08/87	BH01	0.6	APT	0 4C	25.6To 0.0	H	CTE-HTE
36 29	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
36 32	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
36 46	05/08/87	BH03	2.9	DNT	0 6H	18.6To 0.0	H	CTE-HTE
36 50	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
36 65	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
36 68	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE
37 26	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
37 39	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
37 42	05/08/87	BH02	0.0		0	0.0To 0.0	H	CTE-HTE
37 54	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
37 59	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
37 62	05/08/87	BH03	0.0		0	0.0To 0.0	H	CTE-HTE
37 63	05/08/87	BH04	0.0		0	0.0To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #2 (B)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
38 25	05/08/87	BH02	3.5	DNT	0	6H 0.0To	0.0 H	CTE-HTE
38 29	05/08/87	BH02	4.5	DNT	0	6H 0.0To	0.0 H	CTE-HTE
38 44	05/08/87	BH02	0.9	DNT	0	1C 39.2To	0.0 H	CTE-HTE
38 54	05/09/87	BH05	10.1	DNT	0	1C 41.8To	0.0 H	CTE-HTE
38 71	05/08/87	BH04	0.0		0	0.0To	0.0 H	CTE-HTE
39 32	05/09/87	BH05	1.6	DNT	0	6H 0.3To	0.0 H	CTE-HTE
39 32	05/09/87	BH05	8.1	DNT	0	5H 46.5To	0.0 H	CTE-HTE
39 34	05/08/87	BH02	2.7	DNT	0	6H 0.0To	0.0 H	CTE-HTE
39 50	05/10/87	BH09	0.0		0	0.0To	0.0 H	CTE-HTE
39 59	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
39 63	05/08/87	BH04	0.0		0	0.0To	0.0 H	CTE-HTE
39 68	05/08/87	BH04	0.0		0	0.0To	0.0 H	CTE-HTE
40 30	05/09/87	BH05	13.1	DNT	0	5H 46.5To	0.0 H	CTE-HTE
40 30	05/09/87	BH05	6.7	DNT	0	6H 0.5To	0.0 H	CTE-HTE
40 37	05/08/87	BH02	0.9	DNT	0	4C 5.4To	0.0 H	CTE-HTE
40 44	05/08/87	BH02	0.0		0	0.0To	0.0 H	CTE-HTE
40 45	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
41 28	05/08/87	BH02	0.0		0	0.0To	0.0 H	CTE-HTE
41 36	05/09/87	BH05	8.1	DNT	0	5H 46.3To	0.0 H	CTE-HTE
41 43	05/08/87	BH02	1.6	DNT	0	6H 0.0To	0.0 H	CTE-HTE
41 47	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
41 50	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
41 57	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
42 33	05/09/87	BH05	11.4	DNT	0	5H 46.4To	0.0 H	CTE-HTE
42 33	05/09/87	BH05	7.7	DNT	0	6H 0.3To	0.0 H	CTE-HTE
42 37	05/08/87	BH02	4.1	DNT	0	6H 0.0To	0.0 H	CTE-HTE
42 46	05/09/87	BH05	4.3	DNT	0	5H 46.2To	0.0 H	CTE-HTE
42 52	05/08/87	BH03	3.7	DNT	0	6H 0.3To	0.0 H	CTE-HTE
42 52	05/08/87	BH03	3.0	DNT	0	6H 0.2To	0.0 H	CTE-HTE
42 53	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
42 60	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
42 63	05/08/87	BH04	0.0		0	0.0To	0.0 H	CTE-HTE
43 33	05/09/87	BH05	17.2	DNT	0	5H 46.5To	0.0 H	CTE-HTE
43 33	05/09/87	BH05	14.5	DNT	0	6H 0.4To	0.0 H	CTE-HTE
43 36	05/09/87	BH05	6.3	DNT	0	6H 0.3To	0.0 H	CTE-HTE
43 36	05/09/87	BH05	9.9	DNT	0	5H 46.3To	0.0 H	CTE-HTE
43 40	05/08/87	BH02	3.7	DNT	0	6H 0.0To	0.0 H	CTE-HTE
44 52	05/08/87	BH03	0.0		0	0.0To	0.0 H	CTE-HTE
44 55	05/08/87	BH03	2.7	DNT	0	4H 23.2To	0.0 H	CTE-HTE
44 57	05/09/87	BH05	0.0		0	0.0To	0.0 H	CTE-HTE
45 43	05/08/87	BH02	10.6	DNT	0	6H 0.0To	0.0 H	CTE-HTE
45 43	05/08/87	BH02	10.4	DNT	0	6H 0.0To	0.0 H	CTE-HTE
45 43	05/08/87	BH02	1.2	DNT	0	5H 0.0To	0.0 H	CTE-HTE
45 48	05/08/87	BH03	6.9	DNT	0	6H 0.3To	0.0 H	CTE-HTE
45 48	05/08/87	BH03	8.6	DNT	0	6H 0.0To	0.0 H	CTE-HTE

Date : 06/12/87
Page : 9

CE - CPL - H.B.ROBINSON
COMPONENT : SG #2 (B)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete	Reel	Volts	Ind.	%TWD	Indication	Test	Extent
	Date			Desc.		Location	Leg	Tested

Number of Listings : 360
Number of Tubes : 330
Number of Indications : 105

PRIMARY DATA ANALYSIS

DDA-4 SHEETS

GENERATOR B

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH01_			2	B_	HOT _	BH01		BH01	05/07/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
						PRO	A720SFRM REEL BH01 TURNING GA OPER: BROWN MW CAL STD: Z-3923		LIIA 05/08/87 LII 05/07/87
21	11	2							CTE-HTE
21	4	2			RTI				5C-HTE
21	15	4							CTE-HTE
21	10	4	1.17	191	DNT	1	1C	+ 26.4	CTE-HTE
21	3	4			RTI				6H-HTE
21	2	4			RTI				6H-HTE
21	5	5							CTE-HTE
21	8	5			RTI				2C-HTE
21	21	6							CTE-HTE
21	18	6							CTE-HTE
						OPER: MCKEE B	LI		05/07/87
21	16	6	1.21	190	DNT	1	5C	+ 28.4	CTE-HTE
21	1	7			RTI				6H-HTE
21	2	7			RTI				6H-HTE
21	5	7							CTE-HTE
21	6	7			RTI				6C-HTE
21	14	7							CTE-HTE
21	17	7							CTE-HTE
21	7	9							CTE-HTE
21	8	9	0.74	169	APT	1	FBH	+ 11.5	CTE-HTE
21	26	9							CTE-HTE
21	18	10							CTE-HTE
21	15	10							CTE-HTE
21	5	11			RTI				6H-HTE
21	17	11							CTE-HTE
21	21	12							CTE-HTE
21	19	12							CTE-HTE
21	9	12	1.01	166	APT	1	2H	+ 25.0	CTE-HTE
21	2	13			RTI				5H-HTE
21	25	14			RBD				CTE-HTE
21	15	14							CTE-HTE
21	13	14	0.71	187	DNT	1	3H	+ 45.5	CTE-HTE
21	11	14							CTE-HTE
21	1	15			RTI				6H-HTE
21	2	15			RTI				6H-HTE
21	18	15							CTE-HTE
21	22	15							CTE-HTE
21	29	16							CTE-HTE
21	20	16							CTE-HTE
21	15	16							CTE-HTE
						ANALYST: WEBER DD	LIII		05/08/87
21	5	16							CTE-HTE
21	1	17			RTI				6H-HTE

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH01_			2	B	HOT	BH01		BH01	05/07/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
21	9	17							CTE-HTE
21	21	17							CTE-HTE
21	33	17							CTE-HTE
21	26	18							CTE-HTE
21	17	18							CTE-HTE
21	2	19							6H-HTE
21	9	19							CTE-HTE
21	23	19							CTE-HTE
21	36	19	0.62	161	APT	1	4C	+	25.6
21	25	20							CTE-HTE
21	22	20							CTE-HTE
21	20	20							CTE-HTE
21	17	20							CTE-HTE
21	13	20	0.78	177	APT	1	2H	+	36.4
21	1	21			RTI				6H-HTE
21	12	21							CTE-HTE
21	28	21							CTE-HTE
21	31	21	1.33	193	DNT	1	2C	+	6.6
21	10	22							CTE-HTE
21	6	23							CTE-HTE
21	25	23							CTE-HTE
21	34	24							CTE-HTE
21	20	24							CTE-HTE
21	14	24							CTE-HTE
21	13	24							CTE-HTE
21	2	25			RTI				6H-HTE
21	13	26			RTI				6C-HTE
ENCODED WRONG OPER: ATKINSON BM									LII 05/08/87
21	27	25							CTE-HTE
21	30	25							CTE-HTE
END REEL BH01									
PAGE 2 OF 2 EVALUATOR <i>Daniel D. Weber</i> LEVEL III									

PLANT			UNIT#	S/G	LEG	REEL	TD	REEL	DATE
CP&L/HBR DDBH01			2	B	HOT	BH02		BH02	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
PRO						A720SFRM REEL BH02 CIRCOSTA SA OPER: ATKINSON, BA CAL STD: Z-3923			
						LIIA		05/08/87	
						LII		05/07/87	
21	34	25							CTE-HTE
21	38	25	3.48	182	DNT	1	6H	+ 0.0	CTE-HTE
21	37	26							CTE-HTE
21	24	26	0.56	182	DNT	1	3H	+ 5.5	CTE-HTE
21	17	26							CTE-HTE
21	5	26							1A-HTE
21	9	27			RTI				CTE-HTE
21	13	27	1.67	190	DNT	1	4A	- 3.5	CTE-HTE
21	18	27							CTE-HTE
21	41	28							CTE-HTE
21	30	28							CTE-HTE
21	26	28							CTE-HTE
21	22	28							CTE-HTE
21	33	29	1.23	191	DNT	1	1H	+ 22.0	CTE-HTE
21	36	29							CTE-HTE
21	38	29	4.51	185	DNT	1	6H	+ 0.0	CTE-HTE
21	31	30							CTE-HTE
21	17	30							CTE-HTE
21	14	30	0.69	184	DNT	1	2H	+ 24.8	CTE-HTE
21	12	30	1.52	190	DNT	1	CTS	+ 0.0TD+ 303.0	CTE-HTE
			1.52	190	DNT	1	HTS	+ 0.0TD+ 303.0	CTE-HTE
21	16	31							CTE-HTE
21	19	31							CTE-HTE
21	30	31							CTE-HTE
21	36	32							CTE-HTE
21	27	32							CTE-HTE
21	26	32							CTE-HTE
21	13	32							CTE-HTE
21	9	32							CTE-HTE
21	24	33							CTE-HTE
21	29	33							CTE-HTE
21	39	34	2.70	182	DNT	1	6H	+ 0.0	CTE-HTE
21	32	34							CTE-HTE
21	25	34							CTE-HTE
21	12	34	0.90	190	DNT	1	5C	+ 48.1	CTE-HTE
21	19	35	2.95	189	DNT	1	HTS	+ 3.9	CTE-HTE
			2.17	192	DNT	1	1A	+ 4.0	CTE-HTE
21	20	35							CTE-HTE
21	33	35							CTE-HTE
21	25	36							CTE-HTE
21	15	36							CTE-HTE
21	13	37	1.65	190	DNT	1	6H	+ 7.8	CTE-HTE
			1.95	193	DNT	1	6C	+ 15.4	CTE-HTE
PAGE 1 OF 2			EVALUATOR <i>L. Pircosta</i>				LEVEL <i>IIA</i>		

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH01_			2	B_	HOT _	BH02		BH02	05/08/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
21	28	37						CTE-HTE
21	40	37	0.91	191	DNT	1	4C + 5.4	CTE-HTE
21	42	37	4.06	182	DNT	1	6H + 0.0	CTE-HTE
21	29	38	6.00	187	DNT	1	6H + 9.3	CTE-HTE
21	22	38						CTE-HTE
21	16	38						CTE-HTE
21	15	39	0.89	192	DNT	1	CTS + 0.0 TO + 303.0	CTE-HTE
21	37	39						CTE-HTE
21	43	40	3.70	183	DNT	1	6H + 0.0	CTE-HTE
21	34	40						CTE-HTE
21	33	40						CTE-HTE
21	19	40	1.01	187	DNT	1	HTS + 41.0	CTE-HTE
21	12	40	1.20	191	DNT	1	4C + 48.9	CTE-HTE
21	29	41	2.22	187	DNT	1	1H + 16.6	CTE-HTE
21	37	42						CTE-HTE
21	13	42	1.85	190	DNT	1	6H + 7.9	CTE-HTE
			1.62	191	DNT	1	6C + 13.0	CTE-HTE
21	22	43						CTE-HTE
21	34	43						CTE-HTE
21	41	43	1.55	181	DNT	1	6H + 0.0	CTE-HTE
21	45	43	1.17	185	DNT	1	5H + 0.0	CTE-HTE
			10.59	186	DNT	1	6H + 0.0	CTE-HTE
			10.41	185	DNT	1	6H + 0.0	CTE-HTE
21	40	44						CTE-HTE
21	38	44	0.88	192	DNT	1	1C + 39.2	CTE-HTE
21	27	44						CTE-HTE
21	11	44						CTE-HTE
21	13	45	1.61	190	DNT	1	6H + 7.8	CTE-HTE
END REEL BH02								

PAGE 2 OF 2	EVALUATOR <i>St. Lucio</i>	LEVEL <i>IA</i>
-------------	----------------------------	-----------------

PLANT				UNIT#	S/G	LEG	REEL	TD	REEL	DATE
CP&L/HBR DDBH01_				2	B_	HOT _	BH03		BH03	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRO						A720SFRM REEL BH03 WEBER DD OPER:MCKEE B CAL STD:Z-3923			LIII 05/08/87 LI 05/08/87	
21	18	45								CTE-HTE
21	32	45								CTE-HTE
21	40	45								CTE-HTE
21	36	46	2.94	187	DNT	1	6H	+	18.6	CTE-HTE
21	25	46								CTE-HTE
21	15	46								CTE-HTE
21	8	47	3.40	46	CU	1	HTS	+	1.4	CTE-HTE
21	14	47								CTE-HTE
21	41	47								CTE-HTE
						ANALYST:TERNING GA			LIIA 05/08/87	
21	45	48	8.61	186	DNT	1	6H	+	0.0	CTE-HTE
			6.92	185	DNT	1	6H	-	0.3	CTE-HTE
21	31	48								CTE-HTE
21	11	48	0.55	0	CU	1	HTS	+	1.6	CTE-HTE
21	4	48			RTI					6C-HTE
21	14	49	19.18	320	CU	3	HTS	+	0.8	CTE-HTE
21	25	49								CTE-HTE
						OPER:BROWN MW			LII	
21	33	49	1.46	192	DNT	1	1H	+	8.9	CTE-HTE
21	41	50								CTE-HTE
21	39	50			RTI					CTS-HTE
21	36	50								CTE-HTE
21	31	50								CTE-HTE
21	25	50								CTE-HTE
21	15	50								CTE-HTE
21	12	50	5.12	16	CU	1	HTS	+	1.1	CTE-HTE
21	18	50								CTE-HTE
21	3	50			RNT					CTE-HTE
21	6	51			RNT					CTE-HTE
21	13	51			RTI					CTS-HTE
21	17	51								CTE-HTE
21	44	52								CTE-HTE
21	42	52	3.05	187	DNT	1	6H	-	0.2	CTE-HTE
			3.72	183	DNT	1	6H	+	0.3	CTE-HTE
21	23	52								CTE-HTE
21	17	52								CTE-HTE
21	11	52	5.80	12	CU	1	CTS	+	1.7	CTE-HTE
			7.06	289	CU	5	HTS	+	1.1	CTE-HTE
21	13	53								CTE-HTE
21	42	53								CTE-HTE
21	37	54								CTE-HTE
21	31	54								CTE-HTE
21	8	54	6.23	7	CU	1	CTS	+	3.1	CTE-HTE
PAGE 1 OF 2				EVALUATOR <i>Darrell D. Vaher</i> / GA Tearing by <i>Darrell D. Vaher</i>				LEVEL <i>III/IIA</i>		

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE	
CP&L/HBR DDBH01_			2	B__	HOT __	BH03		BH03	05/08/87	
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
21	8	54	3.67	27	CU	1	HTS	+	1.1	CTE-HTE
21	6	55	5.96	4	CU	1	CTS	+	3.1	CTE-HTE
			1.18	189	CU	1	HTS	+	0.5	CTE-HTE
21	22	55								CTE-HTE
21	26	55								CTE-HTE
21	44	55	2.66	182	DNT	1	4H	+	23.2	CTE-HTE
21	33	56								CTE-HTE
21	16	56								CTE-HTE
21	12	56								CTE-HTE
21	1	57			RNT					CTE-HTE
21	17	57								CTE-HTE
21	19	57								CTE-HTE
21	28	57								CTE-HTE
21	41	57								CTE-HTE
21	44	57			RNT					CTE-HTE
21	31	58								CTE-HTE
21	16	59								CTE-HTE
21	19	59								CTE-HTE
21	30	59			RTI					CTS-HTE
21	37	59								CTE-HTE
21	39	59								CTE-HTE
21	42	60								CTE-HTE
21	23	60								CTE-HTE
21	22	60								CTE-HTE
21	33	61								CTE-HTE
21	37	62								CTE-HTE
21	25	62								CTE-HTE
21	21	62								CTE-HTE
21	12	62	4.23	4	CU	1	CTS	+	1.1	CTE-HTE
			4.07	2	CU	1	HTS	+	0.9	CTE-HTE
21	2	63			RNT					CTE-HTE
21	8	63	2.37	347	CU	1	HTS	+	1.0	CTE-HTE
21	9	63	1.31	180	APT	1	CTE	+	1.5	CTE-HTE
END OF BH03										

PLANT	UNIT#	S/G	LEG	REEL	TD	REEL	DATE
CP&L/HBR DDBH04P	2	B	HOT	BH04		BH04	05/08/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
							PRO	
							A720SFRM	
							REEL BH04	
							TIERNEY MG	LIIA 05/08/87
							OPER: BROWN MW	LII 05/08/87
							STD: Z-3923	
21	21	63						CTE-HTE
21	37	63						CTE-HTE
21	39	63						CTE-HTE
21	42	63						CTE-HTE
21	32	64						CTE-HTE
21	16	64	2.26	195	DNT	1	5H + 27.7	CTE-HTE
21	5	64			RND			
21	10	65						CTE-HTE
21	24	65						CTE-HTE
21	29	65						CTE-HTE
21	36	65						CTE-HTE
21	27	66						CTE-HTE
21	21	66						CTE-HTE
21	1	67			RND			
21	24	67						CTE-HTE
21	31	67						CTE-HTE
21	39	68						CTE-HTE
21	36	68						CTE-HTE
21	20	68						CTE-HTE
21	17	68						CTE-HTE
21	2	68			RND			
21	4	69			RND			
21	15	68	2.15	69	APT	6	4C + 21.6	CTE-HTE
21	31	70						CTE-HTE
21	33	70						CTE-HTE
21	23	70						CTE-HTE
21	14	70						CTE-HTE
21	6	70						CTE-HTE
21	5	71	7.75	95	APT	6	5C + 0.9	CTE-HTE
21	16	71						CTE-HTE
21	20	71						CTE-HTE
21	30	71						CTE-HTE
21	38	71						CTE-HTE
21	34	72						CTE-HTE
21	25	72						CTE-HTE
21	9	72						CTE-HTE
21	8	72						CTE-HTE
21	12	73						CTE-HTE
21	13	73						CTE-HTE
21	28	74						CTE-HTE
21	24	74						CTE-HTE
21	22	74						CTE-HTE
21	18	74						CTE-HTE

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH04P	2	B	HOT	BH04		BH04	05/08/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
21	14	74						CTE-HTE
21	2	74			RND			CTE-HTE
21	14	75			RND			CTE-HTE
21	28	76						CTE-HTE
21	25	76						CTE-HTE
21	22	76						CTE-HTE
21	20	76						CTE-HTE
21	12	76						CTE-HTE
21	5	76	1.84	192	DNT	1	FBH + 24.5	CTE-HTE
21	1	77			RND			CTE-HTE
21	6	77	3.77	66	APT	6	HTS + 2.1	CTE-HTE
21	31	77						CTE-HTE
21	12	77	2.75	57	ADR	6	FBH + 7.7TD+ 16.0	CTE-HTE
21	18	78						CTE-HTE
21	9	78						CTE-HTE
21	2	79			RND			CTE-HTE
21	10	79						CTE-HTE
21	30	79						CTE-HTE
21	25	80						CTE-HTE
21	22	80						CTE-HTE
21	6	80						CTE-HTE
21	12	81						CTE-HTE
21	14	81						CTE-HTE
21	15	81						CTE-HTE
21	17	81						CTE-HTE
21	18	81						CTE-HTE
21	21	82						CTE-HTE
21	1	83			RND			CTE-HTE

END REEL BH04

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE								
CP&L/HBR DDBH05P			2	B	HOT	BH05		BH05	05/08/87								
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT								
PRO						A720SFRM REEL BH05 TIERNEY MG OPER: BROWN MW STD: Z-3923		LIIA 05/09/87 LII 05/08/87									
21	26	83	5.89	186	DNT	1	4A	+	0.0	CTE-HTE							
21	27	83								CTE-HTE							
21	23	84								CTE-HTE							
21	20	84								CTE-HTE							
21	19	84								CTE-HTE							
21	10	84								CTE-HTE							
21	6	84								CTE-HTE							
21	2	85								RNT							
21	14	85								CTE-HTE							
21	16	85								CTE-HTE							
21	18	86			RNT					CTE-HTE							
21	2	86								RNT							
21	4	87								RNT							
21	13	88								CTE-HTE							
21	10	88								CTE-HTE							
21	9	88								CTE-HTE							
21	5	88								CTE-HTE							
21	3	88								RNT							
21	5	89								CTE-HTE							
21	12	89								CTE-HTE							
21	13	89								CTE-HTE							
21	16	89								CTE-HTE							
21	1	91								RNT							
21	7	91								CTE-HTE							
OPER: MCKEE B										LI		05/08/87					
21	4	2										RNT					CTE-HTE
21	3	4															CTE-HTE
21	2	4															CTE-HTE
21	8	5															CTE-HTE
21	6	7															CTE-HTE
21	5	11	CTE-HTE														
21	25	14	17.34 185 DNT 1 FBC + 20.8														
21			9.30 180 DNT 1 3C + 8.4														
21	18	17	CTE-HTE														
21	2	7	CTE-HTE														
21	1	15			RNT					CTE-HTE							
21	2	15								RNT							
21	1	17								RNT							
21	2	19								RNT							
21	1	21								RNT							
21	2	25								RNT							
21	13	25								CTE-HTE							
21	5	26								CTE-HTE							

Mark L. Tierney

[illegible]

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
HBR DDBH05P/A				2	B	HOT	BH05		BH05	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRD						A720SFRM				
						REEL BH05				
						TIERNEY MG			LIIA 05/09/87	
						OPER: BROWN MW			LII 05/08/87	
						STD: Z-3923				
21	20	87	2.43	177	DNT	1	5C	+	4.8	CTE-HTE
			3.88	175	DNT	1	5C	+	29.7	CTE-HTE
			5.22	188	DNT	1	5C	+	30.9	CTE-HTE
			6.81	189	IDV	1	HTS	+	15.9TD+	23.1 CTE-HTE
21	1	70			RNT					
21	22	61	3.72	195	DNT	1	1H	+	45.9	CTE-HTE
21	38	54	10.05	186	DNT	1	1C	+	41.8	CTE-HTE
21	23	50								CTE-HTE
21	42	46	4.35	183	DNT	1	5H	+	46.2	CTE-HTE
21	4	44			RNT					
21	31	42								CTE-HTE
21	29	39								CTE-HTE
21	41	36	8.14	187	DNT	1	5H	+	46.3	CTE-HTE
21	43	36	9.92	185	DNT	1	5H	+	46.3	CTE-HTE
			6.34	183	DNT	1	6H	+	0.3	CTE-HTE
21	43	33	17.20	186	DNT	1	5H	+	46.5	CTE-HTE
			14.46	185	DNT	1	6H	+	0.4	CTE-HTE
21	42	33	11.35	184	DNT	1	5H	+	46.4	CTE-HTE
			7.71	184	DNT	1	6H	+	0.3	CTE-HTE
21	40	30	13.06	186	DNT	1	5H	+	46.5	CTE-HTE
			6.74	187	DNT	1	6H	+	0.5	CTE-HTE
21	39	32	8.14	189	DNT	1	5H	+	46.5	CTE-HTE
			1.59	177	DNT	1	6H	+	0.3	CTE-HTE
21	31	32								CTE-HTE
21	17	43	1.31	189	DNT	1	4H	+	3.2	CTE-HTE
21	22	22	5.03	68	APT	6	CTS	+	15.1	CTE-HTE
			3.38	189	DNT	1	3C	+	22.4	CTE-HTE
21	14	22	7.36	177	DNT	1	5C	+	29.4	CTE-HTE
			0.97	147	33	1	3H	+	15.1	CTE-HTE
21	32	15	2.50	193	DNT	1	2H	+	35.4	CTE-HTE
21	16	13	4.13	18	PV	1	1C	+	2.2	CTE-HTE
21	16	5	10.68	17	PV	1	5H	+	33.0	CTE-HTE
21	12	7	2.01	190	DNT	1	5C	+	25.6	CTE-HTE
			3.34	193	DNT	1	5C	+	31.5	CTE-HTE
21	7	46	5.79	2	CU	1	CTS	+	1.3	CTE-HTE
			3.37	28	PV	1	2C	+	43.2TD+	47.6 CTE-HTE
			1.51	53	PV	1	3C	+	31.5TD+	36.6 CTE-HTE
			2.18	5	PV	1	5C	+	7.2TD+	10.4 CTE-HTE
21	7	41	5.22	11	CU	1	CTS	+	1.2	CTE-HTE
			1.62	35	CU	1	HTS	+	3.0	CTE-HTE
			6.50	13	CU	1	HTS	+	1.2	CTE-HTE
21	3	19			RND					
END DDBH05P/A										
PAGE 1 OF 1		EVALUATOR				Mark L. Tierney				LEVEL IIA

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
HBR DDBH05P/A	2	B	HOT	BH05		BH05	05/08/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
----	-----	-----	-------	-----	---	-----	----------	--------

INDICATION RESOLUTION
 21 | 14 | 22 | 0.97 | 147 | 33 | 1 | 3H + 15.1 | PS
 INDICATION RESOLUTION BY WEBER DD LIII 05/10/87

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
HBR DDBH05P/B			2	B	HOT	BH05		BH05	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
						PRO	A700SFRM REEL BH05 TIERNEY MG OPER: MCKEE B STD: Z-3923		LIIA 05/09/87 LI 05/08/87
21	6	51							CTE-HTE
21	3	50				RNT			
21	2	45				RND			
21	1	57				RNT			
21	44	57							CTE-HTE
21	4	48				RNT			
21	2	63				RNT			
21	28	76							CTE-HTE
21	4	69							CTE-HTE
21	5	64							CTE-HTE
21	29	45							CTE-HTE
21	1	67				RNT			
21	2	68				RNT			
21	2	74				RNT			
21	1	77				RNT			
21	2	79				RNT			
21	1	83				RNT			
							END REEL BH05		
<div> <div>PAGE 1 OF 1</div> <div>EVALUATOR <i>Mark J. Tierney</i></div> <div>LEVEL <i>IIA</i></div> </div>									

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH06A				2	B	HOT	BH06		BH06	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRO						A700SFRM REEL BH06 CIRCOSTA SA OPER: MCKEE B CAL STD: Z-3923			LIIA 05/09/87 LII 05/09/87	
21	1	67							6C-HTE	
21	2	68							6C-HTE	
21	2	63							6C-HTE	
21	1	57							6C-HTE	
21	3	50	26.58	189	DNT	1	5C	+ 46.9	CTE-HTE	
21	2	79							6C-HTE	
21	1	83							6C-HTE	
21	2	85							6C-HTE	
21	4	87							CTE-HTE	
21	2	45			RTI				6H-HTE	
21	2	31			RTI				6H-HTE	
21	2	25			RTI				6H-HTE	
21	1	21			RND					
21	2	19			RTI				6H-HTE	
21	2	74			RND					
21	1	77			RND					
21	2	86			RND					
21	1	91			RND					
END REEL BH06 AND DD-6A										
<div style="display: flex; justify-content: space-between;"> <div>PAGE 1 OF 1</div> <div>EVALUATOR <i>St Circosta</i></div> <div>LEVEL <i>TIA</i></div> </div>										

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH06_			2	B	HOT	BH06		BH06	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
						PRO	A680BJF REEL BH06 CIRCOSTA SA OPER: BIPES TU CAL STD: Z-3923		LIIA 05/09/87 LII 05/09/87
21	1	70				RTI			5H-HTE
21	3	88							6C-HTE
							OPER: MCKEE B END DD-6 WILL CONT. ON DD-6A.		LII 05/09/87
<div style="display: flex; justify-content: space-between;"> <div>PAGE 1 OF 1</div> <div>EVALUATOR <i>St Cirosta</i></div> <div>LEVEL <i>IIA</i></div> </div>									

PLANT			UNIT#	S/G	LEG	REEL	TD	REEL	DATE
CP&L/HBR DDBH07_			2	B	HOT	BH07		BH07	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
PRO						A680BJF			
						REEL BH07			
						CIRCOSTA SA		LIIA	05/09/87
						OPER: BROWN MW		LII	05/09/87
						CAL STD: Z-3923			
21	2	4							6C-HTE
21	2	7							6C-HTE
21	2	15							6C-HTE
21	1	15							6C-HTE
21	1	17							6C-HTE
21	2	19							6C-HTE
21	1	21							6C-HTE
21	2	25							6C-HTE
21	2	31							6C-HTE
21	2	45							6C-HTE
21	4	44							3C-HTE
21	4	48							6C-HTE
21	2	86							6C-HTE
21	2	74							6C-HTE
21	1	70	1.62	185	DNT	1	5H	+	11.4
21	1	77							6C-HTE
21	1	91							6C-HTE
						END REEL BH07			
<div> <div>PAGE 1 OF 1</div> <div>EVALUATOR <i>[Signature]</i></div> <div>LEVEL TIA</div> </div>									

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH08_				2	B_	HOT _	BH08		BH08	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRO						A680SLDF REEL BH08 CIRCOSTA SA OPER: BROWN MW CAL STD: Z-3923			LIIA 05/09/87 LII 05/09/87	
21	1	21								6C-HTE
21	1	27								6C-HTE
21	26	23								CTE-HTE
21	3	19								6C-HTE
						END REEL BH08				
PAGE 1 OF 1 EVALUATOR <i>S. CIRCOSTA</i>										LEVEL <i>TIA</i>

SECONDARY DATA ANALYSIS

DDA-4 SHEETS

GENERATOR B

NOTE: These secondary data analysis sheets are provided for information and have no effect on the results listings except where differences were resolved as required by the analysis procedure. Resolutions are identified on the primary DDA-4 sheets..

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH01S			2	B	HOT	BH01		BH01	05/07/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
PRO						A720SFRM REEL BH01 TIERNEY MG OPER: BROWN MW CAL STD: Z-3923		LI IA 05/08/87 LI I 05/07/87	
21	11	2							CTE-HTE
21	4	2			RTI				5C-HTE
21	15	4							CTE-HTE
21	10	4	1.27	191	DNT	1	1C	+	26.5
21	3	4			RTI				6H-HTE
21	2	4			RTI				5H-HTE
21	5	5							CTE-HTE
21	8	5							CTE-HTE
21	21	6							CTE-HTE
						OPER: MCKEE B		LI	05/07/87
21	18	6							CTE-HTE
21	16	6	1.21	190	DNT	1	5C	+	28.7
21	1	7			RTI				CTE-HTE
21	2	7			RTI				6H-HTE
21	5	7							6H-HTE
21	6	7			RTI				CTE-HTE
21	14	7							6H-HTE
21	17	7							CTE-HTE
21	7	9							CTE-HTE
21	8	9	0.46	177	APT	1	3H	+	31.8
			0.74	164	APT	1	FBH	+	11.5
21	26	9							CTE-HTE
21	18	10							CTE-HTE
21	15	10							CTE-HTE
21	5	11			RTI				6H-HTE
21	17	11							CTE-HTE
21	21	12							CTE-HTE
21	19	12							CTE-HTE
21	9	12	0.92	162	APT	1	1H	+	26.4
21	2	13			RTI				5H-HTE
21	25	14	16.04	187	DNT	1	FBC	+	21.0
			10.05	181	DNT	1	3C	+	7.9
21	15	14							CTE-HTE
21	13	14							CTE-HTE
21	11	14							CTE-HTE
21	1	15			RTI				6H-HTE
21	2	15			RTI				5H-HTE
21	18	15							CTE-HTE
21	22	15							CTE-HTE
21	29	16							CTE-HTE
21	20	16							CTE-HTE
21	15	16							CTE-HTE
21	5	16							CTE-HTE
PAGE 1 OF 2			EVALUATOR <i>Mark L Tierney</i>				LEVEL <i>HA</i>		

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH01S	2	B	HOT	BH01		BH01	05/07/87


SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
21	1	17			RTI			5H-HTE
21	9	17						CTE-HTE
21	21	17						CTE-HTE
21	33	17						CTE-HTE
21	26	18						CTE-HTE
21	17	18						CTE-HTE
21	2	19			RTI			5H-HTE
21	9	19						CTE-HTE
21	23	19						CTE-HTE
21	36	19	0.62	158	APT	1	4C + 25.6	CTE-HTE
21	25	20						CTE-HTE
21	22	20						CTE-HTE
21	20	20						CTE-HTE
21	17	20						CTE-HTE
21	13	20	0.74	167	APT	1	2C + 36.5	CTE-HTE
21	1	21			RTI			6H-HTE
21	12	21						CTE-HTE
21	28	21						CTE-HTE
21	31	21						CTE-HTE
21	10	22						CTE-HTE
21	6	23						CTE-HTE
21	25	23						CTE-HTE
21	26	23						CTE-HTE
21	34	24						CTE-HTE
21	20	24						CTE-HTE
21	14	24						CTE-HTE
21	13	24						CTE-HTE
21	2	25			RTI			6H-HTE
21	13	25			RTI			6H-HTE
ENCODED WRONG OPER: ATKINSON BM								LIIA 05/08/87
21	27	25						CTE-HTE
21	30	25						CTE-HTE
END REEL BH01								

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE	
CP&L/HBR DDBH01_			2	B	HOT	BH02		BH02	05/08/87	
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRD						A720SFRM				
						REEL BH02				
						TERNING GA			LIIA 05/09/87	
						OPER: ATKINSON B			05/08/87	
						CAL STD.: Z-3923				
21	34	25								CTE-HTE
21	38	25	3.19	183	DNT	1	6H	+	0.3	CTE-HTE
			1.28	6	DNT	1	6H	-	0.6	CTE-HTE
21	37	26								CTE-HTE
21	24	26								CTE-HTE
21	17	26								CTE-HTE
21	5	26			RTI					6C-HTE
21	1	27			RNT					
21	9	27								CTE-HTE
21	13	27								CTE-HTE
21	18	27								CTE-HTE
21	41	28	6.99	185	DNT	1	6H	-	0.4	CTE-HTE
			13.27	193	DNT	1	6H	+	0.4	CTE-HTE
21	30	28								CTE-HTE
21	26	28								CTE-HTE
21	22	28								CTE-HTE
21	33	29	1.23	190	DNT	1	2H	-	29.6	CTE-HTE
21	36	29								CTE-HTE
21	38	29	4.63	185	DNT	1	6H	-	0.5	CTE-HTE
21	31	30								CTE-HTE
21	17	30								CTE-HTE
21	14	30								CTE-HTE
21	12	30	1.56	193	DNT	1	FBH	-	0.5	CTE-HTE
			1.52	190	DNT	1	FBH	+	5.2	CTE-HTE
					RNT					
21	2	31								CTE-HTE
21	16	31								CTE-HTE
21	19	31								CTE-HTE
21	30	31								CTE-HTE
21	36	32								CTE-HTE
21	27	32								CTE-HTE
21	26	32								CTE-HTE
21	13	32	1.57	190	DNT	1	6H	+	7.9	CTE-HTE
21	9	32								CTE-HTE
21	24	33								CTE-HTE
21	29	33								CTE-HTE
21	39	34	2.38	185	DNT	1	6H	-	0.4	CTE-HTE
21	32	34								CTE-HTE
21	25	34								CTE-HTE
21	12	34								CTE-HTE
21	19	35	2.96	188	DNT	1	HTS	+	3.2	CTE-HTE
21	20	35								CTE-HTE
21	33	35								CTE-HTE
21	25	36								CTE-HTE
PAGE 1 OF 2			EVALUATOR <i>Ray T. ...</i>				LEVEL <i>IIA</i>			

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH01_			2	B_	HOT _	BH02		BH02	05/08/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
21	15	36								CTE-HTE
21	13	37	1.52	190	DNT	1	6H	+	7.8	CTE-HTE
21	28	37								CTE-HTE
21	40	37								CTE-HTE
21	42	37	3.15	178	DNT	1	6H	+	0.5	CTE-HTE
			4.06	182	DNT	1	6H	-	0.4	CTE-HTE
21	29	38	6.00	187	DNT	1	6H	+	10.3	CTE-HTE
21	22	38								CTE-HTE
21	16	38								CTE-HTE
21	15	39	1.66	12	DNT	1	6H	+	6.0	CTE-HTE
			2.23	2	CU	1	HTS	+	0.8	CTE-HTE
21	37	39								CTE-HTE
21	43	40	3.82	185	DNT	1	6H	-	0.7	CTE-HTE
21	34	40								CTE-HTE
21	33	40								CTE-HTE
21	19	40	1.06	189	DNT	1	HTS	+	41.0	CTE-HTE
21	12	40	2.62	11	CU	1	HTS	+	1.7	CTE-HTE
21	29	41	2.22	187	DNT	1	2H	-	34.9	CTE-HTE
21	37	42								CTE-HTE
21	13	42	6.57	10	CU	1	HTS	+	0.0	CTE-HTE
			1.85	191	DNT	1	6H	+	7.8	CTE-HTE
21	22	43								CTE-HTE
21	34	43								CTE-HTE
21	41	43	1.32	184	DNT	1	6H	-	0.4	CTE-HTE
			1.28	177	DNT	1	6H	+	0.4	CTE-HTE
21	45	43	8.96	189	DNT	1	6H	-	0.5	CTE-HTE
			9.54	188	DNT	1	6H	+	0.4	CTE-HTE
21	40	44								CTE-HTE
21	38	44								CTE-HTE
21	27	44								CTE-HTE
21	11	44	2.00	6	CU	1	6H	+	1.4	CTE-HTE
21	2	45								
21	13	45	2.06	11	CU	1	HTS	+	0.8	CTE-HTE
END REEL BH02										

PAGE 2 OF 2	EVALUATOR <i>Ray Turner</i>	LEVEL <i>IIA</i>
-------------	-----------------------------	------------------

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH03S				2	B	HOT	BH03		BH03	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRO						A720SFRM REEL BH03 LYNCH DE OPER: McKEE B STD: Z-3923			LIIA 05/09/87 LI 05/09/87	
21	18	45								CTE-HTE
21	32	45								CTE-HTE
21	40	45	1.39	191	DNT	1	5C	+	44.8	CTE-HTE
21	36	46	2.58	187	DNT	1	6H	+	17.3	CTE-HTE
21	25	46								CTE-HTE
21	15	46								CTE-HTE
21	8	47	3.40	44	CU	1	HTS	+	1.0	CTE-HTE
21	14	47								CTE-HTE
21	41	47								CTE-HTE
21	45	48	1.34	187	DNT	1	3C	+	8.1	CTE-HTE
			3.62	189	DNT	M 1	3A	+	0.0	CTE-HTE
			2.17	189	DNT	M 1	2A	+	0.0	CTE-HTE
			8.29	188	DNT	M 1	6H	+	0.0	CTE-HTE
21	31	48								CTE-HTE
21	11	48	2.76	26	CU	1	HTS	+	0.3	CTE-HTE
21	4	48	1.00	187	DNT	1	5H	+	35.4	6C-HTE
			7.52	15	CU	1	HTS	+	0.9	6C-HTE
21	14	49	8.01	11	CU	1	HTS	+	1.4	CTE-HTE
21	25	49								CTE-HTE
21	33	49	1.46	194	DNT	1	1H	+	9.0	CTE-HTE
21	41	50								CTE-HTE
21	39	50			RTI					CTS-HTE
21	36	50								CTE-HTE
21	31	50								CTE-HTE
21	25	50								CTE-HTE
21	15	50								CTE-HTE
21	12	50	4.68	16	CU	1	HTS	+	0.7	CTE-HTE
21	18	50								CTE-HTE
21	13	51			RTI					CTS-HTE
21	17	51								CTE-HTE
21	44	52	5.36	184	DNT	1	6H	+	0.2	CTE-HTE
			4.29	184	DNT	1	6H	-	0.4	CTE-HTE
21	42	52	3.72	183	DNT	1	6H	+	0.4	CTE-HTE
			3.96	182	DNT	1	6H	-	0.4	CTE-HTE
21	23	52								CTE-HTE
21	17	52								CTE-HTE
21	11	52	5.80	12	CU	1	CTS	+	0.9	CTE-HTE
			3.59	11	CU	1	HTS	+	0.9	CTE-HTE
21	13	53	10.41	13	CU	1	HTS	+	0.7	CTE-HTE
21	42	53								CTE-HTE
21	37	54								CTE-HTE
21	31	54	2.03	183	DNT	1	6H	+	0.2	CTE-HTE
21	8	54	3.67	27	CU	1	HTS	+	0.7	CTE-HTE
PAGE 1 OF 2			EVALUATOR						LEVEL	IIA

PLANT				UNIT#	S/G	LEG	REEL	TD	REEL	DATE
CP&L/HBR DDBH03S				2	B	HOT	BH03		BH03	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
21	6	55	5.65	5	CU	1	CTS + 2.8 ANALYST: TIERNEY MG LIIA			CTE-HTE 05/09/87
21	22	55								CTE-HTE
21	26	55								CTE-HTE
21	44	55	2.66	183	DNT	1	4H + 23.1			CTE-HTE
21	33	56								CTE-HTE
21	16	56								CTE-HTE
21	12	56								CTE-HTE
21	17	57								CTE-HTE
21	19	57								CTE-HTE
21	28	57								CTE-HTE
21	41	57								CTE-HTE
21	17	51								CTE-HTE
21	31	58								CTE-HTE
21	16	59								CTE-HTE
21	19	59								CTE-HTE
21	30	59								CTE-HTE
21	37	59								CTE-HTE
21	39	59								CTE-HTE
21	42	60								CTE-HTE
21	23	60								CTE-HTE
21	22	60								CTE-HTE
21	33	61								CTE-HTE
21	37	62								CTE-HTE
21	25	62								CTE-HTE
21	21	62								CTE-HTE
21	12	62	4.07	2	CU	1	HTS + 0.9			CTE-HTE
21	8	63	2.37	347	CU	1	HTS + 0.9			CTE-HTE
21	9	63								CTE-HTE
END REEL BH03										
PAGE 2 OF 2 EVALUATOR <i>Dez</i> LEVEL <i>III</i>										

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH04_				2	B	HOT	BH04		BH04	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRO						A720SFRM				
						REEL BH04				
						TERNING GA			LIIA 05/09/87	
						OPER: BROWN MW			LII 05/08/87	
						STD: Z-3923				
21	21	63							CTE-HTE	
21	37	63							CTE-HTE	
21	39	63							CTE-HTE	
21	42	63							CTE-HTE	
21	32	64							CTE-HTE	
21	16	64	2.26	196	DNT	1	5H	+ 25.7	CTE-HTE	
21	5	64			RNT					
21	10	65							CTE-HTE	
21	24	65							CTE-HTE	
21	29	65							CTE-HTE	
21	36	65							CTE-HTE	
21	27	66							CTE-HTE	
21	21	66							CTE-HTE	
21	1	67			RNT					
21	24	67							CTE-HTE	
21	31	67							CTE-HTE	
21	39	68							CTE-HTE	
21	36	68							CTE-HTE	
21	20	68							CTE-HTE	
21	17	68							CTE-HTE	
21	15	68							CTE-HTE	
21	2	68			RNT					
21	4	69			RNT					
21	31	70							CTE-HTE	
21	33	70	1.48	183	DNT	1	1H	+ 43.7	CTE-HTE	
21	23	70							CTE-HTE	
21	14	70	1.81	178	DNT	1	2C	+ 12.4	CTE-HTE	
21	6	70							CTE-HTE	
21	5	71							CTE-HTE	
21	16	71							CTE-HTE	
21	20	71							CTE-HTE	
21	30	71							CTE-HTE	
21	38	71							CTE-HTE	
21	34	72							CTE-HTE	
21	25	72							CTE-HTE	
21	9	72							CTE-HTE	
21	8	72							CTE-HTE	
21	12	73							CTE-HTE	
21	13	73							CTE-HTE	
21	28	74							CTE-HTE	
21	24	74							CTE-HTE	
21	22	74							CTE-HTE	
21	18	74							CTE-HTE	
PAGE 1 OF 2				EVALUATOR Mary Terring				LEVEL IIA		

[illegible]

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
HBR DDBH05P/A				2	B	HOT	BH05		BH05	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRO						A720SFRM				
						REEL BH05				
						TERNING GA			LIIA	05/10/87
						OPER:MCKEE B			LII	05/08/87
						CAL STD.:Z-3923				
21	20	87	2.44	179	DNT	1	5C	+	4.7	CTE-HTE
			3.88	176	DNT	1	5C	+	29.5	CTE-HTE
			5.23	189	DNT	1	5C	+	30.3	CTE-HTE
			6.73	187	DNT	1	FBH	-	1.2	CTE-HTE
			6.88	189	DNT	1	FBH	-	2.2	CTE-HTE
			5.45	190	DNT	1	FBH	-	3.2	CTE-HTE
			2.64	193	DNT	1	FBH	-	4.1	CTE-HTE
			1.99	193	DNT	1	FBH	-	5.4	CTE-HTE
			1.16	193	DNT	1	FBH	-	6.4	CTE-HTE
			2.00	189	DNT	1	FBH	-	12.0	CTE-HTE
			5.35	190	DNT	1	FBH	-	13.2	CTE-HTE
			3.86	192	DNT	1	FBH	-	14.3	CTE-HTE
			1.33	195	DNT	1	FBH	-	18.1	CTE-HTE
21	1	70			RNT					
21	22	61	3.72	196	DNT	1	1H	+	46.1	CTE-HTE
			2.22	348	CU	1	HTS	+	0.5	CTE-HTE
21	38	54	10.05	187	DNT	1	FBC	+	22.3	CTE-HTE
21	23	50								CTE-HTE
21	42	46	2.31	183	DNT	1	6H	+	0.2	CTE-HTE
			4.35	184	DNT	1	6H	-	0.2	CTE-HTE
21	4	44			RNT					
21	31	42								CTE-HTE
21	29	39								CTE-HTE
21	41	36	1.98	186	DNT	1	6H	+	0.1	CTE-HTE
			8.14	187	DNT	1	6H	-	0.4	CTE-HTE
21	43	36	6.34	185	DNT	1	6H	+	0.2	CTE-HTE
			9.93	186	DNT	1	6H	-	0.2	CTE-HTE
21	43	33	5.94	187	DNT	1	6H	+	2.6	CTE-HTE
			14.47	186	DNT	1	6H	+	0.2	CTE-HTE
			17.83	186	DNT	1	6H	-	0.3	CTE-HTE
21	42	33	7.71	185	DNT	1	6H	+	0.4	CTE-HTE
			11.35	185	DNT	1	6H	-	0.4	CTE-HTE
21	40	30	9.01	186	DNT	1	6H	+	0.4	CTE-HTE
			13.06	186	DNT	1	6H	-	0.4	CTE-HTE
21	39	32	5.85	17	CU	1	CTS	-	4.0	CTE-HTE
			7.61	18	CU	1	CTS	-	17.1	CTE-HTE
			2.87	179	DNT	1	6H	+	0.4	CTE-HTE
			8.14	188	DNT	1	6H	-	0.4	CTE-HTE
21	31	32								CTE-HTE
21	17	43								CTE-HTE
21	22	22	3.38	191	DNT	1	3C	+	22.3	CTE-HTE
21	14	22	7.36	177	DNT	1	5C	+	29.5	CTE-HTE
21	3	19			RNT					
PAGE 1 OF 2				EVALUATOR <i>Man Terving</i>				LEVEL <i>HA</i>		

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
HBR DDBH05P/A	2	B	HOT	BH05		BH05	05/08/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
21	32	15						CTE-HTE
21	16	13	4.13	18	PV	1	1C + 2.4	CTE-HTE
21	16	5	10.76	22	PV	1	5H + 33.0	CTE-HTE
21	12	7	3.34	193	DNT	1	5C + 31.0	CTE-HTE
			19.34	37	PV	1	HTS - 8.7	CTE-HTE
21	7	46	5.72	2	CU	1	CTS + 1.5	CTE-HTE
			3.07	30	PV	1	2C + 44.0	CTE-HTE
			1.53	224	PV	1	3C + 34.3	CTE-HTE
			2.01	95	PV	5	5C + 8.9	CTE-HTE
			2.95	189	PV	1	5H + 45.4	CTE-HTE
			10.71	191	DNT	1	2H + 10.8	CTE-HTE
			6.25	15	PV	1	2H + 12.0	CTE-HTE
			3.14	186	PV	1	2H + 48.9	CTE-HTE
			2.57	25	PV	1	1H + 19.6	CTE-HTE
			19.41	35	PV	1	HTE + 13.6	CTE-HTE
21	7	41	6.50	13	CU	1	HTS + 1.2	CTE-HTE

END OF BH-PI DATA SET

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH05_			2	B	HOT	BH05		BH05	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
						PRO	A720SFRM REEL BH05 TURNING GA OPER: BROWN MW CAL STD.: Z-3923		LIIA 05/10/87 LII 05/08/87
21	26	83							CTE-HTE
21	27	83	6.14	186	DNT	1	4A	+	0.0
21	24	84							CTE-HTE
21	23	84							CTE-HTE
21	20	84							CTE-HTE
21	19	84							CTE-HTE
21	10	84							CTE-HTE
21	6	84							CTE-HTE
21	2	85			RNT				
21	14	85							CTE-HTE
21	16	85							CTE-HTE
21	18	86							CTE-HTE
21	2	86			RNT				
21	4	87			RNT				
21	13	88							CTE-HTE
21	10	88							CTE-HTE
21	9	88							CTE-HTE
21	5	88							CTE-HTE
21	3	88			RNT				
21	5	89							CTE-HTE
21	12	89							CTE-HTE
21	13	89							CTE-HTE
21	16	89							CTE-HTE
21	1	91			RNT				
21	7	91							CTE-HTE
END DATA SET BH-RD									
PAGE 1 OF 1 EVALUATOR <i>Paul Termin</i> LEVEL <i>IIA</i>									

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
HBR DDBH05P/B				2	B	HOT	BH05		BH05	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRO						A-720SFRM				
						REEL BH05				
						TURNING GA			LIIA 05/10/87	
						OPER:MCKEE B			LII 05/08/87	
						CAL STD.:Z-3923				
21	4	2							CTE-HTE	
21	3	4							CTE-HTE	
21	2	4				RNT				
21	8	5							CTE-HTE	
21	2	7				RNT				
21	6	7							CTE-HTE	
21	5	11							CTE-HTE	
21	25	14	17.04	197	DNT	1	FBC	+	20.8	
			1.21	192	DNT	1	2C	+	7.7	
			8.78	183	DNT	1	3C	+	8.3	
21	1	15				RNT				
21	2	15				RNT				
21	1	17				RNT				
21	18	17							CTE-HTE	
21	2	19				RNT				
21	1	21				RNT				
21	2	25				RNT				
21	13	25							CTE-HTE	
21	5	26							CTE-HTE	
21	2	31				RNT				
21	1	7							6C-HTE	
21	2	13							6C-HTE	
21	3	50				RNT				
21	2	45				RNT				
END OF BH-RD A720SFRM										
PAGE 1 OF 1 EVALUATOR <i>Sam Thomas</i> LEVEL <i>IIA</i>										

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
HBR DDBH06S				2	B	HOT	BH06		BH06	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
					PRO		A680BJF REEL BH06 TIERNEY MG OPER: BIPES TU STD: Z-3923			LIIA 05/09/87 LII 05/09/87
21	1	70			RTI					6H-HTE
21	3	88					OPER: MCKEE B END DDBH06S			6C-HTE LI 05/09/87
<div style="display: flex; justify-content: space-between;"> <div>PAGE 1 OF 1</div> <div>EVALUATOR <i>Mark A. Tierney</i></div> <div>LEVEL <i>HA</i></div> </div>										

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
HBR DDBH06S/A				2	B	HOT	BH06		BH06	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
						PRO	A700SFRM REEL BH06 TIERNEY MG OPER: MCKEE B STD: Z--3923			LIIA 05/09/87 LI 05/09/87
21	1	67								6C-HTE
21	2	68								6C-HTE
21	2	63								6C-HTE
21	1	57								6C-HTE
21	3	50								CTE-HTE
21	2	79								6C-HTE
21	1	83								6C-HTE
21	2	74				RNT				
21	1	77				RNT				
21	2	85								6C-HTE
21	4	87								CTE-HTE
21	2	86				RNT				
21	2	45				RTI				6H-HTE
21	2	31				RTI				6H-HTE
21	2	25				RTI				6H-HTE
21	1	21				RND				
21	2	19				RTI				6H-HTE
21	2	4				RNT				
21	2	7				RNT				
21	1	15				RNT				
21	2	15				RNT				
21	1	17				RNT				
21	1	91				RNT				
							END REEL BH06			
<div> <div>PAGE 1 OF 1</div> <div>EVALUATOR <i>Mark S. Tierney</i></div> <div>LEVEL <i>HA</i></div> </div>										

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH07S	2	B	HOT	BH07		BH07	05/09/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
----	-----	-----	-------	-----	---	-----	----------	--------

PRO							680SLDF	
							REEL BH07	
							TIERNEY MG	LIIA 05/09/87
							OPER: BROWN MW	LII 05/09/87
							STD: Z-3923	
21	2	4						6C-HTE
21	2	7						6C-HTE
21	2	15						6C-HTE
21	1	15						6C-HTE
21	1	17						6C-HTE
21	2	19						6C-HTE
21	2	25						6C-HTE
21	2	31						6C-HTE
21	2	45	3.22	31	CU	1	HTS + 1.0	6C-HTE
21	4	44	1.87	20	CU	1	HTS + 1.2	3C-HTE
21	4	48	5.21	15	CU	1	HTS + 0.9	6C-HTE
21	2	86						6C-HTE
21	2	74						6C-HTE
21	1	70						6C-HTE
21	1	77						6C-HTE
21	1	91						6C-HTE
							END REEL BH07	

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH08S				2	B	HOT	BH08		BH08	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
					PRO		680SLDF REEL BH08 TIERNEY MG OPER: BROWN MW STD: Z-3923			LIIA 05/09/87 LII 05/09/87
21	1	21								6C-HTE
21	1	27								6C-HTE
21	26	23								CTE-HTE
21	3	19								5C-HTE
							END REEL BH08			
<div> <div>PAGE 1 OF 1</div> <div>EVALUATOR <i>Mark L. Thomas</i></div> <div>LEVEL <i>IIA</i></div> </div>										

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDBH08S			2	B	HOT	BH09		BH09	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
					PRO		A720SFRM REEL BH09 TIERNEY MG OPER:MCKEE B CAL STD.:Z-3923		LIIA 05/10/87 LII 05/10/87
21	39	50							CTE-HTE
21	13	51							CTE-HTE
21	30	59							CTE-HTE
							END REEL BH09		
PAGE 1 OF 1			EVALUATOR <i>Mark L. Tierney</i>				LEVEL <i>IIA</i>		

EDDY CURRENT DATA SHEET

ACQUISITION LOG

GENERATOR B

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 1

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH01

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-7-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

211	11	2 BH-RD	PV MMB	DAT	MMB
1	4	2 BH-RD	MMB	DAT	Incomplete
229	15	4 BH-RD	MMB	DAT	
3	10	4 BH-RD	MMB	DAT	
2	3	4 BH-RD	MMB	DAT	Incomplete
174	2	4 BH-RD	MMB	DAT	Incomplete
4	5	5 BH-RD	MMB	DAT	MMB
199	8	5 BH-RD	MMB	DAT	
252	21	6 BH-RD	MMB	DAT	
240	18	6 BH-RD	Bm	DAT	
5	16	6 BH-RD	Bm	DAT	Incomplete Bm/477
331	1	7 BH-RD	Bm	DAT	Incomplete
175	2	7 BH-RD	Bm	DAT	Incomplete
192	5	7 BH-RD	Bm	DAT	
6	6	7 BH-RD	Bm	DAT	Incomplete
225	14	7 BH-RD	Bm	DAT	
7	17	7 BH-RD	Bm	DAT	
8	7	9 BH-RD	Bm	DAT	
200	8	9 BH-RD	Bm	DAT	
273	26	9 BH-RD	Bm	DAT	

Shift Supervisor: JR

Data Controller: DR

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 2

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH01

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/6/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

9	18	10	BH-RD	Bm	DAT	
230	15	10	BH-RD	Bm	DAT	
10	5	11	BH-RD	Bm	DAT	Incomplete
11	17	11	BH-RD	Bm	DAT	
12	21	12	BH-RD	Bm	DAT	
245	19	12	BH-RD	Bm	DAT	
201	9	12	BH-RD	Bm	DAT	
176	2	13	BH-RD	Bm	DAT	Incomplete
267	25	14	BH-RD	Bm	DAT	
14	15	14	BH-RD	Bm	DAT	
219	13	14	BH-RD	Bm	DAT	
13	11	14	BH-RD	Bm	DAT	
172	1	15	BH-RD	Bm	DAT	
177	2	15	BH-RD	Bm	DAT	Incomplete
241	18	15	BH-RD	Bm	DAT	
15	22	15	BH-RD	Bm	DAT	
283	29	16	BH-RD	Bm	DAT	
17	20	16	BH-RD	Bm	DAT	
231	15	16	BH-RD	Bm	DAT	
16	5	16	BH-RD	Bm	DAT	

Shift Supervisor: JR

Data Controller: TB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 3

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: RDB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH01

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/7/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

332	1	17	BH-RD	Bm	(2)	Incomplete
202	9	17	BH-RD	Bm	(2)	
18	18	17	BH-RD	Bm		No DATA on Tape
253	21	17	BH-RD	Bm	(2)	
295	33	17	BH-RD	Bm	(2)	
274	26	18	BH-RD	Bm	(2)	
19	17	18	BH-RD	Bm	(2)	
178	2	19	BH-RD	Bm	(2)	Incomplete
203	9	19	BH-RD	Bm	(2)	
20	23	19	BH-RD	Bm	(2)	
301	36	19	BH-RD	Bm	(2)	
22	25	20	BH-RD	Bm	(2)	
21	22	20	BH-RD	Bm	(2)	
326	20	20	BH-RD	Bm	(2)	
237	17	20	BH-RD	Bm	(2)	
220	13	20	BH-RD	Bm	(2)	
173	1	21	BH-RD	Bm	(2)	Incomplete
23	12	21	BH-RD	Bm	(2)	
24	28	21	BH-RD	Bm	(2)	
289	31	21	BH-RD PV	Bm	(2)	

Shift Supervisor: JR

Data Controller: TB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 4

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: B401

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/7/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

25	10	22	BH-RD	Bm	(D)	
26	6	23	BH-RD	Bm	(D)	
268	25	23	BH-RD	Bm	(D)	
27	26	23	BH-RD	Bm	(D)	
29	34	24	BH-RD	Bm	(D)	
250	20	24	BH-RD	Bm	(D)	
28	14	24	BH-RD	Bm	(D)	
221	13	24	BH-RD	Bm	(D)	
179	2	25	BH-RD	Bm	(D)	Incomplete
30	13	25	BH-RD	Bm	(D)	Incomplete No Exam Exam on 13-26 of 13-25
31	27	25	BH-RD	Bm	(D)	Incomplete (D)
286	30	25	BH-RD	Bm	(D)	END REEL B401
299	34	25	BH-RD	Bm	(SC)	START REEL B402
308	38	25	BH-RD	Bm	(SC)	
33	37	26	BH-RD	Bm	(SC)	
264	24	26	BH-RD	Bm	(SC)	
324	17	26	BH-RD	Bm	(SC)	
32	5	26	BH-RD	Bm	(SC)	
333	1	27	BH-RD	Bm	(SC)	
204	9	27	BH-RD	N Bm	(SC)	

Shift Supervisor: TB Data Controller: TB Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 5

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH02

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/8/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

34	13	27	BH-RD	<i>Bms</i>	<i>SC</i>
35	18	27	BH-RD	<i>Bms</i>	<i>SC</i>
315	41	28	BH-RD	<i>Bms</i>	<i>SC</i>
287	30	28	BH-RD	<i>Bms</i>	<i>SC</i>
36	26	28	BH-RD	<i>Bms</i>	<i>SC</i>
254	22	28	BH-RD	<i>Bms</i>	<i>SC</i>
296	33	29	BH-RD	<i>Bms</i>	<i>SC</i>
37	36	29	BH-RD	<i>Bms</i>	<i>SC</i>
309	38	29	BH-RD	<i>Bms</i>	<i>SC</i>
40	31	30	BH-RD	<i>Bms</i>	<i>SC</i>
39	17	30	BH-RD	<i>Bms</i>	<i>SC</i>
38	14	30	BH-RD	<i>Bms</i>	<i>SC</i>
214	12	30	BH-RD	<i>Bms</i>	<i>SC</i>
180	2	31	BH-RD	NO TEST	
233	16	31	BH-RD	<i>Bms</i>	<i>SC</i>
246	19	31	BH-RD	<i>Bms</i>	<i>SC</i>
41	30	31	BH-RD	<i>Bms</i>	<i>SC</i>
302	36	32	BH-RD	<i>Bms</i>	<i>SC</i>
277	27	32	BH-RD	<i>Bms</i>	<i>SC</i>
43	26	32	BH-RD	<i>Bms</i>	<i>SC</i>

Shift Supervisor: *VB* Data Controller: *VB* Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 6

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH02

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/8/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

42	13	32	BH-RD	Bmt	SO
205	9	32	BH-RD	Bmt	SO
265	24	33	BH-RD	Bmt	SO
44	29	33	BH-RD	Bmt	SO
311	39	34	BH-RD	Bmt	SO
46	32	34	BH-RD	Bmt	SO
45	25	34	BH-RD	Bmt	SO
215	12	34	BH-RD	Bmt	SO
247	19	35	BH-RD	Bmt	SO
327	20	35	BH-RD	Bmt	SO
47	33	35	BH-RD	Bmt	SO
49	25	36	BH-RD	Bmt	SO
48	15	36	BH-RD	Bmt	SO
222	13	37	BH-RD	Bmt	SO
280	28	37	BH-RD	Bmt	SO
50	40	37	BH-RD	Bmt	SO
317	42	37	BH-RD	Bmt	SO
52	29	38	BH-RD	Bmt	SO
255	22	38	BH-RD	Bmt	SO
51	16	38	BH-RD	Bmt	SO

Shift Supervisor: PV

Data Controller: RB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 7

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH02

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/7/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

53	15	39	BH-RD	Bms	SC
305	37	39	BH-RD	Bms	SC
320	43	40	BH-RD	Bms	SC
55	34	40	BH-RD	Bms	SC
297	33	40	BH-RD	Bms	SC
54	19	40	BH-RD	Bms	SC
216	12	40	BH-RD	Bms	SC
284	29	41	BH-RD	Bms	SC
57	37	42	BH-RD	Bms	SC
56	13	42	BH-RD	Bms	SC
256	22	43	BH-RD	Bms	SC
58	34	43	BH-RD	Bms	SC
329	41	43	BH-RD	Bms	SC
322	45	43	BH-RD	Bms	SC
314	40	44	BH-RD	Bms	SC
60	38	44	BH-RD	Bms	SC
278	27	44	BH-RD	Bms	SC
59	11	44	BH-RD	Bms	SC
61	2	45	BH-RD	NO TEST	
223	13	45	BH-RD	Bms	SC

Shift Supervisor: TVBData Controller: TVB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 8

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH03

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5/8/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

242	18	45	BH-RD	Bm	(2)	
285	29	45	BH-RD	Bm	(2)	PV
293	32	45	BH-RD	Bm	(2)	
62	40	45	BH-RD	Bm	(2)	
64	36	46	BH-RD	Bm	(2)	
269	25	46	BH-RD	Bm	(2)	
63	15	46	BH-RD	Bm	(2)	
337	8	47	BH-RD	Bm	(2)	
66	14	47	BH-RD	Bm	(2)	
67	41	47	BH-RD	Bm	(2)	
323	45	48	BH-RD	Bm	NAT	
69	31	48	BH-RD	Bm	NAT	
212	11	48	BH-RD	Bm	NAT	
68	4	48	BH-RD	Bm	NAT	Incomplete
70	14	49	BH-RD	Bm	NAT	
71	25	49	BH-RD	Bm	NAT	
72	33	49	BH-RD	MUB	NAT	
75	41	50	BH-RD	MUB	NAT	
312	39	50	BH-RD	MUB	NAT	
303	36	50	BH-RD	MUB	NAT	P.V.

Shift Supervisor: JR

Data Controller: (signature)

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 9

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: B403

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

290	31	50	BH-RD	PV MUB	YAT	
270	25	50	BH-RD	MUB	YAT	
243	18	50	BH-RD	MUB	YAT	No Test Veto/ Roll Out
232	15	50	BH-RD	MUB	YAT	
74	12	50	BH-RD	MUB	YAT	
73	3	50	BH-RD		YAT	No Test
76	6	51	BH-RD		YAT	No Test Fixture
77	13	51	BH-RD	MUB	YAT	
325	17	51	BH-RD	MUB	YAT	
321	44	52	BH-RD	MUB	YAT	
318	42	52	BH-RD	MUB	YAT	
79	23	52	BH-RD	MUB	YAT	
78	17	52	BH-RD	MUB	YAT	
213	11	52	BH-RD	MUB	YAT	
80	13	53	BH-RD	MUB	YAT	
330	42	53	BH-RD	MUB	YAT	
306	37	54	BH-RD	MUB	YAT	
291	31	54	BH-RD	MUB	YAT	
81	8	54	BH-RD	MUB	YAT	
82	6	55	BH-RD	PV MUB	YAT	

Shift Supervisor: J.R.

Data Controller: RB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 10

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O. LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH03

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

257	22	55	BH-RD	PV MUB	GAT	
275	26	55	BH-RD	MUB	GAT	
83	44	55	BH-RD	MUB	GAT	
85	33	56	BH-RD	MUB	GAT	
234	16	56	BH-RD	MUB	GAT	
84	12	56	BH-RD	MUB	GAT	
335	1	57	BH-RD		GAT	No Test
86	17	57	BH-RD	MUB	GAT	
248	19	57	BH-RD	MUB	GAT	
281	28	57	BH-RD	MUB	GAT	
316	41	57	BH-RD	MUB	GAT	
87	44	57	BH-RD	MUB	GAT	No Test
88	31	58	BH-RD	MUB	GAT	
235	16	59	BH-RD	MUB	GAT	
89	19	59	BH-RD	MUB	GAT	
90	30	59	BH-RD	MUB	GAT	
307	37	59	BH-RD	MUB	GAT	
91	39	59	BH-RD	MUB	GAT	
93	42	60	BH-RD	MUB	GAT	
261	23	60	BH-RD	PV MUB	GAT	

Shift Supervisor: JRData Controller: VBDate: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 11

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH03/BH04

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

92	22	60	BH-RD	PV MUB	HAT	
298	33	61	BH-RD	MUB	HAT	
96	37	62	BH-RD	MUB	HAT	
271	25	62	BH-RD	MUB	HAT	
95	21	62	BH-RD	MUB	HAT	
94	12	62	BH-RD	MUB	HAT	
184	2	63	BH-RD	MUB MUB	HAT	No Test
97	8	63	BH-RD	MUB	HAT	
206	9	63	BH-RD	MUB	HAT	
98	21	63	BH-RD	MUB	HAT	First Tube on BH04
99	37	63	BH-RD	MUB	HAT	
313	39	63	BH-RD	MUB	HAT	
319	42	63	BH-RD	MUB	HAT	
294	32	64	BH-RD	MUB	HAT	
236	16	64	BH-RD	MUB	HAT	
100	5	64	BH-RD			No Test
101	10	65	BH-RD	MUB	HAT	
102	24	65	BH-RD	MUB	HAT	
103	29	65	BH-RD	MUB	HAT	
104	36	65	BH-RD	PV MUB	HAT	

Shift Supervisor: JR Data Controller: (Signature) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 12

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH04

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

279	27	66	BH-RD	RV. MUB	ITD	
105	21	66	BH-RD	MUB	ITD	
334	1	67	BH-RD			NO Test
266	24	67	BH-RD	MUB	ITD	
292	31	67	BH-RD	MUB	ITD	
107	39	68	BH-RD	MUB	ITD	
304	36	68	BH-RD	MUB	ITD	
251	20	68	BH-RD	MUB	ITD	
238	17	68	BH-RD	MUB	ITD	
106	15	68	BH-RD	MUB	ITD	
186	2	68	BH-RD		ITD	NO Test
108	4	69	BH-RD		ITD	NO Test
111	33	70	BH-RD	MUB	ITD	
110	31	70	BH-RD	MUB	ITD	
262	23	70	BH-RD	MUB	ITD	
109	14	70	BH-RD	MUB	ITD	
194	6	70	BH-RD	MUB	ITD	
112	5	71	BH-RD	MUB	ITD	
113	16	71	BH-RD	MUB	ITD	
328	20	71	BH-RD	RV. MUB	ITD	

Shift Supervisor: J.R. Data Controller: (J.R.) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 13

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.:

BH04

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

288	30	71	BH-RD	P.V. MUB	100	
310	38	71	BH-RD	MUB	100	
300	34	72	BH-RD	MUB	100	
272	25	72	BH-RD	MUB	100	
207	9	72	BH-RD	MUB	100	
114	8	72	BH-RD	MUB	100	
217	12	73	BH-RD	MUB	100	
115	13	73	BH-RD	MUB	100	
282	28	74	BH-RD	MUB	100	
116	24	74	BH-RD	MUB	100	
258	22	74	BH-RD	MUB	100	
244	18	74	BH-RD	MUB	100	
226	14	74	BH-RD	MUB	100	
187	2	74	BH-RD			NO Test
117	14	75	BH-RD	MUB	100	
122	28	76	BH-RD	MUB	100	NO DATA
121	25	76	BH-RD	MUB	100	
259	22	76	BH-RD	MUB	100	
120	20	76	BH-RD	MUB	100	
119	12	76	BH-RD	P.V. MUB	100	

Shift Supervisor: J.R.

Data Controller: (726)

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 14

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM CAL. STD.: ASME Z-3923 EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH04

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

118	5	76	BH-RD	PV MUB	118	
123	1	77	BH-RD		123	No Test
195	6	77	BH-RD	MUB	195	message on
218	12	77	BH-RD	MUB	218	TAPE These
124	31	77	BH-RD	MUB	124	3 THREE TUBES
125	18	78	BH-RD	MUB	125	HAVE WRONG
208	9	78	BH-RD	MUB	208	I.D. ON TAPE
189	2	79	BH-RD		189	No Test
126	10	79	BH-RD	MUB	126	
127	30	79	BH-RD	MUB	127	
128	25	80	BH-RD	MUB	128	
260	22	80	BH-RD	MUB	260	
196	6	80	BH-RD	MUB	196	
129	12	81	BH-RD	MUB	129	
227	14	81	BH-RD	MUB	227	
130	15	81	BH-RD	MUB	130	
239	17	81	BH-RD	MUB	239	
131	18	81	BH-RD	MUB	131	
132	21	82	BH-RD	MUB	132	
336	1	83	BH-RD	MUB	336	No Test

Shift Supervisor: JR Data Controller: (V) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 15

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: RDB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH05

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

276	26	83	BH-RD	PV MUB	DA	
133	27	83	BH-RD	MUB	DA	
263	23	84	BH-RD	MUB	DA	
134	20	84	BH-RD	MUB	DA	
249	19	84	BH-RD	MUB	DA	
210	10	84	BH-RD	MUB	DA	
197	6	84	BH-RD	MUB	DA	
190	2	85	BH-RD		DA	NO Test
228	14	85	BH-RD	MUB	DA	
135	16	85	BH-RD	MUB	DA	
137	18	86	BH-RD	MUB	DA	
136	2	86	BH-RD		DA	NO Test
138	4	87	BH-RD		DA	NO Test
141	13	88	BH-RD	MUB	DA	
140	10	88	BH-RD	MUB	DA	
209	9	88	BH-RD	MUB	DA	
193	5	88	BH-RD	MUB	DA	
139	3	88	BH-RD		DA	NO Test
142	5	89	BH-RD	MUB	DA	
143	12	89	BH-RD	PV MUB	DA	

Shift Supervisor: JRData Controller: (RB)Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 16

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 R.O LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH05

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

224	13	89	BH-RD	P.V. MUB	TH	
144	16	89	BH-RD	MUB	TH	
145	1	91	BH-RD		TH	No Test
198	7	91	BH-RD	PV MUB	TH	

Shift Supervisor: JR Data Controller: CRB Date: 5-18-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 1

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH05

ECT DESCRIPTION: PREVIOUS INDICATIONS

TEST DATE: 5/8/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

168	16	5	BH-PI	Bm	NA	
147	12	7	BH-PI	Bm	NA	
169	16	13	BH-PI	Bm	NA	
160	32	15	BH-PI	Bm	NA	
146	3	19	BH-PI	Bm	NA	RND #10
149	22	22	BH-PI	Bm	NA	
167	14	22	BH-PI	Bm	NA	
153	40	30	BH-PI	Bm	NA	
152	39	32	BH-PI	Bm	NA	
162	31	32	BH-PI	Bm	NA	
155	42	33	BH-PI	Bm	NA	
157	43	33	BH-PI	Bm	NA	
158	43	36	BH-PI	Bm	NA	
154	41	36	BH-PI	Bm	NA	
163	29	39	BH-PI	Bm	NA	
165	7	41	BH-PI	Bm	NA	
161	31	42	BH-PI	Bm	NA	
148	17	43	BH-PI	Bm	NA	
164	4	44	BH-PI			ND
156	42	46	BH-PI PV	Bm	NA	

Shift Supervisor: JTB Data Controller: JTB Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 2

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #2

PROBE: A-720-SFRM CAL. STD.: ASME Z-3923

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: BH05

ECT DESCRIPTION: PREVIOUS INDICATIONS

TEST DATE: 5/8/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

166	7	46	BH-PI	Bm	100	
171	23	50	BH-PI	Bm	100	
151	38	54	BH-PI	Bm	100	
150	22	61	BH-PI	Bm	100	
159	1	70	BH-PI	100		ND
170	20	87	BH-PI PV	Bm	100	

Shift Supervisor: (JB) Data Controller: (JB) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: C PEL PLANT/UNIT: H-B. ROBINSON SG # B
 PROBE: A-720-SFRM CAL. STD.: ASME 2-3923 EXTENT TESTED: CTE-HTE
 PROCEDURE: ROB-410-004 LEG: HOT
 FREQUENCY: 400/200/100/20 KHZ REEL NO.: BHOS
 ECT DESCRIPTION: PERLIN TUBES

TEST DATE: 5/8/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

2	*	45	*	BH-RD	*	*		*	
3	*	50	*		*	*		*	ND
6	*	51	*	Bm	*	*		*	
1	*	57	*		*	*		*	ND
44	*	57	*	Bm	*	*		*	
4	*	48	*		*	*		*	
2	*	63	*		*	*		*	ND
5	*	64	*	Bm	*	*		*	
1	*	67	*		*	*		*	ND
2	*	68	*		*	*		*	ND
4	*	69	*	Bm	*	*		*	
2	*	74	*		*	*		*	ND
28	*	76	*	W/Bm	*	*		*	
1	*	77	*		*	*		*	ND
2	*	79	*		*	*		*	ND
1	*	83	*		*	*		*	ND
29	*	45	*	W/Bm	*	*		*	
*	*	*	*		*	*		*	
*	*	*	*		*	*		*	
*	*	*	*		*	*		*	

Shift Supervisor: (Signature) Data Controller: (Signature) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: CPEL PLANT/UNIT: H.B. ROBINSON SG # B
 PROBE: A-720-SFRM CAL. STD.: ASME 2 3923 EXTENT TESTED: CVE-HTE
 PROCEDURE: ROB-410-004 LEG: HOT
 FREQUENCY: 400/200/100/20 KHz REEL NO.: BH05
 ECT DESCRIPTION: RERUN +BES

TEST DATE: 5/8/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

4	2	*	BH-RD	*	Bm	*	100	*	
3	4	*		*	Bm	*	100	*	
2	4	*		*	M	*	100	*	ND
8	5	*	PV	*	Bm	*	100	*	
1	7	*		*	Bm	*	100	*	Not F/L
2	7	*		*		*	100	*	ND
6	7	*		*	Bm	*	100	*	
5	11	*		*	Bm	*	100	*	
2	13	*		*	Bm	*	100	*	ND ^{Bm} Not F/L
25	14	*		*	Bm	*	100	*	
1	15	*		*		*	100	*	ND
2	15	*		*		*	100	*	ND
1	17	*		*		*	100	*	ND
18	17	*		*	Bm	*	100	*	
2	19	*		*		*	100	*	ND
1	21	*		*		*	100	*	ND
2	25	*		*		*	100	*	ND
13	25	*		*	Bm	*	100	*	
5	26	*		*	Bm	*	100	*	
2	31	*		*		*	100	*	ND

Shift Supervisor: (Signature) Data Controller: (Signature) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: CPEL PLANT/UNIT: H.B. ROBINSON SG # B
 PROBE: A-680-BIF CAL. STD.: BMC-23923 EXTENT TESTED: COG-HTE
 PROCEDURE: ROB-410-004 LEG: HOT
 FREQUENCY: 400/200/100/20 KHz REEL NO.: BH-06
 ECT DESCRIPTION: Row 1, 2 E RERUN DATA

TEST DATE: 5/9/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

2	*	4	*	BH-RO	*	*	*	
2	*	7	*		*	*	*	
1	*	15	*		*	*	*	
2	*	15	*		*	*	*	
1	*	17	*		*	*	*	
2	*	19	*		*	Bm	SC	INC
1	*	21	*		*	Bm	SC ND	INC
2	*	25	*		*	Bm	SC	INC
2	*	31	*		*	Bm	SC	INC
2	*	45	*		*	Bm	SC	INC
3	*	50	*		*	Bm	SC	
1	*	57	*		*	Bm	SC	
4	*	48	*		*	Bm	ND	
2	*	63	*		*	Bm	SC	
1	*	67	*		*	Bm	SC	
2	*	68	*		*	Bm	SC	
2	*	74	*		*			ND
1	*	77	*		*			ND
2	*	79	*		*	Bm	SC	
1	*	83	*		*	Bm	SC	

Shift Supervisor: (signature) Data Controller: (signature) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: CPEL PLANT/UNIT: H.B. ROBINSON SG # B
 PROBE: A-680-BIF CAL. STD.: ASME-23923 EXTENT TESTED: COG-HTE
 PROCEDURE: ROB-410-004 LEG: HOT
 FREQUENCY: 400/200/100/20 KHz REEL NO.: BH-06
 ECT DESCRIPTION: ROW 1, 2 & RERUN DATA

TEST DATE: 5/9/87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

2	* 85	* BH-RD	* BM	* (SC)	*
4	* 87	*	* BM	* (SC)	*
2	* 86	*	*	*	NO TEST
3	* 88	*	* (T/B)	* (SC)	*
1	* 91	*	*	*	NO TEST
	*	*	*	*	*
	*	*	*	*	*
	*	*	*	*	*
	*	*	*	*	*
	*	*	*	*	*
	*	*	*	*	*
4	* 44	* BH-PI	*	*	*
1	* 70	* BH-PF	* (T/B)	* (SC)	* P.V. COULDN'T TRANSVERSE BEND
	*	*	*	*	*
	*	*	*	*	*
	*	*	*	*	*
	*	*	*	*	*
	*	*	*	*	*
	*	*	*	*	*
	*	*	*	*	*
	*	*	*	*	*
	*	*	*	*	*

Shift Supervisor: (V/B) Data Controller: (V/B) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: CPIL PLANT/UNIT: H.B. ROBINSON SG # 8
 PROBE: A680-SLDF CAL. STD.: ASME-Z3923 EXTENT TESTED: COL-MTE
 PROCEDURE: ROB-410-004 LEG: H&C
 FREQUENCY: 400/200/100/20 REEL NO.: BH-07
 ECT DESCRIPTION: Row 1, 2 & RERUN DATA

TEST DATE: 5-9-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

2	4	*	BH-RD	* MUB	(SC)	*	INC. (D)
2	7	*	BH-RD	* MUB	(SC)	*	INC. (D)
1	15	*	BH-RD	* MUB	(SC)	*	INC. (D)
2	15	*	BH-RD	* MUB	(SC)	*	INC. (D)
1	17	*	BH-RD	* MUB	(SC)	*	INC. (D)
2	19	*	BH-RD	* MUB	(SC)	*	INC. (D)
1	21	*	BH-RD	* MUB	(SC) ND	*	INC. (D)
2	25	*	BH-RD	* MUB	(SC)	*	INC. (D)
2	31	*	BH-RD	* MUB	(SC)	*	INC. (D)
2	45	*	BH-RD	* MUB	(SC)	*	INC. (D)
4	48	*	BH-RD	* MUB	(SC)	*	INC. (D)
2	74	*	BH-RD	* MUB	(SC)	*	INC. (D)
1	77	*	BH-RD	* MUB	(SC)	*	CAN NOT Reach (D)
2	86	*	BH-RD	* MUB	(SC)	*	INC. (D)
1	91	*	BH-RD	* MUB	(SC)	*	CAN NOT Reach (D)
4	44	*	BH-RD	* MUB	(SC)	*	INC. (D)
1	70	*	BH PI	* MUB	(SC)	*	CAN NOT Reach (D)
*	*	*	*	*		*	Moved TRUNK of SM-10
*	*	*	*	*		*	AND Ran Tubes #
*	*	*	*	*		*	R1-C77
*	*	*	*	*		*	R1-C91
*	*	*	*	*		*	R1-C90

Shift Supervisor: JR Data Controller: DB Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: CP-1 PLANT/UNIT: H.B. Robinson SG # B
 PROBE: A680-SLDF CAL. STD.: ASME-Z3923 EXTENT TESTED: CAL. HTE
 PROCEDURE: ROB-410-004 LEG: HOT
 FREQUENCY: 400/200/100/20 REEL NO.: BH-08
 ECT DESCRIPTION: RE-RUN

TEST DATE: 5-9-87

TEST DATE: --5-- / --9--						
ISIS-ID	ROW	COL	DATA SET	TESTED	ANALYZED	INDEX COMMENTS

[illegible]

Shift Supervisor:

Data Controller:

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: C P E L PLANT/UNIT: H. B. ROBINSON SG # B
 PROBE: A-720-SFRM CAL. STD.: ASME-2-3923 EXTENT TESTED: CIE-HTE
 PROCEDURE: R08-410-004 LEG: HOT
 FREQUENCY: 400 / 250 / 100 / 20 KHz REEL NO.: BH09
 ECT DESCRIPTION: RE-RUN

TEST DATE: 5-10-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

39	*	50	*	BH-RD	*	Bm	*	1347	*
13	*	51	*	BH-RD	*	Bm	*	1347	*
30	*	59	*	BH-RD	*	Bm	*	1347	*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*
*	*				*		*		*

 Shift Supervisor: (78) Data Controller: (78) Date: 5-13-87

STEAM GENERATOR C
DATA DOCUMENTS

DATA BASE REPORT

ALL TUBES SORTED BY ROW COLUMN

GENERATOR C

CE - CPL - H.B.ROBINSON

COMPONENT : SG #3 (C)

OUTAGE : 8705RB

ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
1 5	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
1 10	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
1 15	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
1 18	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
1 21	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
1 27	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
1 59	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
1 60	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
1 65	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
1 75	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
1 78	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
1 79	05/10/87	CH07	1.9	DNT	0	HTS 20.1To 0.0	H	6C-HTE
1 86	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
2 6	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
2 14	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
2 21	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
2 33	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
2 36	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
2 54	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
2 58	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
2 64	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
2 66	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
2 74	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
2 80	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
2 84	05/10/87	CH07	2.2	DNT	0	HTS 8.3To 0.0	H	6C-HTE
3 7	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
3 25	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
3 28	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
3 36	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
3 43	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
4 6	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
4 11	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
4 21	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
4 39	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
4 59	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
4 78	05/10/87	CH07	0.0		0	0.0To 0.0	H	6C-HTE
4 90	05/10/87	CH08	0.0		0	0.0To 0.0	H	6C-HTE
5 32	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
5 53	05/10/87	CH07	0.0		0	0.0To 0.0	H	CTE-HTE
5 57	05/10/87	CH07	0.0		0	0.0To 0.0	H	CTE-HTE
5 67	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
5 73	05/10/87	CH07	0.0		0	0.0To 0.0	H	CTE-HTE
5 81	05/09/87	CH06	0.0		0	0.0To 0.0	H	CTE-HTE
5 85	05/09/87	CH06	0.0		0	0.0To 0.0	H	CTE-HTE
5 90	05/09/87	CH06	0.0		0	0.0To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #3 (C)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
6 3	05/08/87	CH01	81.9	DVR	0	HTS 0.3To	0.0 H	CTE-HTE
6 9	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
6 30	05/08/87	CH02	1.1	DNT	0	2H 6.9To	0.0 H	CTE-HTE
6 30	05/08/87	CH02	2.3	DNT	0	3C 25.9To	0.0 H	CTE-HTE
6 30	05/08/87	CH02	1.9	DNT	0	4H 39.5To	0.0 H	CTE-HTE
6 35	05/08/87	CH02	1.7	DNT	0	HTS 16.2To	0.0 H	CTE-HTE
6 61	05/09/87	CH05	3.4	DNT	0	1C 32.5To	0.0 H	CTE-HTE
6 61	05/09/87	CH05	8.8	DNT	0	6C 4.2To	0.0 H	CTE-HTE
6 65	05/09/87	CH05	0.0		0	0.0To	0.0 H	CTE-HTE
6 75	05/09/87	CH05	11.9	DNT	0	6C 4.7To	0.0 H	CTE-HTE
6 80	05/09/87	CH06	0.0		0	0.0To	0.0 H	CTE-HTE
6 88	05/09/87	CH06	0.0		0	0.0To	0.0 H	CTE-HTE
7 12	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
7 17	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
7 22	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
7 51	05/10/87	CH08	0.0		0	0.0To	0.0 H	CTE-HTE
7 55	05/10/87	CH07	0.0		0	0.0To	0.0 H	CTE-HTE
7 60	05/09/87	CH05	9.9	DNT	0	6C 3.9To	0.0 H	CTE-HTE
7 69	05/09/87	CH05	8.5	DNT	0	6C 4.8To	0.0 H	CTE-HTE
7 79	05/09/87	CH06	0.0		0	0.0To	0.0 H	CTE-HTE
8 6	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
8 18	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
8 27	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
8 30	05/10/87	CH08	0.0	ADR	0	2H 0.0To	32.5 H	CTE-HTE
8 30	05/10/87	CH08	0.0	APT	0	1C 38.5To	0.0 H	CTE-HTE
8 33	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
8 38	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
8 73	05/10/87	CH07	4.3	DNT	0	3C 25.2To	0.0 H	CTE-HTE
8 82	05/09/87	CH06	0.0		0	0.0To	0.0 H	CTE-HTE
8 85	05/09/87	CH06	0.0		0	0.0To	0.0 H	CTE-HTE
9 2	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
9 8	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
9 14	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
9 50	05/10/87	CH08	0.0	CU	0	HTS 1.3To	0.0 H	CTE-HTE
9 64	05/09/87	CH05	5.9	DNT	0	6C 5.9To	0.0 H	CTE-HTE
10 16	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
10 32	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
10 35	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
10 37	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
10 48	05/10/87	CH08	0.0	CU	0	HTS 0.8To	0.0 H	CTE-HTE
10 55	05/10/87	CH07	1.9	DNT	0	1C 39.1To	0.0 H	CTE-HTE
10 70	05/09/87	CH05	0.0		0	0.0To	0.0 H	CTE-HTE
10 77	05/09/87	CH06	0.0		0	0.0To	0.0 H	CTE-HTE
10 82	05/09/87	CH06	0.0		0	0.0To	0.0 H	CTE-HTE
10 84	05/09/87	CH06	0.0		0	0.0To	0.0 H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #3 (C)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested	
10	88	05/09/87	CH06	0.0	0	0.0To	0.0	H	CTE-HTE
11	6	05/08/87	CH01	0.0	0	0.0To	0.0	H	CTE-HTE
11	9	05/08/87	CH01	0.0	0	0.0To	0.0	H	CTE-HTE
11	15	05/08/87	CH01	0.0	0	0.0To	0.0	H	CTE-HTE
11	23	05/08/87	CH01	2.4	DNT	0 1C 27.3To	0.0	H	CTE-HTE
11	24	05/09/87	CH06	3.2	DNT	0 6C 0.0To	0.0	H	CTE-HTE
11	24	05/09/87	CH06	2.8	DNT	0 4H 22.5To	0.0	H	CTE-HTE
11	42	05/08/87	CH03	3.8	DNT	0 CTS 10.5To	0.0	H	CTE-HTE
11	54	05/10/87	CH07	0.0	0	0.0To	0.0	H	CTE-HTE
11	61	05/09/87	CH05	0.0	0	0.0To	0.0	H	CTE-HTE
11	69	05/09/87	CH05	0.0	0	0.0To	0.0	H	CTE-HTE
11	89	05/09/87	CH06	0.0	0	0.0To	0.0	H	CTE-HTE
12	19	05/09/87	CH06	3.8	DNT	0 HTS 14.8To	0.0	H	CTE-HTE
12	33	05/08/87	CH02	0.0	0	0.0To	0.0	H	CTE-HTE
12	34	05/08/87	CH02	0.0	0	0.0To	0.0	H	CTE-HTE
12	39	05/08/87	CH02	0.0	0	0.0To	0.0	H	CTE-HTE
12	46	05/08/87	CH03	0.0	0	0.0To	0.0	H	CTE-HTE
12	52	05/08/87	CH03	0.0	0	0.0To	0.0	H	CTE-HTE
12	68	05/09/87	CH05	0.0	0	0.0To	0.0	H	CTE-HTE
12	74	05/09/87	CH05	0.0	0	0.0To	0.0	H	CTE-HTE
13	3	05/08/87	CH01	0.8	19	CTS 11.1To	0.0	H	CTE-HTE
13	3	05/08/87	CH01	1.1	15	CTS 12.0To	0.0	H	CTE-HTE
13	19	05/08/87	CH01	0.0	0	0.0To	0.0	H	CTE-HTE
13	20	05/08/87	CH01	0.0	0	0.0To	0.0	H	CTE-HTE
13	29	05/08/87	CH02	0.0	0	0.0To	0.0	H	CTE-HTE
13	36	05/08/87	CH02	0.0	0	0.0To	0.0	H	CTE-HTE
13	44	05/08/87	CH03	0.0	0	0.0To	0.0	H	CTE-HTE
13	48	05/10/87	CH08	0.0	0	0.0To	0.0	H	CTE-HTE
13	51	05/10/87	CH08	0.0	0	0.0To	0.0	H	CTE-HTE
13	58	05/09/87	CH05	0.0	0	0.0To	0.0	H	CTE-HTE
13	60	05/09/87	CH05	0.0	0	0.0To	0.0	H	CTE-HTE
13	66	05/09/87	CH05	0.0	0	0.0To	0.0	H	CTE-HTE
13	72	05/09/87	CH05	0.0	0	0.0To	0.0	H	CTE-HTE
13	79	05/09/87	CH06	0.0	0	0.0To	0.0	H	CTE-HTE
13	83	05/09/87	CH06	0.0	0	0.0To	0.0	H	CTE-HTE
13	84	05/09/87	CH06	0.0	0	0.0To	0.0	H	CTE-HTE
13	85	05/09/87	CH06	0.0	0	0.0To	0.0	H	CTE-HTE
14	5	05/08/87	CH01	0.0	0	0.0To	0.0	H	CTE-HTE
14	10	05/08/87	CH01	0.0	0	0.0To	0.0	H	CTE-HTE
14	12	05/08/87	CH01	0.0	0	0.0To	0.0	H	CTE-HTE
14	13	05/08/87	CH01	0.0	0	0.0To	0.0	H	CTE-HTE
14	19	05/08/87	CH01	0.0	0	0.0To	0.0	H	CTE-HTE
14	23	05/08/87	CH01	0.0	0	0.0To	0.0	H	CTE-HTE
14	31	05/08/87	CH02	0.0	0	0.0To	0.0	H	CTE-HTE
14	40	05/08/87	CH02	0.0	0	0.0To	0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #3 (C)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
14 43	05/08/87	CH03	1.8	DNT	0	3C 11.9To	0.0 H	CTE-HTE
14 59	05/09/87	CH05	0.0		0	0.0To	0.0 H	CTE-HTE
15 9	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
15 24	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
15 38	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
15 40	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
15 47	05/08/87	CH03	0.0		0	0.0To	0.0 H	CTE-HTE
15 49	05/08/87	CH03	0.0		0	0.0To	0.0 H	CTE-HTE
15 63	05/09/87	CH05	1.4	DNT	0	2C 47.4To	0.0 H	CTE-HTE
15 75	05/09/87	CH05	0.0		0	0.0To	0.0 H	CTE-HTE
15 78	05/09/87	CH06	0.0		0	0.0To	0.0 H	CTE-HTE
16 4	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
16 15	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
16 18	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
16 32	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
16 43	05/08/87	CH03	0.0		0	0.0To	0.0 H	CTE-HTE
16 47	05/08/87	CH03	0.0		0	0.0To	0.0 H	CTE-HTE
16 53	05/08/87	CH03	0.0		0	0.0To	0.0 H	CTE-HTE
16 55	05/10/87	CH08	0.0		0	0.0To	0.0 H	CTE-HTE
16 57	05/08/87	CH03	2.5	DNT	0	4C 15.2To	0.0 H	CTE-HTE
16 58	05/09/87	CH05	0.0		0	0.0To	0.0 H	CTE-HTE
16 61	05/09/87	CH05	0.0		0	0.0To	0.0 H	CTE-HTE
16 82	05/09/87	CH06	0.0		0	0.0To	0.0 H	CTE-HTE
16 87	05/09/87	CH06	0.0		0	0.0To	0.0 H	CTE-HTE
17 5	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
17 9	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
17 17	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
17 24	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
17 34	05/08/87	CH02	9.6	DNT	0	CTS 4.9To	0.0 H	CTE-HTE
17 41	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
17 52	05/10/87	CH08	0.0		0	0.0To	0.0 H	CTE-HTE
17 63	05/09/87	CH05	0.0		0	0.0To	0.0 H	CTE-HTE
17 66	05/09/87	CH05	0.0		0	0.0To	0.0 H	CTE-HTE
17 68	05/09/87	CH05	0.0		0	0.0To	0.0 H	CTE-HTE
17 72	05/09/87	CH05	1.0	DNT	0	1H 13.0To	0.0 H	CTE-HTE
18 15	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
18 26	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
18 59	05/09/87	CH05	0.0		0	0.0To	0.0 H	CTE-HTE
18 88	05/09/87	CH06	0.0		0	0.0To	0.0 H	CTE-HTE
19 12	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
19 20	05/08/87	CH01	0.0		0	0.0To	0.0 H	CTE-HTE
19 26	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
19 29	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
19 31	05/08/87	CH02	0.0		0	0.0To	0.0 H	CTE-HTE
19 72	05/09/87	CH05	0.0		0	0.0To	0.0 H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #3 (C)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
19 82	05/09/87	CH06	0.0		0	0.0To 0.0	H	CTE-HTE
20 42	05/08/87	CH03	3.3	APT	0	5H 39.9To 0.0	H	CTE-HTE
20 49	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
20 55	05/10/87	CH07	1.3	DNT	0	1C 43.1To 0.0	H	CTE-HTE
20 55	05/10/87	CH07	1.3	DNT	0	1C 43.1To 0.0	H	CTE-HTE
20 64	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
20 69	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
20 73	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
21 6	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
21 11	05/08/87	CH01	1.3	DNT	0	HTS 20.4To 0.0	H	CTE-HTE
21 14	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
21 16	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
21 17	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
21 22	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
21 34	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
21 37	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
21 38	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
21 49	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
21 58	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
21 68	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
22 11	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
22 24	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
22 27	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
22 30	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
22 33	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
22 42	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
22 45	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
22 48	05/10/87	CH08	0.0		0	0.0To 0.0	H	CTE-HTE
22 63	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
22 78	05/09/87	CH06	0.0		0	0.0To 0.0	H	CTE-HTE
23 12	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
23 29	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
23 54	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
23 59	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
23 83	05/09/87	CH06	0.0		0	0.0To 0.0	H	CTE-HTE
24 10	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
24 22	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
24 25	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
24 36	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
24 41	05/10/87	CH08	0.0		0	0.0To 0.0	H	CTE-HTE
24 70	05/09/87	CH05	1.4	DNT	0	1C 44.5To 0.0	H	CTE-HTE
24 74	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
24 75	05/10/87	CH07	0.0		0	0.0To 0.0	H	CTE-HTE
24 81	05/09/87	CH06	0.0		0	0.0To 0.0	H	CTE-HTE
24 84	05/09/87	CH06	0.0		0	0.0To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #3 (C)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
25 16	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
25 33	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
25 60	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
25 65	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
25 72	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
26 13	05/10/87	CH08	0.0		0	0.0To 0.0	H	CTE-HTE
26 14	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
26 24	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
26 29	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
26 32	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
26 37	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
26 42	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
26 43	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
26 48	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
26 52	05/10/87	CH07	0.0		0	0.0To 0.0	H	CTE-HTE
26 75	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
27 15	05/08/87	CH01	1.3	DNT	0 4H	40.9To 0.0	H	CTE-HTE
27 28	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
27 56	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
27 64	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
28 14	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
28 21	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
28 37	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
28 43	05/09/87	CH06	1.0	DNT	0 HTS	0.0To303.0	H	CTE-HTE
28 43	05/09/87	CH06	5.3	DNT	0 2H	36.9To 0.0	H	CTE-HTE
28 43	05/09/87	CH06	1.0	DNT	0 CTS	0.0To303.0	H	CTE-HTE
28 60	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
28 67	05/09/87	CH05	4.8	DNT	0 6H	7.2To 0.0	H	CTE-HTE
28 72	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
28 79	05/09/87	CH06	0.0		0	0.0To 0.0	H	CTE-HTE
28 81	05/09/87	CH06	0.0		0	0.0To 0.0	H	CTE-HTE
29 42	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
29 43	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
29 45	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
29 47	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
29 50	05/10/87	CH08	0.0		0	0.0To 0.0	H	CTE-HTE
29 57	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
29 62	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
29 76	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
30 16	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
30 25	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
30 40	05/08/87	CH02	1.8		2 CTS	13.4To 0.0	H	CTE-HTE
30 57	05/10/87	CH07	0.0		0	0.0To 0.0	H	CTE-HTE
30 71	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
31 13	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #3 (C)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
31 20	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
31 29	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
31 34	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
31 51	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
31 53	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
31 61	05/09/87	CH05	1.6	DNT	0	3C 0.0To 0.0	H	CTE-HTE
31 67	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
32 19	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
32 20	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
32 25	05/08/87	CH01	5.2	DNT	0	6C 0.0To 0.0	H	CTE-HTE
32 74	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
32 75	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
33 32	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
33 41	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
33 43	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
33 58	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
33 63	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
33 64	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
33 69	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
33 76	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
34 18	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
34 37	05/08/87	CH02	1.2	DNT	0	4H 41.8To 0.0	H	CTE-HTE
34 49	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
34 54	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
34 59	05/09/87	CH06	0.0	ADR	0	3C 21.4To 36.9	H	CTE-HTE
34 59	05/09/87	CH06	2.6	DNT	0	3H 25.6To 0.0	H	CTE-HTE
34 59	05/09/87	CH06	5.7	DNT	0	1C 21.6To 0.0	H	CTE-HTE
34 59	05/09/87	CH06	3.1	DNT	0	FBH 8.0To 0.0	H	CTE-HTE
34 59	05/09/87	CH06	6.7	DNT	0	1H 17.3To 0.0	H	CTE-HTE
34 59	05/09/87	CH06	3.5	DNT	0	1C 24.8To 0.0	H	CTE-HTE
35 21	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
35 26	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
35 34	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
36 54	05/10/87	CH07	0.0		0	0.0To 0.0	H	CTE-HTE
36 56	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
36 71	05/09/87	CH05	1.5	DNT	0	CTS 0.0To 303.0	H	CTE-HTE
36 74	05/09/87	CH05	23.7	DNT	0	1A 0.0To 0.0	H	CTE-HTE
37 23	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
37 40	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
37 44	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
37 48	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
37 52	05/09/87	CH06	0.0		0	0.0To 0.0	H	CTE-HTE
37 66	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
38 26	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
38 31	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE

CE - CPL - H.B.ROBINSON
COMPONENT : SG #3 (C)
OUTAGE : 8705RB
ALL TUBES SORTED BY ROW/COLUMN

Row/Col	Complete Date	Reel	Volts	Ind. Desc.	%TWD	Indication Location	Test Leg	Extent Tested
38 36	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
38 57	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
38 61	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
38 68	05/09/87	CH06	1.2	DNT	0	6C 3.4To 0.0	H	CTE-HTE
38 71	05/09/87	CH06	2.9		4	FBC 9.9To 0.0	H	CTE-HTE
38 71	05/09/87	CH06	5.7	DNT	0	1A 0.0To 0.0	H	CTE-HTE
39 35	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
39 40	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
39 41	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
39 47	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
39 64	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
39 69	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
40 25	05/08/87	CH01	0.0		0	0.0To 0.0	H	CTE-HTE
40 51	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
40 55	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
41 42	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
41 45	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
41 59	05/09/87	CH06	0.0		0	0.0To 0.0	H	CTE-HTE
41 63	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
42 36	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
42 53	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
42 56	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
43 37	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
43 39	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
43 42	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
43 48	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
43 57	05/09/87	CH05	0.0		0	0.0To 0.0	H	CTE-HTE
44 36	05/08/87	CH02	0.0		0	0.0To 0.0	H	CTE-HTE
44 42	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
44 43	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
44 53	05/08/87	CH03	0.0		0	0.0To 0.0	H	CTE-HTE
45 45	05/08/87	CH03	4.6	DNT	0	4A 2.8To 0.0	H	CTE-HTE
45 45	05/08/87	CH03	8.5	DNT	0	4A 0.1To 0.0	H	CTE-HTE
45 45	05/08/87	CH03	5.0	DNT	0	4A 1.2To 0.0	H	CTE-HTE
45 45	05/08/87	CH03	11.2	DNT	0	1H 4.6To 0.0	H	CTE-HTE
45 45	05/08/87	CH03	6.2	DNT	0	1H 3.7To 0.0	H	CTE-HTE
45 48	05/09/87	CH06	14.7	DNT	0	1A 0.0To 0.0	H	CTE-HTE

Number of Listings : 352
Number of Tubes : 333
Number of Indications : 57

IR-ISI-102
REV. 0

PRIMARY DATA ANALYSIS

DDA-4 SHEETS

GENERATOR C

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH01_			2	_C_	HOT	CH01		CH01	05/07/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
PRD						A720SFRM REEL CH01 WEBER DD OPER:TEAGUE MB CAL STD:Z-3924		LIII 05/08/87 LII 05/07/87	
31	9	2						CTE-HTE	
31	6	3	81.94	320	OVR	6	HTS + 0.3	CTE-HTE	
31	13	3	0.79	163	<20	1	CTS + 11.1	CTE-HTE	
			1.08	167	<20	1	CTS + 12.0	CTE-HTE	
31	16	4						CTE-HTE	
31	14	5						CTE-HTE	
31	17	5						CTE-HTE	
31	21	6						CTE-HTE	
31	11	6						CTE-HTE	
31	8	6						CTE-HTE	
31	9	8						CTE-HTE	
31	6	9						CTE-HTE	
31	11	9						CTE-HTE	
31	15	9						CTE-HTE	
31	17	9						CTE-HTE	
31	24	10						CTE-HTE	
31	14	10						CTE-HTE	
31	4	11			RTI			6C-HTE	
31	21	11	1.25	192	DNT	1	HTS + 20.4	CTE-HTE	
31	22	11						CTE-HTE	
31	23	12						CTE-HTE	
31	19	12						CTE-HTE	
31	14	12						CTE-HTE	
31	7	12						CTE-HTE	
31	14	13						CTE-HTE	
31	26	13			RBD			CTE-HTE	
						^CONFIG FLIP			
31	31	13						CTE-HTE	
31	28	14						CTE-HTE	
31	26	14						CTE-HTE	
31	21	14						CTE-HTE	
31	9	14						CTE-HTE	
31	11	15						CTE-HTE	
31	16	15						CTE-HTE	
31	18	15						CTE-HTE	
31	27	15	1.32	191	DNT	1	4H + 40.9 OPER:MCKEE B	CTE-HTE LI 05/08/87	
31	30	16						CTE-HTE	
31	25	16						CTE-HTE	
31	21	16						CTE-HTE	
31	10	16						CTE-HTE	
						OPER:TEAGUE MB		LII 05/08/87	
31	7	17						CTE-HTE	

[illegible]

PLANT			UNIT#	S/G	LEG	REEL	TD	REEL	DATE
CP&L/HBR DDCH02_			2	_C_	HOT	CH02		CH02	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
PRO						A720SFRM REEL CH02 CIRCOSTA SA OPER: HANCOCK CAL STD: Z-3924			
31	19	26							CTE-HTE
31	18	26							CTE-HTE
31	8	27							CTE-HTE
31	22	27							CTE-HTE
31	27	28							CTE-HTE
31	3	28							6C-HTE
31	13	29							CTE-HTE
31	19	29							CTE-HTE
31	23	29							CTE-HTE
31	26	29							CTE-HTE
31	31	29							CTE-HTE
31	22	30							CTE-HTE
31	6	30	2.28	192	DNT	1	3C	+	25.9
			1.86	193	DNT	1	4H	+	39.5
			1.09	193	DNT	1	2H	+	6.9
31	14	31							CTE-HTE
31	19	31							CTE-HTE
31	38	31							CTE-HTE
31	33	32							CTE-HTE
31	26	32							CTE-HTE
31	16	32							CTE-HTE
31	10	32							CTE-HTE
31	5	32							CTE-HTE
31	2	33							6H-HTE
31	8	33							CTE-HTE
31	12	33							CTE-HTE
31	22	33							CTE-HTE
31	25	33							CTE-HTE
31	35	34							CTE-HTE
31	31	34							CTE-HTE
31	21	34							CTE-HTE
31	17	34	9.65	190	DNT	1	CTS	+	4.9
31	12	34							CTE-HTE
31	6	35	1.73	189	DNT	1	HTS	+	16.2
31	10	35							CTE-HTE
31	39	35							CTE-HTE
31	44	36							CTE-HTE
31	42	36							CTE-HTE
31	38	36							CTE-HTE
31	24	36							CTE-HTE
31	13	36							CTE-HTE
31	3	36							6H-HTE
31	2	36							5H-HTE
PAGE 1 OF 2			EVALUATOR <i>St Lucosta</i>				LEVEL <i>III</i>		

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH02_	2	_C_	HOT _	CH02		CH02	05/08/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
31	10	37						CTE-HTE
31	21	37						CTE-HTE
31	26	37						CTE-HTE
31	28	37						CTE-HTE
31	34	37	1.16	182	DNT	1	4H + 41.8	CTE-HTE
31	43	37						CTE-HTE
31	21	38						CTE-HTE
31	15	38						CTE-HTE
31	8	38						CTE-HTE
31	4	39			RTI			6C-HTE
31	12	39						CTE-HTE
31	43	39						CTE-HTE
31	39	40						CTE-HTE
31	37	40						CTE-HTE
31	30	40	1.81	178	<20	1	CTS + 13.4	CTE-HTE
31	15	40						CTE-HTE
31	14	40						CTE-HTE
31	17	41						CTE-HTE

END REEL CH02

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH03P			2	_C_	HQT	CH03		CH03	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
PRD						A720SFRM REEL CH03 TIERNEY MG OPER: HANCOCK R STD: Z-3924		LIIA 05/08/87 LII 05/08/87	
31	33	41							CTE-HTE
31	39	41							CTE-HTE
31	44	42							CTE-HTE
31	43	42							CTE-HTE
31	41	42							CTE-HTE
31	29	42							CTE-HTE
31	26	42							CTE-HTE
31	22	42							CTE-HTE
31	20	42	3.30	69	APT	6	5H	+	39.9
31	11	42	3.81	179	DNT	1	CTS	+	10.5
31	14	43	1.83	191	DNT	1	3C	+	11.9
31	16	43							CTE-HTE
31	26	43							CTE-HTE
31	29	43							CTE-HTE
31	33	43							CTE-HTE
31	44	43							CTE-HTE
31	37	44							CTE-HTE
31	13	44							CTE-HTE
31	22	45							CTE-HTE
31	29	45							CTE-HTE
31	41	45							CTE-HTE
31	45	45	8.51	189	DNT	1	4A	+	0.1
			5.01	185	DNT	1	4A	+	1.2
			4.64	184	DNT	1	4A	+	2.8
			6.23	189	DNT	1	1H	+	3.7
			11.16	188	DNT	1	1H	+	4.6
31	12	46							CTE-HTE
31	15	47							CTE-HTE
31	16	47							CTE-HTE
31	29	47							CTE-HTE
31	39	47							CTE-HTE
31	43	48							CTE-HTE
31	37	48							CTE-HTE
						OPER: TEAGUE MB		LII 05/08/87	
31	26	48							CTE-HTE
31	22	48			RBD				
31	13	48			RBD				
31	10	48			RNT				
31	15	49							CTE-HTE
31	20	49							CTE-HTE
31	21	49							CTE-HTE
31	34	49							CTE-HTE
31	29	50			RBD				
PAGE 1 OF 2			EVALUATOR			Mark A. Tierney			LEVEL
									HA

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH03P			2	_C_	HOT _	CH03		CH03	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
31	9	50			RBD				
31	7	51			RBD				
31	13	51			RBD				
31	31	51							CTE-HTE
31	40	51							CTE-HTE
31	26	52			RBD				
31	17	52			RBD				
31	12	52							CTE-HTE
31	5	53			RBD				
31	16	53							CTE-HTE
31	31	53							CTE-HTE
31	42	53							CTE-HTE
31	44	53							CTE-HTE
31	36	54			RBD				
31	34	54							CTE-HTE
31	23	54							CTE-HTE
31	11	54			RBD				
31	2	54			RNT				
31	7	55			RBD				
31	10	55			RBD				
						OPER: BIPES T		LII	05/08/87
31	16	55			RBD				
31	20	55			RBD				
31	40	55							CTE-HTE
31	42	56							CTE-HTE
31	36	56							CTE-HTE
31	27	56							CTE-HTE
31	5	57			RNT				
31	16	57	2.46	189	DNT	1	4C	+	15.2
31	29	57							CTE-HTE
31	30	57			RBD				CTE-HTE
						END REEL CH03			
<div> <div>PAGE 2 OF 2</div> <div>EVALUATOR <i>Mark A. Kerner</i></div> <div>LEVEL <i>IDA</i></div> </div>									

IR-ISI-102
REV. 0

REEL CH-04 WAS NOT USED

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH05_			2	_C_	HOT	CH05		CH05	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
PRD						A720SFRM REEL CH05 CIRCOSTA SA OPER: TEAGUE MB CAL STD: Z-3924		LIIA 05/09/87 LII 05/09/87	
31	38	57							CTE-HTE
31	43	57							CTE-HTE
31	33	58							CTE-HTE
31	21	58							CTE-HTE
31	16	58							CTE-HTE
31	13	58							CTE-HTE
31	2	58							CTE-HTE
31	1	59							CTE-HTE
31	4	59							CTE-HTE
31	14	59							CTE-HTE
31	18	59							CTE-HTE
31	23	59							CTE-HTE
31	28	60							CTE-HTE
31	25	60							CTE-HTE
31	13	60							CTE-HTE
31	7	60	9.92	189	DNT	1	6C	+	3.9
31	6	61	3.36	191	DNT	1	1C	+	32.5
			8.75	183	DNT	1	6C	+	4.2
31	1	60			RND				CTE-HTE
31	11	61							CTE-HTE
31	16	61							CTE-HTE
31	31	61	1.61	191	DNT	1	3C	+	0.0
31	38	61							CTE-HTE
31	29	62							CTE-HTE
31	15	63	1.42	188	DNT	1	2C	+	47.4
31	17	63							CTE-HTE
31	22	63							CTE-HTE
31	33	63							CTE-HTE
31	41	63							CTE-HTE
31	39	64							CTE-HTE
31	33	64							CTE-HTE
31	27	64							CTE-HTE
31	20	64							CTE-HTE
31	9	64	5.89	181	DNT	1	6C	+	5.9
31	2	64			RND				CTE-HTE
31	1	65			RND				CTE-HTE
31	6	65							CTE-HTE
31	25	65							CTE-HTE
31	37	66							CTE-HTE
31	17	66							CTE-HTE
31	13	66							CTE-HTE
31	2	66			RND				CTE-HTE
31	5	67							CTE-HTE
PAGE 1 OF 2			EVALUATOR <i>L. Circo</i>				LEVEL <i>IIA</i>		

PLANT	UNIT#	S/G	LEG	REEL	TD	REEL	DATE
CP&L/HBR DDCH05_	2	_C_	HOT _	CH05		CH05	05/09/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
31	28	67	4.78	191	DNT	1	6H + 7.2	CTE-HTE
31	31	67						CTE-HTE
31	21	68						CTE-HTE
31	17	68						CTE-HTE
31	12	68						CTE-HTE
31	7	69	8.47	188	DNT	1	6C + 4.8	CTE-HTE
31	11	69						CTE-HTE
31	20	69						CTE-HTE
31	33	69						CTE-HTE
31	39	69						CTE-HTE
31	24	70	1.44	189	DNT	1	1C + 44.5	CTE-HTE
31	10	70						CTE-HTE
31	30	71						CTE-HTE
31	36	71	1.53	191	DNT	1	CTS + 0.0TD+ 303.0	CTE-HTE
31	28	72						CTE-HTE
31	25	72						CTE-HTE
31	19	72						CTE-HTE
31	17	72	1.04	190	DNT	1	1H + 13.0	CTE-HTE
31	13	72						CTE-HTE
31	5	72	12.47	183	DNT	1	6C + 5.6	CTE-HTE
31	20	73						CTE-HTE
31	36	74	23.67	186	DNT	1	1A + 0.0	CTE-HTE
31	32	74						CTE-HTE
31	24	74						CTE-HTE
31	12	74						CTE-HTE
31	2	74			RND			
31	1	75			RND			
31	6	75	11.85	185	DNT	1	6C + 4.7	CTE-HTE
31	15	75						CTE-HTE
31	26	75						CTE-HTE
31	32	75						CTE-HTE
31	33	76						CTE-HTE
31	29	76						CTE-HTE

END REEL CH05

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH06_			2	_C_	HDT	CH06		CH06	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
PRD						A720SFRM REEL CH06 CIRCOSTA SA OPER: HANCOCK RW CAL STD: Z-3924		LIIA 05/09/87 LII 05/09/87	
31	10	77							CTE-HTE
31	22	78							CTE-HTE
31	15	78							CTE-HTE
31	1	78			RND				
31	1	79			RND				
31	7	79							CTE-HTE
31	13	79							CTE-HTE
31	28	79							CTE-HTE
31	6	80							CTE-HTE
31	2	80			RND				
31	5	81							CTE-HTE
31	24	81							CTE-HTE
31	28	81							CTE-HTE
31	19	82							CTE-HTE
31	16	82							CTE-HTE
31	10	82							CTE-HTE
31	8	82							CTE-HTE
31	13	83							CTE-HTE
31	23	83							CTE-HTE
31	24	84							CTE-HTE
31	13	84							CTE-HTE
31	10	84							CTE-HTE
31	2	84			RND				
31	5	85							CTE-HTE
31	8	85							CTE-HTE
31	13	85							CTE-HTE
31	1	86			RND				
31	16	87							CTE-HTE
31	18	88							CTE-HTE
31	10	88							CTE-HTE
31	6	88							CTE-HTE
31	11	89							CTE-HTE
31	5	90							CTE-HTE
31	4	90			RND				
31	4	6			RND				
31	4	78			RND				
31	8	73			RTI				
31	38	71	2.94	175	<20	1	FBC	+	9.9
			5.74	189	DNT	1	1A	+	0.0
31	38	68	1.22	190	DNT	1	6C	+	3.4
31	41	59							CTE-HTE
31	34	59	3.50	191	DNT	1	1C	+	24.8
			5.68	198	DNT	1	1C	+	21.6
PAGE 1 OF 2 EVALUATOR <i>St Percosta</i>									LEVEL <i>11A</i>

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH06_	2	_C_	HOT	CH06		CH06	05/09/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
31	34	59			ADR	6	3C	+ 21.4 TO + 36.9
			2.63	187	DNT	1	3H	+ 25.6
			6.66	190	DNT	1	1H	+ 17.3
			3.12	193	DNT	1	FBH	+ 8.0
31	37	52						
31	45	48	14.74	189	DNT	1	1A	+ 0.0
31	28	43	5.35	190	DNT	1	2H	+ 36.9
			1.02	194	DNT	1	CTS	+ 0.0 TO + 303.0
			1.02	194	DNT	1	HTS	+ 0.0 TO + 303.0
31	3	43			RND			
31	8	30			RND			
31	11	24	3.22	186	DNT	1	6C	+ 0.0
			2.80	190	DNT	1	4H	+ 22.5
31	12	19	3.81	194	DNT	1	HTS	+ 14.8
31	4	6			RND			

END REEL CH06

St Pericola

PLANT			UNIT#	S/G	LEG	REEL	TD	REEL	DATE
CP&L/HBR DDCH07_			2	_C_	HOT _	CH07		CH07	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
						PRD	A680BJFRMWF REEL CH07 CIRCOSTA SA OPER: KLATT MJ CAL STD: Z-3924		LIIA 05/10/87 LII 05/09/87
31	1	79	1.90	187	DNT	1	HTS	+ 20.1	6C-HTE
31	1	78							6C-HTE
31	1	75							6C-HTE
31	2	74							6C-HTE
31	2	66							6C-HTE
31	1	65							6C-HTE
31	2	64							6C-HTE
31	1	60							6C-HTE
31	4	59							6C-HTE
31	1	59							6C-HTE
31	2	58							6C-HTE
31	2	54							6C-HTE
31	4	39			RND				6C-HTE
31	4	78							6C-HTE
31	1	5							6C-HTE
31	2	6							6C-HTE
31	3	43			RND				6C-HTE
31	4	6							6C-HTE
31	3	7							6C-HTE
31	1	10							6C-HTE
31	4	11							6C-HTE
31	2	14							6C-HTE
31	5	90			RBD		WRONG ENCODE		6C-HTE
31	1	86							6C-HTE
31	2	84	2.23	190	DNT	1	HTS	+ 8.3	6C-HTE
31	2	80							6C-HTE
						REEL CH07 WILL CONT. ON DD-7A.			
<div style="display: flex; justify-content: space-between;"> <div>PAGE 1 OF 1</div> <div>EVALUATOR <i>S. C. Costa by Donald D. Velez</i></div> <div>LEVEL <i>IIA/III</i></div> </div>									

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH07A				2	C	HOT	CH07		CH07	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
						PRO	A720SFRM			
							REEL CH07			
							CIRCOSTA SA			LIIA 05/10/87
							OPER: TEAQUE MB			LII 05/09/87
							CAL STD: Z-3924			
31	26	52								CTE-HTE
31	5	53								CTE-HTE
31	11	54								CTE-HTE
31	36	54								CTE-HTE
31	7	55								CTE-HTE
31	10	55	1.86	188	DNT	1	1C	+	39.1	CTE-HTE
31	15	55			RBD		WRONG ENCODE			
31	20	55	1.32	186	DNT	1	1C	+	43.1	CTE-HTE
			1.32	186	DNT	1	1C	+	43.1	CTE-HTE
31	5	57								CTE-HTE
31	30	57								CTE-HTE
31	5	73								CTE-HTE
31	24	75								CTE-HTE
31	8	73	4.33	187	DNT	1	3C	+	25.2	CTE-HTE
							END. REEL CH07			
PAGE 1 OF 1 EVALUATOR <i>St. Circo</i> LEVEL <i>TIA</i>										

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH08_	2	_C_	HOT _	CH08		CH08	05/10/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
----	-----	-----	-------	-----	---	-----	----------	--------

						PRO	A680BJFRMWF	
							REEL CH08	
							CIRCOSTA SA	LIIA 05/10/87
							OPER: TEAQUE MB	LII 05/10/87
							CAL STD: Z-3924	
31	1	15						6C-HTE
31	1	18						6C-HTE
31	1	21						6C-HTE
31	2	21						6C-HTE
31	4	21						6C-HTE
31	3	25						6C-HTE
31	1	27						6C-HTE
31	3	28						6C-HTE
31	2	33						6C-HTE
31	2	36						6C-HTE
31	3	36						6C-HTE
31	3	43						6C-HTE
31	4	39						6C-HTE
31	4	6						6C-HTE
31	4	90						6C-HTE

END DD-8. WILL CONT. ON
DD-8A.

PAGE 1 OF 1	EVALUATOR	LEVEL
	<i>A. Circosta</i>	<i>TIA</i>

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH08A			2	C	HOT	CH08		CH08	05/10/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
PRO						A720SFRM REEL CH08 CIRCOSTA SA OPER: TEAQUE MB CAL STD: Z-3924		LIIA 05/10/87 LII 05/10/87	
31	16	55							CTE-HTE
31	17	52							CTE-HTE
31	13	51							CTE-HTE
31	7	51							CTE-HTE
31	29	50							CTE-HTE
31	9	50			CU	1	HTS + 1.3 OPER: BIPES TU	LII 05/10/87	CTE-HTE
31	26	13			APT	6	1C + 38.5		CTE-HTE
31	8	30			ADR	6	2H + 0.0TD+ 32.5		CTE-HTE
31	24	41			CU	1	HTS + 0.8		CTE-HTE
31	10	48							CTE-HTE
31	13	48							CTE-HTE
31	22	48							CTE-HTE
						END REEL CH08			
PAGE 1 OF 1 EVALUATOR <i>Lf Circosta</i> LEVEL <i>LIA</i>									

SECONDARY DATA ANALYSIS

DDA-4 SHEETS

GENERATOR C

NOTE: These secondary data analysis sheets are provided for information and have no effect on the results listings except where differences were resolved as required by the analysis procedure. Resolutions are identified on the primary DDA-4 sheets.

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH01S				2	C	HOT	CH01		CH01	05/07/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRD						A720SFRM REEL CH01 CIRCOSTA SA OPER: TEAGUE MB CAL STD: Z-3924			LIIA 05/08/87 LII 05/07/87	
31	9	2								CTE-HTE
31	6	3	79.03	328	OVR	6	HTS	+	0.3	CTE-HTE
31	13	3	1.04	171	<20	1	CTS	+	12.0	CTE-HTE
			0.85	163	<20	1	CTS	+	11.0	CTE-HTE
31	16	4								CTE-HTE
31	14	5								CTE-HTE
31	17	5								CTE-HTE
31	21	6								CTE-HTE
31	11	6								CTE-HTE
31	8	6								CTE-HTE
31	9	8								CTE-HTE
31	6	9								CTE-HTE
31	11	9								CTE-HTE
31	15	9								CTE-HTE
31	17	9								CTE-HTE
31	24	10								CTE-HTE
31	14	10								CTE-HTE
31	4	11								6C-HTE
31	21	11	1.25	194	RTI DNT	1	HTS	+	20.3	CTE-HTE
31	22	11								CTE-HTE
31	23	12								CTE-HTE
31	19	12								CTE-HTE
31	14	12								CTE-HTE
31	7	12								CTE-HTE
31	14	13								CTE-HTE
31	26	13								CTE-HTE
31	31	13								CTE-HTE
31	28	14								CTE-HTE
31	26	14								CTE-HTE
31	21	14								CTE-HTE
31	9	14								CTE-HTE
31	11	15								CTE-HTE
31	16	15								CTE-HTE
31	18	15								CTE-HTE
31	27	15	1.32	193	DNT	1	4H	+	40.9	CTE-HTE
						OPER: MCKEE B			LI	05/08/87
31	30	16								CTE-HTE
31	25	16								CTE-HTE
31	21	16								CTE-HTE
31	10	16								CTE-HTE
						OPER: TEAGUE MB			LII	05/08/87
31	7	17								CTE-HTE
31	17	17								CTE-HTE
PAGE 1 OF 2				EVALUATOR <i>S. Circosta</i>				LEVEL <i>IIA</i>		

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH01S	2	_C_	HOT	CH01		CH01	05/07/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
31	21	17						CTE-HTE
31	34	18						CTE-HTE
31	16	18						CTE-HTE
31	8	18						CTE-HTE
31	13	19						CTE-HTE
31	14	19						CTE-HTE
31	32	19						CTE-HTE
31	32	20						CTE-HTE
31	31	20						CTE-HTE
31	19	20						CTE-HTE
31	13	20						CTE-HTE
31	4	21			RTI			6H-HTE
31	28	21						CTE-HTE
31	35	21						CTE-HTE
31	24	22						CTE-HTE
31	21	22						CTE-HTE
31	7	22						CTE-HTE
31	11	23	2.43	189	DNT	1	1C + 27.3	CTE-HTE
31	14	23						CTE-HTE
31	37	23						CTE-HTE
31	26	24						CTE-HTE
31	22	24						CTE-HTE
31	17	24						CTE-HTE
31	15	24						CTE-HTE
31	3	25			RTI			6H-HTE
31	24	25						CTE-HTE
31	30	25						CTE-HTE
31	32	25	5.20	190	DNT	1	6C + 0.0	CTE-HTE
31	40	25						CTE-HTE
31	38	26						CTE-HTE
31	35	26						CTE-HTE

END REEL CH01

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH02S			2	_C_	HOT	CH02		CH02	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
						PRO	A720SFRM REEL CH02 WEBER DD OPER: HANCOCK RW CAL STD: Z-3924		LI III 05/08/87 LII 05/08/87
31	19	26							CTE-HTE
31	18	26							CTE-HTE
31	8	27							CTE-HTE
31	22	27							CTE-HTE
31	27	28							CTE-HTE
31	3	28							6C-HTE
31	13	29							CTE-HTE
31	19	29							CTE-HTE
31	23	29							CTE-HTE
31	26	29							CTE-HTE
31	31	29							CTE-HTE
31	22	30							CTE-HTE
31	6	30	2.29	192	DNT	1	3C	+ 26.0	CTE-HTE
			1.80	192	DNT	1	4H	+ 39.3	CTE-HTE
			1.38	192	DNT	1	2H	+ 6.4	CTE-HTE
31	14	31							CTE-HTE
31	19	31							CTE-HTE
31	38	31							CTE-HTE
31	33	32							CTE-HTE
31	26	32							CTE-HTE
31	16	32							CTE-HTE
31	10	32							CTE-HTE
31	5	32							CTE-HTE
31	2	33							6H-HTE
31	8	33							CTE-HTE
31	12	33							CTE-HTE
31	22	33							CTE-HTE
31	25	33							CTE-HTE
31	35	34							CTE-HTE
31	31	34							CTE-HTE
31	21	34							CTE-HTE
31	17	34	9.65	190	DNT	1	CTS	+ 4.9	CTE-HTE
			1.75	191	DNT	1	5C	+ 16.9	CTE-HTE
31	12	34							CTE-HTE
31	6	35	1.70	187	DNT	1	HTS	+ 16.0	CTE-HTE
31	10	35							CTE-HTE
31	39	35							CTE-HTE
31	44	36							CTE-HTE
31	42	36							CTE-HTE
31	38	36							CTE-HTE
31	24	36							CTE-HTE
31	13	36							CTE-HTE
31	3	36							6H-HTE
PAGE 1 OF 2			EVALUATOR <i>Danell D Weber</i>				LEVEL <i>III</i>		

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH02S			2	_C_	HOT	CH02		CH02	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
31	2	36			RTI				5H-HTE
31	10	37							CTE-HTE
31	21	37							CTE-HTE
31	26	37							CTE-HTE
31	28	37	1.24	190	DNT	1	CTS	+ 0.0TD+ 303.0	CTE-HTE
			1.24	190	DNT	1	HTS	+ 0.0TD+ 303.0	CTE-HTE
31	34	37	1.23	178	DNT	1	4H	+ 41.7	CTE-HTE
31	43	37							CTE-HTE
31	21	38							CTE-HTE
31	15	38							CTE-HTE
31	8	38	9.33	37	CU	1	HTS	+ 1.4	CTE-HTE
31	4	39			RTI				6C-HTE
31	12	39							CTE-HTE
31	43	39							CTE-HTE
31	39	40							CTE-HTE
31	37	40							CTE-HTE
31	30	40	1.81	178	DNT	1	CTS	+ 13.5	CTE-HTE
31	15	40							CTE-HTE
31	14	40							CTE-HTE
31	17	41							CTE-HTE
END REEL CH02									

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH03S			2	_C_	HOT	CH03		CH03	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
PRO						A720SFRM REEL CH03 CIRCOSTA SA OPER: HANCOCK R STD: Z-3924		LIIA 05/10/87 LII 05/08/87	
31	33	41							CTE-HTE
31	39	41							CTE-HTE
31	44	42							CTE-HTE
31	43	42							CTE-HTE
31	41	42							CTE-HTE
31	29	42							CTE-HTE
31	26	42							CTE-HTE
31	22	42							CTE-HTE
31	20	42							CTE-HTE
31	11	42	1.53	177	DNT	1	CTS	+	9.3
			3.81	179	DNT	1	CTS	+	10.5
31	14	43	1.83	190	DNT	1	3C	+	12.0
31	16	43							CTE-HTE
31	26	43							CTE-HTE
31	29	43							CTE-HTE
31	33	43							CTE-HTE
31	44	43							CTE-HTE
31	37	44							CTE-HTE
31	13	44							CTE-HTE
31	22	45							CTE-HTE
31	29	45							CTE-HTE
31	41	45							CTE-HTE
31	45	45	8.88	186	DNT	1	4A	+	0.4
			5.01	184	DNT	1	4A	+	1.2
			4.64	183	DNT	1	4A	+	2.7
			1.83	183	DNT	1	4A	+	3.2
			1.69	186	DNT	1	4A	+	3.8
			6.23	189	DNT	1	1H	+	3.8
			11.16	188	DNT	1	1H	+	4.6
			2.11	190	DNT	1	1H	+	19.2
31	12	46							CTE-HTE
31	15	47							CTE-HTE
31	16	47							CTE-HTE
31	29	47							CTE-HTE
31	39	47							CTE-HTE
31	43	48							CTE-HTE
31	37	48							CTE-HTE
						OPER: TEAQUE MB		LII	05/08/87
31	26	48							CTE-HTE
31	22	48			RBD				
						SIGNAL SWITCH			
31	13	48							CTE-HTE
PAGE 1 OF 2			EVALUATOR <i>St. Circo</i>			LEVEL <i>IIA</i>			

PLANT						UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH03S						2	_C_	HOT _	CH03		CH03	05/08/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION				EXTENT	
31	10	48			RND							
31	15	49									CTE-HTE	
31	20	49									CTE-HTE	
31	21	49									CTE-HTE	
31	34	49									CTE-HTE	
31	29	50									CTE-HTE	
31	9	50			RBD							
31	7	51			RBD							
31	13	51			RBD							
31	31	51									CTE-HTE	
31	40	51									CTE-HTE	
31	26	52			RBD							
31	17	52			RBD							
31	12	52									CTE-HTE	
31	5	53			RBD							
31	16	53									CTE-HTE	
31	31	53									CTE-HTE	
31	42	53									CTE-HTE	
31	44	53									CTE-HTE	
31	36	54			RBD							
31	34	54									CTE-HTE	
31	23	54									CTE-HTE	
31	11	54			RBD							
31	7	55			RBD							
31	10	55			RBD							
OPER: BIPES TU LII 05/08/87												
31	16	55			RBD							
31	20	55			RBD							
31	40	55									CTE-HTE	
31	42	56									CTE-HTE	
31	36	56									CTE-HTE	
31	27	56									CTE-HTE	
31	16	57	2.46	188	DNT	1	4C	+ 15.2			CTE-HTE	
31	29	57									CTE-HTE	
31	30	57			RBD							
END REEL CH03												
PAGE	2 OF	2	EVALUATOR	<i>[Signature]</i>					LEVEL	<i>TIA</i>		

IR-ISI-102
REV. 0

REEL #CH-04 WAS NOT USED

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH05S				2	_C_	HOT _	CH05		CH05	05/10/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION			EXTENT
PRD						A720SFRM REEL CH05 LYNCH DE OPER: TEAGUE MB CAL STD: Z-3924			LIIA 05/10/87 LII 05/09/87	
31	38	57								CTE-HTE
31	43	57								CTE-HTE
31	33	58								CTE-HTE
31	21	58								CTE-HTE
31	16	58								CTE-HTE
31	13	58								CTE-HTE
31	14	59								CTE-HTE
31	18	59								CTE-HTE
31	23	59	1.03	187	DNT	1	5H	+	38.3	CTE-HTE
31	28	60								CTE-HTE
31	25	60								CTE-HTE
31	13	60								CTE-HTE
31	7	60								CTE-HTE
31	6	61	3.36	189	DNT	1	1C	+	32.7	CTE-HTE
31	11	61								CTE-HTE
31	16	61								CTE-HTE
31	31	61	1.59	191	DNT	1	3C	+	0.0	CTE-HTE
31	38	61								CTE-HTE
31	29	62								CTE-HTE
31	15	63	1.40	187	DNT	1	2C	+	47.3	CTE-HTE
31	17	63								CTE-HTE
31	22	63								CTE-HTE
31	33	63								CTE-HTE
31	41	63								CTE-HTE
31	39	64								CTE-HTE
31	33	64								CTE-HTE
31	27	64								CTE-HTE
31	20	64								CTE-HTE
31	9	64								CTE-HTE
31	6	65								CTE-HTE
31	25	65								CTE-HTE
31	37	66	1.02	178	DNT	M 1	1C	+	0.0	CTE-HTE
31	17	66								CTE-HTE
31	13	66								CTE-HTE
31	5	67								CTE-HTE
31	28	67								CTE-HTE
31	31	67								CTE-HTE
31	21	68	5.82	248	APT	6	2H	+	33.0	CTE-HTE
31	17	68								CTE-HTE
31	12	68								CTE-HTE
31	7	69								CTE-HTE
31	11	69								CTE-HTE
31	20	69								CTE-HTE
PAGE 1 OF 2			EVALUATOR <i>RL Ely</i>					LEVEL <i>IIA</i>		

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH05S	2	_C_	HOT	CH05		CH05	05/10/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
31	33	69						CTE-HTE
31	39	69						CTE-HTE
31	24	70	1.44	185	DNT	1	1C + 44.4	CTE-HTE
31	10	70						CTE-HTE
31	30	71						CTE-HTE
31	36	71	1.43	192	DNT	1	CTS + 0.0 TO + 303.0	CTE-HTE
			1.60	192	DNT	1	HTS + 0.0 TO + 303.0	CTE-HTE
31	28	72						CTE-HTE
31	25	72						CTE-HTE
31	19	72						CTE-HTE
31	17	72	1.04	192	DNT	1	1H + 13.2	CTE-HTE
31	13	72						CTE-HTE
31	5	72						CTE-HTE
31	20	73						CTE-HTE
31	36	74	23.67	183	DNT	1	1A + 0.0	CTE-HTE
31	32	74						CTE-HTE
31	24	74						CTE-HTE
31	12	74						CTE-HTE
31	6	75						CTE-HTE
31	15	75						CTE-HTE
31	24	75						CTE-HTE
31	26	75						CTE-HTE
31	32	75						CTE-HTE
31	33	76						CTE-HTE
31	29	76						CTE-HTE
END REEL CH05								

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH06S			2	_C_	HOT	CH06		CH06	05/09/87
SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION		EXTENT
PRD						A720SFRM			
						REEL CH06			
						WEBER DD		LIH 05/10/87	
						OPER: HANCOCK RW		LII 05/09/87	
						CAL STD: Z-3924			
31	10	77							CTE-HTE
31	22	78							CTE-HTE
31	15	78							CTE-HTE
31	7	79							CTE-HTE
31	13	79							CTE-HTE
31	28	79							CTE-HTE
31	6	80							CTE-HTE
31	5	81							CTE-HTE
31	24	81							CTE-HTE
31	28	81							CTE-HTE
31	19	82							CTE-HTE
31	16	82							CTE-HTE
31	10	82							CTE-HTE
31	8	82							CTE-HTE
31	13	83							CTE-HTE
31	23	83							CTE-HTE
31	24	84							CTE-HTE
31	13	84							CTE-HTE
31	10	84							CTE-HTE
31	5	85							CTE-HTE
31	8	85							CTE-HTE
31	13	85							CTE-HTE
31	16	87							CTE-HTE
31	18	88							CTE-HTE
31	10	88							CTE-HTE
31	6	88							CTE-HTE
31	11	89							CTE-HTE
31	5	90							CTE-HTE
31	8	73	4.48	191	DNT	1	3C	+	24.6
31	38	71	2.94	176	<20	1	FBC	+	12.1
			5.74	189	DNT	1	1A	+	0.0
31	38	68	1.23	192	DNT	1	6C	+	4.1
31	41	59							CTE-HTE
31	34	59	5.78	197	DNT	1	1C	+	21.8
			3.50	191	DNT	1	1C	+	24.5
			1.68	40	ADR	6	3C	+	23.4TD+ 36.1
			2.58	187	DNT	1	3H	+	25.8
			6.66	190	DNT	1	1H	+	17.1
			3.12	193	DNT	1	FBH	+	8.0
31	37	52							CTE-HTE
31	45	48	14.53	190	DNT	1	1A	+	0.0
31	28	43	5.35	190	DNT	1	2H	+	36.9
			1.02	194	DNT	1	CTS	+	0.0TD+ 303.0
PAGE 1 OF 2			EVALUATOR <i>Danell D. Weber</i>					LEVEL <i>III</i>	

[illegible]

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH07S	2	C	HOT	CH07		CH07	05/09/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
----	-----	-----	-------	-----	---	-----	----------	--------

						PRO	A680BJFRMWF	
							REEL CH07	
							LYNCH DE	LIIA 05/10/87
							OPER: KLATT MJ	LII 05/09/87
							STD: Z-3924	
31	1	79	1.76	187	DNT	1	FBH + 0.2	6C-HTE
			1.85	187	DNT	1	FBH - 0.2	6C-HTE
31	1	78						6C-HTE
31	1	75						6C-HTE
31	2	74						6C-HTE
31	2	66						6C-HTE
31	1	65						6C-HTE
31	2	64						6C-HTE
31	1	60						6C-HTE
31	4	59						6C-HTE
31	1	59						6C-HTE
31	2	58						6C-HTE
31	2	54						6C-HTE
31	4	78						6C-HTE
31	1	5						6C-HTE
31	2	6						6C-HTE
31	4	6						6C-HTE
31	3	7						6C-HTE
31	1	10						6C-HTE
31	4	11						6C-HTE
31	2	14						6C-HTE
31	5	90			RND			
31	1	86						6C-HTE
31	2	84	2.24	190	DNT	1	HTS + 8.8	6C-HTE
31	2	80						6C-HTE

END DD07S CONT ON DD7AS
PROBE CHANGE TO A720SFRM

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH7AS			2	_C_	HOT	CH07		CH07	05/09/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
						PRO	A720SFRM	
							REEL CH07 DD07AS	
							LYNCH DE	LIIA 05/10/87
							OPER: KLATT MJ	LII 05/10/87
							STD: Z-3924	
31	26	52						CTE-HTE
31	5	53						CTE-HTE
31	11	54						CTE-HTE
31	36	54						CTE-HTE
31	7	55						CTE-HTE
31	10	55	1.89	189	DNT	1	1C + 39.1	CTE-HTE
31	15	55						CTE-HTE
31	20	55	1.23	185	DNT	1	1C + 43.1	CTE-HTE
31	5	57						CTE-HTE
31	30	57						CTE-HTE
31	5	73						CTE-HTE
31	24	75						CTE-HTE
31	8	73	4.33	186	DNT	1	3C + 25.3	CTE-HTE
							END REEL CH07 DD07AS	

PAGE	1	OF	1	EVALUATOR	DESJ	LEVEL	JIA
------	---	----	---	-----------	------	-------	-----

PLANT	UNIT#	S/G	LEG	REEL	TO	REEL	DATE
CP&L/HBR DDCH08S	2	_C_	HOT	CH08		CH08	05/10/87

SG	ROW	COL	VOLTS	DEG	%	CH#	LOCATION	EXTENT
----	-----	-----	-------	-----	---	-----	----------	--------

						PRO	A680BJFSFRM	
							REEL CH08 DD08S	
							LYNCH DE	LIIA 05/10/87
							OPER: TEAGUE MB	LII 05/09/87
							STD: Z-3924	
31	1	15						6C-HTE
31	1	18						6C-HTE
31	1	21						6C-HTE
31	2	21						6C-HTE
31	4	21						6C-HTE
31	3	25						6C-HTE
31	1	27						6C-HTE
31	3	28						6C-HTE
31	2	33						6C-HTE
31	2	36						6C-HTE
31	3	36						6C-HTE
31	3	43						6C-HTE
31	4	39						6C-HTE
31	4	6						6C-HTE
31	4	90						6C-HTE

END DD08S CONT ON DD08AS

EDDY CURRENT DATA SHEET

ACQUISITION LOG

GENERATOR C

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 1

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: RDB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CHO1

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

205	9	2 CH-RD	<u>PV</u> MBT	<u>DW</u>	
191	6	3 CH-RD	MBT	<u>DW</u>	
1	13	3 CH-RD	MBT	<u>DW</u>	
2	16	4 CH-RD	MBT	<u>DW</u>	
334	1	5 CH-RD	MBT		NO TEST
228	14	5 CH-RD	MBT	<u>DW</u>	
3	17	5 CH-RD	MBT	<u>DW</u>	
253	21	6 CH-RD	MBT	<u>DW</u>	
215	11	6 CH-RD	MBT	<u>DW</u>	
4	8	6 CH-RD	MBT	<u>DW</u>	
173	2	6 CH-RD	MBT		NO TEST
5	3	7 CH-RD	MBT		NO TEST
206	9	8 CH-RD	MBT	<u>DW</u>	
192	6	9 CH-RD	MBT	<u>DW</u>	
6	11	9 CH-RD	MBT	<u>DW</u>	
7	15	9 CH-RD	MBT	<u>DW</u>	
239	17	9 CH-RD	MBT	<u>DW</u>	
9	24	10 CH-RD	MBT	<u>DW</u>	
8	14	10 CH-RD	<u>PV</u> MBT	<u>DW</u>	
335	1	10 CH-RD	MBT		NO TEST

Shift Supervisor: (V.B.)Data Controller: (V.B.)Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 2

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: RDB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CH01

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

10	4	11	CH-RD	MBT	(D)	Incomplete
254	21	11	CH-RD	MBT	(D)	
11	22	11	CH-RD	MBT	(D)	
14	23	12	CH-RD	MBT	(D)	
13	19	12	CH-RD	MBT	(D)	
12	14	12	CH-RD	MBT	(D)	
195	7	12	CH-RD	MBT	(D)	
229	14	13	CH-RD	MBT	(D)	
15	26	13	CH-RD	MBT	(D) RBD	
290	31	13	CH-RD	MBT	(D)	
18	28	14	CH-RD	MBT	(D)	
330	26	14	CH-RD	MBT	(D)	
17	21	14	CH-RD	MBT	(D)	
16	9	14	CH-RD	MBT	(D)	
175	2	14	CH-RD	MBT		NO TEST
336	1	15	CH-RD	MBT		NO TEST
216	11	15	CH-RD	MBT	(D)	
19	16	15	CH-RD	MBT	(D)	
20	18	15	CH-RD	MBT	(D)	
328	27	15	CH-RD	PV MBT	(D)	

Shift Supervisor: (JLB) Data Controller: (JLB) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 3

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CH01

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

288	30	16	CH-RD	Bm	(2)	
269	25	16	CH-RD	Bm	(2)	
22	21	16	CH-RD	Bm	(2)	
21	10	16	CH-RD	Bm	(2)	
196	7	17	CH-RD	MBT	(2)	
23	17	17	CH-RD	MBT	(2)	
255	21	17	CH-RD	MBT	(2)	
25	34	18	CH-RD	MBT	(2)	
236	16	18	CH-RD	MBT	(2)	
24	8	18	CH-RD	MBT	(2)	
170	1	18	CH-RD	MBT		NO TEST
26	13	19	CH-RD	MBT	(2)	
230	14	19	CH-RD	MBT	(2)	
27	32	19	CH-RD	MBT	(2)	
295	32	20	CH-RD	MBT	(2)	
29	31	20	CH-RD	MBT	(2)	
248	19	20	CH-RD	MBT	(2)	
28	13	20	CH-RD PV	MBT	(2)	
337	1	21	CH-RD	MBT		NO TEST
176	2	21	CH-RD	MBT		NO TEST

Shift Supervisor: (signature) Data Controller: (signature) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 4

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CH01

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

30	4	21	CH-RD	MBT	DL	Incomplete
31	28	21	CH-RD	MBT	DL	
32	35	21	CH-RD	MBT	DL	
33	24	22	CH-RD	MBT	DL	
331	21	22	CH-RD	MBT	DL	
197	7	22	CH-RD	MBT	DL	
217	11	23	CH-RD	MBT	DL	
34	14	23	CH-RD	MBT	DL	
35	37	23	CH-RD	MBT	DL	
272	26	24	CH-RD	MBT	DL	
37	22	24	CH-RD	MBT	DL	
240	17	24	CH-RD	MBT	DL	
36	15	24	CH-RD	MBT	DL	
38	3	25	CH-RD	MBT	DL	Incomplete
266	24	25	CH-RD	MBT	DL	
289	30	25	CH-RD	MBT	DL	
39	32	25	CH-RD	MBT	DL	
315	40	25	CH-RD	MBT	DL	
41	38	26	CH-RD	MBT	DL	
304	35	26	CH-RD	PV MBT	DL	

Shift Supervisor: JLB

Data Controller: TJB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 5

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CH 02

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

249	19	26	CH-RD PV	MBT RWA	SC	
40	18	26	CH-RD	MBT RWA	SC	
171	1	27	CH-RD	MBT RWA	SC	No Test
201	8	27	CH-RD	MBT RWA	SC	
259	22	27	CH-RD	MBT RWA	SC	
43	27	28	CH-RD	MBT RWA	SC	
42	3	28	CH-RD	MBT RWA	SC	INC No Test RWA
221	13	29	CH-RD	MBT RWA	SC	
250	19	29	CH-RD	MBT RWA	SC	
44	23	29	CH-RD	MBT RWA	SC	
273	26	29	CH-RD	RWA	SC	
291	31	29	CH-RD	RWA	SC	
46	22	30	CH-RD	RWA	SC	
45	6	30	CH-RD	RWA	SC	
231	14	31	CH-RD	RWA	SC	
47	19	31	CH-RD	RWA	SC	
310	38	31	CH-RD	RWA	SC	
52	33	32	CH-RD	RWA	SC	
51	26	32	CH-RD	RWA	SC	
50	16	32	CH-RD PV	RWA	SC	

Shift Supervisor: JR

Data Controller: JTB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 6

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CH-02

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

49	10	32	CH-RD	RWA ^v	SC	
48	5	32	CH-RD	RWA ^v	SC	INC RWA
178	2	33	CH-RD	RWA ^v	SC	INC
202	8	33	CH-RD	RWA ^v	SC	
53	12	33	CH-RD	RWA ^v	SC	
260	22	33	CH-RD	RWA ^v	SC	
270	25	33	CH-RD	RWA ^v	SC	
305	35	34	CH-RD	RWA	SC	
292	31	34	CH-RD	RWA	SC	
55	21	34	CH-RD	RWA	SC	
241	17	34	CH-RD	RWA	SC	
54	12	34	CH-RD	RWA	SC	
56	6	35	CH-RD	RWA	SC	
208	10	35	CH-RD	RWA	SC	
57	39	35	CH-RD	RWA	SC	
321	44	36	CH-RD	RWA	SC	
326	42	36	CH-RD	RWA	SC	
311	38	36	CH-RD	RWA ^v	SC	
268	24	36	CH-RD	RWA	SC	
59	13	36	CH-RD FY	RWA	SC	

Shift Supervisor: JR

Data Controller: (718)

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 7

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CH-02

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

58	3	36	CH-RD	RWA	SP	INC
179	2	36	CH-RD	RWA	SP	INC
60	10	37	CH-RD	RWA	SP	
61	21	37	CH-RD	RWA	SP	
62	26	37	CH-RD	RWA	SP	
329	28	37	CH-RD	RWA	SP	
301	34	37	CH-RD	RWA	SP	
63	43	37	CH-RD	RWA	SP	
64	21	38	CH-RD	RWA	SP	
332	15	38	CH-RD	RWA	SP	
203	8	38	CH-RD	RWA	SP	
65	4	39	CH-RD	RWA	SP	INC
220	12	39	CH-RD	RWA	SP	
66	43	39	CH-RD	RWA	SP	
69	39	40	CH-RD	RWA	SP	
307	37	40	CH-RD	RWA	SP	
68	30	40	CH-RD	RWA	SP	
333	15	40	CH-RD	RWA	SP	
67	14	40	CH-RD	RWA	SP	
242	17	41	CH-RD PV	RWA	SP	

Shift Supervisor: J.L.

Data Controller: (R.B.)

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 8

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHZ

REEL NO.: CH03

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

70	24	41	CH-RD	RWA	(SO)	REEL # CH 02
297	33	41	CH-RD	RWA	100	START REEL # CH 03
71	39	41	CH-RD	RWA	100	
323	44	42	CH-RD	RWA	100	
74	43	42	CH-RD	RWA	100	
317	41	42	CH-RD	RWA	100	
73	29	42	CH-RD	RWA	100	
274	26	42	CH-RD	RWA	100	
261	22	42	CH-RD	RWA	100	
251	20	42	CH-RD	RWA	100	
72	11	42	CH-RD	RWA	100	
232	14	43	CH-RD	RWA	100	
75	16	43	CH-RD	RWA	100	
76	26	43	CH-RD	RWA	100	
77	29	43	CH-RD	RWA	100	
298	33	43	CH-RD	RWA	100	
324	44	43	CH-RD	RWA	100	
79	37	44	CH-RD	RWA	100	
78	13	44	CH-RD	RWA	100	
80	22	45	CH-RD PV	RWA	100	

Shift Supervisor: JR Data Controller: (72) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 9

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: C403

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

283	29	45	CH-RD	RWH	100	
81	41	45	CH-RD	RWH	100	
325	45	45	CH-RD	RWH	100	
82	12	46	CH-RD	RWH	100	
233	15	47	CH-RD	RWH	100	
83	16	47	CH-RD	RWH	100	
84	29	47	CH-RD	RWH	100	
85	39	47	CH-RD	RWH	100	
319	43	48	CH-RD	RWH	100	
308	37	48	CH-RD	RWH	100	
275	26	48	CH-RD	MBT	100	
87	22	48	CH-RD	MBT	100	
86	13	48	CH-RD	MBT	100	
209	10	48	CH-RD			No Test
88	15	49	CH-RD	MBT	100	
89	20	49	CH-RD	MBT	100	
256	21	49	CH-RD	MBT	100	
302	34	49	CH-RD	MBT	100	
284	29	50	CH-RD	MBT	100	
90	9	50	CH-RD PV	MBT	100	

Shift Supervisor: (Signature) Data Controller: (Signature) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 10

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CH03

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

91	7	51	CH-RD	MBT		
222	13	51	CH-RD	MBT		
92	31	51	CH-RD	MBT		
316	40	51	CH-RD	MBT		
276	26	52	CH-RD	MBT		
94	17	52	CH-RD	MBT		
93	12	52	CH-RD	MBT		
188	5	53	CH-RD	MBT		Incomplete
237	16	53	CH-RD	MBT		
293	31	53	CH-RD	MBT		
95	42	53	CH-RD	MBT		
322	44	53	CH-RD	MBT		
98	36	54	CH-RD	MBT		
303	34	54	CH-RD	MBT		
264	23	54	CH-RD	MBT		
97	11	54	CH-RD	MBT		
96	2	54	CH-RD			No Test
99	7	55	CH-RD	MBT		
210	10	55	CH-RD	MBT		
100	16	55	CH-RD	PV	(MBT)	

Shift Supervisor: (PR)

Data Controller: (RB)

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 11

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CH03

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

252	20	55	CH-RD	(TB)	11/10	
101	40	55	CH-RD	(TB)	11/10	
327	42	56	CH-RD	(TB)	11/10	
102	36	56	CH-RD	(TB)	11/10	
278	27	56	CH-RD	(TB)	11/10	
103	5	57	CH-RD		NO	NO TEST
104	16	57	CH-RD	(TB)	11/10	
285	29	57	CH-RD	(TB)	11/10	
105	30	57	CH-RD	(TB)	11/10	
312	38	57	CH-RD N	(TB) MBT	SC	END TAPE CH03 BEGIN TAPE CH04 BEGIN TAPE CH05
320	43	57	CH-RD	(TB) MBT	SC	
108	33	58	CH-RD	(TB) MBT	SC	
257	21	58	CH-RD	(TB) MBT	SC	
107	16	58	CH-RD	(TB) MBT	SC	
223	13	58	CH-RD	(TB) MBT	SC	
106	2	58	CH-RD			NO TEST
338	1	59	CH-RD			NO TEST
109	4	59	CH-RD	(TB)		NO TEST
110	14	59	CH-RD	(TB) MBT	SC	
246	18	59	CH-RD PV	(TB) MBT	SC	

Shift Supervisor: J.R.

Data Controller: (TB)

Date: 5-12-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 12

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CH04

ECT DESCRIPTION: 10% RANDOM SAMPLE

CH05

TEST DATE: 5-8-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

111	23	59	CH-RD	MBT MBT	SC	
279	28	60	CH-RD	MBT MBT	SC	
271	25	60	CH-RD	MBT MBT	SC	
113	13	60	CH-RD	MBT MBT	SC	
198	7	60	CH-RD	MBT MBT	SC	
112	1	60	CH-RD			NO TEST
114	6	61	CH-RD	MBT MBT	SC	
218	11	61	CH-RD	MBT MBT	SC	
115	16	61	CH-RD	MBT MBT	SC	
294	31	61	CH-RD	MBT MBT	SC	
313	38	61	CH-RD	MBT MBT	SC	
286	29	62	CH-RD	MBT MBT	SC	
234	15	63	CH-RD	MBT MBT	SC	
243	17	63	CH-RD	MBT MBT	SC	
262	22	63	CH-RD	MBT MBT	SC	
116	33	63	CH-RD	MBT MBT	SC	
318	41	63	CH-RD	MBT MBT	SC	
314	39	64	CH-RD	MBT MBT	SC	
299	33	64	CH-RD	MBT MBT	SC	
118	27	64	CH-RD PV	MBT MBT	SC	

Shift Supervisor: JB

Data Controller: RB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 13

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CH04

ECT DESCRIPTION: 10% RANDOM SAMPLE

CH 05

TEST DATE: 5-9-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

117	20	64	CH-RD	MBT MBT	SO	
207	9	64	CH-RD	MBT MBT	SO	4HR CAI
181	2	64	CH-RD			NO TEST
339	1	65	CH-RD			NO TEST
119	6	65	CH-RD	MBT MBT	SO	
120	25	65	CH-RD	MBT MBT	SO	
309	37	66	CH-RD	MBT MBT	SO	
122	17	66	CH-RD	MBT MBT	SO	
224	13	66	CH-RD	MBT MBT	SO	
121	2	66	CH-RD			NO TEST
189	5	67	CH-RD	MBT MBT	SO	
280	28	67	CH-RD	MBT	SO	
123	31	67	CH-RD	MBT	SO	
258	21	68	CH-RD	MBT	SO	
244	17	68	CH-RD	MBT	SO	
124	12	68	CH-RD	MBT	SO	
199	7	69	CH-RD	MBT	SO	
125	11	69	CH-RD	MBT	SO	
126	20	69	CH-RD	MBT	SO	
300	33	69	CH-RD	PV MBT	SO	

Shift Supervisor: J.R.

Data Controller: T.R.

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 14

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CH05

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-9-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

127	39	69	CH-RD	MBT	SP	
267	24	70	CH-RD	MBT	SP	
211	10	70	CH-RD	MBT	SP	
128	30	71	CH-RD	MBT	SP	
306	36	71	CH-RD	MBT	SP	
281	28	72	CH-RD	MBT	SP	
130	25	72	CH-RD	MBT	SP	
129	19	72	CH-RD	MBT	SP	
245	17	72	CH-RD	MBT	SP	
225	13	72	CH-RD	MBT	SP	
131	5	73	CH-RD	MBT	SP	
132	20	73	CH-RD	MBT	SP	
136	36	74	CH-RD	MBT	SP	
135	32	74	CH-RD	MBT	SP	
134	24	74	CH-RD	MBT	SP	
133	12	74	CH-RD	MBT	SP	
183	2	74	CH-RD			NO TEST
340	1	75	CH-RD			NO TEST
193	6	75	CH-RD	MBT	SP	
235	15	75	CH-RD	PV MBT	SP	

Shift Supervisor: JR

Data Controller: JWB

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 15

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CH05

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-9-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

137	24	75	CH-RD	MBT	SO	
277	26	75	CH-RD	MBT	SO	
296	32	75	CH-RD	MBT	SO	
138	33	76	CH-RD	MBT	SO	
287	29	76	CH-RD	MBT	SO	END REEL CH05
212	10	77	CH-RD	RWA	SO	START REEL CH06
263	22	78	CH-RD	RWA	SO	
140	15	78	CH-RD	RWA	SO	
139	1	78	CH-RD			NO TEST
141	1	79	CH-RD			NO TEST
200	7	79	CH-RD	RWA	SO	
226	13	79	CH-RD	RWA	SO	
282	28	79	CH-RD	RWA	SO	
142	6	80	CH-RD	RWA	SO	
185	2	80	CH-RD			NO TEST
143	5	81	CH-RD	RWA	SO	
144	24	81	CH-RD	RWA	SO	
145	28	81	CH-RD	RWA	SO	
146	19	82	CH-RD	RWA	SO	
238	16	82	CH-RD FV	RWA	SO	

Shift Supervisor: JRData Controller: MBDate: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 16

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM

CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RO LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: CH06

ECT DESCRIPTION: 10% RANDOM SAMPLE

TEST DATE: 5-9-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

213	10	82	CH-RD	RWA	SC	
204	8	82	CH-RD	RWA	SC	
147	13	83	CH-RD	RWA	SC	
265	23	83	CH-RD	RWA	SC	
149	24	84	CH-RD	RWA	SC	
148	13	84	CH-RD	RWA	SC	
214	10	84	CH-RD	RWA	SC	
186	2	84	CH-RD			NO TEST
150	5	85	CH-RD	RWA	SC	
151	8	85	CH-RD	RWA	SC	
227	13	85	CH-RD	RWA	SC	
152	1	86	CH-RD			NO TEST
153	16	87	CH-RD	RWA	SC	
247	18	88	CH-RD	RWA	SC	
154	10	88	CH-RD	RWA	SC	
194	6	88	CH-RD	RWA	SC	
219	11	89	CH-RD	RWA	SC	
190	5	90	CH-RD p1	RWA	SC	
155	4	90	CH-RD			NO TEST

Shift Supervisor: JL

Data Controller: TDB

5-13-87

Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

PAGE: 1

OWNER: C P & L

PLANT/UNIT: H. B. ROBINSON

SG #3

PROBE: A-720-SFRM. CAL. STD.: ASME Z-3924

EXTENT TESTED: CTE-HTE

PROCEDURE: ROB-410-004 RD LEG: HOT

FREQUENCY: 400 / 200 / 100 / 20 KHz

REEL NO.: C H06

ECT DESCRIPTION: PREVIOUS INDICATIONS

TEST DATE: 5-9-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

166	4	6 CH-PI				NO TEST
158	12	19 CH-PI	WPA	RWA	SI	
157	11	24 CH-PI		RWA	SI	
168	8	30 CH-PI		RWA	RTI	
165	3	43 CH-PI				NO TEST
159	28	43 CH-PI		RWA	SI	
162	45	48 CH-PI		RWA	SI	
169	37	52 CH-PI		RWA	SI	
160	34	59 CH-PI		RWA	SI	HARD TO PUSH OVER
164	41	59 CH-PI		RWA	SI	
163	38	68 CH-PI		RWA	SI	
161	38	71 CH-PI		RWA	SI	
156	8	73 CH-PI	WPA	RWA	SI RTI	HARD TO PUSH OVER
167	4	78 CH-PI				NO TEST

Shift Supervisor: JR Data Controller: DRB Date: 5-12-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: CPEL PLANT/UNIT: H.B. ROBINSON II SG # C
 PROBE: AB80/BTE/KM/WF CAL. STD.: ASME-23924 EXTENT TESTED: 6C-HTE
 PROCEDURE: ROB-410-004 LEG: HOT
 FREQUENCY: 400/200/100/20 REEL NO.: CH07
 ECT DESCRIPTION: RE-RUN

TEST DATE: 5-9-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

	4	*	39	*	CH-RD	*	ND	*		*	CH07
✓	2	*	54	*	CH-RD	*	(MK)	*	(SK)	*	↑
✓	2	*	58	*	CH-RD	*	(MK)	*	(SK)	*	
✓	1	*	59	*	CH-RD	*	(MK)	*	(SK)	*	
✓	4	*	59	*	CH-RD	*	(MK)	*	(SK)	*	
✓	1	*	60	*	CH-RD	*	(MK)	*	(SK)	*	
✓	2	*	64	*	CH-RD	*	(MK)	*	(SK)	*	
✓	1	*	65	*	CH-RD	*	(MK)	*	(SK)	*	
✓	2	*	66	*	CH-RD	*	(MK)	*	(SK)	*	
✓	2	*	74	*	CH-RD	*	(MK)	*	(SK)	*	
✓	1	*	75	*	CH-RD	*	(MK)	*	(SK)	*	
✓	1	*	78	*	CH-RD	*	(MK)	*	(SK)	*	↓
✓	1	*	79	*	CH-RD	*	(MK)	*	(SK)	*	START REEL CH07
✓	2	*	80	*	CH-RD	*	(MK)	*	(SK)	*	END REEL CH07
✓	2	*	84	*	CH-RD	*	(MK)	*	(SK)	*	↑
✓	1	*	86	*	CH-RD	*	(MK)	*	(SK)	*	↓
	4	*	90	*	CH-RD	*	(MK)	*	RBD w/ENCODE	*	CH07
	*	*		*		*		*		*	
	*	*		*		*		*		*	
	*	*		*		*		*		*	

Shift Supervisor: (PB) Data Controller: (PB) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: CP&L PLANT/UNIT: H.B. ROBINSON II SG # C
 PROBE: A680 BIE/RM/WFCAL. STD.: ASME 23924 EXTENT TESTED: 6C-HTE
 PROCEDURE: ROB-410-004 LEG: HOT
 FREQUENCY: 400/200/100/20 REEL NO.: CH07/CH08
 ECT DESCRIPTION: RE-RUN

TEST DATE: _____

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

	4	*	6	*	CH-PI	*	(MK)	*	(SC)	*	CH07
	3	*	43	*	CH-PI	*	ND	*		*	
✓	4	*	78	*	CH-PI	*	(MK)	*	(SC)	*	
✓	1	*	5	*	CH-RD	*	(MK)	*	(SC)	*	PV.
✓	2	*	6	*	CH-RD	*	(MK)	*	(SC)	*	
✓	3	*	7	*	CH-RD	*	(MK)	*	(SC)	*	
✓	1	*	10	*	CH-RD	*	(MK)	*	(SC)	*	
✓	4	*	11	*	CH-RD	*	(MK)	*	(SC)	*	
✓	2	*	14	*	CH-RD	*	(MK)	*	(SC)	*	
✓	1	*	15	*	CH-RD	*	MBT	*	(SC)	*	END TAPE CH07 START TAPE CH08
✓	1	*	18	*	CH-RD	*	MBT	*	(SC)	*	
✓	1	*	21	*	CH-RD	*	MBT	*	(SC)	*	
✓	2	*	21	*	CH-RD	*	MBT	*	(SC)	*	
✓	4	*	21	*	CH-RD	*	MBT	*	(SC)	*	
✓	3	*	25	*	CH-RD	*	MBT	*	(SC)	*	
✓	1	*	27	*	CH-RD	*	MBT	*	(SC)	*	
✓	3	*	28	*	CH-RD	*	MBT	*	(SC)	*	
✓	2	*	33	*	CH-RD	*	MBT	*	(SC)	*	
✓	2	*	36	*	CH-RD	*	MBT	*	(SC)	*	
✓	3	*	36	*	CH-RD	*	MBT	*	(SC)	*	

Shift Supervisor: (JRB) Data Controller: (JRB) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: CP&L PLANT/UNIT: A.B. ROBINSON II SG # C
 PROBE: A720-SERM CAL. STD.: ASME-23924 EXTENT TESTED: CTE-HTC
 PROCEDURE: ROB-410-004 LEG: HOT
 FREQUENCY: 400/200/100/20 REEL NO.: CH07
 ECT DESCRIPTION: RE-RUNS

TEST DATE: 5-9-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

	8	*	30	*	CH-PI	*	PV	MBT	*	*
✓	✓	8	*	43	*	CH-PI	*	MBT	*	(SC) * CH07
	26	*	13	*	CH-RD	*		MBT	*	*
	24	*	41	*	CH-RD	*		MBT	*	*
	10	*	48	*	CH-RD	*		MBT	*	*
	13	*	48	*	CH-RD	*		MBT	*	*
	22	*	48	*	CH-RD	*		MBT	*	*
	9	*	50	*	CH-RD	*		MBT	*	*
	29	*	50	*	CH-RD	*		MBT	*	*
	7	*	51	*	CH-RD	*		MBT	*	*
	13	*	51	*	CH-RD	*		MBT	*	*
	17	*	52	*	CH-RD	*		MBT	*	*
✓	—	26	*	52	*	CH-RD	*	MBT	*	(SC) * REEL CH07
✓	↓	5	*	53	*	CH-RD	*	MBT	*	(SC) *
✓		11	*	54	*	CH-RD	*	MBT	*	(SC) *
✓		36	*	54	*	CH-RD	*	MBT	*	(SC) *
✓		7	*	55	*	CH-RD	*	MBT	*	(SC) *
✓		10	*	55	*	CH-RD	*	MBT	*	(SC) *
✗		16	*	55	*	CH-RD	*	MBT	*	RBI w/ENCODE *
✓		20	*	55	*	CH-RD	*	PV	MBT	(SC) * ↓ CH07

Shift Supervisor: (T2B) Data Controller: (T2B) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: CP&L PLANT/UNIT: H.B. ROBINSON II SG # C
 PROBE: A720-SFRM CAL. STD.: ASME-Z.3924 EXTENT TESTED: _____
 PROCEDURE: BOB-410-004 LEG: _____
 FREQUENCY: 400/200/100/20 REEL NO.: CH07
 ECT DESCRIPTION: RE-RUNS

TEST DATE: 5-9-87

[illegible][illegible]Shift Supervisor: (JG) Data Controller: (JG) Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: C P E L ^{BSF} RB PLANT/UNIT: H. B. ROBINSON SG # C
 PROBE: A-680-344 CAL. STD.: ASME-2-3924 EXTENT TESTED: _____
 PROCEDURE: ROB-410-004 LEG: HOT
 FREQUENCY: 400/200/100/20 KHz REEL NO.: CH08
 ECT DESCRIPTION: RE-RUN

TEST DATE: _____

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

3 * 43 * CH-PI * ^{PV} MBT * SC *

4 * 39 * CH-RD * MBT * SC *

4 * 6 * CH-PI * MBT ^{PV} SC *

* * * * *

~~1 * 79 * CH-RD * RB *~~ *

4 * 90 * CH-RD * MBT * SC *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

* * * * *

Shift Supervisor: RB Data Controller: RB Date: 5-13-87

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: C P E L PLANT/UNIT: H. B. ROBINSON SG # C
 PROBE: A-720-SFRM CAL. STD.: AME-2 3924 EXTENT TESTED: _____
 PROCEDURE: ROB-410-004 LEG: HOT
 FREQUENCY: 400/200/100/20 KHz REEL NO.: CH08
 ECT DESCRIPTION: RE-RUN

TEST DATE: 5-10-87

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

26	13	CH-RD	DB	SC	*
8	30	CH-PI	DB	SC	*
24	41	CH-RD	DB	SC	*
10	48		DB	SC	*
13	48		DB	SC	*
22	48		DB	SC	*
9	50		MBT	SC	*
29	50		MBT	SC	*
7	51		MBT	SC	*
13	51		MBT	SC	*
17	52		MBT	SC	*
16	55		MBT	SC	*
*	*	*	*	*	*
*	*	*	*	*	*
*	*	*	*	*	*
*	*	*	*	*	*
*	*	*	*	*	*
*	*	*	*	*	*
*	*	*	*	*	*
*	*	*	*	*	*

Shift Supervisor: DB Data Controller: DB Date: 5-13-87

IR-ISI-102
REV. 0

VOLUME II

VOLUME II

TABLE OF CONTENTS

SECTION IV

CALIBRATION DOCUMENTS

- A. Steam Generator "A"
Tape Calibration Sheets
- B. Steam Generator "B"
Tape Calibration Sheets
- C. Steam Generator "C"
Tape Calibration Sheets

SECTION V

CALIBRATION STANDARDS

- 1. Drawings and Material Certifications
and MIZ-18 Calibration Prints

SECTION VI

TECHNICAL PROCEDURES

- 1. ROB-410-001 Remote Installation, Calibration and
Rev. 0 Removal of SM-10 Manipulator in
Westinghouse Steam Generator.
- 2. ROB-410-004 Procedure for Multi Frequency Eddy
Rev. 0 Current Examination of Non Ferromagnetic
Steam Generator Tubing using MIZ-18
Equipment.

SECTION VI (Cont'd)

TECHNICAL PROCEDURES (Cont'd)

3. ROB-410-005 Eddy Current Data Analysis Procedure
 Rev. 0 Evaluation of Westinghouse Steam
 Generator

 Attachment A Customer Specific
 Dated 5/7/87 Data Analysis Requirements

 Attachment A Customer Specific
 Dated 5/8/87 Data Analysis Requirements
4. ROB-410-006 Procedure for Control of Eddy Current
 Rev. 0 Examination Data for using the Personal
 Computer (PC) Based Data System.
5. ROB-410-008 Procedure for the Installation and
 Rev. 0 Removal of Temporary Nozzle Covers.

SECTION VII

PERSONNEL AND EQUIPMENT CERTIFICATION

1. NDE Personnel NDE Personnel List, Certification
 Records, Platform Worker
 Certification Records
2. NAQ1-2.4 Rev. 1 Certification Program for
 Nondestructive Examination Personnel
3. Nuclear Quality Quality Assurance Plan for H.B.
 Assurance Plan Robinson Refueling Outage
4. Equipment Certification Records

IR-ISI-102
REV. 0

CALIBRATION DOCUMENTS

IR-ISI-102
REV. 0

CALIBRATION RECORDS
FOR
STEAM GENERATOR "A"

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

POWER SYSTEMS <small>COMMERCIAL ENGINEERING, INC.</small>		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 18		REEL No. AH-01
SITE H.B. Robinson	UNIT 2	COMPONENT S/G A	SIDE Hot	DATE 5/8 /87
PROBE TYPE/SIZE A-.720SFRM	PROCEDURE ROB-410-001 RO	DEFECT STANDARD Z-3922	DENT STANDARD N/A	
MIZ-18 TESTER 061		INSTRUCTION NO. Appendix A		
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

MIZ-18 CONFIGURATION										
NUMBER: 1		SAMPLES per SEC: 400								
NAME: ROB										
FREQUENCY SEQUENCE			PROBE CHANNEL SELECT							
#	FREQUENCY		COIL COIL 1 2		COIL COIL 3 4		COIL COIL 5 6		COIL COIL 7 8	
1	400	KHz	X				X			
2	200	KHz	X				X			
3	100	KHz	X				X			
4	20	KHz	X				X			

TIME 0400	Row/col 6/2	DATA SET AH-RD	OPERATOR/LEVEL T.U. BIPES/II
TIME	Row/col	COMMENTS	OPERATOR/LEVEL
0740	34/27	end of tape cal.	R. WITT/II

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

WATER POWER TELE SYSTEMS <small>CONSTRUCTION ENGINEERING, INC.</small>		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 13		REEL No. AH -02																																																		
SITE H.B. Robinson	UNIT 2	COMPONENT S/G A	SIDE Hot	DATE 5/8/87																																																		
PROBE TYPE/SIZE A- .720SFRM	PROCEDURE ROB-410-001 RD	DEFECT STANDARD Z-3922	DENT STANDARD N/A																																																			
MIZ-13 TESTER 061		INSTRUCTION NO. Appendix A																																																				
MIZ-13 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-13 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2																																																				
MIZ-13 CONFIGURATION NUMBER: 1 MODE: ROB SAMPLES per SEC: 400																																																						
FREQUENCY SEQUENCE <table border="1"> <thead> <tr> <th>#</th> <th>FREQUENCY</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>400 kHz</td> </tr> <tr> <td>2</td> <td>200 kHz</td> </tr> <tr> <td>3</td> <td>100 kHz</td> </tr> <tr> <td>4</td> <td>20 kHz</td> </tr> </tbody> </table>		#	FREQUENCY	1	400 kHz	2	200 kHz	3	100 kHz	4	20 kHz	PROBE CHANNEL SELECT <table border="1"> <thead> <tr> <th>COIL 1</th> <th>COIL 2</th> <th>COIL 3</th> <th>COIL 4</th> <th>COIL 5</th> <th>COIL 6</th> <th>COIL 7</th> <th>COIL 8</th> </tr> </thead> <tbody> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> </tbody> </table>			COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8	X				X				X				X				X				X				X				X			
#	FREQUENCY																																																					
1	400 kHz																																																					
2	200 kHz																																																					
3	100 kHz																																																					
4	20 kHz																																																					
COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8																																															
X				X																																																		
X				X																																																		
X				X																																																		
X				X																																																		
TIME 0805	ROW/COL 41/28	DATA SET AH-RD		OPERATOR/LEVEL R. WITT/II																																																		
TIME	ROW/COL	COMMENTS		OPERATOR/LEVEL																																																		
11:55	26/40	4 HOUR CALL PULL		R. WITT/II																																																		
1320	26/44	END OF TAPE CAL.		R. WITT/II																																																		

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

POWER SYSTEMS <small>COMPUTATION ENGINEERING, INC.</small>		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 13		REEL No. AH - 03
SITE H.B. Robinson	UNIT 2	COMPONENT S/G A	SIDE Hot	DATE 5/8/87
PROBE TYPE/SIZE A- .720SRM	PROCEDURE ROB-410-001 RO	DEFECT STANDARD Z-3922	DENT STANDARD II/A	
MIZ-13 TESTER 061		INSTRUCTION NO. Appendix A		
MIZ-13 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-13 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

MIZ-13 CONFIGURATION										
NUMBER: 1		SAMPLES per SEC: 400								
MODEL: ROB										
FREQUENCY SEQUENCE			PROBE CHANNEL SELECT							
#	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8	
1	400 kHz	X				X				
2	200 kHz	X				X				
3	100 kHz	X				X				
4	20 kHz	X				X				

TIME 13:45	Row/COL 18/44	DATA SET AH-RD	OPERATOR/LEVEL R. WITT/II
TIME	Row/COL	COMMENTS	OPERATOR/LEVEL
18:20	22/45	4 HOUR CAL.	R. WITT/II
21:19	27/56	END TAPE CAL. STD.	B. ATKINSON/II


THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

POWER SYSTEMS COMBUSTION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG HIZ 18		REEL No. AH - 04																																																		
SITE H.B. Robinson	UNIT 2	COMPONENT S/G A	SIDE Hot	DATE 5/8/87																																																		
PROBE TYPE/SIZE A- .720SFRM	PROCEDURE ROB-410-001 RO	DEFECT STANDARD Z-3922	DENT STANDARD H/A																																																			
HIZ-18 TESTER 061		INSTRUCTION NO. Appendix A																																																				
HIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		HIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2																																																				
HIZ-18 CONFIGURATION NUMBER: 1 NAME: ROB SAMPLES per SEC: 400																																																						
FREQUENCY SEQUENCE <table border="1"> <thead> <tr> <th>#</th> <th>FREQUENCY</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>400 kHz</td> </tr> <tr> <td>2</td> <td>200 kHz</td> </tr> <tr> <td>3</td> <td>100 kHz</td> </tr> <tr> <td>4</td> <td>20 kHz</td> </tr> </tbody> </table>		#	FREQUENCY	1	400 kHz	2	200 kHz	3	100 kHz	4	20 kHz	PROBE CHANNEL SELECT <table border="1"> <thead> <tr> <th>COIL 1</th> <th>COIL 2</th> <th>COIL 3</th> <th>COIL 4</th> <th>COIL 5</th> <th>COIL 6</th> <th>COIL 7</th> <th>COIL 8</th> </tr> </thead> <tbody> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> </tbody> </table>			COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8	X				X				X				X				X				X				X				X			
#	FREQUENCY																																																					
1	400 kHz																																																					
2	200 kHz																																																					
3	100 kHz																																																					
4	20 kHz																																																					
COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8																																															
X				X																																																		
X				X																																																		
X				X																																																		
X				X																																																		
TIME 21:30	Row/col 15/56	DATA SET AH-RD		OPERATOR/LEVEL M. KLATT/II																																																		
TIME	Row/col	COMMENTS		OPERATOR/LEVEL																																																		
00:30	27/77	END TAPE CAL. STD.		B. ATKINSON/II																																																		

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

 POWER SYSTEMS COMMISSION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG HIZ 18		REEL No. AH - 05
SITE H.B. Robinson	UNIT 2	COMPONENT S/G A	SIDE Hot	DATE 5/8/87
PROBE TYPE/SIZE A- .720 SFRM	PROCEDURE ROB-110-001 RO	DEFECT STANDARD Z-3922	DENT STANDARD II/A	
HIZ-18 TESTER 061		INSTRUCTION NO. Appendix A		
HIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		HIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

HIZ-18 CONFIGURATION												
NUMBER: 1			SAMPLES per SEC: 400									
INSTRUMENT: ROB												
FREQUENCY SEQUENCE			PROBE CHANNEL SELECT									
#	FREQUENCY		COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8		
1	400	KHz	X				X					
2	200	KHz	X				X					
3	100	KHz	X				X					
4	20	KHz	X				X					

TIME 00:47	ROW/COL 30/77	DATA SET AH-RD	OPERATOR/LEVEL B. ATKINSON/II
TIME	ROW/COL	COMMENTS	OPERATOR/LEVEL
02:49	11/11	END TAPE CAL. STD.	B. ATKINSON/II

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

WITT POWER SYSTEMS <small>COMMUNICATIONS ENGINEERING, INC.</small>		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 13		REEL No. AH- 06
SITE H.B. Robinson	UNIT 2	COMPONENT S/G A	SIDE Hot	DATE 5/ 9/87
PROBE TYPE/SIZE A- .680SLDE	PROCEDURE ROB-110-001 RO	DEFECT STANDARD Z-3922	DENT STANDARD N/A	
MIZ-18 TESTER 061		INSTRUCTION NO. Appendix A		
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

MIZ-18 CONFIGURATION									
NUMBER: 1		SAMPLES per SEC: 400							
MODEL: ROB									
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT							
#	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8
1	400 kHz	X				X			
2	200 kHz	X				X			
3	100 kHz	X				X			
4	20 kHz	X				X			

TIME 08:45	ROW/COL 2/4	DATA SET AH-RD	OPERATOR/LEVEL R. WITT/II
TIME	ROW/COL	COMMENTS	OPERATOR/LEVEL
12:18	4/87	END OF TAPE CAL.	R. WITT/II

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

POWER SYSTEMS <small>COMMUNICATIONS ENGINEERING, INC.</small>		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 18		REEL No. AH- 07
SITE H.B. Robinson	UNIT 2	COMPONENT S/G A	SIDE Hot	DATE 5/9/87
PROBE TYPE/SIZE A-.680BJF	PROCEDURE ROB-410-001 RO	DEFECT STANDARD Z-3922	DENT STANDARD N/A	
MIZ-18 TESTER 061		INSTRUCTION NO. Appendix A		
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

MIZ-18 CONFIGURATION										
NUMBER: 1		SAMPLES per SEC: 400								
NAME: ROB										
FREQUENCY SEQUENCE			PROBE CHANNEL SELECT							
#	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8	
1	400 kHz	X				X				
2	200 kHz	X				X				
3	100 kHz	X				X				
4	20 kHz	X				X				

TIME 16:30	Row/COL 13/88	DATA SET AH-RD	OPERATOR/LEVEL R. WITT/II
TIME	Row/COL	COMMENTS	OPERATOR/LEVEL
18:25	1/5	END OF TAPE CAL.	R. WITT/II

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

POWER SYSTEMS COMMISSION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG HIZ 18		REEL No. AH - 08
SITE H.B. Robinson	UNIT 2	COMPONENT S/G A	SIDE Hot	DATE 5/9/87
PROBE TYPE/SIZE A- .680BJF	PROCEDURE ROB-410-001 RO	DEFECT STANDARD Z-3922	DENT STANDARD N/A	
HIZ-18 TESTER 061		INSTRUCTION NO. Appendix A		
HIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		HIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

HIZ-18 CONFIGURATION									
NUMBER: 1		SAMPLER per SEC: 400							
HIZ-18 ROB									
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT							
#	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8
1	400 kHz	X				X			
2	200 kHz	X				X			
3	100 kHz	X				X			
4	20 kHz	X				X			


TIME 21:51	Row/col 2/77	DATA SET AH-RD	OPERATOR/LEVEL B. ATKINSON/II
TIME	Row/col	COMMENTS	OPERATOR/LEVEL
21:55	2/77	END TAPE CAL.	B. ATKINSON/II

IR-ISI-102
REV. 0

CALIBRATION RECORDS
FOR
STEAM GENERATOR "B"

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate


		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 18		REEL No. BH - 01
SITE H.B. Robinson	UNIT 2	COMPONENT S/G B	SIDE Hot	DATE 5/7/87
PROBE TYPE/SIZE A-.720 -SFRM		PROCEDURE ROB-410-004 RO	DEFECT STANDARD Z-3923	DENT STANDARD N/A
MIZ-18 TESTER 041		INSTRUCTION NO. Appendix A		
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

MIZ-18 CONFIGURATION									
NUMBER: 1		SAMPLES per SEC: 400							
NAME: ROB									
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT							
#	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8
1	400 kHz	X				X			
2	200 kHz	X				X			
3	100 kHz	X				X			
4	20 kHz	X				X			

TIME 17:55	Row/COL 11/2	DATA SET BH-RD	OPERATOR/LEVEL M. BROWN/II
TIME	Row/COL	COMMENTS	OPERATOR/LEVEL
21:50	20/24	4 HOUR CAL.	B. MCKEE/I
22:10	13/24	END OF PROBE CAL.	B. MCKEE/I
22:37	2/25	NEW PROBE CAL.	B. MCKEE/I
00:43	30/25	END PROBE CAL.	B. ATKINSON/II

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate


 POWER SYSTEMS COMBUSTION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 18		REEL No. BH - 02
SITE H.B. Robinson	UNIT 2	COMPONENT S/G B	SIDE Hot	DATE 5/8 /87
PROBE TYPE/SIZE A- .720 -SERM	PROCEDURE ROB-410-004 RO	DEFECT STANDARD Z-3923	DENT STANDARD N/A	
MIZ-18 TESTER 041		INSTRUCTION NO. Appendix A		
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

MIZ-18 CONFIGURATION											
NUMBER: 1		SAMPLES per SEC: 400									
HARDWARE: ROB											
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT									
#	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8		
1	400 kHz	X				X					
2	200 kHz	X				X					
3	100 kHz	X				X					
4	20 kHz	X				X					

TIME 01:20	Row/col 34/25	DATA SET BHRD PGS. 4 - 7	OPERATOR/LEVEL B. ATKINSON/II
TIME	Row/col	COMMENTS	OPERATOR/LEVEL
05:05	13/45	END TAPE CAL. STD.	B. ATKINSON/II

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate


 POWER SYSTEMS COMBUSTION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 18		REEL No. BH - 03
SITE H.B. Robinson	UNIT 2	COMPONENT S/G B	SIDE Hot	DATE 5/8 /87
PROBE TYPE/SIZE A- .720 -SFRM	PROCEDURE ROB-410-004 RO	DEFECT STANDARD Z-3923	DENT STANDARD N/A	
MIZ-18 TESTER 041		INSTRUCTION NO. Appendix A		
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

MIZ-18 CONFIGURATION										
NUMBER: 1		SAMPLES per SEC: 400								
NAME: ROB										
FREQUENCY SEQUENCE			PROBE CHANNEL SELECT							
#	FREQUENCY		COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8
1	400 KHz		X				X			
2	200 KHz		X				X			
3	100 KHz		X				X			
4	20 KHz		X				X			

TIME 05:30	ROW/COL 18/45	DATA SET BH-RD	OPERATOR/LEVEL B. MCKEE/I
TIME	ROW/COL	COMMENTS	OPERATOR/LEVEL
08:45	33/49	4 HOUR CAL.	M. BROWN/II
12:45	9/63	4 HOUR CAL.	M. BROWN/II

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate


 POWER SYSTEMS COMBUSTION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 13		REEL No. BH - 04
SITE H.B. Robinson	UNIT 2	COMPONENT S/G B	SIDE Hot	DATE 5/8 /87
PROBE TYPE/SIZE A- .720 -SFRM	PROCEDURE ROB-410-004 RO	DEFECT STANDARD Z-3923	DENT STANDARD N/A	
MIZ-18 TESTER 041		INSTRUCTION NO. Appendix A		
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

MIZ-18 CONFIGURATION									
NUMBER: 1		SAMPLES per SEC: 400							
NAME: ROB									
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT							
#	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8
1	400 kHz	X				X			
2	200 kHz	X				X			
3	100 kHz	X				X			
4	20 kHz	X				X			

TIME 13:05	Row/Col 21/63	DATA SET BH-RD	OPERATOR/LEVEL M. BROWN/II
TIME	Row/Col	COMMENTS	OPERATOR/LEVEL
17:07	18/81	4 HOUR CAL.	M. BROWN/II
17:20	21/82	END OF TAPE	M. BROWN/II

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate


		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 13		REEL No. BH - 05
SITE H.B. Robinson	UNIT 2	COMPONENT S/G B	SIDE Hot	DATE 5/8/87
PROBE TYPE/SIZE A- .720 -SFRM	PROCEDURE ROB-410-004 RO	DEFECT STANDARD Z-3923	DENT STANDARD N/A	
MIZ-18 TESTER 041		INSTRUCTION NO. Appendix A		
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

MIZ-18 CONFIGURATION									
NUMBER: 1		SAMPLES per SEC: 400							
NAME: ROB									
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT							
#	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8
1	400 kHz	X				X			
2	200 kHz	X				X			
3	100 kHz	X				X			
4	20 kHz	X				X			

TIME 17:35	Row/Col 26/83	DATA SET BH-RD	OPERATOR/LEVEL M. BROWN/II
TIME	Row/Col	COMMENTS	OPERATOR/LEVEL
21:30	7/41	4 HOUR CAL.	B. MCKEE/I
23:01	5/26	END OF PROBE CAL.	B. MCKEE/I
23:29	6/51	NEW PROBE CAL.	B. MCKEE/I
01:15	29/45	END OF TAPE CAL.	T.U. BIPES/II

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate


 POWER SYSTEMS COMBUSTION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 13		REEL No. BH - 06
SITE H.B. Robinson	UNIT 2	COMPONENT S/G B	SIDE Hot	DATE 5/9 /87
PROBE TYPE/SIZE A- .680BJF	PROCEDURE ROB-410-004 RO	DEFECT STANDARD Z-3923	DENT STANDARD N/A	
MIZ-18 TESTER 041		INSTRUCTION NO. Appendix A		
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

MIZ-18 CONFIGURATION												
NUMBER: 1		SAMPLES per SEC: 400										
NAME: ROB												
FREQUENCY SEQUENCE			PROBE CHANNEL SELECT									
#	FREQUENCY		COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8		
1	400 kHz		X					X				
2	200 kHz		X					X				
3	100 kHz		X					X				
4	20 kHz		X					X				

TIME	ROW/COL	DATA SET	OPERATOR/LEVEL
02:13	1/70	BH-PI	T.U. BIPES/II
TIME	ROW/COL	COMMENTS	OPERATOR/LEVEL
03:57	4/48	PROBE CHANGE CAL.	B. MCKEE/I
04:14	1/67	NEW PROBE CAL.	B. MCKEE/I
07:15	2/19	END OF TAPE	M. BROWN/II

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate


 POWER SYSTEMS COMBUSTION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 18			REEL No. BH - 07
SITE H.B. Robinson	UNIT 2	COMPONENT S/G B	SIDE Hot	DATE 5/9 /87	
PROBE TYPE/SIZE A-.680 SLDF	PROCEDURE ROB-410-004 RO	DEFECT STANDARD Z-3923	DENT STANDARD N/A		
MIZ-18 TESTER 041		INSTRUCTION NO. Appendix A			
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2			

MIZ-18 CONFIGURATION									
NUMBER: 1		SAMPLES per SEC: 400							
NAME: ROB									
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT							
#	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8
1	400 kHz	X				X			
2	200 kHz	X				X			
3	100 kHz	X				X			
4	20 kHz	X				X			

TIME 09:00	Row/Col 2/4	DATA SET BH-RD	OPERATOR/LEVEL M. BROWN/II
TIME	Row/Col	COMMENTS	OPERATOR/LEVEL
10:30	2/74	WAS GOING TO END TAPE BUT WAS TOLD TO WAIT ON TUBES	M. BROWN/II
11:45	1/91	END TAPE	M. BROWN/II

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate


 POWER SYSTEMS COMBUSTION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 13			REEL No. BH - 08
SITE H.B. Robinson	UNIT 2	COMPONENT S/G B	SIDE Hot	DATE 5/9 /87	
PROBE TYPE/SIZE A- .680SLDF	PROCEDURE ROB-410-004 RO		DEFECT STANDARD Z-3923	DENT STANDARD N/A	
MIZ-18 TESTER 041			INSTRUCTION NO. Appendix A		
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5			MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

MIZ-18 CONFIGURATION									
NUMBER: 1		SAMPLES PER SEC: 400							
NAME: ROB									
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT							
#	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8
1	400 kHz	X				X			
2	200 kHz	X				X			
3	100 kHz	X				X			
4	20 kHz	X				X			

TIME 16:23	ROW/COL 1/21	DATA SET BH-RD/BH-PI	OPERATOR/LEVEL M. BROWN/II
TIME	ROW/COL	COMMENTS	OPERATOR/LEVEL
17:06	3/19	END OF TAPE	M. BROWN/II

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 18		REEL No. BH - 09
SITE H.B. Robinson	UNIT 2	COMPONENT S/G B	SIDE Hot	DATE 5/10/87
PROBE TYPE/SIZE A- .720SRM	PROCEDURE ROB-410-004 RO	DEFECT STANDARD Z-3923	DENT STANDARD N/A	
MIZ-18 TESTER 041		INSTRUCTION NO. Appendix A		
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

MIZ-18 CONFIGURATION									
NUMBER: 1		SAMPLES per SEC: 400							
NAME: ROB									
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT							
	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8
1	400 kHz	X				X			
2	200 kHz	X				X			
3	100 kHz	X				X			
4	20 kHz	X				X			


TIME 03:04	Row/COL 39/50	DATA SET BH-RD	OPERATOR/LEVEL B. MCKEE/I
TIME	Row/COL	COMMENTS	OPERATOR/LEVEL
03:40	30/59	END OF TAPE CAL.	B. MCKEE/I

IR-ISI-102
REV. 0

CALIBRATION RECORDS
FOR
STEAM GENERATOR "C"


THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

 POWER SYSTEMS COMBUSTION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG HIZ 18		REEL No. CH - 01																																																										
SITE H.B. Robinson	UNIT 2	COMPONENT S/G C	SIDE Hot	DATE 5/7 /87																																																										
PROBE TYPE/SIZE A- .720SFRM	PROCEDURE ROB-410-001 RO	DEFECT STANDARD Z-3924	DENT STANDARD N/A																																																											
HIZ-18 TESTER 056		INSTRUCTION NO. Appendix A																																																												
HIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		HIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2																																																												
HIZ-18 CONFIGURATION NUMBER: 1 NAME: ROB SAMPLES per SEC: 400																																																														
FREQUENCY SEQUENCE <table border="1"> <thead> <tr> <th>#</th> <th>FREQUENCY</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>400 kHz</td> </tr> <tr> <td>2</td> <td>200 kHz</td> </tr> <tr> <td>3</td> <td>100 kHz</td> </tr> <tr> <td>4</td> <td>20 kHz</td> </tr> </tbody> </table>		#	FREQUENCY	1	400 kHz	2	200 kHz	3	100 kHz	4	20 kHz	PROBE CHANNEL SELECT <table border="1"> <thead> <tr> <th colspan="2">COIL COIL</th> <th colspan="2">COIL COIL</th> <th colspan="2">COIL COIL</th> <th colspan="2">COIL COIL</th> </tr> <tr> <th>1</th> <th>2</th> <th>3</th> <th>4</th> <th>5</th> <th>6</th> <th>7</th> <th>8</th> </tr> </thead> <tbody> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> </tbody> </table>			COIL COIL		COIL COIL		COIL COIL		COIL COIL		1	2	3	4	5	6	7	8	X				X				X				X				X				X				X				X			
#	FREQUENCY																																																													
1	400 kHz																																																													
2	200 kHz																																																													
3	100 kHz																																																													
4	20 kHz																																																													
COIL COIL		COIL COIL		COIL COIL		COIL COIL																																																								
1	2	3	4	5	6	7	8																																																							
X				X																																																										
X				X																																																										
X				X																																																										
X				X																																																										
TIME 00:33	Row/col 9/2	DATA SET BH-RD		OPERATOR/LEVEL M. TEAGUE/II																																																										
TIME	Row/col	COMMENTS		OPERATOR/LEVEL																																																										
04:30	35/21	4 HOUR CAL.		M. TEAGUE/II																																																										
05:53	19/26	END TAPE CAL.		M. TEAGUE/II																																																										


THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

 POWER SYSTEMS COMBUSTION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 18			REEL No. CH - 02				
SITE H.B. Robinson	UNIT 2	COMPONENT S/G C	SIDE Hot	DATE 5/8 /87					
PROBE TYPE/SIZE A-.720SFRM	PROCEDURE ROB-410-004 R0		DEFECT STANDARD Z-3924	DENT STANDARD N/A					
MIZ-18 TESTER 056			INSTRUCTION NO. Appendix A						
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5			MIZ-18 SOFTWARE REV. NO. (analysis) EJ 18.1 Rev. 4.2						
MIZ-18 CONFIGURATION NUMBER: 1 NAME: ROB SAMPLES per SEC: 400									
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT							
#	FREQUENCY	COIL 1 1	COIL 2 2	COIL 3 3	COIL 4 4	COIL 5 5	COIL 6 6	COIL 7 7	COIL 8 8
1	400 kHz	X				X			
2	200 kHz	X				X			
3	100 kHz	X				X			
4	20 kHz	X				X			
TIME 10:00	Row/Col 19/26	DATA SET CH-RD			OPERATOR/LEVEL R. HANCOCK/II				
TIME	Row/Col	COMMENTS			OPERATOR/LEVEL				
13:35	3/36	4 HOUR CAL.			R. HANCOCK/II				
14:55	24/41	END TAPE CAL.			R. HANCOCK/II				

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate


		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG HIZ 13		REEL No. CH - 03																																																		
SITE H.B. Robinson	UNIT 2	COMPONENT S/G C	SIDE Hot	DATE 5/8/87																																																		
PROBE TYPE/SIZE A- .720SFRM	PROCEDURE ROB-410-004 RO	DEFECT STANDARD Z-3924	DENT STANDARD N/A																																																			
HIZ-18 TESTER 056		INSTRUCTION NO. Appendix A																																																				
HIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		HIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2																																																				
HIZ-18 CONFIGURATION NUMBER: 1 NAME: ROB SAMPLES per SEC: 400																																																						
FREQUENCY SEQUENCE <table border="1"> <thead> <tr> <th>#</th> <th>FREQUENCY</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>400 kHz</td> </tr> <tr> <td>2</td> <td>200 kHz</td> </tr> <tr> <td>3</td> <td>100 kHz</td> </tr> <tr> <td>4</td> <td>20 kHz</td> </tr> </tbody> </table>		#	FREQUENCY	1	400 kHz	2	200 kHz	3	100 kHz	4	20 kHz	PROBE CHANNEL SELECT <table border="1"> <thead> <tr> <th colspan="2">COIL COIL 1 2</th> <th colspan="2">COIL COIL 3 4</th> <th colspan="2">COIL COIL 5 6</th> <th colspan="2">COIL COIL 7 8</th> </tr> </thead> <tbody> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> </tbody> </table>			COIL COIL 1 2		COIL COIL 3 4		COIL COIL 5 6		COIL COIL 7 8		X				X				X				X				X				X				X				X			
#	FREQUENCY																																																					
1	400 kHz																																																					
2	200 kHz																																																					
3	100 kHz																																																					
4	20 kHz																																																					
COIL COIL 1 2		COIL COIL 3 4		COIL COIL 5 6		COIL COIL 7 8																																																
X				X																																																		
X				X																																																		
X				X																																																		
X				X																																																		
TIME 15:19	Row/Col 33/41	DATA SET CH-RD		OPERATOR/LEVEL R. HANCOCK/II																																																		
TIME	Row/Col	COMMENTS		OPERATOR/LEVEL																																																		
19:40	21/49	4 HOUR CAL.		M. TEAGUE/II																																																		
22:35	30/57	END OF TAPE CAL.		T.U. BIPES/II																																																		

IR-ISI-102
REV. 0

REEL #CH-04 WAS NOT USED


THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

 POWER SYSTEMS COMBUSTION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 13		REEL No. CH - 05					
SITE H.B. Robinson	UNIT 2	COMPONENT S/G C	SIDE Hot	DATE 5/9 /87					
PROBE TYPE/SIZE A- .720SFRM	PROCEDURE ROB-410-004 RO	DEFECT STANDARD Z-3924	DENT STANDARD N/A						
MIZ-18 TESTER 056		INSTRUCTION NO. Appendix A							
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2							
MIZ-18 CONFIGURATION NUMBER: 1 NAME: ROB SAMPLES per SEC: 400									
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT							
#	FREQUENCY	COIL 1 1	COIL 2 2	COIL 3 3	COIL 4 4	COIL 5 5	COIL 6 6	COIL 7 7	COIL 8 8
1	400 kHz	X				X			
2	200 kHz	X				X			
3	100 kHz	X				X			
4	20 kHz	X				X			
TIME 01:50	ROW/COL 38/57	DATA SET CH-RD		OPERATOR/LEVEL M. TEAGUE/II					
TIME	ROW/COL	COMMENTS		OPERATOR/LEVEL					
04:50	9/64	4 HOUR CAL.		M. TEAGUE/II					
07:30	29/76	END TAPE CAL.		R. HANCOCK/II					

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate


 POWER SYSTEMS COMBUSTION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 13		REEL No. CH - 06
SITE H.B. Robinson	UNIT 2	COMPONENT S/G C	SIDE Hot	DATE 5/9/87
PROBE TYPE/SIZE A- .720SFRM	PROCEDURE ROB-410-004 RO	DEFECT STANDARD Z-3924	DENT STANDARD N/A	
MIZ-18 TESTER 056		INSTRUCTION NO. Appendix A		
MIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		MIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2		

MIZ-18 CONFIGURATION									
NUMBER: 1		SAMPLES per SEC: 400							
NAME: ROB									
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT							
#	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8
1	400 kHz	X				X			
2	200 kHz	X				X			
3	100 kHz	X				X			
4	20 kHz	X				X			

TIME 07:50	Row/Col 10/77	DATA SET CH-RD	OPERATOR/LEVEL R. HANCOCK/II
TIME	Row/Col	COMMENTS	OPERATOR/LEVEL
11:10	28/43	4 HOUR CAL.	R. HANCOCK/II
12:12	12/19	END TAPE CAL.	R. HANCOCK/II

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

 POWER SYSTEMS COMBUSTION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG HIZ 18		REEL No. CH - 07					
SITE H.B. Robinson		UNIT 2		COMPONENT S/G C					
SIDE Hot		DATE 5/9 /87							
PROBE TYPE/SIZE A- .720SFRM		PROCEDURE ROB-410-004 R0		DEFECT STANDARD Z-3924					
DENT STANDARD N/A									
HIZ-18 TESTER 056		INSTRUCTION NO. Appendix A							
HIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		HIZ-18 SOFTWARE REV. NO. (analysis) Ed 18.1 Rev. 4.2							
HIZ-18 CONFIGURATION NUMBER: 1 NAME: ROB SAMPLES per SEC: 400									
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT							
#	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8
1	400 kHz	X				X			
2	200 kHz	X				X			
3	100 kHz	X				X			
4	20 kHz	X				X			
TIME 19:30	Row/Col 8/30	DATA SET CH-RD				OPERATOR/LEVEL M. TEAGUE/II			
TIME	Row/Col	COMMENTS				OPERATOR/LEVEL			
22:45	29/75	END DATA SET CAL.				M. TEAGUE/II			
23:05	4/90	NEW PROBE CAL.				M. TEAGUE/II			
01:44	2/80	END OF TAPE CAL.				M. KLATT/II			

THIS IS A TYPED VERSION OF CALIBRATION SHEETS. THE ORIGINALS WERE ATTACHED TO THE DATA CARTRIDGE CONTAINERS AND RETAINED BY THE CUSTOMER.

Duplicate

POWER SYSTEMS COMBUSTION ENGINEERING, INC.		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG HIZ 13		REEL No. CH - 08																																																		
SITE H.B. Robinson	UNIT 2	COMPONENT S/G C	SIDE Hot	DATE 5/10/87																																																		
PROBE TYPE/SIZE A- .680BJF	PROCEDURE ROB-410-004 RO	DEFECT STANDARD Z-3924	DENT STANDARD N/A																																																			
HIZ-18 TESTER 056		INSTRUCTION NO. Appendix A																																																				
HIZ-18 SOFTWARE REV. NO. (collection) Ed 18.1 Rev. 5		HIZ-18 SOFTWARE REV. NO. (analysis) E-1 18.1 Rev. 4.2																																																				
HIZ-18 CONFIGURATION NUMBER: 1 NAME: ROB SAMPLES per SEC: 400																																																						
FREQUENCY SEQUENCE <table border="1"> <thead> <tr> <th>#</th> <th>FREQUENCY</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>400 kHz</td> </tr> <tr> <td>2</td> <td>200 kHz</td> </tr> <tr> <td>3</td> <td>100 kHz</td> </tr> <tr> <td>4</td> <td>20 kHz</td> </tr> </tbody> </table>		#	FREQUENCY	1	400 kHz	2	200 kHz	3	100 kHz	4	20 kHz	PROBE CHANNEL SELECT <table border="1"> <thead> <tr> <th>COIL 1</th> <th>COIL 2</th> <th>COIL 3</th> <th>COIL 4</th> <th>COIL 5</th> <th>COIL 6</th> <th>COIL 7</th> <th>COIL 8</th> </tr> </thead> <tbody> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> <tr> <td>X</td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> </tr> </tbody> </table>			COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8	X				X				X				X				X				X				X				X			
#	FREQUENCY																																																					
1	400 kHz																																																					
2	200 kHz																																																					
3	100 kHz																																																					
4	20 kHz																																																					
COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8																																															
X				X																																																		
X				X																																																		
X				X																																																		
X				X																																																		
TIME 01:55	Row/col 1/15	DATA SET CH-RD		OPERATOR/LEVEL M. TEAGUE/II																																																		
TIME	Row/col	COMMENTS		OPERATOR/LEVEL																																																		
03:40	4/90	END DATA CAL.		M. TEAGUE/II																																																		
04:10	16/55	PROBE CHANGE		M. TEAGUE/II																																																		
05:58	22/48	END DATA CAL.		T.U. BIPES/II																																																		

IR-ISI-102
REV. 0

CALIBRATION STANDARDS

LOCATION


PHYSICALLY MEAS.
DEPTH IN INCHES (DIM. "Y")
DEPTH (DIM. "Y") AS
% OF WALL

E.T. PHASE ANGLE
MEASUREMENT

DIA. OF DEFECT

A	B	C	D	E	F	G	H
THRU	.0415"	.0295"	.0210"	.0110"		.0045"	.0020"
100%	78%	56%	40%	21%		9%	15%
40°	84°	118°	144°	159°		161°	10°

DATE	BY	REVISION RECORD	APVD	OR	CR
1/1/82	A	1. 2.00 DIA. WALL THK.			
1/1/82	B	2. 2.00 DIA. WALL THK.			
1/1/82	C	3. 2.00 DIA. WALL THK.			
1/1/82	D	4. 2.00 DIA. WALL THK.			
1/1/82	E	5. 2.00 DIA. WALL THK.			
1/1/82	F	6. 2.00 DIA. WALL THK.			



NOTE:

- ① Ø.052 IN STD. ≤ .75 DIA.
- ② Ø.067 IN STD. > .75 DIA.

MATERIAL INCONEL 600

③ AVERAGE MEASURED WALL THK. .053"

NOMINAL WALL THK. .049"

HEAT LOT NO. 2155-3-3347

TEST FREQ. USED 400 KHZ

SERIAL NO. Z-3922

P.O. NO. 47-35760

REL. NO. N/A

QUALITY REL. NO. N/A


DATE MFG. 2-28-87

E.T. TECHNICIAN *M. R. Martino*


CUSTOMER COMBUSTION ENGINEERING

RECORDED ON REEL NO. 26


PROBE USED A-750-LC SER#57742



SECT. A-A




SECT. E-E



SECT. F-F

NOTE:



APVD. BY: *[Signature]*

TOLERANCES	
DIMENSIONS IN INCHES	
XXX 2.003	
XX 2.010	
X .030	
SCALE: NONE	DATE: 12-9-82

ZETEC, INC.		OYE, MEYER	
ASME CALIBRATION STD. WITH SUPPORT RING		CHK. TIO	
DRAWING NUMBER SH-202		APPROVED BY: <i>[Signature]</i>	
2-4013			

LOCATION





PHYSICALLY MEAS.
DEPTH IN INCHES (DIM. Y)


DEPTH (DIM. Y) AS
% OF WALL

E.T. PHASE ANGLE
MEASUREMENT


DIA. OF DEFECT

A	B	C	D	E	F	G	H
THRU	.0425"	.0300"	.0215"	.0115"		.0055"	.0025"
100%	80%	57%	41%	22%		10%	18%
41°	25°	119°	114°	152°		162°	11°

⑤ 	5/64	7/64	3/16	3/16		O.D. GROOVE 1/8 WIDE	I.D. GROOVE 1/16 WIDE
A 	B	C	D	E 	F 	G	H



NOTE:

- ⑤  Ø.052 IN STD ≤ .75 DIA.
Ø.067 IN STD > .75 DIA.

MATERIAL INCONEL 600

⑤ AVERAGE MEASURED WALL THK. .053"

NOMINAL WALL THK. .049"

HEAT LOT NO. 2155-3-3347

TEST FREQ. USED 400 KHZ

SERIAL NO. 2-3923

P.O. NO. 47-35760

REL. NO. N/A

QUALITY REL. NO. N/A

DATE MFG. 2-28-87


E.T. TECHNICIAN M. DeMartino

CUSTOMER COMBUSTION ENGINEERING


RECORDED ON REEL NO. 26

PROBE USED A-750-LC SER #57742


NOTE:



SECT. A-A



SECT. E-E



SECT. F-F

TOLERANCES	
DIMENSIONS IN INCHES	
XXX 2.003	
XX 2.010	
XX 2.020	
SCALE: NONE	DATE: 12-9-82

ZETEC		DYE MEYER	
ASME CALIBRATION STD. WITH SUPPORT RING		CHK TIC	
DRAWING NUMBER SH 20x2		2-4013	

LOCATION

PHYSICALLY MEAS.
DEPTH IN INCHES (DIM. V")


DEPTH (DIM. V") AS
% OF WALL

E.T. PHASE ANGLE
MEASUREMENT

DIA. OF DEFECT

A	B	C	D	E	F	G	H
THRU	.0420"	.0315"	.0215"	.0110"		.0055"	.0070"
100%	20%	59%	41%	21%		10%	14%
40°	83°	116°	137°	160°		161°	11°

⑤	5/64	7/64	3/16	3/16		O.D. GROOVE 1/8" WIDE	I.D. GROOVE 1/16" WIDE
A	B	C	D	E	F	G	H



NOTE:

- ⑤ Ø.052 IN STD ≤ .75 DIA.
Ø.067 IN STD. > .75 DIA.

MATERIAL INCONEL 600

① AVERAGE MEASURED WALL THK. .053"

NOMINAL WALL THK. .049"

HEAT LOT NO. 2155-3-3347

TEST FREQ. USED 400 KHZ

SERIAL NO. Z-3924

P.O. NO. 47-35760

REL. NO. N/A

QUALITY REL. NO. N/A


DATE MFG. 2-28-87

E.T. TECHNICIAN M. DeMartino


CUSTOMER COMBUSTION ENGINEERING

RECORDED ON REEL NO. 26

PROBE USED A-750-LL SER #57742



SECT. A-A




SECT. E-E



SECT. F-F

NOTE:



APVD. BY: [Signature]

TOLERANCES	
DIMENSIONS IN INCHES	
XXXX	±.003
XXX	±.010
XX	±.030
SCALE:	NONE
DATE:	12-9-82

ZETEC, INC.		BY: M. MEYER	
1001 1/2 ST. N. W. 1000 1/2 ST. N. W. 1000 1/2 ST. N. W.		CHK	
ASME CALIBRATION STD.		APPROVED BY:	
WITH SUPPORT RING			
DRAWING NUMBER SH-20W2		2-4013	

CABOT WROUGHT PRODUCTS DIVISION

HIGHWAY 80 WEST, P. O. BOX 265, ARCADIA, LOUISIANA

Corporation

• Telephone 318 263-2002

REPORT OF PHYSICAL, CHEMICAL & MECHANICAL PROPERTIES

Customer ZETEC INC. Purchase Order No. PS36-1G Reference _____

Manufacturing Order No. 33346 Produced On 33346-2 Date Certified 8-12-85

Heat Number	Pieces	Footage	Weight	OD	Wall	Ordered Length	Alloy	Specification
2155-3-3347	54	549.1'	280#	.875	.049	120" To 180" R/L	CABOT ALLOY No. 600	ASME SB-163-81 N06600 Sm1s.

CHEMICAL ANALYSIS

Ingot	Al	B	C	Ca	Cd	Cl	Co	Cr	Cu	Fe	H	Hf	Mg	Mn	Mo	N	Na	Nb
	.26		.06				.13	15.86	.04	7.77				.21				
Ni	O	P	Pb	S	Si	Sn	Ta	Ti	U	V	W	Y	Zr	Cb+Ta	Ni+Co	Fe+Cr+Ni	CB+TA	
				Less .002	.16			.20							75.44		.17	

TENSILE AT ROOM TEMPERATURE

No.	Ultimate PSI	0.2% Yld PSI	% Elong. <u>2</u> in	No.	Ultimate PSI	0.2% Yld PSI	% Elong. ____ in	No.	Ultimate PSI	0.2% Yld PSI	% Elong. ____ in
	109,100	57,600	38								

Corrosion _____ Grain Size _____ Hardness _____

☒ Visual ☒ Dimensional 100 % ☐ Pneumatic _____ % at _____ PSI ☒ Hydrostatic 100 % at 1000 PSI ☒ Eddy Current 100* % ☐ Ultrasonic _____ %

☐ Radiography _____ % ☐ Penetrant _____ % ☐ Cleanliness ☒ Straightness ☒ Alloy Check ☐ Drift ☐ Boroscope _____ % ☐ Flattening ☐ Reverse Flattening

☒ Flare ☐ Bend ☐ Flange ☒ Microstructure

*Material has been 100% Eddy Current tested per Zetec procedure SSP-TMP Rev. 0.
the instrument was an EM-3300 S/N B117042, Probe A-750-LS, S/N 52692.

RECEIVED
QA MARR
8/28/85

Certified By Stephen A. Bullock

The above material has been manufactured, inspected and tested in accordance with the purchase order and specifications referenced above and found to meet the stated requirements.

STEPHEN A. BULLOCK, Quality Control Eng.
Cabot Wrought Products Division, Cabot Corporation

*Specialty
Steel & Forge*

Lee Road
Lee, N.J. 07605

A SERVICE CENTER & FORGE FACILITY

(201) 461-3200

Telex: 559443

CUSTOMER Combustion Engineering DATE March 5, 1987
 ADDRESS 911 W. Main Street YOUR ORDER NO. 4738211
 CITY, STATE Chatanogga, TN 37402 INVOICE NO. C22037/26602

CERTIFICATE OF CHEMICAL ANALYSIS AND PHYSICAL PROPERTIES

ITEM NO.	DESCRIPTION/SPECIFICATION	MATERIAL	HEAT NO.
	Stainless Steel Plate 405 (SA 240)		
1	1 pc.- 1" x 11" x 26" 83 lbs.		9096
2	1 pc.- 1" x 10" x 19" 56 lbs.		9096

CHEMICAL ANALYSIS

ITEM NO.	C	MN	SI	P	S	CR	V	NI	MO	CU	CO	W
1 & 2	.024	.47	.65	.019	.010	13.45		.33				

ITEM NO.	N	FE	AL	O	H	ZR	SN	B	PB	TI	CB + TA
1 & 2			.29								

PHYSICAL PROPERTIES

ITEM NO.	YIELD POINT P.S.I.	TENSILE STRENGTH P.S.I.	ELONGATION %	REDUCTION AREA %	MACRO	GRAIN SIZE	HARDNESS	H.T. COND.	IMPACTS CHARBY/IZOC
1 & 2	50,000	70,300	26.0	52.0			BHN 163		

REMARKS:

MATERIAL FOR SUPPORT RING

Rn Brown
6-12-87

Joshua
 AUTHORIZED SIGNATURE
 THIS IS TO CERTIFY, TO THE BEST OF OUR KNOWLEDGE AND BELIEF,
 THAT THE VALUES SHOWN ARE CORRECT AND TRUE AND THAT THE

TAPE ENTRY	SG	ROW	COL	TAPE BLOCK	TUBE LENGTH	TAPE NO. N/A
1	***	MESSAGE	***	33	6	<--- TO READ THIS TUBE PRESS THE FIND_TUBE KEY
2	99	999	999	39	124	
3	99	999	999	163	114	
4	99	999	999	277	121	
5	***	MESSAGE	***	398	6	ROTATE KNOB TO SCROLL THE LIST THE TOTAL NUMBER OF ENTRIES IS
6	99	999	999	404	109	
7	99	999	999	513	108	
8	99	999	999	621	129	
9	***	MESSAGE	***	750	6	14
10	99	999	999	756	92	
11	99	999	999	848	98	
12	99	999	999	946	103	
13	***	MESSAGE	***	1049	6	
14	*	END-OF DATA	*	1055	*****	

H.B.
ROBINSON

ASME

STD.

M12-18

PRINTOUTS

5-1-82


3M

BLK: 33


*** THE FOLLOWING ARE CAL PULLS ON THE 3 HB ROBINSON CAL STDS. ***

THE FIRST CAL STANDARD WILL BE # Z-3922
REF STANDARD WILL BE # Z-3924

THE PROBE TO PROBE TO BE USED IS AN A-720-SFRM SER # 79467
REF SER # 79236




Z - 3922




*** THE FOLLOWING ARE CAL PULLS ON THE 3 HB ROBINSON CAL STDS. ***

THE FIRST CAL STANDARD WILL BE # Z-3923
REF STANDARD WILL BE # Z-3924

THE PROBE TO PROBE TO BE USED IS AN A-720-SFRM SER # 79467
REF SER # 79236




Z-3923




*** THE FOLLOWING ARE CAL PULLS ON THE 3 HB ROBINSON CAL STDS. ***

THE FIRST CAL STANDARD WILL BE # Z-3924
REF STANDARD WILL BE # Z-3922

THE PROBE TO BE USED IS AN A-720-SFRM SER # 79467
REF SER # 79236



Z -3924



IR-ISI-102
REV. 0

TECHNICAL PROCEDURES

PROCEDURE INDEX

1. ROB-410-001
Rev. 0 Remote Installation, Calibration and
Removal of SM-10 Manipulator in
Westinghouse Steam Generator.
2. ROB-410-004
Rev. 0 Procedure for Multi Frequency Eddy
Current Examination of Non Ferromagnetic
Steam Generator Tubing using MIZ-18
Equipment.
3. ROB-410-005
Rev. 0 Eddy Current Data Analysis Procedure
Evaluation of Westinghouse Steam
Generator

Attachment A
Dated 5/7/87 Customer Specific
Data Analysis Requirements

Attachment A
Dated 5/8/87 Customer Specific
Data Analysis Requirements
4. ROB-410-006
Rev. 0 Procedure for Control of Eddy Current
Examination Data for using the Personal
Computer (PC) Based Data System.
5. ROB-410-008
Rev. 0 Procedure for the Installation and
Removal of Temporary Nozzle Covers.

APR 17 1987

CONTROLLED DOCUMENTS

H. B. ROBINSON PLANT

1987 UNIT 2 REFUELING OUTAGE

NSSS - WORK AUTHORIZATION ZS60010001

COMBUSTION ENGINEERING PROCEDURE

REMOTE INSTALLATION, CALIBRATION AND REMOVAL

TITLE: OF SM-10 MANIPULATOR IN
WESTINGHOUSE STEAM GENERATOR
No: ROB-410-001

REVISION NO: 0

EFFECTIVE DATE: 4-16-87

APPROVED BY:

S. W. FARMER: [Signature] Date: 4/16/87
Plant Group: Tech. Support

[Signature] Date: 4-16-87
Onsite QA/QC

[Signature] Date: 4-16-87
Outage Management

INFORMATION

265

REMOTE INSTALLATION, CALIBRATION AND REMOVAL
OF SM-10 MANIPULATOR IN
WESTINGHOUSE STEAM GENERATOR

H.B. ROBINSON

UNIT TWO

PROCEDURE NO.

ROB-410-001

EXAMINATION SERVICES AND PRODUCTS
OUTAGE SERVICES DEPARTMENT
NUCLEAR POWER SYSTEMS
COMBUSTION ENGINEERING, INC.
WINDSOR, CONNECTICUT
CHATTANOOGA, TENNESSEE, SAN JOSE, CALIFORNIA

PREPARED BY: John E. Rich DATE: 4/6/87
APPROVED BY: Darrell D. Weber DATE: 4/6/87
E.T. LEVEL III
APPROVED BY: James R. Ford DATE: 4/6/87
Q.A. ENGINEER
APPROVED BY: Ray H. Brown DATE: 4-6-87
SUPERVISOR, EXAMINATION SERVICES & PRODUCTS

ORIGINAL ISSUE DATE: April 3, 1987

REV. NO.: 0

DATE: N/A

TABLE OF CONTENTS

SECTION

TITLE

1.0	OBJECTIVE
2.0	REFERENCE
3.0	PREREQUISITE AND PRECAUTIONS
4.0	PROCEDURE: INSTALLATION AND SET-UP
5.0	CALIBRATION OF FIXTURE
6.0	REMOVAL OF FIXTURE
7.0	EMERGENCY REMOVAL OF FIXTURE

1.0 OBJECTIVE

- 1.1 This procedure provides the general instruction for Installation, Calibration and Removal of the SM-10 Manipulator at H.B. Robinson Nuclear Plant.

2.0 REFERENCE

- 2.1 ZETEC SM-10 Installation and Operating Guide
- 2.2 ZETEC SM-10 Inspection Planning System
- 2.3 Combustion Engineering, Inc. Power Systems Group Nuclear, Field QA Manual.
- 2.4 Combustion Engineering, Inc. Nuclear Quality Assurance Instruction Manual.
- 2.5 Combustion Engineering, Inc. Power Systems Group, Operating Procedures Manual.

3.0 PREREQUISITE

- 3.1 Steam generator primary manway cover(s) and stud bolts have been removed (as required).
- 3.2 The steam generator shall be at an acceptable level of dryness.
- 3.3 Prior to installation, the steam generator channel heads, should be cooled down to a proper temperature to prevent heat damage to equipment (approximately 90 degrees F).
- 3.4 Provisions must be made for personnel and equipment entry into and exit from the steam generator (i.e., ladders, scaffolds, or staging platform, lighting inside and outside the steam generator, breathing air supply, 120 VAC electricity, etc.).
- 3.5 An area near the S/G suitable for the setup and installation of the equipment will be made available and cleared.
- 3.6 Nozzle covers have been installed over the hot and cold leg nozzles of opened channel heads (as required).
- 3.7 It is expected that very high levels of radiation will be encountered inside and adjacent to the primary head of the steam generators. Utmost care shall be taken in the set-up and performance of the examination to minimize personnel exposure to ionizing radiation and radioactive contamination.

Personnel engaged in the eddy current examination program shall be indoctrinated in the radiation protection rules, guidelines, protective clothing and equipment requirements in effect at the plant site.

4.0 PROCEDURE: Installation and Set-Up

4.1 General Outline

- 4.1.1 The installation and set-up for the SM-10 will involve hooking up fixture cables to the appropriate locations on the SM-10 control box; booting up MIZ-18 ACQUISITION and FIXTURE CONTROL software and loading up an INSPECTION PLAN; mounting trunk assembly to the manway; setting an encoder offset; installing the arm assembly; installing the guide tube with conduit attached; and leveling the arm assembly inside the steam generator.

4.2 Computer Interface

- 4.2.1 It is good practice to remove power from all instruments, with the exception of the controlling computer, when connecting or disconnecting cables.
- 4.2.2 The SM-10 can operate with or without the MIZ-18 eddy current instrument. When operating alone, connect the interface cable, P/N 5-8103, directly to the SM-10 computer connector. Several interface cables, up to 1000 feet total length, can connect in series to the HP1B Interface Unit, which is located within 10 feet of the computer. The Interface Unit then uses a standard IEEE 488 cable to connect to the computer.
- 4.2.3 When operating in conjunction with the MIZ-18, the two instruments are "daisy-chained" in series. Either unit can be closer to the computer. The 1st unit in series uses the computer connector to connect the computer, and the auxiliary connector of the 2nd unit in series will not be used. Any length cable can separate the two instruments, as long as the 2nd unit in series is not more than 1000 feet from the computer.

4.3 Fixture Interface

4.3.1 The SM-10 Controller can be located up to 100 feet from the fixture. It is connected with extension cables, which can be "daisy-chained" as required.

4.3.2 Connect the three connectors of the extension cable assembly, P/N 4-008005, to the encoder, motor, and trunk connectors on the SM-10. Connect the opposite end of the cable to the encoder and motor connectors on the fixture harness, and to the trunk connector, located on the manway mount.

4.4 Video

4.4.1 Connect the video monitor with coaxial cable to the monitor connector on the controller. The fixture camera is connected via the motor connector.

4.4.2 Should it be required to use a camera separate from the one located on the fixture, an auxiliary camera input is available on the controller. When using this input, the fixture camera will need to be disconnected.

4.5 Powering Up

4.5.1 Assure that the 115/230 V selector plug is in the proper orientation.

4.5.2 Plug unit in. There is no power switch.

4.5.3 Turn on HP-IB Interface Unit. SM-10 is now ready for computer control.

4.6 Loading Computer

4.6.1 Boot up the system. To do this insert the MIZ-18 DATA ACQUISITION disk into the right drive and the SM-10 CONTROL disk into the left drive. Turning the power OFF, and then ON will cause the system to load.

4.6.2 Load an inspection plan. To do this insert the INSPECTION PLAN disk in the left drive and press the LOAD.PLAN soft-key in the SHIFTED mode. The LOAD.PLAN key will be found in the _FIXTURE_ mode (coming from the _TEST_ mode). A message will be printed when the plan has been loaded.

4.6.3 Turn OFF the HPiB Interface Unit and leave OFF for 10 Seconds. Turn ON the HPiB Interface Unit. The red LED on the camera will light and the video will be present on the monitor.

4.6.4 NOTE: Turning power off on the HPiB Interface Unit, or disconnecting the IEEE 488 Interface Cable, will control the SM-10 as follows:

- A. All motor power supplies will turn off.
- B. All internal registers within the Controller will be reset to the motor off condition.

4.7 Sequence of Installation of SM 10 Into Steam Generator

4.7.1 The sequence of installation steps is shown in Figure 1 through 5.

- 4.7.2 Slide the trunk assembly through the manway (flat side down) until the manway mount reaches the manway. (Shown in Figure 1).

TUBESHEET 7




FIGURE 1

- 4.7.3 Invert the trunk assembly (flat side up). (Shown in Figure 2).




FIGURE 2

- 4.7.4 Loosely install the four manway bolts utilizing shims as required. (Shown in Figure 3).

EXHIBIT




FIGURE 3

- 4.7.5 Connect the trunk fixture cable, encoder cable, and motor cable. Then rotate the manway mount until the green light on the lower set of three indicating lights come on. Screw manway bolts utilizing shims as required snug enough to hold fixture temporarily against manway.
- 4.7.6 Loosen the three set screws located on the trunk increment scale above the indicating lights. (Shown in Figure 4).




FIGURE 4

- 4.7.7 The trunk should be placed so that it rests against the divider plate, and then backed off enough distance so the upper trunk can reach a level state. To gain additional leverage use the ZETEC extension bar. This distance is approximately seven (7) increments but this can be adjusted as required. Tighten the three set screws after trunk position is established. Make sure the green indicator light is still on. If not, then rotate manway mount until it comes on. After verifying the trunk is still level, install manway clamp.
- 4.7.8 Now tighten down manway bolts for permanent use. Verify that green indicator light is still on, then remove manway clamp.
- 4.7.9 Prior to installing the arm assembly you must enter the CAL_INSP mode in the software. Make sure that the arm has been folded up over the top of the pole and is resting against the mechanical stop. The arm assembly should be folded such that when you go to reopen the arm from the pole, the arm moves towards the divider plate. After you have checked these two conditions, then press the SET_OFST_ soft-key in the SHIFTED mode. This will set an offset for the arm encoder and make a guess to an offset for the pole encoder so that the picture on your display closely approximates the respective positions of the arm and pole inside the bowl. The offset for the pole encoder will be recalculated at the end of the calibration.
- 4.7.10 Install the arm assembly on the trunk rails and insert it through the manway. Slide the arm assembly until it locks in place.
- 4.7.11 Now re-install manway clamp for permanent use. The installation is now complete. (Shown in Figure 5).





FIGURE 5

5. CALIBRATION OF FIXTURE

5.1 The SM-10 operating system is designed to be used in conjunction with an Inspection Planning System. The SM-10 Operating System provides the user with the necessary capabilities to perform data acquisition, calibrate the SM-10 fixture and move the SM-10 to desired tube locations. The SM-10 fixture can be calibrated through the following steps.

- 5.1.1 Using the computer, press the GUIDE.TUB soft-key in the SHIFTED mode. This will position the guide tube mount near the manway.
- 5.1.2 Install the guide tube with conduit attached.
- 5.1.3 Insert enough cable and conduit into the steam generator to allow full movement of the fixture.
- 5.1.4 Using the computer, press the RSME _CAL_ soft-key in the SHIFTED mode. This will now tilt the upper track to its level position. The green light on the upper set of three indicating lights will come on when the upper track has reached a level state. (Shown in Figure 6). These lights may be flickering between red and green when it hits a level state, this is acceptable.



EXHIBIT

FIGURE 6


- 5.1.5 The guide tube and camera can now be moved closer to the tubesheet, by using the LIFT-UP soft-key. (Shown in Figure 7).
- 5.1.6 Now press CAL_INSP_key. This mode of operation provides the user with the capability to calibrate the SM-10 fixture with respect to the steam generator to be inspected. It is essential that one goes through the CAL_INSP_mode after installation to ensure proper operation of the SM-10 fixture.
- 5.1.7 The calibration procedure itself involves setting the encoder offset using the SET_OFST_key and the locating the fixture over three pre-determined tubes and pressing the corresponding soft-key at each tube. Instructions for what tubes to line up under will be displayed after pressing the CALIBRATE key.

Follow Diagram 1, a step through sequence for calibrating the SM-10 fixture with respect to the tubesheet.
- 5.1.8 You now have the option of creating the testing pattern in the INSP_PLAN mode or in the MANUAL mode.
- 5.1.9 For further detail refer to the manufacturers Operational and Inspection Planning Guide referenced in 2.1 and 2.2.

6.0 REMOVAL OF FIXTURE

Removal of the SM-10 from the steam generator will involve using the computer to fold up the arm assembly and position it over the trunk; removing the arm assembly; removing the trunk and disconnecting all the cables. The sequence is as follows:

- 6.1 Using LIFT_DOWN, lower camera.
- 6.2 Using the computer, enter the _MANUAL_ mode and press the _FOLD_UP_ soft-key in the SHIFTED mode. This will start the fold up sequence which will position the fixture in front of the manway for guide tube removal and then fold up the arm assembly and position it over the top of the trunk.
- 6.3 Remove arm assembly from the steam generator. To unlock the arm assembly for removal pull on the lock release ring located above the trunk increment scale.
CAUTION: The arm assembly will be free to slide down the



EXHIBIT

FIGURE 7

SOFT-KEY FLOW SEQUENCE FOR FIXTURE CALIBRATION
FIXTURE

```
----> _FIXTURE_
      ----> CAL_INSP_
            ____>CALIBRATE ----> GUIDE.TUB ----> SET_OFST_
                  ----> CAL-RM, C2
                        ----> _CAL-6,1_ ----> _FIXTURE_

      <----> INSP_PLAN
            ----> _FIXTURE_

      <----> __LEVEL__
            ----> _FIXTURE_

      <----> --MANUAL__
            ----> _FREE_RUN ----> AUTO.MOVE ----> _FIXTURE_
            ----> STOP.FXTR      ----> STOP.FXTR --- _MANUAL_
```

trunk assembly and must be held back before pulling the lock release ring. Do not grasp the fixture by placing your hand on top of the motor. This will prevent the possibility of your hand being pinched in between the motor and the manway during removal. Keeping these precautions in mind the fixture may now be lowered slowly by hand.

6.4 Remove bolts from the manway mount.

CAUTION: As the bolts are loosened the trunk will want to move around in the manway, but the catch on the back side of the trunk should help to hold it in position.

6.5 Once bolts are removed, then invert the trunk such that the flat side is face down.

6.6 Now slide the trunk out of the steam generator.

6.7 Disconnect the three fixture cables (encoder cable, motor cable and trunk cable).

7.0 EMERGENCY REMOVAL OF SM-10

The SM-10 fixture has been designed to be removed in the event that a motor or gearbox failure occurs with the fixture installed.

If the tilt motor or gearbox fails, an emergency tilt release is located outside the manway on the end of the trunk. After aligning the arm assembly over the trunk, remove the tilt release cover and rotate the 1/4 hex head drive screw clockwise until the arm assembly drops onto the trunk. Padding the trunk is recommended to avoid any serious damage to the encoders and other parts of the SM-10.

If the lift motor or gearbox fails in the up position, the arm mounting screw located at the front of the arm must be loosened and the arm removed.

The primary and secondary rotation assemblies may be rotated manually in the event of a failure.

APR 17 1987

CONTROLLED DOCUMENTS

H. B. ROBINSON PLANT

1987 UNIT 2 REFUELING OUTAGE

NSSS - WORK AUTHORIZATION ZS60010001

COMBUSTION ENGINEERING PROCEDURE

PROCEDURE FOR MULTI-FREQUENCY EDDY CURRENT

TITLE: EXAMINATION OF NONFERROMAGNETIC
STEAM GENERATOR TUBING USING
MIZ-18 EQUIPMENT. No: ROB-410-004

REVISION NO: 0

EFFECTIVE DATE: 4-16-87

APPROVED BY:

SW. FARMER: [Signature]
Plant Group: Tech. Support

Date: 4/16/87

[Signature]
Onsite QA/QC

Date: 4-16-87

[Signature]
Outage Management

Date: 4-16-87

INFORMATION

PROCEDURE FOR MULTI-FREQUENCY
EDDY CURRENT EXAMINATION OF NONFERROMAGNETIC
STEAM GENERATOR TUBING USING MIZ-18 EQUIPMENT

H.B. ROBINSON

UNIT TWO

PROCEDURE NO.

ROB-410-004

EXAMINATION SERVICES AND PRODUCTS
OUTAGE SERVICES DEPARTMENT
NUCLEAR POWER SYSTEMS
COMBUSTION ENGINEERING, INC.
WINDSOR, CONNECTICUT
CHATTANOOGA, TENNESSEE - SAN JOSE, CALIFORNIA

PREPARED BY:

Thomas A. Bigner

DATE:

4/6/87

APPROVED BY:

Danell D. Weber
E.T. Level III

DATE:

4/6/87

APPROVED BY:

James D. Ford
Q.A. Engineer

DATE:

4/6/87

APPROVED BY:

Ray H. Brown
Supervisor, Examination Services & Products

DATE:

4-6-87

ORIGINAL ISSUE DATE: April 3, 1987

REVISION:

0

DATE:

N/A

TABLE OF CONTENTS

<u>SECTION</u>	<u>TITLE</u>
1.0	OBJECTIVE
2.0	SCOPE
3.0	REFERENCES
4.0	PERSONNEL REQUIREMENTS
5.0	PRECAUTIONS AND PREREQUISITES
6.0	CALIBRATION STANDARDS
7.0	EQUIPMENT
8.0	EQUIPMENT SETUP
9.0	EQUIPMENT OPERATION AND CALIBRATION
10.0	PROBE SPEED AND VERIFICATION
11.0	CALIBRATION VERIFICATIONS
12.0	EXAMINATION
13.0	OPERATING PRACTICES
14.0	TUBE POSITION VERIFICATION
15.0	RECORDING CRITERIA
16.0	EVALUATION
17.0	REPORTING CRITERIA

TABLE OF CONTENTS (Cont'd)

<u>SECTION</u>	<u>TITLE</u>
APPENDIX A	STANDARD BOBBIN PROBE FOR DEFECTS, DENTS, SLUDGE, ETC.
APPENDIX B	SPECIAL ROW 1 SEGMENTED BOBBIN PROBE FOR DEFECTS
APPENDIX C	BEADED JOINT FLEX (BJF) PROBE FOR DEFECTS, DENTS, SLUDGE, HEAT TREAT, ETC.
APPENDIX D	SEGMENTED BOBBIN PROBE FOR DEFECTS, SLUDGE, ETC.
APPENDIX E	8 X 1 PROBE FOR DEFECTS AND/OR INDICATION CLARIFICATION
APPENDIX F	ROTATING PROBE COIL TEST
APPENDIX G	PROFILOMETRY PROBE TEST
FIGURE 1	TYPICAL EDDY CURRENT DATA SHEET
FIGURE 2	TYPICAL ASME CALIBRATION STANDARD
FIGURE 3	TYPICAL PROFILOMETRY CALIBRATION STANDARD
FIGURE 4	TYPICAL MULTI-PURPOSE CALIBRATION STANDARD
FIGURE 5	TYPICAL MIZ-18 INTERCONNECTION SCHEMATIC
FIGURE 6	TYPICAL EDDY CURRENT TEST EQUIPMENT SET-UP PROGRAM
FIGURE 7	TYPICAL INTERCONNECT SCHEMATIC- RPC TEST
FIGURE 8	TYPICAL SET-UP INSTRUCTION FOR MULTI-FREQUENCY EDDY CURRENT TEST
FIGURE 9	TYPICAL MULTI-FREQUENCY EDDY CURRENT INSPECTION SET-UP DATA LOG
FIGURE 10	TYPICAL DATA CARTRIDGE MARKING TAG

1.0 OBJECTIVE:

Eddy current examinations of steam generator tubing is performed to assess the reactor coolant pressure boundary integrity. The results of this examination are permanently recorded and used for comparison with the results of past and/or subsequent steam generator tubing inspection. The eddy current equipment operator is responsible for proper equipment interconnection, set up and collection of eddy current data. The shift supervisor will provide additional technical support during all these activities.

2.0 SCOPE:

This procedure, when used in accordance with the eddy current system set up and calibration parameters established in the specific appendices, meets the intent of the requirements of the USNRC Regulatory Guide 1.83 "Inservice Inspection of PWR Steam Generator Tubes", Revision 1, dated July, 1975 and the ASME Boiler and Pressure Vessel Code, Section XI "Rules for Inservice Inspection of Nuclear Power Plant Components", 1977 Edition, with Summer 1978 Addenda.

3.0 REFERENCES:

- 3.1 Combustion Engineering, Inc. Power System Group (PSG) Nuclear Field QA Manual.
- 3.2 Combustion Engineering, Inc. Nuclear Quality Assurance Instruction (NQAI) Manual.
- 3.3 Combustion Engineering, Inc. Power Systems Group, Operating Procedures Manual
- 3.4 Zetec DDA-4 System Operating Guideline.
- 3.5 MIZ-18 Data Acquisition System Operating Guide.
- 3.6 ROB-410-006; Procedure for Control of Eddy Current Examination Data for the Personal Computer (PC) based Data System.
- 3.7 ASME Code Case N-401; Use of Digital Equipment.
- 3.8 ROB-410-005; Eddy Current Data Analysis Procedure for the Evaluation of Westinghouse Steam Generator Tubing.
- 3.9 ASME Code interpretation X1-83-18: 1980 SNT-TC-1A vs. 1975 SNT-TC-1A Certification.

4.0 PERSONNEL REQUIREMENTS:

Each person performing examinations governed by this procedure shall be certified in accordance with SNT-TC-1A 1980 Edition or equivalent. Combustion Engineering personnel shall be certified in accordance with Combustion Engineering written Procedure NQAI 2.4. contained in Reference 3.2.

If examiners are supplied by the purchaser, the purchaser will be responsible for their certification. In the instance when C-E utilizes a subcontractor, C-E will be responsible for certification either by examination to the requirements of NQAI 2.4 or by auditing and accepting the subcontractor(s) written practice.

- 4.1 A level I may perform specific calibrations and specific tests according to written instructions (procedure) and to record the results. He shall receive the necessary guidance or supervision from a certified ET Level II or III individual.
- 4.2 The initial equipment setup at the start of the test program shall be verified by a certified ET Level II or III individual.
- 4.3 The evaluation of the results of the eddy current examination must be conducted by a Data Analyst qualified to at least ET Level II with specific training for the evaluation of data from nonferromagnetic steam generator tubing.

5.0 PRECAUTIONS AND PREREQUISITES:

- 5.1 It is expected that very high levels of radiation may be encountered inside and adjacent to the primary head of the steam generators. Utmost care shall be taken in the setup and performance of the examination to minimize personnel exposure to ionizing radiation and radioactive contamination.
- 5.2 Personnel engaged in the eddy current examination program shall be indoctrinated in the radiation protection rules, guidelines, protective clothing and equipment requirements in effect at the plant site as required.
- 5.3 The eddy current test equipment will be set up in an area designated by the operator and approved by the site personnel in accordance with the appropriate figures and test setup instructions.

NOTE: If the Remote Data Acquisition and Analysis Trailer (RDAAT) is utilized, all data acquisition equipment, video equipment and communication equipment will be located in this trailer.

- 5.4 The steam generator shall be open on the primary side dried and ventilated in such a manner as to provide proper temperature and humidity for personnel safety and comfort and to prevent heat and moisture damage to equipment.
 - 5.5 The secondary side of the steam generator shall be cooled down to the extent that the temperature of the tubes and tube sheet are 120 deg. F or less.
 - 5.6 Provisions must be made for personnel and equipment entry into and exit from the steam generator (i.e., ladders, scaffolds or staging, platforms, lighting inside and outside the steam generator, breathing air supply, 120 VAC electricity, etc.).
 - 5.7 Health Physics coverage shall be maintained at the steam generator during any personnel entry into the steam generator as required.
 - 5.8 The Eddy Current Data Sheets will list all the tubes that are to be inspected (Figure 1). The ET Operator will initial each tube after it is inspected and date each sheet upon completion. Data control is maintained in accordance with Reference 3.6 or as applicable.
- NOTE: ALL EXAMINATION/INSPECTION FORMS, RECORDS, AND DATA SHEETS SHALL BE DATED AND SIGNED WHERE REQUIRED. "NA" SHALL BE WRITTEN OR TYPED IN ALL BLANKS THAT ARE NOT APPLICABLE TO THE DOCUMENT. BLACK INK IS REQUIRED AND THE USE OF "WHITE OUT" OR CORRECTION FLUID IS FORBIDDEN. CHANGES WILL BE SINGLE LINED THROUGH, INITIALED, AND DATED.
- 5.9 A communication system may be setup and operating between the eddy current test instrument Operator and the steam generator platform.
 - 5.10 The primary piping nozzle openings at open channel heads shall have been covered prior to entry into the steam generator for eddy current testing equipment installation to eliminate the possibility of hardware inadvertently falling into the nozzle.

6.0 CALIBRATION STANDARDS:

- 6.1 The calibration standard will be fabricated from a length of tubing, of the same alloy, nominal outside diameter, and nominal wall thickness as that in the steam generator. It may also contain secondary side features such as carbon steel support rings, copper rings, and other features as needed to provide signals for subsequent multi-parameter frequency mixing by the data analyst.
- 6.2 Documentation shall include an as-built drawing of the calibration standard, a mill test report, serial number and manufacture's heat treat number for tube material used in these calibration standard.
- 6.3 The ASME calibration standard will typically contain the following artificial discontinuities as a minimum but other designs may be used as required for specific applications. See Figure 2 for typical standard. Use as-built drawing of actual standard for specific details.
 - 6.3.1 A single hole drilled 100% through wall 0.067 in. dia.
 - 6.3.2 Flat-bottomed drill hole 5/64 in. dia. x 80% through from the outer tube wall surface.
 - 6.3.3 Flat-bottomed drill hole 7/64 in. dia. x 60% through from the outer tube wall surface.
 - 6.3.4 Flat-bottomed drill hole 3/16 in. dia. x 40% through from the outer tube wall surface.
 - 6.3.5 Four flat-bottomed drill hole 3/16 in. dia., spaced 90 deg. apart in a single plane around the tube circumference, 20% through from the outer tube wall surface.
 - 6.3.6 1/16 in. wide 360 deg. circumferential groove. 20% through from the inner tube wall surface.
 - 6.3.7 1/8 in. wide 360 degrees circumferential groove 10% through from the outer tube wall surface.
 - 6.3.8 Stainless steel ring, simulated support plate.

- 6.4 The profile calibration standard will contain sufficient tube expansions and/or reductions in diameter to provide a set of known values for profile evaluations. See Figure 3 for typical standard. Use as-built drawing of the actual standard for specific details.
- 6.5 The multi-purpose calibration standard will contain a variety of notches, holes and grooves for calibration of special setups such as 8 x 1, segmented bobbin and rotating probes. See Figure 4 for typical calibration standard. Use as-built drawing of the actual standard for specific details.

7.0 EQUIPMENT:

All eddy current test equipment provided by Combustion Engineering shall be certified to be equivalent or exceed the applicable requirements of the ASME Code, Section XI, Appendix IV, Paragraph IV-3100, with Code Case N-401 addressing the use of digital examination equipment. Combustion Engineering may utilize equipment provided by subcontractors that is certified to the above requirements. Documentation of calibration will be provided prior to the start of the inspection. A typical equipment list is provided below.

- 7.1 HP 9836A Computer with MIZ-18 Data Acquisition Software and a supply of 5-1/4" floppy disks or equivalent.
- 7.2 Data Cartridge Recorder HCD-75Z (or equivalent) and a supply of preformatted magnetic recording tape cassettes.
- 7.3 MIZ-18 Remote Data Acquisition Unit.
- 7.4 Eddy Current test probes. See appropriate appendix for probe size and type.
- 7.5 Remote controlled manipulator (optional), eg. SM-4, SM-10, Genesis.
- 7.6 Steam Generator Templates (optional).
- 7.7 Mechanical probe pusher and flexible conduit (optional).
- 7.8 A calibration and reference standard (hand held or in-line).
- 7.9 Eddy Current Data Sheets.
- 7.10 Close circuit television system (optional).
- 7.11 Communication system (optional).

8.0 EQUIPMENT SETUP:

- 8.1 Satisfy applicable requirements specified in Section 5. (Precautions and Prerequisites).
- 8.2 Set up communications between steam generator platform and data station as required.
- 8.3 Install templates into the steam generator primary head if required.
- 8.4 Install the remote manipulator into the steam generator primary head as required.
- 8.5 Attach guide tube with flexible conduit material between remote manipulator and the probe driver.
- 8.6 Interconnect the MIZ-18 equipment as shown in Figure 5, 6 and 7 (if applicable) described as follows:
 - 8.6.1 Connect the GPIO interface card on the HP 9836 (Address 12) to the HCD-85Z Data Cartridge Recorder with a 50-pin GPIO cable. (When duplicating tapes, connect a second GPIO Interface Card at Address 11 for the duplicate)
 - 8.6.2 Connect the HPIB Interface on the HP 9836 to the HPIB/MIZ-18 interface with a GPIB cable.
 - 8.6.3 Connect the HPIB/MIZ-18 Interface to the MIZ-18 Remote Unit with the desired lengths (500' to 1000' typical) of MIZ-18 Remote Cables. The IEEE-488 connector at the lower right corner of the MIZ-18 Remote Unit should be used.
 - 8.6.4 An appropriate MIZ-18 Probe Splitter connected to the PROBE connector on the MIZ-18 Remote Unit is used to adapt the test probe to the MIZ-18.
- 8.7 Should absolute data be desired with this type coil arrangement, the Probe Splitter must have at least two probes; one probe attached to the connector labeled "probe" and one probe attached to the connector labeled "Ref". The reference probe shall be placed in a reference standard. Ten foot extension cables or longer may be used as required. Typically the following splitter will be utilized with the following probe types:
 - 8.7.1 4 pin splitters - bobbin probes.
 - 8.7.2 10 pin splitters - 8 x 1 probes, rotating probes, segmented bobbin probes, profilometry probes, etc.

9.0 EQUIPMENT OPERATION AND CALIBRATION:

The following will describe the typical equipment calibration sequence with the specific calibration technique requirements described in Appendix A thru G. The appropriate Appendix will be selected based on the particular type of inspection. The operator will be provided written instruction by the shift supervisor with the issue of a completed "Set Up Instruction" Form. See Figure 8.

- 9.1 Load MIZ-18 System Software into right disk drive and a blank diskette into left disk drive.
- 9.2 Turn power on. Turn display intensity to maximum.
- 9.3 The system will automatically boot into set clock and date mode. Also load data cartridge into data cartridge recorder.
- 9.4 Set clock and date.
- 9.5 Initialize the blank diskette. (If not previously initialized).
- 9.6 Enable the disk backup.
- 9.7 Change setup to appropriate identification for examinations.
- 9.8 Configure HP 9836 to appropriate frequencies and operating modes (absolute/differential) as required by the appendicies for examination to be performed as directed by the shift supervisor.
- 9.9 Adjust spans and rotations for all channels as described in the same appendix utilized in para. 9.8.
- 9.10 Complete the summary in accordance with Section XI, Appendix IV, Sub-Article IV-5200 with the following plant specific information supplied by the shift supervisor and by documenting the equipment being utilized.

Owner
Plant and Unit Number
Date
Component Number
Component Side
Type of Test
Data Cartridge Number
Tubing Size
HP9836 S/N
Cartridge Recorder
HPIB Interface S/N

Calibration Standard S/N (S)
Procedure Number
ET Operator Name
ET Operator Level
Company Affiliation
Length of cable between Probe
and MIZ-18 Splitter
2671G Printer S/N: if
utilized
MIZ-18 S/N
Probe Type, Size and Length

NOTE: When completing the line item "plant", identify by initials only. The Owner/plant DDWXY (DD is for Data Disk with the W representing the S/G number, or letter, X representing the Hot (H) or Cold (C) side and the YY representing the tape number.
EXAMPLE: CPL/ROB DDAH22.

When completing the line "ET Operator Name" use the operator's last name followed by the operator's first two initials.
EXAMPLE: Jones, J.R.

- 9.11 Record data from the calibration standard onto the data cartridge at the speed required for the examination as defined in the applicable appendix.
- 9.12 Complete the setup log sheet recording the appropriate information and the calibration time (See Figure 9).

10.0 PROBE SPEED AND VERIFICATION:

- 10.1 Insert the probe into the tube to known position.
- 10.2 Retract the probe with MIZ-18 on.
- 10.3 Use the applicable steam generator drawing dimension for the distance between tube support structures.
- 10.4 Determine the travel time for the probe between two desired tube support structures using the chart on the MIZ-18 (marked at 1 second intervals).
- 10.5 If the probe speed exceeds 14 in./sec., adjust the probe pusher to reduce the probe speed to approximately 12 in./sec. or as required by the same appendix utilized in paragraph 9.8.

11.0 CALIBRATION VERIFICATION: (Span and Rotation Settings)

A calibration check must be recorded at the following intervals:

- 11.1 Within 4 hours of the previous calibration check.
- 11.2 At the beginning and end of each data cartridge recording tape.
- 11.3 Whenever test components are changed, loss of power, malfunction is suspected or the operator deems it necessary.

NOTE: If the equipment is out of calibration as defined above, it shall be recalibrated. The recalibration shall be noted on the data cartridge tape. The data analyst shall determine which tubes, if any shall be reinspected.

12.0 EXAMINATION:

- 12.1 Position the manipulator at the location of the first tube.
- 12.2 Press MIZ-18 "ON" soft key.
- 12.3 Properly identify tube location on MIZ-18.
- 12.4 Insert the probe into the tube to the desired elevation as defined by the Program Data Sheets.
- 12.5 Press "Run" and withdraw the probe while recording the entire length of tube to be inspected on tape during withdrawal. Take special care not to start the probe retraction or stop the data recorder too quickly which may result in an incomplete examination. Press "Pause" to stop data cartridge recorder.
- 12.6 Initial the completed tube on the Eddy Current Examination Program Data Sheet. If a tube or portion of is not inspectable, note any apparent cause on the ET Examination Program Data Sheet and on MIZ-18 message.
- 12.7 Position the probe at the next tube to be examined.
- 12.8 Repeat paragraph 12.3 through 12.7 for each tube to be examined.

13.0 OPERATING PRACTICES:

- 13.1 NOTE: ALL EXAMINATION/INSPECTION FORMS, RECORDS, AND DATA SHEETS SHALL BE DATED AND SIGNED WHERE REQUIRED. "NA" SHALL BE WRITTEN OR TYPED IN ALL BLANKS THAT ARE NOT APPLICABLE TO THE DOCUMENT. BLACK INK IS REQUIRED AND THE USE OF "WHITE OUT" OR CORRECTION FLUID IS FORBIDDEN. CHANGES WILL BE SINGLE LINED THROUGH, INITIALED, AND DATED.
- 13.2 The MIZ-18 has a message capability that is provided for written information about the testing. Notations such as operator changes, probe changes and other description of testing should be included.
- 13.3 Extreme care must be exercised when utilizing the review mode. Improper use of the review mode could cause a loss of tube entries on tape.

- 13.4 During the examinations cycling through the channels during data collection is recommended to ensure proper operation of all coils.
- 13.5 Care should be taken to ensure similar probes are used as reference probes to avoid an impedance mismatch.
- 13.6 The data tapes shall be labeled appropriately utilizing the data cartridge label (Figure 10) and the multi-frequency eddy current inspection setup data log sheet. These shall be attached to the data cartridge container respectively.
- 13.7 The S/G identification system will be an alphabetical letter.
- 13.8 The Row and Column numbers shall be set to "Row 999 Col 999" for all calibration checks.
- 13.9 Typically whenever a calibration is required, three calibration pulls are recorded.

14.0 TUBE POSITION VERIFICATION:

- 14.1 Verification of probe positioner location shall be recorded on the data sheet. This will be done by indicating PV (Position Verification) at the required verification points described in 14.2.
- 14.2 The remote positioner location shall be verified as follows:
 - a) The first tube of each data set
 - b) The last tube of each data set
 - c) The last tube on each data sheet
- 14.3 In the instance where the location has been wrongfully identified and a position verification cannot be made from the last tube tested, all tubes tested from the last valid position verification must be re-examined.

15.0 RECORDING CRITERIA:

- 15.1 All data from the examination shall be recorded on the data cartridge tapes. These tapes will contain at a minimum the information defined in paragraph 9.10.

16.0 EVALUATION:

The data analysis shall be conducted in accordance with Reference 3.8 Procedure ROB-410-005, titled "Eddy Current Data Analysis Procedure for the Evaluation of Westinghouse Steam Generator Tubing".

17.0 REPORTING CRITERIA:

The report of the inspection results supplied to the customer will contain the following at a minimum.

17.1 Tube wall degradations of 20% through wall or greater.

17.2 All detectable tube dents known to obstruct probe passage.

17.3 Any additional conditions that the data analyst deems necessary.

APPENDIX A
TEST PARAMETERS FOR STANDARD
BOBBIN PROBE EXAMINATIONS FOR DEFECTS, DENTS, SLUDGE, ETC.

- I. Tubing
 - A. O.D. - 0.875"
 - B. Wall - 0.050" Nominal
 - C. Material - Inconel 600
- II. Calibration Standard

See Figure 2 for Typical ASME Calibration Standard to be utilized for calibration of phase and span settings.
Use as-built drawings of actual standards for specific details.
- III. Test Frequencies

Frequency 1 - 400 KHz Diff. and Abs. Toggle Coils 1 and 5
Frequency 2 - 200 KHz Diff. and Abs. Toggle Coils 1 and 5
Frequency 3 - 100 KHz Diff. and Abs. Toggle Coils 1 and 5
Frequency 4 - 20 KHz Diff. and Abs. Toggle Coils 1 and 5
Other test frequencies may be used to optimize the examination as required by the data analyst.
- IV. Signal Phase

All differential channels shall be phased so the response from the 100% through-wall flaw is at 40 degrees goes down first, and is approximately 50% of full screen height as practical.

All absolute channels shall be phased so the response from the 20% I.D. groove lies horizontal to the left and is approximately 3 screen divisions as practical.
- V. Frequency Mixes

Mix 1 - 400/200 Differential if required by the data analyst.
Additional mixes as required.
- VI. Probes - Manufactured by Combustion Engineering, Zetec, or equivalent. Diameters are listed below. Probes may have varying prefixes and suffixes describing body shape and centering features.
 - A. Straight Tubing -.720" and .700", or as required
 - B. U-Bend tubing - .720" and .700", or as required
 - C. Low Row U-Bend - .720", .700" and .680 or as required
 - D. Specialty Testing - As required by the data analyst.

*The above listed probes may also be used with a Ring Magnet.
- VII. Probe Speed

The mechanical probe pusher test scan speed shall not exceed 14 in./sec. for bobbin coil testing, 12 in./sec. is desired.
Specialty tests may be retracted at the rate specified by the Shift Supervisor.

APPENDIX B
TEST PARAMETERS FOR SPECIAL ROW 1
SEGMENTED BOBBIN PROBES FOR DEFECTS

- I. Tubing
A. O.D. - 0.875"
B. Wall - 0.050" Nominal
C. Material - Inconel 600
- II. Calibration Standard
See Figure 4 for Typical Special Multi-purpose Calibration Standard to be utilized for calibration of phase and span settings. Use as-built drawings of actual standard for specific detail.
- III. Test Frequencies
Frequency 1 - 100 KHz Diff. and Abs. Toggle Coils 1, 3, 5, & 7
Frequency 2 - 200 KHz Diff. and Abs. Toggle Coils 1, 3, 5, & 7
Frequency 3 - 300 KHz Diff. and Abs. Toggle Coils 1, 3, 5, & 7
Frequency 4 - 400 KHz Diff. and Abs. Toggle Coils 1, 3, 5, & 7
- NOTE: Special MIZ-18 Y splitter required.
Other test frequencies may be used to optimize the examination as required by the data analyst.
- IV. Signal Phase
All differential channels shall be phased so the response from the 100% through-wall flaw is at 40 deg., goes down first, and is approximately 50% of full screen height as practical.
- All absolute channels shall be phased so the response from the 20% I.D. groove lies horizontal to the left and is approximately 3 screen divisions as practical.
- V. Frequency Mixes
Mixes as required.
- VI. Probes- Manufactured by Combustion Engineering, Zetec or equiv. Row 1 probes large enough in diameter to maintain consistent contact.
- VII. Probe Speed
The mechanical probe pusher test scan speed shall not exceed 14 in./sec. for segmented bobbin coil testing, <3 in./sec. is desired. Specialty tests may be retracted at the rate specified by the Shift Supervisor. Care should be taken when entering the U-Bend region to allow the probe to become properly orientated.

NOTE: Recommended insertion speed should be <6"/sec.

APPENDIX C

TEST PARAMETERS FOR BEADED JOINT FLEX (BJF) PROBE FOR DEFECTS, DENTS, SLUDGE, HEAT TREATMENT, ETC.

I. Tubing

- A. O.D. - 0.875"
- B. Wall - 0.050" Nominal
- C. Material - Inconel 600

II. Calibration Standard

See Figure 2 for Typical ASME Calibration Standard to be utilized for calibration of phase and span settings. Use as-built drawings of actual standard for specific detail.

III. Test Frequencies

Frequency 1 - 400 KHz Diff. and Abs. Toggle Coils 1 and 5
 Frequency 2 - 200 KHz Diff. and Abs. Toggle Coils 1 and 5
 Frequency 3 - 100 KHz Diff. and Abs. Toggle Coils 1 and 5
 Frequency 4 - 20 KHz Diff. and Abs. Toggle Coils 1 and 5
 Other test frequencies may be used to optimize the examination as required by the data analyst.

IV. Signal Phase

All differential channels shall be phased so the response from the 100% through-wall flaw is at 40 deg., goes down first, and is approximately 50% of full screen height as practical.

All absolute channels shall be phased so the response from the 20% I.D. groove lies horizontal to the left and is approximately 3 screen divisions as practical.

V. Frequency Mixes

Mix 1 - 400/100 Differential if required by the data analyst. Additional mixes as required.

VI. Probes- Manufactured by Combustion Engineering, Zetec or equiv. Diameters are listed below. Probes may have varying prefixes and suffixes describing body shape and centering features. BJF Probes - .720", .700" and .680" or as required.

VII. Probe Speed

The mechanical probe pusher test scan speed shall not exceed 14 in./sec. for beaded joint flex coil testing, 12 in./sec. is desired. Specialty tests may be retracted at the rate specified by the Shift Supervisor.

APPENDIX D
TEST PARAMETERS FOR
SEGMENTED BOBBIN PROBE FOR DEFECTS, SLUDGE, ETC.

I. Tubing

- A. O.D. - 0.875"
- B. Wall - 0.050" Nominal
- C. Material.- Inconel 600

II. Calibration Standard

See Figure 4 for Typical Special Multi-purpose Calibration Standard to be utilized for calibration of phase and span settings. Use as-built drawings of actual standard for specific detail.

III. Test Frequencies

- Frequency 1 - 100 KHz Diff. Toggle Coils 1, 3, 5, 7
- Frequency 2 - 200 KHz Diff. Toggle Coils 1, 3, 5, 7
- Frequency 3 - 300 KHz Diff. Toggle Coils 1, 3, 5, 7
- Frequency 4 - 400 KHz Diff. Toggle Coils 1, 3, 5, 7

Other test frequencies may be used to optimize the examination as required by the data analyst.

IV. Signal Phase

All differential channels shall be phased so the response from the 100% through-wall flaw is at 40 deg., goes down first, and is approximately 50% of full screen height as practical.

V. Frequency Mixes

Mixes as required.

VI. Probes- Manufactured by Combustion Engineering, Zetec or equiv.

Segmented bobbin probes large enough to maintain constant contact.

VII. Probe Speed

The mechanical probe pusher test scan speed shall not exceed 14 in./sec. for segmented bobbin coil testing, 3 in./sec. is desired. Specialty tests may be retracted at the rate specified by the Shift Supervisor.

NOTE: Recommended insertion speed should be <6"/sec.

APPENDIX E
TEST PARAMETERS FOR
8 X 1 PROBE FOR DEFECTS AND/OR INDICATION CLARIFICATION

I. Tubing

- A. O.D. - 0.875"
- B. Wall - 0.050" Nominal
- C. Material - Inconel 600

II. Calibration Standard

See Figure 4 for Typical Special Multi-purpose Calibration Standard to be utilized for calibration of phase and span settings. Use as-built drawings of actual standard for specific detail.

III. Test Frequencies

- Frequency 1 - 300 KHz Abs. Toggle Coils 1, 3, 5, 7
- Frequency 2 - 300 KHz Abs. Toggle Coils 2, 4, 6, 8
- Frequency 3 - 100 KHz Abs. Toggle Coils 1, 3, 5, 7
- Frequency 4 - 100 KHz Abs. Toggle Coils 2, 4, 6, 8

Other test frequencies may be used to optimize the examination as required by the data analyst.

IV. Signal Phase

All absolute channels shall be phased so the response from the probe wobble is horizontal, the flaw signals go up first, and the response from the 20% O.D. groove is approximately 3 screen divisions as practical.

V. Frequency Mixes

Mix 1 - 8 - 300/100 Absolute if required by the data analyst. Additional mixes as required.

VI. Probes- Manufactured by Combustion Engineering, Zetec or equiv.

8 x 1 probes large enough in diameter to maintain constant contact.

VII. Probe Speed

The mechanical probe pusher test scan speed shall not exceed 14 in./sec. for 8 x 1 testing, 6 inc./sec. is desired. Specialty tests may be retracted at the rate specified by the Shift Supervisor.

APPENDIX F
TEST PARAMETERS FOR
ROTATING PROBE COIL TEST

This examination employs a surface riding pancake coil which is rotated as it traverses the tube axis producing a helical scan. Axial location is tracked by means of a positional encoder with positive feedback to the MIZ-18 system. Flaw depths can be evaluated using a phase delay or amplitude curve and the indication topography presented in C-Scan Graphics (See Figure 7 for set-up information).

I. Tubing

- A. O.D. - 0.875"
- B. Wall - 0.050" Nominal
- C. Material - Inconel 600

II. Calibration Standard

See Figure 4 for Typical Special Multi-purpose Calibration Standard to be utilized for calibration of phase and span settings. Use as-built drawings of actual standards for specific details.

III. Test Frequencies

- Frequency 1 - 300 KHz Abs. Toggle Coil 1
- Frequency 2 - 100 KHz Abs. Toggle Coil 2
- Frequency 3 - 1000 KHz, Toggle Coil 4
- Frequency 4 - 10 KHz, Toggle Coil 3

NOTE: Frequencies 3 and 4 are used for probe rotational speed and axial indexing. Other test frequencies may be used to optimize the examination as required by the data analyst.

IV. Signal Phase

Frequencies 1 and 2 absolute shall be phased so the response from the probe wobble or noise is horizontal and the 20% hole responses are vertical and approximately 2 screen divisions as practical.

Frequency 3 is utilized to monitor the probe rotation speed. A voltage spike is received per revolution. Phase should be adjusted to position this signal vertically as practical with span varying recording to operator preference. Monitor Frequency 3 vertical strip chart to determine revolutions/sec.

APPENDIX F (con't)

Frequency 4 is utilized to monitor the probe axial traverse speed. A voltage spike is received for every 1/2 inch of axial probe travel. Phase should be adjusted to position this signal vertically as practical with the span varying according to operator preference. Monitor frequency 4 to determine axial traverse speed/second.

V. Frequency Mixes

Mixes as required.

VI. Probes- Manufactured by Combustion Engineering, Zetec or equiv. Rotating probe pancake coil of the appropriate diameter to maintain constant contact.

*The above listed probe may also be used with a Magnet.

VII. Probe Speed

The mechanical probe pusher test scan speed shall not exceed 2 in./sec.. For rotating probe coil testing 1/2 in./sec. axial traverse speed is desired. Rotation probe speed shall not exceed 10 revolution/sec. with 3 revolutions/sec. being desired. Specialty tests may be retracted at the rate specified by the Shift Supervisor.

NOTE: Recommended insertion speed should not exceed 6"/sec.

APPENDIX G
TEST PARAMETERS FOR
PROFILOMETRY PROBE TEST

I. Tubing

- A. O.D. - 0.875"
- B. Wall - 0.050" Nominal
- C. Material - Inconel 600

II. Calibration Standard

See Figure 3 for Typical Profilometry Standard. Use As-Built drawings of actual standard for specific details.

III. Test Frequencies

- Frequency 1 - 400 KHz Abs. Toggle Coils 1, 3, 5, 7
- Frequency 2 - 400 KHz Abs. Toggle Coils 2, 4, 6, 8
- Frequency 3 - 10 KHz Abs. Toggle Coil 1

Adjust samples per second to 120.

Other test frequencies may be used to optimize the examination as required by the data analyst.

IV. Signal Phase

Absolute frequencies 1, 2 and 3 shall be phased so the response from the step goes vertically up and approximately 3 divisions. During calibration, the probe should be nulled in the nominal section of the tube, held for 3 - 5 seconds, retracted to the reduced section, held for 3 - 5 seconds and retracted again. This process should be repeated at least six times.

- VI. Probes- Manufactured by Combustion Engineering, Zetec or equiv. A special designed 8 coil pancake probe or equiv.

VII. Probe Speed

The mechanical probe pusher test scan speed shall not exceed 14 in./sec. for profilometry coil testing, 6 inc./sec. is desired. Specialty tests may be retracted at the rate specified by the Shift Supervisor.


PAGE: 23 OF 32

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

Shift Supervisor: _____ Data Controller: _____ Date: _____

FIGURE 1

LOCATION	A	B	C	D	E	F	G	H	I	J
PHYSICALLY MEAS. DEPTH IN % OF WAVE WTH	<u>20 1/2 %</u>	<u>10 1/2 %</u>	<u>20 1/2 %</u>	<u>40 1/2 %</u>	<u>40 1/2 %</u>	<u>81 %</u>	<u>100 %</u>		<u>.010"</u> TYPICAL	<u>.0034"</u> TYPICAL
E.T. PHASE ANGLE MEASUREMENT	<u>5°</u>	<u>152°</u>	<u>152°</u>	<u>136°</u>	<u>106°</u>	<u>74°</u>	<u>39°</u>			
DIA. OF DEFECT	<u>12</u> GROOVE 1/16 WIDE	<u>O.D.</u> GROOVE 1/8 WIDE	<u>3/16</u>	<u>3/16</u>	<u>7/64</u>	<u>5/64</u>	<u>.052"</u>			

 $C-C$

G-G

I-I

1-1

MATERIAL INCONEL 600
NOMINAL WALL THK. .043"
HEAT LOT NO. 1743
TEST FREQUENCY 550 KHZ
SERIAL NO. 2-1590
P.O. NO. 832F3-93940302
REL. NO. N/A
QUALITY REL. NO. N/A
DATE MFG. 9-16-83
E.T. TECHNICIAN H. Timm
CUSTOMER TVA
RECORDED ON REEL NO. 22 / I

EXHIBIT

22423 0/0

TOLERANCES		1/16" =	
DIMENSIONS IN CHES			
1/16" = .003		COMBINATION ASME/1 DELT	
1/32" = .010		STD. ASSY WITH TUBE SUPT	
1/64" = .030			
WIRE	12-16-82	2-42	

FIGURE 2

TYPICAL PROFILOMETRY CALIBRATION STANDARD




FIGURE 3

TYPICAL MULTI-PURPOSE CALIBRATION STANDARD




FIGURE 4

TYPICAL MIZ-18 INTERCONNECTION SCHEMATIC




FIGURE 5

TYPICAL EDDY CURRENT TEST EQUIPMENT SET-UP PROGRAM




FIGURE 6

TYPICAL INTERCONNECT SCHEMATIC - RPC TEST





FIGURE 7

TYPICAL SET-UP INSTRUCTION FOR MULTI-FREQUENCY EDDY CURRENT TEST

		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP INSTRUCTIONS MIZ 18			REEL NO.																																																																																
SITE	UNIT	COMPONENT	SIDE	DATE																																																																																	
PROBE TYPE/SIZE	PROCEDURE	DEFECT STANDARD		DENT STANDARD																																																																																	
MIZ-18 TESTER		INSTRUCTION NO.																																																																																			
TEST PURPOSE																																																																																					
MIZ-18 CONFIGURATION <table border="1"> <thead> <tr> <th colspan="2">NUMBER</th> <th colspan="8">SAMPLES per SET</th> </tr> <tr> <th colspan="2">NAME</th> <th colspan="8">PROBE ORANGE SELECT</th> </tr> <tr> <th colspan="2">FREQUENCY SEQUENCE</th> <th colspan="2">COIL COIL</th> <th colspan="2">COIL COIL</th> <th colspan="2">COIL COIL</th> <th colspan="2">COIL COIL</th> </tr> <tr> <th colspan="2">FREQUENCY</th> <th>1</th> <th>2</th> <th>3</th> <th>4</th> <th>5</th> <th>6</th> <th>7</th> <th>8</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>kHz</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>2</td> <td>kHz</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>3</td> <td>kHz</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>4</td> <td>kHz</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>						NUMBER		SAMPLES per SET								NAME		PROBE ORANGE SELECT								FREQUENCY SEQUENCE		COIL COIL		COIL COIL		COIL COIL		COIL COIL		FREQUENCY		1	2	3	4	5	6	7	8	1	kHz									2	kHz									3	kHz									4	kHz								
NUMBER		SAMPLES per SET																																																																																			
NAME		PROBE ORANGE SELECT																																																																																			
FREQUENCY SEQUENCE		COIL COIL		COIL COIL		COIL COIL		COIL COIL																																																																													
FREQUENCY		1	2	3	4	5	6	7	8																																																																												
1	kHz																																																																																				
2	kHz																																																																																				
3	kHz																																																																																				
4	kHz																																																																																				
SPECIAL NOTES TO OPERATOR /ANALYST (USE BACK FOR ADDITIONAL SPACE) SEE APPENDIX _____ FOR SETUP INSTRUCTIONS.																																																																																					
PREPARED LEVEL DATE		EDDY CURRENT EXAMINER		APPROVED LEVEL DATE																																																																																	
				EDDY CURRENT EXAMINER CUSTOMER																																																																																	

TEST SETUP INSTRUCTION

FIGURE 8

EXHIBIT

TYPICAL MULTI-FREQUENCY EDDY CURRENT INSPECTION SET-UP DATA LOG


 POWER SYSTEMS <small>COMBUSTION ENGINEERING, INC.</small>		MULTI-FREQUENCY EDDY CURRENT INSPECTION SET UP DATA LOG MIZ 18																																																																																		
SITE	UNIT	COMPONENT	SIDE	DATE																																																																																
PROBE TYPE/SIZE	PROCEDURE	DEFECT STANDARD	DENT STANDARD																																																																																	
MIZ-18 TESTER		INSTRUCTION NO.																																																																																		
MIZ-18 SOFTWARE REV. NO. (collection)		MIZ-18 SOFTWARE REV. NO. (analysis)																																																																																		
MIZ-18 CONFIGURATION <table border="1"> <tr> <td colspan="2">NUMBERS</td> <td colspan="8">SAMPLES per SEC.</td> </tr> <tr> <td colspan="2">NONE</td> <td colspan="8"></td> </tr> <tr> <td colspan="2">FREQUENCY SEQUENCE</td> <td colspan="8">PROBE CHANNEL SELECT</td> </tr> <tr> <td></td> <td>FREQUENCY</td> <td>COIL 1</td> <td>COIL 2</td> <td>COIL 3</td> <td>COIL 4</td> <td>COIL 5</td> <td>COIL 6</td> <td>COIL 7</td> <td>COIL 8</td> </tr> <tr> <td>1</td> <td>KHZ</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>2</td> <td>KHZ</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>3</td> <td>KHZ</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>4</td> <td>KHZ</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>					NUMBERS		SAMPLES per SEC.								NONE										FREQUENCY SEQUENCE		PROBE CHANNEL SELECT									FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8	1	KHZ									2	KHZ									3	KHZ									4	KHZ								
NUMBERS		SAMPLES per SEC.																																																																																		
NONE																																																																																				
FREQUENCY SEQUENCE		PROBE CHANNEL SELECT																																																																																		
	FREQUENCY	COIL 1	COIL 2	COIL 3	COIL 4	COIL 5	COIL 6	COIL 7	COIL 8																																																																											
1	KHZ																																																																																			
2	KHZ																																																																																			
3	KHZ																																																																																			
4	KHZ																																																																																			
TIME	DATA SHEET	DATA SET	OPERATOR/LEVEL																																																																																	
TIME	LINE/ROW	COMMENTS	OPERATOR/LEVEL																																																																																	
<div style="text-align: center; font-size: 48pt; font-weight: bold; transform: rotate(-2deg);">EXHIBIT</div>																																																																																				

FIGURE 9

TYPICAL DATA CARTRIDGE MARKING TAG

Site/Unit	Data Set	Reel #
Component	Date	
Side	EXHIBIT	

FIGURE 10

APR 17 1987

CONTROLLED DOCUMENTS

H. B. ROBINSON PLANT

1987 UNIT 2 REFUELING OUTAGE

NSSS - WORK AUTHORIZATION ZS60010001

COMBUSTION ENGINEERING PROCEDURE


TITLE: EDDY CURRENT DATA ANALYSIS PROCEDURE
EVALUATION OF WESTINGHOUSE STEAM GENERATOR
TUBING: No: ROB-410-005


REVISION NO: 0

EFFECTIVE DATE: 4-16-87

APPROVED BY:

S.W. FARMER:  Date: 4/16/87
Plant Group: Tech. Support

 Date: 4/16/87
Onsite QA/QC

 Date: 4-16-87
Outage Management

INFORMATION

560 5/7/87
Date: 4/7/87

Data analysis will be conducted by viewing either the 400 Khz differential or the 400/100 Khz differential mix on the X-Y display. The opposite will be monitored on one of the strip charts along with the 100 Khz verticle response from the absolute data on the other strip chart.

The set volts function in the DDA-4 analysis will not be utilized.

Danell D. Welles 560 5/7/87 4/7/87 Dana Lane 5/7/87
CE ET LEVEL III DATE CUSTOMER REPRESENTATIVE CONCURRENCE/
DATE

ATTACHMENT A
DATA SHEET DOCUMENTING
CUSTOMER SPECIFIC DATA ANALYSIS REQUIREMENTS

Date: 5/8/87

Change the Example in paragraph 10.4 to read as follows:

Example: A tube being tested from the cold leg 6th support to the hot leg tube end shall be entered using the nomenclature indicated on the S/G cross sectional view (6C-HTE).

Modify Figure 9, Steam Generator cross sectional view as shown on the attached page.

Modify Figure 4, List of DDA-4 Notations as follows;

	Notation	Description
Add	OVR	Tube Rolled above top of tube sheet
Change	ND to RND	Retest - No Data
Change	NT to RNT	Retest - No Test

<i>Donall D. Nelson</i>	<i>5/8/87</i>	<i>[Signature]</i>	<i>5/13/87</i>
CE ET LEVEL III	DATE	CUSTOMER REPRESENTATIVE CONCURRENCE/	DATE

ATTACHMENT A
DATA SHEET DOCUMENTING
CUSTOMER SPECIFIC DATA ANALYSIS REQUIREMENTS




FIGURE 9
TYPICAL W SERIES 44 S/G CROSS SECTIONAL VIEW

EDDY CURRENT DATA ANALYSIS PROCEDURE
EVALUATION OF WESTINGHOUSE STEAM GENERATOR TUBING

H.B. ROBINSON

UNIT TWO

PROCEDURE NO.

ROB-410-005

EXAMINATION SERVICES AND PRODUCTS
FIELD SERVICES AND PRODUCTS
NUCLEAR POWER SYSTEMS
COMBUSTION ENGINEERING, INC.
WINDSOR, CONNECTICUT
CHATTANOOGA, TENNESSEE, AND SAN JOSE, CALIFORNIA

PREPARED BY: Thomas A. Biper DATE: 4/6/87
APPROVED BY: Donald D. Weber DATE: 4/6/87
LEVEL III
APPROVED BY: James D. Fied DATE: 4/6/87
Q.A. ENGINEER
APPROVED BY: Roy W. Brown DATE: 4/6/87
SUPERVISOR, EXAMINATION SERVICES & PRODUCTS

ORIGINAL ISSUE DATE: April. 3, 1987

REVISION: 0

DATE: N/A

TABLE OF CONTENTS

SECTION	TITLE
1.0	OBJECTIVE
2.0	REFERENCES
3.0	PERSONNEL REQUIREMENTS
4.0	EQUIPMENT
5.0	AREA OF INTEREST
6.0	EVALUATION OF DATA
7.0	SIGNAL FORMATION
8.0	PHASE ANGLE MEASUREMENTS
9.0	AXIAL POSITION LOCATION
10.0	DDA-4 DISC FORMAT INFORMATION
11.0	RE-EXAMINATION
12.0	CONFIRMATION OF PLUGGABLE INDICATIONS
13.0	DATA CONTROL
14.0	RECORDING CRITERIA
15.0	REPORTING CRITERIA
FIGURE 1	TYPICAL EQUIPMENT INTERCONNECT SCHEMATIC
FIGURE 2	TYPICAL ASME CALIBRATION STANDARD
FIGURE 3	TYPICAL MULTI-PURPOSE CALIBRATION STANDARD
FIGURE 4	LIST OF APPROVED DDA-4 NOTATIONS
FIGURE 5	TYPICAL 3 POINT FIT CURVE AND MACHINED FLAW RESPONSES
FIGURE 6	PHASE ANGLE MEASUREMENTS
FIGURE 7	PHASE SEPARATION AND SIGNAL RESPONSE
FIGURE 8	TYPICAL 3 LOOP PLANT LAYOUT
FIGURE 9	TYPICAL <u>W</u> SERIES 44 S/G CROSS SECTIONAL VIEW
FIGURE 10	TYPICAL <u>W</u> MODEL 44 S/G TUBESHEET MAP
FIGURE 11	TYPICAL FORMAT FOR DATA DISC IDENTIFICATION
FIGURE 12	TYPICAL DDA-4 FINAL REPORT FORMAT
FIGURE 13	TYPICAL EDDY CURRENT DATA SHEET

ATTACHMENT A CUSTOMER SPECIFIC DATA ANALYSIS REQUIREMENT

1.0 OBJECTIVE

This procedure will establish a set of guidelines to be utilized by the eddy current Data Analyst with the intent of providing a consistent method for reporting the eddy current results. This procedure is not intended to be utilized by an individual who has not had proper training in the evaluation of eddy current data.

2.0 REFERENCES

- 2.1 Combustion Engineering, Inc. Power Systems Group Nuclear, Field QA Manual.
- 2.2 Combustion Engineering, Inc. Nuclear Quality Assurance Instruction Manual.
- 2.3 Combustion Engineering, Inc. Power Systems Group, Operating Procedures Manual.
- 2.4 Zetec DDA-4 System Operating Guideline.
- 2.5 ROB-410-006; Procedure for the control of Eddy Current examination data for the personal computer (PC) Data Base System.
- 2.6 ASME code interpretation X1-83-18: 1980 SNT-TC-1A vs. 1975 SNT-TC-1A Certification.

3.0 PERSONNEL REQUIREMENTS

- 3.1 The evaluation of the results of the eddy current examination must be conducted by a Data Analyst qualified to at least ET Level II with specific training for the evaluation of data from nonferromagnetic steam generator tubing.
- 3.2 Each person performing Data Analysis governed by this procedure shall be certified in accordance with SNT-TC-1A 1980 Edition or equivalent. Combustion Engineering personnel shall be certified in accordance with Combustion Engineering written Procedure NQAI 2.4. contained in Reference 2.2.

If data analysts are supplied for primary or secondary data review by the purchaser, the purchaser will be responsible for their certification. In the instance when C-E utilizes a subcontractor for primary or secondary data review, C-E will be responsible for certification either by examination to the requirements of NQAI 2.4 or by auditing and accepting the subcontractor(s) written practice.

- 3.3 The Analyst shall be responsible for evaluating the data and reporting the results of the examination.
- 3.4 The independant data analyst (if used) shall be responsible for evaluating the data provided by the data controller.

4.0 EQUIPMENT:

The equipment required to analyze the eddy current examination data includes but is not limited to the following: (Interconnect as appropriate per Fig. 1

- 4.1 HP 9836 Computer or equivalent
- 4.2 Zetec DDA Data Analysis software or equivalent.
- 4.3 Ample supply of 5 1/4" floppy disk.
- 4.4 Data Cartridge Recorder HCD-75Z, ADIC or equivalent.
- 4.5 HP 2671G Printer or equivalent (Optional)
- 4.6 Eventide Expressway intelligent Buffer mode WPB-109 or equivalent (Optional)
- 4.7 Appropriate interconnect cables and power cords.

5.0 AREA OF INTEREST:

The evaluation of data shall include all information recorded on magnetic tape per the requirements of the Data Acquisition operating procedure in use or as specified by the customer.

6.0 EVALUATION OF DATA:

- 6.1 The Data evaluation shall be conducted by viewing the lissajou pattern and the appropriate strip chart presentations on the computer screen for the entire recorded length of each tube. Any abnormal signals will be investigated for determination of location and percent through wall dimension (% TWD) as practical. When the analysis has completed his review of a tube, he will initial the eddy current data sheet in the analysis column, see Figure 13.

- 6.2 The screening frequencies utilized for the data analysis shall be the optimum defect detection frequencies for the size and wall thickness of the tubing being inspected. These will be determined by the lead data analyst and documented on Attachment A, Customer Specific Data Analysis Requirements. No Field Change Notice (FCN) is required for additions or deletions to Attachment A. The C-E ET Level III will complete and sign along with the customer's representative signature indicating concurrence.
NOTE: As the work progresses Attachment A's shall be completed as required.
- 6.3 If the Analyst determines that a condition exists that precludes accurate data analysis, the analyst will submit a list of tubes that have been affected by this condition and those tubes must be retested.
- 6.4 Interpretation of test results shall be conducted by certified Eddy Current Data Analysts. Test results are interpreted using curves generated from information obtained by passing a test probe thru a calibration standard containing known, machined, discontinuities ranging from 100% thru wall to 20% thru wall from the O.D. or as required. Typical calibration standards are shown in Figures 2 and 3. The interpretation curves may be computer generated or produced by hand drawing relating the phase angle degrees vs. depth of penetration or relating amplitude to depth of penetration as required.
- 6.5 The data shall be analyzed using any or all the recorded information necessary to determine the nature and severity of all detectable indications, as required.
- 6.6 All indications analyzed will be catagorized using the recommended DDA-4 Notation. These codes are inclusive, but shall not be limited to the listing located in Figure 4.
- 6.7 When the signal of interest is interfered with by a support structure, sludge, dent, noise, or other unwanted responses from the primary or secondary side of the S/G. These indications will be evaluated using the appropriate sizing frequency and mixes as needed.

- 6.8 When the signal of interest is interfered with by a support structure, noise, or other indications, one of the following techniques may be utilized to improve the accuracy of classification and sizing.

6.8.1 Other frequencies

6.8.2 Mixes

6.8.3 Special probes

6.8.3.1 Rotating Eddy Current Probes

6.8.3.2 Magnetic Bias Probes

6.8.3.3 8 x 1 Probes

6.8.3.4 UT Probes

6.8.3.5 D Coils or Segment Bobbin Coil Probes

6.8.3.6 Other

7.0 SIGNAL FORMATION

The direction of the initial signal formation supplies important information about the indication type to the data analyst. Signal formation may be determined by strip chart recordings or by CRT display. Signal phase must be set to a known standard prior to initiation of the data analysis.

- 7.1 The indication shall normally represent tube wall degradation if the evaluated signal begins down (negative) first assuming the signal phase of a known flaw in the calibration standard has been adjusted to form in a downward (negative) direction first.
- 7.2 The indication shall normally represent no degradation of tube wall if the evaluated signal begins up (positive) first assuming the signal phase of a known flaw in the calibration standard has been adjusted to form downward (negative) direction first.
- 7.3 The data analyst shall be cognizant of the fact that a real flaw will have appropriate phase rotation at various frequencies.

8.0 PHASE ANGLE MEASUREMENTS

- 8.1 All phase angle measurements will be compared to the relevant calibration curve to determine percent through wall, utilizing a 3 point fit curve. This curve shall be constructed utilizing the As-Built dimension of the calibration standard and actual phase angle or amplitude data obtain from passing the test probe through the calibration standard. (See Figure 5 for a Typical Curve). The 4.1 curve supplied with the DDA-4 Data Analysis Software will only be utilized if specified in the Customer Specific Data Analysis Requirements.

- 8.2 Phase angle of an indication must be determined by the proper selection of angle points.
- 8.3 Indications that return to calibration point (null point) and have a definite straight line transition between peaks shall be called from straight line peaks. Figure 6.
- 8.4 Any indication that deviates from the calibration point (null point) shall be called from amplitude peak to peak points. Figure 6.
- 8.5 The lower the frequency the more the signal penetration, but the smaller the phase separation. Therefore, the lower frequencies are mainly used for detection not sizing. Figure 7 shows phase separation from 100 KHZ to 400 KHZ. Low frequencies may be used for sludge detection.

9.0 AXIAL POSITION LOCATION:

All indication representing tube wall degradation shall be recorded with reference to a known structure, i.e., tube support plates, tubesheets, anti-vibration bars, vertical straps.

- 9.1 Determine from as-built drawing, (preferred) design drawings or customer supplied information the actual distance between support members.
- 9.2 Calibrate the DDA-4 axial position indicator as described in the System Operating Guideline.
- 9.3 TSP (Tube Support Plate) Reference locations shall be conducted using the center of the support as the zero (0) reference point.
- 9.4 Figures 8 through 10 are examples of typical plant layout, S/G sectional views and tube sheet maps. The customer will supply the As-Built drawings required for the Data Analysis.

10.0 DDA-4 FORMAT INFORMATION

All information pertaining to DDA-4 final report format will be typically described below.

- 10.1 The data disc identification will be typically entered as shown in Figure 11.
- 10.2 The DDA-4 final report headings shall be typically entered as shown in Figure 12.

10.3 All notation information of tubes shall be entered in the % column of the final report. Any tube requiring retesting shall contain the letter "R" as the first letter of the three letter code entered in the % TWD column on the DDA-4 Report as shown in Figure 4.

10.4 Data analyst shall enter in the extent tested column of DDA-4 final report format, the area of the tube actually tested to the nearest support member actually recorded on the tape. The order of the extent tested column is determined by the direction and extent of the data recording during the data acquisition. The first S/G member noted by the data analyst will be identified first on the extent tested column. The last S/G member noted by the data analyst will be identified second in the extent tested column (Typically HTE or CTE, Hot or Cold Tube End).

EXAMPLE: A tube being tested from the hot leg to the cold leg 7th support to the hot leg tube end shall be entered as C07-HTE.

10.5 When the DDA-4 Final Report is completed the data analyst will sign the DDA-4 report (See Figure 12) and initial the Eddy Current Data Sheet (See Figure 13).

11.0 RE-EXAMINATIONS:

All tubes that require re-examination as a direct result of the evaluation of the data shall be identified by the data analyst. The data analyst is responsible for supplying the Row/Column number and an explanation for why the re-examination is requested.

12.0 CONFIRMATION OF PLUGGABLE INDICATION:

Confirmation of tubes identified for removal from service are usually conducted after completion of the entire eddy current examination. The intent of this confirmation examination is to verify the indication exist and the data is repeatable in the tube identified to be removed from service.

12.1 A normal rule of thumb for accomplishing the confirmation is to supply the data acquisition personnel with oscillographs of the pluggable indications for visual verification. The data generated is normally recorded on magnetic tape but is only required at the direct request of customer. If the data is recorded and the indication is verified as being correct the data analyst shall enter the DDA-4 code of "PID" into the data base.

12.2 In the event that the "Positive Identification" examination does not confirm the tube location, resolution is required. Upon completion of the resolution process the correct tube number shall be noted and all previous data shall be corrected accordingly.

13.0 DATA CONTROL:

The lead Data Analyst shall be responsible for Data Control of the magnetic tape, DDA-4 oscillographs, DDA-4 printouts, floppy disk in proper inventory of such items once they are in his possession. These items shall be turned over to the customer upon completion of the examinations. Data control shall be in compliance with Procedure ROB-410-006, titled "PROCEDURE FOR THE CONTROL OF EDDY CURRENT EXAMINATION DATA FOR THE PERSONAL COMPUTER(PC) DATA BASE SYSTEM".

14.0 RECORDING CRITERIA:

All indications evaluated to be one of the items identified in Figure 4, recommended DDA-4 notations shall be recorded by the appropriate method. Customer specific recording requirements shall supercede this procedure.


15.0 REPORTING CRITERIA:

All reportable indications shall be reported to the customer on a regular basis. The final report of the inspection results supplied to the customer will contain the following at a minimum. Customer reporting requirements shall supercede this procedure.

15.1 Tube wall degradations of 20% through wall or greater shall be reported.

15.2 All detectable tube dents known to obstruct probe passage shall be reported.

15.3 Any additional condition(s) or abnormalities that the Data Analyst deems necessary to report shall be reported.



EXHIBIT





FIGURE 1
TYPICAL EQUIPMENT INTERCONNECT SCHEMATIC

PROCEDURE: ROB-410-005

REVISION: 0


PAGE: 11 OF 23



EXHIBIT

FIGURE 2
TYPICAL ASME CALIBRATION STANDARD

FLAW	THROUGHWALL HOLE	OD GROOVE	OD GROOVE	CS RING	4 x EDM ID NOTCHES	ID GROOVE	4 x EDM ID NOTCHES
LENGTH (IN.)	.052	1/16	1/8		.050	.050	.050
DEPTH (% T.V.)	100%	40%	20%		20%	20%	40%
MEASURED DEPTH (IN.)	✓	.021	.059		.011 .011 .010 .011	.010	.021 .020 .020 .019



TUBE MATERIAL: Inconel 600
 NOMINAL OD: 7/8 inch
 NOMINAL THROUGHWALL: .050 inch
 HEAT NUMBER: N1 2742
 CAL. STANDARD SER. NUMBER: MAP-004

CS RING OD: 1.250 inches
 CS RING ID: .890 inch
 CS RING LENGTH: .750 inch

CALIBRATION STANDARD FOR MULTI-ARRAY EDDY CURRENT PROBES

EXHIBIT

FIGURE 3
 TYPICAL MULTI-PURPOSE CALIBRATION STANDARD

NOTATION


BLANK
DS
DNT
PV
IDV
ND
ADR
SPN
M## (Insert %TWD)
I## (Insert %TWD)
OBS
DTS
NT
APT
UDS
BLG
FDS
DSS
PLG
INF
PID
CU
SLG
HT
NHT
HTM
SHT
POP
1PT
2PT
1ST
2ST
RDS
RTI
RPV
RDS
RBD
RTP
RFX
RPS
RPI
RTO
RCU

DESCRIPTION

NO INDICATION
DISTORTED SIGNAL
DENT
PERMEABILITY VARIATION
ID VARIATION
NO DATA
ABSOLUTE DRIFT
INDICATES SPAN OF LOCATION RANGES
INDICATES MULTIPLE INDICATIONS
INDICATES ID FLAW
OBSTRUCTED
DISTORTED TUBE SHEET SIGNAL
NO TEST
ABSOLUTE POSITIVE TRACE
UNIDENTIFIED DISTORTED SIGNAL
BULGE
FREESPAN DISTORTED SIGNAL
DISTORTED STRAP SIGNAL/SUPPORT
PLUG
INDICATION NOT FOUND
POSITIVE IDENTIFICATION
COPPER
SLUDGE
HEAT TREATED
NO HEAT TREATMENT
MARGINAL HEAT TREATMENT
STRAIGHT LEG HEAT TREATMENT
POP-UP HEAT TREATMENT
ROW 1 POSITIVE TRACE
ROW 2 POSITIVE TRACE
ROW 1 SUSPECTED TRACE
ROW 2 SUSPECTED TRACE
RETEST - DISTORTED SIGNAL
RETEST - INCOMPLETE
RETEST - PERMEABILITY VARIATION
RETEST - DISTORTED SIGNAL
RETEST - BAD DATA
RETEST - TEMPLATE PLUG
RETEST - FIXTURE
RETEST - POSITIVE TRACE
RETEST - POSITIVE INDICATION
RETEST - OBSTRUCTION
RETEST - COPPER

EXHIBIT

FIGURE 4
LIST OF APPROVED DDA-4 NOTATIONS



EXHIBIT






FIGURE 5
 TYPICAL 3 POINT FIT CURVE AND MACHINED FLAW RESPONSES




EXHIBIT

FIGURE 6
PHASE ANGLE MEASUREMENTS

EXHIBIT



THE HIGHER THE FREQUENCY, THE WIDER THE PHASE SEPARATION
TYPICAL ASME CALIBRATION STANDARD RESPONSES




FREQUENTLY OBSERVED SIGNAL RESPONSES FROM STEAM GENERATOR
MEMBERS AND DAMAGE MECHANISMS SIGNALS ARE TYPICAL AND NOT
INTENDED TO BE ALL INCLUSIVE.

FIGURE 7
PHASE SEPARATION AND SIGNAL RESPONSE

STEAM GENERATOR

"A"



STEAM GENERATOR


"C"

STEAM GENERATOR

"B"

EXHIBIT

FIGURE 8
TYPICAL 3 LOOP PLANT LAYOUT



EXHIBIT

FIGURE 9
TYPICAL W SERIES 44 S/G CROSS SECTIONAL VIEW

EXHIBIT




FIGURE 10
TYPICAL W MODEL 44 S/G TUBESHEET MAP

EXHIBIT

INMAC PLUS		OLE
Recorded No. 98917		
DS, DO Sch Sector		
A002209267		
① EXAMPLE:		
PLANT NAME		UNIT
S/G #		LEG
REEL #		DATA DISC #
DATE		




FIGURE 11
TYPICAL FORMAT FOR DATA DISC IDENTIFICATION

PLANT				UNIT#	S/G	LEG	REEL	TO	REEL	DATE
TVA/SQNP DD3H08				1	3	HOT	3H08		3H08	02/17/87
SG	ROW	COL	VOLTS	DEG	Z	CH#	LOCATION			EXTENT
						PRO	Z03F6578 REEL #3H08 LYNCH DE OPER: KEMP LA STD: MAP-001			LIIA 02/17/87 LI 02/17/87
31	2	83								C07-H06
31	2	84								C07-H06
31	1	84	30.34	7	1ST	1	C07	+	4.3	C07-H06
			82.57	5	1ST	5	C07	+	4.3	C07-H06
			149.2	359	1ST	9	C07	+	4.3	C07-H06
			205.5	357	1ST	13	C07	+	4.3	C07-H06
31	1	85								C07-H06
31	2	85								C07-H06
31	2	86								C07-H06
31	1	86								C07-H06
31	1	87								C07-H06
31	2	87								C07-H06
						NT	NO HEAT TREATMENT			
							OPER: GRIGSBY JC			LII 02/17/87
31	2	88								C07-H06
31	1	88								C07-H06
31	1	89								C07-H06
31	2	89								C07-H06
31	2	90								C07-H06
31	1	90								C07-H06
31	1	91								C07-H06
31	2	91								C07-H06
31	2	92								C07-H06
31	1	92								C07-H06
31	1	93								C07-H06
31	2	93								C07-H06
31	2	94								C07-H06
31	1	94								C07-H06
							END REEL #3H08 DD-08			
EXHIBIT										
PAGE 1 OF 1				EVALUATOR <i>[Signature]</i>				LEVEL <i>[Signature]</i>		

FIGURE 12
 TYPICAL DDA-4 FINAL REPORT FORMAT

TYPICAL EDDY CURRENT DATA SHEET

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: _____ PLANT/UNIT: _____ SG # _____
PROBE: _____ CAL. STD.: _____ EXTENT TESTED: _____
PROCEDURE: _____ LEG: _____
FREQUENCY: _____ REEL NO.: _____
ECT DESCRIPTION: _____

TEST DATE: _____

ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*

EXHIBIT

Shift Supervisor: _____ Data Controller: _____ Date: _____

FIGURE 13

PAGE: 23 OF 23

**CUSTOMER REPRESENTATIVE CONCURRENCE/
DATE**

ATTACHMENT A
DATA SHEET DOCUMENTING
CUSTOMER SPECIFIC DATA ANALYSIS REQUIREMENTS

APR 17 1987

CONTROLLED DOCUMENTS

H. B. ROBINSON PLANT

1987 UNIT 2 REFUELING OUTAGE

NSSS - WORK AUTHORIZATION ZS60010001

COMBUSTION ENGINEERING PROCEDURE

PROCEDURE FOR CONTROL OF EDDY CURRENT

TITLE: EXAMINATION DATA FOR USING THE
PERSONAL COMPUTER (PC) BASED DATA SYSTEM.

No: ROB-410-006.

REVISION NO: 0

EFFECTIVE DATE: 4-16-87

APPROVED BY:

S.W. FARMER: S.W. Farmer

Plant Group: Tech. Support

Date: 4/15/87

Ray Z Lynch

Onsite QA/QC

Date: 4-16-87

Ryan A. Howard

Outage Management

Date: 4-16-87

INFORMATION

PROCEDURE FOR CONTROL OF EDDY CURRENT
EXAMINATION DATA FOR USING THE
PERSONAL COMPUTER (PC) BASED DATA SYSTEM

H.B. ROBINSON


UNIT TWO

PROCEDURE NO.

ROB-410-006

EXAMINATION SERVICES AND PRODUCTS
OUTAGE SERVICES DEPARTMENT
NUCLEAR POWER SYSTEMS
COMBUSTION ENGINEERING, INC.
WINDSOR, CONNECTICUT
CHATTANOOGA, TENNESSEE - SAN JOSE, CALIFORNIA

PREPARED BY:  DATE: 4-6-87

APPROVED BY:  DATE: 4/6/87
E.T. LEVEL III

APPROVED BY:  DATE: 4/6/87
Q.A. ENGINEER

APPROVED BY:  DATE: 4-6-87
SUPERVISOR, EXAMINATION SERVICES & PRODUCTS

ORIGINAL ISSUE DATE: April 3, 1987 REVISION: 0

DATE: N/A

TABLE OF CONTENTS

SECTION

- 1.0 OBJECTIVE
- 2.0 SCOPE
- 3.0 REFERENCES
- 4.0 EDDY CURRENT DATA SHEETS
- 5.0 EDDY CURRENT DATA SHEET FLOW CHART
- 6.0 PC DATA BASE
- 7.0 RECORDING
- 8.0 REPORTING

- FIGURE 1 TYPICAL EDDY CURRENT DATA SHEET
- FIGURE 2 TYPICAL DDA-4 DATA ANALYSIS REPORT FORM
- FIGURE 3 TYPICAL FLOW CHART FOR DATA CONTROL

1.0 OBJECTIVE

This procedure will provide instructions for the control of data pertaining to eddy current examinations of steam generator and other heat exchanger tubing. These instructions encompass requirements and other controls to be followed during the:

- planning of tubing examinations.
- examination of tubing.
- analysis of examination results.
- reporting of examination results.

2.0 SCOPE

This procedure shall be used for the control of data pertaining to eddy current tube degradation testing (dent, defect, sludge, etc.) only. Appropriate sections of this procedure may be implemented by the Project Engineer or Shift Supervisor for control of other eddy current data such as from profilometry testing. In all cases, the actual eddy current examination testing shall be in accordance with approved eddy current examination procedures.

3.0 REFERENCES

- 3.1 Combustion Engineering, Inc. Power Systems Group Nuclear, Field QA Manual.
- 3.2 Combustion Engineering, Inc. Nuclear Quality Assurance Instruction Manual.
- 3.3 Combustion Engineering, Inc. Power Systems Group, Operating Procedures Manual.
- 3.4 Examination procedures that reference the Procedure for Control of Eddy Current Examination Data

4.0 EDDY CURRENT DATA SHEETS

Eddy Current Data Sheets, Figure 1, labeled "Combustion Engineering Eddy Current Data Sheet" will be utilized to detail the examination performed. The Project Leader will be responsible to supply the data controller with the tube list identifying the inspections to be performed as received from the customer.

4.1 Explanation of the Eddy Current Data Sheets contents

The Eddy Current Data Control Sheet shall contain the following information:

- 4.1.1 Site/Unit: (e.g., Millstone Unit 2)
- 4.1.2 Component/Side: (e.g., Steam Generator 1)
- 4.1.3 Examination Type: (e.g., defect, sludge)
- 4.1.4 Examination Frequency: (e.g., 400 KHz)
- 4.1.5 Examination Procedure: (appropriate number and revision)
- 4.1.6 Probe Type/Size: (e.g., 540 SF)
- 4.1.7 Extent of Test: (e.g., full length)
- 4.1.8 Data Set: (appropriate identification)
- 4.1.9 Page Number: (appropriate page number)
- 4.1.10 Tubes to Be Tested: (e.g., Line 1/Row 1)
- 4.1.11 Examination Date: (appropriate date)
- 4.1.12 Tested Space: (for each tube identified, initialed by operator after examination)
- 4.1.13 Analyzed Space: (for each tube identified, initialized by analyst after evaluating data)
- 4.1.14 Comments: (e.g., Start Tape 1, Template Plug, etc.) As required.
- 4.1.15 Data Controller: (to be signed after verification of all data on page.)

4.2 Data Controller Responsibility

The Data Controller is responsible for completing paragraphs 4.1.1 through 4.1.10.

4.3 Shift Supervisor Responsibility

The Shift Supervisor in charge of the ET examination operations will be responsible for supplying the Eddy Current Data Sheets to the ET operations station(s). The Shift Supervisor will also be responsible for assuring that the ET Operator is performing the examination according to procedure. The shift supervisor will check each data sheet for completeness, initial and date the appropriate blanks on the bottom of the Eddy Current Data Sheet(s).

4.4 ET Operator Responsibility

The ET Operator will be responsible for initialing each tube after it has been examined in the column marked "TESTED". In addition, the ET Operator will also identify each tube for which a position verification is completed in accordance with the appropriate ET Data Acquisition procedure. At a minimum, the Reel No. will be identified for the first and last tube on each reel and at the top of each Eddy Current Data Sheet in the appropriate blank. If any tube in the program is not examined, the ET Operator should write "NO TEST" and identify the apparent reason (e.g., tube plugged, etc.) in the column.

4.5 Data Controller Responsibility (Before Analysis)

The Eddy Current Data Sheets along with the corresponding magnetic tape and strip chart data (if used) are given to the Data Controller. The Data Controller does NOT initial the Data Control Sheet at this time. The magnetic tapes, strip chart data (if used) and Data Control Sheets are then given to the Data Analyst.

4.6 Data Analyst Responsibility

The Data Analyst reviews all the examination data and records the location and percent of wall or type (e.g., dent) for each indication on a DDA-4 (Digital Data Analysis System) Final Report Form, figure 2.

4.7 Data Controller Responsibility (After Analysis)

After completion of analysis, the magnetic tapes, strip chart data (if used), Eddy Current Data Sheets and DDA-4 Data Analysis Report Sheets, and floppy disc are re- turned to the Data Controller. The Data Controller reviews the Eddy Current Data Sheets and DDA-4 Data Analysis Report Sheet returned from the Data Analyst. The Controller initials each Eddy Current Data Sheet after ascertaining that all information on the sheet is complete.

The Data Controller checks the tested and analyzed columns for proper completeness and initial by both the ET Operator and Data Analyst.

The Eddy Current Data Sheets will be used to document who conducted the examinations and analysis. The DDA-4 Data Analysis Report Sheets will be used to document the results of the examinations and determine if additional examinations will be required.. The Eddy Current Data Sheets, DDA-4 Data Analysis Report Sheets, floppy disk, magnetic tapes and strip chart data (if used) will be provided to the customer representative. A copy of the Eddy Current Data Sheet(s) and DDA-4 Data Analysis Report Sheet(s) will be retained by the Data Controller as a permanent record of the examination.

4.8 Secondary Combustion Engineering Data Analysis (When Required)

If independant data analysis is to be performed, the Data Controller will provide to the second analyst the magnetic tapes, strip chart data (if used) and copies of the Eddy Current Data Sheets, identifying all tubes to be reviewed. The independant analyst will provide analysis results in accordance with Section 4.6.

After completion of independant data analysis, the magnetic tapes, strip chart data (if used), Eddy Current Data Sheets and DDA-4 Data Analysis Report Sheets, and floppy disk are returned to the Data Controller.

The Data Controller compares the two sets of results. The first analysis is considered as final unless: a discrepancy of > 10 percent exists between the primary and secondary data analysis results. In this case, a Level III review shall be required and the result would be considered final. All conflicting calls at the 47 percent recording level (one call above 47% and one call below 47%) shall be evaluated by the Level III. After resolution of any discrepancies by the Level III, the Data Controller will correct the PC Data Base to reflect the final results for the examinations.

5.0 EDDY CURRENT DATA SHEET FLOW CHART

A Flow Chart for the Eddy Current Data Sheet is shown in Figure 3.

6.0 PC DATA BASE

The DDA-4 Report disk shall be turned over to the Data Controller for both the primary and secondary analysis when applicable. The primary data analysis shall be loaded into the PC Data Base System.

NOTE: Care should be exercised to ensure that the final results from the Level III data resolutions as described in Para. 4.8 are entered into the data base.

7.0 RECORDING

All information recorded by the data analyst onto the DDA-4 floppy disk is entered and stored on the PC Data Base System. This information can then be utilized to supply the customer with reports about the examinations as requested.

8.0 REPORTING

The reporting capability of the PC Data Base System are almost unlimited. The actual reports supplied are tailored to meet the specific customers request. Typical reports supplied to the customer on a daily basis include the following:

8.1 Total number of tubes tested/generator

8.2 Total number of tubes analyzed/generator

8.3 Tube number and locations of indications equal to or greater than 20% but less than 47%.

8.4 Tube numbers and locations of indications equal to or greater than 47%. (H.B. Robinson plugging limit is 47%).

COMBUSTION ENGINEERING EDDY CURRENT DATA SHEET

OWNER: _____ PLANT/UNIT: _____ SG # _____
 PROBE: _____ CAL. STD.: _____ EXTENT TESTED: _____
 PROCEDURE: _____ LEG: _____
 FREQUENCY: _____ REEL NO.: _____
 ECT DESCRIPTION: _____

TEST DATE: _____
 ISIS-ID ROW COL DATA SET TESTED ANALYZED INDEX COMMENTS

*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*
*	*	*	*	*

EXHIBIT

Shift Supervisor: _____ Data Controller: _____ Date: _____

FIGURE 1
 TYPICAL EDDY CURRENT DATA SHEET

PLANT			UNIT#	S/G	LEG	REEL	TO	REEL	DATE
TVA/SQNP DD3H08			1	3	HOT	3H08		3H08	02/17/87
SG	ROW	COL	VOLTS	DEG	Z	CH#	LOCATION		EXTENT
PRO						Z03F6578			
						REEL #3H08			
						LYNCH DE		LIIA	02/17/87
						OPER: KEMP LA		LI	02/17/87
						STD: MAP-001			
31	2	83							C07-H06
31	2	84							C07-H06
31	1	84	30.34	7	1ST	1	C07	+	4.3
			82.57	5	1ST	5	C07	+	4.3
			149.2	359	1ST	9	C07	+	4.3
			205.5	357	1ST	13	C07	+	4.3
31	1	85							C07-H06
31	2	85							C07-H06
31	2	86							C07-H06
31	1	86			NT		NO HEAT TREATMENT		C07-H06
31	1	87							C07-H06
31	2	87							C07-H06
						OPER: GRIGSBY JC		LII	02/17/87
31	2	88							C07-H06
31	1	88							C07-H06
31	1	89							C07-H06
31	2	89							C07-H06
31	2	90							C07-H06
31	1	90							C07-H06
31	1	91							C07-H06
31	2	91							C07-H06
31	2	92							C07-H06
31	1	92							C07-H06
31	1	93							C07-H06
31	2	93							C07-H06
31	2	94							C07-H06
31	1	94							C07-H06
						END REEL #3H08 DD-08			
EXHIBIT									
PAGE 1 OF 1			EVALUATOR <i>[Signature]</i>				LEVEL <i>[Signature]</i>		

FIGURE 2
 TYPICAL DDA-4 DATA ANALYSIS REPORT SHEET




FIGURE 3
 TYPICAL FLOW CHART FOR DATA CONTROL

CONTROLLED DOCUMENTS

APR 17 1987

H. B. ROBINSON PLANT

1987 UNIT 2 REFUELING OUTAGE

NSSS - WORK AUTHORIZATION ZS60010001

COMBUSTION ENGINEERING PROCEDURE

TITLE: PROCEDURE FOR THE INSTALLATION AND REMOVAL
OF TEMPORARY NOZZLE COVERS

NO: ROB-410-008

REVISION NO: 0

EFFECTIVE DATE: 4-16-87

APPROVED BY:

S.W. FARMER: S.W. Farmer
Plant Group: Tech. Support

Date: 4/15/87

Don J. Lynch
Onsite QA/QC

Date: 4/16/87

Byron A. Howard
Outage Management

Date: 4-16-87

INFORMATION

PROCEDURE FOR THE INSTALLATION AND REMOVAL
OF TEMPORARY NOZZLE COVERS

H.B. ROBINSON

UNIT TWO

PROCEDURE NO.

ROB-410-008

EXAMINATION SERVICES AND PRODUCTS
OUTAGE SERVICES DEPARTMENT
NUCLEAR POWER SYSTEMS
COMBUSTION ENGINEERING, INC.
WINDSOR, CONNECTICUT
CHATTANOOGA, TENNESSEE - SAN JOSE, CALIFORNIA

PREPARED BY: John E Reich DATE: 4/6/87

APPROVED BY: Darrell D. Welser DATE: 4/6/87
E.T. Level III

APPROVED BY: James A. Ford DATE: 4/6/87
Q.A. Engineer

APPROVED BY: Ray N. Brown DATE: 4-6-87
Supervisor, Examination Services & Products

ORIGINAL ISSUE DATE: April 3, 1987 REVISION: 0

DATE: N/A

TABLE OF CONTENTS

SECTION

TITLE

1.0

OBJECTIVE

2.0

REFERENCES

3.0

PERSONNEL REQUIREMENTS

4.0

PRECAUTIONS AND PREREQUISITIES

5.0

EQUIPMENT

6.0

INSTALLATION OF NOZZLE COVERS

7.0

CLEANLINESS VERIFICATION

8.0

NOZZLE COVER REMOVAL

1.0 OBJECTIVE

This procedure will establish a set of guidelines to be utilized by the nozzle cover worker with the intent of providing a safe and consistent method for installing and removing nozzle covers in the channel heads of the steam generators.

NOTE: Basic rule of thumb is that the nozzle cover is the first item into the channel head and the last item removed from the channel head.

2.0 REFERENCES

- 2.1 Combustion Engineering, Inc. Power Systems Group Nuclear, Field QA Manual.
- 2.2 Combustion Engineering, Inc. Nuclear Quality Assurance Instruction Manual.
- 2.3 Combustion Engineering, Inc. Power Systems Group, Operating Procedures Manual.

3.0 PERSONNEL REQUIREMENTS

The installation personnel will have received documented training and mock-up practice prior to starting the installation.

4.0 PRECAUTIONS AND PREREQUISITIES

- 4.1 It is expected that very high levels of radiation may be encountered inside and adjacent to the primary head of the steam generators. Utmost care shall be taken in the setup to minimize personnel exposure to ionizing radiation and radioactive contamination.
- 4.2 Personnel engaged in the nozzle cover installation shall be indoctrinated in the radiation protection rules, guidelines, protective clothing and equipment requirements in effect at the plant site as required.
- 4.3 The steam generator shall be open on the primary side dried and ventilated in such a manner as to provide proper temperature and humidity for personnel safety and comfort to prevent head and moisture damage to equipment.

- 4.4 The secondary side of the steam generator shall be cooled down to the extent that the temperature of the tubes and tube sheet are 120 deg. F or less.
- 4.5 Provisions must be made for personnel and equipment entry into and exit from the steam generator (i.e., ladders, scaffolds or staging, platforms, lighting inside and outside the steam generator, breathing air supply, 120 VAC electricity, etc.).
- 4.6 Health Physics coverage shall be maintained at the steam generator during any personnel entry into the steam generator as required.
- 4.7 A communication system may be setup and operating between the eddy current test instrument operator and the steam generator platform.

5.0 EQUIPMENT

For installation and removal of nozzle covers the following equipment is required.

- 5.1 Nozzle covers - (1) for each leg to be covered.
- 5.2 Rope (lanyard) to tie off covers - (1) for each cover.
- 5.3 Safety light for inside generator.
- 5.4 Installation Pole
- 5.5 Pully and tackle (optional)

6.0 INSTALLATION OF NOZZLE COVERS

- 6.1 Ensure that all equipment is at the work area and is in proper working condition.
- 6.2 Insert a light into the channel head through the manway opening to ensure proper lighting.
- 6.3 Secure one end of a strong lanyard to a safe supporting structure outside the generator. Secure the other end of the lanyard to the handle on the manway cover.

NOTE: This must be done to insure the cover does not fall into the nozzle.

- 6.4 In the folded position insert the cover into the channel head through the manway opening and unfold it before releasing.

6.5 Depending on accessibility around the manway and radiation level, the worker now has one of three installation options for installing the cover. The installation technique must be evaluated and pre-planned prior to starting the installation process.

6.5.1 Utilize a pole to invert the unfolded cover and push it into place over the nozzle.

6.5.2 Utilize a pully and tackle device clamped to the tubesheet from which the cover will be attached to a rope so as to lift the unfolded cover and lower it into place while guiding it with the long handle pole. After nozzle cover is installed, remove pully and tackle and secure rope outside the generator.

6.5.3 Install the cover manually by entering the channel head through the manway opening. This is a generator entry and must be coordinated with Health Physics personnel.

7.0 CLEANLINESS VERIFICATION

The platform worker shall verify that all tools, equipment and debris is removed from the channel head prior to removing the nozzle cover. If any items are in the channel head, they must be removed prior to the nozzle cover removal.

8.0 NOZZLE COVER REMOVAL

8.1 Ensure the lanyard is still securely tied at both ends.

8.2 Using the rope and/or pole, pull the cover to the manway opening.

8.3 Reach through the manway and fold up the cover.

8.4 Pull the folded cover out of the manway.

8.5 Re-verify that nothing has been left in the channel head.

IR-ISI-102
REV. 0

PERSONNEL AND EQUIPMENT CERTIFICATION

EDDY CURRENT

H.B. Robinson Plant

ROY N. BROWN TASK MANAGER

SHIFT LEADERS

J. Reich

T. Bipes

DATA ACQUISITION

R. Witt
M. Brown (Duke)
R. Hancock

GENERATORS

"A"
"B"
"C"

B. Atkinson
B. McKee
M. Teague (Duke)

PLATFORM SUPPORT WORKERS

G. Calhoun
B. Irwin
D. Lynch (Level II A back up)

T. Southerland
D. Key
M. Klatt (Level
II backup)

DATA ANALYSIS

D. Weber
S. Circosta

G. Terning
M. Tierney

To : File
Subj.: JOBSITE QC INDOCTRINATION

DATE: 4-30-87

A Jobsite QC indoctrination session was held (on the dates indicated below) for the 1987 H.B. Robinson refueling outage Steam Generator Eddy-Current Examination and Tube Plugging.

Subjects discussed included :

- A) Organization
- B) Use of procedures
- C) Personnel training/certification requirements
- D) Document Control
- E) Use of owner supplied M&TE.
- F) Use of owner supplied material
- G) QC responsibilities

The personnel attending this session are listed below:

		INITIALS	Date
R. Brown	<i>Ray n Brown</i>	<i>RB</i>	<i>5-4-87</i>
J. Reich	<i>John E Reich</i>	<i>JR</i>	<i>5-2-87</i>
R. Strickland	<i>R. Strickland</i>		
D. Weber	<i>David D. Weber</i>	<i>DW</i>	<i>5-7-87</i>
G. Calhoun	<i>George Calhoun</i>	<i>GC</i>	<i>5-6-87</i>
T. Southerland	<i>T. Southerland</i>	<i>TS</i>	<i>5-7-87</i>
W. Irwin	<i>W. Irwin</i>	<i>WI</i>	<i>5-7-87</i>
R. Price	<i>R. Price</i>		
T. Bipes	<i>Thomas L. Bipes</i>	<i>TB</i>	<i>5-6-87</i>
S. Circosta	<i>Steph A. Circosta</i>	<i>SC</i>	<i>5-6-87</i>
M. Tierney	<i>Mark A. Tierney</i>	<i>MT</i>	<i>5-6-87</i>
G. Terning	<i>G. Terning</i>	<i>GT</i>	<i>5-6-87</i>
D. Lynch	<i>D. Lynch</i>	<i>DL</i>	<i>5-7-87</i>

This fifteen min. session was administered by the writer.

J.F. Sikorski
J.F. Sikorski

Ref: CE cont. #4987

NAME	SIGNATURE	INITIAL
ROY N BROWN	Roy N Brown	Rob
John E. Reich Jr.	John E Reich Jr.	JER
GEORGE B. CALHOUN	George B Calhoun	GBC
Roland M. Witt, Jr	Roland M Witt Jr.	RW
William E. Irwin	William E. Irwin	W.E.I.
Daniel E Lynch	D E Lynch	DEL
Richard W Hancock Jr	Richard W Hancock Jr	RWH
Michael W. Brown	Michael W. Brown	MWB
DARRELL D Weber	Darrell D Weber	DDW
SILVESTRO A. CIRICOSTA	St Ciricosta	SC
MARK G. TIERNEY	Mark G. Tierney	MT
Bryant McKee	Bryant McKee	BM
Michael B. Teague	Michael B Teague	MBT
THOMAS U. BIPES	Thomas U Bipes	TUB
GARY A. Terning	Gary A. Terning	GAT
MARTY J. KLATT	Marty J. Klatt	MJK

SIGNATURE AND INITIAL

LOG

EDDY CURRENT

CERTIFICATIONS

COMBUSTION ENGINEERING, INC.

B. Atkinson	Level II
T. Bipes	Level II
R. Brown	Level II
S. Circosta	Level IIA
R. Hancock	Level II
M. Klatt	Level II
D. Lynch	Level IIA
B. McKee	Level I
J. Reich	Level II
G. Terning	Level IIA
M. Tierney	Level IIA
D. Weber	Level III
R. Witt	Level II

DUKE POWER PERSONNEL

M. Brown	Level II
M. Teague	Level II

CERTIFICATION RECORD

METHOD EDDY CURRENT

NAME: Bruce M. Atkinson

LEVEL: II

SSN/EMP NO: 087-58-2388

CERTIFICATION DATE: 8/25/86

EXPIRATION DATE: 1/16/89

EDUCATION:

Ward Melville High School, Setauket, NY

TRAINING:

Combustion Engineering, Inc. - June 1985 - 40 hours ET Level I

Combustion Engineering, Inc. - January 1986 - 40 hours ET Level II

EXPERIENCE:

Certified and experienced at Combustion Engineering, Inc. as a Level I from July 22, 1985 through August 25, 1986 with experience in field eddy current examinations of steam generator tubing. Experience exceeds ten months.

EXAMINATION RESULTS:

General/Basic 87.5

Specific/Method 74

Practical/Specific 98

Total 259.5 / 3 = 86.5 COMPOSITE SCORE

The above named individual has completed the qualification requirements for certification in the above examination method in accordance with Combustion Engineering procedure
NOAI 2.4 Revision 1

CERTIFIED BY: Charles M. Ashman

POSITION: ET Level III

COMBUSTION ENGINEERING

1 Prospect Hill Road
Office Box 500
Windsor, Connecticut 06095-0500

CERTIFICATION FOR FIELD SERVICES ACTIVITIES

NAME BRUCE ATKINSON

SOCIAL SECURITY NO 087-58-2388

DATE MAR 11 1987

(of Examination)

EYE EXAMINATION

NATURAL

CORRECTED

NEAR VISION - JAEGER

R 8 / L 8 / B 8 /

R 8 / L 8 / B 8 /

FAR VISION - SNELLEN

R 20 / 10 L 20 / 13 B 20 / 10

R 20 / L 20 / B 20 /

COLOR VISION

☒ ISHIHARA 1000

☐ WOOL (Holmgren)

EYE EXAMINATION

ADMINISTERED BY: Smith Kensing

Eye Examination Results

Reviewed & Accepted By: OS Blomquist

NDE Department

* Required to be completed for NDE certification only. Not required for qualification to wear respiratory protection devices.

PHYSICAL EXAMINATION

HEIGHT 72

WEIGHT 239

BLOOD PRESSURE 100/76

SKIN N

EARS N

NECK N

EYES N

HEAD N

HEART N

CHEST N

LUNGS N

PULMONARY FUNCTION TEST: NORMAL ☒ ABNORMAL ☐

This is to certify that this individual has been examined and no evidence has been found of any physical condition which might be aggravated by, or attributed to, occupational exposure to ionizing radiation. This individual has no history or evidence of previous radiation injury and has no history of exceeding the limits of 10 CFR 20.101 and is found to be physically qualified to perform duties involving occupational exposures to ionizing radiation.

This examination has also revealed no indications of aberrant behavior.

This individual has been examined in accordance with NUREG-0041 Section 7.4 and no evidence has been found of any physical or mental conditions in which the use of respiratory protection devices are considered contraindicated.

THE ABOVE INDIVIDUAL IS ☒ IS NOT QUALIFIED FOR WORK INVOLVING RESPIRATORY PROTECTION DEVICES

LIMITATIONS:

CORRECTIVE LENSES 0

DENTURES 0

OTHER 0

Signature of Medical Examiner

DR. EDWARD F. MURPHY

Medical Examiner (Print)

C-E Medical Department
Dept. 6106-1902
1000 Prospect Hill Road
Windsor, CT 06095-0500
(203) 285-3339

Clinic Location

CERTIFICATION RECORD

METHOD EDDY CURRENT

NAME: Thomas U. Bipes

LEVEL: II

SSN/EMP NO: 475-70-3052

CERTIFICATION DATE: 10/1/86

EXPIRATION DATE: 9/17/89

EDUCATION:

Hutchinson High School, Hutchinson, MN

Hutchinson Area Vocational Technical Institute, Hutchinson, MN - Degree in
NDT, 1976

TRAINING:

Hutchinson Vocational Tech. - Aug. 74-June 76 - Two years of college level
courses in eddy current
theory and laboratory
exceeding 150 hours total
training.

EXPERIENCE:

Experienced at Hutchinson Vocational Tech. as an NDT trainer between August
1980 and September 1986 with primary emphasis on teaching eddy current
techniques. Responsible for ET and UT course curriculum and equipment with
minimum 8,000 hours time in classroom and laboratory instruction. Previous
Level II experience in RT, UT, MT, PT and VT at Conam Inspection between
1978 and 1980.

EXAMINATION RESULTS:

General/Basic	<u>95</u>
Specific/Method	<u>90</u>
Practical/Specific	<u>95</u>

: Total 280 / 3 = 93.3 COMPOSITE SCORE
:

The above named individual has completed the qualification requirements for certification in
the above examination method in accordance with Combustion Engineering procedure
NQAI 2.4 Revision 1.

CERTIFIED BY: Henry Labrecque

POSITION: ET Level III

POWER SYSTEMS GROUP
1000 Prospect Hill Road
Post Office Box 500
Windsor, Connecticut 06095-0500

CERTIFICATION FOR FIELD SERVICES ACTIVITIES

NAME Pipes, Thomas U. SOCIAL SECURITY NO 475-76-3052 DATE 9-17-86
(of Examination)

EYE EXAMINATION

NEAR VISION - Jaeger

Acceptable Unacceptable
(completed by NDE Department)

NATURAL: R # 20 L # 20 B # 20 [x] []

CORRECTED: R # N/A L # N/A B # N/A [] N/A []

FAR VISION - Snellen

NATURAL: R 20 L 20 B 20 [x] []

CORRECTED: R 20 L 20 B 20
N/A N/A N/A [] N/A []

COLOR VISION

[x] ISHIHARA [x] []

[] WOOL [] []

EYE EXAMINATION

ADMINISTERED BY:

Charles R. Hartman

TITLE: DN COHN

REVIEWED & ACCEPTED BY:

Darrell D. Weber
(NDE Department)

TITLE: Level III ET

PHYSICAL EXAMINATION

HEIGHT _____ WEIGHT _____ BLOOD PRESSURE _____

SKIN _____ EARS _____ NECK _____ EYES _____

HEAD _____ HEART _____ CHEST _____ LUNGS _____

PULMONARY FUNCTION TEST: NORMAL _____ ABNORMAL _____

This is to certify that this individual has been examined and no evidence has been found of any physical condition which might be aggravated by, or attributed to, occupational exposure to ionizing radiation. This individual has no history or evidence of previous radiation injury and has no history of exceeding the limits of 10 CFR 20.101 and is found to be physically qualified to perform duties involving occupational exposures to ionizing radiation.

This examination has also revealed no indications of aberrant behavior.

This individual has been examined in accordance with NUREG-0041 Section 7.4 and no evidence has been found of any physical or mental conditions in which the use of respiratory protection devices are considered contraindicated.

THE ABOVE INDIVIDUAL IS / IS NOT QUALIFIED FOR WORK INVOLVING RESPIRATORY PROTECTION DEVICES:


LIMITATIONS:

CORRECTIVE LENSES _____ DENTURES _____ OTHER _____

Medical Examiner (Print)

Signature of Medical Examiner

RESUME OF THOMAS U. BIPES
FIELD SERVICE ENGINEER II


Thomas U. Bipes

SUMMARY OF QUALIFICATIONS

Mr. Thomas U. Bipes is responsible for Eddy Current Procedure and Report writing, R&D, Training and Field Testing of new techniques. He has six (6) years experience in training in Eddy Current and Ultrasonics at Hutchinson Tech., and 4 + years of Level II Technician skills in RT, UT, MT, PT and VT. Mr. Bipes has also performed as an Eddy Current Consultant with Air Conditioning Tubing Testing.

PROFESSIONAL EXPERIENCE

Combustion Engineering, Inc. September 1986 to Present
Examination Services & Products

Mr. Bipes is responsible for Eddy Current Examination Support in the Chattanooga Regional Office. He will also perform NDT Examinations in other disciplines on an as required basis.

Hutchinson Vo-Tech Institute 1980 - 1986

Level III NDT Trainer

Mr. Bipes was responsible for training of Level I and II Technicians with primary experience in Eddy Current, Ultrasonics and Acoustic Emission. Mr. Bipes was also responsible for all equipment and curriculum in these areas.

ConAm Inspection Division 1978 - 1980

Level II Technician

Mr. Bipes was responsible for manual testing in RT, UT, MT, PT and Visual Testing in Nuclear Power Stations, Fossil Fuel Plants, Refineries, Pipelines and Lab Applications.

Metils Inc. 1976 - 1978

Level II Technician

Branch Lab Manager - 1978

Mr. Bipes was responsible for Manual Testing in RT, UT, PT and MT in Fossil Fuel Plants, Refineries, Chemical Plants and other Field Applications. Mr. Bipes was promoted to Senior Technician and managed a Field Lab in 1978.

PERSONAL BACKGROUND

Graduate Hutchinson High School

Graduate 2 yr. Degree Nondestructive Testing Technology -
Hutchinson

ASNT Member - Board of Directors Minn. Section - 1985

- Education/Technical Committee - 1983 - 1986

Resume Date: September 1986

EXPERIENCE RECORD

1975 - Visual Inspection of Tube Plug Welds -
Palisades NPS-MI

1976 - 1980 - Level II RT, UT, MT, PT for Testing Labs -
Field Work

1979 - 1980 - Level II Ultrasonic Inspection of Pipe Welds
Quad Cities and Dresden

1980 - 1986 - Designated Level III Trainer at Hutchinson
Area Vo-Tech Inst.

CERTIFICATION RECORD

METHOD EDDY CURRENTNAME: Roy N. BrownLEVEL: IISSN/EMP NO: 353-38-9360CERTIFICATION DATE: January 16, 1986EXPIRATION DATE: January 14, 1989

EDUCATION:

Harrisburg Township High School, Harrisburg, IL

Cambell County Vocational Technical School, Rustburg, VA - Electronics

TRAINING:

Babcock & Wilcox Co., Lynchburg, VA - August 1979 - 24 hours Level I

Babcock & Wilcox Co., Lynchburg, VA - September 1984 - 12 hours ET

Combustion Engineering, Inc. - January 1986 - 32 hours Level II

EXPERIENCE:

Certified at Babcock & Wilcox Co. as a Level I trainee from August 1979 to August 1982 and as a Level I from September 1984 to August 1985 with experience in ET examinations of steam generator tubing.

EXAMINATION RESULTS:

General/Basic 92.5Specific/Method 98Practical/Specific 98Total 288.5 / 3 = 96.2 COMPOSITE SCORE

The above named individual has completed the qualification requirements for certification in the above examination method in accordance with Combustion Engineering procedure NOAI 2.4 Revision 1.

CERTIFIED BY: Charles BohmaPOSITION: ET Level III

EYE EXAMINATION RECORD

NAME: Brown, Roy N. DATE: 10-10-86

☒ JAEGER #1 ☐ JAEGER #2 ☐ ORTHORATER *Reads J1 on Jaeger card with out glasses*
☐ SNELLEN ☐ OTHER _____

Please fill in method if not listed

EXAMINATION RESULTS:

NEAR VISION - Jaeger Acceptable Unacceptable

NATURAL: R # J 20 L # J 20 B # J 20 ☒ []

CORRECTED: R # _____ L # _____ B # _____ [] []

FAR VISION - Snellen

NATURAL: R $\frac{20}{67}$ L $\frac{20}{100}$ B $\frac{20}{100}$ [] ☒

CORRECTED: R $\frac{20}{20}$ L $\frac{20}{20}$ B $\frac{20}{20}$ ☒ []

COLOR VISION

☒ ISHIHARA ☐ A.O.I. ☒ []

☐ OTHER _____

Please fill in color test method if not listed.

CORRECTIVE LENSES OR AIDS ARE REQUIRED WHILE CONDUCTING INSPECTION:

NEAR VISION ☐ YES ☒ NO

FAR VISION ☒ YES ☐ NO

OCT 22 1986

ADMINISTERED BY: Elizabeth B. Cheatham

TITLE: RT-COH

REVIEWED AND ACCEPTED BY: GS Bloomgarden

TITLE: VT III

RESUME OF ROY N. BROWN:
REGIONAL INSPECTION
SERVICE MANAGER

Roy N Brown

Signature

SUMMARY OF QUALIFICATIONS

Mr. Brown is responsible for directing the Southeast Regional office staff of NDE Engineers and Technicians. He has 19 years experience in non-destructive testing on nuclear power plant components both during manufacture and inservice.

PROFESSIONAL EXPERIENCE

Combustion Engineering, Inc. - August 1985 to Present

Power Systems, Nuclear Power Systems

Regional Manager, Inspection Services Southeast Region, for Examination Services and Products Department of Nuclear Field Services

Mr. Brown is responsible for technical and administrative management of a regional service office of NDE engineers and technicians. Mr. Brown's group is responsible for providing a variety of nondestructive examination services to utilities such as eddy current and ultrasonic examinations and analysis.

Babcock & Wilcox Co. - 1966 to 1985

From 1979 to 1985 Mr. Brown was the Inspection Operations Manager for Field Services, responsible for all Field NDE inspections on contracted Inservice Nuclear Power Plants. Duties included managing a staff of about 50 people for reviewing techniques, procedures, operation of automatic reactor vessel examination equipment, remote eddy current and NDE.

From 1975 to 1979 Mr. Brown was a section supervisor in NDE for B & W's Nuclear Manufacturing Shop responsible for three shifts of operation and about 75 personnel. Examinations were conducted on commercial nuclear and navy nuclear components. Certified B&W's Mt. Vernon Works Level III Examiner in UT, MT and PT in February 1979.

From 1969 to 1975 served as a shift supervisor in NDE.

From 1966 to 1969 served as a technician performing UT, RT, MT PT examinations.

PERSONAL BACKGROUND

American Society of Nondestructive Testing
ASNT Level III in Ultrasonic and Radiography. Cert. No.: JM-1015
Harrisburg High School Graduated 1965

TECHNICAL TRAINING

See Attachment A

SITE EXPERIENCE

See Attachment B

ATTACHEMNT A

RESUME OF R. N. BROWN

TRAINING COURSES AND TECHNICAL SCHOOLS

120 hours	Destructive Testing - Metallography	Bethlehem Steel	1965
40 hours	Ultrasonic Inspection	Branson Corporation	1968
40 hours	Radiography	Picker X-Ray Corp.	1969
80 hours	Ultrasonics	Babcock & Wilcox Co.	1969
40 hours	Magnetic Particle and Liquid Penetrant	Babcock & Wilcox Co.	1969
80 hours	Radiography	Eastman-Kodak	1970
40 hours	Krautkramer AVG System	Babcock & Wilcox Co.	1973
80 hours	Geometric Dimensioning & Tolerancing	Babcock & Wilcox Co.	1976
	Basic Principles of Human Relations	Babcock & Wilcox Co.	1970
	Better Methods Training	Babcock & Wilcox Co.	1972
	OSHA Safety Training for Supervisors	Babcock & Wilcox Co.	1976
	Supervisory Skills	Babcock & Wilcox Co.	1978
5.5 hours	Visual Inspection	Babcock & Wilcox Co.	1978
24 hours	Eddy Current	Babcock & Wilcox Co.	1979
4 hours	UT Techniques - IGSCC	Babcock & Wilcox Co.	1980
	EEO Training	Babcock & Wilcox Co.	1981
	Managing for Improved Performance	Babcock & Wilcox Co.	1981
16 hours	Profilometry	Babcock & Wilcox Co.	1981
60 hours	Electronics	Campbell Co.Vo.Tec.	1983
4 hours	Successful Middle Management	Practical Management Associates, Inc.	1983
4 hours	Motivating Today's Employee	Dunn & Bradstreet	1984
4 hours	Appraising for Better Performance	Dunn & Bradstreet	1984
12 hours	Eddy Current	Babcock & Wilcox Co.	1984
24 hours	Level III Basic Refresher Course	ASNT	1985
30 hours	Refresher, Visual Techniques & Procedures	Babcock & Wilcox Co.	1985
40 hours	Eddy Current Classroom and Lab	Combustion Engineering	1986

ATTACHEMNT B

RESUME OF R. N. BROWN

SPECIFIC SITE PARTICIPATION

- o CR-3 UT of CRDM J Weld 1980
- o Oconee I 10 year Reactor Vessel examination 1981
- o Oconee II 10 year Reactor Vessel examination 1981
- o Oconee III 10 year Reactor Vessel examination 1982
- o Conn-Yankee-Eddy Current 1983
- o Beaver Valley Eddy-Current 1983
- o North Anna-Eddy Current 6/84
- o HB Robinson-Eddy Current 9/84
- o Crystal River 3-10 year Reactor Vessel examination 4/85

- o Supervised or performed UT, MT, PT, VIS, and RT 1966
examinations during various stages of manufacture to
on components for over 50 different nuclear units 1979

CERTIFICATION RECORD

METHOD Eddy Current

NAME: Silvestro A. Circosta

LEVEL: IIA

SSN/EMP NO: 026-34-3934

CERTIFICATION DATE: 10/7/85

EXPIRATION DATE: 8/3/87

EDUCATION:

West Side High School, West Springfield, MA

TRAINING:

Combustion Engineering, Inc. - September 1981 - 16 hours Level I
Combustion Engineering, Inc. - December 1981 - 24 hours Level I
Combustion Engineering, Inc. - August 1984 - 40 hours Level II
Zetec, Inc. - March 1985 - 40 hours Level IIA (Data Analyst)

EXPERIENCE:

Experienced and certified at C-E as a Level I trainee from December 1981 through March 1982, as a Level I from March 3, 1982 through December 11, 1984 and as a Level II from December 12, 1984 through October 7, 1985 with experience in steam generator and heat exchanger eddy current examinations.

EXAMINATION RESULTS:

General/Basic 92
Specific/Method 77
Practical/Specific 99

Eddy Current Level IIA
(Data Analyst) Examination
Score: 99%

Total 268 / 3 = 89.3 COMPOSITE SCORE

The above named individual has completed the qualification requirements for certification in the above examination method in accordance with Combustion Engineering procedure
NOAI 2.4 Revision 1.

CERTIFIED BY: Richard S. Maurer

POSITION: ET Level III

COMBUSTION ENGINEERING

POWER SYSTEMS GROUP

1000 Prospect Hill Road

1st Office Box 500

Windsor, Connecticut 06095-0500

CERTIFICATION FOR FIELD SERVICES ACTIVITIES

NAME Sil Circosta SOCIAL SECURITY NO 026-34-3934 DATE JAN 14 1987
(of Examination)

EYE EXAMINATION

NATURAL

CORRECTED

NEAR VISION - JAEGER

R 0 / L 0 / B 0 /

R 0 / L 0 / B 0 /

FAR VISION - SNELLEN

R 20 / 13 L 20 / 13 B 20 / 13

R 20 / L 20 / B 20 /

COLOR VISION

[X] ISHIMARA Normal

[] WOOL (Holmaren)

ADMINISTERED BY: Michael Hanning

For Examination Results
Refer to the following file:
026-34-3934

PHYSICAL EXAMINATION

HEIGHT 67 WEIGHT 178 BLOOD PRESSURE 140/96

SKIN Poorish EARS N NECK N EYES N

HEAD N HEART N CHEST N LUNGS N

PULMONARY FUNCTION TEST: NORMAL ☒ ABNORMAL ☐

This is to certify that this individual has been examined and no evidence has been found of any physical condition which might be aggravated by, or attributed to, occupational exposure to ionizing radiation. This individual has no history or evidence of previous radiation injury and has no history of exceeding the limits of 10 CFR 20.101 and is found to be physically qualified to perform duties involving occupational exposures to ionizing radiation.

This examination has also revealed no indications of aberrant behavior.

This individual has been examined in accordance with NUREG-0041 Section 7.4 and no evidence has been found of any physical or mental conditions in which the use of respiratory protection devices are considered contraindicated.

THE ABOVE INDIVIDUAL IS ~~IS NOT~~ QUALIFIED FOR WORK INVOLVING RESPIRATORY PROTECTION DEVICES:

LIMITATIONS:

CORRECTIVE LENSES 0 DENTURES 0 OTHER 0

Edward F. Murphy

Signature of Medical Examiner

Edward F. Murphy, M.D.

Medical Examiner (Print)

C-E Medical Department
Dept. 6106-1902
1000 Prospect Hill Road
Windsor, CT 06095-0500
(203) 285-3339

Clinic Location

CERTIFICATION RECORD

METHOD EDDY CURRENT

NAME: Richard W. Hancock, Jr.

LEVEL: II

SSN/EMP NO: 048-60-2273

CERTIFICATION DATE: 9/24/86

EXPIRATION DATE: 1/16/89

EDUCATION:

Penney High School, East Hartford, CT

University of Connecticut, Storrs, CT - B.S.M.E. and Materials

TRAINING:

Combustion Engineering, Inc. - June 1985 - 40 Hours Level I

Combustion Engineering, Inc. - January 1986 - 40 Hours Level II

EXPERIENCE:

Certified and experienced as a Level I Trainee from June 1985 through September 1985 and as a Level I from September 1985 through September 1986 with experience in field examinations of steam generators. Total documented experience time exceeds nine months.

EXAMINATION RESULTS:

General/Basic	<u>97.5</u>
Specific/Method	<u>90.0</u>
Practical/Specific	<u>98.0</u>

Total 285.5 / 3 = 95.2 COMPOSITE SCORE

The above named individual has completed the qualification requirements for certification in the above examination method in accordance with Combustion Engineering procedure NOAI 2.4 Revision 1.

CERTIFIED BY: Charles Ashmia

POSITION: ET Level III

INDUSTRIAL ENGINEERING

1000 Prospect Hill Road
Post Office Box 500
Windsor, Connecticut 06095-0500

CERTIFICATION FOR FIELD SERVICES ACTIVITIES

NAME RICHARD HANCOCK SOCIAL SECURITY NO 048-60-2273 DATE MAR 24 1987
(of Examination)

EYE EXAMINATION

	NATURAL			CORRECTED		
NEAR VISION - JAEGER	R <u>1</u>	L <u>1</u>	B <u>1</u>	R <u> </u>	L <u> </u>	B <u> </u>
FAR VISION - SNELLEN	R <u>20/25</u>	L <u>20/50</u>	B <u>20/20</u>	R <u>20</u>	L <u>20</u>	B <u>20</u>

COLOR VISION

☒ ISHIHARA Normal
☐ WOOL (Holmgren)

EYE EXAMINATION
ADMINISTERED BY: Martha Manning RN
Eye Examination Results
Reviewed & Accepted By: OS Bloomquist
NDE Department

* Required to be completed for NDE certification only. Not required for qualification to wear respiratory protection devices.

PHYSICAL EXAMINATION

HEIGHT 70 WEIGHT 147 BLOOD PRESSURE
SKIN Tanned EARS N NECK N EYES N
HEAD N HEART N CHEST N LUNGS N
PULMONARY FUNCTION TEST: NORMAL ☒ ABNORMAL ☐

This is to certify that this individual has been examined and no evidence has been found of any physical condition which might be aggravated by, or attributed to, occupational exposure to ionizing radiation. This individual has no history or evidence of previous radiation injury and has no history of exceeding the limits of 10 CFR 20.101 and is found to be physically qualified to perform duties involving occupational exposures to ionizing radiation.

This examination has also revealed no indications of aberrant behavior.

This individual has been examined in accordance with NUREG-0041 Section 7.4 and no evidence has been found of any physical or mental conditions in which the use of respiratory protection devices are considered contraindicated.

THE ABOVE INDIVIDUAL IS / IS NOT QUALIFIED FOR WORK INVOLVING RESPIRATORY PROTECTION DEVICES:

LIMITATIONS:

CORRECTIVE LENSES 0 DENTURES 0 OTHER 0

Edward F. Murphy
Signature of Medical Examiner

DR. EDWARD F. MURPHY
Medical Examiner (Print)

C-E Medical Department
Dept. 6106-1902
1000 Prospect Hill Road
Windsor, CT 06095-0500
(203) 285-3339

Clinic Location

CERTIFICATION RECORD

METHOD Eddy Current

NAME: Marty J. Klatt

LEVEL: II

SSN/EMP NO: 547-06-9933

CERTIFICATION DATE: 2/28/86

EXPIRATION DATE: 2/21/89

EDUCATION:

Waconia High School, Waconia, Minnesota.

Hutchinson Area Vocational Technical Institute, Hutchinson, MN - courses

TRAINING:

Hutchinson Vocational Tech. - Fall 1979 - 59 Hours ET

Combustion Engineering, Inc. - February 1986 - 40 Hours ET

EXPERIENCE:

Experienced as an Eddy Current Level II at previous employer, SIFCO Custom Machining from December 1983 through December 1985.

EXAMINATION RESULTS:

General/Basic	<u>100</u>
Specific/Method	<u>100</u>
Practical/Specific	<u>97</u>

Total 297 / 3 = 99 COMPOSITE SCORE

The above named individual has completed the qualification requirements for certification in the above examination method in accordance with Combustion Engineering procedure NOAI 2.4 Revision 1.

CERTIFIED BY: Charles Bohm

POSITION: ET Level III

COMBUSTION ENGINEERING

100 Prospect Hill Road
Post Office Box 500
Windsor, Connecticut 06095-0500

CERTIFICATION FOR FIELD SERVICES ACTIVITIES

NAME Marty Klatt SOCIAL SECURITY NO 547-06-9933 DATE JAN 28 1987
(of Examination)

EYE EXAMINATION

	NATURAL	CORRECTED
NEAR VISION - JAEGER	R # <u>1</u> L # <u>1</u> B # <u>1</u>	R # <u> </u> L # <u> </u> B # <u> </u>
FAR VISION - SNELLEN	R <u>20</u> <u>13</u> L <u>20</u> <u>15</u> B <u>20</u> <u>13</u>	R <u>20</u> L <u>20</u> B <u>20</u>
COLOR VISION		
[X] ISHIHARA <u>Normal</u>		
[] WOOL (Holmgren)		

EYE EXAMINATION
ADMINISTERED BY: M. J. Henning
Eye Examination Results
Reviewed & Accepted By: C. P. McDonald
NDE Department

* Required to be completed for NDE certification only. Not required for qualification to wear respiratory protection devices.

PHYSICAL EXAMINATION

HEIGHT 68 WEIGHT 151 BLOOD PRESSURE 110/64
SKIN N EARS Perforated NECK N EYES N
HEAD N HEART N CHEST N LUNGS N
PULMONARY FUNCTION TEST: NORMAL ☒ ABNORMAL ☐

This is to certify that this individual has been examined and no evidence has been found of any physical condition which might be aggravated by, or attributed to, occupational exposure to ionizing radiation. This individual has no history or evidence of previous radiation injury and has no history of exceeding the limits of 10 CFR 20.101 and is found to be physically qualified to perform duties involving occupational exposures to ionizing radiation.

This examination has also revealed no indications of aberrant behavior.

This individual has been examined in accordance with MUREG-0041 Section 7.4 and no evidence has been found of any physical or mental conditions in which the use of respiratory protection devices are considered contraindicated.

THE ABOVE INDIVIDUAL IS ☒ IS NOT ☐ QUALIFIED FOR WORK INVOLVING RESPIRATORY PROTECTION

LIMITATIONS:

CORRECTIVE LENSES 0 DENTURES 0 OTHER 0

Edward F. Murphy
Signature of Medical Examiner

Edward F. Murphy, M.D.

Medical Examiner (Print)

C-E Medical Department
Dept. 6106-1902
1000 Prospect Hill Road
Windsor, CT 06095-0500
(203) 285-3339

Clinic Location

CERTIFICATION RECORD

METHOD EDDY CURRENT

NAME: Daniel E. Lynch

LEVEL: IIA

SSN/EMP NO: 020-44-0996

CERTIFICATION DATE: 8-26-85

EXPIRATION DATE: 8-03-87

EDUCATION:

Classical High School, Springfield, MA
Holyoke Community College, Holyoke, MA - AA
California State College, California, PA - BA
Springfield Technical Community College, Springfield, MA - AS

TRAINING:

Combustion Engineering, Inc. - December 1981 - 24 hours Level I
Combustion Engineering, Inc. - August 1984 - 40 hours Level II
Zetec, Inc. - June 1985 - 40 hours Level IIA (Data Analyst)

EXPERIENCE:

Experienced and certified at C-E as a Level I trainee from December 1981 through March 1982, as a Level I from March 1982 through August 1984 and as a Level II from August 10, 1984 through August 26, 1985 with experience in steam generator and heat exchanger eddy current examinations.

EXAMINATION RESULTS:

General/Basic	<u>80</u>	Eddy Current Level IIA (Data Analyst)
Specific/Method	<u>78</u>	Examination Score: <u>93%</u>
Practical/Specific	<u>100</u>	
Total	<u>258</u>	

$\frac{258}{3} = 86$ COMPOSITE SCORE

The above named individual has completed the qualification requirements for certification in the above examination method in accordance with Combustion Engineering procedure NOAI 2.4 Revision 1.

CERTIFIED BY: Richard D. Mann

POSITION: ET Level III

COMBUSTION ENGINEERING

POWER SYSTEMS GROUP
1000 Prospect Hill Road
Post Office Box 500
Windsor, Connecticut 06095-0500

CERTIFICATION FOR FIELD SERVICES ACTIVITIES

NAME Daniel Lynch SOCIAL SECURITY NO 020-44-0996 DATE SEP 29 1986
(of Examination)

EYE EXAMINATION

	NATURAL			CORRECTED		
NEAR VISION - JAEGER	R <u>1</u>	L <u>1</u>	B <u>1</u>	R <u> </u>	L <u> </u>	B <u> </u>
FAR VISION - SNELLEN	R <u>20/15</u>	L <u>20/13</u>	B <u>20/10</u>	R <u>20</u>	L <u>20</u>	B <u>20</u>
COLOR VISION						
[<u>✓</u>] ISHIHARA	<u>Normal 1-14</u>			ADMINISTERED BY: <u>E. Cantape</u>		
[<u> </u>] WOOL (Holmaren)	<u> </u>					

Examination Results
Reviewed and Accepted By:
[Signature]
NCE Level 4

PHYSICAL EXAMINATION

HEIGHT 80" WEIGHT 360 BLOOD PRESSURE 138/96

IN N EARS N NECK N EYES N

HEAD N HEART N CHEST N LUNGS N

PULMONARY FUNCTION TEST: NORMAL ✓ ABNORMAL

This is to certify that this individual has been examined and no evidence has been found of any physical condition which might be aggravated by, or attributed to, occupational exposure to ionizing radiation. This individual has no history or evidence of previous radiation injury and has no history of exceeding the limits of 10 CFR 20.101 and is found to be physically qualified to perform duties involving occupational exposures to ionizing radiation.

This examination has also revealed no indications of aberrant behavior.

This individual has been examined in accordance with NUREG-0041 Section 7.4 and no evidence has been found of any physical or mental conditions in which the use of respiratory protection devices are considered contraindicated.

THE ABOVE INDIVIDUAL IS / IS NOT QUALIFIED FOR WORK INVOLVING RESPIRATORY PROTECTION DEVICES:

LIMITATIONS:

CORRECTIVE LENSES 0 DENTURES 0 OTHER 0

[Signature]
Signature of Medical Examiner

Edward F. Murphy, MD

Medical Examiner (Print)

C-E Medical Department
Dept. 6106-1902
1000 Prospect Hill Road
Windsor, CT 06095-0500
(203) 285-3339

Clinic Location

CERTIFICATION RECORD

METHOD EDDY CURRENT

NAME: Bryant McKee

LEVEL: I

SSN/EMP NO: 413-08-2318

CERTIFICATION DATE: 1/13/86

EXPIRATION DATE: 1/10/89

EDUCATION:

Southside Sr. High School, Jackson, TN

Tennessee State University, Nashville, TN - BSME

TRAINING:

Combustion Engineering, Windsor - January 1986 - 40 Hrs. Level I

EXPERIENCE:

Experienced in Eddy Current testing and data collection at C-E
from August through November, 1985.

EXAMINATION RESULTS:

General/Basic	<u>80</u>
Specific/Method	<u>85</u>
Practical/Specific	<u>99</u>

Total 264 / 3 = 88 COMPOSITE SCORE

The above named individual has completed the qualification requirements for certification in
the above examination method in accordance with Combustion Engineering procedure
NOAI 2.4 Revision 1.

CERTIFIED BY: Charles Ashman

POSITION: ET Level III

COMBUSTION ENGINEERING

POWER SYSTEMS GROUP
1000 Prospect Hill Road
Post Office Box 500
Windsor, Connecticut 06095-0500

**CERTIFICATION
FOR
FIELD SERVICES ACTIVITIES**

NAME Bryant McKee SOCIAL SECURITY NO 413-08-2318 DATE AUG 29 1986
(of Examination)

EYE EXAMINATION

	NATURAL			CORRECTED		
NEAR VISION - JAEGER	R # <u>1</u>	L # <u>1</u>	B # <u>1</u>	R # <u> </u>	L # <u> </u>	B # <u> </u>
FAR VISION - SNELLEN	R <u>20</u> <u>13</u>	L <u>20</u> <u>25</u>	B <u>20</u> <u>13</u>	R <u>20</u>	L <u>20</u>	B <u>20</u>
COLOR VISION						
<input checked="" type="checkbox"/> ISHIHARA	<u>Normal</u>					
<input type="checkbox"/> WOOL (Holmgren)	<u> </u>					

ADMINISTERED BY: March Henry Jr**PHYSICAL EXAMINATION**

HEIGHT 71" WEIGHT 179 BLOOD PRESSURE 108/70

SKIN N EARS N NECK N EYES N

HEAD N HEART N CHEST N LUNGS N

PULMONARY FUNCTION TEST: NORMAL ☒ ABNORMAL ☐

This is to certify that this individual has been examined and no evidence has been found of any physical condition which might be aggravated by, or attributed to, occupational exposure to ionizing radiation. This individual has no history or evidence of previous radiation injury and has no history of exceeding the limits of 10 CFR 20.101 and is found to be physically qualified to perform duties involving occupational exposures to ionizing radiation.

This examination has also revealed no indications of aberrant behavior.

This individual has been examined in accordance with NUREG-0041 Section 7.4 and no evidence has been found of any physical or mental conditions in which the use of respiratory protection devices are considered contraindicated.

THE ABOVE INDIVIDUAL IS ☒ IS ~~NOT~~ QUALIFIED FOR WORK INVOLVING RESPIRATORY PROTECTION DEVICES.

LIMITATIONS:

CORRECTIVE LENSES 0 DENTURES 0 OTHER 0

Edward F. Murphy, M.D.
Signature of Medical Examiner

Edward F. Murphy, M.D.

Medical Examiner (Print)

C-E Medical Department
Dept. 6106-1902
1000 Prospect Hill Road
Windsor, CT 06095-0500
(203) 285-3339

Clinic Location

CERTIFICATION RECORD

METHOD EDDY CURRENT

NAME: John E. Reich, Jr.

LEVEL: II

SSN/EMP NO: 306-46-9824

CERTIFICATION DATE: January 16, 1986

EXPIRATION DATE: January 14, 1989

EDUCATION:

Mt. Vernon High School, Mt. Vernon, IN

TRAINING:

Babcock & Wilcox co., Lynchburg, VA - January 1984 - 40 hours Level I

Combustion Engineering, Inc. - January 1986 - 32 hours Level II

EXPERIENCE:

Certified at Babcock & Wilcox Co., as a Level I trainee from February 1984 to May 1984 and as a Level I from May 1984 to January 1986 with experience in ET examinations and data analysis of steam generator tubing.

EXAMINATION RESULTS:

General/Basic 82.5

Specific/Method 80

Practical/Specific 98

Total 260.5 / 3 = 86.8 COMPOSITE SCORE

The above named individual has completed the qualification requirements for certification in the above examination method in accordance with Combustion Engineering procedure
NOAI 2.4 Revision 1

CERTIFIED BY: Charles Ashma

POSITION: ET Level III

POWER SYSTEMS GROUP
 100 Prospect Hill Road
 Post Office Box 500
 Windsor, Connecticut 06095-0500

CERTIFICATION FOR FIELD SERVICES ACTIVITIES

NAME Barth, John E. Jr SOCIAL SECURITY NO 306-46-9924 DATE 12-16-86
 (of Examination)

EYE EXAMINATION

NEAR VISION - Jaeger

Acceptable Unacceptable
 (completed by NDE Department)

NATURAL: R # 20 L # 20 B # 20 [X] []

CORRECTED: R # N/A L # N/A B # N/A [] N/A []

FAR VISION - Snellen

NATURAL: R 20 L 20 B 20 [X] []
17 17 17

CORRECTED: R 20 L 20 B 20 [] N/A []
N/A N/A N/A

COLOR VISION

[X] ISHIHARA [X] []

[] WOOL [] []

EYE EXAMINATION

ADMINISTERED BY:

Philip B. Blum

TITLE: RN COMM.

REVIEWED & ACCEPTED BY:

Daniel D. Weber
 (NDE Department)

TITLE: Level III ET

PHYSICAL EXAMINATION

HEIGHT _____ WEIGHT _____ BLOOD PRESSURE _____

SKIN _____ EARS _____ NECK _____ EYES _____

HEAD _____ HEART _____ CHEST _____ LUNGS _____

PULMONARY FUNCTION TEST: NORMAL _____ ABNORMAL _____

This is to certify that this individual has been examined and no evidence has been found of any physical condition which might be aggravated by, or attributed to, occupational exposure to ionizing radiation. This individual has no history or evidence of previous radiation injury and has no history of exceeding the limits of 10 CFR 20.101 and is found to be physically qualified to perform duties involving occupational exposures to ionizing radiation.

This examination has also revealed no indications of aberrant behavior.

This individual has been examined in accordance with NUREG-0041 Section 7.4 and no evidence has been found of any physical or mental conditions in which the use of respiratory protection devices are considered contraindicated.

THE ABOVE INDIVIDUAL IS / IS NOT QUALIFIED FOR WORK INVOLVING RESPIRATORY PROTECTION DEVICES:

LIMITATIONS:

CORRECTIVE LENSES _____ DENTURES _____ OTHER _____

Medical Examiner (Print)

Signature of Medical Examiner

RESUME OF JOHN E. REICH
SENIOR FIELD ENGINEER

Signature _____

SUMMARY OF QUALIFICATIONS

Mr. Reich is responsible for maintenance and calibration of NDE equipment for the S.E. Regional Office. Mr. Reich has worked and supervised in MT, PT, UT, RT, VT and ET methods for the past 19 years at different levels in both manufacturing and inservice of nuclear power plant components.

PROFESSIONAL EXPERIENCE

Combustion Engineering, Inc. - January 1986 to present

Senior Field Service Engineer

Mr. Reich is assigned to support inservice inspection work as well as equipment maintenance at the S.E. Regional Office. The following shows his past experience record.

Babcock and Wilcox - 1981 - 1986

Worked as the Equipment Maintenance Supervisor for Field Services. Other duties also included support in MT, PT, UT and ET methods.

From 1969 - 1980 Mr. Reich was Shift Supervisor NDE, supervised technicians in the performance of MT, PT, UT, RT and Visual exams on Navy nuclear and commercial nuclear components.

From 1967 - 1969 Mr. Reich was an NDE Technician performing MT, PT, UT on various nuclear components.

General Electric - 1980 - 1981

Mr. Reich worked as Color Lab Technician in Vallox Department.

ATTACHMENT A

RESUME OF J.E. REICH

TRAINING COURSES AND TECHNICAL SCHOOLS

80 hrs. Lab training in Ultrasonic Training of heavy wall pressure vessels and weldments of nuclear reactor vessels	B&W	1972
80 hrs. Eastman-Kodak Company Educational Center	Atlanta, Ga.	1970
60 hrs. Magnetic Particle and Liquid Penetrant courses with the requirements of ASNT-TC1A and NavShips 250-1500-1	B&W	1969
40 hrs. Radiography	Picker X-Ray	1969
40 hrs. Krautkramer ultrasonics equipment with the use of the German AVG flaw size system	B&W	1973
60 hrs. Electronics	Campbell Co. Vo-Tec	1983
40 hrs. Magnetic Particle	B&W	1985
40 hrs. Dye Penetrant	B&W	1985
40 hrs. Eddy Current Classroom and Lab	Combustion Engineering	1986

ATTACHMENT B

RESUME OF J.E. REICH

SPECIFIC SITE PARTICIPATION

Arkansas Nuclear One	1984
North Anna	1984
Oconee	1985
McGuire	1985
Watts Bar	1986
St. Lucie	1986
Sequoyah	1986
Watts Bar	1986
Waterford III	1986
Sequoyah	1987

1967 to 1980

Supervised or performed UT, MT, PT, VIS and RT examinations during various stages of manufacture on components for over 50 different nuclear units.



PERSONAL BACKGROUND

Mt. Vernon High School
Electronic Basis - Campbell County Vo-Tech

TECHNICAL TRAINING

See Attachment A

SITE EXPERIENCE

See Attachment B

CERTIFICATION RECORD

METHOD EDDY CURRENT

NAME: Gary A. Terning

LEVEL: II A

SSN/EMP NO: 471-66-5028

CERTIFICATION DATE: January 16, 1986

EXPIRATION DATE: January 14, 1989

EDUCATION:

Cokato High School, Cokato, MN

Hutchinson Area Vocational Technical School, Hutchinson, MN - AS in NDE

TRAINING:

Hutchinson Vocational Tech. - 1973 - 180 hours in ET Theory and Laboratory
Babcock & Wilcox Co., Copley, OH - August 1970 - 9 hours ET Data Interpretation
Babcock & Wilcox Co., Lynchburg, VA - March 1982 - 24 hours ET
- 1983 - 40 hours ET Data Analysis
- May 1984 - 24 hours ET Data Analysis
EPRI NDE Center, Charlotte, NC - December 1985 - 80 hours Data Analysis
Combustion Engineering, Inc. - January 1986 - 32 hours Level II

EXPERIENCE:

Certified at Babcock & Wilcox Co. as a Level II from February 1976 to February 1979 and from April 1982 to May 1984; and as a Level II A from June 1984 to November 1985 with experience in ET examinations and data analysis of steam generator tubing.

EXAMINATION RESULTS:

General/Basic	<u>87.5</u>	
Specific/Method	<u>95</u>	ET II A Data Analysis
Practical/Specific	<u>97</u>	Test Score <u>90.5%</u>
Total	<u>279.5</u>	<u>3</u> = <u>93.2</u> COMPOSITE SCORE

The above named individual has completed the qualification requirements for certification in the above examination method in accordance with Combustion Engineering procedure NOAI 2.4 Revision 1.

CERTIFIED BY: Charles Ashman

POSITION: ET Level III

COMBUSTION ENGINEERING

POWER SYSTEMS GROUP
000 Prospect Hill Road
Post Office Box 500
Windsor, Connecticut 06095-0500

**CERTIFICATION
FOR
FIELD SERVICES ACTIVITIES**

NAME Termin, Gary SOCIAL SECURITY NO 471-66-5029 DATE 11-18-86
(of Examination)

EYE EXAMINATION**NEAR VISION - Jaeger**

Acceptable Unacceptable
(completed by NDE Department)

NATURAL: R # 20/25 L # 20/25 B # 20/25 [] [X]
CORRECTED: R # 20/20 L # 20/20 B # 20/20 [X] []

FAR VISION - Snellen

NATURAL: R 20/100 L 20/100 B 20/100 [] [X]
CORRECTED: R 20/18 L 20/20 B 20/18 [X] []

COLOR VISION

[X] ISHIHARA [Y] []
[] WOOL [] []

EYE EXAMINATION**ADMINISTERED BY:**

Elizabeth B. Graham

TITLE: EN COHN.

REVIEWED & ACCEPTED BY:

Darrell D. Nelson
(NDE Department)

TITLE: Level III ET

PHYSICAL EXAMINATION

HEIGHT _____ WEIGHT _____ BLOOD PRESSURE _____

SKIN _____ EARS _____ NECK _____ EYES _____

HEAD _____ HEART _____ CHEST _____ LUNGS _____

PULMONARY FUNCTION TEST: NORMAL _____ ABNORMAL _____

This is to certify that this individual has been examined and no evidence has been found of any physical condition which might be aggravated by, or attributed to, occupational exposure to ionizing radiation. This individual has no history or evidence of previous radiation injury and has no history of exceeding the limits of 10 CFR 20.101 and is found to be physically qualified to perform duties involving occupational exposures to ionizing radiation.

This examination has also revealed no indications of aberrant behavior.

This individual has been examined in accordance with NUREG-0041 Section 7.4 and no evidence has been found of any physical or mental conditions in which the use of respiratory protection devices are considered contraindicated.

THE ABOVE INDIVIDUAL IS / IS NOT QUALIFIED FOR WORK INVOLVING RESPIRATORY PROTECTION DEVICES:

LIMITATIONS:

CORRECTIVE LENSES _____ DENTURES _____ OTHER _____

Medical Examiner (Print)

Signature of Medical Examiner

COMBUSTION ENGINEERING

RESUME OF GARY ALLEN TERNING
PRINCIPLE FIELD SERVICE ENGINEER
EXAMINATION SERVICE & PRODUCTS
CHATTANOOGA REGIONAL OFFICE

Gary Allen Tarning
Signature

SUMMARY OF QUALIFICATIONS

Mr. Tarning is responsible for performing and supervising nondestructive testing on balance of plant work at nuclear power plants. He has 12 years experience in areas of ultrasonics, liquid penetrant, magnetic particle, visual, and eddy current testing. Mr. Tarning also has specialized training as a Level IIA analyst in eddy current testing.

PROFESSIONAL EXPERIENCE

Combustion Engineering, Inc. November 1985 to Present
Examination Services and Products

Principle Field Service Engineer, Examination Services & Products,
Nov. 1985 to Present

Mr. Tarning is responsible for performing and supervising nondestructive testing at nuclear power plants. The Chattanooga Regional Office is responsible for the Southeast region of the U.S. contracts to supply personnel and equipment to support nondestructive testing.

Babcock & Wilcox Co., Utility Power Generation Division - 1982 to 1985

Customer Service Engineer, Special Product and Integrated Field
Services.

Mr. Tarning was responsible for preliminary and/or final disposition in the areas of ultrasonics and visual indications to the ASME Code. He also wrote and revised nondestructive procedures to new or improved techniques. Involved in the Automated Reactor Inspection System (ARIS), UT system KB-6000 and analyzed steam generator tubing eddy current data with MIZ 12 and MIZ 18 equipment.

Hutchinson Area Vocational Technical Insitutue - 1980 to 1982

Instructor, Nondestructive Testing Department

Mr. Terning was responsible for instruction to first year students of ultrasonics, liquid penetrant nondestructive techniques. Visual examination was also taught to second year students. Involved in revising curricular, ordering equipment, designing samples and budget reviews.

Stone & Webster Engineering Company - June/July 1980

Technician - Level II Ultrasonics.

Mr. Terning performed ultrasonics on a biological shield wall on a BWR Nuclear System. This involved performing and evaluating the ultrasonic indications.

Babcock & Wilcox Construction Company - 1974-1979

Technical Group - Inservice Inspection Division

Mr. Terning was responsible for training, re-certification, write, review procedures, develop techniques. Certified to Level II in UT, PT, VT, ET and also performed ET analysis on steam generator tubing.

Group Leader - Inservice Inspection Division

Mr. Terning was responsible for completing inservice and baseline nondestructive testing work. Planning and organizing work for technicians, maintaining files and being a liaison for customer to management.

Technician - Inservice Inspection Division

Mr. Terning performed nondestructive testing as a Level II in UT, ET, PT, VT and MT.

PROFESSIONAL AFFILIATIONS

ASNT, American Society for Nondestructive Testing - Member

Technical Publications

"Visual Examination of Recording Criteria", authored, for Visual Examination Training Program - Level I EPRI

"Visual Examination of Bolting", authored, for Visual Examination Training Program - Level I EPRI

"Visual Examination of Bolting", authored, for Visual Examination Training Program - Level II EPRI

PERSONAL BACKGROUND

Associate Degree in Nondestructive Testing, Hutchinson Area Vocational Technical Institute - Hutchinson, Minn. - 1973

Resume Date: January 16, 1986

EXPERIENCE RECORD

- 1985 - ET Analyst - Oconee Unit II, III
UT Level III Reactor Vessel Examinations - Mid-Term Oconee II, III; McGuire I, II; 10-year Exam Reactor Vessel Crystal River Unit III
UT Level III - evaluate indications to ASME Section XI - Acceptance requirements.
R&D in Ultrasonics - Contact vs. Immersion, underclad cracking, IGSCC program; Write procedures
- 1984 - ET Analyst
- Prairie Island Unit 2
- North Anna Unit 1
- Arkansas Nuclear I Unit 1
UT Level III evaluate indications to ASME Section XI Acceptance Requirements
UT Bolt Load Development of Test Data
R&D in Ultrasonics; Write Procedures
- 1983 - ET Analyst
Arkansas Nuclear I Unit 1 100% Examination of 2 steam generators
UT Level III - Evaluate indications to ASME Section XI Acceptance requirements
UT Bolt Load Development of Test Data
R&D in Ultrasonics; Write Procedures
- 1982 - ET Analyst
Oconee Unit II
Arkansas Nuclear I Unit 1
D. C. Cook

Biblis - West Germany
UT Level III - Evaluate indications to ASME Section XI Acceptance requirements
UT Bolt Load Development of Test Data
R&D in Ultrasonics, Penetrants, Visual; Write Procedures

CERTIFICATION RECORD

METHOD EDDY CURRENT

NAME: Mark G. Tierney

LEVEL: IIA

SSN/EMP NO: 041-62-0854

CERTIFICATION DATE: 8-26-85

EXPIRATION DATE: 8-03-87

EDUCATION:

East Catholic High School, Manchester, CT

TRAINING:

Combustion Engineering, Inc. - January 1984 - 40 hours Level I

Combustion Engineering, Inc. - August 1984 - 40 hours Level II

Zetec, Inc. - July 1985 - 40 hours Level IIA (Data Analyst)

EXPERIENCE:

Experienced and certified as an Eddy Current Level I trainee from January 1984 through April 1984, as a Level I from April 1984 through January 1985 and as a Level II from January 22, 1985 through August 26, 1985 with experience in field examinations of steam generators and heat exchanger tubing.

EXAMINATION RESULTS:

General/Basic	<u>90</u>
Specific/Method	<u>83</u>
Practical/Specific	<u>100</u>

Eddy Current Level IIA (Data Analyst)

Examination Score: 90 %

Total	<u>273</u>	/	<u>3</u>	=	<u>91</u>	COMPOSITE SCORE
-------	------------	---	----------	---	-----------	-----------------

The above named individual has completed the qualification requirements for certification in the above examination method in accordance with Combustion Engineering procedure
NQAI 2.4 Revision 1

CERTIFIED BY: Richard S. Mann

POSITION: ET Level III

COMBUSTION ENGINEERING

POWER SYSTEMS GROUP
1000 Prospect Hill Road
Post Office Box 500
Windsor, Connecticut 06095-0500

CERTIFICATION FOR FIELD SERVICES ACTIVITIES

NAME Mark Tierney SOCIAL SECURITY NO 041-62-0854 DATE SEP 22 1986
(of Examination)

EYE EXAMINATION

	NATURAL			CORRECTED		
NEAR VISION - JAEGER	R #	L #	B #	R #	L #	B #
				R 1	L 1	B 1
FAR VISION - SNELLEN	R <u>20</u>	L <u>20</u>	B <u>20</u>	R <u>20</u>	L <u>20</u>	B <u>20</u>
				R <u>20</u>	L <u>20</u>	B <u>20</u>
COLOR VISION						
[<input checked="" type="checkbox"/>] ISHIHARA <u>Normal</u>						
[<input type="checkbox"/>] WOOL (Holmaren)						

Eye Examination Results
Reviewed and Accepted RVE
SEP 22 1986

ADMINISTERED BY: Virginia Dorman, R.M.

PHYSICAL EXAMINATION

HEIGHT 71" WEIGHT 265 BLOOD PRESSURE 116/64

SKIN N EARS N NECK N EYES N

HEAD N HEART N CHEST N LUNGS N

PULMONARY FUNCTION TEST: NORMAL ☒ ABNORMAL ☐

This is to certify that this individual has been examined and no evidence has been found of any physical condition which might be aggravated by, or attributed to, occupational exposure to ionizing radiation. This individual has no history or evidence of previous radiation injury and has no history of exceeding the limits of 10 CFR 20.101 and is found to be physically qualified to perform duties involving occupational exposures to ionizing radiation.

This examination has also revealed no indications of aberrant behavior.

This individual has been examined in accordance with NUREG-0041 Section 7.4 and no evidence has been found of any physical or mental conditions in which the use of respiratory protection devices are considered contraindicated.

THE ABOVE INDIVIDUAL IS IS NOT QUALIFIED FOR WORK INVOLVING RESPIRATORY PROTECTION DEVICES:

LIMITATIONS:

CORRECTIVE LENSES + DENTURES 0 OTHER 0

Edward F. Murphy
Signature of Medical Examiner

Edward F. Murphy, M.D.

Medical Examiner (Print)

C-E Medical Department
Dept. 6106-1902
1000 Prospect Hill Road
Windsor, CT 06095-0500
(203) 285-3339

Clinic Location

CERTIFICATION RECORD

METHOD EDDY CURRENT

NAME: Darrell D. Weber

LEVEL: III

SSN/EMP NO: 472-70-9568

CERTIFICATION DATE: 1/12/87

EXPIRATION DATE: 12/19/89

EDUCATION:

Eden Valley - Watkins High School, Eden Valley, MN

Hutchinson Area Vocational Technical Institute, Hutchinson, MN - AS in NDT, 1975

TRAINING:

Hutchinson Vocational Tech. - 1975 - 180 hours ET theory and laboratory

Babcock & Wilcox, CO., Lynchburg, VA - July 1981 - 8 hours ET

Babcock & Wilcox, Co., Lynchburg, VA - 1983 - 40 hours ET Data Analysis

Combustion Engineering, Inc. - January 1986 - 32 hours ET Level II

EXPERIENCE:

Certified and experienced at Southwest Research Institute as an ET Level II from October 1976 to October 1977, at Babcock & Wilcox Co. as a Level II from July 1978 to September 1983 and as a Level III from September 1983 to January 1986 and at Combustion Engineering, Inc. as an ET Level IIA from January 1986 to January 1987. Experienced in eddy current examinations and data analysis of steam generator tubing.

EXAMINATION RESULTS:

General/Basic	<u>85.4</u>
Specific/Method	<u>83.1</u>
Practical/Specific	<u>93.9</u>

Total 262.4 / 3 = 87.5 COMPOSITE SCORE

The above named individual has completed the qualification requirements for certification in the above examination method in accordance with Combustion Engineering procedure NQAI 2.4 Revision 1.

CERTIFIED BY: Charles M. Ashman

POSITION: Manager, Steam Generator Services

CERTIFICATION RECORD

METHOD EDDY CURRENT

NAME: Darrell D. Weber

LEVEL: IIA

SSN/EMP NO: 472-70-9568

CERTIFICATION DATE: 1/16/86

EXPIRATION DATE: 1/14/89

EDUCATION:

Eden Valley - Watkins High School, Eden Valley, MN

Hutchinson Area Vocational Technical Institute, Hutchinson, MN
AS in NDE

TRAINING:

Hutchinson Vocational Tech - 1975 - 180 hours ET theory and laboratory.
Babcock & Wilcox Co., Lynchburg, VA - July 1981 - 8 hours ET
Babcock & Wilcox Co., Lynchburg, VA - 1983 - 40 hours ET Data Analysis
Combustion Engineering, Inc. - January 1986 - 32 hours Level II

EXPERIENCE:

Certified at Southwest Research Institute as an ET Level II from
October 1976 to October 1977.

Certified at Babcock & Wilcox Co. as a Level II from July 1978 to
September 1983 and as a Level III from September 1983 to January
1985 with experience in ET examinations and data analysis of steam
generator tubing.

EXAMINATION RESULTS:

General/Basic 82.5

Specific/Method 95

Practical/Specific 97

ET IIA Data Analysis

Test Score 93.6 %

Total 274.5 / 3 = 91.5 COMPOSITE SCORE

The above named individual has completed the qualification requirements for certification in
the above examination method in accordance with Combustion Engineering procedure
NOAI 2.4 Revision 1.

CERTIFIED BY: Charles Ashman

POSITION: ET Level III

POWER SYSTEMS GROUP
1000 Prospect Hill Road
Post Office Box 500
Windsor, Connecticut 06095-0500

CERTIFICATION FOR FIELD SERVICES ACTIVITIES

NAME Wheeler, Darrell D. SOCIAL SECURITY NO 472-70-9569 DATE 12-12-86
(of Examination)

EYE EXAMINATION

NEAR VISION - Jaeger

Acceptable Unacceptable
(completed by NDE Department)

NATURAL: R # 30/70 L # 20/30 B # 20/70 [] [x]

CORRECTED: R # 20/20 L # 20/20 B # 20/20 [x] []

FAR VISION - Snellen

NATURAL: R 20/100 L 20/100 B 20/100 [] [x]

CORRECTED: R 20/20 L 20/20 B 20/20 [x] []

COLOR VISION

[x] ISHIHARA [x] []

[] WOOL [] []

EYE EXAMINATION

ADMINISTERED BY:

Robert W. Blumhain

TITLE: RN COHN

REVIEWED & ACCEPTED BY:

May Terany
(NDE Department)

TITLE: Level III - UT

PHYSICAL EXAMINATION

HEIGHT _____ WEIGHT _____ BLOOD PRESSURE _____

SKIN _____ EARS _____ NECK _____ EYES _____

HEAD _____ HEART _____ CHEST _____ LUNGS _____

PULMONARY FUNCTION TEST: NORMAL _____ ABNORMAL _____

This is to certify that this individual has been examined and no evidence has been found of any physical condition which might be aggravated by, or attributed to, occupational exposure to ionizing radiation. This individual has no history or evidence of previous radiation injury and has no history of exceeding the limits of 10 CFR 20.101 and is found to be physically qualified to perform duties involving occupational exposures to ionizing radiation.

This examination has also revealed no indications of aberrant behavior.

This individual has been examined in accordance with NUREG-0041 Section 7.4 and no evidence has been found of any physical or mental conditions in which the use of respiratory protection devices are considered contraindicated.

THE ABOVE INDIVIDUAL IS / IS NOT QUALIFIED FOR WORK INVOLVING RESPIRATORY PROTECTION DEVICES:

LIMITATIONS:

CORRECTIVE LENSES _____ DENTURES _____ OTHER _____

Medical Examiner (Print)

Signature of Medical Examiner

COMBUSTION ENGINEERING

RESUME OF DARRELL D. WEBER
PRINCIPAL FIELD SERVICE ENGINEER

Darrell D. Weber
Signature

SUMMARY OF QUALIFICATIONS

Mr. Darrell D. Weber is responsible for supervision of the ET program in the Chattanooga Regional Office. He has eleven years of experience in performance of ET, UT, PT, MT and VT examinations in nuclear power plants. He has performed extensive Eddy Current Data analysis of steam generator tubing.

PROFESSIONAL EXPERIENCE

Combustion Engineering, Inc. January 1986 to Present
Examination Services and Products

Principal Field Service Engineer, January 86 to present

Mr. Weber is responsible for Eddy Current examinations in the Chattanooga Regional office. He will also be performing NDT examinations in other disciplines on an as required basis.

Babcock & Wilcox Co., 1978 to 1986

3/85 - 1/86 - NDE Service Engineer

Mr. Weber was responsible for Eddy Current, profilometry and ultrasonic data analysis, procedure and report writing, R&D, training and field testing of new techniques. Mr. Weber also has been responsible for customer interfacing on technical issues. Certified Level III ET and Level II UT, PT, MT, and VT.

11/83 - 3/85 - Associate Engineer - Same responsibilities as above.

5/81 - 11/83 - Associate Engineer - Same responsibilities as above.

1/79 - 5/81 - Assistant Group Leader

Mr. Weber was responsible for scheduling of supervisor of NDT ISI work activities. Coordination of ISI support services and ET and UT data analysis. He also received numerous NDE training classes.

7/78 - 1/79 - NDT Technician

As an NDT Technician Mr. Weber was responsible for conducting both manual and remote NDT examinations on baselines and ISI's.

2/78 - 7/78 - Unemployed by choice

I&M Electric Company, Donald C. Cook Nuclear Plant 9/77 - 2/78

Quality Control Technician

Mr. Weber was responsible for supervision of the ET program, procedure and report writing, training of ET personnel and ET Data analysis. He was also responsible for the inspections of new fuel assemblies.

Southwest Research Institute, ISI Field Operations 5/75 - 9/77

1/77 to 9/77 Assistant Team Leader

Mr. Weber was responsible for scheduling and supervision of NDT ISI activities. Coordination of ISI support services and UT data analysis. He also received numerous NDE training classes. Certified Level II, UT, PT MT, ET and VT.

5/75 - 1/77 NDT Technician

As an NDT Technician Mr. Weber was responsible for conducting both manual and remote NDT examinations on baselines and ISI's.

PERSONAL BACKGROUND

Eden Valley - Watkin High School - Graduated 1973
Hutchinson Area Vo-Tech School - Graduated 1975

EXPERIENCE RECORD

1979 - 1986 - ET Data Analysis at least once at the following sites:

Oconee I, II, III
McGuire I, II
Catawba I
Crystal River 3
Davis Besse I
Rancho Seco I
Midland I, II

Arkansas Nuclear One I
Biblis Block A, B
Grohnde Block A
Conn-Yankee I
North Anna II
Prairie Island II
South Texas Project I

1975 - Performed examination in at least one NDT method at the following plants.

Oconee I, II, III
McGuire I, II
Catawba I, II
San Onofre I
Davis Besse I
Rancho Seco I
Midland I, II
Calvert Cliffs I, II
St. Lucie I
Brunswick I, II
Peach Bottom II, III

Arkansas Nuclear One I
Lacrosse
Palisades
Big Rock Point
Pilgrim
Commanche Peak I
Salem I, II
D. C. Cook I, II
Farley I
Hatch I, II
H. B. Robinson II

CERTIFICATION RECORD

METHOD EDDY CURRENT

NAME: Roland M. Witt, Jr.

LEVEL: II

SSN/EMP NO: 234-56-6289

CERTIFICATION DATE: January 16, 1986

EXPIRATION DATE: January 14, 1989

EDUCATION:

Woodrow Wilson High School, Beckley, WV
Lynchburg College, Lynchburg, VA - BA Degree

TRAINING:

Babcock & Wilcox co., Lynchburg, VA - January 1984 - 40 hours Level I
Combustion Engineering, Inc. - January 1986 - 32 hours Level II

EXPERIENCE:

Certified at Babcock & Wilcox Co. as a Level I trainee from February 1984 to May 1984 and as a Level I from May 1984 to October 1985 with experience in ET examinations of steam generator tubing.

EXAMINATION RESULTS:

General/Basic 80

Specific/Method 77.5

Practical/Specific 88

Total 245.5 / 3 = 81.8 COMPOSITE SCORE

The above named individual has completed the qualification requirements for certification in the above examination method in accordance with Combustion Engineering procedure
NOAI 2.4 Revision 1.

CERTIFIED BY: Charles Ashman

POSITION: ET Level III

POWER SYSTEMS GROUP
000 Prospect Hill Road
Post Office Box 500
Windsor, Connecticut 06095-0500

CERTIFICATION FOR FIELD SERVICES ACTIVITIES

NAME W.H. Robert M. Jr. SOCIAL SECURITY NO 234-56-6289 DATE 10-23-86
(of Examination)

EYE EXAMINATION

NEAR VISION - Jaeger

Acceptable Unacceptable
(completed by NDE Department)

NATURAL: R # 20/25 L # 20/20 B # 20/25 [X] []

CORRECTED: R # 20/20 L # 20/20 B # 20/20 [X] []

FAR VISION - Snellen

NATURAL: R 20/29 L 20/40 B 20/25 [X] []

CORRECTED: R 20/17 L 20/17 B 20/17 [X] []

COLOR VISION

[X] ISHIHARA _____ [X] []

[] WOOL _____ [] []

EYE EXAMINATION

ADMINISTERED BY:

Elizabeth B. Cheatham

TITLE: PN COMM.

REVIEWED & ACCEPTED BY:

Donald D. Weber
(NDE Department)

TITLE: Level III ET

PHYSICAL EXAMINATION

HEIGHT _____ WEIGHT _____ BLOOD PRESSURE _____

SKIN _____ EARS _____ NECK _____ EYES _____

HEAD _____ HEART _____ CHEST _____ LUNGS _____

PULMONARY FUNCTION TEST: NORMAL _____ ABNORMAL _____

This is to certify that this individual has been examined and no evidence has been found of any physical condition which might be aggravated by, or attributed to, occupational exposure to ionizing radiation. This individual has no history or evidence of previous radiation injury and has no history of exceeding the limits of 10 CFR 20.101 and is found to be physically qualified to perform duties involving occupational exposures to ionizing radiation.

This examination has also revealed no indications of aberrant behavior.

This individual has been examined in accordance with NUREG-0041 Section 7.4 and no evidence has been found of any physical or mental conditions in which the use of respiratory protection devices are considered contraindicated.

THE ABOVE INDIVIDUAL IS / IS NOT QUALIFIED FOR WORK INVOLVING RESPIRATORY PROTECTION DEVICES:

LIMITATIONS:

CORRECTIVE LENSES _____ DENTURES _____ OTHER _____

Medical Examiner (Print)

Signature of Medical Examiner

*Roy Brown
for your file
Ed Brown*
Interoffice Correspondence



QA-87-241

TO: Distribution

APPROVED SUPPLIERS

D.J. Paro
Dept. 9515-GC26

April 10, 1987

The following supplier will be added to our Approved Suppliers List (ASL) during the next revision:

Duke Power

In the interim period, they are considered added to the ASL based on your receiving a copy of the enclosed completed Supplier Evaluation forms. The supplier may be used for the listed product or service until their approval expires.

If you have any questions, please call me at X9817.


D.J. Paro

DJP:jm

RECEIVED
APR 16 1987
M. BROWN

SUPPLIER EVALUATION


Supplier Duke Power
 Address 422 South Church Street
 City Charlotte State NC Zip 28242
 Area Code 704 Telephone No. 373-4011
 Contact Larry Davison Title QA Manager
 ASME Cert. ----- No. ----- Expiration -----
 Date of Survey: 3/12/87 Auditor(s) D.A. Campbell
Topical Report Duke-1-A, Amendment 10

The supplier's QA Program has been evaluated and the following elements rated as Acceptable (A), Unacceptable (U) or Not Applicable (N/A).

1. Organization	(A)	10. Inspection	(N/A)
2. QA Program	(A)	11. Test Control	(N/A)
3. Design Control	(N/A)	12. Control of Measuring and Test Equipment	(A)
Procurement Document Control	(A)	13. Handling, Storage and Shipping	(N/A)
5. Instructions, Procedures and Drawings	(A)	14. Inspection and Test Status	(A)
6. Document Control	(A)	15. Control of Nonconforming Items	(A)
7. Control of Purchased Items and Services	(A)	16. Corrective Action	(A)
8. Identification and Control of Items	(A)	17. QA Records	(A)
9. Control of Processes	(A)	18. Audits	(A)

The vendor is approved (X) based on ASME Cert. () disapproved ()

Approval Expires 3/12/88 Product or Service Supplier of NDE
Personnel, equipment and calibration services


 Quality Assurance

DUKE POWER COMPANY
CERTIFICATION OF NONDESTRUCTIVE EXAMINATION PERSONNEL

Name <u>Michael W. Brown</u>		Method <u>Eddy Current</u>	
Level <u>II</u>	Limitations (If Any) (If None So State) <u>None</u>		
Education and experience Background <u>Graduated from A. L. Brown High School Kannapolis, N.C. 1977. Promoted to Inspector Learner 7-24-78. Certified Level II MT 3-6-79; Level II PT, 3-5-79; Level II RT-81; Fillet Weld Inspector Level I, 4-17-80; Eddy Current Level I, 8-21-85.</u>			
ON THE JOB TRAINING		EYE EXAMINATION	
Date Started <u>8-21-85</u> Date Completed <u>4-21-86</u>		JAEGER (J-1) Date <u>1-15-86</u>	
SUCCESSFULLY COMPLETED CLASSROOM TRAINING	Name of Course <u>Eddy Current Level II</u>	Hours <u>40</u>	Date Completed <u>4-18-86</u>
Required Length of on the Job Training <u>See Attachment</u>			
Additional Required Qualifications <u>Eddy Current training was conducted by Babcock & Wilcox (Lynchburg, VA.) while under contract with Duke Power.</u>			
Examinations: General Grade <u>92.5</u> Specific Grade <u>93.7</u> Practical Grade <u>100</u> Composite Grade <u>96.5</u>		NDE PROCEDURES QUALIFIED TO: 	
PROJECT QA MANAGER/SENIOR QA ENGINEER <u>[Signature]</u>		DATE: <u>4/23/86</u>	
LEVEL III EXAMINER: <u>[Signature]</u>		DATE: <u>4/26/86</u> <input checked="" type="checkbox"/> CERTIFICATION <input type="checkbox"/> RECERTIFICATION	
CERTIFIED BY: <u>[Signature]</u>		CERTIFICATION PERIOD: <u>4/25/86</u> <u>4/25/89</u>	

DUKE POWER COMPANY
CERTIFICATION OF NONDESTRUCTIVE EXAMINATION PERSONNEL

Name

Michael B. Teague

Method

Eddy Current

Level

II

Limitations (If Any) (If None So State)

None

Education and experience Background

Graduated from Gaffney High School 1969. Employed at CherokeeJanuary 79 - Civil Group. Certified Mechanical Level II, 4/5/85;Eddy Current Level 1, 8-21-85.

ON THE JOB TRAINING

EYE EXAMINATION

Date Started 8-21-85 Date Completed 4-21-86JAEGER (J-1) Date 1-15-86SUCCESSFULLY COMPLETED
CLASSROOM TRAINING

Name of Course

Eddy Current Level II

Hours

40

Date Completed

4-18-86Required Length of on the Job Training See AttachmentAdditional Required Qualifications Eddy Current training conducted by Babcock & Wilcox
(Lynchburg, VA.) while under contract with Duke Power.

Examinations:

General Grade 90Specific Grade 90.3Practical Grade 97.5Composite Grade 93.8

NDE PROCEDURES QUALIFIED TO:

NDE-700OCB-8PROJECT QA MANAGER/SENIOR QA ENGINEER J. BarbourDATE: 4/23/86LEVEL III EXAMINER: J. C. AlexanderDATE: 4/29/86☒ CERTIFICATION
☐ RECERTIFICATIONCERTIFIED BY: Valeria S. SpennemanCERTIFICATION PERIOD: 4/29/86 4/29/89

NAME _____

Michael J. Jorgensen
247-90-7002

**Near Vision
Jaeger (J-1)
or Equivalent**

	Uncorrected	Corrected	Unsat
Left Eye	M/16		
Right Eye	14/6		

Examiner

Im. Alexander Rind

Date _____

12-12-P6

Position/Title

R.V. COHN

Far Vision 20/30 or Better

	Uncorrected	Corrected	Unsat
Left Eye	30/32		
Right Eye	20/25		

Examiner

J. M. Alexander

Date _____

12-12-88

Position/Title
$$R \sim C \cdot OHN$$

Color Vision

Sat	Unsat
✓	

Examiner

John Alexey, RN
COTN

Date

12.12.86

Position/Title**Comments:**

1207

Interoffice Correspondence



TO: Roy N. Brown

DATE: 4/21/87

FROM: Darrell D. Weber

LOCATION: Examination Services & Products
Southeast Regional Office
ES-C-87-059

SUBJECT: Eddy Current Task
H.B. Robinson

This letter is to document the following personnel as training instructors for eddy current platform workers. The training will cover installation of nozzle covers, templates and manipulators (SM-4, SM-10 and GENESIS), also, probe driver operation and maintenance. A basic explanation of eddy current testing will also be included.

D. Weber
T. Bipes
J. Reich
B. McKee

These people have had sufficient mockup training and actual experience in performing this work to provide quality instructions to other personnel for platform work.

Darrell D. Weber
Eddy Current, Level III
Examination Services & Products

DDW/bsc

cc: C. Ashman
G. Bloomquist

COMBUSTION ENGINEERING

CERTIFICATION RECORD

TASK EDDY CURRENT PLATFORM WORKER

NAME: BRUCE M. ATKINSON

SS/EMP NO.: 087-58-2388

CERTIFICATION DATE: 5/4/87

EXPIRATION DATE: 5/4/88

EDUCATION:

WARD MELVILLE H.S.

U.S. NAVAL Nuclear Power Program

TRAINING:

EDDY CURRENT LEVEL I & II CLASS. COMBUSTION ENGINEERING.

EXPERIENCE:

MULTIPLE SITE EXPERIENCE IN ABOVE SKILLS SINCE 6/85.

EXAMINATION RESULTS:

Passed

The above named individual has completed the qualification requirements for certification for the above named task.

CERTIFIED BY:

John S. Reich
INSTRUCTOR

COMBUSTION ENGINEERING

CERTIFICATION RECORD

TASK Eddy Current PLATFORM WORKER

NAME: Michael W. Brown SS/EMP NO.: 237-13-5371

CERTIFICATION DATE: 5-4-87 EXPIRATION DATE: 5-3-88

EDUCATION: High school

9 1/2 years QA Inspector with Duke Power Co.

Certified MT Level II, PT Level II

RT Level II, ECT Level II

welding level I, Mechanical Level I

TRAINING:

Electrical Level I

Eddy Current TRAINING Level I AND II

EXPERIENCE:

Multiple site experience @ Oconee, McGuire
AND CATAWBA

EXAMINATION RESULTS:

Passed

The above named individual has completed the qualification requirements for certification for the above named task.

CERTIFIED BY:

John E. Smith
INSTRUCTOR

COMBUSTION ENGINEERING

CERTIFICATION RECORD

TASK Eddy Current Platform Worker
NAME: Roy N Brown SS/EMP NO.: 353-38-9360
CERTIFICATION DATE: 5-3-87 EXPIRATION DATE: 5-3-88

EDUCATION: High School Graduate

TRAINING: Training in all phases of NDE
Previous platform training for steam generator
work at ABR in 1984
Remote Manipulator Installation & Setup
Manual Plugging Platform Work

EXPERIENCE: Various nuclear plants performing
Eddy current set up as well as Reactor vessel
Examination Remote tooling set up

EXAMINATION RESULTS:

Passed

The above named individual has completed the qualification requirements for certification for the above named task.

CERTIFIED BY:

John E. Rieck Jr.
INSTRUCTOR

COMBUSTION ENGINEERING

CERTIFICATION RECORD

TASK: ECT PLATFORM WORKER
NAME: GEORGE B. CALHOUN SS/EMP NO.: 409-76-5654
CERTIFICATION DATE: 1-19-87 EXPIRATION DATE: 1/18/88

EDUCATION:

HIGH SCHOOL

3 1/2 YRS. BUSINESS ADMIN. AT UTC.

TRAINING:

(GENESIS & MANUAL) PLUG (MANUAL & GENESIS)
TUBE PLUGGING, TUBE REMOVAL, SLUDGE LANCING,
REACTOR COOLANT PUMP REPAIR, TUB POLL WITH GENESIS

EXPERIENCE: AS LISTED ABOVE AT VARIOUS NUCLEAR PLANTS

EXAMINATION RESULTS:

Proficiency Demonstrated in Mockup

The above named individual has completed the qualification requirements for certification for the above named task.

CERTIFIED BY:

Danell D. Weber

INSTRUCTOR

COMBUSTION ENGINEERING

CERTIFICATION RECORD

TASK Eddy Current PLAT.FORM WORKER

NAME: Richard W. Hancock Jr. SS/EMP NO.: 048-60-2273

CERTIFICATION DATE: 5-4-87 EXPIRATION DATE: 5-4-88

EDUCATION:

George J Penney High School
University of Connecticut
B.S. Mechanical Engineering / Materials Engineering
MAY 1984

TRAINING:

ECT TRAINING
LEVEL II ECT

EXPERIENCE:

ECT PLATFORM WORKER SINCE "1985"
OPERATOR EXPERIENCE

EXAMINATION RESULTS:

Passed

The above named individual has completed the qualification requirements for certification for the above named task.

CERTIFIED BY:

John E. Reich
INSTRUCTOR

COMBUSTION ENGINEERING

CERTIFICATION RECORD

TASK EDDY CURRENT PLATFORM WORKER
NAME: WILLIAM E. IRWIN SS/EMP NO.: 415-78-6670
CERTIFICATION DATE: 1-20-87 EXPIRATION DATE: ~~1-20-88~~ 1-19-88

EDUCATION: B.S. in ENGR. Management From UNIVERSITY of TENNESSEE
at Chattanooga, Aug. 1980.

TRAINING: EDDY CURRENT LEVEL I Oct 1986 Ckft. Outage SERVICES.
GENESIS Tube PLUGGING and PULLING.
Manual Tube PLUGGING and PULLING
Sludge Coring

EXPERIENCE:

Multiple Site EXPERIENCE IN ABOVE SKILLS SINCE
Sept 1983.

EXAMINATION RESULTS:

PROFICIENCY DEMONSTRATED IN MOCKUP AT TVA
SEQUOYAH PLANT 1-20-87.

The above named individual has completed the qualification requirements for certification for the above named task.

CERTIFIED BY: Danell D. Weber
INSTRUCTOR

COMBUSTION ENGINEERING

CERTIFICATION RECORD

TASK EDDY CURRENT PLATFORM WORKER

NAME: JERRY DOUGLAS KEY

SE/EMP NO.: 253-80-4471

CERTIFICATION DATE: 2/10/87

EXPIRATION DATE: 2/9/88

EDUCATION: ROSSVILLE HIGH, ROSSVILLE GA.

BSE UTC (UNIV. OF TENN. AT CHATT.)

TRAINING:

GENESIS TUBE PLUG
MANUAL PLUGGING, SLEEVING

EXPERIENCE:

- ST. LUCIE FPL 1985 TUBE PLUG
- SEQUOYAH TVA 1985 TUBE PLUG

EXAMINATION RESULTS:

PROFICIENCY DEMONSTRATED IN MOCK-UP

The above named individual has completed the qualification requirements for certification for the above named task.

CERTIFIED BY:

Shervette A. Nicols

INSTRUCTOR

COMBUSTION ENGINEERING

CERTIFICATION RECORD

TASK Eddy Current PLATFORM WORKER

NAME: Bryant McKee SS/EMP NO.: 413-DS-2318

CERTIFICATION DATE: 5/4/87 EXPIRATION DATE: 5/4/88

EDUCATION:

B.S Mechanical Engineering
Tennessee State University 5/85

TRAINING:

ECT Training

EXPERIENCE:

Multiple site Experience in above skills since 7/85

EXAMINATION RESULTS:

Passed

The above named individual has completed the qualification requirements for certification for the above named task.

CERTIFIED BY:

John E. Reich Sr.
INSTRUCTOR

COMBUSTION ENGINEERING

CERTIFICATION RECORD

TASK Eddy Current Platform Worker

NAME: T. Southerland

SS/EMP NO.: 252-78-5163

CERTIFICATION DATE: 4/29/86

EXPIRATION DATE: 4/29/87

EDUCATION: High School, C.E. Machinist Apprenticeship

TRAINING: G.D.M. Plug Removal, Tube Pulling, Plugging,
Torque Trace Analysis

EXPERIENCE: Tube Plugging, Nozzle Dam Installation,
Tube Pulling, Pressurizer Heater Repair

EXAMINATION RESULTS:

Proficiency Demonstrated in Mockup

The above named individual has completed the qualification requirements for certification for the above named task.

CERTIFIED BY:

Danell D. Velez

INSTRUCTOR

COMBUSTION ENGINEERING

CERTIFICATION RECORD

TASK Eddy Current Platform Worker

NAME: MICHAEL B. Teague SS/EMP NO.: 247-90-7072

CERTIFICATION DATE: 5/4/87 EXPIRATION DATE: 5/3/88

EDUCATION: High School Graduate
2 years College

TRAINING: Eddy Current Tng Level I & Level II

EXPERIENCE: Multiple site experience @ Oconee, McGuire &
Catawba for Duke Power Co.

EXAMINATION RESULTS:

Passed

The above named individual has completed the qualification requirements for certification for the above named task.

CERTIFIED BY:

John E. Reich
INSTRUCTOR

COMBUSTION ENGINEERING

CERTIFICATION RECORD

TASK Eddy Current PLATFORM Worker

NAME: Gary Tarning

SS/EMP NO.: 471-66-5028/50628

CERTIFICATION DATE: 5/5/87

EXPIRATION DATE: 5/4/88

EDUCATION: High School - GRAD.

Hutchinson AREA Vocational Technical Institute - GRAD.

TRAINING: SM-10 & Nozzle Cover Installation
Probe Driver Set up

ET Level IIA EPRI IGSEC Detection Manual

UT Level III " " Sizus Manual

" " Overlay Manual

" " Detection Auto.

EXPERIENCE:

Oconec I, II, III

AND-1

SMUD

FPC CR-3

EXAMINATION RESULTS:

Passed

The above named individual has completed the qualification requirements for certification for the above named task.

CERTIFIED BY:

John E. Reich
INSTRUCTOR

COMBUSTION ENGINEERING

CERTIFICATION RECORD

TASK Eddy Current Pit/Born Worker
NAME: Roland M. Witt, Jr. SS/EMP NO.: 234-56-6289
CERTIFICATION DATE: 5-3-87 EXPIRATION DATE: 5-3-88

EDUCATION: COYNE RADIO & TELEVISION - DIPLOMA
Lynchburg College - DEGREE

TRAINING: EDM-100 ZETEC
Eddy Current II

EXPERIENCE: 3 1/2 YEARS Eddy Current
EQUIPMENT REPAIR, Calibration,
Data Acquisition

EXAMINATION RESULTS:

Passed

The above named individual has completed the qualification requirements for certification for the above named task.

CERTIFIED BY:

John E. Reich, Jr.
INSTRUCTOR

COMBUSTION ENGINEERING

POWER SYSTEMS GROUP
NUCLEAR QA INSTRUCTION

NOAI 2.4 PAGE 1 OF 15
REVISION NO. 4 DATED 2-16-87

APPROVED *AS Bleungant*
Level III

APPROVED *D. Sano*
SUPERVISOR, NUCLEAR QA

CERTIFICATION PROGRAM FOR NONDESTRUCTIVE EXAMINATION PERSONNEL

1.0 PURPOSE

To delineate the technical requirements for qualification and certification of Levels I, II and III nondestructive examination (NDE) personnel.

2.0 REFERENCES

2.1 ASME Code, Sections I, III, V, VIII, XI and ANSI B31.1

2.2 SNT-TC-1A, 1980 or other applicable edition

3.0 DEFINITIONS

3.1 Activity or Operation - Any part of a technique including but not limited to, film grading, ultrasonic thickness examination, application of penetrant materials, evaluation of examination results, etc.

3.2 Certification - Written testimony of qualification.

3.3 Certifying Agency - The employer of the personnel being certified.

3.4 Employer - The corporate, private or public entity, which employs personnel for wages, salary, fees, or other considerations.

3.5 Method - The utilization of a physical principle in NDE in its entirety, i.e., radiography, ultrasonics, liquid penetrant, magnetic particle, eddy current, leak testing, acoustic emission, visual, etc.

3.6 Qualification - The demonstrated skill, training, knowledge and experience required for personnel to properly perform the duties of a specific job.

3.7 Surveillance - The act of monitoring or observing to verify an item or activity conforms to specified requirements.

3.8 Technique - A specific way of utilizing a particular NDE method, i.e., gamma radiography, contact ultrasonics, solvent removable liquid penetrant examination, etc.

3.9 Training - The program developed to impart the knowledge and skills necessary for qualification.

4.0 LEVELS OF QUALIFICATION

- 4.1 Trainee - in the process of being qualified and certified to at least NDE Level I, an individual shall be considered a trainee. A trainee shall work with a certified individual and shall not independently conduct any test, interpret or evaluate any results of a test, or write a report of test results.
- 4.2 Level I - shall be qualified to properly perform specific calibrations, specific tests and specific evaluations for acceptance or rejection according to written instructions, and to record the results. He shall receive the necessary guidance or supervision from a certified Level II or III in the same method. Those individuals performing work governed by Section XI shall not independently evaluate or accept the results of a nondestructive examination.
- 4.3 Level I Limited - shall be qualified to perform only a specific activity or operation within a particular technique as shown in Table I.
- 4.4 Level II - shall be qualified to set up and calibrate equipment, and to interpret and evaluate test results with respect to applicable codes, standards and specifications. He shall be able to prepare written instructions and to organize and report nondestructive testing investigations. He shall be familiar with the scope and limitations of the method and shall exercise assigned responsibility for on-the-job training and guidance of trainees and Level I personnel.
- 4.5 Level II A - (Eddy Current Data Analyst for nonferromagnetic steam generator heat exchanger tubing) - satisfies all the requirements for an Eddy Current Level II and in addition, is capable of interpreting and evaluating data taken from eddy current examinations of nonferromagnetic steam generator heat exchanger tubing.
- 4.6 Level II Limited - shall be qualified to perform examinations to a specific technique, activity or operation within a method. (See Table I).

- 4.7 Level III - shall be capable of and responsible for establishing techniques and procedures, interpreting codes, standards and specifications, and designating the particular test method and technique to be used. The individual shall be capable of evaluating results in terms of existing codes, standards, specifications and shall have sufficient practical background in applicable materials, fabrication or product technology to establish techniques and acceptance criteria where none are otherwise available. The individual shall be responsible for the training and qualification examination of NDE Levels I, II and III candidates. The actual administration and grading of examinations may be delegated in writing, to a duly selected representative of the Level III.
- 4.8 Certifications to the above levels of qualifications issued to NDE personnel prior to adoption of this written practice and based on an approved Power Systems Group written practice shall be considered valid for the remainder of the individual's certification period. Future certifications and recertifications shall be in accordance with this written practice.

5.0 EDUCATION, TRAINING AND EXPERIENCE

- 5.1 Level I and II shall satisfy the education, training and experience requirements of Table II, as modified below.
- 5.1.1 For a limited certification, work time experience and classroom training may be reduced for the technique, activity or operation being performed as shown in Table I.
- 5.1.2 Work time experience gained while functioning as part of the office NDE departments shall be considered NDE experience.
- 5.1.3 Limitations for individual's certified in accordance with Paragraph 5.1.1 shall be noted on their certification papers.
- 5.2 Level III's shall satisfy one of the following education and experience criteria:
- 5.2.1 Graduate of four (4) year accredited engineering or science college or university with a degree in engineering or science plus one (1) year's experience in an assignment comparable to that of a Level II in the applicable method.

5.2.2 Graduate of two (2) year curriculum in nondestructive testing plus one (1) year's experience in an assignment comparable to that of a Level II in the applicable method.

5.2.3 Completion, with a passing grade, of at least two years of engineering or science study at an accredited university, college, or technical school plus two (2) year's experience comparable to that of a Level II in the applicable method.

5.2.4 Four (4) years experience comparable to that of a Level II in the applicable method.

5.3 Organized training shall be completed for all individuals seeking unlimited certification (see Table II, for Levels I and II). For Level III, the training hours shall consist of at least the combined required hours for Levels I and II in the applicable method except when the candidate has been qualified or has held a position certified to that of a Level II, in which case, the requirement for training may be considered met.

5.4 To assure that an individual has assimilated the training material presented, he shall satisfy the examination requirements of Paragraph 6.0, as applicable.

5.5 Records used to substantiate education, training and experience shall be identified and maintained in accordance with Paragraph 9.0.

6.0 EXAMINATIONS

6.1 The following paragraphs describe the examinations for each qualification level. The written examinations shall be administered without access to reference material (closed book) except that necessary data such as graphs, tables, specifications, procedures and codes may be provided.

6.1.1 Qualification examinations for Levels I and II shall consist of a written General Examination, a written Specific Examination and a documented Practical Examination.

6.1.1.1 The General Examination shall cover the basic test principles relative to the applicable test method or technique. The minimum number of questions shall be as follows:

COMBUSTION ENGINEERINGPOWER SYSTEMS GROUP
NUCLEAR QA INSTRUCTIONNOAI 2.4 PAGE 5 OF 15
REVISION NO. 4 DATED 2-16-87

METHOD	Level I	Level I Limited	Level II	Level II Limited
Radiography	40	20	40	30
Magnetic Particle	30	15	30	20
Ultrasonics	40	20	40	30
Liquid Penetrant	30	15	30	20
Eddy Current	30	20	30	20
Leak Testing	20	10	20	10
Acoustic Emission	40	20	40	20
Visual	20	10	30	20

6.1.1.2 The Specific Examination shall cover the equipment and operating procedures relative to the applicable test method or technique. It shall also cover specifications, codes and acceptance criteria used in the testing procedures. The minimum number of questions shall be as follows:

METHOD	Level I	Level I Limited	Level II	Level II Limited
Radiography	20	10	20	10
Magnetic Particle	20	10	15	10
Ultrasonics	20	10	20	10
Liquid Penetrant	20	10	15	10
Eddy Current	15	10	15	10
Leak Testing	20	10	20	10
1. Bubble Test	15	10	15	10
2. Absolute Pressure Test (Pressure Change)	15	10	15	10
3. Halogen Diode Leak Test	15	10	15	10
4. Mass Spectrometer Leak Test	20	10	40	20
Acoustic Emission	20	10	20	10
Visual	20	10	15	10

6.1.1.3 The Practical Examination shall demonstrate to the satisfaction of the examiner that the candidate is familiar with and can operate (except surveillance, see Paragraph D below) the necessary test equipment and can interpret and record the resultant information from at least one (1) test specimen. Additional requirements are as follows:

- A. At least ten different checkpoints requiring an understanding of the test variables and procedural requirements shall be included in the examination.
- B. The description of the specimen(s), the test procedure including checkpoints, and the results of the examination shall be documented.
- C. Level I individuals being certified in accordance with Section XI are not required to interpret or evaluate results.
- D. Surveillance personnel shall have a Practical Examination that shall demonstrate to the satisfaction of the examiner that the candidate is familiar with the necessary equipment (except radiography) and can interpret and record the resultant information from at least one (1) test specimen. The requirements listed in Paragraphs A, B and C above shall also apply.

6.1.2 An Eddy Current Level IIA shall satisfy all of the requirements for an Eddy Current Level II and, in addition, demonstrate proficiency in evaluating data taken from actual eddy current inspections. The evaluation of data shall be done with regard to the applicable acceptance criteria. At least fifty (50) different items of data shall be included in this examination.

6.1.3 Qualification examinations for Level III certification shall consist of written Basic, Method and Specific Examinations.

6.1.3.1 The Basic Examination (written) shall consist of:

- A. At least twenty (20) questions relating to understanding the SNT-TC-1A document,
- B. At least fifteen (15) questions relating to applicable materials, fabrication and product technology, and

- C. At least fifteen (15) questions which are selected from, or are similar to, Level II questions for other appropriate NDE methods.

The Basic Examination is required only once when examinations for more than one method are taken.

- 6.1.3.2 The Method Examination (written) shall be administered for each method for which certification is sought and shall consist of:

- A. At least thirty (30) questions relating to fundamentals and principles which are selected from, or are similar to, the published ASNT Level III questions for each method, and
- B. At least fifteen (15) questions relating to application and establishment of techniques and procedures which are selected from, or similar to, the published ASNT Level III questions for each method, and
- C. At least twenty (20) questions relating to capability for interpreting codes, standards and specifications relating to the method.

- 6.1.3.3 The Specific Examination (written) shall be administered for each method and shall consist of:

- A. At least twenty (20) questions relating to specifications, equipment, techniques and procedures applicable to products and methods utilized by the Combustion Engineering NDE departments and administration of the NDE written practice.

- 6.1.4 The employer, the responsible Level III or his designee shall be responsible for conducting and grading the examinations.

- 6.1.5 A composite passing grade (average of all tests) of 80% or greater is required for examinations administered for qualification. In addition, each individual passing grade (General, Specific, etc.) shall be 70% or greater.

- 6.1.6 If the examinations are administered and graded by an outside agency which issues a pass/fail grade only, a grade value of 80% shall be assigned for each examination administered.
- 6.1.7 When an outside agency other than ASNT or EPRI is used for qualification services, those services rendered shall be in accordance with this written practice. Combustion Engineering shall retain responsibility for the adequacy of the program of the outside agency.
- 6.1.8 Those failing to attain the required grades shall wait at least thirty (30) days or show evidence of having received additional training, as determined by the certifying individual, prior to re-examination.
- 6.1.9 All levels of NDE personnel shall successfully complete an eye examination to assure natural or corrected near vision acuity in at least one eye capable of reading a minimum of Jaeger Number 1 letters on a standard Jaeger test chart or a near distance test pattern equivalent to a Snellen fraction of 20/20. In addition, when required by Code, contract, specification or standard, personnel shall have natural or corrected far vision acuity equivalent to a Snellen fraction of 20/30.
- NDE personnel shall also pass an Ishihara or equivalent color vision examination to show ability to distinguish and differentiate contrasts between colors used in the method for which qualified. When personnel are unable to pass this examination, they shall satisfactorily show ability to distinguish and differentiate contrast between colors as part of their NDE Practical Examination.
- 6.1.9.1 The eye examination shall be given to all NDE personnel on an annual basis.
- 6.1.9.2 Eye examinations shall be performed by a Level III, his designate, or medical personnel.
- 6.1.9.3 The results of the examination shall be recorded on the Eye Examination Record as shown on Attachment I or equivalent.

7.0 CERTIFICATION

7.1 A Level III shall certify Level I and II personnel. Certification of Level III personnel shall be by the responsible department head. All certifications shall be documented on a Certification Record as shown on Attachment II.

7.2 The certification period for Levels I, II and III personnel shall be three (3) years.

7.3 Certification of all levels of NDE personnel shall be based on successful completion of the education, training and experience requirements of Paragraph 5.0 and the required examinations of Paragraph 6.0.

7.3.1 The maximum duration of interrupted service for each NDE method or technique shall be one (1) year. Where evidence of use of the method or technique can not be shown, the individual shall successfully complete the examinations deemed necessary by the responsible Level III or department head prior to reactivating the certification.

7.4 New employees having held valid NDE certifications with their former employer may be certified to their former NDE levels provided that:

7.4.1 The employee provides proof of prior certifications, or

7.4.2 The former employer provides documentation substantiating the training and experience qualification obtained by the employee. The qualifications shall meet the requirements of SNT-TC-1A and this written practice.

NOTE: Every attempt shall be made to procure the documentation that substantiates the certification, however

a. When the former employer will not verify training and experience time, an individual's personal history may be acceptable documentation.

b. The employee's former training and experience may be verified by telephone. A record of telephone conversation shall be acceptable documentation of an individual's prior training and/or experience when documentation is otherwise unavailable.

7.4.3 The employee was working in the test method within six months of termination and is certified within six months after termination.

7.4.3.1 When limits are in excess of those specified above, the employee shall receive additional training, as determined by the certifying individual, prior to certification.

7.4.4 The employee successfully completes the examination requirements, as applicable, of Paragraph 6.0.

7.5 Certification shall be revoked by the responsible Level III or department head by evidence of unsatisfactory performance or termination of employment. Individuals who are separated shall not be considered terminated provided they return to work within one year.

8.0 RECERTIFICATION

8.1 Levels I, II and III personnel shall be recertified at least every three (3) years by either evidence of continued satisfactory performance or re-examination based on the governing Code and contract requirements.

8.1.1 When a Level III is recertified by continued satisfactory performance, the recertification shall be based on documented evidence performing Level III duties such as NDE training, procedure development, certification of Level I's and Level II's, test development, etc.

9.0 RECORDS

9.1 The qualification records of the certified individual shall be maintained and shall include the following:

9.1.1 Name of the certified individual.

9.1.2 Level of certification and test method.

9.1.3 Educational background and experience of the certified individual.

9.1.4 Statement indicating satisfactory completion of training in accordance with this procedure.

- 9.1.5 Results of the physical examination prescribed in Paragraph 6.1.9.
 - 9.1.6 Current examination copy(s) or evidence of successful completion of the examinations.
 - 9.1.7 Other suitable evidence of satisfactory qualifications when such qualifications are used in lieu of examinations.
 - 9.1.8 Composite grade(s) or suitable evidence of grades.
 - 9.1.9 Date of certification and/or recertification and the date of assignment to NDT.
 - 9.1.10 Signature of employer's designated representative.
- 9.2 Records shall be maintained by the responsible group or department.

TABLE I
TRAINING AND EXPERIENCE FOR LIMITED CERTIFICATIONS

TECHNIQUE/ACTIVITY	METHOD	TRAINING (HRS)		EXPERIENCE (HRS)	
		I	II	I	II
Isotope Radiography	RT	N/A	40	N/A	720
Film Evaluation	RT	N/A	20	N/A	520
Data Taking/Equipment	RT	20	N/A	0	N/A
Operation					
Surveillance	RT	N/A	40	2 surveillance trips	
Coil Technique	MT	2	4	40	260
Yoke Technique	MT	3	4	40	260
Prod Technique	MT	3	4	40	260
Evaluation	MT	N/A	4	N/A	130
Data Taking/Equipment	MT	12	N/A	0	N/A
Operation					
Surveillance	MT	N/A	10	1 surveillance trip	
Thickness Readings	UT	10	N/A	240	N/A
Contact Testing	UT	N/A	20	N/A	720
Evaluation	UT	N/A	20	N/A	520
Data Taking/Equipment	UT	40	N/A	0	N/A
Operation					
Surveillance	UT	N/A	40	2 surveillance trips	
Evaluation	PT	N/A	4	N/A	130
Solvent Removable	PT	N/A	4	N/A	130
Data Taking/Equipment	PT	4	N/A	0	N/A
Operation					
Surveillance	PT	N/A	6	1 surveillance trip	
Weldments	VT	1	2	100	175
VT-1	VT	1	2	100	175
Data Taking/Equipment	VT	2	N/A	0	N/A
Operation					
Surveillance	VT	N/A	6	2 surveillance trips	
Data Taking/Equipment	ET	12	N/A	0	N/A
Operation					
Surveillance	ET	N/A	12	1 surveillance trip	

1. Work experience in RT, MT, UT, PT, ET or other NDE related methods such as Dimensional, Mechanical, Optical, etc. shall be applied to not more than 75% of the work time experience required for VT.
2. Training received in the course of qualifying to any NDE Level II, other than VT, will be considered to have met 75% of the training required for VT of weldments and/or VT-1.
3. Personnel holding limited certifications in data taking/NDE data analysis equipment operation shall work with a certified (unlimited) individual and shall not independently conduct any test, interpret or evaluate any results of a test, or write a report of test results.
4. The above hours are based on a high school graduate or equivalent. For other education levels, the hours will be adjusted in a ratio based upon the hours shown in Table II.
5. It is not intended by this written practice that the sum of the hours listed for each method above is required for unlimited certification. See Table II for unlimited certification requirements.
6. For activities for which limited certification training and experience hours are not included in the table above, the responsible Level III shall establish and document the required training and experience hours prior to initiation of qualification and certification activities.

TABLE II
MINIMUM TRAINING AND EXPERIENCE

Examination Method	RT		MT		UT		PT		ET		VT		AE		LT							
Level	I	II	I	II	I	II	I	II	I	II	I	II	I	II	I				II			
Technique															BT	PCMT	HDLT	MSLT	BT	PCMT	HDLT	MSLT
Completion with a passing grade of at least 2 years of engineering or science study in a university, college, or technical school	TRAINING (HOURS)																					
	12	40	8	4	24	40	4	4	8	8	2	4	40	30	2	16	8	28	2	12	6	16
High school graduation or equivalent	20	40	12	8	40	40	4	8	12	8	2	4	60	60	2	24	12	40	4	16	8	24
Grammar school graduation, or demonstration proficiency, or additional training	80	80	24	16	40	80	12	16	48	24	4	6	80	80	2	60	24	60	4	80	20	80
	WORK TIME EXPERIENCE (MONTHS)																					
All educational levels as listed above.	3	9	1	3	3	9	1	2	1	9	1	2	6	18	*	1-1/2	1-1/2	4	1/2	4	4	6

NOTE:

- Training shall be as outlined in Reference 2.2. For Level II certification, the experience shall consist of time at Level I. If a person is being qualified directly to Level II with no time at Level I, the required experience shall consist of the sum of the times required for Level I and Level II and the hours of training required for Level I and Level II in total shall apply. Credit for experience may be gained simultaneously in two or more methods or techniques. The candidate must spend at least 25% of his work time in each method or technique for which experience is being claimed.
- VT as identified above refers to VT-1 and VT of weldments.
- Work time experience accumulated in RT, MT, UT, PT, ET or other NDE related methods such as Dimensional, Mechanical, Optical, etc. shall be applied toward not more than 75% of the work time experience required for VT.
- Training received in the course of qualifying to any NDE Level II, other than VT, will be considered to have met 75% of the training required for VT.
One (1) month equals 175 hours.
- Personnel utilizing methods not covered in Table II above shall be trained and qualified in accordance with SNT-TC-1A and this written practice.
- BT - Bubble Test

PCMT - Pressure Change/Measurement Test

HDLT - Halogen Diode Leak Test

MSLT - Mass Spectrometer Leak Test

* - 2 Hours

COMBUSTION ENGINEERINGPOWER SYSTEMS GROUP
NUCLEAR QA INSTRUCTIONNOAI 2.4 PAGE 14 OF
REVISION NO. 4 DATED 2-16-87ATTACHMENT I**COMBUSTION ENGINEERING**
POWER SYSTEMS GROUPEYE EXAMINATION RECORDNAME: RICHARD J. GORANOWSKI DATE: 3/10/87☒ JAEGER #1 ☐ JAEGER #2 ☐ ORTHORATER
☒ SNELLEN ☐ OTHER _____
Please fill in method if not listedEXAMINATION RESULTS:

<u>NEAR VISION</u>				Acceptable	Unacceptable
NATURAL:	R <u>20</u> #1	L <u>20</u> #1	B <u>20</u> #1	<input checked="" type="checkbox"/>	<input type="checkbox"/>
CORRECTED:	R <u>20</u>	L <u>20</u>	B <u>20</u>	<input type="checkbox"/>	<input type="checkbox"/>

<u>FAR VISION</u>					
NATURAL:	R <u>20</u>	L <u>20</u>	B <u>20</u>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
	<u>40</u>	<u>40</u>	<u>40</u>		
CORRECTED:	R <u>20</u>	L <u>20</u>	B <u>20</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
	<u>20</u>	<u>20</u>	<u>20</u>		

COLOR VISION☒ ISHIMARA ☐ A.O.I. ☐
☐ OTHER _____
Please fill in color test method if not listed**EXHIBIT**CORRECTIVE LENSES OR AIDS ARE REQUIRED WHILE CONDUCTING INSPECTION:NEAR VISION ☐ YES ☒ NO
FAR VISION ☒ YES ☐ NOADMINISTERED BY: Martha Henning
TITLE: R.N.
REVIEWED AND ACCEPTED BY: G.S. Blomquist
TITLE: Level III

ATTACHMENT II
COMBUSTION ENGINEERING
 POWER SYSTEMS GROUP

CERTIFICATION RECORD

 METHOD Ultrasonics

 NAME: Richard J. Goranowski LEVEL: II
 SSN/EMP NO: 247-72-0169 CERTIFICATION DATE: 3/15/87
 EXPIRATION DATE: 3/15/90
EDUCATION: (EXHIBIT NOTE: List Schools, Locations, Date Graduated and Degrees)

 Silver Lake High School - Graduated 1978
 Silver Lake, MN
 Hutchinson Area Vocational Technical Institute - Graduated 1981
 Hutchinson, MN - AAS in NDT

TRAINING: (EXHIBIT NOTE: List Organization, Location, Dates, Hours)

 Hutchinson Vocational Institute - Fall 1979 - Spring 1981 - 175 Hours
 Combustion Engineering, Inc.
 Windsor, CT - July, 1983 - 40 Hours
 Windsor, CT - July, 1986 - 40 Hours

EXPERIENCE: (EXHIBIT NOTE: List Organization, Location, Dates, Months or Hours)

 Sonic Systems, Inc. - July, 1982 - July 1983 - 12 Months
 Houston, TX
 Combustion Engineering, Inc. - August, 1983 - March, 1977
 Windsor, CT Certified Level II - 42 Months

EXAMINATION RESULTS:

 General/Basic 95
 Specific/Method 89
 Practical/Specific 94

 Total 278 / 3 = 92.7 COMPOSITE SCORE

EXHIBIT

 The above named individual has completed the qualification requirements for certification in the above examination method in accordance with Combustion Engineering procedure
 NQAI 2.4 Revision 4

 CERTIFIED BY: DC Avertin
 POSITION: LEVEL III

COMBUSTION ENGINEERING

CAROLINA POWER & LIGHT COMPANY
H. B. Robinson Nuclear Plant

Nuclear Quality Assurance Plan
Revision 0

1987 Refueling Outage

Reference: CP&L Authorization No. ZS60010001

Quality Assurance the subject work activity performed at the H. B. Robinson nuclear jobsite shall be in accordance with the Power Systems Group Nuclear Field Quality Assurance Manual (Revision 5) and this Quality Assurance Plan. The QA Program Systems as defined in the QA Manual and as modified below are applicable to the subject work activity and shall be implemented by all C-E personnel during the work activity. This QA Plan shall only be revised by the Quality Assurance Administrator.

N-1.0 ORGANIZATION

The subject work activity shall be performed under the cognizance of the onsite C-E Outage Manager. The Outage Manager shall issue and maintain current a jobsite organization chart (refer to System N-5.1).

N-2.0 QUALITY ASSURANCE PROGRAM

All work shall be performed in accordance with ASME Code Section XI, 1977 Edition through Summer 1978 Addenda.

The following is a list of activities which require certified personnel to perform the work:

- Non-Destructive Examination
- Welder or Welding Operator

Personnel qualification records shall be submitted to CP&L for acceptance prior to the start of work. A QA/QC indoctrination session shall be presented to all project supervision and other personnel performing quality related activities prior to the start of work.

N-2.1 AUTHORIZED INSPECTION AGENCY

The Authorized Inspection Agency Service, if required, shall be provided through Carolina Power & Light Company. Review and approval of the work program and notification of hold/witness points is CP&L's responsibility. A prejob meeting is not required.

N-3.0 DESIGN CONTROL

The Cognizant Engineering Organization (CEO) for all normal refueling activities including Steam Generator Eddy Current Testing is CP&L. The CEO for Steam Generator and Pressurizer Services is Chattanooga Operations Design Engineering Group.

N-4.0 PROCUREMENT DOCUMENT CONTROL

The steam generator tube plugs (if required) shall be supplied in accordance with the Chattanooga Nuclear Operations Quality Assurance Program. All other items shall be supplied by CP&L.

N-5.0 INSTRUCTIONS, PROCEDURES, AND DRAWINGS

All Site Travelers, procedures and supporting documentation for the subject work activity shall be submitted to CP&L for approval prior to the start of work.

N-5.1 MAINTENANCE, REPAIR, AND REPLACEMENT INCLUDING MODIFICATIONS, ALTERATIONS AND ADDITIONS TO NUCLEAR POWER PLANT FACILITIES

This is the primary quality system to be implemented for the subject work activity. The C-E Outage Manager shall be responsible for the overall coordination of the work activity.

The Quality Assurance Plan, Site Travelers, Technical Operating Procedures (TOPs), and subcontractor work procedures shall be submitted to CP&L for approval. CP&L is responsible for obtaining the Authorized Inspection Agency's approval, if required.

N-6.0 DOCUMENT CONTROL

This complete system shall be implemented. CP&L work procedures for which C-E is responsible for completion and subcontractor work procedures shall be controlled per this system as described in section 2.6. Revisions to CP&L procedures shall be accomplished per the CP&L QA Program. Revisions to subcontractor procedures shall be accomplished per the C-E QA Program.

N-7.0 CONTROL OF PURCHASED ITEMS AND SERVICES

This complete system shall be implemented for items and services procured under the PSG Nuclear Field QA Program.

N-8.0 IDENTIFICATION AND CONTROL OF ITEMS

This complete system shall be implemented.

N-9.0 CONTROL OF PROCESSES

This complete system shall be implemented, where applicable.

N-10.0 INSPECTION

This complete system shall be implemented, except that a receiving inspection supplement shall not be generated. All furnished items shall be receipt inspected by CP&L prior to use for installation by C-E.

N-11.0 TEST CONTROL

This complete system shall be implemented, if required.

N-12.0 CONTROL OF MEASURING AND TEST EQUIPMENT

This complete system shall be implemented. C-E supplied M&TE calibration records shall be submitted to CP&L prior to start of work.

N-13.0 HANDLING, STORAGE, AND SHIPPING

This complete system shall be implemented, where applicable. If applicable, requirements/instructions shall be contained within Operating Procedures, TOPs or Site Travelers.

N-14.0 INSPECTION AND TEST STATUS

This complete system shall be implemented. The status of work activities shall be maintained and controlled by Site Travelers, TOPs or CP&L procedures. Quality status tags are not required.

N-15.0 NONCONFORMING ITEMS

The CP&L Designated Representative shall be immediately notified of nonconformances. Field Action Requests (FARs) shall be submitted to CP&L for approval prior to implementation of the disposition. The QC Superintendent may approve FAR dispositions in lieu of the QA Administrator.

N-16.0 CORRECTIVE ACTION

Should corrective action measures be required, the QC Superintendent shall document and implement them as required.


N-17.0 QUALITY ASSURANCE RECORDS

The list of records to be maintained by site personnel shall be developed and transmitted to the QC Superintendent by the Quality Assurance Administrator.

Quality Assurance Records identified on the QA Records List shall be submitted to CP&L at the completion of work, after review and acceptance by Quality Assurance. The records shall include a Certificate of Conformance stating that all contract requirements have been met. Records of steam generator Eddy Current testing activities will be compiled and transmitted to CP&L by the Examination Services and Products Group. The final records package shall be submitted to CP&L within thirty (30) days of completion of work at the jobsite.

N-18.0 AUDITS

A Quality Assurance onsite audit will not be performed.


J. D. Ford
QA Administrator

JDF:co

COMBUSTION ENGINEERING

CAROLINA POWER & LIGHT COMPANY
H. B. Robinson Nuclear Plant

Nuclear Quality Assurance Plan
Revision 1

1987 Refueling Outage

Reference: CP&L Authorization No. ZS60010001

Quality Assurance for the subject work activity performed at the H. B. Robinson nuclear jobsite shall be in accordance with the Power Systems Group Nuclear Field Quality Assurance Manual (Revision 5) and this Quality Assurance Plan. The QA Program Systems as defined in the QA Manual and as modified below are applicable to the subject work activity and shall be implemented by all C-E personnel during the work activity. This QA Plan shall only be revised by the Quality Assurance Administrator.

N-1.0 ORGANIZATION

The subject work activity shall be performed under the cognizance of the onsite C-E Outage Manager. The Outage Manager shall issue and maintain current a jobsite organization chart (refer to System N-5.1).

N-2.0 QUALITY ASSURANCE PROGRAM

All work shall be performed in accordance with ASME Code Section XI, 1977 Edition through Summer 1978 Addenda.

The following is a list of activities which require certified personnel to perform the work:

- Non-Destructive Examination
- Welder or Welding Operator

Personnel qualification records shall be submitted to CP&L for acceptance prior to the start of work. A QA/QC indoctrination session shall be presented to all project supervision and other personnel performing quality related activities prior to the start of work.

N-2.1 AUTHORIZED INSPECTION AGENCY

The Authorized Inspection Agency Service, if required, shall be provided through Carolina Power & Light Company. Review and approval of the work program and notification of hold/witness points is CP&L's responsibility. A prejob meeting is not required.

N-3.0 DESIGN CONTROL

The Cognizant Engineering Organization (CEO) for all normal refueling activities including Steam Generator Eddy Current Testing Pressurizer Services is CP&L.

N-4.0 PROCUREMENT DOCUMENT CONTROL

The steam generator tube plugs (if required) shall be supplied in accordance with the Chattanooga Nuclear Operations Quality Assurance Program. All other items shall be supplied by CP&L.

N-5.0 INSTRUCTIONS, PROCEDURES, AND DRAWINGS

All Site Travelers, procedures and supporting documentation for the subject work activity shall be submitted to CP&L for approval prior to the start of work.

N-5.1 REPAIR, MODIFICATIONS AND REPLACEMENT OF NUCLEAR COMPONENTS

This is the primary quality system to be implemented for the subject work activity. The C-E Outage Manager shall be responsible for the overall coordination of the work activity.

The Quality Assurance Plan, Site Travelers, Technical Operating Procedures (TOPs), and subcontractor work procedures shall be submitted to CP&L for approval. CP&L is responsible for obtaining the Authorized Inspection Agency's approval, if required.

N-6.0 DOCUMENT CONTROL

This complete system shall be implemented. CP&L work procedures for which C-E is responsible for completion and subcontractor work procedures shall be controlled per this system as described in section 2.6. Revisions to CP&L procedures shall be accomplished per the CP&L QA Program. Revisions to subcontractor procedures shall be accomplished per the C-E QA Program.

N-7.0 CONTROL OF PURCHASED ITEMS AND SERVICES

This complete system shall be implemented for items and services procured under the PSG Nuclear Field QA Program.

N-8.0 IDENTIFICATION AND CONTROL OF ITEMS

This complete system shall be implemented.

N-9.0 CONTROL OF PROCESSES

This complete system shall be implemented, where applicable.

N-10.0 INSPECTION

This complete system shall be implemented, except that a receiving inspection supplement shall not be generated. All furnished items shall be receipt inspected by CP&L prior to use for installation by C-E.

N-11.0 TEST CONTROL

This complete system shall be implemented, if required.

N-12.0 CONTROL OF MEASURING AND TEST EQUIPMENT

This complete system shall be implemented. C-E supplied M&TE calibration records shall be submitted to CP&L prior to start of work.

N-13.0 HANDLING, STORAGE, AND SHIPPING

This complete system shall be implemented, where applicable.

N-14.0 INSPECTION AND TEST STATUS

This complete system shall be implemented. The status of work activities shall be maintained and controlled by Site Travelers, TOPs or CP&L procedures. Quality status tags are not required.

N-15.0 CONTROL OF NONCONFORMING ITEMS

The CP&L Designated Representative shall be immediately notified of nonconformances. Field Action Requests (FARs) shall be submitted to CP&L for approval prior to implementation of the disposition. The QC Superintendent may approve FAR dispositions in lieu of the QA Administrator.

N-16.0 CORRECTIVE ACTION

Should corrective action measures be required, the QC Superintendent shall document and implement them as required.


N-17.0 QUALITY ASSURANCE RECORDS

The list of records to be maintained by site personnel shall be developed and transmitted to the QC Superintendent by the Quality Assurance Administrator.

Quality Assurance Records identified on the QA Records List shall be submitted to CP&L at the completion of work, after review and acceptance by Quality Assurance. The records shall include a Certificate of Conformance stating that all contract requirements have been met. Records of steam generator Eddy Current testing activities will be compiled and transmitted to CP&L by the Examination Services and Products Group. The final records package shall be submitted to CP&L within thirty (30) days of completion of work at the jobsite.

N-18.0 AUDITS

A Quality Assurance onsite audit will not be performed.


J. D. Ford
QA Administrator

JDF:co

EQUIPMENT LIST

<u>COMPONENT</u>	<u>EL #</u>	<u>CALIBRATION DATE</u>	<u>DUE DATE</u>
Computer			
HP 9836	1373	3/16/87	9/16/87
HP 9836	1438	3/13/87	9/13/87
HP 9836	1406	12/18/86	6/18/87
HP 9836	1363	1/30/87	7/30/87
HP 9836	1408	3/13/87	9/13/87
HP 9000-236	1147	4/27/87	10/27/87
HP 9836	1371	12/18/86	6/18/87
Printer			
HP 2671G	1392	3/16/87	9/16/87
HP 2671G	1375	4/27/87	10/27/87
HP 2671G	1141	3/25/87	9/25/87
HP 2671G	1418	3/13/87	9/13/87
HP 2671G	1140	1/30/87	7/30/87
HP 2671G	1419	3/4/87	9/4/87
HP 2671G	1374	3/4/87	9/4/87
Data Recorder			
ADIC DCR	1368	4/27/87	10/27/87
ADIC DCR	1413	4/27/87	10/27/87
ADIC DCR	1415	1/17/87	7/17/87
ADIC DCR	1403	3/4/87	9/4/87
ADIC DCR	1367	1/16/87	7/16/87
ADIC DCR	1369	1/30/87	7/30/87
ADIC DCR	1404	3/4/87	9/4/87
ADIC DCR	1455	3/13/87	9/13/87
ADIC DCR	1365	3/4/87	9/4/87
Data Acquisition/Analysis			
MIZ 18	1377	4/24/87	10/24/87
MIZ 18	1378	2/5/87	8/5/87
MIZ 18	1454	2/5/87	8/5/87
MIZ 18	1412	12/19/86	6/19/87
8 Channel			
Recorder	EL 1030	1/27/87	7/27/87
A-D Converter	EL 1231	1/28/87	7/28/87

Attn: Roy Brown
C-E Task Manager for Steam Generator
Services at H. B. Robinson

May 8, 1987

Dear Roy:

We offer the following response to the Auditor's questions.

1. On the certification of the Remote Data Acquisition Unit (R.D.A.U.) Mfg. Serial No. 041, C-E ID No. EL1377, the person who did the calibration did not list the EL or serial no. of the printer that was used during the calibration.

Response: In calibrating the R.D.A.U, the printer is used only to print the information that is presented on the computer screen. The printer does not have any effect on any of R.D.A.U. functions or any of the instrument setting. No action required because omission does not effect the calibration of the R.D.A.U.

2. Calibration sheets for the data cartridge recorder and the HP26716 Printers list either CSP-HCD-75Z and CSP-Print 2671G or manufacturer specification. Is there a difference?

Response: No, there is no difference. When we do the calibrations they are done in accordance with the CSP Procedures which are written by ZETEC, the manufacturer of the Data Acquisition/Analyst System.

No further action required because manufacturer's specifications and the CSP Procedures are the same.


3. Where procedures are listed, there are differences in the revision cited. What are the differences in the revisions.

Response: C-E, in reviewing the certifications, has found that the persons performing the calibration listed; no revision number, Revision 0 or Revision 1. Revision 0 and no revision number are meant to be the same. Revision 1 is an error, that is caused by the cover sheet of the procedure which has "Form No. Z-QA 1 Rev. 1" on the upper right hand corner, which is where most procedures cite their revision. The only CSP procedure that is Revision 1 is CSP-RDAU-18.

Corrective Action: Correct those calibration sheets that list the wrong revision and forward correct copies to site as soon as possible.

We will be reviewing all Calibration Sheets to determine if further corrective action is required. If there are any additional questions, please call me or Bob Walker.

Yours truly,



G. Stepanek
Equipment Maintenance Engr.



R. G. Walker
Manager, Electrical Dept.



Dennis Paro
C-E Q.A.

CERTIFICATE OF CALIBRATION

Instrument Type <u>Computer 9836A</u>	Calibration Date <u>3/16/87</u>
Manufacturer <u>HEWLETT PACKARD</u>	Calibration Due Date <u>9/16/87</u>
Range <u>DIGITAL</u> Accuracy <u>N/A</u>	Calibration Document:
Mfg. Serial No. _____	[] Procedure _____ Rev. _____
C-E ID No. <u>EL 1373</u>	[X] Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
SYSTEM TEST Disk 1	09800-10534		
SYSTEM TEST Disk 2	09800-10535		

CALIBRATION RESULTS

Standard Value	As Found	As Left

Standard Value	As Found	As Left

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: FUNCTIONAL TEST PER SYSTEM TEST Disk

☒ ACCEPTED
 ☐ REJECTED

CALIBRATED BY: [Signature]
 ORGANIZATION: 9403-0201

CERTIFICATE OF CALIBRATION

Instrument Type COMPUTER 9836A
 Manufacturer HENLETT PACKARD
 Range DIGITAL Accuracy N/A
 Mfg. Serial No. 2314A03954
 C-E ID No. EL 1438

Calibration Date 3/13/87
 Calibration Due Date 9/13/87
 Calibration Document:
☐ Procedure _____ Rev. _____
☒ Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.
<u>SYSTEM TEST DISK 1</u>	<u>09800-10534</u>
<u>SYSTEM TEST DISK 2</u>	<u>09800-10535</u>
<u>PRINTER HP 2671G</u>	<u>EL1417</u>

Test Equipment	Serial or ID No.
DUPLICATED	
CALIB. SHEET	

CALIBRATION RESULTS

Standard Value	As Found	As Left

Standard Value	As Found	As Left

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS:

FUNCTIONAL TEST PER SYSTEM TEST DISK

☒

ACCEPTED

☐

REJECTED

CALIBRATED BY:

[Signature]

ORGANIZATION:

9403-0201

CERTIFICATE OF CALIBRATION

Instrument Type <u>Computer</u> Manufacturer <u>Hewlett Packard</u> Range <u>Digital</u> Accuracy <u>N/A</u> Mfg. Serial No. <u>2442A09849</u> C-E ID No. <u>EL1406</u>	Calibration Date <u>12/18/86</u> Calibration Due Date <u>6/18/87</u> Calibration Document: <input type="checkbox"/> Procedure _____ Rev. _____ <input checked="" type="checkbox"/> Manufacturer's Specifications
---	--

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
<u>System Test Disk #1</u>	<u>09B00-10534</u>	DUPLICATED CALIB. SHEET	
<u>System Test Disk #2</u>	<u>09B00-10535</u>		
<u>Printer HP2671G</u>	<u>EL1444</u>		

CALIBRATION RESULTS

Standard Value	As Found	As Left

Standard Value	As Found	As Left

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: Functional Test per System Test Disk

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: Chas A. Thomson
 ORGANIZATION: EMC

CERTIFICATE OF CALIBRATION

Instrument Type <u>COMPUTER 9836A</u> Manufacturer <u>HEWLETT PACKARD</u> Range <u>DIGITAL</u> Accuracy <u>N/A</u> Mfg. Serial No. <u>2314A06963</u> C-E ID No. <u>EL 1408</u>	Calibration Date <u>3/13/87</u> Calibration Due Date <u>9/13/87</u> Calibration Document: <input type="checkbox"/> Procedure _____ Rev. _____ <input checked="" type="checkbox"/> Manufacturer's Specifications
--	---

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
<u>SYSTEM TEST DISK 1</u>	<u>09800-10534</u>	_____	_____
<u>SYSTEM TEST DISK 2</u>	<u>09800-10535</u>	_____	_____
<u>PRINTER HP ZL716</u>	<u>EL 1418</u>	_____	_____

CALIBRATION RESULTS

Standard Value	As Found	As Left

Standard Value	As Found	As Left

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: FUNCTIONAL TEST PER SYSTEM TEST DISK

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: [Signature]

ORGANIZATION: 4403-C207

CERTIFICATE OF CALIBRATION

Instrument Type Computer 9836 Pub 57-57 Calibration Date 4-27-87
 Manufacturer HEWLETT-PACKARD Calibration Due Date 10-27-87
 Range — Accuracy — Calibration Document:
 Mfg. Serial No. 2429A08787 [☒] Procedure ESP-9836 Rev. 0
 C-E ID No. AX0100004C-EL1147 [] Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
HP 9836 Computer	2429A08787		
HP DISK REV F	09800-10534		
HP DISK REV A	09800-10535		

CALIBRATION RESULTS

Standard Value	As Found	As Left
	<u>SAME</u>	<u>SAME</u>

Standard Value	As Found	As Left

DUPLICATED
CALIB. SHEET

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: HPIB CABLE & PERIPHERAL USED TO VERIFY HPIB LINK

[☒] ACCEPTED [] REJECTED

CALIBRATED BY: Roland M. Witty

ORGANIZATION: ESP-CHATTANOOGA

DUPLICATED CALIB. SHEET

CERTIFICATE OF CALIBRATION

Instrument Type Computer
 Manufacturer Hewlett Packard
 Range Digital Accuracy N/A
 Mfg. Serial No. 2440A09685
 C-E ID No. EL1371/AX010000SC

Calibration Date 12/18/86
 Calibration Due Date 6/18/87
 Calibration Document:
☐ Procedure _____ Rev. _____
☒ Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.
<u>System Test Disk #1</u>	<u>09800-10534</u>
<u>System Test Disk #2</u>	<u>09800-10535</u>
<u>Printer HP2671G</u>	<u>EL1444</u>

Test Equipment	Serial or ID No.

CALIBRATION RESULTS

Standard Value	As Found	As Left
/		

Standard Value	As Found	As Left
/		

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: Functional Test per System Test Disk

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: John A. Thomson
 ORGANIZATION: EMC

CERTIFICATE OF CALIBRATION

Instrument Type <u>Printer HP 2671G</u> Manufacturer <u>Hewlett Packard</u> Range <u>DIGITAL</u> Accuracy <u>N/A</u> Mfg. Serial No. <u>2351A20290</u> C-E ID No. <u>EL 1392</u>	Calibration Date <u>3/16/87</u> Calibration Due Date <u>9/16/87</u> Calibration Document: <input checked="" type="checkbox"/> Procedure <u>CSP-PRINT 2671G</u> Rev. <u>0</u> <input type="checkbox"/> Manufacturer's Specifications <u>5/11/87</u>
--	--

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
<u>COMPUTER HP 9836A</u>	<u>EL1373</u>		
<u>SYSTEM TEST DISK 1</u>	<u>09800-10534</u>		
<u>SYSTEM TEST DISK 2</u>	<u>09800-10535</u>		

CALIBRATION RESULTS

Standard Value	As Found	As Left

Standard Value	As Found	As Left

DUPLICATED
CALIB. SHEET

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: FUNCTIONAL TEST PER SYSTEM TEST DISK

*REV. * 0 ADDED BY George L. Stepanek 5/11/87

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: [Signature]

ORGANIZATION: 9403-0201

CERTIFICATE OF CALIBRATION

Instrument Type 2671G PRINTER Calibration Date 4-27-87
 Manufacturer HEWLETT PACKARD Calibration Due Date 10-27-87
 Range Accuracy Calibration Document:
 Mfg. Serial No. 2406A28055 [☒] Procedure CSP-PRINT2671G Rev. 0
 C-E ID No. 4T2300001 - EL1375 [☐] Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
HP 9836 COMPUTER	2429A08787		
HP floppy disk	09800-10534		
HP floppy disk	09800-10535		

CALIBRATION RESULTS

Standard Value	As Found	As Left
	<u>SAME</u>	<u>SAME</u>

Standard Value	As Found	As Left

DUPLICATED
CALIB. SHEET


CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: _____

[X] ACCEPTED

[] REJECTED

CALIBRATED BY: Roland M. WilfORGANIZATION: ES&P CHATANOOGA



 âêôû áéóúàèòù äëöüAîøÆ áíðæÄlôÜ ÉİB

 NSSE EEAQBHLV FCSSDDDD DNSECESE FGRU !"# \$%&'()*+ ,-. /0123 456789:;<=>?


 UHXX TQKQSTFT FROIL123 4KYBNMBC 5555 \]^_`abc defghijk lmnopqrs tuvwxyz{ |}~

 @ABC DEFGHIJK LMNOPQRS TUVWXYZ

@ABCDEFGHIJKLMNO 2141 G

Self Test Passed

2671G Self Test - Pass 1



 âêôû áéóúàèòù äëöüAîøÆ áíðæÄlôÜ ÉİB

 NSSE EEAQBHLV FCSSDDDD DNSECESE FGRU !"# \$%&'()*+ ,-. /0123 456789:;<=>?

 UHXX TQKQSTFT FROIL123 4KYBNMBC 5555 \]^_`abc defghijk lmnopqrs tuvwxyz{ |}~

 @ABC DEFGHIJK LMNOPQRS TUVWXYZ

@ABCDEFGHIJKLMNO 2141 G

Self Test Passed

DUPLICATED
 CALIB. SHEET


United States Characters

!"#\$%&'()*+,-./0123456789:;<=>?@ABCDEFGHIJKLMNPOQRSTUVWXYZ[\]^_`abcdefghijklmnopqrstuvwxyz{|}~

Roman Extended Characters

âêôû áéóúàèòù äëöüAîøÆ áíðæÄlôÜ ÉİB

Line drawing Characters



!"#\$%&'()*+,-./0123456789:;<=>?@ABCDEFGHIJKLMNPOQRSTUVWXYZ[\]^_`abcdefghijklmnopqrstuvwxyz{|}~

Graphics Test

PRINTER 2671G SN# 2406A28055

UT 2300001 EL 1375

HP 9836 Computer SN# 2429A08787

AX 0100004C EL 1197

CAL. DATE 4-27-87 DUE DATE 10-27-87

Roland M. Withy
 ES&P CHATTANOOGA

CERTIFICATE OF CALIBRATION

Instrument Type 2671G PRINTER
Manufacturer HEWLETT PACKARD
Range DIGITAL Accuracy N/A
Mfg. Serial No. 2406A27721
C-E ID No. EL 1141

Calibration Date 2/25/87
Calibration Due Date 9/25/87
Calibration Document:
[] Procedure _____ Rev. _____
[X] Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

<u>Test Equipment</u>	<u>Serial or ID No.</u>
<u>COMPUTER HP9836A</u>	<u>EL 1373</u>
<u>SYSTEM TEST Disk 1</u>	<u>09800-10534</u>
<u>SYSTEM TEST Disk 2</u>	<u>0980010535</u>

CALIBRATION RESULTS

[illegible][illegible]

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS:

[X] ACCEPTED

[] REJECTED

CALIBRATED BY:

ORGANIZATION:

CERTIFICATE OF CALIBRATION

Instrument Type <u>PRINTER HP 2611G</u>	Calibration Date <u>3/13/87</u>
Manufacturer <u>HONEYWELL PICKARD</u>	Calibration Due Date <u>9/13/87</u>
Range <u>DIGITAL</u> Accuracy <u>N/A</u>	Calibration Document:
Mfg. Serial No. <u>2406A26289</u>	<input type="checkbox"/> Procedure _____ Rev. _____
C-E ID No. <u>EL 1418/AX0200002C</u>	<input checked="" type="checkbox"/> Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
System Test Disk #1	09800 - 10534		
System Test Disk #2	09800 - 10535		
Computer HP 9836A	EL 1408		

CALIBRATION RESULTS

Standard Value	As Found	As Left

Standard Value	As Found	As Left

**DUPLICATED
CALIB. SHEET**

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: FUNCTIONAL TEST FOR SYSTEM TEST DISK

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: [Signature]

ORGANIZATION: 9700-0001

CERTIFICATE OF CALIBRATION

Instrument Type PRINTER HP2671G
Manufacturer HEWLETT PACKARD
Range DIGITAL Accuracy N/A
Mfg. Serial No. 2406A23537
C-E ID No. EL 1419

Calibration Date 3/4/87
Calibration Due Date 9/4/87
Calibration Document:
☒ Procedure CSP-PRINT2671G Rev. 10
☐ Manufacturer's Specifications 8w 5/8/87

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.
<u>COMPUTER HP9830A</u>	<u>EL 1371</u>

Test Equipment	Serial or ID No.

CALIBRATION RESULTS

Standard Value	As Found	As Left

Standard Value	As Found	As Left

DUPLICATED
CALIB. SHEET

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: _____

☒ ACCEPTED

☐ REJECTED

CALIBRATED BY: Brian A. ...

ORGANIZATION: 9403 ETOS

CERTIFICATE OF CALIBRATION

Instrument Type PRINTER HP2671B
Manufacturer HEWLETT PACKARD
Range DIGITAL Accuracy N/A
Mfg. Serial No. 2342A17369
C-E ID No. EL 1374

Calibration Date 3/4/87
Calibration Due Date 9/4/87
Calibration Document:
☒ Procedure CSP-PRINT2671B Rev. 10
☐ Manufacturer's Specifications BN 58/87

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.
<u>COMPUTER HP9836A</u>	<u>EL 1371</u>

Test Equipment	Serial or ID No.

CALIBRATION RESULTS

Standard Value	As Found	As Left

Standard Value	As Found	As Left

**DUPLICATED
CALIB. SHEET**

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: _____

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: Brian A. [Signature]

ORGANIZATION: 9403 ETOS

CERTIFICATE OF CALIBRATION

Instrument Type <u>575 DCR</u> Manufacturer <u>ADIC</u> Range <u>—</u> Accuracy <u>—</u> Mfg. Serial No. <u>30043</u> C-E ID No. <u>AX0400003C-EL1368</u>	Calibration Date <u>4-27-87</u> Calibration Due Date <u>10-27-87</u> Calibration Document: <input checked="" type="checkbox"/> Procedure <u>CSP-HCD-757</u> Rev. <u>0</u> <input type="checkbox"/> Manufacturer's Specifications
---	--

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.
<u>HPCOMPUTER 9836</u>	<u>2429A08787</u>

Test Equipment	Serial or ID No.

CALIBRATION RESULTS

Standard Value	As Found	As Left
	<u>SAME</u>	<u>SAME</u>

Standard Value	As Found	As Left
DUPLICATED CALIB. SHEET		

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: _____

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: Roland M. Withy
 ORGANIZATION: ES&P Chattanooga

CERTIFICATE OF CALIBRATION

Instrument Type 575 DCRCalibration Date 4-27-87Manufacturer ADICCalibration Due Date 10-27-87Range — Accuracy —

Calibration Document:

Mfg. Serial No. 30042☒ Procedure CSP-HCD-75Z Rev. 0C-E ID No. AX0400007C-EL1413☐ Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.
HP Computer 9836	2429A08787

Test Equipment	Serial or ID No.

CALIBRATION RESULTS

Standard Value	As Found	As Left
	<u>SAME</u>	<u>SAME</u>

Standard Value	As Found	As Left

DUPLICATED
CALIB. SHEET

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: _____

☒ ACCEPTED☐ REJECTEDCALIBRATED BY: Roland M. WithyORGANIZATION: ES&P CHATANOOGA

CERTIFICATE OF CALIBRATION

Instrument Type <u>675 DCR</u> Manufacturer <u>ADIC</u> Range <u>—</u> Accuracy <u>—</u> Mfg. Serial No. <u>841174</u> C-E ID No. <u>E80500004 EL1415</u>	Calibration Date <u>1-17-87</u> Calibration Due Date <u>7-17-87</u> Calibration Document: <input checked="" type="checkbox"/> Procedure <u>CSP-HCD-75Z</u> Rev. <u>0</u> <input type="checkbox"/> Manufacturer's Specifications
---	---

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
<u>H.P. Computer 9836</u>	<u>2314A03954</u>		

DUPLICATED
CALIB. SHEET

CALIBRATION RESULTS

Standard Value	As Found	As Left
	<u>SAME</u>	<u>SAME</u>

Standard Value	As Found	As Left

CALIBRAITON HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: GP10 cable & DC604CD Data Cartridge used for procedure

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: [Signature]

ORGANIZATION: ESSP - Ch. Faurge

CERTIFICATE OF CALIBRATION

Instrument Type <u>DATA LOGGING RECORDER</u>	Calibration Date <u>3/4/87</u>
Manufacturer <u>ADIC/2ETEC</u>	Calibration Due Date <u>5/4/87</u>
Range <u>DIGITAL</u> Accuracy <u>N/A</u>	Calibration Document:
Mfg. Serial No. <u>10931</u>	<input checked="" type="checkbox"/> Procedure <u>CSP-HCD-752</u> Rev. <u>10</u>
C-E ID No. <u>EL 1403</u>	<input type="checkbox"/> Manufacturer's Specifications <u>8/5/87</u>

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
<u>COMPUTER HP9836A</u>	<u>EL 1371</u>		
<u>MR-19 RDAU</u>	<u>EL 1410</u>		

CALIBRATION RESULTS

Standard Value	As Found	As Left

Standard Value	As Found	As Left

**DUPLICATED
CALIB. SHEET**

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: _____

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: Brian A. [Signature]

ORGANIZATION: _____

CERTIFICATE OF CALIBRATION

Instrument Type 575 DCR
Manufacturer ADIC
Range — Accuracy —
Mfg. Serial No. 30044
C-E ID No. AX0400006C - EL1367

Calibration Date 1-16-87
Calibration Due Date 7-16-87
Calibration Document:
☒ Procedure CSP-HCD-757 Rev. 0
☐ Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment HP 9836 Computer Serial or ID No. 2314A03954

Test Equipment DUPLICATED Serial or ID No. CALIB. SHEET

CALIBRATION RESULTS

Standard Value	As Found	As Left
	<u>SAME</u>	<u>SAME</u>

Standard Value	As Found	As Left

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NE STANDARDS WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTE IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED:

REMARKS: GPIO Cable 5600 HC Data Controller - Used As per procedure

☒ ACCEPTED

☐ REJECTED

CALIBRATED BY: [Signature]

ORGANIZATION: ES&P Chattan

CERTIFICATE OF CALIBRATION

Instrument Type DATA CARTRIDGE
RECORDER
Manufacturer ADTEC/RETEC
Range DIGITAL Accuracy N/A
Mfg. Serial No. 841173
C-E ID No. EL 1369 / EBD500002
TECH SERV

Calibration Date 01/30/87
Calibration Due Date 07/30/87
Calibration Document:
☐ Procedure _____ Rev. _____
☒ Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.
<u>Computer HP9896A</u>	<u>EL 1145</u>
<u>N13-18 RDAU</u>	<u>EL 1410</u>

Test Equipment	Serial or ID No.

CALIBRATION RESULTS

Standard Value	As Found	As Left

Standard Value	As Found	As Left

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: Functional Test per System Integration

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: J. A. Thomson
ORGANIZATION: EMC

CERTIFICATE OF CALIBRATION

Instrument Type <u>DATA CAPTURE RECORDER</u> Manufacturer <u>ADIC/RETEL</u> Range <u>DIGITAL</u> Accuracy <u>N/A</u> Mfg. Serial No. <u>10932</u> C-E ID No. <u>EL1404</u>	Calibration Date <u>3/4/87</u> Calibration Due Date <u>9/4/87</u> Calibration Document: <input checked="" type="checkbox"/> Procedure <u>CSP-HCD-752</u> Rev. <u>1.0</u> <input type="checkbox"/> Manufacturer's Specifications <u>BN 5/8/87</u>
--	--

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
<u>COMPUTER HP9836A</u>	<u>EL1371</u>		
<u>M12-18 RDAV</u>	<u>EL1410</u>		

CALIBRATION RESULTS

Standard Value	As Found	As Left

Standard Value	As Found	As Left

DUPLICATED
CALIB. SHEET

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: _____

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY Brian A. ...

ORGANIZATION: _____

CERTIFICATE OF CALIBRATION

Instrument Type DATA CARTRIDGE RECORDER
Manufacturer ADIC/ZETEC
Range DIGITAL Accuracy N/A
Mfg. Serial No. 10611
C-E ID No. EL 1455

Calibration Date 3/13/87
Calibration Due Date 9/13/87
Calibration Document:
☐ Procedure _____ Rev. _____
☒ Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.
Computer HP9836A	EL 1408
MIZ 18 RDAU	EL 1376

Test Equipment	Serial or ID No.

CALIBRATION RESULTS

Standard Value	As Found	As Left

Standard Value	As Found	As Left

DUPLICATE
CALIB. SHEET

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: FUNCTIONAL TESTS PER SYSTEM INTEGRATION

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: [Signature]
ORGANIZATION: _____

CERTIFICATE OF CALIBRATION

Instrument Type <u>DATA CARTRIDGE RECORDER</u>	Calibration Date <u>3/4/87</u>
Manufacturer <u>ADL/RETEL</u>	Calibration Due Date <u>9/4/87</u>
Range <u>DIGITAL</u> Accuracy <u>N/A</u>	Calibration Document:
Mfg. Serial No. <u>90-638-0818</u> ⁸⁴¹³⁸⁹	<input checked="" type="checkbox"/> Procedure <u>CSP-HCD-752</u> Rev. <u>10</u>
C-E ID No. <u>EL 1365</u>	<input type="checkbox"/> Manufacturer's Specifications <u>8/18/87</u>

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
<u>COMPUTER HP9836A</u>	<u>EL 1371</u>	_____	_____
<u>M12-180AV</u>	<u>EL 1410</u>	_____	_____
_____	_____	_____	_____

CALIBRATION RESULTS

Standard Value	As Found	As Left

Standard Value	As Found	As Left

DUPLICATED
CALIB. SHEET

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: _____

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: Brian A. ...

ORGANIZATION: _____

CERTIFICATE OF CALIBRATION

Instrument Type <u>REMOTE DATA ACQUISITION UNIT</u>	Calibration Date <u>4/24/87</u>
Manufacturer <u>ZETEC</u>	Calibration Due Date <u>10/24/87</u>
Range <u>MULTY FREQ</u> Accuracy <u>SEE BELOW</u>	Calibration Document:
Mfg. Serial No. <u>041</u>	<input checked="" type="checkbox"/> Procedure <u>CSP-RDAU-18</u> Rev. <u>1</u>
C-E ID No. <u>EL 1377</u>	<input type="checkbox"/> Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
<u>FREQUENCY COUNTER</u>	<u>EL 1423</u>	<u>OSCILLOSCOPE</u>	<u>EL 1453</u>
<u>DIGITAL MULTIMETER</u>	<u>EL 1424</u>	<u>HP9836A COMPUTER</u>	<u>EL 1407</u>
<u>FUNCTION GENERATOR</u>	<u>EL 1425</u>	<u>HP2621A PRINTER</u>	

CALIBRATION RESULTS

Standard Value	As Found	As Left
<u>POWER SUPPLIES</u>		
<u>+5.000 ± 0.125VDC</u>	<u>5.002</u>	<u>5.002</u>
<u>RIPPLE < 50mVPP</u>	<u>22.80mV</u>	<u>22.80mV</u>
<u>+15.000 ± 0.375VDC</u>	<u>14.656</u>	<u>14.656</u>
<u>RIPPLE < 100mVPP</u>	<u>14.00mV</u>	<u>14.00mV</u>
<u>-15.000 ± 0.375VDC</u>	<u>-14.998</u>	<u>-14.998</u>
<u>RIPPLE < 100mVPP</u>	<u>9.700mV</u>	<u>9.700mV</u>
<u>-5.000 ± 0.125VDC</u>	<u>-4.996</u>	<u>-4.996</u>
<u>RIPPLE < 100mVPP</u>	<u>15.60mV</u>	<u>15.60mV</u>
<u>A/D REFERENCE</u>		
<u>-1.000 ± 0.005VDC</u>	<u>-1.000</u>	<u>-1.000</u>

Standard Value	As Found	As Left
<u>FREQ. ACCURACY ± 5%</u>	<u>± 5%</u>	<u>± 5%</u>
<u>(Hz)</u>	<u>(Hz)</u>	<u>(Hz)</u>
<u>9765</u>	<u>9765</u>	<u>9765</u>
<u>12019</u>	<u>12019</u>	<u>12019</u>
<u>17045</u>	<u>17045</u>	<u>17045</u>
<u>100000</u>	<u>100K</u>	<u>100K</u>
<u>110085</u>	<u>110086</u>	<u>110086</u>
<u>119850</u>	<u>119850</u>	<u>119850</u>
<u>340401</u>	<u>340406</u>	<u>340406</u>
<u>359375</u>	<u>359377</u>	<u>359377</u>
<u>400390</u>	<u>400388</u>	<u>400388</u>
<u>898437</u>	<u>898448</u>	<u>898448</u>
<u>992838</u>	<u>992832</u>	<u>992832</u>
<u>1000000</u>	<u>1000000</u>	<u>1000000</u>

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS:

☒ ACCEPTED

☐ REJECTED

CALIBRATED BY:

ORGANIZATION:

Bruce A. [Signature]

ETDS

MIZ-18 CALIBRATION SPECIFICATIONS

DUPLICATED
CALIB. SHEET

START TIME 9:24:30 AM
DATE 4 /24 /1987
S/N 41
ROT 0
SPAN 3000
FIRST CHANNEL 1
LAST CHANNEL 16

CHN#	FREQ	H-VDEV	SPEC
16	14000	+0.00%	+/- 1%
3	340000	-0.96%	+/- 1%

CHN#	FREQ	QDEV	SPEC
2	56000	0.00 DEG	3.00 DEG
1	74000	1.65 DEG	3.00 DEG

CHN#	FREQ	H-HDEV	V-VDEV	FREQ	H-HDEV	V-VDEV	SPEC
1	401000	- 3.8%	- 3.7%	400100	- 1.2%	- 3.3%	-15%
2	401000	- 3.6%	- 4.0%	400100	- 1.2%	- 3.4%	-15%
3	401000	- 3.6%	- 3.9%	400100	- 1.3%	- 3.3%	-15%
4	401000	- 4.2%	- 4.4%	400100	- 1.4%	- 3.0%	-15%
5	401000	- 4.6%	- 4.6%	400100	- 1.6%	- 3.5%	-15%
6	401000	- 4.7%	- 5.2%	400100	- 1.6%	- 3.6%	-15%
7	401000	- 4.6%	- 4.9%	400100	- 1.5%	- 3.4%	-15%
8	401000	- 5.1%	- 5.7%	400100	- 1.6%	- 3.6%	-15%
9	401000	- 4.7%	- 4.6%	400100	- 1.7%	- 3.8%	-15%
10	401000	- 4.6%	- 5.0%	400100	- 1.8%	- 3.8%	-15%
11	401000	- 4.5%	- 5.1%	400100	- 1.8%	- 3.9%	-15%
12	401000	- 5.2%	- 5.6%	400100	- 1.9%	- 3.3%	-15%
13	401000	- 4.6%	- 4.6%	400100	- 1.6%	- 3.3%	-15%
14	401000	- 4.7%	- 5.1%	400100	- 1.7%	- 3.4%	-15%
15	401000	- 4.6%	- 5.0%	400100	- 1.7%	- 3.8%	-15%
16	401000	- 5.1%	- 5.6%	400100	- 1.7%	- 3.9%	-15%

CHN#	FREQ	H	V	C/CDEV	SPEC
5	1000000		43700		
15	1000000	45039		+3.0%	10%

CHN#	FREQ	H	V	F/FDEV	SPEC
16	10000	38593			
15	1000000	45039		+16.7%	30%

TECHNICIAN MJ
STOP TIME 9:17:34 AM

CERTIFICATE OF CALIBRATION

Instrument Type <u>REMOTE DATA ACQUISITION UNIT</u>	Calibration Date <u>02/05/87</u>
Manufacturer <u>ZETEC</u>	Calibration Due Date <u>08/05/87</u>
Range <u>MULTI FREQ</u> Accuracy <u>SEE BELOW</u>	Calibration Document:
Mfg. Serial No. <u>061</u>	<input type="checkbox"/> Procedure _____ Rev. _____
C-E ID No. <u>EL 137B / E80100002</u>	<input checked="" type="checkbox"/> Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
<u>Frequency Counter</u>	<u>EL 1423</u>	<u>Oscilloscope</u>	<u>EL 1453</u>
<u>Digital Multimeter</u>	<u>EL 1424</u>	<u>HP9836A Computer</u>	<u>EL 1362</u>
<u>Function Generator</u>	<u>EL 1425</u>	<u>HP2671G Printer</u>	<u>EL 1143</u>

CALIBRATION RESULTS

Standard Value	As Found	As Left
POWER SUPPLIES		
<u>+5.000 ± 0.125 VDC</u>	<u>+5.001</u>	<u>+5.001</u>
<u>Ripple < 50 mVp-p</u>	<u>21.8 mVp-p</u>	<u>21.8 mVp-p</u>
<u>+15.000 ± 0.375 VDC</u>	<u>+15.071</u>	<u>+15.071</u>
<u>Ripple < 100 mVp-p</u>	<u>11.5 mVp-p</u>	<u>11.5 mVp-p</u>
<u>-15.000 ± 0.375 VDC</u>	<u>-15.002</u>	<u>-15.002</u>
<u>Ripple < 100 mVp-p</u>	<u>11.1 mVp-p</u>	<u>11.1 mVp-p</u>
<u>-5.000 ± 0.125 VDC</u>	<u>-4.995</u>	<u>-4.995</u>
<u>Ripple < 100 mVp-p</u>	<u>8.9 mVp-p</u>	<u>8.9 mVp-p</u>
A/D REFERENCE		
<u>-1.000 ± 0.005 VDC</u>	<u>-1.005</u>	<u>-1.000</u>

Standard Value	As Found	As Left
FREQ. ACCURACY	<u>± 5%</u>	<u>± 5%</u>
<u>(Hz)</u>	<u>(Hz)</u>	<u>(Hz)</u>
<u>9765</u>	<u>9765</u>	<u>9765</u>
<u>12019</u>	<u>12019</u>	<u>12019</u>
<u>17045</u>	<u>17045</u>	<u>17045</u>
<u>100000</u>	<u>99999</u>	<u>99999</u>
<u>110085</u>	<u>110085</u>	<u>110085</u>
<u>119850</u>	<u>119851</u>	<u>119851</u>
<u>340401</u>	<u>340403</u>	<u>340403</u>
<u>359375</u>	<u>359373</u>	<u>359373</u>
<u>400390</u>	<u>400394</u>	<u>400394</u>
<u>898437</u>	<u>898440</u>	<u>898440</u>
<u>992838</u>	<u>992846</u>	<u>992846</u>
<u>1000000</u>	<u>999996</u>	<u>999996</u>

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: Adjusted A/D Reference, Adjusted Channels 1-4 VERT and HORIZ Digital Counts

☒ ACCEPTED

☐ REJECTED

**DUPLICATED
CALIB. SHEET**

CALIBRATED BY: J. D. [Signature]

ORGANIZATION: ELC

MIZ-18 R.D.A.U		CALIBRATION 2 / 4 / 1987			S/N 61
CHAN. NO.	FREQ.	HORZ. MAX	VERT. MAX	H-V DEV	QUAD-ERR
1	400000	41471	41564	-0.23%	0.37 DEG
2	400000	41597	41540	+0.13%	0.07 DEG
3	400000	41627	41604	+0.05%	0.45 DEG
4	400000	41599	41556	+0.10%	0.21 DEG
5	400000	41527	41633	-0.26%	0.38 DEG
6	400000	41649	41609	+0.09%	0.10 DEG
7	400000	41979	41978	+0.00%	0.46 DEG
8	400000	42111	42104	+0.01%	0.24 DEG
9	400000	41684	41794	-0.27%	0.38 DEG
10	400000	41851	41812	+0.09%	0.09 DEG
11	400000	41897	41899	-0.01%	0.47 DEG
12	400000	41870	41863	+0.01%	0.25 DEG
13	400000	41527	41633	-0.26%	0.38 DEG
14	400000	41653	41604	+0.11%	0.09 DEG
15	400000	41984	41975	+0.02%	0.47 DEG
16	400000	42114	42102	+0.02%	0.24 DEG

DUPLICATED
CALIB. SHEET

MIZ-18 CALIBRATION SPECIFICATIONS

START TIME 07:30:00 AM
 DATE 2 /5 /1987
 S/N 61
 ROT 0
 SPAN 3000
 FIRST CHANNEL 1
 LAST CHANNEL 16

**DUPLICATED
 CALIB. SHEET**

CHN#	FREQ	H-VDEV	SPEC
16	12000	+0.00%	+/- 1%
6	41000	-0.87%	+/- 1%

CHN#	FREQ	QDEV	SPEC
9	10000	0.00 DEG	3.00 DEG
4	74000	1.56 DEG	3.00 DEG

CHN#	FREQ	H-HDEV	V-VDEV	FREQ	H-HDEV	V-VDEV	SPEC
1	401000	- 3.8%	- 4.1%	400100	- 0.1%	- 0.1%	-15%
2	401000	- 4.0%	- 3.8%	400100	- 0.2%	- 0.1%	-15%
3	401000	- 3.8%	- 4.0%	400100	- 0.2%	- 0.2%	-15%
4	401000	- 3.8%	- 3.9%	400100	- 0.2%	- 0.2%	-15%
5	401000	- 4.7%	- 5.1%	400100	- 0.3%	- 0.3%	-15%
6	401000	- 5.2%	- 5.0%	400100	- 0.4%	- 0.4%	-15%
7	401000	- 5.0%	- 5.1%	400100	- 0.4%	- 0.4%	-15%
8	401000	- 4.9%	- 5.1%	400100	- 0.4%	- 0.4%	-15%
9	401000	- 4.8%	- 5.1%	400100	- 0.3%	- 0.4%	-15%
10	401000	- 5.1%	- 4.9%	400100	- 0.4%	- 0.4%	-15%
11	401000	- 5.0%	- 5.2%	400100	- 0.4%	- 0.4%	-15%
12	401000	- 5.0%	- 5.1%	400100	- 0.4%	- 0.5%	-15%
13	401000	- 4.8%	- 5.1%	400100	- 0.3%	- 0.3%	-15%
14	401000	- 5.2%	- 5.0%	400100	- 0.4%	- 0.4%	-15%
15	401000	- 4.9%	- 5.1%	400100	- 0.4%	- 0.4%	-15%
16	401000	- 5.0%	- 5.0%	400100	- 0.4%	- 0.4%	-15%

CHN#	FREQ	H	V	C/CDEV	SPEC
13	1000000	45336			
16	1000000		47402	+4.5%	10%

CHN#	FREQ	H	V	F/FDEV	SPEC
9	10000		38834		
16	1000000		47466	+22.2%	30%

TECHNICIAN JEFF THOMSON
 STOP TIME 7:42:44 AM

As Last Data EL1378 EL1378 Jell. A. Thomson S/N 61

MIZ-18 R.D.A.U.		CALIBRATION		2 / 5 / 1987	S/N 61
CHAN. NO.	FREQ.	HORZ. MAX	VERT. MAX	H-V DEV	QUAD-ERR
1	400000	41063	41040	+0.05%	0.35 DEG
2	400000	41079	41063	+0.01%	0.18 DEG
3	400000	41065	41032	+0.08%	0.60 DEG
4	400000	41063	41050	+0.03%	0.21 DEG
5	400000	41101	41087	+0.03%	0.37 DEG
6	400000	41107	41113	-0.02%	0.14 DEG
7	400000	41410	41393	+0.04%	0.47 DEG
8	400000	41552	41576	-0.06%	0.23 DEG
9	400000	41269	41267	+0.00%	0.36 DEG
10	400000	41310	41324	-0.04%	0.09 DEG
11	400000	41325	41317	+0.01%	0.47 DEG
12	400000	41314	41342	-0.07%	0.23 DEG
13	400000	41099	41096	+0.00%	0.37 DEG
14	400000	41112	41116	-0.01%	0.12 DEG
15	400000	41416	41396	+0.04%	0.47 DEG
16	400000	41557	41578	-0.06%	0.23 DEG

DUPLICATED
CALIB. SHEET

MIZ-18 CALIBRATION SPECIFICATIONS

START TIME 08:20:00 AM
 DATE 2 /5 /1987
 S/N 61
 ROT 0
 SPAN 3000
 FIRST CHANNEL 1
 LAST CHANNEL 16

DUPLICATED
 CALIB. SHEET

CHN#	FREQ	H-VDEV	SPEC
16	12000	+0.00%	+/- 1%
6	41000	-0.87%	+/- 1%

CHN#	FREQ	QDEV	SPEC
9	10000	0.00 DEG	3.00 DEG
4	74000	1.56 DEG	3.00 DEG

CHN#	FREQ	H-HDEV	V-VDEV	FREQ	H-HDEV	V-VDEV	SPEC
1	401000	- 3.8%	- 4.1%	400100	- 0.1%	- 0.1%	-15%
2	401000	- 4.1%	- 4.1%	400100	+ 0.0%	- 0.1%	-15%
3	401000	- 3.8%	- 4.3%	400100	- 0.1%	- 0.2%	-15%
4	401000	- 3.8%	- 4.0%	400100	+ 0.1%	- 0.2%	-15%
5	401000	- 4.7%	- 5.0%	400100	- 0.2%	- 0.3%	-15%
6	401000	- 5.2%	- 5.2%	400100	+ 0.0%	- 0.4%	-15%
7	401000	- 4.9%	- 5.1%	400100	- 0.4%	- 0.4%	-15%
8	401000	- 4.9%	- 5.0%	400100	- 0.4%	- 0.4%	-15%
9	401000	- 4.8%	- 5.1%	400100	- 0.3%	- 0.3%	-15%
10	401000	- 5.1%	- 4.9%	400100	- 0.3%	- 0.4%	-15%
11	401000	- 5.0%	- 5.1%	400100	- 0.4%	- 0.4%	-15%
12	401000	- 5.0%	- 5.1%	400100	- 0.3%	- 0.4%	-15%
13	401000	- 4.7%	- 5.1%	400100	- 0.2%	- 0.3%	-15%
14	401000	- 5.2%	- 5.2%	400100	+ 0.0%	- 0.4%	-15%
15	401000	- 4.9%	- 5.1%	400100	- 0.3%	- 0.4%	-15%
16	401000	- 4.9%	- 5.0%	400100	- 0.4%	- 0.4%	-15%

CHN#	FREQ	H	V	C/CDEV	SPEC
13	1000000	44928			
16	1000000		46816	+4.2%	10%

CHN#	FREQ	H	V	F/FDEV	SPEC
9	10000		38261		
16	1000000		47466	+24.0%	30%

TECHNICIAN JEFF THOMSON
 STOP TIME 8:32:37 AM

CERTIFICATE OF CALIBRATION

Instrument Type <u>REMOTE DATA ACQUISITION UNIT</u>	Calibration Date <u>02/05/07</u>
Manufacturer <u>ZETEC</u>	Calibration Due Date <u>08/05/07</u>
Range <u>MULTI FREQ</u> Accuracy <u>SEE BELOW</u>	Calibration Document:
Mfg. Serial No. <u>023</u>	<input type="checkbox"/> Procedure _____ Rev. _____
C-E ID No. <u>EL 1454 / E801000004</u> <u>TECH SERV</u>	<input checked="" type="checkbox"/> Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
<u>Frequency Counter</u>	<u>EL1423</u>	<u>Oscilloscope</u>	<u>EL 1453</u>
<u>Digital Multimeter</u>	<u>EL1424</u>	<u>HP9836A Computer</u>	<u>EL 1362</u>
<u>Function Generator</u>	<u>EL1425</u>	<u>HP2671G Printer</u>	<u>EL 1143</u>

CALIBRATION RESULTS

Standard Value	As Found	As Left
POWER SUPPLIES		
<u>+5.000 ± 0.125VDC</u>	<u>+5.015</u>	<u>+5.015</u>
<u>Ripple < 50mVp-p</u>	<u>24.0mVp-p</u>	<u>24.0mVp-p</u>
<u>+15.000 ± 0.375VDC</u>	<u>+15.017</u>	<u>+15.017</u>
<u>Ripple < 100mVp-p</u>	<u>18.2mVp-p</u>	<u>18.2mVp-p</u>
<u>-15.000 ± 0.375VDC</u>	<u>-15.027</u>	<u>-15.027</u>
<u>Ripple < 100mVp-p</u>	<u>10.8mVp-p</u>	<u>10.8mVp-p</u>
<u>-5.000 ± 0.125VDC</u>	<u>-4.996</u>	<u>-4.996</u>
<u>Ripple < 100mVp-p</u>	<u>11.5mVp-p</u>	<u>11.5mVp-p</u>
A/D REFERENCE		
<u>-1.000 ± 0.005VDC</u>	<u>-0.998</u>	<u>-0.998</u>

Standard Value	As Found	As Left
FREQ. ACCURACY	± 5%	± 5%
(Hz)	(Hz)	(Hz)
<u>9765</u>	<u>9765</u>	<u>9765</u>
<u>12019</u>	<u>12019</u>	<u>12019</u>
<u>17045</u>	<u>17045</u>	<u>17045</u>
<u>100000</u>	<u>99992</u>	<u>99992</u>
<u>110085</u>	<u>110083</u>	<u>110083</u>
<u>119850</u>	<u>119849</u>	<u>119849</u>
<u>340401</u>	<u>340397</u>	<u>340397</u>
<u>359375</u>	<u>359346</u>	<u>359346</u>
<u>400390</u>	<u>400387</u>	<u>400387</u>
<u>898437</u>	<u>898426</u>	<u>898426</u>
<u>992838</u>	<u>992831</u>	<u>992831</u>
<u>1000000</u>	<u>999921</u>	<u>999921</u>

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: Adjusted Channels 1-4 VERT and HORIZ Digital Const

☒ ACCEPTED

☐ REJECTED

CALIBRATED BY: J. H. Thomas

ORGANIZATION: EHC

**DUPLICATED
CALIB. SHEET**

CERTIFICATE OF CALIBRATION (CONT.)

g. Serial No. 023

Calibration Date 02/05/87

C-E ID No. EL 1454

Calibration By C. R. Thomas

CALIBRATION RESULTS

[illegible][illegible]

CALL 581 5111

MIZ-18 R.D.A.U		CALIBRATION - - 2 / 4 / 1987			S/N 23
CHAN. NO.	FREQ.	HORZ. MAX	VERT. MAX	H-V DEV	QUAD-ERR
1	400000	41658	41778	-0.29%	0.74 DEG
2	400000	41853	41729	+0.29%	0.34 DEG
3	400000	41701	41763	-0.15%	0.87 DEG
4	400000	41778	41814	-0.09%	0.49 DEG
5	400000	41965	42097	-0.32%	0.74 DEG
6	400000	42112	41993	+0.28%	0.34 DEG
7	400000	42161	42219	-0.14%	0.88 DEG
8	400000	42301	42357	-0.14%	0.50 DEG
9	400000	41895	42020	-0.30%	0.75 DEG
10	400000	42125	41997	+0.30%	0.36 DEG
11	400000	42006	42058	-0.13%	0.89 DEG
12	400000	42007	42139	-0.13%	0.51 DEG
13	400000	41977	42101	-0.30%	0.73 DEG
14	400000	42121	41999	+0.28%	0.34 DEG
15	400000	42157	42222	-0.16%	0.68 DEG
16	400000	42296	42363	-0.16%	0.51 DEG

DUPLICATED
CALIB. SHEET

MIZ-18 CALIBRATION SPECIFICATIONS

START TIME 08:10:00 PM
 DATE 2 / 5 / 1987
 S/N 23
 ROT 0
 SPAN 3000
 FIRST CHANNEL 1
 LAST CHANNEL 16

CHN#	FREQ	H-VDEV	SPEC
1	12000	+0.00%	+/- 1%
8	56000	+0.94%	+/- 1%

CHN#	FREQ	QDEV	SPEC
13	10000	0.00 DEG	3.00 DEG
6	74000	2.18 DEG	3.00 DEG

CHN#	FREQ	H-HDEV	V-VDEV	FREQ	H-HDEV	V-VDEV	SPEC
1	401000	- 3.7%	- 4.0%	400100	- 0.1%	- 0.1%	-15%
2	401000	- 4.4%	- 4.1%	400100	- 0.1%	- 0.1%	-15%
3	401000	- 3.5%	- 3.8%	400100	+ 0.0%	- 0.1%	-15%
4	401000	- 3.7%	- 4.1%	400100	- 0.1%	- 0.2%	-15%
5	401000	- 4.7%	- 4.9%	400100	- 0.4%	- 0.4%	-15%
6	401000	- 5.5%	- 5.2%	400100	- 0.4%	- 0.4%	-15%
7	401000	- 4.6%	- 4.8%	400100	- 0.5%	- 0.4%	-15%
8	401000	- 4.8%	- 5.2%	400100	- 0.5%	- 0.5%	-15%
9	401000	- 4.6%	- 4.9%	400100	- 0.4%	- 0.4%	-15%
10	401000	- 5.4%	- 5.1%	400100	- 0.4%	- 0.4%	-15%
11	401000	- 4.5%	- 4.8%	400100	- 0.4%	- 0.4%	-15%
12	401000	- 4.9%	- 5.2%	400100	- 0.5%	- 0.5%	-15%
13	401000	- 4.6%	- 4.9%	400100	- 0.3%	- 0.4%	-15%
14	401000	- 5.5%	- 5.2%	400100	- 0.4%	- 0.4%	-15%
15	401000	- 4.5%	- 4.9%	400100	- 0.4%	- 0.5%	-15%
16	401000	- 4.8%	- 5.2%	400100	- 0.5%	- 0.5%	-15%

CHN#	FREQ	H	V	C/CDEV	SPEC
5	1000000	46078			
16	1000000		47507	+3.1%	-10%

CHN#	FREQ	H	V	F/FDEV	SPEC
15	10000		38026		
16	1000000		47507	+24.9%	30%

TECHNICIAN JEFF THOMSON
 STOP TIME 8:22:52 PM

DUPLICATED
 CALIB. SHEET

MIZ-18 R.D.A.U.		CALIBRATION - 2/3/1987			S/N 23
CHAN. NO.	FREQ.	HORIZ. MAX	VERT. MAX	H-V DEV	QUAD-ERR
1	400000	41041	41064	-0.06%	0.74 DEG
2	400000	41035	41056	-0.06%	0.31 DEG
3	400000	41043	41038	+0.01%	0.89 DEG
4	400000	41034	41055	-0.06%	0.50 DEG
5	400000	41332	41371	-0.10%	0.76 DEG
6	400000	41242	41273	-0.08%	0.33 DEG
7	400000	41467	41458	+0.02%	0.89 DEG
8	400000	41536	41576	-0.10%	0.50 DEG
9	400000	41264	41298	-0.09%	0.76 DEG
10	400000	41283	41314	-0.08%	0.34 DEG
11	400000	41323	41315	+0.02%	0.89 DEG
12	400000	41317	41362	-0.11%	0.51 DEG
13	400000	41345	41374	-0.08%	0.76 DEG
14	400000	41249	41280	-0.08%	0.33 DEG
15	400000	41470	41450	+0.02%	0.88 DEG
16	400000	41542	41574	-0.08%	0.50 DEG

DUPLICATED
CALIB. SHEET

As Left Data EL1454

Pg. 6 of 6

MIZ-18 CALIBRATION SPECIFICATIONS

START TIME 08:45:00 PM

DATE 2 /5 /1987

S/N 23

ROT 0

SPAN 3000

FIRST CHANNEL 1

LAST CHANNEL 16

CHN#	FREQ	H-VDEV	SPEC
1	12000	+0.00%	+/- 1%
8	56000	+0.94%	+/- 1%

CHN#	FREQ	QDEV	SPEC
13	10000	0.00 DEG	3.00 DEG
6	74000	2.18 DEG	3.00 DEG

CHN#	FREQ	H-HDEV	V-VDEV	FREQ	H-HDEV	V-VDEV	SPEC
1	401000	- 3.8%	- 4.0%	400100	- 0.1%	- 0.1%	-15%
2	401000	- 4.5%	- 4.1%	400100	- 0.1%	- 0.2%	-15%
3	401000	- 3.6%	- 3.8%	400100	- 0.1%	- 0.2%	-15%
4	401000	- 3.9%	- 4.1%	400100	- 0.2%	- 0.2%	-15%
5	401000	- 4.6%	- 4.9%	400100	- 0.4%	- 0.4%	-15%
6	401000	- 5.5%	- 5.3%	400100	- 0.4%	- 0.4%	-15%
7	401000	- 4.6%	- 4.9%	400100	- 0.5%	- 0.4%	-15%
8	401000	- 4.8%	- 5.2%	400100	- 0.5%	- 0.5%	-15%
9	401000	- 4.7%	- 5.0%	400100	- 0.4%	- 0.4%	-15%
10	401000	- 5.4%	- 5.1%	400100	- 0.4%	- 0.4%	-15%
11	401000	- 4.5%	- 4.8%	400100	- 0.4%	- 0.5%	-15%
12	401000	- 4.9%	- 5.3%	400100	- 0.5%	- 0.5%	-15%
13	401000	- 4.6%	- 4.8%	400100	- 0.3%	- 0.4%	-15%
14	401000	- 5.5%	- 5.2%	400100	- 0.4%	- 0.5%	-15%
15	401000	- 4.6%	- 4.9%	400100	- 0.4%	- 0.5%	-15%
16	401000	- 4.9%	- 5.2%	400100	- 0.5%	- 0.5%	-15%

CHN#	FREQ	H	V	C/CDEV	SPEC
5	1000000	45024			
16	1000000		46286	+2.8%	10%

CHN#	FREQ	H	V	F/FDEV	SPEC
15	10000		38026		
16	1000000		47507	+24.9%	30%

TECHNICIAN STOP TIME JEFF THOMSON 8:57:25 PM

DUPLICATED
CALIB. SHEET

CERTIFICATE OF CALIBRATION

Instrument Type <u>Remote Data Acquisition Unit</u>	Calibration Date <u>12/19/86</u>
Manufacturer <u>Zetec</u>	Calibration Due Date <u>6/19/87</u>
Range <u>Multi Freq</u> Accuracy <u>See Below</u>	Calibration Document:
Mfg. Serial No. <u>056</u>	<input type="checkbox"/> Procedure _____ Rev. _____
C-E ID No. <u>EL1412</u>	<input checked="" type="checkbox"/> Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.	Test Equipment	Serial or ID No.
<u>Function Generator</u>	<u>EL1425</u>	<u>Digital Multimeter</u>	<u>EL1424</u>
<u>Oscilloscope</u>	<u>EL1453</u>	<u>HP2671G Printer</u>	<u>EL1444</u>
<u>Frequency Counter</u>	<u>EL1423</u>	<u>HP9836A Computer</u>	<u>EL1406</u>

CALIBRATION RESULTS

Standard Value	As Found	As Left
<u>+5.000 ± 0.125 vol</u>	<u>+4.997</u>	<u>+4.997</u>
<u>Ripple < 50 mVp-p</u>	<u>21 mVp-p</u>	<u>21 mVp-p</u>
<u>+15.000 ± 0.375 vol</u>	<u>+15.001</u>	<u>+15.001</u>
<u>Ripple < 100 mVp-p</u>	<u>11 mVp-p</u>	<u>11 mVp-p</u>
<u>-15.000 ± 0.375 vol</u>	<u>-14.999</u>	<u>-14.999</u>
<u>Ripple < 100 mVp-p</u>	<u>6 mVp-p</u>	<u>6 mVp-p</u>
<u>-5.000 ± 0.125 vol</u>	<u>-5.003</u>	<u>-5.003</u>
<u>Ripple < 100 mVp-p</u>	<u>11 mVp-p</u>	<u>11 mVp-p</u>
<u>-1.000 ± 0.005 vol</u>	<u>-1.001 vol</u>	<u>-1.001 vol</u>

Standard Value	As Found	As Left
<u>All Frequencies ± 5%</u>		
<u>(Hz)</u>	<u>(Hz)</u>	<u>(Hz)</u>
<u>9765</u>	<u>9765</u>	<u>9765</u>
<u>12019</u>	<u>12019</u>	<u>12019</u>
<u>17045</u>	<u>17045</u>	<u>17045</u>
<u>100000</u>	<u>99990</u>	<u>99990</u>
<u>110085</u>	<u>110086</u>	<u>110086</u>
<u>119850</u>	<u>119849</u>	<u>119849</u>
<u>340401</u>	<u>340406</u>	<u>340406</u>
<u>359375</u>	<u>359371</u>	<u>359371</u>
<u>400390</u>	<u>400386</u>	<u>400386</u>
<u>898437</u>	<u>898449</u>	<u>898449</u>
<u>992838</u>	<u>992827</u>	<u>992827</u>
<u>1000000</u>	<u>999990</u>	<u>999990</u>

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: _____

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: JPA Thomas

ORGANIZATION: EMC

**DUPLICATED
CALIB. SHEET**

As Found Data 12/19/86 MI2-18 RDAU S/N DS6 EL 1412

Jella Thomas

Page 3 of 6

DUPLICATED CALIB. SHEET

MI2-18 R.D.A.U.		CALIBRATION		12/19/1986	S/N 56
CHAN. NO.	FREQ.	HORIZ. MAX	VERT. MAX	H-V DEV	QUAD-ERR
1	400000	41505	41195	+0.74%	0.15 DEG
2	400000	41448	41562	-0.28%	0.41 DEG
3	400000	41547	41556	-0.03%	0.10 DEG
4	400000	41517	41429	+0.21%	0.34 DEG
5	400000	41567	41256	+0.74%	0.14 DEG
6	400000	41780	41898	-0.29%	0.37 DEG
7	400000	41665	41684	-0.05%	0.11 DEG
8	400000	41728	41646	+0.19%	0.34 DEG
9	400000	41735	41411	+0.77%	0.16 DEG
10	400000	41643	41756	-0.28%	0.40 DEG
11	400000	41819	41830	-0.03%	0.10 DEG
12	400000	41809	41712	+0.23%	0.36 DEG
13	400000	41569	41263	+0.73%	0.14 DEG
14	400000	41778	41908	-0.32%	0.38 DEG
15	400000	41673	41633	-0.03%	0.10 DEG
16	400000	41737	41546	+0.21%	0.33 DEG

MIZ-18 CALIBRATION SPECIFICATIONS

1290 100 0

START TIME 14:10:00 PM
 DATE 12 /19 /1986
 S/N 56
 ROT 0
 SPAN 3000
 FIRST CHANNEL 1
 LAST CHANNEL 16

**DUPLICATED
 CALIB. SHEET**

CHN#	FREQ	H-VDEV	SPEC
15	59000	+0.00%	+/- 1%
13	900000	+0.94%	+/- 1%

CHN#	FREQ	QDEV	SPEC
16	14000	0.00 DEG	3.00 DEG
2	74000	1.66 DEG	3.00 DEG

CHN#	FREQ	H-HDEV	V-VDEV	FREQ	H-HDEV	V-VDEV	SPEC
1	401000	- 3.8%	- 3.7%	400100	- 0.1%	- 0.1%	-15%
2	401000	- 3.8%	- 3.8%	400100	- 0.1%	+ 0.4%	-15%
3	401000	- 3.9%	- 3.5%	400100	- 0.1%	- 0.1%	-15%
4	401000	- 4.1%	- 4.1%	400100	- 0.2%	+ 0.4%	-15%
5	401000	- 4.7%	- 4.6%	400100	- 0.3%	- 0.3%	-15%
6	401000	- 4.9%	- 5.0%	400100	- 0.4%	- 0.1%	-15%
7	401000	- 5.0%	- 4.6%	400100	- 0.3%	- 0.4%	-15%
8	401000	- 4.7%	- 4.8%	400100	- 0.2%	+ 0.1%	-15%
9	401000	- 4.7%	- 4.6%	400100	- 0.3%	- 0.3%	-15%
10	401000	- 4.5%	- 4.7%	400100	- 0.2%	+ 0.2%	-15%
11	401000	- 5.0%	- 4.6%	400100	- 0.4%	- 0.4%	-15%
12	401000	- 4.7%	- 4.9%	400100	- 0.2%	+ 0.0%	-15%
13	401000	- 4.7%	- 4.6%	400100	- 0.3%	- 0.3%	-15%
14	401000	- 4.9%	- 5.0%	400100	- 0.3%	+ 0.0%	-15%
15	401000	- 4.4%	- 4.3%	400100	- 0.3%	- 0.3%	-15%
16	401000	- 5.0%	- 5.0%	400100	- 0.4%	+ 0.1%	-15%

CHN#	FREQ	H	V	C/CDEV	SPEC
5	1000000		44697		
15	1000000	46201		+3.3%	10%

CHN#	FREQ	H	V	F/FDEV	SPEC
13	10000		38621		
15	1000000	46201		+19.6%	30%

TECHNICIAN JEFF THOMSON
 STOP TIME 2:23:03 AM

MIZ-18 R.D.A.U.		CALIBRATION		12/19/1986	S/N 56
CHAN. NO.	FREQ.	HORZ. MAX	VERT. MAX	H-V DEV	QUAD-ERR
1	400000	41074	41071	+0.00%	0.10 DEG
2	400000	41058	41085	-0.07%	0.39 DEG
3	400000	41079	41058	+0.05%	0.12 DEG
4	400000	41031	41020	+0.02%	0.32 DEG
5	400000	41136	41129	+0.01%	0.11 DEG
6	400000	41307	41406	-0.05%	0.38 DEG
7	400000	41202	41184	+0.04%	0.11 DEG
8	400000	41258	41241	+0.04%	0.34 DEG
9	400000	41299	41284	+0.03%	0.10 DEG
10	400000	41248	41269	-0.06%	0.39 DEG
11	400000	41341	41326	+0.03%	0.12 DEG
12	400000	41317	41295	+0.05%	0.33 DEG
13	400000	41142	41128	+0.03%	0.11 DEG
14	400000	41388	41412	-0.06%	0.38 DEG
15	400000	41201	41179	+0.05%	0.10 DEG
16	400000	41258	41240	+0.04%	0.33 DEG

DUPLICATED
 CALIB. SHEET

MIZ-18 CALIBRATION SPECIFICATIONS

START TIME 15:20:00 PM
 DATE 12 /19 /1986
 S/N 56
 ROT 0
 SPAN 3000
 FIRST CHANNEL 1
 LAST CHANNEL 16

DUPLICATED CALIB. SHEET

CHN#	FREQ	H-VDEV	SPEC
15	59000	+0.00%	+/- 1%
2	870000	-0.98%	+/- 1%

CHN#	FREQ	QDEV	SPEC
16	14000	0.00 DEG	3.00 DEG
2	74000	1.66 DEG	3.00 DEG

CHN#	FREQ	H-HDEV	V-VDEV	FREQ	H-HDEV	V-VDEV	SPEC
1	401000	- 3.6%	- 3.6%	400100	- 0.1%	- 0.1%	-15%
2	401000	- 3.6%	- 3.8%	400100	- 0.1%	- 0.1%	-15%
3	401000	- 3.7%	- 3.4%	400100	- 0.2%	- 0.1%	-15%
4	401000	- 3.9%	- 4.1%	400100	- 0.2%	- 0.1%	-15%
5	401000	- 4.5%	- 4.6%	400100	- 0.3%	- 0.4%	-15%
6	401000	- 4.7%	- 5.0%	400100	- 0.3%	- 0.4%	-15%
7	401000	- 4.8%	- 4.5%	400100	- 0.3%	- 0.4%	-15%
8	401000	- 4.5%	- 4.7%	400100	- 0.3%	- 0.2%	-15%
9	401000	- 4.6%	- 4.5%	400100	- 0.2%	- 0.3%	-15%
10	401000	- 4.4%	- 4.6%	400100	- 0.2%	- 0.3%	-15%
11	401000	- 4.9%	- 4.5%	400100	- 0.3%	- 0.4%	-15%
12	401000	- 4.6%	- 4.8%	400100	- 0.2%	- 0.3%	-15%
13	401000	- 4.6%	- 4.6%	400100	- 0.4%	- 0.3%	-15%
14	401000	- 4.8%	- 5.0%	400100	- 0.4%	- 0.4%	-15%
15	401000	- 4.4%	- 4.2%	400100	- 0.3%	- 0.3%	-15%
16	401000	- 4.9%	- 4.8%	400100	- 0.4%	- 0.3%	-15%

CHN#	FREQ	H	V	C/CDEV	SPEC
13	1000000		44655		
7	1000000	45731		+2.4%	10%

CHN#	FREQ	H	V	F/FDEV	SPEC
7	10000	38269			
15	1000000	46201		+20.7%	30%

TECHNICIAN JEFF THOMSON
 STOP TIME 3:32:25 AM

CERTIFICATE OF CALIBRATION

Instrument Type Bch. Tape Recorder
Manufacturer Hewlett Packard/Zetec
Range Multi Accuracy See below
Mfg. Serial No. 2314A01986
C-E ID No. EL-1030 / ARO500007C

Calibration Date 01/27/87
Calibration Due Date 01/27/87
Calibration Document:
☐ Procedure Rev.
☒ Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.
Oscilloscope	EL1453
Frequency Counter	EL1423
Digital Multimeter	EL1424

Test Equipment	Serial or ID No.
Function Generator	EL1425

CALIBRATION RESULTS

Standard Value	As Found		As Left	
Mode - Dupe In	VERT.	HORZ	VERT.	HORZ
Channel-1 (VDC) (KHZ)	(KHZ)	(KHZ)	(KHZ)	(KHZ)
0.000	3.503	3.498	3.502	3.500
+8.000	5.503	5.398	5.501	5.502
-8.000	1.500	1.483	1.499	1.506
Channel-2				
0.000	3.514	3.501	3.500	3.501
+8.000	5.511	5.500	5.502	5.497
-8.000	1.526	1.494	1.508	1.492
Channel-3				
0.000	3.505	3.468	3.504	3.501
+8.000	5.506	5.437	5.503	5.501
-8.000	1.444	1.506	1.443	1.504

Standard Value	As Found		As Left	
Mode - Dupe In	VERT.	HORZ	VERT.	HORZ
Channel-4 (VDC) (KHZ)	(KHZ)	(KHZ)	(KHZ)	(KHZ)
0.000	3.510	3.422	3.501	3.501
+8.000	5.516	5.384	5.504	5.500
-8.000	1.510	1.474	1.502	1.514
Mode-Dupe Out	VERT	HORZ	VERT.	HORZ
Channel-1 (VDC) (VDC)	(VDC)	(VDC)	(VDC)	(VDC)
0.000	+0.015	-0.217	+0.005	+0.001
+8.000	+8.036	+7.665	+7.996	+8.000
-8.000	-8.012	-8.048	-7.994	-7.955
Channel-2				
0.000	+0.064	+0.053	+0.002	+0.006
+8.000	+8.084	+8.163	+7.997	+8.002
-8.000	-7.996	-8.085	-8.017	-8.028

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: Changed value of R30 on Channel 2 VERT and HORZ / Re-calibrate

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: Jeff A. Thomsen
ORGANIZATION: EMC

CERTIFICATE OF CALIBRATION

Instrument Type A/D-8 CONVERTER
 Manufacturer ZETEL
 Range ±10V / 12 bit Accuracy SEE BELOW
 Mfg. Serial No. 049
 C-E ID No. EL 1231 / AX0300002

Calibration Date 01/28/87
 Calibration Due Date 07/28/87
 Calibration Document:
☐ Procedure _____ Rev. _____
☒ Manufacturer's Specifications

Test Equipment Used To Perform Calibration:

Test Equipment	Serial or ID No.
<u>Oscilloscope</u>	<u>EL 1453</u>
<u>Digital Multimeter</u>	<u>EL 1424</u>
<u>HP9836A Computer</u>	<u>EL 1362</u>

Test Equipment	Serial or ID No.
<u>HP3968A2 Type Rel.</u>	<u>EL 571</u>

CALIBRATION RESULTS

Standard Value	As Found		As Left	
POWER SUPPLY (VDC)	(VDC)		(VDC)	
+15.00 ± 0.05	+15.016		+15.016	
-15.00 ± 0.05	-14.991		-14.991	
+5.000 ± 0.005	+5.003		+5.003	
IEEE CONTROL	Pass	Fail	Pass	Fail
K0 (Fast Reverse)	✓		✓	
K1 (Reverse)	✓		✓	
K2 (Stop)	✓		✓	
K3 (Forward)	✓		✓	
K4 (Fast Forward)	✓		✓	
K5 (Get Data)	✓		✓	
K6 (Clear Transfer)	✓		✓	
K8 (Speed-)	✓		✓	
K9 (Speed+)	✓		✓	

Standard Value	As Found	As Left
TIME DELAY (ms)	(ms)	(ms)
2.50	2.50	2.50
A/D CONVERTER (vdc)	(vdc)	(vdc)
GAIN CH1-CH8=5.0	5.0	5.0
OFFSET CH8=0.0	0.0	0.0
GAIN CH1=5.0	5.0	5.0
DATA BURSTS (ms)	(ms)	(ms)
2.5±0.1	2.5	2.5
DUPLICATED		
PULSE TRAIN (us)	(us)	(us)
Pulse Width 1.5±1.0	1.5	1.5
Pulse Sep. 1.5±1.0	1.5	1.5
Pulse Sep. 22.0±5.0	22.0	22.0

CALIBRATION HAS BEEN PERFORMED UTILIZING MEASUREMENT DEVICES WHICH HAVE KNOWN RELATIONSHIPS TO NBS STANDARDS WHERE SUCH STANDARDS EXIST. WHERE SUCH STANDARDS DO NOT EXIST, AN APPROVED PROCEDURE WRITTEN IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS HAS BEEN USED AND THE STANDARDS DOCUMENTED.

REMARKS: Adjusted Offset

☒ ACCEPTED ☐ REJECTED

CALIBRATED BY: Jeff A. Thomson
 ORGANIZATION: EMC