

Dominion Nuclear Connecticut, Inc.  
Rope Ferry Rd., Waterford, CT 06385

Mailing Address: P.O. Box 128  
Waterford, CT 06385

dom.com

U.S. Nuclear Regulatory Commission  
Attention: Document Control Desk  
Washington, DC 20555

JUL 30 2014




Serial No.	14-342
MPS Lic/WEB	R0
Docket No.	50-336
License No.	DPR-65

**DOMINION NUCLEAR CONNECTICUT, INC.**  
**MILLSTONE POWER STATION UNIT 2**  
**STARTUP TEST REPORT FOR CYCLE 23**

Pursuant to Section 6.9.1.3 of the Millstone Power Station Unit 2 (MPS2) Technical Specifications, Dominion Nuclear Connecticut, Inc. hereby submits the enclosed Startup Test Report for Cycle 23.

If you have any questions or require additional information, please contact Mr. William D. Bartron at (860) 444-4301.

Sincerely,

  
Stephen E. Scace  
Site Vice President – Millstone

Enclosure: (1)

Commitments made in this letter: None

cc: U.S. Nuclear Regulatory Commission  
Region I Administrator  
2100 Renaissance Blvd, Suite 100  
King of Prussia, PA 19406-2713

Mohan C. Thadani  
NRC Senior Project Manager  
U.S. Nuclear Regulatory Commission, Mail Stop 08 B1  
One White Flint North  
11555 Rockville Pike  
Rockville, MD 20852-2738

NRC Senior Resident Inspector  
Millstone Power Station

*TE26*  
*NRR*

Action Plan/Commitments (Stated or Implied)

1. None

Required Changes to the UFSAR or QA Topical Report

1. None

\*Verification of Accuracy

1. EN 21004K, "Cycle 23, Low Power Physics Test"
2. EN 21004J, "Cycle 23, Power Ascension Testing"
3. ETE-NAF-2014-0048, Rev. 0, Attachment A, "Millstone Unit 2, Cycle 23, Startup and Operations Report," April 2014 (Areva NP, Inc. Proprietary).
4. SP 21010, "CEA Drop Times"
5. WCAP-16011-P-A Revision 0, "Startup Test Activity Reduction Program," February 2005
6. ETE-MP-2014-1060, Rev 0, "Application of the Startup Test Activity Reduction (STAR) Program for Cycle 23," May 8, 2014

Serial No. 14-342  
MPS2 Startup Test Report For Cycle 23  
Enclosure

## Enclosure

**Millstone Power Station Unit 2  
Startup Test Report for Cycle 23**

**Table of Contents**

1. <u>SUMMARY</u>	2
2. <u>INTRODUCTION</u>	3
3. <u>LOW POWER PHYSICS TESTING RESULTS</u>	3
3.1 Unrodded Critical Boron Concentration	4
3.2 Moderator Temperature Coefficient	4
3.3 Control Element Assembly Rod Worth Parameters	5
3.4 Rodded Critical Boron Concentration	5
3.5 Control Rod Drop Time Measurements	5
4. <u>POWER ASCENSION TESTING RESULTS</u>	6
4.1 Power Peaking, Linear Heat Rate and Incore Tilt Measurements	6
4.2 Critical Boron Measurements	7
4.3 Hot Zero Power (HZP) to Hot Full Power (HFP) Critical Boron Concentration Difference	7
4.4 Flux Symmetry Measurements	8
4.5 Moderator Temperature Coefficient	8
4.6 Reactor Coolant System Flow	9
4.7 Core Power Distributions	9
4.8 Reactor Coolant System Radiochemistry	10
5. <u>REFERENCES</u>	11
6. <u>FIGURES</u>	11
6.1 Cycle 23 Core Loading Map	12
6.2 68% Core Power Distribution Map	13
6.3 100% Core Power Distribution Map	14

**1. SUMMARY**

The Millstone Power Station Unit 2 (MPS2) refueling outage preceding the Cycle 23 startup was approximately 42 days, starting on April 5, 2014 and ending on May 18, 2014.

The results of the MPS2, Cycle 23 low power physics testing and power ascension testing programs were in good agreement with the core design predictions. All measured parameters were within the review and acceptance criteria of the tests. All Technical Specification Limiting Conditions of Operation (LCOs) were met.

Implementation of the Startup Test Activity Reduction (STAR) Program for MPS2 Cycle 23 has been accomplished in accordance with the steps outlined in WCAP-16011-A-P, Rev. 0 for (1) core design, (2) Control Element Assembly (CEA) lifetime, and (3) fuel and CEA fabrication. The STAR Applicability requirements for refueling have been accomplished for core verification, CEA coupling verification and startup testing. The application of the STAR Program allowed for the elimination of control rod worth measurements from the startup physics testing.

**2. INTRODUCTION**

The MPS2 Cycle 23 fuel loading was completed on May 6, 2014. The attached core map (Figure 6.1) shows the final core loading. The subsequent operation/testing milestones were completed as follows:

Initial Criticality	May 16, 2014
Low Power Physics Testing Complete	May 16, 2014
Turbine On-Line	May 18, 2014
30% Power Testing Complete	May 18, 2014
68% Power Testing Complete	May 19, 2014
100% Power Testing Complete	May 22, 2014

The MPS2 Cycle 23 core is comprised of 217 AREVA manufactured fuel assemblies.

**3. LOW POWER PHYSICS TESTING RESULTS**

Low Power Physics Testing was conducted at a power level of approximately  $2 \times 10^{-2}$  % power.

### 3.1 Unrodded Critical Boron Concentration

The Critical Boron Concentration (CBC) measured with CEA Group 7 at 168 steps withdrawn and a reactor coolant system (RCS) temperature of 529.0°F was 1510 ppm.

Adjusted to the prediction conditions of Group 7 at 180 steps withdrawn and an RCS temperature of 532°F yields an adjusted, measured CBC of 1525 ppm.

Adjusted, measured unrodded CBC = 1525 ppm

Predicted unrodded CBC = 1532 ppm

Difference = -7 ppm (-56 pcm)

Review Criteria is  $\pm 50$  ppm of the predicted CBC.

Acceptance Criteria is  $\pm 1000$  pcm of the predicted CBC.

Review and Acceptance Criteria met? Yes.

### 3.2 Moderator Temperature Coefficient

The Isothermal Temperature Coefficient (ITC) measurements were performed at a boron concentration of 1510 ppm, an average RCS temperature of 529.9°F, and CEA Group 7 at 168 steps.

The measured ITC at these conditions was +0.67 pcm/°F.

Adjusted to the prediction conditions for an RCS boron concentration of 1532 ppm and an RCS temperature of 532°F yields an adjusted, measured ITC of +0.82 pcm/°F.

Adjusted, measured ITC = +0.82 pcm/°F

Predicted ITC = +0.45 pcm/°F

Difference = +0.37 pcm/°F

Review Criteria is  $\pm 2$  pcm/°F of the predicted ITC.

Review Criteria met? Yes.

The Moderator Temperature Coefficient (MTC) was determined by subtracting the predicted Doppler Temperature Coefficient at the test conditions from the adjusted, measured ITC. The MTC at these conditions was  $+0.23 \times 10^{-4} \Delta\rho/^{\circ}\text{F}$ . The MPS2 Technical Specifications require the MTC be less positive than  $+0.7 \times 10^{-4} \Delta\rho/^{\circ}\text{F}$  for power levels less than 70% power.

Technical Specification limit met? Yes.

### **3.3 Control Element Assembly Rod Worth Parameters**

CEA Rod Worth Parameters were not measured as allowed by WCAP-16011-P-A, Revision 0, "Startup Test Activity Reduction Program."

### **3.4 Rodded Critical Boron Concentration**

The CBC measured with CEA Group A inserted was not performed during Cycle 23 startup testing due to application of the STAR Program.

### **3.5 Control Rod Drop Time Measurements**

The MPS2 Technical Specifications require that all CEAs drop in less than or equal to 2.75 seconds to the 90% inserted position, with RCS conditions at greater than or equal to 515°F and full flow (all reactor coolant pumps operating).

Control rod drop time testing was done at an RCS temperature of 529 °F with all four reactor coolant pumps operating. The average control rod drop time was 2.17 seconds to 90% insertion, with the fastest and slowest drop times being 2.06 seconds and 2.27 seconds, respectively.

Technical Specification limits met? Yes.



#### 4. **POWER ASCENSION TESTING RESULTS**

##### 4.1 **Power Peaking, Linear Heat Rate and Incore Tilt Measurements**

The following core power distribution parameters were measured during the power ascension to ensure compliance with the Technical Specifications:

- Total Unrodded Integrated Radial Peaking Factor ( $F_{r^T}$ ) is the ratio of the peak fuel rod power to the average fuel rod power in an unrodded core. This value includes the effect of Azimuthal Power Tilt.
- Linear Heat Rate (LHR) is the amount of power being produced per linear length of fuel rod.
- Azimuthal Power Tilt is the maximum difference between the power generated in any core quadrant (upper or lower) and the average power of all quadrants in that half (upper or lower) of the core divided by the average power of all quadrants in that half (upper or lower) of the core.

The measurements of these parameters were:

<b>Power Level</b>	<b><math>F_{r^T}</math></b>	<b>Peak Linear Heat Rate</b>	<b>Incore Tilt</b>
<b>68%</b>	1.648	9.45 KW/ft	0.0049
<b>100%</b>	1.603	13.13 KW/ft	0.0047

The corresponding technical specification limits for all power levels for these parameters are:

- $F_{r^T} \leq 1.69$  (Note - larger values of  $F_{r^T}$  are permissible at less than 100% power)
- Peak Linear Heat Rate  $\leq 15.1$  KW/ft
- Azimuthal Power Tilt  $\leq 0.02$

Technical Specification limit for  $F_{r^T}$  met?      Yes.

Technical Specification limit for LHR met?      Yes.

Technical Specification limit for Tilt met?      Yes.

## 4.2 Critical Boron Concentration Measurements

CBC measurement was performed at 100% power at equilibrium xenon conditions.

The CBC measured at 100% power with CEA Group 7 at 180 steps withdrawn and an RCS cold leg temperature of 544.6°F was 1061 ppm. The cycle average exposure at the time of this measurement was 113 Megawatt Days per Metric Ton Uranium (MWD/MTU).

Adjusted to the prediction conditions of 100% power at an All Rods Out (ARO) condition and an RCS cold leg temperature of 545 °F yields an adjusted, measured CBC of 1061.4 ppm.

Adjusted, measured 100% power CBC = 1061.4 ppm

Predicted 100% power CBC = 1065.0 ppm

Difference = -3.6 ppm (-29 pcm)

Review Criteria is  $\pm 50$  ppm of the predicted CBC.

Acceptance Criteria is  $\pm 1000$  pcm of the predicted CBC.

Review and Acceptance Criteria met? Yes.

## 4.3 Hot Zero Power (HZP) to Hot Full Power (HFP) Critical Boron Concentration Difference

The difference in the adjusted measured CBC performed at HZP and HFP was determined and compared to the design prediction.

Predicted change in CBC from HZP to HFP = 467.0 ppm

Adjusted, measured change in CBC from HZP to HFP = 463.9 ppm

Difference = 3.1 ppm

Review Criteria is  $\pm 50$  ppm of the predicted CBC difference.

Review Criteria met? Yes.

#### 4.4 Flux Symmetry Measurements

The core neutron flux symmetry was measured at approximately 30% power using the fixed incore detector monitoring system. The differences between measured and calculated signals in operable incore detector locations ranged from  $-0.019$  to  $+0.032$ .

Review Criteria is  $\pm 0.10$ .

Review Criteria met? Yes.

The maximum azimuthal asymmetry in the neutron flux from measurements of the variation in incore detector signals from symmetric incore detectors was 3.21%

Review Criteria is  $\pm 10\%$ .

Review Criteria met? Yes.

#### 4.5 Moderator Temperature Coefficient

The ITC measurements were performed at a power level of 99.33 %, an RCS boron concentration of 1061 ppm, and an average RCS temperature of  $569.32^{\circ}\text{F}$ , and CEA Group 7 at 180 steps.

The measured ITC at these conditions was  $-7.526 \text{ pcm}/^{\circ}\text{F}$ .

The predicted ITC was determined for a power level of 100%, an RCS boron concentration of 1065 ppm, an average RCS temperature of  $570.1^{\circ}\text{F}$ , and at an ARO condition.

The predicted ITC at these conditions was  $-8.210 \text{ pcm}/^{\circ}\text{F}$ .

The predicted ITC adjusted for 99.33% power, an actual RCS boron concentration of 1061 ppm and an RCS temperature of  $569.32^{\circ}\text{F}$  yields an adjusted, predicted ITC of  $-8.162 \text{ pcm}/^{\circ}\text{F}$ .

Adjusted, Predicted ITC =  $-8.162 \text{ pcm}/^{\circ}\text{F}$

Measured ITC =  $-7.526 \text{ pcm}/^{\circ}\text{F}$

Difference =  $-0.636 \text{ pcm}/^{\circ}\text{F}$

Review Criteria is  $\pm 2 \text{ pcm}/^{\circ}\text{F}$  of the predicted ITC.

Review Criteria met? Yes.

The MTC was determined by subtracting the predicted Doppler Temperature Coefficient at the test conditions from the measured ITC. The MTC at these conditions was  $-0.63 \times 10^{-4} \Delta\rho/^{\circ}\text{F}$ . The MPS2 Technical Specifications require the MTC be less than or equal to  $+0.4 \times 10^{-4} \Delta\rho/^{\circ}\text{F}$  for power levels greater than 70% power.

Technical Specification limit met? Yes.

#### **4.6 Reactor Coolant System Flow**

The RCS flow rate was measured using the secondary calorimetric method, in which the RCS flow rate is inferred by performing a heat balance around the steam generators and RCS to determine reactor power, and measuring the differential temperature across the reactor core to determine the enthalpy rise.

The measured RCS flow rate at 100% power was 389,874 gallons per minute (GPM).

When 13,000 GPM is subtracted from the measured flow rate to account for measurement uncertainties, the Minimum Guaranteed Safety Analysis RCS Flow Rate is 376,874 GPM. This value is used to satisfy the technical specification surveillance requirement.

The MPS2 Technical Specifications require the RCS flow rate to be greater than 360,000 GPM.

Technical Specification limit met? Yes.

#### **4.7 Core Power Distributions**

The core power distribution measurements were inferred from the signals obtained by the fixed incore detector monitoring system. These measurements were performed at 68% power and 100% to determine if the measured and predicted core power distributions are consistent.

The core power distribution map for 68% power, cycle average exposure of 14 MWD/MTU, *non*-equilibrium xenon conditions is shown in Figure 6.2. This map shows that there is good agreement between the measured and predicted values.

The core power distribution map for 100%, cycle average exposure of 110 MWD/MTU, non-equilibrium xenon conditions is shown in Figure 6.3. This map also shows that there is good agreement between the measured and predicted values.

The review criteria for these measurements are:

1. The difference between the measured and predicted Relative Power Densities (RPDs) for core locations with an operable incore detector is less than 0.1.
2. The Root Mean Square (RMS) deviation for radial and axial power distributions between the measured and predicted values is less than 0.05.

Review Criteria met?      Yes, for both 68% and 100% power.

#### **4.8    Reactor Coolant System Radiochemistry**

RCS radiochemistry analysis during the power ascension testing program and during subsequent power operation indicate activity levels with Iodine-131 values of approximately  $2.0 \times 10^{-4}$   $\mu\text{Ci/ml}$ . These RCS activity levels show there are no failed fuel assemblies resident in the core.

**5. REFERENCES**

- 5.1 EN 21004K, "Cycle 23, Low Power Physics Test"
- 5.2 EN 21004J, "Cycle 23, Power Ascension Testing"
- 5.3 ETE-NAF-2014-0048, Rev. 0, Attachment A, "Millstone Unit 2, Cycle 23, Startup and Operations Report," April 2014 (Areva NP, Inc. Proprietary).
- 5.4 SP 21010, "CEA Drop Times"
- 5.5 WCAP-16011-P-A Revision 0. "Startup Test Activity Reduction Program," February 2005
- 5.6 ETE-MP-2014-1060, Rev 0, "Application of the Startup Test Activity Reduction (STAR) Program for Cycle 23," May 8, 2014

**6. FIGURES**

- 6.1 Cycle 23 Core Loading Map
- 6.2 68% Core Power Distribution Map
- 6.3 100% Core Power Distribution Map




Figure 6.1  
Millstone Unit No. 2  
Cycle 23 Core Loading Map

