



HF CONTROLS

HFC-6000 Control System

ERD921 – TUV SLC SIL3 Safety System Qualification Project

Integration (Set-up and Check-out) Procedure


TP901-203-02 Rev B

Effective Date: 5/20/2010

Author: James Hall

Reviewer: Charles McKinney

Approval: Ed Herchenrader



Copyright© 2010 HF Controls Corporation

Revision History

Date	Revision	Author	Changes
4/27/10	A	J. Hall	Initial Release
5/19/10	B	J. Hall	Revisions per CR2010-0105

Table of Contents

Section	Title	Page
1.0 PURPOSE AND SCOPE		3
2.0 REFERENCES		3
2.1	<i>Industry Standards</i>	3
2.2	<i>Related Plans and Procedures</i>	3
2.3	<i>Support Documentation</i>	3
2.4	<i>HFC Internal Standards and Procedures</i>	3
2.5	<i>Special Terms, Abbreviations, and Acronyms</i>	4
3.0 PREREQUISITES		4
3.1	<i>General</i>	4
3.2	<i>Test Equipment Required</i>	4
3.3	<i>Environmental Conditions</i>	4
3.4	<i>Test Personnel</i>	5
3.5	<i>Red-Line Policy</i>	5
4.0 TEST PROCEDURES		5
4.1	<i>Equipment / Hardware Setup</i>	5
4.2	<i>Continuity Test</i>	6
4.3	<i>C-Link Communication</i>	7
4.4	<i>I/O Functional Test</i>	10
5.0 ACCEPTANCE CRITERIA		15
5.1	<i>Equipment / Hardware Acceptance Criteria</i>	15
5.2	<i>Continuity Test Acceptance Criteria</i>	15
5.3	<i>C-Link Test Acceptance Criteria</i>	15
5.4	<i>I/O Functional Test Acceptance Criteria</i>	15
6.0 QA RECORDS		16
7.0 ATTACHMENTS		16

1.0 PURPOSE AND SCOPE

The purpose of this procedure is to verify that the project specified hardware, wiring and communication cabling has been installed and that communication has been established over each communication link, prior to TSAP Validation Test. Included in the Scope of this procedure are the following activities:

- Verify that all project specified equipment / hardware has been received, functionally tested and set-up per project documents
- Verify correct software is installed in Test Specimen, HPAT and OIS/EWS
- Perform Continuity Test for all interconnection wiring
- Verify that C-Link communication has been established
- Verify that all HFC-6000 PCB's are functional and communicating with SBC06 controller

This test procedure constitutes part of the prequalification testing for the HFC-6000 control system. These tests are intended to demonstrate the TMR test specimen has been fully assembled and completely operational prior to the start of baseline performance testing.

2.0 REFERENCES

2.1 INDUSTRY STANDARDS

EPRI TR-107330 Generic Requirements Specification for Qualifying a Commercially Available PLC for Safety-Related Applications in Nuclear Power Plants, 1996 (Ref. Para. 5.2.c)

2.2 RELATED PLANS AND PROCEDURES

VV901-300-01 ERD111/ERD921 Master Test Plan, Rev. B
TP901-200-00 Pre-Qualification Test Plan, Rev. A
VV901-303-02 ERD921 HFC-SBC04A Master Configuration List, Rev. A

2.3 SUPPORT DOCUMENTATION

500408-01 ERD111/ERD921 Power Distribution System Cabinet, Rev. B
500409-01 Loop Layout for ERD111/ERD921, Rev. B
700912-03 TSAP System Assembly, Rev. G
705004-09 TUV SLC Field Terminal Card Layouts, Rev. A
705008-09 TUV SLC I/O Card Layouts, Rev. A

2.4 HFC INTERNAL STANDARDS AND PROCEDURES

QPP 11.1 Test Control
WI-ENG-003 Configuration Management
WI-ENG-815 Red-Line Procedure

2.5 SPECIAL TERMS, ABBREVIATIONS, AND ACRONYMS

AI	Analog Input
AO	Analog Output
BOM	Bill of Material
DDB	Dynamic Data Base
DI	Digital Input
DO	Digital Output
EWS	Engineering Work Station
HPAT	HFC Plant Automated Tester
LED	Light Emitting Diode
MCL	Master Configuration Listing
NIST	National Institute of Standards & Technology
OIS	Operator Interface System
PCB	Printed Circuit Board
Test Specimen	A specific combination of hardware and software components to be subjected to specified test conditions
TSAP	Test Specimen Application Program

3.0 PREREQUISTES

3.1 GENERAL

The following paragraphs provide detailed instructions for setup and performance of the Integration (Setup and Checkout) Test. The Integration (Setup and Checkout) Test shall not commence until the equipment / hardware has been retrieved from inventory, PCBs installed functionally tested and installed, interconnection wiring, power distribution, communication cabling and HPAT wiring have been installed per the project documentation.

3.2 TEST EQUIPMENT REQUIRED

The following equipment will be required during performance of the Integration (Setup and Checkout) Procedure. Test personnel shall verify and document (see attachment 7.1) that test and measuring equipment are capable of producing the level of accuracy required by the specific test being performed and that the calibration for the MT&E to be used is current.

- NIST certified Fluke 187 Multimeter or equivalent
- NIST certified Fluke 743B Calibrator or equivalent

3.3 ENVIRONMENTAL CONDITIONS

The test will be conducted in a mild environment. The normal operating environment for the Test Specimen shall be as follows:

Temperature	50° to 104° F
Relative Humidity	7% to 90%

See section 4.1.1.

3.4 TEST PERSONNEL

Qualified HFC test engineers will be responsible for performing all phases of the Integration (Setup and Check-out) procedure.

The Integration (Setup and Check-out) procedure will be performed at the HFC facility.

3.5 RED-LINE POLICY

Red-line comments are used to correct errors of content and procedural sequence in test documents or in engineering drawings to prevent disruption of a test in progress. The procedure for performing red-line shall be done in accordance with WI-ENG-815, “Red Line Procedure”.

4.0 TEST PROCEDURES

The Integration (Set-up and Checkout) procedure provides a separate evaluation for specific aspect of the Test Specimen performance and operation. Except as noted in a particular test procedure, testing shall adhere to the fixed sequence of execution as indicated below.

4.1 EQUIPMENT / HARDWARE SETUP

4.1.1 Equipment / Hardware Setup Prerequisites

1. Test engineers shall verify that the conditions are within the limits as specified in section 3.3 of this document.
2. Verify that the following documents in hand are a controlled copy of the latest revision according to Document Control:
 - BOM 700912-03
 - Drawing 500409-01, “Loop Layout for ERD111/TUV”
 - Drawing 700912-03, “ERD111/ERD921 TSAP Assembly”
3. Verify the Commercial Grade testing for the following items have been performed and documented:
 - Kepco Power Supplies and rack
 - HFC-6000 PCBs

4. Verify all I/O Cable Assemblies with the following drawings:

TSAP SLC Drawings (705004-09 and 705008-09)
HPAT Drawings (700908-01)

5. Verify all Test Specimen PCBs and power supplies have started the burn-in test. (The burn-in period is a minimum of 352 hours. Not until the burn-in period is completed shall operability and prudency tests be performed on the test specimen.)

Equipment / Hardware Setup prerequisites are complete: _____
Test Engineer/Date

4.1.2 Equipment / Hardware Test Procedure

BOM and Drawing 700912-03 Rev _____ BOM Rev _____ Initial

1. Verify each piece of hardware is located and communication cables installed _____
2. Visually check all hardware for damage _____
3. Highlight each piece of hardware and cabling that has been checked (with yellow highlighter) _____
4. Upon completion, initial and date the drawing _____

Drawing 500409-01 Rev _____

1. Verify each Test Specimen's PCB dip switch settings have been set per project documents _____
2. Verify each Test Specimen PCB and bezel have been installed in the correct rack and slot _____
3. Highlight each Test Specimen PCB that has been checked (with yellow highlighter) _____
4. Upon completion, initial and date the drawing _____

4.2 CONTINUITY TEST

4.2.1 Continuity Test Prerequisites

1. Verify that the following drawings in hand are controlled copies of the latest revision according to Document Control:
 - Drawing and BOM 700912-03,"TSAP System Assembly"
 - Drawing 500408-01, "ERD111/ERD921 Power Distribution"
2. Verify that the Multimeter has not exceeded its calibration date
3. Verify Equipment / Hardware Set-up is complete and validation is signed

Continuity Test prerequisites are complete: _____
Test Engineer/Date

4.2.2 Continuity Test Procedure

Drawing 500408-01 Rev _____ Initial

1. Perform Continuity check for all circuits depicted _____
2. Highlight each checked circuit (with yellow highlighter) _____
3. Upon completion of all circuits, initial and date the drawing _____

Drawing and BOM 700912-03 Rev _____ BOM Rev _____

1. Confirm that BOM Mark Numbers: 5, 16, 19, 21, 23 and 33 communication cables are installed _____
2. Highlight each checked cable and BOM Mark No. (with yellow highlighter) _____
3. Upon completion of all circuits, initial and date the drawing _____

4.3 C-LINK COMMUNICATION

4.3.1 C-Link Communication Tests Prerequisites

Prerequisites for Communication Test between the Test Specimen, HPAT and other peripherals are as follows:

1. Verify that Equipment Setup met acceptance criteria listed in section 5.0 and validation is signed
2. Verify that Continuity Test A met acceptance criteria listed in section 5.0 and validation signed
3. Verify that EWS Installation Pack software is installed
4. Verify Application Software and System Software have been installed
5. Verify that System Status Graphics are installed

C-Link Communications Test prerequisites are complete: _____
Test Engineer/Date

4.3.2 C-Link Test Procedure

C-Link Functional Test validates the data broadcasted using EWS/OIS.

HFC-SCG06 and OIS/EWS

Initial

1. Connect one of the two CAT5 cables to the A1 connector of the primary HFC-SCG06 Controller
2. Disconnect the A0 CAT5 cable.
3. Verify EWS Memory Editor can read memory from the HFC-SCG06
4. Put the Memory Editor in repeat mode for 60 seconds
5. Verify there are no communication errors
6. Connect one of the two Cat5 cables to the A0 connector for the primary HFC-SCG06 controller
7. Disconnect the A1 Cat5 cable
8. Verify the EWS Memory Editor can read memory from the HFC-SCG06
9. Put the Memory Editor in repeat mode for 60 seconds
10. Verify there are no communication errors
11. Failover the SCG's
12. Repeat steps 1-11 for the new primary SCG


Verify C-Link between SCG06 and OIS/EWS:

_____ **Test Engineer/Date**

HFC-SCG06 and Test Specimen

Initial

1. Verify the LAN cables are connected correctly to HFC-SCG06.
2. Verify the DDB data being broadcasted from the Test Specimen. Check the DMR Index on the MCRT to ensure no "magenta" status. An example of the screen is shown below:
3. Verify there are no C-Link errors on the remote.



Verify C-Link between SCG06 and Test Specimen: _____
Test Engineer/Date

4.4 I/O FUNCTIONAL TEST

4.4.1 I/O Functional Test Prerequisites

Prerequisites for I/O Functional Test are as follows:

- | | |
|--|----------------|
| | Initial |
| 1. Verify that Equipment Setup meets acceptance criteria and validation signed | _____ |
| 2. Verify that Continuity Test meets acceptance criteria and validation signed | _____ |
| 3. Verify that C-Link Communication Test meets acceptance criteria and validation signed | _____ |
| 4. Verify that all of the following project required PCBs have been tested and configured per the applicable test procedure: | |

Device	Calibration Required	Calibration Verified (Initials)
HFC-AC36FD (Analog Input - 0-5 vdc)	Y	_____

- | | |
|---|-------|
| 5. Verify that the Multimeter has not exceeded its calibration date | _____ |
| 6. Verify that the Calibrator has not exceeded its calibration date | _____ |

I/O Functional Test prerequisites are complete: _____
Test Engineer/Date

4.4.2 I/O Functional Test Procedure

1. The I/O Functional Test will consist of functionally testing all digital and analog I/Os individually which are used in the system.
2. The I/O Functional Test also serves as the I/O and Controller Communication Test because it verifies communication between the individual I/Os and the controller

Digital Inputs (HFC-SBC04A)

Initial

1. Simulate a contact closure by placing jumper across the DI channel's wiring _____
2. Verify that applicable system status graphic dynamic DI symbol lights up _____
3. Verify the respective DI I/O channel's LED on the PCB lights up _____
4. Highlight I/O Module symbol and associated digital inputs on the applicable loop schematics, 705005-09 _____
5. Upon completion, initial and date the drawing _____

Write down the information of the I/O cards verified through the procedure above.

Card Type	Location (Remote #, Slot #)

Test Engineer: _____ **Date:** _____

Digital Outputs (HFC-SBC04A)

Initial

1. Display DMR Index on MCRT _____
2. Start the Timer Test and watch DO,1, DO,2 & DO,4 turn ON _____
3. Stop the Timer Test and start the DO Operability Test. Watch DO,3 turn ON _____
4. Actuate Stop Equation Operation (Note: All equation operations will stop) _____
5. Verify the respective DO channel's LED on the PCB lights up _____
6. Highlight I/O Module symbol and associated DOs on schematic 705005-09 _____
7. Upon completion, initial and date the drawing _____

Write down the information of the I/O cards verified through the procedure above.

Card Type	Location (Remote #, Slot #)

Test Engineer: _____ **Date:** _____

Analog Inputs – 4-20 mA (HFC-AC36FD)

Initial

1. Use loop schematic, 705005-09 the wire configuration is being utilized. _____
2. Supply 4, 12 and 20 mA input signals to each individual AI's channel wiring. _____
3. Verify the system status graphic dynamic AI signals (represented by Counters 115 to 118) display tracks the generated signals. Readings will be depicted in raw counts: 0 - 32, 2044 - 2052 and 4091 – 4095, respectively. _____
4. Highlight I/O Module symbol and associated AIs on schematic 7005005-09 _____
5. Upon completion, initial and date the drawing. _____

Write down the information of the I/O cards verified through the procedure above.

Card Type	Location (Remote #, Slot #)

Test Engineer: _____ **Date:** _____

Analog Outputs - 4-20 mA dc (HFC-AC36FD)

Initial

1. Display MCRT _____
2. Activate the SLC Calibration Test target _____
3. Utilizing a Calibrator, connect probes to each individual AO's wiring _____
4. Each Analog Output cycles between 0, 25, 50, 75, and 100%. _____
5. For each output value, verify the System Status Graphic dynamic analog output value tracks the 0, 50 and 100% values. Readings will be depicted in raw counts, 819, 2457 and 4095 respectively. _____
6. Verify the Calibrator tracks the three point generated signals. Beta Calibrator readings should be 4, 12, and 20 mA dc (+/- 0.1% - approx +/-, 0.02 mA) respectively _____
7. Highlight I/O Module symbol and associated analog inputs on the applicable loop schematics, 705005-09 _____
8. Upon completion, initial and date the drawing _____

Write down the information of the I/O cards verified through the procedure above.

Card Type	Location (Remote #, Slot #)

Test Engineer: _____ **Date:** _____

5.0 ACCEPTANCE CRITERIA

5.1 EQUIPMENT / HARDWARE ACCEPTANCE CRITERIA

1. BOM and Drawing 700912-03
 - All hardware components and communication cables depicted on BOM and drawing 700912-03 have been highlighted and signed.
2. Drawing 500409-01
 - All Test Specimen's PCBs depicted on drawing 500409-01 have been highlighted and signed.
3. Drawings 705004-09, 705008-09 and 700908-01
 - All connections shown on these drawings have been validated.

5.2 CONTINUITY TEST ACCEPTANCE CRITERIA

1. Drawing 500408-01
 - All circuits depicted on drawings 500408-01 have been highlighted and signed.
2. Drawing and BOM 700912-03
 - BOM Mark Numbers: 5, 16, 19, 21, 23 and 33 have been highlighted and signed.

5.3 C-LINK TEST ACCEPTANCE CRITERIA

1. HFC-SCG06 and OIS/EWS
 - Verify the EWS Memory Editor can read memory from HFC-SCG06
2. Test Specimen and OIS/EWS
 - Verify EWS are receiving DDB status from Test Specimen

5.4 I/O FUNCTIONAL TEST ACCEPTANCE CRITERIA

1. Digital Inputs, SBC04A
 - All DI channels on the loop schematics have been highlighted and signed
2. Digital Outputs, SBC04A
 - All DO channels on the loop schematics have been highlighted and signed
3. Analog Input, 4-20 mA AC36FD
 - All AI (4-20 mA) channels on the loop schematics have been highlighted and signed
4. Analog Outputs, 4-20 mA AC36FD
 - All AO (4-20 mA) channels on the loop schematics have been highlighted and signed

5. Redundant Communication Gateway (HFC-SCG06)

- C-Link communications acceptance criteria are met.

6.0 QA RECORDS

Both the test procedure with completed signoffs and the attachment 7.1 shall be reserved in accordance with QPP 17.1 “Quality Records”.

7.0 ATTACHMENTS

Attachment 7.1 – Test Equipment Log

Attachment 7.1 – Test Equipment Log

Test Data Record

Test Plan: TP901-200-00, “Pre-Qualification Test Plan”, Rev. A

Test Equipment Log

Test Equipment	Instrument ID	Calibration Due Date
Multimeter		
Calibrator		
EWS/OIS		

Test Engineer, Date