

TVA

WALL THICKNESS
PROFILE SHEET

REPORT NO:

R.P1079

PROJECT:

WBN

WELD NO:

SIF-D110-06

UNIT:


2

SYSTEM:

SIS

Record Thickness Measurements As
Indicated, Including Weld Width,
Edge-To-Edge At 0°

Position	0°	90°	180°	270°
1	.49	NA	.43	N/A
2	.39	.39	.39	.38
3	.40	.46	.42	.43
4	.32	.32	.32	.32
5	.32	.32	.32	.33



CROWN HEIGHT:

flush

DIAMETER:

4"

CROWN WIDTH:

.7"

WELD LENGTH:

14 1/4"

TEE

PIPE

Q

0

90

180

270

EXAMINER:

JASON POLSENSEY

REVIEWED BY:

JASON POLSENSEY

ANII:

JML

LEVEL:

II

LEVEL:

IV

DATE:

5-24-10

DATE:

7-15-10

DATE:

05/18/10

PAGE

5

OF

7

TVA


Office of Nuclear Power

PROJECT: WBN SYSTEM: SIS

UNIT: 2 WELD NO: SIF-D116-06

REPORT NO.:

R-81079



$$\frac{ID \ 3.68"}{OD \ 4.54"} = .81 \text{ RATIO} = 54.1^\circ \text{ MAX CIRC ANGLE}$$

BY: Jason Polisenky JASON POLISENSKY LEVEL: II DATE: 05/18/10 PAGE 6 OF 7

Watts Bar Unit 2

R. P1079

TVA Procedure N-GP-31
Attachments 3 & 4

Measured
Fields

Calculated
Fields

Worksheet Version 1.0 dated 07/01/09

WELD
NUMBER

SIF-D116-06

Item 1 Required examination Volume in sq. in.
(width x height) 1.25 0.15 0.1875 sq. in.

Item 2 Number of scan directions 4 directions

Item 3 Total Scan volume in sq. in. 0.75 sq. in.

Item 4 Total length of weld 14.375 inches

Item 5 Total required exam volume in cubic inches 10.78125 cu. in.

Item 6 Exam volume acheived (sq. in.) in
direction 1 X length of weld achieved 0.1875 6.375 1.1953125 cu. In.

Item 7 Exam volume acheived (sq. in.) in
direction 2 X length of weld achieved 0.1875 14.375 2.6953125 cu. In.

Item 8 Exam volume acheived (sq. in.) in
direction 3 X length of weld achieved 0.1875 14.375 2.6953125 cu. In.

Item 9 Exam volume acheived (sq. in.) in
direction 4 X length of weld achieved 0.1875 14.375 2.6953125 cu. In.

Item 10 Determined the acheived exam volume
add 6, 7, 8 & 9 9.28125 cu. In.

Item 11 Exam volume percentage item 10/item 5
x 100 86.09 %

Scan #3 limitation due to tee branch

Initials
BAL

Date
05/20/2010

0.18

7 of 7