

U.S. NUCLEAR REGULATORY
COMMISSION
DOCKET 50-410
LICENSE NPF-69

NINE MILE POINT
NUCLEAR STATION
UNIT 2

UPDATED SAFETY
ANALYSIS REPORT

OCTOBER 2016

REVISION 22

NMP Unit 2 USAR

CHAPTER 14

LIST OF EFFECTIVE FIGURES

<u>Figure No.</u>	<u>Revision Number</u>
14.2-1b-1	R00
14.2-213-1	A08
14.2-233-1	R00
14.2-234-1	A08
14.2-239-1	A08
14.2-1	A24
14.2-2	A28
14.2-3	A24
14.2-4	A28
14.2-5	R00
14.2-6	A22
14.2-7	A16

NMP Unit 2 USAR

CHAPTER 14

INITIAL TEST PROGRAM

TABLE OF CONTENTS

<u>Section</u>	<u>Title</u>
14.1	SPECIFIC INFORMATION TO BE INCLUDED IN PSAR
14.2	SPECIFIC INFORMATION TO BE INCLUDED IN FSAR- INITIAL TEST PROGRAM
14.2.1	Summary of Test Program and Objectives
14.2.1.1	Initial Test Program Phases
14.2.1.2	Preliminary Testing
14.2.1.3	Preoperational Test Phase
14.2.1.4	Initial Startup Test Phase
14.2.2	Organization and Staffing
14.2.2.1	Startup and Test Organization and Responsibilities
14.2.2.1.1	Station Superintendent
14.2.2.1.2	Startup Manager
14.2.2.1.3	Test Group Managers
14.2.2.1.4	Lead Engineers
14.2.2.1.5	Test Group Supervisors
14.2.2.1.6	Test Engineers
14.2.2.1.7	Test Support Personnel
14.2.2.2	Startup and Test Program Staff Organization and Responsibilities
14.2.2.2.1	Project Advisory Engineer
14.2.2.2.2	Startup Administrative Manager
14.2.2.3	Station Staff Responsibilities During the Startup and Test Program
14.2.2.3.1	Plant Operations
14.2.2.3.2	Station Support Staff
14.2.2.4	General Electric Company
14.2.2.4.1	Site Operations Manager
14.2.2.4.2	Operations Superintendent
14.2.2.4.3	Startup Test Operations (STO) Engineer
14.2.2.4.4	Lead Engineer Startup Test, Design and Analysis (STD&A)
14.2.2.4.5	GE Startup Test, Design and Analysis Engineers
14.2.2.5	Joint Test Group Membership and Responsibilities
14.2.2.5.1	Startup Manager
14.2.2.5.2	Startup and Test
14.2.2.5.3	Plant Operations Representative
14.2.2.5.5	Stone and Webster Engineering Corporation
14.2.2.5.6	General Electric Company
14.2.2.5.7	Conditional Members
14.2.2.6	Unit 2 Support of the Startup and Test Program
14.2.2.6.1	Unit 2 Project Management
14.2.2.6.2	NMPC Quality Assurance
14.2.2.6.3	Stone and Webster Engineering Corporation

NMP Unit 2 USAR

CHAPTER 14

INITIAL TEST PROGRAM

TABLE OF CONTENTS

<u>Section</u>	<u>Title</u>
14.2.2.6.4	General Electrical Company
14.2.2.7	Site Operations Review Committee
14.2.2.8	Qualifications
14.2.2.8.1	General
14.2.2.8.2	Evaluation for Certification
14.2.2.8.3	Startup Manager
14.2.2.8.4	Test Group Manager
14.2.2.8.5	Lead Engineer
14.2.2.8.6	Test Group Supervisor
14.2.2.8.7	Test Engineers
14.2.2.8.8	Test Support Personnel
14.2.2.8.9	Plant Personnel
14.2.2.8.10	Joint Test Group
14.2.2.9	Certification of Test Personnel
14.2.2.9.1	Certification Authorities
14.2.2.9.2	Certification
14.2.2.9.3	Recertification
14.2.3	Test Procedures
14.2.3.1	Test Procedure Development and General Information
14.2.3.1.1	Plant Procedures
14.2.3.2	Preliminary Test Procedures
14.2.3.3	Preoperational and Initial Startup Test Procedures
14.2.4	Conduct of Testing
14.2.4.1	Preliminary Testing
14.2.4.2	Preoperational Testing
14.2.4.2.1	Pretest Review
14.2.4.2.2	Test Performance
14.2.4.3	Initial Startup Testing
14.2.4.4	Modifications to Test Procedures During Testing
14.2.4.4.1	Preliminary Tests
14.2.4.4.2	Preoperational Tests
14.2.4.4.3	Startup Tests
14.2.4.5	Modifications and Deficiencies
14.2.4.5.1	Preliminary and Preoperational Phases
14.2.4.5.2	Initial Startup Test Phase
14.2.5	Test Procedure Results Review and Approval
14.2.5.1	Preliminary Test Procedures
14.2.5.2	Preoperational Test Procedures
14.2.5.3	Initial Startup Test Procedures
14.2.6	Test Records
14.2.7	Conformance of Test Program with Regulatory Guides
14.2.8	Utilization of Reactor Operating and Testing Experience in Development of Test Program
14.2.9	Trial Use of Plant Operating and Emergency Procedures

NMP Unit 2 USAR

CHAPTER 14

INITIAL TEST PROGRAM

TABLE OF CONTENTS

<u>Section</u>	<u>Title</u>
14.2.9.1	Interim Operating Procedures
14.2.10	Initial Fuel Loading and Initial Criticality
14.2.10.1	Fuel Loading and Shutdown Power Level Tests
14.2.10.1.1	Loss of Power Demonstration - Standby Core Cooling Required (Table 14.2-129)
14.2.10.1.2	Cold Functional Testing
14.2.10.1.3	Routine Surveillance Testing
14.2.10.1.4	Master Tracking System
14.2.10.1.5	Initial Fuel Loading (Open Vessel Plateau)
14.2.10.1.6	Zero Power Level Tests (Open Vessel Plateau)
14.2.10.2	Initial Criticality and Heatup to Rated Temperature and Pressure
14.2.10.3	Power Testing from 25 to 100 Percent of Rated Output
14.2.11	Test Program Schedule
14.2.12	Individual Test Descriptions
14.2.12.1	Preoperational Tests
14.2.12.2	General Discussion of Initial Startup Tests
14.3	INITIAL TEST PROGRAM FOR OPERATION AT POWER UPRATE CONDITIONS (3,467 MWt)
14.3.1	Summary of Test Program and Objectives
14.3.1.1	Overview of Program
14.3.1.2	Test Conditions
14.3.1.3	Test Objectives
14.3.2	Organization and Staffing
14.3.3	Conduct of Testing
14.3.3.1	Test Procedures
14.3.3.2	Test Exceptions
14.3.3.3	Test Data
14.3.3.4	Criteria for Testing
14.3.3.5	Test Procedure Results Review and Approvals
14.3.3.6	Test Records
14.3.4	Conformance of Test Program with Regulatory Guidelines
14.3.5	Summary of Test Results
14.3.6	Reference
14.4	INITIAL TEST PROGRAM FOR OPERATION AT EXTENDED POWER UPRATE (EPU) CONDITIONS (3,988 MWt)
14.4.1	Summary of Test Program and Objectives
14.4.1.1	Overview of Program
14.4.1.2	Test Conditions
14.4.1.3	Test Objectives
14.4.2	Organization and Staffing

NMP Unit 2 USAR

CHAPTER 14

INITIAL TEST PROGRAM

TABLE OF CONTENTS

<u>Section</u>	<u>Title</u>
14.4.3	Conduct of Testing
14.4.3.1	Test Procedures
14.4.3.2	Test Exceptions
14.4.3.3	Test Data
14.4.3.4	Criteria for Testing
14.4.3.5	Test Procedure Results Review and Approvals
14.4.3.6	Test Records
14.4.4	Conformance of Test Program with Regulatory Guidelines
14.4.5	Summary of Test Results
14.4.6	References

NMP Unit 2 USAR

CHAPTER 14

LIST OF TABLES

<u>Table Number</u>	<u>Title</u>
14.2-1	DELETED
14.2-1a	COMPARISON OF REGULATORY GUIDE 1.68, APPENDIX A, WITH TEST ABSTRACTS
14.2-1b	SERVICE WATER PUMP NET POSITIVE SUCTION HEAD
14.2-2 thru 14.2-24	DELETED
14.2-25	MAIN AND AUXILIARY STEAM SYSTEM
14.2-26	DELETED
14.2-27	CONDENSATE SYSTEM
14.2-28	CONDENSATE STORAGE AND TRANSFER SYSTEM
14.2-29	CONDENSATE DEMINERALIZATION AND RESIN REGENERATION
14.2-30	FEEDWATER SYSTEM
14.2-31	FEEDWATER CONTROL SYSTEM
14.2-32	FEEDWATER HEATERS AND EXTRACTION STEAM SYSTEM
14.2-33	CONDENSER AIR REMOVAL SYSTEM
14.2-34	CIRCULATING WATER SYSTEM
14.2-35	DELETED
14.2-36	SERVICE WATER SYSTEM
14.2-37	DELETED
14.2-38	REACTOR BUILDING CLOSED LOOP COOLING WATER SYSTEM
14.2-39	TURBINE BUILDING CLOSED LOOP COOLING WATER SYSTEM
14.2-40	MAKEUP WATER TRANSFER AND STORAGE SYSTEM
14.2-41	PROCESS SAMPLING SYSTEM
14.2-42	POST-ACCIDENT SAMPLE SYSTEM

NMP Unit 2 USAR

CHAPTER 14

LIST OF TABLES

<u>Table Number</u>	<u>Title</u>
14.2-43	SERVICE AND INSTRUMENT AIR SYSTEM
14.2-43A	LOSS OF AIR TEST
14.2-44	ELECTROHYDRAULIC CONTROL (EHC) SYSTEM
14.2-45	DELETED
14.2-46	NUCLEAR BOILER INSTRUMENTATION
14.2-47	REACTOR RECIRCULATION SYSTEM
14.2-48	CONTROL ROD DRIVE HYDRAULIC SYSTEM
14.2-49	RESIDUAL HEAT REMOVAL SYSTEM
14.2-50	LOW-PRESSURE CORE SPRAY SYSTEM
14.2-51	HIGH-PRESSURE CORE SPRAY SYSTEM
14.2-52	AUTOMATIC DEPRESSURIZATION SYSTEM
14.2-53	REACTOR CORE ISOLATION COOLING SYSTEM
14.2-54	STANDBY LIQUID CONTROL SYSTEM
14.2-55	REACTOR WATER CLEANUP SYSTEM
14.2-56	FUEL POOL COOLING AND CLEANUP SYSTEM
14.2-57	FUEL HANDLING AND REACTOR SERVICE EQUIPMENT SYSTEM
14.2-58	LIQUID RADWASTE SYSTEM
14.2-59	SOLID RADWASTE HANDLING SYSTEM
14.2-60	OFFGAS SYSTEM
14.2-61	FIRE PROTECTION (WATER) SYSTEM
14.2-62	FOAM FIRE PROTECTION SYSTEM
14.2-63	FIRE PROTECTION CO ₂
14.2-64	FIRE PROTECTION (HALON) SYSTEM

NMP Unit 2 USAR

CHAPTER 14

LIST OF TABLES

<u>Table Number</u>	<u>Title</u>
14.2-65	SMOKE, FLAME, AND TEMPERATURE DETECTION
14.2-66	DELETED
14.2-67	HOT WATER AND GLYCOL HEATING SYSTEMS
14.2-68	REACTOR BUILDING HVAC
14.2-69	CONTROL BUILDING AIR CONDITIONING
14.2-70	DELETED
14.2-71	TURBINE BUILDING HVAC SYSTEM
14.2-72	RADWASTE BUILDING VENTILATION
14.2-73	DIESEL GENERATOR BUILDING HVAC SYSTEM
14.2-74	ELECTRIC TUNNELS VENTILATION SYSTEM
14.2-75	DRYWELL COOLING SYSTEM
14.2-76	PRIMARY CONTAINMENT PURGE SYSTEM
14.2-77	STANDBY GAS TREATMENT SYSTEM
14.2-78	DBA HYDROGEN RECOMBINER SYSTEM
14.2-79	REACTOR BUILDING DRAINS
14.2-80	TURBINE BUILDING DRAINS
14.2-81	RADWASTE BUILDING DRAINS
14.2-82	MISCELLANEOUS DRAINS - DIESEL GENERATOR BUILDING FLOOR DRAINS, AUXILIARY SERVICE BUILDING, REACTOR BUILDING MAT, CONDENSATE STORAGE BUILDING, AND MAIN STACK DRAIN SYSTEM
14.2-83 thru 14.2-85	DELETED
14.2-86	DRYWELL FLOOR AND EQUIPMENT DRAIN SYSTEM

NMP Unit 2 USAR

CHAPTER 14

LIST OF TABLES

<u>Table Number</u>	<u>Title</u>
14.2-87 thru 14.2-94	DELETED
14.2-95	UNINTERRUPTIBLE POWER SUPPLY
14.2-96 thru 14.2-99	DELETED
14.2-100	NORMAL DC SYSTEMS
14.2-101	EMERGENCY DC SYSTEMS
14.2-102	STATION EMERGENCY LIGHTING SYSTEM
14.2-103	PLANT COMMUNICATION SYSTEM
14.2-104	REMOTE SHUTDOWN
14.2-105	AREA, PROCESS AIRBORNE, AND GASEOUS RADIATION MONITORING SYSTEM
14.2-106	MAIN STEAM LINE RADIATION MONITORING SYSTEM
14.2-107	CONTAINMENT LEAKAGE MONITORING
14.2-108	CONTAINMENT ATMOSPHERE MONITORING
14.2-109	PRIMARY CONTAINMENT ISOLATION SYSTEM (NSSS)
14.2-110	REACTOR BUILDING - POLAR CRANE
14.2-111	DELETED
14.2-112	REACTOR COOLANT AND ECCS LEAK DETECTION SYSTEM
14.2-113	LOOSE PARTS MONITORING SYSTEM
14.2-114	CONTAINMENT INERTING SYSTEM
14.2-115	SEISMIC MONITORING SYSTEM
14.2-116	PROCESS COMPUTER
14.2-117	NEUTRON MONITORING SYSTEM

NMP Unit 2 USAR

CHAPTER 14

LIST OF TABLES

<u>Table Number</u>	<u>Title</u>
14.2-118	ROD BLOCK MONITORING SYSTEM
14.2-119	TRAVERSING IN-CORE PROBE SYSTEM
14.2-120	ROD WORTH MINIMIZER SYSTEM
14.2-121	ROD SEQUENCE CONTROL SYSTEM
14.2-122	REACTOR MANUAL CONTROL AND ROD POSITION INDICATION
14.2-123	REACTOR PROTECTION SYSTEM
14.2-124	DELETED
14.2-125	STANDBY DIESEL GENERATOR
14.2-126	HPCS DIESEL GENERATOR
14.2-127	DELETED
14.2-128	REDUNDANT REACTIVITY CONTROL SYSTEM
14.2-129	LOSS OF POWER/ECCS FUNCTIONAL TEST
14.2-130	DELETED
14.2-131	STRUCTURAL INTEGRITY INTEGRATED LEAK RATE TEST
14.2-132	SECONDARY CONTAINMENT LEAKAGE TEST
14.2-201	CHEMICAL AND RADIOCHEMICAL
14.2-202	RADIATION MEASUREMENT
14.2-203	FUEL LOADING
14.2-204	FULL CORE SHUTDOWN MARGIN
14.2-205	DELETED
14.2-206	CONTROL ROD DRIVE SYSTEM
14.2-207	SOURCE RANGE MONITOR PERFORMANCE
14.2-208	DELETED

NMP Unit 2 USAR

CHAPTER 14

LIST OF TABLES

<u>Table Number</u>	<u>Title</u>
14.2-209	INTERMEDIATE RANGE MONITOR PERFORMANCE
14.2-210	LPRM CALIBRATION
14.2-211	APRM CALIBRATION
14.2-212	NSSS PROCESS COMPUTER
14.2-213	RCIC SYSTEM
14.2-214	SELECTED PROCESS TEMPERATURES
14.2-215	WATER LEVEL REFERENCE AND VARIABLE LEG TEMPERATURES
14.2-216	SYSTEM EXPANSION
14.2-216A	DELETED
14.2-217	TIP UNCERTAINTY
14.2-218	CORE PERFORMANCE
14.2-219	STEAM PRODUCTION
14.2-220	DELETED
14.2-221	PRESSURE REGULATOR
14.2-222	WATER LEVEL SETPOINT, MANUAL FEEDWATER FLOW CHANGES
14.2-223	LOSS OF FEEDWATER HEATING
14.2-224	FEEDWATER PUMP TRIP
14.2-225	MAXIMUM FEEDWATER RUNOUT CAPABILITY
14.2-226	TURBINE VALVE SURVEILLANCE
14.2-227	MAIN STEAM ISOLATION VALVES FUNCTIONAL TESTS
14.2-228	FULL REACTOR ISOLATION
14.2-229	DELETED

NMP Unit 2 USAR

CHAPTER 14

LIST OF TABLES

<u>Table Number</u>	<u>Title</u>
14.2-230	RELIEF VALVES
14.2-231	TURBINE TRIP AND GENERATOR LOAD REJECTION
14.2-232	SHUTDOWN FROM OUTSIDE THE MAIN CONTROL ROOM
14.2-233	RECIRCULATION FLOW CONTROL, VALVE POSITION CONTROL
14.2-234	RECIRCULATION FLOW LOOP CONTROL
14.2-235	RECIRCULATION SYSTEM, ONE-PUMP TRIP
14.2-236	RECIRCULATION SYSTEM, TWO-PUMP TRIP
14.2-237	RECIRCULATION SYSTEM PERFORMANCE
14.2-238	RECIRCULATION PUMP RUNBACK
14.2-239	RECIRCULATION SYSTEM CAVITATION
14.2-240	LOSS OF TURBINE GENERATOR AND OFFSITE POWER
14.2-241	DRYWELL PIPING VIBRATION
14.2-242	RECIRCULATION SYSTEM FLOW CALIBRATION
14.2-243	REACTOR WATER CLEANUP SYSTEM
14.2-244	RESIDUAL HEAT REMOVAL SYSTEM
14.2-245	OFFGAS SYSTEM
14.2-301	DRYWELL COOLING SYSTEM
14.2-302	ESF AREA COOLING
14.2-303	BOP PIPING VIBRATION
14.2-304	BOP SYSTEM EXPANSION
14.2-305	REACTOR INTERNALS VIBRATION
14.2-306	EMERGENCY RECIRCULATION VENTILATION
14.2-307	DRYWELL HIGH-ENERGY PENETRATIONS

NMP Unit 2 USAR

CHAPTER 14

LIST OF TABLES

<u>Table Number</u>	<u>Title</u>
14.2-401	DELETED
14.2-402	DELETED
14.2-403	QUALIFICATION OF GE PRINCIPAL TESTING PERSONNEL DURING STARTUP TESTING
14.3-1	SUMMARY OF TESTING PERFORMED FOR THE POWER UPRATE POWER ASCENSION TEST PROGRAM
14.3-2	INDIVIDUAL POWER ASCENSION TESTS
14.4-1	SUMMARY OF TESTING PERFORMED FOR THE EXTENDED POWER UPRATE POWER ASCENSION TEST PROGRAM

NMP UNIT 2 USAR

CHAPTER 14

LIST OF FIGURES

<u>Figure Number</u>	<u>Title</u>
14.2-1	REVIEW CYCLE FOR SELECTED PRELIMINARY AND ALL PREOPERATIONAL TEST PROCEDURES
14.2-1b-1*	SERVICE WATER PUMP CHARACTERISTIC CURVE
14.2-2	REVIEW CYCLE FOR INITIAL STARTUP TEST PROCEDURES
14.2-3	PRELIMINARY AND PREOPERATIONAL TEST RESULTS REVIEW
14.2-4	INITIAL STARTUP TEST RESULTS REVIEW
14.2-5	TEST CONDITION REGION DEFINITION
14.2-6	DELETED
14.2-7	UNIT 2 STARTUP ORGANIZATION
14.2-213-1*	RCIC ACCEPTANCE CRITERIA CURVES FOR CAPACITY AND ACTUATION TIME
14.2-233-1*	TRADEOFF CURVE FOR STEP SIZES 0.2% TO 0.5%
14.2-234-1*	TRADEOFF CURVE FOR STEP SIZES 0.2% TO 0.3%
14.2-239-1*	TWO-PUMP TRIP COASTDOWN CURVES

* These figures follow the tables of the same number.