

SPECIAL PROCEDURE

 * MANDATORY IN HAND PROCEDURE *

TSSP-002-91
 REV 0
 DATE:02/07/91

CONTROL ROOM HVAC DUCT IN-LEAKAGE TEST

TSSP-002-91

TABLE OF CONTENTS

SECTION	TITLE	PAGE	DATE	REV
	TABLE OF CONTENTS	1	02/07/91	0
		2	02/07/91	0
		3	02/07/91	0
1.0	PURPOSE	4	02/07/91	0
2.0	SCOPE	4	02/07/91	0
3.0	PREREQUISITES	5	02/07/91	0
4.0	PRECAUTIONS	5	02/07/91	0
5.0	SPECIAL TEST EQUIPMENT	5	02/07/91	0
6.0	PROCEDURE	6	02/07/91	0
		7	02/07/91	0
		8	02/07/91	0
		9	02/07/91	0
		10	02/07/91	0
		11	02/07/91	0
		12	02/07/91	0
		13	02/07/91	0
		14	02/07/91	0
		15	02/07/91	0
		16	02/07/91	0
7.0	ACCEPTANCE CRITERIA	17	02/07/91	0
8.0	EVALUATION OF RESULTS	17	02/07/91	0
	ATTACHMENT 1	18	02/07/91	0
	NEGATIVE PRESSURE PV DUCT IN	19	02/07/91	0
	VERTICAL CHASE UP TO AND IN-	20	02/07/91	0
	CLUDING DUCT IN CEILING OF	21	02/07/91	0
	OLD TSC.	22	02/07/91	0
		23	02/07/91	0
		24	02/07/91	0
		25	02/07/91	0
	ATTACHMENT 2	26	02/07/91	0
	NEGATIVE PRESSURE PV DUCT IN	27	02/07/91	0
	VERTICAL CHASE UP TO AND IN-	28	02/07/91	0
	CLUDING DUCT IN CEILING OF	29	02/07/91	0
	OLD TSC	30	02/07/91	0
		31	02/07/91	0

Authorized
 for
 use

.9102210114

4.



TSSP-002-91
REV 0
DATE:02/07/91

TABLE OF CONTENTS CONTINUED

SECTION	TITLE	PAGE	DATE	REV
		32	02/07/91	0
		33	02/07/91	0
	ATTACHMENT 3	34	02/07/91	0
	NEGATIVE PRESSURE PV DUCT	35	02/07/91	0
	LOCATED IN CABLE SPREADING	36	02/07/91	0
	ROOM(RISER)	37	02/07/91	0
		38	02/07/91	0
		39	02/07/91	0
		40	02/07/91	0
		41	02/07/91	0
	ATTACHMENT 4	42	02/07/91	0
	NEGATIVE PRESSURE PV DUCT	43	02/07/91	0
	LOCATED IN CABLE SPREADING	44	02/07/91	0
	ROOM(RISER)	45	02/07/91	0
		46	02/07/91	0
		47	02/07/91	0
		48	02/07/91	0
		49	02/07/91	0
	ATTACHMENT 5	50	02/07/91	0
	NEGATIVE PRESSURE PV DUCT IN	51	02/07/91	0
	VESTIBULE OUTSIDE OF HVAC	52	02/07/91	0
	EQUIPMENT ROOM	53	02/07/91	0
		54	02/07/91	0
		55	02/07/91	0
		56	02/07/91	0
		57	02/07/91	0
	ATTACHMENT 6	58	02/07/91	0
	NEGATIVE PRESSURE PV DUCT IN	59	02/07/91	0
	VESTIBULE OUTSIDE OF HVAC	60	02/07/91	0
	EQUIPMENT ROOM	61	02/07/91	0
		62	02/07/91	0
		63	02/07/91	0
		64	02/07/91	0
		65	02/07/91	0
	ATTACHMENT 7	66	02/07/91	0
	NEGATIVE PRESSURE PV DUCT IN	67	02/07/91	0
	THE HVAC EQUIPMENT ROOM	68	02/07/91	0
		69	02/07/91	0
		70	02/07/91	0
		71	02/07/91	0
		72	02/07/91	0
		73	02/07/91	0

Authorized
for
use

2



TSSP-002-91
REV 0
DATE:02/07/91

TABLE OF CONTENTS CONTINUED

SECTION	TITLE	PAGE	DATE	REV
	ATTACHMENT 8	74	02/07/91	0
	NEGATIVE PRESSURE PV DUCT IN	75	02/07/91	0
	THE HVAC EQUIPMENT ROOM	76	02/07/91	0
		77	02/07/91	0
		78	02/07/91	0
		79	02/07/91	0
		80	02/07/91	0
		81	02/07/91	0
	ATTACHMENT 9	82	02/07/91	0
	PV/OV NORMAL OUTSIDE AIR	83	02/07/91	0
	INTAKE DUCT	84	02/07/91	0
		85	02/07/91	0
		86	02/07/91	0
		87	02/07/91	0
		88	02/07/91	0
		89	02/07/91	0
	ATTACHMENT 10	90	02/07/91	0
	PV/OV NORMAL OUTSIDE AIR	91	02/07/91	0
	INTAKE DUCT	92	02/07/91	0
		93	02/07/91	0
		94	02/07/91	0
		95	02/07/91	0
		96	02/07/91	0
		97	02/07/91	0
	ATTACHMENT 11	98	02/07/91	0
	OV SYSTEM POSITIVE PRESSURE	99	02/07/91	0
	DUCT IN CONTROL ROOM	100	02/07/91	0
		101	02/07/91	0
		102	02/07/91	0
		103	02/07/91	0
		104	02/07/91	0
		105	02/07/91	0
	ATTACHMENT 12	106	02/07/91	0
	LETTER DATED 12/26/90 FROM	107	02/07/91	0
	D. FLENS TO D. WOZNIAK	108	02/07/91	0
		109	02/07/91	0
		110	02/07/91	0
		111	02/07/91	0
	ATTACHMENT 13	112	02/07/91	0
	MSDS ON SF6	113	02/07/91	0

THIS PROCEDURE CONTAINS 113 PAGES

Authorized
for
use



1.0 PURPOSE:

The purpose of this procedure is to conduct tracer gas testing on the control room envelope and the associated HVAC systems. LAT corporation will determine the quantity of air in-leakage into the control room envelope via the control room HVAC system(PV) negative pressure ducting outside of the control room envelope and the positive pressure ducting inside the control room envelope of the computer and miscellaneous system(OV). All testing will be done in the accident mode for the PV and OV HVAC systems.

2.0 SCOPE:

The scope of this test is outlined in a letter to D. B. Wozniak, CECO., from D. H. Flens, Sargent & Lundy, dated 12/26/90. A copy of this letter is contained in attachment 12 for reference purposes. The following two paragraphs summarize the scope of the test.

The in-leakage testing on the negative pressure ducting on the PV system will be done in 5 different locations. These locations consist of the return air duct work in the TSC, unit 2 outer cable spreading room(630' level), corridor outside of the HVAC equipment room(617' level), HVAC equipment room, and the unit 2 purge exhaust plenum. In these locations a homogeneous concentration of the tracer gas is established outside of the ducting, either in a room or in a visqueen tent, and samples are taken for analysis from inside the ducting. The testing done in the HVAC equipment room and the unit 2 purge exhaust plenum will be done with a worst case single failure open of the PV train bubble tight damper.

The in-leakage testing done on the positive pressure ducting of the OV system will be done in one location, the control room. A homogeneous concentration of the tracer gas is established inside the ducting and samples are taken for analysis from outside the ducting.

A piping and instrumentation diagram(P&ID) along with a physical diagrams will be included in each attachment of the test for locations being tested in that attachment. All drawings will be attached to the test at the time of the test.

All tracer gasses that are used are non-toxic and are used in extremely small quantities and concentration(parts per million thru trillion(PPM, PPB, PPT) range). The tracer gasses that are being used are SF6(sulfur-hexafluoride) in different concentrations. The injection gasses used, use SF6 mixed with nitrogen(N2) to predetermined mixture ratios(1 to 20%) by the test vendor. These mixtures are then injected into the injection areas to get desired concentrations(PPM-PPT). All tracer gasses that are used have a Material Safety Data Sheet(MSDS) on file with the Industrial Hygiene and Safety Coordinator. A copy of the MSDS is included in attachment 13.

TSSP-002-91
REV 0
DATE:02/07/91

3.0 PREREQUISITES:

- 3.1 OA PV TRAIN SHALL BE OPERABLE.
- 3.2 OB PV TRAIN SHALL BE OPERABLE.
- 3.3 ONE OV SYSTEM TRAIN SHALL BE OPERABLE.
- 3.4 1 AUXILIARY BUILDING SUPPLY FAN SHALL BE RUNNING.
- 3.5 2 AUXILIARY BUILDING EXHAUST FANS SHALL BE RUNNING, AT LEAST ONE ON EACH UNIT VENT STACK.
- 3.6 ALL DOORS IN CONTROL ROOM ARE CLOSED.
- 3.7 ALL DOORS IN CONTROL ROOM HAVE "TEST IN PROGRESS PLEASE KEEP DOORS CLOSED EXCEPT FOR NORMAL EGRESS" SIGNS HUNG ON THEM.
- 3.8 THE FOLLOWING DRAWINGS ARE INCLUDED IN THE APPLICABLE ATTACHMENTS FOR THE SEGMENT OF THE TEST BEING PERFORMED. THE DRAWINGS ARE M-81, M-315, M-317 SHT 1, M-318, M-319, M-382 SHT 1.

4.0 PRECAUTIONS:

THERE ARE NO SPECIAL PRECAUTIONS NEEDED.

5.0 SPECIAL TEST EQUIPMENT:

ALL TEST EQUIPMENT WILL BE SUPPLIED BY THE TEST VENDOR.



6.0 PROCEDURE:

NOTE:
ALL TRACER GASSES USED IN THIS TEST ARE NON-TOXIC AND USED IN
EXTREMELY SMALL QUANTITIES AND CONCENTRATIONS (PPM TO PPT RANGES). THE
MATERIAL SAFETY DATA SHEETS FOR ALL TRACER GASSES USED FOR THIS TEST
ARE ON FILE WITH THE INDUSTRIAL HYGIENE AND SAFETY COORDINATOR.

NOTE:
THIS TEST WILL BE DONE IN 6 DIFFERENT SEGMENTS. THE SEGMENTS WILL BE
DONE IN THE ORDER OF THE TEST ENGINEER DISCRETION. EACH SEGMENT CAN
BE DONE INDEPENDENTLY OF ANOTHER. STEPS NOT PERFORMED MAY BE MARKED
NOT APPLICABLE (N/A) BY THE TEST ENGINEER. INITIAL BLANKS DESIGNATED
TO A DEPARTMENT CAN BE SIGNED OFF BY ANY DEPARTMENT.

SEGMENT 1

NOTE:
THIS SEGMENT CONSISTS OF TESTING THE NEGATIVE PRESSURE PV DUCT IN VER-
TICAL CHASE UP TO AND INCLUDING DUCT IN CEILING OF OLD TSC.

- 6.1.1 VERIFY ALL TEST PREREQUISITES ARE MET. _____
- 6.1.2 VERIFY THAT VISQUEEN TENT IS BUILT AROUND THE DUCTING IN THE
TECHNICAL SUPPORT CENTER ON THE 642' LEVEL. _____
- 6.1.3 OBTAIN SHIFT ENGINEER'S PERMISSION TO START THE TEST. _____
- 6.1.4 OBTAIN UNIT 2 SUPERVISOR'S PERMISSION TO START THE TEST. _____
- 6.1.5 OBTAIN UNIT 2 NSO'S PERMISSION TO START THE TEST. _____
- 6.1.6 RECORD PV SYSTEM TRAIN THAT IS RUNNING. _____
- 6.1.7 SECURE OR VERIFY SECURED ONE TRAIN ON THE OV SYSTEM. _____
OP
- 6.1.8 ~~START~~ OR VERIFY RUNNING ONE CONTROL ROOM EMERGENCY MAKE-UP
FAN. _____
OP
- 6.1.9 RECORD AUXILIARY BUILDING PRESSURE ON OPDI-AV93A, AT OCB05
_____ IN. WC. _____
- 6.1.10 RECORD CONTROL ROOM PRESSURE ON OPDI-PV20A, AT OCB05.
_____ IN. WC. _____

TSSP-002-91
REV 0
DATE:02/07/91

NOTE:
THE FOLLOWING 2 STEPS SHOULD BE DONE CONCURRENTLY .

- 6.1.11 VERIFY SYSTEM LINEUP DOCUMENTED ON THE LAT VENTILATION LINEUP SHEET (APPENDIX B OF ATTACHMENT 1) IS CORRECT. TS
- 6.1.12 INFORM LAT TO PERFORM TRACER GAS TEST PER ATTACHMENT 1 ON THE DUCTING IN THE VERTICAL PIPE CHASE AND CEILING OF OLD TSC.
- 6.1.13 WHEN TESTING IS FINISHED ON RUNNING PV TRAIN, THEN START THE PV SYSTEM TRAIN THAT IS SECURED. OP
- 6.1.14 SECURE THE PV SYSTEM TRAIN THAT WAS JUST TESTED (RECORDED IN IN STEP 6.1.6). OP
- 6.1.15 RECORD AUXILIARY BUILDING PRESSURE ON OPDI-AV93A, AT OCB05 IN. WC.
- 6.1.16 RECORD CONTROL ROOM PRESSURE ON OPDI-PV20A, AT OCB05. IN. WC.

NOTE:
THE FOLLOWING 2 STEPS SHOULD BE DONE CONCURRENTLY .

- 6.1.17 VERIFY SYSTEM LINEUP DOCUMENTED ON THE LAT VENTILATION LINEUP SHEET (APPENDIX B OF ATTACHMENT 2) IS CORRECT. TS
- 6.1.18 INFORM LAT TO PERFORM TRACER GAS TEST PER ATTACHMENT 2 ON THE DUCTING IN THE VERTICAL PIPE CHASE AND CEILING OF OLD TSC.
- 6.1.19 WHEN TESTING IS FINISHED ON THE RUNNING PV TRAIN THEN, START OV SYSTEM TRAIN THAT IS SECURED. OP
- 6.1.20 NOTIFY UNIT 2 NSO THIS TEST SEGMENT IS COMPLETE.
- 6.1.21 NOTIFY UNIT 2 SUPERVISOR THIS TEST SEGMENT IS COMPLETE.
- 6.1.22 NOTIFY SHIFT ENGINEER THIS TEST SEGMENT IS COMPLETE.

SEGMENT 2

NOTE:
THIS SEGMENT CONSISTS OF TESTING THE NEGATIVE PRESSURE PV DUCT LOCATED
IN CABLE SPREADING ROOM(RISER).

- 6.2.1 VERIFY VISQUEEN TENT IS BUILT AROUND THE FIRE DAMPER ACCESS
DOOR IN THE UNIT 2 CABLE SPREADING ROOM. _____
- 6.2.2 VERIFY ALL TEST PREREQUISITES ARE MET. _____
- 6.2.3 OBTAIN SHIFT ENGINEER'S PERMISSION TO START THE TEST. _____
- 6.2.4 OBTAIN UNIT 2 SUPERVISOR'S PERMISSION TO START THE TEST. _____
- 6.2.5 OBTAIN UNIT 2 NSO'S PERMISSION TO START THE TEST _____
- 6.2.6 RECORD PV SYSTEM TRAIN THAT IS RUNNING. _____
- 6.2.7 SECURE OR VERIFY SECURED ONE TRAIN ON THE OV SYSTEM. _____
OP
- 6.2.8 RUN OR VERIFY RUNNING ONE CONTROL ROOM EMERGENCY MAKE-UP
FAN. _____
OP
- 6.2.9 RECORD AUXILIARY BUILDING PRESSURE ON OPDI-AV93A, AT OCB05
_____ IN. WC. _____
- 6.2.10 RECORD CONTROL ROOM PRESSURE ON OPDI-PV20A, AT OCB05.
_____ IN. WC. _____

NOTE:
THE FOLLOWING 2 STEPS SHOULD BE DONE CONCURRENTLY .

- 6.2.11 VERIFY SYSTEM LINEUP DOCUMENTED ON THE LAT VENTILATION LINEUP
SHEET(APPENDIX B OF ATTACHMENT 3) IS CORRECT. _____
TS
- 6.2.12 INFORM LAT TO PERFORM TRACER GAS TEST PER ATTACHMENT 3 ON THE
NEGATIVE PRESSURE PV DUCT IN THE CABLE SPREADING ROOM(RISER). _____
- 6.2.13 WHEN TESTING IS FINISHED ON THE RUNNING PV TRAIN, THEN
START THE PV SYSTEM TRAIN THAT IS SECURED. _____
OP
- 6.2.14 SECURE THE PV SYSTEM TRAIN THAT WAS JUST TESTED (RECORDED IN
IN STEP 6.2.6). _____
OP
- 6.2.15 RECORD AUXILIARY BUILDING PRESSURE ON OPDI-AV93A, AT OCB05
_____ IN. WC. _____
- 6.2.16 RECORD CONTROL ROOM PRESSURE ON OPDI-PV20A, AT OCB05. .
_____ IN. WC. _____

1. The first step is to identify the key components of the system. This includes understanding the hardware, software, and data involved.

TSSP-002-91
REV 0
DATE:02/07/91

NOTE:
THE FOLLOWING 2 STEPS SHOULD BE DONE CONCURRENTLY .

- 6.2.17 VERIFY SYSTEM LINEUP DOCUMENTED ON THE LAT VENTILATION LINEUP SHEET (APPENDIX B OF ATTACHMENT 4) IS CORRECT. TS
- 6.2.18 INFORM LAT TO PERFORM TRACER GAS TEST PER ATTACHMENT 4 ON THE NEGATIVE PRESSURE PV DUCT IN THE CABLE SPREADING ROOM (RISER).
- 6.2.19 WHEN TESTING IS FINISHED ON THE RUNNING PV TRAIN THEN, START OV SYSTEM TRAIN THAT IS SECURED. OP
- 6.2.20 NOTIFY UNIT 2 NSO THIS TEST SEGMENT IS COMPLETE.
- 6.2.21 NOTIFY UNIT 2 SUPERVISOR THIS TEST SEGMENT IS COMPLETE.
- 6.2.22 NOTIFY SHIFT ENGINEER THIS TEST SEGMENT IS COMPLETE.

SEGMENT 3

NOTE:

THIS SEGMENT CONSISTS OF TESTING THE NEGATIVE PRESSURE PV DUCT IN VESTIBULE OUTSIDE OF HVAC EQUIPMENT ROOM.

- 6.3.1 VERIFY ALL TEST PREREQUISITES ARE MET. _____
- 6.3.2 VERIFY VISQUEEN TENT IS BUILT AROUND THE RETURN DUCTING IN CORRIDOR ON THE 617' LEVEL OUTSIDE OF THE HVAC EQUIPMENT ROOM. _____
- 6.3.3 OBTAIN SHIFT ENGINEER'S PERMISSION TO START THE TEST. _____
- 6.3.4 OBTAIN UNIT 2 SUPERVISOR'S PERMISSION TO START THE TEST. _____
- 6.3.5 OBTAIN UNIT 2 NSO'S PERMISSION TO START THE TEST _____
- 6.3.6 RECORD PV SYSTEM TRAIN THAT IS RUNNING. _____
- 6.3.7 SECURE ONE TRAIN ON THE OV SYSTEM. _____
OP
- 6.3.8 START OR VERIFY RUNNING ONE CONTROL ROOM EMERGENCY MAKE-UP FAN. _____
OP
- 6.3.9 RECORD AUXILIARY BUILDING PRESSURE ON OPDI-AV93A, AT OCB05 _____
_____ IN. WC.
- 6.3.10 RECORD CONTROL ROOM PRESSURE ON OPDI-PV20A, AT OCB05. _____
_____ IN. WC.

NOTE:

THE FOLLOWING 2 STEPS SHOULD BE DONE CONCURRENTLY .

- 6.3.13 VERIFY SYSTEM LINEUP DOCUMENTED ON THE LAT VENTILATION LINEUP SHEET (APPENDIX B OF ATTACHMENT 5) IS CORRECT. _____
TS
- 6.3.12 INFORM LAT TO PERFORM TRACER GAS TEST PER ATTACHMENT 5 FOR THE DUCT IN THE VESTIBULE OUTSIDE OF HVAC EQUIPMENT ROOM. _____
- 6.3.13 WHEN TESTS IS FINISHED ON THE RUNNING PV TRAIN THEN, START THE PV SYSTEM TRAIN THAT IS SECURED. _____
OP
- 6.3.14 SECURE THE PV SYSTEM TRAIN THAT WAS JUST TESTED (RECORDED IN STEP 6.3.6). _____
OP.
- 6.3.15 RECORD AUXILIARY BUILDING PRESSURE ON OPDI-AV93A, AT OCB05 _____
_____ IN. WC.
- 6.3.16 RECORD CONTROL ROOM PRESSURE ON OPDI-PV20A, AT OCB05. _____
_____ IN. WC.

THE
FEDERAL BUREAU OF INVESTIGATION
UNITED STATES DEPARTMENT OF JUSTICE
WASHINGTON, D. C. 20535

MEMORANDUM FOR THE DIRECTOR

SUBJECT: [Illegible]

DATE: [Illegible]

BY: [Illegible]

1

TSSP-002-91
REV 0
DATE:02/07/91

NOTE:
THE FOLLOWING 2 STEPS SHOULD BE DONE CONCURRENTLY .

- 6.3.17 VERIFY SYSTEM LINEUP DOCUMENTED ON THE LAT VENTILATION LINEUP SHEET (APPENDIX B OF ATTACHMENT 6) IS CORRECT. TS
- 6.3.18 INFORM LAT TO PERFORM TRACER GAS TEST PER ATTACHMENT 6 FOR THE DUCT IN THE VESTIBULE OUTSIDE OF HVAC EQUIPMENT ROOM.
- 6.3.19 WHEN TESTING IS FINISHED ON THE RUNNING PV TRAIN THEN, START OV SYSTEM TRAIN THAT IS SECURED. OP
- 6.3.20 NOTIFY UNIT 2 NSO THIS TEST SEGMENT IS COMPLETE.
- 6.3.21 NOTIFY UNIT 2 SUPERVISOR THIS TEST SEGMENT IS COMPLETE.
- 6.3.22 NOTIFY SHIFT ENGINEER THIS TEST SEGMENT IS COMPLETE.

SEGMENT 4

NOTE:
THIS SEGMENT CONSISTS OF TESTING THE NEGATIVE PRESSURE PV DUCT IN THE
HVAC EQUIPMENT ROOM.

- 6.4.1 VERIFY ALL TEST PREREQUISITES ARE MET. _____
- 6.4.2 OBTAIN SHIFT ENGINEER'S PERMISSION TO START THE TEST. _____
- 6.4.3 OBTAIN UNIT 2 SUPERVISOR'S PERMISSION TO START THE TEST. _____
- 6.4.4 OBTAIN UNIT 2 NSO'S PERMISSION TO START THE TEST _____
- 6.4.5 PNEUMATICALLY BYPASS OSV-PV43, IN OLP19, TO FAIL OPEN THE OB
PV TRAIN BUBBLE TIGHT DAMPER OFCV-PV43. IM _____
- 6.4.6 VERIFY BYPASS IS INSTALLED CORRECTLY. TS _____
- 6.4.7 START OR VERIFY OB PV TRAIN RUNNING. OP _____
- 6.4.8 SECURE OR VERIFY OA PV TRAIN IS SECURED. OP _____
- 6.4.9 SECURE OF VERIFY SECURED ONE TRAIN ON THE OV SYSTEM. OP _____
- 6.4.10 START OR VERIFY RUNNING ONE CONTROL ROOM EMERGENCY MAKE-UP
FAN. OP _____
- 6.4.11 RECORD AUXILIARY BUILDING PRESSURE ON OPDI-AV93A, AT OCB05
_____ IN. WC. _____
- 6.4.12 RECORD CONTROL ROOM PRESSURE ON OPDI-PV20A, AT OCB05.
_____ IN. WC. _____

NOTE:
THE FOLLOWING 2 STEPS SHOULD BE DONE CONCURRENTLY .

- 6.4.13 VERIFY SYSTEM LINEUP DOCUMENTED ON THE LAT VENTILATION LINEUP
SHEET (APPENDIX B OF ATTACHMENT 7) IS CORRECT. OP _____
- 6.4.14 INFORM LAT TO PERFORM TRACER GAS TEST PER ATTACHMENT 7 FOR THE
NEGATIVE PRESSURE PV DUCT IN HVAC EQUIPMENT ROOM. _____
- 6.4.15 WHEN TESTING IS COMPLETE ON OB PV TRAIN THEN, REMOVE PNEUMATIC
BYPASS ON OSV-PV43, IN OLP19, TO CLOSE THE OB PV TRAIN BUBBLE TIGHT
DAMPER OFCV-PV43. IM _____

TSSP-002-91
REV 0
DATE:02/07/91

6.4.16 INDEPENDENTLY VERIFY PNEUMATIC BYPASS IS REMOVED.

TS

6.4.17 PNEUMATICALLY BYPASS OSV-FV42, IN OLP18, TO FAIL OPEN
THE OA FV TRAIN BUBBLE TIGHT DAMPER OFCV-FV42.

IM

6.4.18 VERIFY BYPASS IS INSTALLED CORRECTLY.

TS

6.4.19 START OA FV TRAIN.

OP

6.4.20 SECURE OB FV TRAIN.

OP

6.4.21 RECORD AUXILIARY BUILDING PRESSURE ON OPDI-AV93A, AT OCB05
_____ IN. WC.

6.4.22 RECORD CONTROL ROOM PRESSURE ON OPDI-FV20A, AT OCB05.
_____ IN. WC.

! NOTE:
! THE FOLLOWING 2 STEPS SHOULD BE DONE CONCURRENTLY . !

6.4.23 VERIFY SYSTEM LINEUP DOCUMENTED ON THE LAT VENTILATION LINEUP
SHEET(APPENDIX B OF ATTACHMENT 8) IS CORRECT.

TS

6.4.24 INFORM LAT TO PERFORM TRACER GAS TEST PER ATTACHMENT 8 FOR THE
NEGATIVE PRESSURE FV DUCT IN HVAC EQUIPMENT ROOM.

6.4.25 WHEN TESTING IS COMPLETE ON OA FV TRAIN THEN, REMOVE PNEUMATIC
BYPASS ON OSV-FV42, IN OLP19, TO CLOSE THE OB FV TRAIN BUBBLE
TIGHT DAMPER OFCV-FV42.

IM

6.4.26 INDEPENDENTLY VERIFY PNEUMATIC BYPASS IS REMOVED.

TS

6.4.27 VERIFY OFCV-FV42 IS CLOSED.

TS

6.4.28 VERIFY OFCV-FV43 IS CLOSED.

TS

6.4.29 START OV SYSTEM TRAIN THAT IS SECURED.

OP

6.4.30 NOTIFY UNIT 2 NSO THIS TEST SEGMENT IS COMPLETE.

6.4.31 NOTIFY UNIT 2 SUPERVISOR THIS TEST SEGMENT IS COMPLETE.

6.4.32 NOTIFY SHIFT ENGINEER THIS TEST SEGMENT IS COMPLETE.

SEGMENT 5

NOTE:
THIS SEGMENT CONSISTS OF TESTING THE PV/OV NORMAL OUTSIDE AIR INTAKE DUCT.

- 6.5.1 VERIFY ALL TEST PREREQUISITES ARE MET. _____
- 6.5.2 OBTAIN SHIFT ENGINEER'S PERMISSION TO START THE TEST. _____
- 6.5.3 OBTAIN UNIT 2 SUPERVISOR'S PERMISSION TO START THE TEST. _____
- 6.5.4 OBTAIN UNIT 2 NSO'S PERMISSION TO START THE TEST _____
- 6.5.5 PNEUMATICALLY BYPASS OSV-PV43, IN OLP19, TO FAIL OPEN
THE OB PV TRAIN BUBBLE TIGHT DAMPER OFCV-PV43. _____ IM
- 6.5.6 VERIFY BYPASS IS INSTALLED CORRECTLY. _____ TS
- 6.5.7 START OR VERIFY OB PV TRAIN RUNNING. _____ OP
- 6.5.8 SECURE OR VERIFY OA PV TRAIN IS SECURED. _____ OP
- 6.5.9 SECURE OR VERIFY SECURED ONE TRAIN ON THE OV SYSTEM. _____ OP
- 6.5.10 START OR VERIFY RUNNING ONE CONTROL ROOM EMERGENCY MAKE-UP
FAN. _____ OP
- 6.5.11 RECORD AUXILIARY BUILDING PRESSURE ON OPDI-AV93A, AT OCB05
_____ IN. WC. _____
- 6.5.12 RECORD CONTROL ROOM PRESSURE ON OPDI-PV20A, AT OCB05.
_____ IN. WC. _____

NOTE:
THE FOLLOWING 2 STEPS SHOULD BE DONE CONCURRENTLY .

- 6.5.13 VERIFY SYSTEM LINEUP DOCUMENTED ON THE LAT VENTILATION LINEUP
SHEET (APPENDIX B OF ATTACHMENT 9) IS CORRECT. _____ OP
- 6.5.14 INFORM LAT TO PERFORM TRACER GAS TEST PER ATTACHMENT 7 FOR THE
NEGATIVE PRESSURE PV DUCT IN HVAC EQUIPMENT ROOM. _____
- 6.5.15 WHEN TESTING IS COMPLETE ON OB PV TRAIN THEN, REMOVE PNEUMATIC
BYPASS ON OSV-PV43, IN OLP19, TO CLOSE THE OB PV TRAIN BUBBLE
TIGHT DAMPER OFCV-PV43. _____ IM

TSSP-002-91
REV 0
DATE:02/07/91

- | | |
|---|-------------|
| 6.5.16 INDEPENDENTLY VERIFY PNEUMATIC BYPASS IS REMOVED. | _____
TS |
| 6.5.17 PNEUMATICALLY BYPASS OSV-PV42, IN OLP18, TO FAIL OPEN
THE 0A PV TRAIN BUBBLE TIGHT DAMPER OFCV-PV42. | _____
IM |
| 6.5.18 VERIFY BYPASS IS INSTALLED CORRECTLY. | _____
TS |
| 6.5.19 START 0A PV TRAIN. | _____
OP |
| 6.5.20 SECURE 0B PV TRAIN. | _____
OP |
| 6.5.21 RECORD AUXILIARY BUILDING PRESSURE ON OPDI-AV93A, AT OCB05
_____ IN. WC. | _____ |
| 6.5.22 RECORD CONTROL ROOM PRESSURE ON OPDI-PV20A, AT OCB05.
_____ IN. WC. | _____ |
| <div style="border: 1px solid black; padding: 5px; text-align: center;">NOTE:
THE FOLLOWING 2 STEPS SHOULD BE DONE CONCURRENTLY .</div> | |
| 6.5.23 VERIFY SYSTEM LINEUP DOCUMENTED ON THE LAT VENTILATION LINEUP
SHEET(APPENDIX B OF ATTACHMENT 10) IS CORRECT. | _____
TS |
| 6.5.24 INFORM LAT TO PERFORM TRACER GAS TEST PER ATTACHMENT 8 FOR THE
NEGATIVE PRESSURE PV DUCT IN HVAC EQUIPMENT ROOM. | _____ |
| 6.5.25 WHEN TESTING IS COMPLETE ON 0A PV TRAIN THEN, REMOVE PNEUMATIC
BYPASS ON OSV-PV42, IN OLP19, TO CLOSE THE 0B PV TRAIN BUBBLE
TIGHT DAMPER OFCV-PV42. | _____
IM |
| 6.5.26 INDEPENDENTLY VERIFY PNEUMATIC BYPASS IS REMOVED. | _____
TS |
| 6.5.27 VERIFY OFCV-PV42 IS CLOSED. | _____
TS |
| 6.5.28 VERIFY OFCV-PV43 IS CLOSED. | _____
TS |
| 6.5.29 START OV SYSTEM TRAIN THAT IS SECURED. | _____
OP |
| 6.5.30 NOTIFY UNIT 2 NSO THIS TEST SEGMENT IS COMPLETE. | _____ |
| 6.5.31 NOTIFY UNIT 2 SUPERVISOR THIS TEST SEGMENT IS COMPLETE. | _____ |
| 6.5.32 NOTIFY SHIFT ENGINEER THIS TEST SEGMENT IS COMPLETE. | _____ |

SEGMENT 6

! NOTE: !
! THIS SEGMENT CONSISTS OF TESTING THE OV SYSTEM POSITIVE PRESSURE DUCT !
! IN MAIN CONTROL ROOM. !

- 6.6.1 VERIFY ALL TEST PREREQUISITES ARE MET. _____
- 6.6.2 VERIFY SAMPLE MANIFOLD IS INSTALLED ON THE OV SYSTEM DUCTING _____
IN CONTROL ROOM.
- 6.6.3 OBTAIN SHIFT ENGINEER'S PERMISSION TO START THE TEST. _____
- 6.6.4 OBTAIN UNIT 2 SUPERVISOR'S PERMISSION TO START THE TEST. _____
- 6.6.5 OBTAIN UNIT 2 NSO'S PERMISSION TO START THE TEST _____
- 6.6.6 SECURE OR VERIFY SECURED ONE TRAIN ON THE OV SYSTEM. _____
OP
- 6.6.7 START OR VERIFY RUNNING ONE CONTROL ROOM EMERGENCY MAKE-UP _____
FAN. OP
- 6.6.8 RECORD OV TRAIN THAT IS RUNNING. _____
- 6.6.9 RECORD AUXILIARY BUILDING PRESSURE AT 0CB05. _____ IN. H2O _____
- 6.6.10 RECORD CONTROL ROOM PRESSURE AT 0CB05. _____ IN. H2O _____

! NOTE: !
! THE FOLLOWING 2 STEPS SHOULD BE DONE CONCURRENTLY . !

- 6.6.11 VERIFY SYSTEM LINEUP DOCUMENTED ON THE LAT VENTILATION LINEUP _____
SHEET (APPENDIX B OF ATTACHMENT 11) IS CORRECT. TS
- 6.6.12 INFORM LAT TO PERFORM TRACER GAS TEST PER ATTACHMENT 11 ON THE _____
OV SYSTEM POSITIVE PRESSURE DUCT IN MAIN CONTROL ROOM.
- 6.6.13 START OV SYSTEM TRAIN THAT IS SECURED. _____
OP
- 6.6.14 NOTIFY UNIT 2 NSO THIS TEST SEGMENT IS COMPLETE. _____
- 6.6.15 NOTIFY UNIT 2 SUPERVISOR THIS TEST SEGMENT IS COMPLETE. _____
- 6.6.16 NOTIFY SHIFT ENGINEER THIS TEST SEGMENT IS COMPLETE. _____



TSSP-002-91
REV 0
DATE:02/07/91

7.0 ACCEPTANCE CRITERIA:

There is no acceptance criteria for this test. The purpose of this test was to perform an air in-leakage tracer gas test to quantify air in-leakage into the control room envelope. The quantified air in-leakage into the control room will then be used by Sargent & Lundy for control room habitability studies.

8.0 EVALUATION OF RESULTS:

Performed By: _____
Test Engineer

Approved By: _____
Thermal Group Leader

Approved By: _____
Technical Staff Supervisor
or Designee

ATTACHMENT I
SEGMENT I

ISSP 002 91
RFU 0
2/7/91

NEGATIVE PRESSURE PV DUCT IN VERTICAL CHASE UP TO
AND INCLUDING DUCT IN CEILING OF OLD TSC

GENERIC TRACER VENTILATION TEST PROCEDURES

December 1990

Lagus Applied Technology, Inc.
11760 Sorrento Valley Road, Suite M
San Diego, CA 92121

Telephone: (619) 792-9277



THE
OFFICE
OF THE
ATTORNEY
GENERAL
STATE OF
NEW YORK
ALBANY

DETAILED PROCEDURES

TSP-2-9
REV 0
2/7/91

NOTE: Each test will be performed as a separate procedure. The tests may be performed in any order, at the discretion of the Test Director, depending on system availability or operational considerations.

It is generally intended that the steps of this procedure are performed in sequence, however, activities may be performed in parallel or out of sequence at the discretion of the Test Director.

Test Number _____

1. Establish appropriate ventilation lineup in the building and note in Appendix B.

2. As directed by the Test Engineer and the Test Director, establish the location of the tracer source injection points in the building. Record the locations below:

Source A _____

Source B _____

Source C _____

Source D _____

3. Record Tracer gas type and injection concentration for each location:

Points	Gas	Concentration
A	_____	_____
B	_____	_____
C	_____	_____
D	_____	_____

4. Identify and describe tracer sampling locations in Appendix A.

5. Turn on 4 channel analyzer and wait 30 minutes for warm up.

6. Perform calibration check on each channel and enter calibration check response on chromatograph log sheet.

7. Install regulator/valve assembly on each source bottle.



FEB 07 1991

100-4-11
REV 0

8. If a continuous injection test is planned, place tracer source near the center of each injection location.
9. For a non-continuous injection test indicate amount of tracer to be injected into each source location.
Source A _____
Source B _____
Source C _____
Source D _____
10. Provide auxiliary mixing fan ventilation as required.
11. For a continuous injection test tracer using source A, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
12. Set metering valve for tracer A to _____ turns.
13. Take a background sample near the tracer A cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
14. For a continuous injection test using tracer source B, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
15. Set metering valve for trace B to _____ turns.
16. Take a background sample near the tracer B cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
17. For a continuous injection test using tracer source C, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
18. Set metering valve for tracer C to _____ turns.
19. Take a background sample near the tracer C cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
20. For a continuous injection test using tracer source D, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
21. Set metering valve for tracer D to _____ turns.
22. Take a background sample near the tracer D cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.

- ___ 23. Prepare and label sample syringes for sample points in Appendix A.
- ___ 24. Take a background sample at selected sample points.
- ___ 25. Analyze samples for tracer gas. If background is free of tracer gases, begin test. If background samples show appreciable tracer gas(es), contact the Test Director and Test Engineer for further direction.
- ___ 26. For a non-continuous injection test, inject into location A and record time ____.
- ___ 27. For a continuous injection test, open the shutoff valve for tracer cylinder A and record time ____.
- ___ 28. For a non-continuous injection test, inject into location B and record time ____.
- ___ 29. For a continuous injection test, open the shutoff valve for tracer cylinder B, and record time ____.
- ___ 30. For a non-continuous injection test, inject into location C and record time ____.
- ___ 31. For a continuous injection test, open the shutoff valve for tracer cylinder C, and record time ____.
- ___ 32. For a non-continuous injection test, inject into location D and record time ____.
- ___ 33. For a continuous injection test, open the shutoff valve for tracer cylinder D, and record time ____.
- ___ 34. For a continuous injection test, take samples from the identified sample areas every 20 minutes for the first hour, then 30 minutes, then 60 minutes, and then at an hour and a half. Test duration and sample times may be adjusted as required by the Test Director.
- ___ 35. For a non-continuous injection test, wait 30 minutes for mixing and then take samples every ____ minutes for a period of ____.
- ___ 36. After the last sample has been taken during a continuous injection test shut off the tracer gas bottles and record time ____.

Cylinder A _____

Cylinder B _____

Cylinder C _____

Cylinder D _____



FEB 07 1991

REV O

- ___ 37. Analyze samples and record on chromatograph log sheet.
- ___ 38. Disassemble the test assemblies and relocate to the next locations as required.
- ___ 39. Attach a copy of all the log sheets for this test.
- ___ 40. Notify Shift Supervisor that testing is completed.

FEB 07 1991

APPENDIX A

SAMPLE LOCATIONS

SAMPLE NUMBER

LOCATION[illegible]

APPENDIX B
VENTILATION LINEUP

TSSP Z-9
REV 0

FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0PV009	0A CR SUPPLY FAN		
0FCV-PV23A	0A CR HOT DECK DAMPER		
0FCV-PV23B	0A CR COLD DECK DAMPER		
0FCV-PV28A	0A AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	
0FCV-PV28B	0A AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	
0FCV-PV22	0A AIR HANDLER DISCHARGE DAMPER		
0FCV-PV42	0A OUTSIDE AIR ISOLATION DAMPER		
0FCV-PV24	0A AIR HANDLER RETURN DAMPER		
0PV-011	0A CR RETURN FAN		
0FCV-PV05A	0A CR RETURN FAN DISCHARGE DAMPER		
0PV-015	0A CR MAKEUP FAN		
0FCV-PV03A	0A CR MAKEUP FAN DISCHARGE DAMPER		
0PV010	0B CR SUPPLY FAN		
0FCV-PV32A	0B AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	
0FCV-PV32B	0B AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	
0FCV-PV31A	0B CR HOT DECK DAMPER		
0FCV-PV31B	0B CR COLD DECK DAMPER		
0FCV-PV35	0B AIR HANDLER DISCHARGE DAMPER		
0FCV-PV43	0B OUTSIDE AIR ISOLATION DAMPER		
0FCV-PV38	0B AIR HANDLER RETURN DAMPER		
0PV-012	0B CR RETURN FAN		
0FCV-PV06A	0B CR RETURN FAN DISCHARGE DAMPER		
0PV-016	0B CR MAKEUP FAN		



APPENDIX B CONTINUED
VENTILATION LINEUP

REV O

FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0FCV-FV04A	0B CR MAKEUP FAN DISCHARGE DAMPER	_____	_____
0FCV-FV13A	MAKEUP FILTER DISCHARGE DAMPER	OPEN	_____
0FCV-FV13B	MAKEUP FILTER SUPPLY DAMPER	OPEN	_____
0FCV-FV39	OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-FV44	OV OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
N/A	0A OV TRAIN	_____	_____
N/A	0B OV TRAIN	_____	_____

ATTACHMENT 2
SEGMENT 1

FEB 07 1991

NEGATIVE PRESSURE PV DUCT IN VERTICAL CHASE
UP TO AND INCLUDING DUCT IN CEILING OF OLD TSC

GENERIC TRACER VENTILATION TEST PROCEDURES

December 1990

Lagus Applied Technology, Inc.
11760 Sorrento Valley Road, Suite M
San Diego, CA 92121

Telephone: (619) 792-9277

DETAILED PROCEDURES

FEB 07 1991

NOTE: Each test will be performed as a separate procedure. The tests may be performed in any order, at the discretion of the Test Director, depending on system availability or operational considerations.

It is generally intended that the steps of this procedure are performed in sequence, however, activities may be performed in parallel or out of sequence at the discretion of the Test Director.

Test Number _____

- ____ 1. Establish appropriate ventilation lineup in the building and note in Appendix B.
- ____ 2. As directed by the Test Engineer and the Test Director, establish the location of the tracer source injection points in the building. Record the locations below:

Source A _____

Source B _____

Source C _____

Source D _____

- ____ 3. Record Tracer gas type and injection concentration for each location:

Points	Gas	Concentration
A	_____	_____
B	_____	_____
C	_____	_____
D	_____	_____

- ____ 4. Identify and describe tracer sampling locations in Appendix A.
- ____ 5. Turn on 4 channel analyzer and wait 30 minutes for warm up.
- ____ 6. Perform calibration check on each channel and enter calibration check response on chromatograph log sheet.
- ____ 7. Install regulator/valve assembly on each source bottle.

- 8. If a continuous injection test is planned, place tracer source near the center of each injection location.
- ___ 9. For a non-continuous injection test indicate amount of tracer to be injected into each source location.
- Source A .. _____
- Source B _____
- Source C .. _____
- Source D _____
- ___ 10. Provide auxiliary mixing fan ventilation as required.
- ___ 11. For a continuous injection test tracer using source A, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 12. Set metering valve for tracer A to _____ turns.
- ___ 13. Take a background sample near the tracer A cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 14. For a continuous injection test using tracer source B, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 15. Set metering valve for trace B to _____ turns.
- ___ 16. Take a background sample near the tracer B cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 17. For a continuous injection test using tracer source C, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 18. Set metering valve for tracer C to _____ turns.
- ___ 19. Take a background sample near the tracer C cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 20. For a continuous injection test using tracer source D, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 21. Set metering valve for tracer D to _____ turns.
- ___ 22. Take a background sample near the tracer D cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.



FEB 07 1991

1504-2-74
REV 0

- ___ 23. Prepare and label sample syringes for sample points in Appendix A.
- ___ 24. Take a background sample at selected sample points.
- ___ 25. Analyze samples for tracer gas. If background is free of tracer gases, begin test. If background samples show appreciable tracer gas(es), contact the Test Director and Test Engineer for further direction.
- ___ 26. For a non-continuous injection test, inject into location A and record time ____.
- ___ 27. For a continuous injection test, open the shutoff valve for tracer cylinder A and record time ____.
- ___ 28. For a non-continuous injection test, inject into location B and record time ____.
- ___ 29. For a continuous injection test, open the shutoff valve for tracer cylinder B, and record time ____.
- ___ 30. For a non-continuous injection test, inject into location C and record time ____.
- ___ 31. For a continuous injection test, open the shutoff valve for tracer cylinder C, and record time ____.
- ___ 32. For a non-continuous injection test, inject into location D and record time ____.
- ___ 33. For a continuous injection test, open the shutoff valve for tracer cylinder D, and record time ____.
- ___ 34. For a continuous injection test, take samples from the identified sample areas every 20 minutes for the first hour, then 30 minutes, then 60 minutes, and then at an hour and a half. Test duration and sample times may be adjusted as required by the Test Director.
- ___ 35. For a non-continuous injection test, wait 30 minutes for mixing and then take samples every ____ minutes for a period of ____.
- ___ 36. After the last sample has been taken during a continuous injection test shut off the tracer gas bottles and record time ____.

Cylinder A _____

Cylinder B _____


Cylinder C _____

Cylinder D _____

FEB 07 1991

1537-2-11
REVO

- ___ 37. Analyze samples and record on chromatograph log sheet.
- ___ 38. Disassemble the test assemblies and relocate to the next locations as required.
- ___ 39. Attach a copy of all the log sheets for this test.
- ___ 40. Notify Shift Supervisor that testing is completed.



APPENDIX B
VENTILATION LINEUP

TSD-2-74
REV 0

FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0PV009	0A CR SUPPLY FAN	_____	_____
0FCV-PV23A	0A CR HOT DECK DAMPER	_____	_____
0FCV-PV23B	0A CR COLD DECK DAMPER	_____	_____
0FCV-PV28A	0A AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV28B	0A AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	_____
0FCV-PV22	0A AIR HANDLER DISCHARGE DAMPER	_____	_____
0FCV-PV42	0A OUTSIDE AIR ISOLATION DAMPER	_____	_____
0FCV-PV24	0A AIR HANDLER RETURN DAMPER	_____	_____
0PV-011	0A CR RETURN FAN	_____	_____
0FCV-PV05A	0A CR RETURN FAN DISCHARGE DAMPER	_____	_____
0PV-015	0A CR MAKEUP FAN	_____	_____
0FCV-PV03A	0A CR MAKEUP FAN DISCHARGE DAMPER	_____	_____
0PV010	0B CR SUPPLY FAN	_____	_____
0FCV-PV32A	0B AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV32B	0B AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	_____
0FCV-PV31A	0B CR HOT DECK DAMPER	_____	_____
0FCV-PV31B	0B CR COLD DECK DAMPER	_____	_____
0FCV-PV35	0B AIR HANDLER DISCHARGE DAMPER	_____	_____
0FCV-PV43	0B OUTSIDE AIR ISOLATION DAMPER	_____	_____
0FCV-PV38	0B AIR HANDLER RETURN DAMPER	_____	_____
0PV-012	0B CR RETURN FAN	_____	_____
0FCV-PV06A	0B CR RETURN FAN DISCHARGE DAMPER	_____	_____
0PV-016	0B CR MAKEUP FAN	_____	_____



1944-1945
1946-1947
1948-1949
1950-1951
1952-1953
1954-1955
1956-1957
1958-1959
1960-1961
1962-1963
1964-1965
1966-1967
1968-1969
1970-1971
1972-1973
1974-1975
1976-1977
1978-1979
1980-1981
1982-1983
1984-1985
1986-1987
1988-1989
1990-1991
1992-1993
1994-1995
1996-1997
1998-1999
2000-2001
2002-2003
2004-2005
2006-2007
2008-2009
2010-2011
2012-2013
2014-2015
2016-2017
2018-2019
2020-2021
2022-2023
2024-2025

APPENDIX B CONTINUED
VENTILATION LINEUP

REFD

FEB 07 1991
VERIFIED

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0FCV-PV04A	0B CR MAKEUP FAN DISCHARGE DAMPER	_____	_____
0FCV-PV13A	MAKEUP FILTER DISCHARGE DAMPER	OPEN	_____
0FCV-PV13B	MAKEUP FILTER SUPPLY DAMPER	OPEN	_____
0FCV-PV39	OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-PV44	OV OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
N/A	0A OV TRAIN	_____	_____
N/A	0B OV TRAIN	_____	_____

FEB 07 1991

ATTACHMENT 3

SEGMENT 2

NEGATIVE PRESSURE PV. DULT LOCATED IN
CABLE SPREADING ROOM (RISER)

GENERIC TRACER VENTILATION TEST PROCEDURES

December 1990

Lagus Applied Technology, Inc.
11760 Sorrento Valley Road, Suite M
San Diego, CA 92121

Telephone: (619) 792-9277



1941

DETAILED PROCEDURES

FEB 07 1991

NOTE: Each test will be performed as a separate procedure. The tests may be performed in any order, at the discretion of the Test Director, depending on system availability or operational considerations.

It is generally intended that the steps of this procedure are performed in sequence, however, activities may be performed in parallel or out of sequence at the discretion of the Test Director.

Test Number _____

1. Establish appropriate ventilation lineup in the building and note in Appendix B.

2. As directed by the Test Engineer and the Test Director, establish the location of the tracer source injection points in the building. Record the locations below:

Source A _____

Source B _____

Source C _____

Source D _____

3. Record Tracer gas type and injection concentration for each location:

Points	Gas	Concentration
A	_____	_____
B	_____	_____
C	_____	_____
D	_____	_____

4. Identify and describe tracer sampling locations in Appendix A.

5. Turn on 4 channel analyzer and wait 30 minutes for warm up.

6. Perform calibration check on each channel and enter calibration check response on chromatograph log sheet.

7. Install regulator/valve assembly on each source bottle.

8. If a continuous injection test is planned, place tracer source near the center of each injection location.
9. For a non-continuous injection test indicate amount of tracer to be injected into each source location.
Source A _____
Source B _____
Source C _____
Source D _____
10. Provide auxiliary mixing fan ventilation as required.
11. For a continuous injection test tracer using source A, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
12. Set metering valve for tracer A to _____ turns.
13. Take a background sample near the tracer A cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
14. For a continuous injection test using tracer source B, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
15. Set metering valve for trace B to _____ turns.
16. Take a background sample near the tracer B cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
17. For a continuous injection test using tracer source C, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
18. Set metering valve for tracer C to _____ turns.
19. Take a background sample near the tracer C cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
20. For a continuous injection test using tracer source D, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
21. Set metering valve for tracer D to _____ turns.
22. Take a background sample near the tracer D cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.



THE
FEDERAL
BUREAU OF
INVESTIGATION
OF THE
DEPARTMENT OF JUSTICE
WASHINGTON, D. C. 20535

FEB 07 1991

TSS-2-41
REVO.

- ___ 23. Prepare and label sample syringes for sample points in Appendix A.
- ___ 24. Take a background sample at selected sample points.
- ___ 25. Analyze samples for tracer gas. If background is free of tracer gases, begin test. If background samples show appreciable tracer gas(es), contact the Test Director and Test Engineer for further direction.
- ___ 26. For a non-continuous injection test, inject into location A and record time ____.
- ___ 27. For a continuous injection test, open the shutoff valve for tracer cylinder A and record time ____.
- ___ 28. For a non-continuous injection test, inject into location B and record time ____.
- ___ 29. For a continuous injection test, open the shutoff valve for tracer cylinder B, and record time ____.
- ___ 30. For a non-continuous injection test, inject into location C and record time ____.
- ___ 31. For a continuous injection test, open the shutoff valve for tracer cylinder C, and record time ____.
- ___ 32. For a non-continuous injection test, inject into location D and record time ____.
- ___ 33. For a continuous injection test, open the shutoff valve for tracer cylinder D, and record time ____.
- ___ 34. For a continuous injection test, take samples from the identified sample areas every 20 minutes for the first hour, then 30 minutes, then 60 minutes, and then at an hour and a half. Test duration and sample times may be adjusted as required by the Test Director.
- ___ 35. For a non-continuous injection test, wait 30 minutes for mixing and then take samples every ____ minutes for a period of ____.
- ___ 36. After the last sample has been taken during a continuous injection test shut off the tracer gas bottles and record time ____.

Cylinder A _____

Cylinder B _____

Cylinder C _____

Cylinder D _____

FEB 17 1951

TSS-2-91
REV O

- ___ 37. Analyze samples and record on chromatograph log sheet.
- ___ 38. Disassemble the test assemblies and relocate to the next locations as required.
- ___ 39. Attach a copy of all the log sheets for this test.
- ___ 40. Notify Shift Supervisor that testing is completed.

FEB 07 1994

APPENDIX A

SAMPLE LOCATIONS

SAMPLE NUMBER

LOCATION

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

29

30

31

32

33

34

35

36

37

38

39

40

41

42

43

44

45

46

47

48

49

50

51

52

53

54

55

56

57

58

59

60

61

62

63

64

65

66

67

68

69

70

71

72

73

74

75

76

77

78

79

80

81

82

83

84

85

86

87

88

89

90

91

92

93

94

95

96

97

98

99

100



APPENDIX B
VENTILATION LINEUP

1704-2-71
REV 0

FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0PV009	0A CR SUPPLY FAN	_____	_____
0FCV-PV23A	0A CR HOT DECK DAMPER	_____	_____
0FCV-PV23B	0A CR COLD DECK DAMPER	_____	_____
0FCV-PV28A	0A AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV28B	0A AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	_____
0FCV-PV22	0A AIR HANDLER DISCHARGE DAMPER	_____	_____
0FCV-PV42	0A OUTSIDE AIR ISOLATION DAMPER	_____	_____
0FCV-PV24	0A AIR HANDLER RETURN DAMPER	_____	_____
0PV-011	0A CR RETURN FAN	_____	_____
0FCV-PV05A	0A CR RETURN FAN DISCHARGE DAMPER	_____	_____
0PV-015	0A CR MAKEUP FAN	_____	_____
0FCV-PV03A	0A CR MAKEUP FAN DISCHARGE DAMPER	_____	_____
0PV010	0B CR SUPPLY FAN	_____	_____
0FCV-PV32A	0B AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV32B	0B AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	_____
0FCV-PV31A	0B CR HOT DECK DAMPER	_____	_____
0FCV-PV31B	0B CR COLD DECK DAMPER	_____	_____
0FCV-PV35	0B AIR HANDLER DISCHARGE DAMPER	_____	_____
0FCV-PV43	0B OUTSIDE AIR ISOLATION DAMPER	_____	_____
0FCV-PV38	0B AIR HANDLER RETURN DAMPER	_____	_____
0PV-012	0B CR RETURN FAN	_____	_____
0FCV-PV06A	0B CR RETURN FAN DISCHARGE DAMPER	_____	_____
0PV-016	0B CR MAKEUP FAN	_____	_____

Figure 1 consists of nine scatter plots arranged in a 3x3 grid. The rows represent three countries: USA (top row), Canada (middle row), and Australia (bottom row). The columns represent three different years: 1980 (left column), 1990 (middle column), and 2000 (right column). Each plot shows the relationship between the number of children in the household (x-axis) and the number of children in the family (y-axis). The plots are labeled with the country and year in the top right corner. The data points are represented by small circles. The plots show a positive correlation between the number of children in the household and the number of children in the family. The number of children in the family generally increases as the number of children in the household increases. The plots are labeled with the country and year in the top right corner.

APPENDIX B CONTINUED
VENTILATION LINEUP

REV'D

FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0FCV-PV042	0B CR MAKEUP FAN DISCHARGE DAMPER	_____	_____
0FCV-PV13A	MAKEUP FILTER DISCHARGE DAMPER	OPEN	_____
0FCV-PV13B	MAKEUP FILTER SUPPLY DAMPER	OPEN	_____
0FCV-PV39	OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-PV44	OV OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
N/A	0A OV TRAIN	_____	_____
N/A	0B OV TRAIN	_____	_____

ATTACHMENT 4
SEGMENT Z
NEGATIVE PRESSURE PV DULT LOCATED
IN CABLE SPREADING ROOM (RTSER)

FEB 07 1991

GENERIC TRACER VENTILATION TEST PROCEDURES

December 1990

Lagus Applied Technology, Inc.
11760 Sorrento Valley Road, Suite M
San Diego, CA 92121

Telephone: (619) 792-9277

Journal of Management Education 30(6)p. 789-804
© The Author(s) 2006
Reprints and permissions:
<http://www.sagepub.com/journalsPermissions.nav>

DETAILED PROCEDURES

REV 0
FEB 07 1991

NOTE: Each test will be performed as a separate procedure. The tests may be performed in any order, at the discretion of the Test Director, depending on system availability or operational considerations.

It is generally intended that the steps of this procedure are performed in sequence, however, activities may be performed in parallel or out of sequence at the discretion of the Test Director.

Test Number _____

1. Establish appropriate ventilation lineup in the building and note in Appendix B.
2. As directed by the Test Engineer and the Test Director, establish the location of the tracer source injection points in the building. Record the locations below:

Source A _____

Source B _____

Source C _____

Source D _____

3. Record Tracer gas type and injection concentration for each location:

Points	Gas	Concentration
A	_____	_____
B	_____	_____
C	_____	_____
D	_____	_____

4. Identify and describe tracer sampling locations in Appendix A.
5. Turn on 4 channel analyzer and wait 30 minutes for warm up.
6. Perform calibration check on each channel and enter calibration check response on chromatograph log sheet.
7. Install regulator/valve assembly on each source bottle.

1. THE CHAIRMAN OF THE BOARD OF DIRECTORS

2. THE VICE CHAIRMAN OF THE BOARD OF DIRECTORS

3. THE PRESIDENT OF THE COMPANY

4. THE VICE PRESIDENT OF THE COMPANY

5. THE SECRETARY OF THE COMPANY

6. THE TREASURER OF THE COMPANY

7. THE MANAGING DIRECTOR

8. THE GENERAL MANAGER

FEB 07 1991

75042-41
REUD

8. If a continuous injection test is planned, place tracer source near the center of each injection location.
9. For a non-continuous injection test indicate amount of tracer to be injected into each source location.
Source A _____
Source B _____
Source C _____
Source D _____
10. Provide auxiliary mixing fan ventilation as required.
11. For a continuous injection test tracer using source A, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
12. Set metering valve for tracer A to _____ turns.
13. Take a background sample near the tracer A cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
14. For a continuous injection test using tracer source B, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
15. Set metering valve for trace B to _____ turns.
16. Take a background sample near the tracer B cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
17. For a continuous injection test using tracer source C, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
18. Set metering valve for tracer C to _____ turns.
19. Take a background sample near the tracer C cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
20. For a continuous injection test using tracer source D, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
21. Set metering valve for tracer D to _____ turns.
22. Take a background sample near the tracer D cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.

- ___ 23. Prepare and label sample syringes for sample points in Appendix A.
- ___ 24. Take a background sample at selected sample points.
- ___ 25. Analyze samples for tracer gas. If background is free of tracer gases, begin test. If background samples show appreciable tracer gas(es), contact the Test Director and Test Engineer for further direction.
- ___ 26. For a non-continuous injection test, inject into location A and record time ____.
- ___ 27. For a continuous injection test, open the shutoff valve for tracer cylinder A and record time ____.
- ___ 28. For a non-continuous injection test, inject into location B and record time ____.
- ___ 29. For a continuous injection test, open the shutoff valve for tracer cylinder B, and record time ____.
- ___ 30. For a non-continuous injection test, inject into location C and record time ____.
- ___ 31. For a continuous injection test, open the shutoff valve for tracer cylinder C, and record time ____.
- ___ 32. For a non-continuous injection test, inject into location D and record time ____.
- ___ 33. For a continuous injection test, open the shutoff valve for tracer cylinder D, and record time ____.
- ___ 34. For a continuous injection test, take samples from the identified sample areas every 20 minutes for the first hour, then 30 minutes, then 60 minutes, and then at an hour and a half. Test duration and sample times may be adjusted as required by the Test Director.
- ___ 35. For a non-continuous injection test, wait 30 minutes for mixing and then take samples every ____ minutes for a period of ____.
- ___ 36. After the last sample has been taken during a continuous injection test shut off the tracer gas bottles and record time ____.

Cylinder A. _____

Cylinder B _____

Cylinder C _____

Cylinder D _____

- ___ 37. Analyze samples and record on chromatograph log sheet.
- ___ 38. Disassemble the test assemblies and relocate to the next locations as required.
- ___ 39. Attach a copy of all the log sheets for this test.
- ___ 40. Notify Shift Supervisor that testing is completed.

APPENDIX A SAMPLE LOCATIONS

SAMPLE NUMBER

LOCATION[illegible]

APPENDIX B
VENTILATION LINEUP

155M-4-71
REV 0
FEB 07 '99

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0PV009	0A CR SUPPLY FAN	_____	_____
0FCV-PV23A	0A CR HOT DECK DAMPER	_____	_____
0FCV-PV23B	0A CR COLD DECK DAMPER	_____	_____
0FCV-PV28A	0A AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV28B	0A AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	_____
0FCV-PV22	0A AIR HANDLER DISCHARGE DAMPER	_____	_____
0FCV-PV42	0A OUTSIDE AIR ISOLATION DAMPER	_____	_____
0FCV-PV24	0A AIR HANDLER RETURN DAMPER	_____	_____
0PV-011	0A CR RETURN FAN	_____	_____
0FCV-PV05A	0A CR RETURN FAN DISCHARGE DAMPER	_____	_____
0PV-015	0A CR MAKEUP FAN	_____	_____
0FCV-PV03A	0A CR MAKEUP FAN DISCHARGE DAMPER	_____	_____
0PV010	0B CR SUPPLY FAN	_____	_____
0FCV-PV32A	0B AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV32B	0B AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	_____
0FCV-PV31A	0B CR HOT DECK DAMPER	_____	_____
0FCV-PV31B	0B CR COLD DECK DAMPER	_____	_____
0FCV-PV35	0B AIR HANDLER DISCHARGE DAMPER	_____	_____
0FCV-PV43	0B OUTSIDE AIR ISOLATION DAMPER	_____	_____
0FCV-PV38	0B AIR HANDLER RETURN DAMPER	_____	_____
0PV-012	0B CR RETURN FAN	_____	_____
0FCV-PV06A	0B CR RETURN FAN DISCHARGE DAMPER	_____	_____
0PV-016	0B CR MAKEUP FAN	_____	_____

APPENDIX B CONTINUED
VENTILATION LINEUP

1001-2-11
REV 0

FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0FCV-PV04	0B CR MAKEUP FAN DISCHARGE DAMPER	_____	_____
0FCV-PV13A	MAKEUP FILTER DISCHARGE DAMPER	OPEN	_____
0FCV-PV13B	MAKEUP FILTER SUPPLY DAMPER	OPEN	_____
0FCV-PV39	OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-PV44	OV OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
N/A	0A OV TRAIN	_____	_____
N/A	0B OV TRAIN	_____	_____

FEB 07 1991

ATTACHMENT 5

SEGMENT 3

NEGATIVE PRESSURE PV DUCT IN VESTIBULE
OUTSIDE OF HVAC EQUIPMENT ROOM

GENERIC TRACER VENTILATION TEST PROCEDURES

December 1990

Lagus Applied Technology, Inc.
11760 Sorrento Valley Road, Suite M
San Diego, CA 92121

Telephone: (619) 792-9277

DETAILED PROCEDURES

FEB 07 1991

ISSA-2-11
REV 0

NOTE: Each test will be performed as a separate procedure. The tests may be performed in any order, at the discretion of the Test Director, depending on system availability or operational considerations.

It is generally intended that the steps of this procedure are performed in sequence, however, activities may be performed in parallel or out of sequence at the discretion of the Test Director.

Test Number _____

- _____ 1. Establish appropriate ventilation lineup in the building and note in Appendix B.
- _____ 2. As directed by the Test Engineer and the Test Director, establish the location of the tracer source injection points in the building. Record the locations below:

Source A _____

Source B _____

Source C _____

Source D _____

- _____ 3. Record Tracer gas type and injection concentration for each location:

Points	Gas	Concentration
A	_____	_____
B	_____	_____
C	_____	_____
D	_____	_____

- _____ 4. Identify and describe tracer sampling locations in Appendix A.
- _____ 5. Turn on 4 channel analyzer and wait 30 minutes for warm up.
- _____ 6. Perform calibration check on each channel and enter calibration check response on chromatograph log sheet.
- _____ 7. Install regulator/valve assembly on each source bottle.

FEB 07 1991

REV 0

- 8. If a continuous injection test is planned, place tracer source near the center of each injection location.
- ___ 9. For a non-continuous injection test indicate amount of tracer to be injected into each source location.
Source A .. _____
Source B _____
Source C .. _____
Source D _____
- ___ 10. Provide auxiliary mixing fan ventilation as required.
- ___ 11. For a continuous injection test tracer using source A, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 12. Set metering valve for tracer A to _____ turns.
- ___ 13. Take a background sample near the tracer A cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 14. For a continuous injection test using tracer source B, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 15. Set metering valve for trace B to _____ turns.
- ___ 16. Take a background sample near the tracer B cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 17. For a continuous injection test using tracer source C, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 18. Set metering valve for tracer C to _____ turns.
- ___ 19. Take a background sample near the tracer C cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 20. For a continuous injection test using tracer source D, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 21. Set metering valve for tracer D to _____ turns.
- ___ 22. Take a background sample near the tracer D cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.

[Faint, illegible text covering the majority of the page, likely bleed-through from the reverse side.]



- ___ 23. Prepare and label sample syringes for sample points in Appendix A.
- ___ 24. Take a background sample at selected sample points.
- ___ 25. Analyze samples for tracer gas. If background is free of tracer gases, begin test. If background samples show appreciable tracer gas(es), contact the Test Director and Test Engineer for further direction.
- ___ 26. For a non-continuous injection test, inject into location A and record time ____.
- ___ 27. For a continuous injection test, open the shutoff valve for tracer cylinder A and record time ____.
- ___ 28. For a non-continuous injection test, inject into location B and record time ____.
- ___ 29. For a continuous injection test, open the shutoff valve for tracer cylinder B, and record time ____.
- ___ 30. For a non-continuous injection test, inject into location C and record time ____.
- ___ 31. For a continuous injection test, open the shutoff valve for tracer cylinder C, and record time ____.
- ___ 32. For a non-continuous injection test, inject into location D and record time ____.
- ___ 33. For a continuous injection test, open the shutoff valve for tracer cylinder D, and record time ____.
- ___ 34. For a continuous injection test, take samples from the identified sample areas every 20 minutes for the first hour, then 30 minutes, then 60 minutes, and then at an hour and a half. Test duration and sample times may be adjusted as required by the Test Director.
- ___ 35. For a non-continuous injection test, wait 30 minutes for mixing and then take samples every ____ minutes for a period of ____.
- ___ 36. After the last sample has been taken during a continuous injection test shut off the tracer gas bottles and record time ____.

Cylinder A _____

Cylinder B _____

Cylinder C _____

Cylinder D _____

FEB 07 1991

137-271
RWD

- ___ 37. Analyze samples and record on chromatograph log sheet.
- ___ 38. Disassemble the test assemblies and relocate to the next locations as required.
- ___ 39. Attach a copy of all the log sheets for this test.
- ___ 40. Notify Shift Supervisor that testing is completed.



APPENDIX B
VENTILATION LINEUP

REJO

FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0PV009	0A CR SUPPLY FAN	_____	_____
0FCV-FV23A	0A CR HOT DECK DAMPER	_____	_____
0FCV-FV23B	0A CR COLD DECK DAMPER	_____	_____
0FCV-FV28A	0A AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-FV28B	0A AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	_____
0FCV-FV22	0A AIR HANDLER DISCHARGE DAMPER	_____	_____
0FCV-FV42	0A OUTSIDE AIR ISOLATION DAMPER	_____	_____
0FCV-FV24	0A AIR HANDLER RETURN DAMPER	_____	_____
0PV-011	0A CR RETURN FAN	_____	_____
0FCV-FV05A	0A CR RETURN FAN DISCHARGE DAMPER	_____	_____
0PV-015	0A CR MAKEUP FAN	_____	_____
0FCV-FV03A	0A CR MAKEUP FAN DISCHARGE DAMPER	_____	_____
0PV010	0B CR SUPPLY FAN	_____	_____
0FCV-FV32A	0B AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-FV32B	0B AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	_____
0FCV-FV31A	0B CR HOT DECK DAMPER	_____	_____
0FCV-FV31B	0B CR COLD DECK DAMPER	_____	_____
0FCV-FV35	0B AIR HANDLER DISCHARGE DAMPER	_____	_____
0FCV-FV43	0B OUTSIDE AIR ISOLATION DAMPER	_____	_____
0FCV-FV38	0B AIR HANDLER RETURN DAMPER	_____	_____
0PV-012	0B CR RETURN FAN	_____	_____
0FCV-FV06A	0B CR RETURN FAN DISCHARGE DAMPER	_____	_____
0PV-016	0B CR MAKEUP FAN	_____	_____



APPENDIX B CONTINUED
VENTILATION LINEUP

REVO

FEB 07 1997

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0FCV-PV04A	0B CR MAKEUP FAN DISCHARGE DAMPER	_____	_____
0FCV-PV13A	MAKEUP FILTER DISCHARGE DAMPER	OPEN	_____
0FCV-PV13B	MAKEUP FILTER SUPPLY DAMPER	OPEN	_____
0FCV-PV39	OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-PV44	OV OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
N/A	0A OV TRAIN	_____	_____
N/A	0B OV TRAIN	_____	_____

ATTACHMENT C

SEGMENT 3

FEB 07 1991

NEGATIVE PRESSURE PU DUCT IN VESTIBULE
OUTSIDE OF HVAC EQUIPMENT ROOM

GENERIC TRACER VENTILATION TEST PROCEDURES

December 1990

Lagus Applied Technology, Inc.
11760 Sorrento Valley Road, Suite M
San Diego, CA 92121

Telephone: (619) 792-9277

DETAILED PROCEDURES

100-2-4
REV D

PER 01 '88

NOTE: Each test will be performed as a separate procedure. The tests may be performed in any order, at the discretion of the Test Director, depending on system availability or operational considerations.

It is generally intended that the steps of this procedure are performed in sequence, however, activities may be performed in parallel or out of sequence at the discretion of the Test Director.

Test Number _____

1. Establish appropriate ventilation lineup in the building and note in Appendix B.

2. As directed by the Test Engineer and the Test Director, establish the location of the tracer source injection points in the building. Record the locations below:

Source A _____

Source B _____

Source C _____

Source D _____

3. Record Tracer gas type and injection concentration for each location:

Points	Gas	Concentration
A	_____	_____
B	_____	_____
C	_____	_____
D	_____	_____

4. Identify and describe tracer sampling locations in Appendix A.

5. Turn on 4 channel analyzer and wait 30 minutes for warm up.

6. Perform calibration check on each channel and enter calibration check response on chromatograph log sheet.

7. Install regulator/valve assembly on each source bottle.



8. If a continuous injection test is planned, place tracer source near the center of each injection location.
9. For a non-continuous injection test indicate amount of tracer to be injected into each source location.
 Source A _____
 Source B _____
 Source C _____
 Source D _____
10. Provide auxiliary mixing fan ventilation as required.
11. For a continuous injection test tracer using source A, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
12. Set metering valve for tracer A to _____ turns.
13. Take a background sample near the tracer A cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
14. For a continuous injection test using tracer source B, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
15. Set metering valve for trace B to _____ turns.
16. Take a background sample near the tracer B cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
17. For a continuous injection test using tracer source C, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
18. Set metering valve for tracer C to _____ turns.
19. Take a background sample near the tracer C cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
20. For a continuous injection test using tracer source D, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
21. Set metering valve for tracer D to _____ turns.
22. Take a background sample near the tracer D cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.

THE
FEDERAL
BUREAU OF
INVESTIGATION
UNITED STATES
DEPARTMENT OF
JUSTICE
WASHINGTON, D. C.
20535

- ___ 23. Prepare and label sample syringes for sample points in Appendix A.
- ___ 24. Take a background sample at selected sample points.
- ___ 25. Analyze samples for tracer gas. If background is free of tracer gases, begin test. If background samples show appreciable tracer gas(es), contact the Test Director and Test Engineer for further direction.
- ___ 26. For a non-continuous injection test, inject into location A and record time ____.
- ___ 27. For a continuous injection test, open the shutoff valve for tracer cylinder A and record time ____.
- ___ 28. For a non-continuous injection test, inject into location B and record time ____.
- ___ 29. For a continuous injection test, open the shutoff valve for tracer cylinder B, and record time ____.
- ___ 30. For a non-continuous injection test, inject into location C and record time ____.
- ___ 31. For a continuous injection test, open the shutoff valve for tracer cylinder C, and record time ____.
- ___ 32. For a non-continuous injection test, inject into location D and record time ____.
- ___ 33. For a continuous injection test, open the shutoff valve for tracer cylinder D, and record time ____.
- ___ 34. For a continuous injection test, take samples from the identified sample areas every 20 minutes for the first hour, then 30 minutes, then 60 minutes, and then at an hour and a half. Test duration and sample times may be adjusted as required by the Test Director.
- ___ 35. For a non-continuous injection test, wait 30 minutes for mixing and then take samples every ____ minutes for a period of ____.
- ___ 36. After the last sample has been taken during a continuous injection test shut off the tracer gas bottles and record time ____.

Cylinder A _____

Cylinder B _____

Cylinder C _____

Cylinder D _____

- ___ 37. Analyze samples and record on chromatograph log sheet.
- ___ 38. Disassemble the test assemblies and relocate to the next locations as required.
- ___ 39. Attach a copy of all the log sheets for this test.
- ___ 40. Notify Shift Supervisor that testing is completed.

1574-L-4-23
REV 0

FEB 07 1991

APPENDIX A SAMPLE LOCATIONS

SAMPLE NUMBER

LOCATION[illegible]



APPENDIX B
VENTILATION LINEUP

15X-2-91
REV 0
FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0PV009	0A CR SUPPLY FAN	_____	_____
0FCV-PV21A	0A CR HOT DECK DAMPER	_____	_____
0FCV-PV23B	0A CR COLD DECK DAMPER	_____	_____
0FCV-PV28A	0A AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV28B	0A AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	_____
0FCV-PV22	0A AIR HANDLER DISCHARGE DAMPER	_____	_____
0FCV-PV42	0A OUTSIDE AIR ISOLATION DAMPER	_____	_____
0FCV-PV24	0A AIR HANDLER RETURN DAMPER	_____	_____
0PV-011	0A CR RETURN FAN	_____	_____
0FCV-PV05A	0A CR RETURN FAN DISCHARGE DAMPER	_____	_____
0PV-015	0A CR MAKEUP FAN	_____	_____
0FCV-PV03A	0A CR MAKEUP FAN DISCHARGE DAMPER	_____	_____
0PV010	0B CR SUPPLY FAN	_____	_____
0FCV-PV32A	0B AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV32B	0B AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	_____
0FCV-PV31A	0B CR HOT DECK DAMPER	_____	_____
0FCV-PV31B	0B CR COLD DECK DAMPER	_____	_____
0FCV-PV35	0B AIR HANDLER DISCHARGE DAMPER	_____	_____
0FCV-PV43	0B OUTSIDE AIR ISOLATION DAMPER	_____	_____
0FCV-PV38	0B AIR HANDLER RETURN DAMPER	_____	_____
0PV-012	0B CR RETURN FAN	_____	_____
0FCV-PV06A	0B CR RETURN FAN DISCHARGE DAMPER	_____	_____
0PV-016	0B CR MAKEUP FAN	_____	_____



APPENDIX B CONTINUED
VENTILATION LINEUP

1574-2-74-7
REV 0

FEB 07 1991
VERIFIED

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0FCV-PV04A	0B CR MAKEUP FAN DISCHARGE DAMPER	_____	_____
0FCV-PV13A	MAKEUP FILTER DISCHARGE DAMPER	OPEN	_____
0FCV-PV13B	MAKEUP FILTER SUPPLY DAMPER	OPEN	_____
0FCV-PV39	OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-PV44	OV OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
N/A	0A OV TRAIN	_____	_____
N/A	0B OV TRAIN	_____	_____

FEB 07 1990

ATTACHMENT 7

SEGMENT 4

NEGATIVE PRESSURE PV DUCT IN
THE HVAC EQUIPMENT ROOM

GENERIC TRACER VENTILATION TEST PROCEDURES

December 1990

Lagus Applied Technology, Inc.
11760 Sorrento Valley Road, Suite M
San Diego, CA 92121

Telephone: (619) 792-9277

DETAILED PROCEDURES

155P-2-41
REV 0
FEB 07 1991

NOTE: Each test will be performed as a separate procedure. The tests may be performed in any order, at the discretion of the Test Director, depending on system availability or operational considerations.

It is generally intended that the steps of this procedure are performed in sequence, however; activities may be performed in parallel or out of sequence at the discretion of the Test Director.

Test Number _____

- ____ 1. Establish appropriate ventilation lineup in the building and note in Appendix B.
- ____ 2. As directed by the Test Engineer and the Test Director, establish the location of the tracer source injection points in the building. Record the locations below:

Source A _____

Source B _____

Source C _____

Source D _____

- ____ 3. Record Tracer gas type and injection concentration for each location:

Points	Gas	Concentration
A	_____	_____
B	_____	_____
C	_____	_____
D	_____	_____

- ____ 4. Identify and describe tracer sampling locations in Appendix A.
- ____ 5. Turn on 4 channel analyzer and wait 30 minutes for warm up.
- ____ 6. Perform calibration check on each channel and enter calibration check response on chromatograph log sheet.
- ____ 7. Install regulator/valve assembly on each source bottle.

- 8. If a continuous injection test is planned, place tracer source near the center of each injection location.
- ___ 9. For a non-continuous injection test indicate amount of tracer to be injected into each source location.
- Source A .. _____
- Source B _____
- Source C .. _____
- Source D _____
- ___ 10. Provide auxiliary mixing fan ventilation as required.
- ___ 11. For a continuous injection test tracer using source A, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 12. Set metering valve for tracer A to _____ turns.
- ___ 13. Take a background sample near the tracer A cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 14. For a continuous injection test using tracer source B, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 15. Set metering valve for trace B to _____ turns.
- ___ 16. Take a background sample near the tracer B cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 17. For a continuous injection test using tracer source C, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 18. Set metering valve for tracer C to _____ turns.
- ___ 19. Take a background sample near the tracer C cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 20. For a continuous injection test using tracer source D, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 21. Set metering valve for tracer D to _____ turns.
- ___ 22. Take a background sample near the tracer D cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.

- ___ 23. Prepare and label sample syringes for sample points in Appendix A.
- ___ 24. Take a background sample at selected sample points.
- ___ 25. Analyze samples for tracer gas. If background is free of tracer gases, begin test. If background samples show appreciable tracer gas(es), contact the Test Director and Test Engineer for further direction.
- ___ 26. For a non-continuous injection test, inject into location A and record time ____.
- ___ 27. For a continuous injection test, open the shutoff valve for tracer cylinder A and record time ____.
- ___ 28. For a non-continuous injection test, inject into location B and record time ____.
- ___ 29. For a continuous injection test, open the shutoff valve for tracer cylinder B, and record time ____.
- ___ 30. For a non-continuous injection test, inject into location C and record time ____.
- ___ 31. For a continuous injection test, open the shutoff valve for tracer cylinder C, and record time ____.
- ___ 32. For a non-continuous injection test, inject into location D and record time ____.
- ___ 33. For a continuous injection test, open the shutoff valve for tracer cylinder D, and record time ____.
- ___ 34. For a continuous injection test, take samples from the identified sample areas every 20 minutes for the first hour, then 30 minutes, then 60 minutes, and then at an hour and a half. Test duration and sample times may be adjusted as required by the Test Director.
- ___ 35. For a non-continuous injection test, wait 30 minutes for mixing and then take samples every ____ minutes for a period of ____.
- ___ 36. After the last sample has been taken during a continuous injection test shut off the tracer gas bottles and record time ____.

Cylinder A _____

Cylinder B _____

Cylinder C _____

Cylinder D _____



- ___ 37. Analyze samples and record on chromatograph log sheet.
- ___ 38. Disassemble the test assemblies and relocate to the next locations as required.
- ___ 39. Attach a copy of all the log sheets for this test.
- ___ 40. Notify Shift Supervisor that testing is completed.

FEB 07 1991

APPENDIX A

SAMPLE LOCATIONS

SAMPLE NUMBER

LOCATION

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

29

30

31

32

33

34

35

36

37

38

39

40

41

42

43

44

45

46

47

48

49

50

51

52

53

54

55

56

57

58

59

60

61

62

63

64

65

66

67

68

69

70

71

72

73

74

75

76

77

78

79

80

81

82

83

84

85

86

87

88

89

90

91

92

93

94

95

96

97

98

99

100



APPENDIX B
VENTILATION LINEUP

REV 0

FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0PV009	0A CR SUPPLY FAN	OFF	_____
0FCV-PV23A	0A CR HOT DECK DAMPER	_____	_____
0FCV-PV23B	0A CR COLD DECK DAMPER	_____	_____
0FCV-PV28A	0A AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV28B	0A AIR HANDLER SMOKE FILTER INLET DAMPER	CLOSED	_____
0FCV-PV22	0A AIR HANDLER DISCHARGE DAMPER	CLOSED	_____
0FCV-PV42	0A OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-PV24	0A AIR HANDLER RETURN DAMPER	_____	_____
0PV-011	0A CR RETURN FAN	OFF	_____
0FCV-PV05A	0A CR RETURN FAN DISCHARGE DAMPER	CLOSED	_____
0PV-015	0A CR MAKEUP FAN	OFF	_____
0FCV-PV03A	0A CR MAKEUP FAN DISCHARGE DAMPER	CLOSED	_____
0PV010	0B CR SUPPLY FAN	RUNNING	_____
0FCV-PV32A	0B AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV32B	0B AIR HANDLER SMOKE FILTER INLET DAMPER	CLOSED	_____
0FCV-PV31A	0B CR HOT DECK DAMPER	THROTTLING	_____
0FCV-PV31B	0B CR COLD DECK DAMPER	THROTTLING	_____
0FCV-PV35	0B AIR HANDLER DISCHARGE DAMPER	OPEN	_____
0FCV-PV43	0B OUTSIDE AIR ISOLATION DAMPER	OPEN	_____
0FCV-PV38	0B AIR HANDLER RETURN DAMPER	OPEN	_____
0PV-012	0B CR RETURN FAN	RUNNING	_____
0FCV-PV06A	0B CR RETURN FAN DISCHARGE DAMPER	OPEN	_____
0PV-016	0B CR MAKEUP FAN	RUNNING	_____



APPENDIX B CONTINUED
VENTILATION LINEUP

REUD

FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0FCV-FV04A	0B CR MAKEUP FAN DISCHARGE DAMPER	OPEN	_____
0FCV-FV13A	MAKEUP FILTER DISCHARGE DAMPER	OPEN	_____
0FCV-FV13B	MAKEUP FILTER SUPPLY DAMPER	OPEN	_____
0FCV-FV39	OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-FV44	OV OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
N/A	0A OV TRAIN	_____	_____
N/A	0B OV TRAIN	_____	_____

REV 0

ATTACHMENT 8
SEGMENT 4

FEB 01 1991


NEGATIVE PRESSURE PRODUCT IN THE
HVAC EQUIPMENT ROOM

GENERIC TRACER VENTILATION TEST PROCEDURES

December 1990

Lagus Applied Technology, Inc.
11760 Sorrento Valley Road, Suite M
San Diego, CA 92121

Telephone: (619) 792-9277



DETAILED PROCEDURES

157-4-1
REUO

FEB 07 1991

NOTE: Each test will be performed as a separate procedure. The tests may be performed in any order, at the discretion of the Test Director, depending on system availability or operational considerations.

It is generally intended that the steps of this procedure are performed in sequence, however, activities may be performed in parallel or out of sequence at the discretion of the Test Director.

Test Number _____

- ____ 1. Establish appropriate ventilation lineup in the building and note in Appendix B.
- ____ 2. As directed by the Test Engineer and the Test Director, establish the location of the tracer source injection points in the building. Record the locations below:

Source A _____

Source B _____

Source C _____

Source D _____

- ____ 3. Record Tracer gas type and injection concentration for each location:

Points	Gas	Concentration
A	_____	_____
B	_____	_____
C	_____	_____
D	_____	_____

- ____ 4. Identify and describe tracer sampling locations in Appendix A.
- ____ 5. Turn on 4 channel analyzer and wait 30 minutes for warm up.
- ____ 6. Perform calibration check on each channel and enter calibration check response on chromatograph log sheet.
- ____ 7. Install regulator/valve assembly on each source bottle.

- 8. If a continuous injection test is planned, place tracer source near the center of each injection location.
- ___ 9. For a non-continuous injection test indicate amount of tracer to be injected into each source location.
- Source A _____
- Source B _____
- Source C _____
- Source D _____
- ___ 10. Provide auxiliary mixing fan ventilation as required.
- ___ 11. For a continuous injection test tracer using source A, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 12. Set metering valve for tracer A to _____ turns.
- ___ 13. Take a background sample near the tracer A cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 14. For a continuous injection test using tracer source B, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
15. Set metering valve for trace B to _____ turns.
16. Take a background sample near the tracer B cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 17. For a continuous injection test using tracer source C, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 18. Set metering valve for tracer C to _____ turns.
- ___ 19. Take a background sample near the tracer C cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 20. For a continuous injection test using tracer source D, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 21. Set metering valve for tracer D to _____ turns.
- ___ 22. Take a background sample near the tracer D cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.



- ___ 23. Prepare and label sample syringes for sample points in Appendix A.
- ___ 24. Take a background sample at selected sample points.
- ___ 25. Analyze samples for tracer gas. If background is free of tracer gases, begin test. If background samples show appreciable tracer gas(es), contact the Test Director and Test Engineer for further direction.
- ___ 26. For a non-continuous injection test, inject into location A and record time ____.
- ___ 27. For a continuous injection test, open the shutoff valve for tracer cylinder A and record time ____.
- ___ 28. For a non-continuous injection test, inject into location B and record time ____.
- ___ 29. For a continuous injection test, open the shutoff valve for tracer cylinder B, and record time ____.
- ___ 30. For a non-continuous injection test, inject into location C and record time ____.
- ___ 31. For a continuous injection test, open the shutoff valve for tracer cylinder C, and record time ____.
- ___ 32. For a non-continuous injection test, inject into location D and record time ____.
- ___ 33. For a continuous injection test, open the shutoff valve for tracer cylinder D, and record time ____.
- ___ 34. For a continuous injection test, take samples from the identified sample areas every 20 minutes for the first hour, then 30 minutes, then 60 minutes, and then at an hour and a half. Test duration and sample times may be adjusted as required by the Test Director.
- ___ 35. For a non-continuous injection test, wait 30 minutes for mixing and then take samples every ____ minutes for a period of ____.
- ___ 36. After the last sample has been taken during a continuous injection test shut off the tracer gas bottles and record time ____.

Cylinder A _____

Cylinder B _____

Cylinder C _____

Cylinder D _____

1



FEB 17 1961

REV'D

- ___ 37. Analyze samples and record on chromatograph log sheet.
- ___ 38. Disassemble the test assemblies and relocate to the next locations as required.
- ___ 39. Attach a copy of all the log sheets for this test.
- ___ 40. Notify Shift Supervisor that testing is completed.

1153 7 1993

APPENDIX A

SAMPLE LOCATIONS

SAMPLE NUMBER

LOCATION

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

29

30

31

32

33

34

35

36

37

38

39

40

41

42

43

44

45

46

47

48

49

50

51

52

53

54

55

56

57

58

59

60

61

62

63

64

65

66

67

68

69

70

71

72

73

74

75

76

77

78

79

80

81

82

83

84

85

86

87

88

89

90

91

92

93

94

95

96

97

98

99

100

101

102

103

104

105

106

107

108

109

110

111

112

113

114

115

116

117

118

119

120

121

122

123

124

125

126

127

128

129

130

131

132

133

134

135

136

137

138

139

140

141

142

143

144

145

146

147

148

149

150

151

152

153

154

155

156

157

158

159

160

161

162

163

164

165

166

167

168

169

170

171

172

173

174

175

176

177

178

179

180

181

182

183

184

185

186

187

188

189

190

191

192

193

194

195

196

197

198

199

200

201

202

203

204

205

206

207

208

209

210

211

212

213

214

215

216

217

218

219

220

221

222

223

224

225

226

227

228

229

230

231

232

233

234

235

236

237

238

239

240

241

242

243

244

245

246

247

248

249

250

251

252

253

254

255

256

257

258

259

260

261

262

263

264

265

266

267

268

269

270

271

272

273

274

275

276

277

278

279

280

281

282

283

284

285

286

287

288

289

290

291

292

293

294

295

296

297

298

299

300

301

302

303

304

305

306

307

308

309

310

311

312

313

314

315

316

317

318

319

320

321

322

323

324

325

326

327

328

329

330

331

332

333

334

335

336

337

338

339

340

341

342

343

344

345

346

347

348

349

350

351

352

353

354

355

356

357

358

359

360

361

362

363

364

365

366

367

368

369

370

371

372

373

374

375

376

377

378

379

380

381

382

383

384

385

386

387

388

389

390

391

392

393

394

395

396

397

398

399

400

401

402

403

404

405

406

407

408

409

410

411

412

413

414

415

416

417

418

419

420

421

422

423

424

425

426

427

428

429

430

431

432

433

434

435

436

437

438

439

440

441

442

443

444

445

446

447

448

449

450

451

452

453

454

455

456

457

458

459

460

461

462

463

464

465

466

467

468

469

470

471

472

473

474

475

476

477

478

479

480

481

482

483

484

485

486

487

488

489

490

491

492

493

494

495

496

497

498

499

500

501

502

503

504

505

506

507

508

509

510

511

512

513

514

515

516

517

518

519

520

521

522

523

524

525

52



1234-1
REV 0

APPENDIX B
VENTILATION LINEUP

FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0PV009	0A CR SUPPLY FAN	RUNNING	_____
0FCV-PV23A	0A CR HOT DECK DAMPER	THROTTLING	_____
0FCV-PV23B	0A CR COLD DECK DAMPER	THROTTLING	_____
0FCV-PV28A	0A AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV28B	0A AIR HANDLER SMOKE FILTER INLET DAMPER	CLOSED	_____
0FCV-PV22	0A AIR HANDLER DISCHARGE DAMPER	OPEN	_____
0FCV-PV42	0A OUTSIDE AIR ISOLATION DAMPER	OPEN	_____
0FCV-PV24	0A AIR HANDLER RETURN DAMPER	OPEN	_____
0PV-011	0A CR RETURN FAN	RUNNING	_____
0FCV-PV05A	0A CR RETURN FAN DISCHARGE DAMPER	OPEN	_____
0PV-015	0A CR MAKEUP FAN	RUNNING	_____
0FCV-PV03A	0A CR MAKEUP FAN DISCHARGE DAMPER	OPEN	_____
0PV010	0B CR SUPPLY FAN	OFF	_____
0FCV-PV32A	0B AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV32B	0B AIR HANDLER SMOKE FILTER INLET DAMPER	CLOSED	_____
0FCV-PV31A	0B CR HOT DECK DAMPER	_____	_____
0FCV-PV31B	0B CR COLD DECK DAMPER	_____	_____
0FCV-PV35	0B AIR HANDLER DISCHARGE DAMPER	CLOSED	_____
0FCV-PV43	0B OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-PV44	0B AIR HANDLER RETURN DAMPER	_____	_____
0PV-012	0B CR RETURN FAN	OFF	_____
0FCV-PV06A	0B CR RETURN FAN DISCHARGE DAMPER	CLOSED	_____
0PV-016	0B CR MAKEUP FAN	OFF	_____



APPENDIX B CONTINUED
VENTILATION LINEUP

REV'D

FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0FCV-PV04E	0B CR MAKEUP FAN DISCHARGE DAMPER	CLOSED	_____
0FCV-PV13A	MAKEUP FILTER DISCHARGE DAMPER	OPEN	_____
0FCV-PV13B	MAKEUP FILTER SUPPLY DAMPER	OPEN	_____
0FCV-PV39	OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-PV44	OV OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
N/A	0A OV TRAIN	_____	_____
N/A	0B OV TRAIN	_____	_____

FEB 07 1991

ATTACHMENT 9

SEGMENT 5

DU10V NORMAL OUTSIDE AIR INTAKE DUCT

GENERIC TRACER VENTILATION TEST PROCEDURES

December 1990

Lagus Applied Technology, Inc.
11760 Sorrento Valley Road, Suite M
San Diego, CA 92121

Telephone: (619) 792-9277

DETAILED PROCEDURES

1.5A-2-A
REV 0
FEB 07 1991

NOTE: Each test will be performed as a separate procedure. The tests may be performed in any order, at the discretion of the Test Director, depending on system availability or operational considerations.

It is generally intended that the steps of this procedure are performed in sequence, however, activities may be performed in parallel or out of sequence at the discretion of the Test Director.

Test Number _____

- ____ 1. Establish appropriate ventilation lineup in the building and note in Appendix B.
- ____ 2. As directed by the Test Engineer and the Test Director, establish the location of the tracer source injection points in the building. Record the locations below:

Source A _____

Source B _____

Source C _____

Source D _____

- ____ 3. Record Tracer gas type and injection concentration for each location:

Points	Gas	Concentration
A	_____	_____
B	_____	_____
C	_____	_____
D	_____	_____

- ____ 4. Identify and describe tracer sampling locations in Appendix A.
- ____ 5. Turn on 4 channel analyzer and wait 30 minutes for warm up.
- ____ 6. Perform calibration check on each channel and enter calibration check response on chromatograph log sheet.
- ____ 7. Install regulator/valve assembly on each source bottle.



RECEIVED

OFFICE OF THE ATTORNEY GENERAL

STATE OF NEW YORK

8. If a continuous injection test is planned, place tracer source near the center of each injection location.
9. For a non-continuous injection test indicate amount of tracer to be injected into each source location.
- Source A _____
- Source B _____
- Source C _____
- Source D _____
10. Provide auxiliary mixing fan ventilation as required.
11. For a continuous injection test tracer using source A, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
12. Set metering valve for tracer A to _____ turns.
13. Take a background sample near the tracer A cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
14. For a continuous injection test using tracer source B, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
15. Set metering valve for trace B to _____ turns.
16. Take a background sample near the tracer B cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
17. For a continuous injection test using tracer source C, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
18. Set metering valve for tracer C to _____ turns.
19. Take a background sample near the tracer C cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
20. For a continuous injection test using tracer source D, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
21. Set metering valve for tracer D to _____ turns.
22. Take a background sample near the tracer D cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.



- ___ 23. Prepare and label sample syringes for sample points in Appendix A.
- ___ 24. Take a background sample at selected sample points.
- ___ 25. Analyze samples for tracer gas. If background is free of tracer gases, begin test. If background samples show appreciable tracer gas(es), contact the Test Director and Test Engineer for further direction.
- ___ 26. For a non-continuous injection test, inject into location A and record time ____.
- ___ 27. For a continuous injection test, open the shutoff valve for tracer cylinder A and record time ____.
- ___ 28. For a non-continuous injection test, inject into location B and record time ____.
- ___ 29. For a continuous injection test, open the shutoff valve for tracer cylinder B, and record time ____.
- ___ 30. For a non-continuous injection test, inject into location C and record time ____.
- ___ 31. For a continuous injection test, open the shutoff valve for tracer cylinder C, and record time ____.
- ___ 32. For a non-continuous injection test, inject into location D and record time ____.
- ___ 33. For a continuous injection test, open the shutoff valve for tracer cylinder D, and record time ____.
- ___ 34. For a continuous injection test, take samples from the identified sample areas every 20 minutes for the first hour, then 30 minutes, then 60 minutes, and then at an hour and a half. Test duration and sample times may be adjusted as required by the Test Director.
- ___ 35. For a non-continuous injection test, wait 30 minutes for mixing and then take samples every ____ minutes for a period of ____.
- ___ 36. After the last sample has been taken during a continuous injection test shut off the tracer gas bottles and record time ____.

Cylinder A _____

Cylinder B _____

Cylinder C _____

Cylinder D _____

- ___ 37. Analyze samples and record on chromatograph log sheet.
- ___ 38. Disassemble the test assemblies and relocate to the next locations as required.
- ___ 39. Attach a copy of all the log sheets for this test.
- ___ 40. Notify Shift Supervisor that testing is completed.



TSR 2-41
REV 0

FEB 07 1991

APPENDIX A

SAMPLE LOCATIONS

SAMPLE NUMBER

LOCATION[illegible]

APPENDIX B
VENTILATION LINEUP

REV 0

FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0PV009	0A CR SUPPLY FAN	OFF	_____
0FCV-PV23A	0A CR HOT DECK DAMPER	_____	_____
0FCV-PV23B	0A CR COLD DECK DAMPER	_____	_____
0FCV-PV28A	0A AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV28B	0A AIR HANDLER SMOKE FILTER INLET DAMPER	CLOSED	_____
0FCV-PV22	0A AIR HANDLER DISCHARGE DAMPER	CLOSED	_____
0FCV-PV42	0A OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-PV24	0A AIR HANDLER RETURN DAMPER	_____	_____
0PV-011	0A CR RETURN FAN	OFF	_____
0FCV-PV05A	0A CR RETURN FAN DISCHARGE DAMPER	CLOSED	_____
0PV-015	0A CR MAKEUP FAN	OFF	_____
0FCV-PV03A	0A CR MAKEUP FAN DISCHARGE DAMPER	CLOSED	_____
0PV010	0B CR SUPPLY FAN	RUNNING	_____
0FCV-PV32A	0B AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV32B	0B AIR HANDLER SMOKE FILTER INLET DAMPER	CLOSED	_____
0FCV-PV31A	0B CR HOT DECK DAMPER	THROTTLING	_____
0FCV-PV31B	0B CR COLD DECK DAMPER	THROTTLING	_____
0FCV-PV35	0B AIR HANDLER DISCHARGE DAMPER	OPEN	_____
0FCV-PV43	0B OUTSIDE AIR ISOLATION DAMPER	OPEN	_____
0FCV-PV38	0B AIR HANDLER RETURN DAMPER	OPEN	_____
0PV-012	0B CR RETURN FAN	RUNNING	_____
0FCV-PV06A	0B CR RETURN FAN DISCHARGE DAMPER	OPEN	_____
0PV-016	0B CR MAKEUP FAN	RUNNING	_____



THE
FEDERAL
BUREAU OF
INVESTIGATION
OF THE
DEPARTMENT OF JUSTICE
WASHINGTON, D. C.

APPENDIX B CONTINUED
VENTILATION LINEUP

7552-2-4
REV 0

FEB 07 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0FCV-PV04A	0B CR MAKEUP FAN DISCHARGE DAMPER	OPEN	_____
0FCV-PV13A	MAKEUP FILTER DISCHARGE DAMPER	OPEN	_____
0FCV-PV13B	MAKEUP FILTER SUPPLY DAMPER	OPEN	_____
0FCV-PV39	OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-PV44	OV OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
N/A	0A OV TRAIN	_____	_____
N/A	0B OV TRAIN	_____	_____

FEB 07 1991

ATTACHMENT 10
SEGMENT 5

PV/OU NORMAL OUTSIDE AIR INTAKE DUCT

GENERIC TRACER VENTILATION TEST PROCEDURES

December 1990

Lagus Applied Technology, Inc.
11760 Sorrento Valley Road, Suite M
San Diego, CA 92121

Telephone: (619) 792-9277



FEB 07 1991

DETAILED PROCEDURES

NOTE: Each test will be performed as a separate procedure. The tests may be performed in any order, at the discretion of the Test Director, depending on system availability or operational considerations.

It is generally intended that the steps of this procedure are performed in sequence, however, activities may be performed in parallel or out of sequence at the discretion of the Test Director.

Test Number _____

- ____ 1. Establish appropriate ventilation lineup in the building and note in Appendix B.
- ____ 2. As directed by the Test Engineer and the Test Director, establish the location of the tracer source injection points in the building. Record the locations below:

Source A _____

Source B _____

Source C _____

Source D _____

- ____ 3. Record Tracer gas type and injection concentration for each location:

Points	Gas	Concentration
A	_____	_____
B	_____	_____
C	_____	_____
D	_____	_____

- ____ 4. Identify and describe tracer sampling locations in Appendix A.
- ____ 5. Turn on 4 channel analyzer and wait 30 minutes for warm up.
- ____ 6. Perform calibration check on each channel and enter calibration check response on chromatograph log sheet.
- ____ 7. Install regulator/valve assembly on each source bottle.

THESE SONT LES SEULES

- 8. If a continuous injection test is planned, place tracer source near the center of each injection location.
- ___ 9. For a non-continuous injection test indicate amount of tracer to be injected into each source location.
- Source A _____
- Source B _____
- Source C _____
- Source D _____
- ___ 10. Provide auxiliary mixing fan ventilation as required.
- ___ 11. For a continuous injection test tracer using source A, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 12. Set metering valve for tracer A to _____ turns.
- ___ 13. Take a background sample near the tracer A cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 14. For a continuous injection test using tracer source B, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 15. Set metering valve for trace B to _____ turns.
- ___ 16. Take a background sample near the tracer B cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 17. For a continuous injection test using tracer source C, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 18. Set metering valve for tracer C to _____ turns.
- ___ 19. Take a background sample near the tracer C cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
- ___ 20. For a continuous injection test using tracer source D, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
- ___ 21. Set metering valve for tracer D to _____ turns.
- ___ 22. Take a background sample near the tracer D cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.

- ___ 23. Prepare and label sample syringes for sample points in Appendix A.
- ___ 24. Take a background sample at selected sample points.
- ___ 25. Analyze samples for tracer gas. If background is free of tracer gases, begin test. If background samples show appreciable tracer gas(es), contact the Test Director and Test Engineer for further direction.
- ___ 26. For a non-continuous injection test, inject into location A and record time ____.
- ___ 27. For a continuous injection test, open the shutoff valve for tracer cylinder A and record time ____.
- ___ 28. For a non-continuous injection test, inject into location B and record time ____.
- ___ 29. For a continuous injection test, open the shutoff valve for tracer cylinder B, and record time ____.
- ___ 30. For a non-continuous injection test, inject into location C and record time ____.
- ___ 31. For a continuous injection test, open the shutoff valve for tracer cylinder C, and record time ____.
- ___ 32. For a non-continuous injection test, inject into location D and record time ____.
- ___ 33. For a continuous injection test, open the shutoff valve for tracer cylinder D, and record time ____.
- ___ 34. For a continuous injection test, take samples from the identified sample areas every 20 minutes for the first hour, then 30 minutes, then 60 minutes, and then at an hour and a half. Test duration and sample times may be adjusted as required by the Test Director.
- ___ 35. For a non-continuous injection test, wait 30 minutes for mixing and then take samples every ____ minutes for a period of ____.
- ___ 36. After the last sample has been taken during a continuous injection test shut off the tracer gas bottles and record time ____.

Cylinder A _____

Cylinder B _____

Cylinder C _____

Cylinder D _____

FEB 97 1997

REUO

- ___ 37. Analyze samples and record on chromatograph log sheet.
- ___ 38. Disassemble the test assemblies and relocate to the next locations as required.
- ___ 39. Attach a copy of all the log sheets for this test.
- ___ 40. Notify Shift Supervisor that testing is completed.



REF ID: A66087

FEB 17 1954

APPENDIX A SAMPLE LOCATIONS

SAMPLE NUMBER

LOCATIONThis image shows a single sheet of white paper with horizontal ruling lines. The lines are evenly spaced and run across the width of the page. There are approximately 20 lines visible. The paper appears to be from a notebook or a set of legal pads. There is no handwriting or other markings on the page.

APPENDIX B
VENTILATION LINEUP

177-2-1-43
REV 0
FEB 07 '88

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0PV009	0A CR SUPPLY FAN	RUNNING	_____
0FCV-PV23A	0A CR HOT DECK DAMPER	THROTTLING	_____
0FCV-PV23B	0A CR COLD DECK DAMPER	THROTTLING	_____
0FCV-PV28A	0A AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV28B	0A AIR HANDLER SMOKE FILTER INLET DAMPER	CLOSED	_____
0FCV-PV22	0A AIR HANDLER DISCHARGE DAMPER	OPEN	_____
0FCV-PV42	0A OUTSIDE AIR ISOLATION DAMPER	OPEN	_____
0FCV-PV24	0A AIR HANDLER RETURN DAMPER	OPEN	_____
0PV-011	0A CR RETURN FAN	RUNNING	_____
0FCV-PV05A	0A CR RETURN FAN DISCHARGE DAMPER	OPEN	_____
0PV-015	0A CR MAKEUP FAN	RUNNING	_____
0FCV-PV03A	0A CR MAKEUP FAN DISCHARGE DAMPER	OPEN	_____
0PV010	0B CR SUPPLY FAN	OFF	_____
0FCV-PV32A	0B AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-PV32B	0B AIR HANDLER SMOKE FILTER INLET DAMPER	CLOSED	_____
0FCV-PV31A	0B CR HOT DECK DAMPER	_____	_____
0FCV-PV31B	0B CR COLD DECK DAMPER	_____	_____
0FCV-PV35	0B AIR HANDLER DISCHARGE DAMPER	CLOSED	_____
0FCV-PV43	0B OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-PV38	0B AIR HANDLER RETURN DAMPER	_____	_____
0PV-012	0B CR RETURN FAN	OFF	_____
0FCV-PV06A	0B CR RETURN FAN DISCHARGE DAMPER	CLOSED	_____
0PV-016	0B CR MAKEUP FAN	OFF	_____



APPENDIX B CONTINUED
VENTILATION LINEUP

12-22-91
REV 0

FEB 6 1991

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0FCV-PV04A	0B CR MAKEUP FAN DISCHARGE DAMPER	CLOSED	_____
0FCV-PV13A	MAKEUP FILTER DISCHARGE DAMPER	OPEN	_____
0FCV-PV13B	MAKEUP FILTER SUPPLY DAMPER	OPEN	_____
0FCV-PV39	OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
0FCV-PV44	OV OUTSIDE AIR ISOLATION DAMPER	CLOSED	_____
N/A	0A OV TRAIN	_____	_____
N/A	0B OV TRAIN	_____	_____

FEB 07 1991

ATTACHMENT II

SEGMENT G

OV SYSTEM POSITIVE PRESSURE DUCT
IN MAIN CONTROL ROOM

GENERIC TRACER VENTILATION TEST PROCEDURES

December 1990

Lagus Applied Technology, Inc.
11760 Sorrento Valley Road, Suite M
San Diego, CA 92121

Telephone: (619) 792-9277

THE
FEDERAL BUREAU OF INVESTIGATION
UNITED STATES DEPARTMENT OF JUSTICE
WASHINGTON, D. C. 20535

DETAILED PROCEDURES

FEB 07 1991

NOTE: Each test will be performed as a separate procedure. The tests may be performed in any order, at the discretion of the Test Director, depending on system availability or operational considerations.

It is generally intended that the steps of this procedure are performed in sequence, however, activities may be performed in parallel or out of sequence at the discretion of the Test Director.

Test Number _____

1. Establish appropriate ventilation lineup in the building and note in Appendix B.
2. As directed by the Test Engineer and the Test Director, establish the location of the tracer source injection points in the building. Record the locations below:

Source A _____

Source B _____

Source C _____

Source D _____

3. Record Tracer gas type and injection concentration for each location:

Points	Gas	Concentration
A	_____	_____
B	_____	_____
C	_____	_____
D	_____	_____

4. Identify and describe tracer sampling locations in Appendix A.
5. Turn on 4 channel analyzer and wait 30 minutes for warm up.
6. Perform calibration check on each channel and enter calibration check response on chromatograph log sheet.
7. Install regulator/valve assembly on each source bottle.

8. If a continuous injection test is planned, place tracer source near the center of each injection location.
9. For a non-continuous injection test indicate amount of tracer to be injected into each source location.
- Source A _____
- Source B _____
- Source C _____
- Source D _____
10. Provide auxiliary mixing fan ventilation as required.
11. For a continuous injection test tracer using source A, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
12. Set metering valve for tracer A to _____ turns.
13. Take a background sample near the tracer A cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
14. For a continuous injection test using tracer source B, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
15. Set metering valve for trace B to _____ turns.
16. Take a background sample near the tracer B cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
17. For a continuous injection test using tracer source C, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
18. Set metering valve for tracer C to _____ turns.
19. Take a background sample near the tracer C cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.
20. For a continuous injection test using tracer source D, close shutoff valve on regulator, open cylinder valve, set regulator to _____ psig.
21. Set metering valve for tracer D to _____ turns.
22. Take a background sample near the tracer D cylinder, if background sample indicates a leak, identify and repair leaks and take another sample.

- ___ 23. Prepare and label sample syringes for sample points in Appendix A.
- ___ 24. Take a background sample at selected sample points.
- ___ 25. Analyze samples for tracer gas. If background is free of tracer gases, begin test. If background samples show appreciable tracer gas(es), contact the Test Director and Test Engineer for further direction.
- ___ 26. For a non-continuous injection test, inject into location A and record time ____.
- ___ 27. For a continuous injection test, open the shutoff valve for tracer cylinder A and record time ____.
- ___ 28. For a non-continuous injection test, inject into location B and record time ____.
- ___ 29. For a continuous injection test, open the shutoff valve for tracer cylinder B, and record time ____.
- ___ 30. For a non-continuous injection test, inject into location C and record time ____.
- ___ 31. For a continuous injection test, open the shutoff valve for tracer cylinder C, and record time ____.
- ___ 32. For a non-continuous injection test, inject into location D and record time ____.
- ___ 33. For a continuous injection test, open the shutoff valve for tracer cylinder D, and record time ____.
- ___ 34. For a continuous injection test, take samples from the identified sample areas every 20 minutes for the first hour, then 30 minutes, then 60 minutes, and then at an hour and a half. Test duration and sample times may be adjusted as required by the Test Director.
- ___ 35. For a non-continuous injection test, wait 30 minutes for mixing and then take samples every ____ minutes for a period of ____.
- ___ 36. After the last sample has been taken during a continuous injection test shut off the tracer gas bottles and record time ____.

Cylinder A _____

Cylinder B _____

Cylinder C _____

Cylinder D _____

- ___ 37. Analyze samples and record on chromatograph log sheet.
- ___ 38. Disassemble the test assemblies and relocate to the next locations as required.
- ___ 39. Attach a copy of all the log sheets for this test.
- ___ 40. Notify Shift Supervisor that testing is completed.



FEB 07 1994

SAMPLE NUMBER

LOCATION

[illegible]

104-2-10-107
REV 0
VER 0.0001

APPENDIX B
VENTILATION LINEUP

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0PV009	0A CR SUPPLY FAN	_____	_____
0FCV-FV23A	0A CR HOT DECK DAMPER	_____	_____
0FCV-FV23B	0A CR COLD DECK DAMPER	_____	_____
0FCV-FV28A	0A AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-FV28B	0A AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	_____
0FCV-FV22	0A AIR HANDLER DISCHARGE DAMPER	_____	_____
0FCV-FV42	0A OUTSIDE AIR ISOLATION DAMPER	_____	_____
0FCV-FV24	0A AIR HANDLER RETURN DAMPER	_____	_____
0PV-011	0A CR RETURN FAN	_____	_____
0FCV-FV05A	0A CR RETURN FAN DISCHARGE DAMPER	_____	_____
0PV-015	0A CR MAKEUP FAN	_____	_____
0FCV-FV03A	0A CR MAKEUP FAN DISCHARGE DAMPER	_____	_____
0PV010	0B CR SUPPLY FAN	_____	_____
0FCV-FV32A	0B AIR HANDLER SMOKE FILTER BYPASS DAMPER	OPEN	_____
0FCV-FV32B	0B AIR HANDLER SMOKE FILTER INLET DAMPER	OPEN	_____
0FCV-FV31A	0B CR HOT DECK DAMPER	_____	_____
0FCV-FV31B	0B CR COLD DECK DAMPER	_____	_____
0FCV-FV35	0B AIR HANDLER DISCHARGE DAMPER	_____	_____
0FCV-FV43	0B OUTSIDE AIR ISOLATION DAMPER	_____	_____
0FCV-FV38	0B AIR HANDLER RETURN DAMPER	_____	_____
0PV-012	0B CR RETURN FAN	_____	_____
0FCV-FV06A	0B CR RETURN FAN DISCHARGE DAMPER	_____	_____
0PV-016	0B CR MAKEUP FAN	_____	_____

APPENDIX B CONTINUED
VENTILATION LINEUP

REV'D

FEB 07 1991
VERIFIED

<u>EQUIPMENT #</u>	<u>EQUIPMENT NAME</u>	<u>TEST STATUS</u>	<u>VERIFIED</u>
0FCV-PV042	0B CR MAKEUP FAN DISCHARGE DAMPER		
0FCV-PV13A	MAKEUP FILTER DISCHARGE DAMPER	OPEN	
0FCV-PV13B	MAKEUP FILTER SUPPLY DAMPER	OPEN	
0FCV-PV39	OUTSIDE AIR ISOLATION DAMPER	CLOSED	
0FCV-PV44	OV OUTSIDE AIR ISOLATION DAMPER	CLOSED	
N/A	0A OV TRAIN		
N/A	0B OV TRAIN		

ATTACHMENT ~~12~~ ¹²¹⁷ 12
SARGENT & LUNDY
ENGINEERS
FOUNDED 1891
55 EAST MONROE STREET
CHICAGO, ILLINOIS 60603
(312) 269-2000
TWX 910-221-2807

TSR 2-91
REV 0
FEB 07 1991

December 26, 1990
Project No. 8747-19
File No. 13.11
(DHF-21)

Commonwealth Edison Company
Zion Station - Units 1 and 2

Control Room Habitability-
Tracer Gas Testing

Mr. D. B. Wozniak
Project Manager
Zion Station
101 Shiloh Boulevard
Zion, IL 60099

Dear Mr. Wozniak:


Enclosed, please find a summary of the discussions held with Dr. P. Lagus of Lagus Applied Technologies, Inc. concerning PV System Tracer Gas Testing.

By copy of this letter, Sargent & Lundy (S&L) is forwarding a copy of the requested drawings to Dr. Lagus.

The requested room volumes have been previously transmitted to Dr. Lagus by L. DuBois of Station Technical Staff.

If you have any questions, please call either W. J. Adams at (312)269-6619 or myself at (312)269-3901.

Yours very truly,



D. H. Flens
Senior HVAC Project Engineer

DHF:tmk
Attachment
See next page for distribution

1. The first part of the document discusses the importance of maintaining accurate records of all transactions.

2. It also mentions the need for regular audits to ensure compliance with financial regulations.

3. The second part outlines the various methods used to collect and analyze data from different sources.

4. This includes both qualitative and quantitative approaches, as well as the use of statistical software.

5. Finally, it concludes by emphasizing the role of technology in modern accounting practices.

Commonwealth Edison Company
Zion Station

December 26, 1990
Page 2

K. Ainger	(1/1)
S. Berczynski	(1/1)
L. Bush	(1/1)
L. DuBois	(1/1)
W. Mammoser	(1/1)
T. Peterson	(1/1)
J. Reiss	(1/1)
T. Rieck	(1/1)
S. Szumski	(1/1)
R. Hameetman	(1/0)
R. Skowzgird	(1/0)

FEB 07 1991

December 26, 1990

Summary of Discussions with LAT, Inc.
on Tracer Gas Testing

Purpose: To discuss Tracer Gas Testing methodology and scope
with Dr. P. Lagus of LAT, Inc.

Participants: P. Lagus - Lagus Applied Technologies, Inc.
K. Fleming - Nuclear Consulting Services
W. C. Mammoser - CECO-ENC
S. Berczynski - CECO-Tech. Staff
L. DuBois - CECO-Tech. Staff
W. J. Adams - Sargent & Lundy
D. H. Flens - Sargent & Lundy

Date: November 28, 1990 at Zion Station

SUMMARY OF DISCUSSIONS:

The purpose of this meeting was to familiarize Dr. P. Lagus of Lagus Applied Technologies, Inc. with the scope of the tracer gas testing to be performed at Zion. After initial review of the HVAC physical plan drawings, a walkdown of the ductwork which is to be tested was performed. Based on this walkdown, the number of actual test set-ups was determined as well as any special test requirements. The agreed upon tests and test provisions are as follows:

TEST 1 Negative Pressure PV Duct in HVAC Equipment Room

Test
Segment 4

Tracer gas will be released in HVAC Equipment Room in multiple locations. Portable fans will be used to establish a homogenous concentration in the room. Tracer gas concentration will be measured in PV supply duct outside of Equipment Room.

Special provisions - need to use portable fans and obtain airflow measurement in PV supply duct.

TEST 2

Test
Segment 3

Negative Pressure PV Duct in Vestibule Outside of HVAC Equipment Room

A temporary visqueen will be placed around ductwork. Tracer gas will be injected into tent and sampled in PV system return air door upstream of EMAFU.

Special Provisions - visqueen tent around PV return duct.

PER PHONE W/ D. FLANS
DO SINGLE FAN UNIT ALSO

1. The first part of the document is a list of names and addresses of the members of the committee.

2. The second part of the document is a list of names and addresses of the members of the committee.

3. The third part of the document is a list of names and addresses of the members of the committee.

4. The fourth part of the document is a list of names and addresses of the members of the committee.

5. The fifth part of the document is a list of names and addresses of the members of the committee.

FEB 0 1990

Summary of Discussions with LAT, Inc.
on Tracer Gas Testing

December 26, 1990
Page 2

TEST 3 Negative Pressure PV Duct in Vertical Chase Up to and Including Duct in Ceiling of Old TSC.

Test Segment 1

Tracer gas will be released within a temporary visqueen tent which surrounds the affected ductwork and seals the top of the vertical chase. Due to the huge volume above the ceiling of the old TSC, it was not deemed practical and could lead to erroneous readings due to recirculation airflows if a homogenous tracer gas mixture was established in this area. Tracer gas will be sampled in PV system return air duct upstream of EMAFU. (Emergency Make-up Air Filter Unit)

Special provisions - Install visqueen tent around affected ductwork and enclose top of vertical duct chase. Provide temporary scaffolding in hallways/room beneath suspended ceiling as required.

TEST 4 OV System Positive Pressure Duct in Main Control Room.

Test Segment 6

Tracer gas will be injected into OV supply duct in HVAC Equipment Room. To minimize impact to Control Room operations, a manifold sampling system made of lightweight plastic pipe and assisted by a vacuum pump will be used to collect air samples. The manifold will be arranged for complete sampling on all relatively inaccessible sides of the OV ductwork. If the initial tracer gas test indicates no leakage, testing will be considered complete. If leakage is detected, portable fans will be brought in to achieve a homogenous mixture in the Control Room for accurate leakage measurements.

Special Provisions - This test will require the fabrication of lightweight sapling manifolds to be temporarily installed around the OV supply duct above the Control Room ceiling. Portable fans may also be required to obtain accurate measurements during subsequent testing. Testing will need to be coordinated to minimize impact on Control Room operations. Finally, OV supply duct airflow will need to be measured.

TEST 5 Negative Pressure PV Duct Located in Cable Spreading Room (Riser).

Test Segment 2

This ductwork is completely covered by a concrete like fire proofing material (most likely pyrocrete) except for two fire damper access doors. Leak testing of the

© 2004 Blackwell Publishing Ltd *Journal of Internal Medicine* 255: 105–112

FEB 07 1991

Summary of Discussions with LAT, Inc.
on Tracer Gas Testing

December 26, 1990
Page 3

entire duct segment would require the fabrication of a temporary walled enclosure within the cable spreading room in order to achieve acceptable tracer gas concentrations. Since the entire duct is encased by pyrocrete, inleakage is thought to be extremely minimal if existent at all. Thus, for initial testing, only the access door portion of the duct will be leak tested.

Special Provisions - A temporary VISQUEEN enclosure will be installed over the existing access door. Tracer gas will be injected into the enclosure and concentration measured in the HVAC equipment room.

TEST 6

PV/OV Normal Outside Air Intake Duct.

Test segments
This test is being conducted for informational purposes. In the event of a single failure of bubble tight dampers OFCV-PV042 and OFCV-PV043, PV system isolation to the outside air will be achieved by redundant bubble tight damper located in the Unit 2 purge duct room. Under this condition, the normal make-up air duct will be under negative pressure up to damper OFCV-PV039. Any inleakage to this duct will result in unfiltered inleakage to the control room.

To perform this test, a homogenous tracer gas mixture will be formed in the purge duct room with sampling taking place in the PV supply housing upstream of the return air duct.

Special Provisions - Need to fail-open damper OFCV-PV042 and OFCV-PV043 independent of OFCV-PV039 to perform test.

The following additional items were also agreed upon.

- Auxiliary Building HVAC (AV) System would be operated in its design accident mode to minimize pressure influences on tracer gas testing.
- All temporary fans, sampling manifolds and vacuum pumps required for testing would be supplied by LAT and left with CECO.

FEB 07 1991


Summary of Discussions with LAT, Inc.
on Tracer Gas Testing

December 26, 1990
Page 4

- All tracer gas testing would be performed on second or third shifts to minimize room pressure disturbances caused by personnel ingress/egress and to minimize impact on plant operations.
- LAT will write test procedures and submit to CECO for comment. Technical staff will embody these procedures into the station test procedures.
- The first test is scheduled to be performed in February 1991 and subsequent retesting in May. Test duration is expected to be 1 - 2 weeks. Actual test dates will be based upon completion of security badging.

Dr. Lagus also requested copies of the following items:

- HVAC Physical Drawing for Purge Room
- HVAC Diagram for OV System
- Room Volumes for Areas Served by OV System During Accident Mode.



ATTACHMENT 15
MATHESON GAS PRODUCTS
MATERIAL SAFETY DATA SHEET

799-Z-97
REUD
081
FEB 07 1990

1-70-21

PRODUCT IDENTIFICATION

MSDS081: SULFUR HEXAFLUORIDE
SYNONYM(S): Sulfur (VI) Fluoride
CHEMICAL FORMULA: SF_6
C.A.S. NUMBER: 2551-62-4

D.O.T. SHIPPING NAME: Sulfur Hexafluoride
D.O.T. I.D. NUMBER: UN1060
D.O.T. HAZARD CLASS: Nonflammable Gas
D.O.T. LABEL(S): Nonflammable Gas

PHYSICAL DATA

MOLECULAR WEIGHT: 146.054
SUBLIMATION POINT @ 1 atm.: $-63.7^{\circ}C$; $-82.7^{\circ}F$
VAPOR PRESSURE @ $21.1^{\circ}C$: 2,210 kPa (gauge); 320 psig
SPECIFIC VOLUME @ 1 ATM, $21.1^{\circ}C$: $0.156 m^3/kg$; $2.5 ft^3/lb$
RELATIVE DENSITY, (AIR=1): 5.114 @ 1 atm, $20^{\circ}C$

SOLUBILITY IN WATER @ 1 ATM, $25^{\circ}C$: $5.4 cm^3/kg$ water

DESCRIPTION: At room temperature and atmospheric pressure, sulfur hexafluoride is a colorless, odorless, nontoxic gas. It is shipped as a liquefied gas under its own vapor pressure.

FLAMMABLE LIMITS

FIRE FIGHTING PROCEDURE: Sulfur hexafluoride is not flammable and does not create a fire hazard. However, cylinders may be exposed to fire and may rupture with violent force. Extinguish surrounding fire and keep cylinders cool with water spray applied from the maximum possible distance.

PERMISSIBLE EXPOSURE LIMIT

ACUTE EFFECTS OF OVEREXPOSURE: Sulfur hexafluoride is considered to be nontoxic. It can act as a simple asphyxiant by displacing oxygen. Symptoms of asphyxia include rapid respirations, dizziness and fatigue. Contact may cause irritation.

CHRONIC EFFECTS OF OVEREXPOSURE

INHALATION: Move victim to fresh air. If breathing is difficult, give oxygen by mask, preferably mouth to mouth. If breathing is not difficult, give oxygen by mask.

CONTACT: Treat for irritation.

REACTIVITY DATA

STABILITY: (X) STABLE () UNSTABLE

INCOMPATIBILITY: May react violently with organometallics and chemically active metals such as sodium, potassium and barium, powdered magnesium, powdered aluminum. Reacts vigorously, perhaps explosively, with disilane.

HAZARDOUS DECOMPOSITION/OXIDATION PRODUCTS: When heated to decomposition or exposed to electric arcs, toxic fluorine and sulfur compounds are released.


POLYMERIZATION: (X) WILL NOT OCCUR () MAY OCCUR

THE
FEDERAL
BUREAU OF
INVESTIGATION
OF THE
DEPARTMENT OF JUSTICE
WASHINGTON, D. C. 20535

LAGUS APPLIED TECHNOLOGY, INC.

**Tracer Gas Ventilation
Characterization Services**

P. L. Lagus



January 1987

Corporate:

**11760 Sorrento Valley Rd., Suite M
San Diego, California 92121**

Phone: (619) 792-9277 Fax: (619) 792-9133

East Coast:

**18159 Village Mart Dr., Suite 242
Olney, Maryland 20832**

Phone: (301) 774-4012 Fax: (301) 774-4473

Determination of the ventilation characteristics of residential, industrial, and commercial structures has developed into a relatively well-known technology over the preceding ten years. Concerns of health, safety, and energy conservation have largely been responsible for driving this development. Within the last five years, attention has been focused on the utilization of single and multiple tracer gases as they apply to the characterization of various ventilation-related problems specific to industrial/chemical process and hazardous containment situations. Tracer gas characterization of ventilation systems has become widely accepted within the building engineering community. In fact, ASTM Standard E-741 has been promulgated to provide for a standard method for measuring air-leakage (ventilation) rates within structures.

Tracer gas characterization of ventilation as it relates to industrial buildings encompasses a number of readily-recognizable experimental scenarios; six which come to mind are:

- Control room habitability studies,
- Containment leak-rate testing,
- Airflow pattern identification,
- Monitor location verification,
- Overall ventilation/flow characterization, and
- Hazardous event impact studies.

Utilizing a unique, single and multiple tracer approach, complex ventilation flows can be characterized quickly and accurately for substantially less cost than with conventional techniques. The remainder of this brochure briefly outlines a number of experimental procedures utilizing tracer gas that solve problems which may occur within a ventilated industrial plant. These procedures are by no means meant to be exhaustive, but merely illustrate the broad range of technical possibilities which are made available by using single and multiple tracer gases to unambiguously tag and trace ventilation flows within complex structures.

Figure 1 depicts one of the most familiar uses for tracer technology, especially to those involved in conventional power plant operations. Often there is interest in the pollutant impact of the generator stack on the surrounding countryside. A common technique for doing this is by means of an analytical or a numerical model describing the pollutant transport from the effluent stack. In order to have confidence that the model is describing reality, often times tracer gas is injected into the stack and monitored downwind as a function of distance, elevation, and azimuth. The analytical or numerical model is used to predict measured concentrations to within a specified error percentage. The plot shown here has actual experimental data taken at an Arizona power plant which are compared to a calculation from a numerical pollutant plume dispersion model.

The most common tracer gas, sulfur hexafluoride (SF_6), has been used in a variety of tracer applications for over thirty years. Its properties are enumerated in Table 1.

FIGURE 1. PLUME MODEL VALIDATION EXAMPLE SHOWING SF₆ CONCENTRATIONS





TABLE 1. SULFUR HEXAFLUORIDE (SF₆)

- Non-Toxic and Non-Allergenic
- Chemically Inert, Odorless, and Tasteless
- Non-Flammable and Non-Explosive
- Transported and Dispersed as Other Atmospheric Gases
- Easily and Economically Measured with High Reliability
- Measurable by an Established Experimental Technique which Precludes Interference with Air
- Measurable at Very Low Concentrations, i.e., 10⁻⁶ (microgram) to 10⁻¹² (picogram)
- Not a Normal Constituent of Air; Non-Existent to Negligible Background Concentration
- Commercially-Available


Figure 2 presents a simple example of the use of tracers to locate or document the effect of external pollution on internal air. Situations exist where contaminated storage, such as solvents, may be located upstream of the air intake for a control room or other critical area within a plant. Release of tracer within a contaminated storage, with subsequent measuring at the intake to the air-handling unit, will disclose the existence and the magnitude of external pollution recirculation.

FIGURE 2. RECIRCULATION TEST (External Pollution)




It is also possible, as shown on Figure 3, to utilize the above-mentioned technique to document recirculation of internal pollution by injection of the tracer into a potentially objectionable exhaust stream with subsequent monitoring at a corresponding intake. This test will disclose the existence and the magnitude of internal pollution recirculation.

FIGURE 3. RECIRCULATION TEST (Internal Pollution)




In many applications, it is desirable to quantitatively measure ventilation characteristics within an individual room, or within a ventilated system as a whole. There exist two relatively-straightforward techniques by which these measurements can be performed. Figure 4 shows the basics for performance of air-leakage tests by concentration decay. This is the basis for ASTM Standard E-741. The structure to be tested is filled with a more or less homogeneous concentration of tracer gas at very low concentration (on the order of 1 part in 10^9). The concentration is then monitored as a function of time; when concentration decay as a function of time is plotted on a semi-log plot, a straight line is often the result. The slope of that line is the volume-normalized leakage rate, called the air change (or infiltration) rate.

FIGURE 4. AIR LEAKAGE BY CONCENTRATION DECAY



A second technique, especially used for areas of high ventilation rate, is the so-called constant flow test which is illustrated on Figure 5. For this method, a constant flow of tracer is released into a ventilated area. The concentration within the structure is monitored as a function of time. A plot of the concentration as a function of time discloses that the concentration of tracer within a ventilated structure becomes constant after some time. (This can also be demonstrated mathematically.) This constant value is proportional to the leakage rate; in fact, the leakage or ventilation rate is equal to the input rate of tracer divided by the equilibrium concentration value.

FIGURE 5. CONSTANT FLOW TEST



An interesting use for the concepts outlined above is shown on Figure 6. Within a particular area, often one is interested in leakage of internally-generated contamination into a control room or other ventilation-controlled area. Release of a tracer at a constant flow-rate in the particular area, coupled with measurements within the controlled area, results in a plot of concentration as a function of time. The inflow rate is simply the production rate of the tracer divided by the equilibrium concentration of tracer measured within the control room. A test such as this not only discloses the existence of non-design, inflow leakage from ducting or other features, but also allows one to quantitatively infer this leakage.

A similar test is shown on Figure 7. Especially in return ducting, inadvertent and non-design leakage can be a problem. Many times one is interested in the actual magnitude of this duct leakage. A constant injection of tracer into the duct, followed by subsequent measurements along the duct, allows measurement of the flowrate through the duct. As shown, it is also possible to discover those areas along the duct where duct leakage or non-design inflow is occurring.

FIGURE 6. NON-DESIGN INFLOW LEAKAGE TEST




FIGURE 7. DUCT LEAKAGE TEST





Figure 8 presents another technique which is adapted from actual measurements performed in a chemical process plant. The entire area to be tested was a high-rate, forced-ventilation area. A constant rate of tracer was released in the supply conveyor room, as this was a source of potentially hazardous gas leakage. Concentrations of tracer as a function of time were monitored at a variety of locations within the plant. Typical flow lines are shown as dotted paths. Measurements like these allow rapid location and quantification of ventilation dead zones within a forced-ventilated area. They are also useful for identifying optimum locations for health and safety monitors. Presently, such monitors are often installed more for the convenience of installer personnel than for the ultimate safety of plant occupants. An additional use for this test is to infer contaminant or pollutant transit times from one area to another. This information is necessary to design safe evacuation routes and also for overall hazardous incident planning.


FIGURE 8. AIRFLOW PATTERN TEST



1. Ventilation Dead Zones
2. Health & Safety Monitor Locations
3. Contaminant/Pollutant Transit Times

A variation on the techniques which have been documented so far is the use of integrity breach monitoring (shown on Figure 9). Integrity breach monitoring is implemented by injecting a constant flow of SF_6 or other tracer, into a hazardous containment area and monitoring the periphery for the presence or absence of this tracer. If one finds no tracer within the non-hazardous periphery, one can infer that there is no breach of containment. Conversely, if one does detect tracer within this area, one has unambiguous evidence of a containment breach. Moreover, the magnitude of the tracer concentration yields quantitative information on the magnitude of the integrity breach.


FIGURE 9. INTEGRITY BREACH MONITORING



1. Inject SF₆ into Containment Area
2. Monitor Periphery for SF₆
3. No SF₆ Implies No Breach of Containment

In many applications, information on the actual performance characteristics of a ventilation system is desired. Many forced-ventilation systems do not necessarily perform exactly as designed and, in some instances, the degree of departure from design is a vital piece of information. Figure 10 illustrates a multi-tracer, unintentional-ventilation, flow test wherein three distinct tracers are injected into three areas of interest. The test region--which can be a containment area, a safe area, or the like--is monitored for the presence or absence of any or all of these three tracers. The existence of any of these tracers within the test region immediately implies a ventilation connection between the two. The magnitude of the tracer concentration can give a measure of the inflow leakage rate. Table 2 and Figure 11 present some common electronegative tracers and show an actual multiple tracer separation. Note that all these tracers share the same ideal tracer characteristics as enumerated for SF₆ in Table 1. The primary differences between these tracers and SF₆ are: 1) the separation from air is often times more complex than for SF₆, and 2) the chromatograph may not be as sensitive to these tracer gases as to SF₆. It should be emphasized, however, that all these gases have been used either singly or in combinations of up to six gases simultaneously for the characterization of both intentional and unintentional ventilation flows.

FIGURE 10. UNINTENTIONAL VENTILATION FLOW (Multi-Tracer Test)




1. Tells which Area is Contaminating Test Region
2. Can give Inflow Leakage Rate

TABLE 2. ADDITIONAL ELECTRONEGATIVE TRACER GASES

Name	Symbol	Trade Name
Dibromodifluoromethane	CF_2Br_2	Freon 12B2
Trichlorofluoromethane	CFCl_3	Freon 11
1,1,1-Trichlorotrifluoroethane	$\text{C}_2\text{Cl}_3\text{F}_3$	Freon 113
Trifluoromethane	CF_3Br	Freon 13B1
Fluorocyclobutane	C_4F_8	Freon C-318
Dichlorodifluoromethane	CCl_2F_2	Freon 12
1,2-Dichlorotetrafluoroethane	$\text{C}_2\text{Cl}_2\text{F}_4$	Freon 114
Chlorodifluoromethane	CHClF_2	Freon 22
Chloropentafluoroethane	CClF_2CF_3	Freon 115


FIGURE 11. MULTIPLE TRACER GAS CHROMATOGRAPHIC SEPARATION



The examples given above are in no way meant to be comprehensive but, instead, are by nature a tutorial in which it is hoped that solutions to specific problems are suggested which can be addressed by techniques similar to those disclosed. Tracer characterization of a ventilation system within an industrial plant affords three significant benefits:

- 1) Detailed understanding of the actual operating performance of a ventilation system,
- 2) Enhanced reliability of a ventilation system after tracer-discovered retrofit actions are undertaken, and
- 3) Increased confidence in the ability of a ventilation system to protect occupants of a control room or otherwise safe area.

For an in-depth discussion of your particular ventilation-related flow problem, or for assistance in designing and implementing a characterization program, please contact P. Lagus.




FOR REFERENCE ONLY
 DATE ISSUED 8-7-91
 VOID AFTER 30 DAYS

REVISION PENDING
 REVIEW ALL DRAWING CHANGES
 ASSOCIATED WITH THIS DRAWING

NUCLEAR SAFETY INSURING
 FROM AND INSURING ON THE PROJECT
 FOR THE USE OF THE PROJECT



CONTROL BUILDING & NUCLEAR NUC. SEC. SECTIONS & DETAIL 300N STATION - UNIT 1 & 2 COMMERCIAL BUILDING CO. CHICAGO, ILL.	<p>DATE: 8-7-91</p> <p>BY: [Signature]</p> <p>CHECKED: [Signature]</p> <p>APPROVED: [Signature]</p>
--	---



FOR REFERENCE ONLY

DATE ISSUED 2-7-91
VOID AFTER 30 DAYS

REVISION PENDING
REVIEW ALL DRAWING CHANGES
ASSOCIATED WITH THIS DRAWING

APPROVED BY: 8/10 DATE: 2-7-91

FCR 890-085

DCR 89-129

MECM 22M0002-00 P.24


MECM 22M0002-01 P.22

FROM CONSTRUCTION FILE

NUCLEAR SAFETY RELATED
WORK ARE SHOWN ON THIS DRAWING
AND HAVE BEEN REVIEWED BY THE
NRC, NRC, OR NRC/STATE

CONTROL ROOM HVAC SYSTEM
EL. 642'-0"
UNIT 1&2
EDISON STATION
COMMONWEALTH EDISON CO.
CHICAGO, ILLINOIS

REVISIONS
DATE
BY
REASON
M-845



REVISION PENDING -
REVIEW ALL DRAWING CHANGES
ASSOCIATED WITH THIS DRAWING

DATE: 2-7-91
REVISIONED BY: [Signature]

MECA # 22M0092-00 P 27

FOR REFERENCE ONLY

DATE ISSUED: 2-7-91
VOID AFTER 30 DAYS


COUR & MISC. ROOMS HVAC EQUIP
ROOM EL. 817'-0"
ZION STATION
COMMONWEALTH EDISON CO
CHICAGO, ILLINOIS


BARRETT'S LOBBY

11-218
MD-218-7

MC- SEE NECN DRAWINGS







FROM CONSTRUCTION FILE


FOR REFERENCE ONLY

DATE ISSUED 2-7-82

VOID AFTER 30 DAYS

SEE MECH DRAWING FOR MARK UP

P 23



FOR REFERENCE ONLY

DATE ISSUED 2-7-91
VOID AFTER 30 DAYS

- REVISION PENDING - FROM CONSTRUCTION FILE
REVIEW ALL DRAWING CHANGES
ASSOCIATED WITH THIS DRAWING

RECORDED BY: JLB
DATE: 2-7-91
TA 88-30X


CONTROLLED P/ID

CONDITION OF ORIGINAL DRAWING: FAIR REPRODUCTION CONSULTANTS LTD

88-30X




THIS DRAWING SHOWS EXISTING LOOP SEALS



FROM CONSTRUCTION FILE

FOR REFERENCE ONLY

DATE ISSUED 2-27-91
VOID AFTER 30 DAYS



- REVISION PENDING -
 REVIEW ALL DRAWING CHANGES
 ASSOCIATED WITH THIS DRAWING
 REVISIONED BY: [signature] DATE: 2-24-64

FOR REVIEW
 DATE: 2-7-64
 V-11 AFTER

CONDITION OF ORIGINAL DRAWING - FAIR - REPRODUCTION CONSISTANT

