

ROCHESTER GAS AND ELECTRIC CORPORATION
89 EAST AVENUE, ROCHESTER, NEW YORK 14649

INSERVICE INSPECTION REPORT
FOR THE
THIRD INTERVAL (1990 - 1999)
FIRST PERIOD, FIRST OUTAGE (1990)
AT
R. E. GINNA NUCLEAR POWER STATION

REVISION 0
JULY 13, 1990

9008230232 900817
PDR ADOCK 05000244
Q PDC



GINNA NUCLEAR POWER STATION

Inservice Inspection Report

1990 - 1999 Interval, First Outage 1990

Table of Contents

Introduction and Synopsis

Summary of Work Accomplished

- * Class 1 Components
- * Class 2 Components
- * Class 3 Components
- * High Energy Components
 - Design Break Weld Examinations
 - Consequential Break Weld Examinations
 - Component Support Examinations
- * Steam Generator
- * System Pressure Tests
 - Hydrostatic Testing
 - Leakage Testing
- * Snubber Program
 - Visual Examinations
 - Functional Testing
- * Repair/Replacement Program
 - Repairs
 - Service Induced Rejectable Indications
 - Code Rejectable Indications
 - Replacements
- * Erosion/Corrosion Program

Attachment I ISI Program Summary

Attachment II Erosion/Corrosion (Minwall) Program Summary

Attachment III Miscellaneous NDE Summary



10

11

12

13

14

15

16

17



GINNA NUCLEAR POWER STATION

Inservice Inspection Report

1990 - 1999 Interval, First Outage 1990

INTRODUCTION AND SYNOPSIS:

Inservice Inspection (ISI) activities during the 1990 Refueling Outage were performed on components of Class 1, 2, 3, High Energy Piping, Steam Generator Tubes and Snubbers. The examinations were initiated on 12 March 1990 and activities concluded on 7 May 1990. Examination methods included Visual Examination (VT), Liquid Penetrant Examination (PT), Magnetic Particle Examination (MT), Ultrasonic Examination (UT), Radiographic Examination (RT), Eddy Current Examination (ET), Functional Testing (FT) and System Hydrostatic Pressure and Leakage Tests.

Personnel involved included the RG&E Materials Engineering and Inspection Services Section, Southwest Research Institute, Gilbert Commonwealth, Allen Nuclear Associates, NDE Technologies, Ginna Station Quality Control and the Ginna Station Results/Test Group. Additional Support Personnel involved, included individuals from the following departments: Ginna Station Insulators, Maintenance, Electricians, Pipe Fitters, Health Physics, Turbine Maintenance, RG&E's General Maintenance and the Mechanical Engineering Group of the Engineering Department.

SUMMARY OF WORK ACCOMPLISHED:

Note: A detailed summary of all components with associated results can be found in the Attachments.

CLASS 1 COMPONENTS:

A total of 63 Class 1 components were examined during the 1990 Outage. The examination for these components consisted of 20 VT-1's, 11 VT-3's, 36 PT's, 3 MT's, 1 RT, and 22 UT's. A total of 93 examinations were performed on Class 1 components.

Class 1 examinations were performed on the following components and/or system lines:

- Pressurizer.
- Steam Generators.
- Regenerative Heat Exchanger.
- 10" Pressurizer Surge Line; 10-RC8-2501
- 2" Auxiliary Spray Line; 2-CH5-2501
- 10" Safety Injection Line; 10A-SI2-2501A



6" Safety Injection (L.P.) Line; 6A-RC-2501-B
4" Safety Injection (L.P.) Line; 4A-RC-2501-B
6" Safety Injection (L.P.) Line; 6A-RC-2501-A
2" Safety Injection Loop A Line; 2C-SI2-2501
2" Safety Injection Loop B Line; 2B-SI2-2501
2" Letdown Line; 2B-RCO-2501-A
2" Letdown Line; 2A-RCO-2501-B
2" Letdown Line; 2A-CH4-2501
2" Charging Line; 2B-CH5-2501
2" Alternate Charging Line; 2A-CH5-2501
Reactor Coolant Pump B.
Reactor Coolant Pump - Spare Flywheel.
Valves.

CLASS 2 COMPONENTS:

A total of 75 Class 2 components were examined. The examination for these components consisted of 7 RT's, 19 UT's, 32 PT's, 14 MT's, 2 UTK (Thickness Measurement), 10 VT-1's, and 35 VT-3's for a total of 119 examinations.

Class 2 examinations were performed on the following components and/or system lines:

Non-Regenerative Heat Exchanger.
Seal Water Heat Exchanger.
Reactor Coolant Filter.
Pulse Dampener Line; 8A-CH-2502.
Seal Water Injection Filters.
Main Steam Loop A Line; 30A-MS-600-1A.
Main Steam Loop A Line; 6B-MS-600-1A.
Main Steam Loop B Line; 30B-MS-600-1B.
Feedwater Loop A Line; 14A-FW-900-1A.
Feedwater Loop B Line; 14B-FW-900-1B.
L.P. Safety Injection; Line 10-SI-151.
L.P. Safety Injection; Line 8A-SI-301B.
L.P. Safety Injection; Line 8A-SI-151.
L.P. Safety Injection; Line 8B-SI-151.
L.P. Safety Injection; Line 8D-SI-301.
L.P. Safety Injection; Line 6-AC-601.
L.P. Safety Injection; Line 6A-AC-601.
L.P. Safety Injection; Line 4A-SI-301.
H.P. Safety Injection; Line 4D-SI-1501.
H.P. Safety Injection; Line 4E-SI-1501.
H.P. Safety Injection; Line 3B-SI-1501.
H.P. Safety Injection; Line 3C-SI-1501.
H.P. Safety Injection; Line 3E-SI-1501.
H.P. Safety Injection; Line 2A-SI-1501.
H.P. Safety Injection; Line 2D-SI-1501.
Residual Heat Removal; Line 8FF-AC-601.
Residual Heat Removal; Line 6K-AC-151.



1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

Residual Heat Removal; Line 10B-AC-601.
Residual Heat Removal; Line 10D-AC-601.
Residual Heat Removal; Line 10A-AC-601.
Residual Heat Removal; Line 10H-AC-601.
Residual Heat Removal; Line 8C-AC-601.
Residual Heat Removal; Line 6C-AC-601.
Residual Heat Removal; Line 8X-AC-601.
Containment Spray; Line 6C-SI-301.
Containment Spray; Line 6E-SI-301.

CLASS 3 COMPONENTS:

A total of 21 Class 3 components were examined by the VT-3 visual technique.

Class 3 component examinations were performed on the following system lines:

Component Coolant Pumps Discharge to Component Coolant Heat Exchanger Line: 8B-AC5-152.
Service Water to Component Cooling and Spent Fuel Pit Heat Exchangers Line: 20A-SWO-125-9.
Service Water Intermediate Building to A & B Chillers Line: 6B-SWO-125-9.
Auxiliary Feedwater Pumps Discharge-Intermediate Building Line: 3A-FW7-900-1B.
Standby Auxiliary Feedwater from Penetration 119 to A S/G Feedwater Header.
Standby Auxiliary Feedwater From Penetration 119 to Auxiliary Feedwater Pump C Line: 3A-FW8-902-A.
Standby Auxiliary Feedwater from Penetration 123 to B S/G Feedwater Header.
Standby Auxiliary Feedwater Service Water Supply to Standby Auxiliary Feedwater Pump D Line: 4A-FW8-152-B.

HIGH ENERGY COMPONENTS:

Twenty Three (23) High Energy Piping components were examined during the 1990 Outage. The examinations for these components consisted of 16 VT-1's, 6 VT-3's, 6 PT's, 18 MT's, 11 UT's, 1 UTTK and 16 RT's for a total of 74 examinations.

High Energy component examinations were performed on the following system lines:

Design Break Weld Examinations:

Main Steam - Loop A Outside Containment, Line: 30A-MS-600-1A.
Main Steam - Loop B Outside Containment, Line: 30B-MS-600-1B.
Feedwater - Loop A Outside Containment, Line: 14A-FW-900-1A.
Feedwater - Loop B Outside Containment, Line: 14B-FW-900-1A.



Consequential Break Weld Examinations:

Main Steam - Loop A Outside Containment, Line: 30A-MS-600-1A.
Main Steam - Loop B Outside Containment, Line: 30B-MS-600-1B.
Main Steam - Turbine Building, Line: 24A-MS-600-1A.
Feedwater - Turbine Building, Line: 20-FW-900-1.
Feedwater - Turbine Building, Line: 8-FW-900-1.
Feedwater - Loop A Outside Containment, Line: 14A-FW-900-1A.
Feedwater - Loop B Outside Containment, Line: 14B-FW-900-1B.

Component Support Examinations:

Main Steam, Line: 36-MS-600-1.
Main Steam, Line: 24A-MS-600-1A.
Main Steam, Line: 24B-MS-600-1B.
Feedwater, Line: 14A-FW-900-1A.
Feedwater, Line: 14B-FW-900-1B.

STEAM GENERATOR TUBING:

Eddy Current Examinations were performed on tubes in the A and B Steam Generators.

The following Eddy Current examinations were performed during the 1990 Outage:

1. Open Generator Tubes, Previously identified degradation greater than 20%.
2. Open Generator Tubes, 20% Minimum, Rotating Random Sample Full Length (Total).
3. Open Generator Tubes, 100% of all unsleeved tubes.
Hot Leg Tube End through First Tube Support Hot Leg.
4. Sleeved Generator Tubes, 20% Random Sample of each type.
Sleeve End to Sleeve End (minimum).
5. MRPC of Row 1 U-Bends and Row 2 U-Bends that are a part of the 20% Random Sample Full Length.

The following information summarizes the initial pre-outage and post-outage tube status as well as the planned and completed Eddy Current work scope for Steam Generators A & B.

STEAM GENERATOR A:

Steam Generator "A" Pre-Outage Tube Status:

Total Tubes	3260
Out of Service (plugged)	173
Sleeved Tubes	172
Open Unsleeved Tubes	2915



Steam Generator "A" Planned and Completed Work Scope:

	<u>Req'd Min</u>	<u>Number Progm'd</u>	<u>Number Inspt'd</u>	<u>% Completed</u>
Hot Leg to #1 TSP	2915	2915	2915	100.0%
Full Length (20% Random)	583	586	585	100.3%
Previous Ind. \geq 20%	9	9	9	100.0%
Sleeves	35	36	35	100.0%

Steam Generator "A" Post-Outage Tube Status:

Total Tubes	3260
Out of Service (plugged)	197
Sleeved Tubes	223
Open Unsleeved Tubes	2840

Note: A total of 75 tubes were repaired.
(51 sleeved & 24 plugged = 75 repairs)

STEAM GENERATOR B:

Steam Generator "B" Pre-Outage Tube Status:

Total Tubes	3260
Out of Service (plugged)	340
Sleeved Tubes	642
Open Unsleeved Tubes	2278

Steam Generator "B" Planned and Completed Work Scope:

	<u>Req'd Min</u>	<u>Number Progm'd</u>	<u>Number Inspt'd</u>	<u>% Completed</u>
Hot Leg to #1 TSP	2278	2278	2278	100.0%
Full Length (20% Random)	456	461	460	100.9%
Previous Ind. \geq 20%	19	19	19	100.0%
Sleeves	129	131	131	101.6%
Depugged Tubes (F/L)	28	28	28	100.0%



Steam Generator "B" Post-Outage Tube Status:

Total Tubes	3260
Out of Service (plugged)	332
Sleeved Tubes	832 (*)
Open Unsleeved Tubes	2096

Notes: A total of 211 tubes were repaired.
(191 sleeved & 20 (*) plugged = 211 repairs)

(*) = One previous post-outage B&W Sleeved Tube was plugged and is included in the 20 tubes identified in the above note.

Eddy Current Examination details are documented in the "Summary Examination Report for the 1990 Steam Generator Eddy Current Inspection".

SYSTEM PRESSURE TEST:

Hydrostatic:

Four (4) Hydrostatic tests and associated VT-2 examinations were performed during the 1990 Outage.

Hydrostatic tests were performed on the following:

<u>Procedure</u>	<u>Discreption</u>
RSSP-15.7.1	Charging System through Regeneratiye Heat Exchanger.
RSSP-13.16	CVCS Hold-up Tank "A".
RSSP-13.17	CVCS Hold-up Tank "B".
RSSP-13.18	CVCS Hold-up Tank "C".

Two Hydrostatic examinations were scheduled for the 1990 outage but were not performed. One examination was scheduled in error and was subsequently rescheduled for the correct outage. The second examination scheduled pertained to a non-class vessel and associated piping that was initially performed during the Second Interval ISI Program. The associated examination boundary is not under the jurisdiction of Appendix B of the Quality Assurance Manual and was removed from the Third Interval ISI Program.

Two Leakage Examinations were performed during the 1990 Outage and are listed below:

Reactor Coolant System Leakage Examination (PT-7)
Containment Spray Rings



Five (5) Leakage examinations were also performed to fulfill the Second Interval Program when Ginna Station was placed back in service in 1989. The Leakage examinations included the following.

- CVCS Hold-Up Tanks & Piping.
- CVCS Charging & Letdown outside Containment.
- CVCS Boric Acid Storage Tanks & Piping.
- CVCS Boric Acid Evaporizer - Demineralizers.
- Diesel Generators.

SNUBBER PROGRAM:

Visual Examinations:

A total of 147 Snubber components were inspected that required 148 VT-3 examinations. These examinations were performed to satisfy Ginna Station Technical Specification requirements.

A Mechanical Snubber on the Feedwater Loop "B" System; FWU-54, was rejected during the close of the 1989 Outage. This component was reviewed by Engineering under NCR G89-743 and resulted in a "use-as-is" determination.

Snubber examinations were performed on the following components and/or system lines:

- Steam Generator "A".
- Steam Generator "B".
- Turbine Driven Auxiliary Feedwater Pump Suction
Line: 4A-SW-125-1.
- Auxiliary Feedwater Pump Discharge - Intermediate Building
Lines: 3D-FW7-900-1.
3A-FW7-900-1A.
3J-FW7-900-1.
3A-FW7-900-1B.
3A-FW-900-1A.
- Steam Generator 1B Blowdown Line: 2C-MS-600-1B.
- Auxiliary Cooling Line: 3C-AC-152.
- Auxiliary Cooling System from Pump Cooling Outlet to
Penetration 126 Line: 3E-AC6-152.
- Auxiliary Cooling Line: 4B-AC-152.
- 2-IN. Letdown Line: 2A-CH4-2501.
- 2-IN. Alternate Charging Lines: 2-CH-2501R.
2A-CH5-2501.
- CVCS Letdown Line: 2G-CH-601.
- Reactor Coolant Pump "B" Seal Water Line: 2AB-CH-2502.
- Reactor Coolant Pump "A" Seal Water Line: 2U-CH-151.
- CVCS Letdown Line: 2H-CH-601.
- CVCS Letdown Line: 2N-CH-151.
- Feedwater Loop "A" Line: 14A-FW-900-1A.
- Feedwater Loop "B" Line: 14B-FW-900-1B.
- Main Steam Loop "A" Line: 30A-MS-600-1A.
- Main Steam Loop "B" Line: 30B-MS-600-1B.



Main Steam Loop "B" Riser Line: 6B-MS-600-1B.
 Main Steam Loop "A" Riser Line: 6B-MS-600-1A.
 Main Steam Supply to Auxiliary Feedwater Pump Turbine
 Lines: 6B-MS-600-1.
 6A-MS-600-1.
 Low Head Safety Injection Line: 6-AC-601.
 Residual Heat Removal Line: 10A-AC7-2501-A.
 Residual Heat Removal Line: 8B-AC-601.
 Residual Heat Removal Line: 10-AC-601.
 Residual Heat Removal Line: 6D-AC-601.
 Residual Heat Removal Line: 10E-AC-601.
 Residual Heat Removal Line: 10G-AC-601.
 Safety Injection Line: 10GG-AC-601.
 Residual Heat Removal Line: 10D-AC-601.
 Safety Injection Line: 6K-AC-151.
 Safety Injection Line: 10-SI-151.
 Safety Injection Line: 4-SI-301.
 Safety Injection Line: 8H-SI-151.
 Safety Injection Lines: 10A-SI2-2501-B.
 10A-SI2-2501-A.
 Residual Heat Removal Line: 10A-AC7-2501-B.
 Service Water to A&B Diesel Generator Water Coolers
 Lines: 10B-SW0-125-9.
 8G-SW0-125-9B.
 Service Water - Intermediate Building From 16" Header to
 Penetrations 312-320 Line: 8A-SW0-125-9.
 Standby Auxiliary Feedwater from Penetration 123 to B S/G
 Feedwater Header Line: 3-FW-900-1B.
 Standby Auxiliary Feedwater from Penetration 119 TO A S/G
 Feedwater Header Line: 3-FW-900-1A.
 Pressurizer Relief from Pressurizer to Relief Manifold
 Lines: 6AP-RC-602.
 6BP-RC-602.
 Power Pressurizer Relief Lines: 3BP-RC-602.
 3BP-RC-2501.

Functional Testing:

A total of 15 Snubbers were Functionally Tested (FT) during the 1990 outage. Twelve of the Fifteen Supports were Mechanical Snubbers and the remaining three were Hydraulic Snubbers. One Snubber AFU-227 was originally scheduled for functional testing but was substituted by AFU-109 during the outage.

Snubber Functional Testing (FT) was performed on the following components and/or system lines:

Steam Generator "A".
 Auxiliary Feedwater Pump Discharge, Lines: 3A-FW7-900-1B .
 3A-FW-900-1A
 Reactor Coolant Pump 1B Seal Water, Line: 2AB-CH-2502.

1.

2.

3. 5. 10. 15. 20. 25. 30. 35. 40. 45. 50. 55. 60. 65. 70. 75. 80. 85. 90. 95. 100.

100. 105. 110. 115. 120. 125. 130. 135. 140. 145. 150. 155. 160. 165. 170. 175. 180. 185. 190. 195. 200.

200. 205. 210. 215. 220. 225. 230. 235. 240. 245. 250. 255. 260. 265. 270. 275. 280. 285. 290. 295. 300.



Chemical & Volume Control System Letdown, Line: 2H-CH-601
Feedwater Loop "A", Line: 14A-FW-900-1A
Feedwater Loop "B", Line: 14B-FW-900-1B
Residual Heat Removal System, Line: 10G-AC-601
Safety Injection, Line: 10A-SI2-2501-B
Pressurizer Relief from Pressurizer to Relief Manifold,
Line: 6BP-RC-602
Power Pressurizer Relief, Line: 3BP-RC-602

REPAIR PROGRAM:

The Repair Program as described under the Ginna Station Quality Assurance Manual Appendix B identifies the component jurisdiction and associated requirements. The Rochester Gas & Electric Repair Program for Ginna Station covers both Service Induced and Code Rejectable Repairs. A "Service Induced Reject" occurs when an item that is under Appendix B jurisdiction contains an indication that is beyond acceptable standards that was caused during its' inservice life. A "Code Reject" occurs when an item that is under Appendix B jurisdiction contains indications or other rejectable conditions that were not service induced. Code rejects include but are not limited to items such as arc strikes or tightening of loose bolting.

Code Service Induced Rejectable Indications:

Three service induced rejectable components were identified during the 1990 Outage. The following listing provides a summary of the component and the associated expanded examination scope.

I. ASME Class: 1

System: 2" Alternate Charging

Line: 2A-CH5-2501

Component: Variable Spring, CVU-51

Code Service Induced Rejectable Indication:

A 3/4" rod was bent from the vertical position. NCR 90-167 was generated and corrective action taken. The rod was replaced under Work Order # (WO#) 9021606. This support was reexamined and acceptable.

Expanded Examination Scope:

The following components were examined on the system:

1. Support CVU-50, "U-Bolt" type: Examination revealed no other service induced recordable indications.
2. Support CVU-5, Variable Spring: Examination revealed no other service induced recordable indications.



• 2-2-2

2-2-2

2-2-2

2-2-2



II. ASME Class: 2

System: Low Pressure Safety Injection

Line: 8B-SI-151

Component: Variable Spring, RHU-129

Code Service Induced Rejectable Indication:

The Rod in the Spring Can is locked & the space in front of the can is 1/2" while the rod touches the rear of the can. NCR 90-091 was generated for Engineering disposition. Work Order (WO#) 9021614 was initiated to correct the situation. The support was reexamined with no recordable indications and acceptable.

Expanded Examination Scope:

The following components were examined on the system:

1. Support RHU-101, Rigid Support: Examination revealed no other service induced recordable indications.
2. Support RHU-130, Variable Spring: Examination revealed no other service induced recordable indications.

III. ASME Class: 2

System: High Pressure Safety Injection

Line: 3E-SI-1501

Component: Rigid Support, SIU-58

Code Service Induced Rejectable Indication:

A loose nut was identified on top of the support while the associated bottom nut can be turned by hand. NCR 90-107 was generated for Engineering disposition. Work Order (WO#) 9021810 was initiated to perform the repairs. The support was reexamined after repairs and acceptable.

Expanded Examination Scope:

The following components were examined on the system:

1. Support SIU-57, Rigid Support: Examination revealed no other service induced recordable indications.
2. Support SIU-59, Rigid Support: The Examination revealed no other service induced recordable indications.
3. Support SIU-66, Rigid Restraint: Examination revealed no other service induced recordable indications.



Code Rejectable Indications:

The following listing of 40 components provides an accounting of Code Rejectable Indications identified during the 1990 Outage.

1. ASME Class: 1
System: Low Pressure Safety Injection System:
Line: 6A-RC-2501-B
Component: Rigid Hanger, RHU-22
Code Rejectable Indication:
Slag inclusions located in the crotch area were identified in the Northeast and Southeast Lug Plates. NCR 90-163 was generated. An Engineering evaluation was performed that resulted in a use-as-is disposition.

2. ASME Class: 1
System: 2" Safety Injection Loop A
Line: 2C-SI2-2501
Component: Pipe-to-Elbow Weld, ASW-1
Code Rejectable Indication:
A rough weld with numerous pores on the weld center line was identified. NDE personnel "blended out" the indication with a file. The area was reexamined after blending and acceptable.

3. ASME Class: 2
System: Main Steam Loop A
Line: 30A-MS-600-1A
Component: Anchor in Penetration 401(outside containment),PS-A
Code Rejectable Indication:
Lack of thread engagement was identified and reported on NCR 90-186. Engineering reviewed and performed an evaluation with a resulting disposition of use-as-is.

4. ASME Class: 2
System: Feedwater Loop A
Line: 14A-FW-900-1A
Component: Variable Spring, FWU-1
Code Rejectable Indication:
The top nut does not have full thread engagement. NCR 90-173 was generated. Engineering review of this reportable condition indicated that it was addressed under NCR G83-132 that had a disposition of use-as-is, acceptable.



11
12
13
14
15

16
17
18
19
20

21
22
23
24
25

26



5. ASME Class: 2
System: Low Pressure Safety Injection System
Line: 8A-SI-301B
Component: Guide; SIU-108
Code Rejectable Indication:
This Inspection identified loose Micarta block on the North side of the guide. NCR 90-160 was generated for Engineering review. A use-as-is disposition was based on the pipe to block gaps being within the requirements with the associated nuts tack welded in place as addressed by FCR-3092-145 dated 5-11-87.
6. ASME Class: 2
System: Residual Heat Removal System
Line: 10B-AC-601
Component: Pipe to Pipe Weld, 1
Code Rejectable Indication:
The examination reported linear rejectable indications in the weld. Additional augmented NDE investigation revealed that the indications were actually score marks that appeared to be mechanical in origin. The final disposition of this weld is acceptable.
7. ASME Class: 2
System: Low Pressure Safety Injection System
Line: 4A-SI-301
Component: Rigid Support, RHU-126
Code Rejectable Indication:
The Integral Welded attachment to the Elbow pressure boundary was not welded all around. NCR 90-164 was generated for Engineering review and evaluation. A disposition of use-as-is was made based upon the adequacy of the existing weld.
8. ASME Class: 2
System: High Pressure Safety Injection System
Line: 3E-SI-1501
Component: Rigid Restraint, SIU-66
Code Rejectable Indication:
Examination revealed that the ear on the pipe clamp is bent inward. NCR 90-247 was generated for Engineering review and evaluation. The replacement of the clamp was performed under WO# 9021837. Reexamination of the component was acceptable.



9. ASME Class: 2
System: High Pressure Safety Injection System
Line: 3E-SI-1501
Component: Rigid Restraint, SIU-59
Code Rejectable Indication:
Examination revealed that a bushing was located in the upper clamp section while none were located in the lower clamp. NCR 90-090 was generated for review and disposition. Quality Control revealed that the bushing is a spacer and only required on one bolt. The component is acceptable, use-as-is.
10. ASME Class: 2
System: Containment Spray System
Line: 6E-SI-301
Component: Rigid Support, CSU-33
Code Rejectable Indication:
The Integrally Welded attachment to the pressure boundary is missing 1.5" of weld in the crotch area, an arc strike is also situated adjacent to the weld. NCR 90-089 was generated for Engineering review and evaluation. Engineerings' disposition of use-as-is on the missing weld was based on EWR 2512 design analysis, ME 39 Attachment B1. The rejectable arc strike was removed under WO# 9021570. Subsequent reexamination was acceptable.
11. ASME Class: High Energy Program Appendix B
System: Feedwater Loop B Outside Containment
Line: 14B-FW-900-1B
Component: Pipe to Pipe Weld, J
Code Rejectable Indication:
A rejectable Linear Indication 1/4" long was identified and reported on NCR 90-123. A disposition for repair employing a metal removal method was initiated under WO# 9021386. Reexamination after the repair activity was acceptable.
12. ASME Class: High Energy Program Appendix B
System: Feedwater Outside Containment
Line: 14A-FW-900-1A
Component: Mechanical Snubber, FWU-21
Code Rejectable Indication:
This support was rejected due to insulation obstructing the snubber movement. The insulation was tight against the snubber, 6" away on the clamp side. NCR 90-200 was initiated to resolve the situation. Engineering dispositioned the NCR as rework and instructed that the clamp be moved and rotated to insure that the final clamp position will not restrict the snubber freedom of movement in the hot position. Reexamination of the support was acceptable.

1

2

3

4

5

6

7

8

9

10

11



13. ASME Class: 3
System: Service Water to Component Cooling & Spent Fuel Pit Heat Exchangers.
Line: 20A-SW0-125-9
Component: Rigid Support, SWO-212
Code Rejectable Indication:
Four(4) bolts were identified and rejected for being 1/8" short of full thread engagement. NCR 90-090 was generated for Engineering review. Upon Engineerings' review & evaluation, a use-as-is disposition was made due to the associated loads are in compression.
14. ASME Class: 3
System: Auxiliary Feedwater Pump Discharge - Intermediate Building.
Line: 3A-FW7-900-1B
Component: Guide - Rigid Restraint, AFU-08
Code Rejectable Indication:
Inspection revealed that the support did not conform to the drawing requirements. NCR 90-108 was initiated and reported to Engineering for disposition. Engineering review indicated that Revision 1 of the drawing should have been used. The support is acceptable as is and agrees to Revision 1 drawing requirements.
15. ASME Class: 3
System: Standby Auxiliary Feedwater from Penetration 119 to A Steam Generator Feedwater Header.
Line: 3C-FW-900-1A
Component: Variable Spring, AFW-30
Code Rejectable Indication:
The inspection revealed that the can setting of 580 lbs. did not agree with the 540 lbs. identified in ME-256 Specification. NCR 90-185 was generated for Engineering review. The disposition initiated work to reset the spring can to resolve the discrepancy. Reexamination indicated no recordable indications, acceptable.
16. ASME Class: 3
System: Standby Auxiliary Feedwater from Penetration 123 to B Steam Generator Feedwater Header.
Line: 3C-FW-900-1B
Component: Hydraulic Snubber, AFU-208 (was AFW-13)
Code Rejectable Indication:
Results of the inspection revealed that the support cold setting of 2 1/8" should be 3 1/2". NCR 90-109 was generated. A review of the data by Engineering indicated that the Gilbert Scales show the setting to be 2 1/2". The reading of 2 1/8" is acceptable. ME-256 Specification for this component will be corrected and revised.



1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

101
102
103
104
105
106
107
108
109
110
111
112
113
114
115
116
117
118
119
120
121
122
123
124
125
126
127
128
129
130
131
132
133
134
135
136
137
138
139
140
141
142
143
144
145
146
147
148
149
150
151
152
153
154
155
156
157
158
159
160
161
162
163
164
165
166
167
168
169
170
171
172
173
174
175
176
177
178
179
180
181
182
183
184
185
186
187
188
189
190
191
192
193
194
195
196
197
198
199
200

201
202
203
204
205
206
207
208
209
210
211
212
213
214
215
216
217
218
219
220
221
222
223
224
225
226
227
228
229
230
231
232
233
234
235
236
237
238
239
240
241
242
243
244
245
246
247
248
249
250
251
252
253
254
255
256
257
258
259
260
261
262
263
264
265
266
267
268
269
270
271
272
273
274
275
276
277
278
279
280
281
282
283
284
285
286
287
288
289
290
291
292
293
294
295
296
297
298
299
300



17. ASME Class: 3
System: Standby Auxiliary Feedwater , Service Water supply to Standby Auxiliary Feedwater Pump D.
Line: 4A-FW8-152-B
Component: Guide Support, SWU-500 (was SW-88)
Code Rejectable Indication:
Bottom lug weld on the East side has lack of sufficient weld at the toe. NCR 90-188 was generated to resolve this problem. Engineerings' disposition indicated that repairs are required. Upon completion of repair activities, a reexamination of the component was performed and acceptable. This repair was performed on a component under the jurisdiction of "Construction". This component is not under the jurisdiction of Appendix B until "Construction" rework turnover.
18. ASME Class: Snubber Program Appendix B
System: Auxiliary Feedwater Pumps Discharge, Intermediate Building.
Line: 3A-FW-900-1A
Component: Hydraulic Snubber, AFU-109
Code Rejectable Indication:
Inspection revealed that the bolt holding the fluid reservoir was loose. NCR 90-104 was generated. Corrective action was performed by replacing the support with another Snubber under WO #9020415. Reexamination of the support was acceptable.
19. ASME Class: Snubber Program Appendix B
System: Feedwater Loop A
Line: 14A-FW-900-1A
Component: Mechanical Snubber, FWU-20
Code Rejectable Indication:
The top of the Snubber was hitting the mounting brackets. NCR 90-246 was generated to document this condition. Engineering performed an evaluation and dispositioned the condition use-as-is. The disposition of use-as-is was based on the angular tolerance and clearance on the snubber being adequate to perform its function.
20. ASME Class: Snubber Program Appendix B
System: Feedwater Loop B
Line: 14B-FW-900-1B
Component: Mechanical Snubber, FWU-42
Code Rejectable Indication:
Insulation on valve 4012 was resting on the snubber that may interfere with and cause binding of the snubber during operation. NCR 90-103 was generated to resolve this situation. Engineering disposition of reducing the thickness of the insulation on the valve in order to provide the needed clearance was performed. Reexamination after repairs was acceptable.



11
12
13
14

15
16
17
18

19
20



21. ASME Class: Snubber Program Appendix B
System: Feedwater Loop A
Line: 14B-FW-900-1B
Component: Hydraulic Snubber, FWU-44
Code Rejectable Indication:
The Inspection revealed that the locknut was not tight on the snubber side, the cotter pin was missing and a turnbuckle on the component was not shown on the drawing. NCR 90-172 was generated. Repairs were initiated to correct the reported items. The snubber was reexamined after repairs and found to be acceptable.
22. ASME Class: Snubber Program Appendix B
System: Main Steam Loop A
Line: 30A-MS-600-1A
Component: Mechanical Snubber, MSU-38
Code Rejectable Indication:
The snubber was installed backwards to the way the drawing indicated. NCR 90-101 was generated for Engineering evaluation. The results of the evaluation indicated that the snubber may be rotated 180 degrees without changing its function. A disposition of use-as-is was made.
23. ASME Class: Snubber Program Appendix B
System: Safety Injection System
Line: 10A-SI2-2501-A
Component: Mechanical Snubber, SIU-47
Code Rejectable Indication:
The inspection revealed that the snubber tang was binding on the pipe clamp. NCR 90-187 was initiated to address this problem. A repair was performed and the snubber was subsequently reexamined and found acceptable.
24. ASME Class: Snubber Program Appendix B
System: Service Water to A & B Diesel Generator Water Coolers.
Line: 10B-SW0-125-9
Component: Mechanical Snubber, SWU-254
Code Rejectable Indication:
The examination indicated that loose nuts were found on the West side of the Snubber pipe clamp. NCR 90-208 was initiated for Engineering review & disposition. Repairs were initiated to tighten the loose nuts. Reexamination of the snubber indicated the component was acceptable.


1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100



25. ASME Class: Snubber Program Appendix B
System: Standby Auxiliary Feedwater from Penetration 123 to B
Steam Generator Feedwater Header.
Line: 3C-FW-900-1B
Component: Hydraulic Snubber, AFU-208
Code Rejectable Indication:
Inspection revealed that the 2 1/16" observed setting did not compare with the 3 1/2" documented cold setting in ME-256 Specification. NCR 90-109 was generated to resolve this problem. Engineering revealed that the Gilbert scales show the proper setting to be 2 1/2". Engineering disposition of use-as-is was made along with a proposed revision to ME-256 Specification.
26. ASME Class: Snubber Program Appendix B
System: Pressurizer Relief from Pressurizer to Relief Manifold
Line: 6AP-RC-602
Component: Hydraulic Snubber, N601
Code Rejectable Indication:
The Snubber hits the base plate at the wall and is missing its I.D. Tag. NCR 90-184 was generated. Engineering evaluation indicated a use-as-is disposition. The base plate does not impair the snubber function. A new I.D. Tag was installed. The reexamination of the snubber was acceptable.
27. ASME Class: Snubber Program Appendix B
System: Pressurizer Relief from Pressurizer to Relief Manifold
Line: 6AP-RC-602
Component: Hydraulic Snubber, N602
Code Rejectable Indication:
The Inspection revealed that the snubber was missing an I.D. Tag. NCR 90-184 was generated. A new I.D. Tag was installed. The reexamination was acceptable.
28. ASME Class: Snubber Program Appendix B
System: Pressurizer Relief from Pressurizer to Relief Manifold
Line: 6BP-RC-602
Component: Hydraulic Snubber, N604
Code Rejectable Indication:
The Inspection indicated that the snubber was missing an I.D. Tag. NCR 90-184 was generated. A new I.D. Tag was installed. The reexamination was acceptable.
29. ASME Class: Snubber Program Appendix B
System: Pressurizer Relief from Pressurizer to Relief Manifold
Line: 6AP-RC-602
Component: Hydraulic Snubber, N607
Code Rejectable Indication:
The Inspection indicated that the snubber was missing an I.D. Tag. NCR 90-184 was generated. A new I.D. Tag was installed. The reexamination was acceptable.



30. ASME Class: Snubber Program Appendix B
System: Pressurizer Relief from Pressurizer to Relief Manifold
Line: 6AP-RC-602
Component: Hydraulic Snubber, N608
Code Rejectable Indication:
The Snubber hits the base plate at the wall and is missing its I.D. Tag. NCR 90-184 was generated. Engineering evaluation indicated a use-as-is disposition. The base plate does not impair the snubber function. A new I.D. Tag was installed. The Reexamination of the snubber was acceptable.
31. ASME Class: Snubber Program Appendix B
System: Pressurizer Relief from Pressurizer to Relief Manifold
Line: 6BP-RC-602
Component: Hydraulic Snubber, N615
Code Rejectable Indication:
The Inspection indicated that the snubber was missing an I.D. Tag. NCR 90-184 was generated. A new I.D. Tag was installed. The reexamination was acceptable.
32. ASME Class: Snubber Program Appendix B
System: Pressurizer Relief from Pressurizer to Relief Manifold
Line: 6AP-RC-602
Component: Hydraulic Snubber, N616
Code Rejectable Indication:
The Inspection indicated that the snubber was missing an I.D. Tag and a cotter key was broken at top of the component near the wall. NCR 90-184 was generated. Engineering disposition indicated that the cotter key should be repaired and a new I.D. Tag installed. The reexamination was acceptable.
33. ASME Class: Snubber Program Appendix B
System: Power Pressurizer Relief Line
Line: 3BP-RC-2501
Component: Hydraulic Snubber, PS-5
Code Rejectable Indication:
Inspection indicated that the cotter key at top of the component was not engaged 100% and was deformed. NCR 90-112 was generated. Engineering review indicated a repair should be made. The reexamination was acceptable.
34. ASME Class: Snubber Program Appendix B
System: Power Pressurizer Relief Line
Line: 3BP-RC-2501
Component: Hydraulic Snubber, PS-6
Code Rejectable Indication:
The Inspection revealed that the snubber had a broken cotter key and the clamp end bolting had lack of thread engagement. NCR 90-112 was generated for Engineering review. An Engineering design analysis was performed to address the lack of thread engagement. The dispositioned of use-as-is was made by Engineering. Work was initiated on the support with the cotter key being replaced. Reexamination of the component was acceptable.



35. ASME Class: 3
System: Auxiliary Feedwater System
Line: 2A-FW-900-1
Component: 4" Check Valve, CV 4017
Code Rejectable Indication:
This 4" Crane Check Valve had cracks on the gasket surface and valve body. NCR 90-096 was generated for Engineering review. The disposition was made to remove the indications and perform a weld repair under WO # 9021452. Reexamination was performed and acceptable. The NDE reexamination record was documented under the Maintenance NDE Summary Number 900023.
36. ASME Class: 2
System: Low Pressure Safety Injection Line
Line: 10-SI-151
Component: 2" Weld-O-Let, First Weld out from A4A
Code Rejectable Indication:
Two linear indications, 1/8" & 1/2" was identified in the 2" Weld-O-Let to Pipe Weld. NCR 90-102 was generated. Engineering reviewed this condition and recommended a repair be performed by metal removal process under WO# 9021568. A reexamination was performed of the repaired area and was acceptable.
37. ASME Class: 2
System: Steam Generator Blowdown
Line: 2E-MS-600-1A
Component: 2A, Pipe to Valve 5701
Code Rejectable Indication:
The wall thickness was 68% T Nominal that equates to a minimum reading of 0.150". In 1988 & 1989 the thickness of this section was 0.170". NCR 90-150 was generated for Engineering review & disposition. An interim use disposition was made to repair the area by grinding and rewelding. Work was performed under WO# 9021695. Replacement of this component is scheduled for the 1991 Outage under EWR 4324C or reinspected in 1991 if the EWR is deferred.
38. ASME Class: 2
System: Steam Generator Blowdown
Line: 2E-MS-600-1A
Component: 3A, Valve 5701 to Pipe
Code Rejectable Indication:
The wall thickness was 64% T Nominal that equates to a minimum reading of 0.140". In 1988 the thickness of this section was 0.180" and in 1989 the thickness was 0.160". NCR 90-150 was generated for Engineering review & disposition. An interim use disposition was made to repair the area by grinding and rewelding. Work was performed under WO# 9021695. Replacement of this component is scheduled for the 1991 Outage under EWR 4324C or reinspected in 1991 if the EWR is deferred.



1. 1944

2. 1945

3. 1946



39. ASME Class: 2

System: Steam Generator Blowdown

Line: 6B-MS-600-1A

Component: Valve 3411, Bonnet Flange Seal Area

Code Rejectable Indication:

During a Maintenance activity to remove Valve 3411 internals, it was discovered that scoring occurred on the seat. Steam cuts was also observed on the face of the valve bonnet. NCR 90-234 was generated to address the problem. Repairs were performed under WO# 9000043. Upon completion of welding & subsequent machining operations, reexamination of the component was acceptable.

40. ASME Class: Class 3

System: Service Cooling Water

Line: 2B-SW-152

Component: 2" Pipe

Code Rejectable Indication:

Inspection indicated that a 3/32" wide by 1/8" long through wall indication was identified in the 2" pipe by support SWU-570. The through wall indication was caused by work activities associated with EWR 2512. NCR G90-022 was generated for resolution. Engineering review indicated that a weld repair be performed. A Code weld repair and subsequent examinations were performed by Projects under SM 2512.129. The NDE consisted of surface examinations, UT thickness measurements and Hydrostatic testing. All repair cycle examinations and testing were acceptable.

REPLACEMENT PROGRAM:

Appendix B of the Ginna Station Quality Assurance Manual identifies the component jurisdiction and requirements for the Replacement Program. The term Replacement includes both Replacements and Modifications.

Replacements and/or Modifications that were initiated prior to 1 January 1990 and installed during the 1990 Outage are under the jurisdiction of the Second Interval Appendix B Program requirements. Any Replacements and/or Modifications that were initiated after 1 January 1990 are under the Third Interval Appendix B Program requirements. During the 1990 Outage, no Major Modifications were initiated and/or installed to the Third Interval Program requirements.

The following Replacements and Minor Modifications were performed during the 1990 Outage and conforms to the Third Interval Program requirements.

1. ASME Class: 3

System: Chemical & Volume Control

Line: 2C-CH6-151

Replacement Component: V-338, 3" Diaphragm Valve Bonnet.



Replacement Summary: The ITT Grinnell Valve Bonnet was an approved equilivant replacement. Code required reconciliation and verification was performed and is documented under TSR 90-25. This bonnet was ordered under PO NEG-87329 and was installed under Work Order # 9000185. A VT-2 Leakage examination was performed and acceptable.

2. ASME Class: 3

System: Auxiliary Feedwater

Line: 3A-FW-900-1A

Replacement Component: V-4009, 3" Tilting Dics Check Valve.

Replacement Summary: The Crane Valve Disk assembly was a "like and kind" replacement. The Code required verification was performed. The Crane seating and disc assembly was ordered under PO NQ 10274CSD, serial number 159953102 and installed under Work Order # 9021448. A VT-2 Leakage examination was performed and acceptable.

EROSION/CORROSION MINWALL PROGRAM:

A Total of 312 Components were examined during the 1990 Outage. The breakdoun of this total number is as follows: 154 components were of pipes, 108 components were of elbows, 28 components were of Tees', 19 components were of reducers and 3 components were nozzles.

Component Thickness measurements were performed on the following systems:

A/B Feedwater Pump Discharge to 5 A/B Heater.
Feedwater Cleanup to Condenser East Wall.
Heaters 4 A/B to Feedwater Suction.
Condensate Pump & Heater Drain Tank Discharge to Feedwater Suction.
Low Pressure Downcomers.
Low Pressure Downcomers in West Condenser.
Low Pressure Downcomers in East Condenser.
MSR 1A, 1B 2nd Pass Drain.
MSR 2A, 2B 2nd Pass Drain.
MSR 1A, 1B 2nd Pass Drain to 5A H.P.H. & Condenser.
MSR 2A, 2B 2nd Pass Drain to 5B H.P.H. & Condenser.
MSR 1A 4th Pass to 5A Heater.
MSR 1B 4th Pass to 5B Heater.
MSR 1A & 1B 4th Pass to Condenser.
MSR 2A 4th Pass to 5A Heater.
MSR 2B 4th Pass to 5B Heater.
MSR 2A & 2B 4th Pass to Condenser.
1A, 2A & 3A L.P.H. Drains to Condenser.
Steam Extraction to Preseparator B & 4B L.P.H.
Steam Extraction to Preseparator A & 4A L.P.H.
Condensate Booster Pumps to Hydrogen Coolers.
MSR 1A & 1B to Heater Drain Tank.
MSR 2A & 2B to Heater Drain Tank.

1
2
3

4
5
6
7

8
9
10

11

12
13
14
15



5A H.P.H. Drain to 4A L.P.H.
5B H.P.H. Drain to 4B L.P.H.
Preseparator A/B to Heater Drain Tank & Condenser.
Preseparator A/B to Heater Drain Tank.
Turbine Driven Auxiliary Feedwater Pump to Discharge Lines.
Auxiliary Feedwater Pump A to Discharge Lines.
Auxiliary Feedwater Pump B to Discharge Lines.
Steam Extraction to 5A & 5B H.P.H.
Feedwater Discharge, Turbine Building.
Steam Generator Blowdown Lines, (Intermediate Building)
Steam Generator Blowdown Lines, (Turbine Building)
Steam Generator 1A Blowdown Lines, (Containment Building)
Steam Generator 1B Blowdown Lines, (Containment Building)
Feedwater Recirculation (CV-18).
Feedwater Recirculation (CV-19).
Main Feedwater Pump Bypass.
Steam Generator Blowdown to Condenser.
Service Water in Screen House.
Heater Drain Tank to Condenser.
Main Steam Dump to Condenser.
Blowdown Tank to Condenser.
Blowdown Tank to 3A Low Pressure Heater.
Gland Steam Discharge to Gland Steam Condenser.
Preseparator Drain to Preseparator Vent.
4B Low Pressure Heater Vent.

Prepared By: Frank A. Klepacki 7-13-90
Frank A. Klepacki
ISI Engineer

Certificate of Inservice Inspection

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspections and employed by The Hartford Steam Boiler Inspection and Insurance Company have inspected and/or verified that the components described within this report and associated Attachments during the stated reporting time frame, and state to the best of my knowledge and belief, the Owner has performed examinations and corrective measures described in this Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Reviewed By: Russell B. Miller
ANII's Signature

7/13/90
Date

Approved By: Michael J. Saporito
Michael J. Saporito
Supervisor, Materials Engineering
NDE Level III



GINNA NUCLEAR POWER STATION

Inservice Inspection Report

1990 - 1999 Interval, First Outage 1990

Attachment I

1990 ISI INSPECTION SUMMARY

A. CLASS 1 COMPONENTS:

1. Pressurizer:

Drawings: A-4

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|------------------|--|
| 004400 | Surge Line Nozzle to Reducer Weld; SLNSEW | PT
UT | PT & UT, no recordable indications. Limitations due to ID Plate -acceptable. |
| 005000 | Safety Nozzle #1 to Safe End; RC-273-I | PT
UT | PT & UT, no recordable indications - acceptable. |
| 005200 | Safety Nozzle #2 to Safe End; RC-273-S | PT
UT | PT & UT, no recordable indications. Limitations, 1" downstream due to reducer - acceptable. |
| 005600 | Manway Bolting, 16 total. | VT-1
UT
MT | VT-1 & UT, no recordable indications. MT required only when removed-bolting not removed. Acceptable. |

2. Steam Generator A:

Drawings: A-3A, A-3B, A-5

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|------------------|---|
| 006000 | Elbow to Safe End Inlet Nozzle Weld; PL-FW-I-ASW | PT
UT | PT & UT, no recordable indications, unable to skew 45 degrees due to curved shoe - acceptable. |
| 006200 | Outlet Nozzle Safe End to Elbow Weld; PL-FW-IX-ASW | PT
UT | PT & UT, no recordable indications, unable to skew 45 degrees due to curved shoe. No upstream exam due to nozzle -acceptable. |
| 006430 | Inlet Manway Nuts; 16 Total. | VT-1
UT
MT | VT-1, MT & UT, no recordable indications - acceptable. |



3

4

5

6

7

8

9

10

11

12



| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|----------------------------------|---------------------|---|
| 006435 | Inlet Manway Studs;
16 Total. | VT-1
UT
MT | VT-1, MT & UT, no recordable
indications - acceptable. |

3. Regenerative Heat Exchanger: Drawings: A-8

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 009200 | Component Support
Hanger; RHE-8-PR1 | VT-3 | VT-3, no recordable indications
- acceptable. |

4. 10" Pressurizer Surge Line:

Line: 10-RC8-2501

Drawings: A-3D

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|-----------------------------|---------------------|--|
| 014000 | Safe End to Pipe
Weld; A | UT
PT | PT; no recordable indications.
UT; no recordable indications,
UT,Geom: 2 indications upstream
- acceptable. |
| 014100 | Pipe to Pipe Weld;
B | UT
PT | PT; no recordable indications.
UT; no recordable indications,
UT, Geom: 2 indications, 1
upstream & 1 downstream -
acceptable. |
| 014200 | Pipe to Pipe Weld;
C | UT
PT | PT; no recordable indications.
UT; no recordable indications,
UT, Geom: 2 indications, 1
upstream & 1 downstream -
acceptable. |

Line: 10-RC8-2501

Drawings: A-3B

| | | | |
|--------|---------------------------|----------|--|
| 014500 | Pipe to Nozzle
Weld; D | UT
PT | PT & UT; no recordable
indications. UT Geom
upstream - acceptable. |
|--------|---------------------------|----------|--|

5. 2" Auxiliary Spray Line:

Line: 2-CH5-2501

Drawings: A-11

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------------|---------------------|--|
| 023000 | Tee to Pipe Weld;
9 | PT | PT; no recordable indications -
acceptable. |



| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|-----------------------------|---------------------|--|
| 025200 | Pipe to Elbow Weld;
20 | PT | PT; no recordable indications - acceptable. |
| 026000 | Pipe to Reducer
Weld; 27 | PT
RT | PT; no recordable indications (to verify removal of surface type Geom. indication.) RT; no recordable indications, Insig., intermittent IUC, suck-up, tungsten spot & spot pores - acceptable. |

6. 10" Safety Injection System:

Line: 10A-SI2-2501-A

Drawings: A-16

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------------------|---------------------|--|
| 034200 | Elbow to Pipe
Weld; GSW-2 | UT
PT | PT & UT; no recordable indications. UT Geom: upstream inside surface - acceptable. |

Line: 10A-SI2-2501-B

Drawings: A-17

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|-------------------------------------|---------------------|---|
| 034530 | Hydraulic Snubber
Support; SIU-3 | VT-3 | VT-3; no recordable indications, PSA-10 setting of 3 1/4" at a temperature of 57 deg. F. - acceptable. |
| 036100 | Elbow to Nozzle
Weld; K | UT
PT | PT; Insig: 1/4" long arc strike - acceptable per Section XI table 3514-2. UT; no recordable indications - acceptable. |

7. 6" Low Pressure Safety Injection System:

Line: 6A-RC-2501-B

Drawings: A-18

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|--|
| 036400 | Rigid Hanger,
Integral Attachment;
RHU-22 | PT | PT; Rej., slag inclusions at NE & SE Lug plates in crotch area. NCR 90-163 generated, use-as-is per Engineering evaluation-acceptable. |



| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---------------------------------|---------------------|--|
| 036500 | Rigid Hanger
Support; RHU-22 | VT-3 | VT-3; no recordable
indications - acceptable. |

8. 4" Low Pressure Safety Injection System:

Line: 4A-RC-2501-B

Drawings: A-18

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--------------------------|---------------------|---|
| 036800 | Elbow to Pipe
Weld; H | UT
PT | PT & UT; no recordable
indications - acceptable. |

9. 6" Low Pressure Safety Injection System:

Line: 6A-RC-2501-A

Drawings: A-14

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|-------------------------------|---------------------|---|
| 037600 | 852A Valve to Pipe
Weld; J | UT
PT | PT & UT; no recordable
indications. UT; Geom., Elbow
side, root geometry -
acceptable. |

10. 2" Safety Injection Loop A:

Line: 2C-SI2-2501

Drawings: A-20

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------------------|---------------------|---|
| 039600 | Pipe to Elbow
Weld; ASW-1 | PT | PT, Rej.; Rough weld & pores in
center line of weld. Reexam.
after blending weld- no
recordable indications per
Sect. XI IWB-3514- 2,
-acceptable. |

11. 2" Safety Injection Loop B:

Line: 2B-SI2-2501

Drawings: A-21

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|-------------------------------|---------------------|--|
| 041600 | Pipe to Elbow
Weld; GSW-14 | PT | Insig.; 1/16" Dia. round
indication. Acceptable per
Section XI IWB-3514-2. |



12. 2" Letdown:

Line: 2B-RCO-2501-A

Drawings: A-22

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---------------------------|---------------------|--|
| 042300 | Nozzle to Pipe
Weld; 1 | PT | PT: no recordable indications -
acceptable. |

Line: 2A-RCO-2501-B

Drawings: A-23A

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--------------------------|---------------------|--|
| 043300 | Pipe to Elbow
Weld; 6 | PT | PT: no recordable indications -
acceptable. |

Line: 2A-CH4-2501

Drawings: A-23

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|--|
| 046000 | Rigid Restraint
Integral Attachment
Support; CVU-31 | PT | PT: no recordable indications -
acceptable. |
| 046020 | Rigid Restraint
Support; CVU-31 | VT-3 | VT-3: no recordable indications
- acceptable. |

13. 2" Charging:

Line: 2B-CH5-2501

Drawings: A-25

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---------------------------|---------------------|--|
| 051200 | Elbow to Pipe
Weld; 27 | PT | PT: no recordable indications -
acceptable. |

14. 2" Alternate Charging:

Line: 2A-CH5-2501

Drawings: A-26

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 052525 | Anchor Integral
Attachment Support;
CVU-24 | PT | PT: no recordable indications -
acceptable. |








| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|-----------------------------|-----------------|--|
| 052530 | Anchor Support: CVU-24 | VT-3 | VT-3; no recordable indications - acceptable. |
| 053300 | 383A Valve to Pipe Weld; 38 | UT
PT | PT & UT; no recordable indications - acceptable. |
| 053800 | Pipe to Nozzle Weld; 43 | PT | PT; no recordable indications - acceptable. |

Line: 2A-CH5-2501

Drawings: A-27

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---------------------------------|-----------------|---|
| 054200 | Variable Spring Support; CVU-51 | VT-3 | VT-3; Rej. 3/4" rod bent. NCR 90-167 generated. Reexam. after repairs, Setting of 61# at 65 deg. F., Support SN: 582 -acceptable. Service Induced expanded scope required. See Summary #'s 054300 & 054900. |
| 054300 | U-Bolt Support; CVU-50 | VT-3 | VT-3; no recordable indications - acceptable, no degradation of component identified with expanded service induced scope. |
| 054300 | Variable Spring Support; CVU-5 | VT-3 | VT-3; no recordable indications - acceptable, no degradation of component identified with expanded service induced scope. Setting of 135# at 63 deg. F. Berger Patterson Size 3 support. |
| 055100 | 393 Valve to Pipe Weld; 11 | UT
PT | PT & UT; no recordable indications - acceptable. |

4 5
2 3
1 2 3

25

3

二、

15. Reactor Coolant Pump B:

Pump Casing Welds:

Drawings: A-7

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------|---------------------|---|
| 057410 | Weld A | VT-1
PT | VT-1 & PT; no recordable indications. VT-1, Insig; pits from casting process 360 deg. around weld < 1/32". Grind marks from prepping-acceptable. PT, Insig; 15 Random rounded indications < 1/16" Dia., small scale 1/8 x 1/4 and 4 gouges at weld attachments < 1/32" - acceptable. |
| 057420 | Weld B | VT-1
PT | VT-1 & PT; no recordable indications. VT-1, Insig; pits from casting process 360 deg. around weld < 1/32". Grind marks from prepping-acceptable. PT; Insig., casting rounded inclusions 1/8" Dia.; Limitations due to pump supports B-1, B-2 & B-3 over weld for 20" each - acceptable. |
| 057430 | Weld C | VT-1
PT | VT-1 & PT; no recordable indications. VT-1 & PT; Insig., Gouge 1/2 x 1/32 deep by 1/16 wide at 11 1/2" location acceptable. Also, 1/2" Dia. rounded indication above gouge with cluster porosity < 1/64" each -acceptable. |

Integral Welded Supports:

Drawings: A-7

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------|---------------------|---|
| 057910 | Support 1 | VT-1
PT | VT-1 & PT; no recordable indications. VT-1, Insig.; minor pits < 1/32" in casting, grind marks from welds ground flush -acceptable. PT, Insig.; 2 indications each 3/8" long. Indications are underbead cold laps at edge of weld and are not service induced - acceptable. |



| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|------------------|-----------------|--|
| 057920 | Support 2 | VT-1
PT | VT-1 & PT; no recordable indications. VT-1, Insig.; under cut < 1/32" long - acceptable. PT, Insig.; Linear indication 7/16" long is undercut < 1/32" deep. Indication not service induced and acceptable per Section III NB4424(C). |
| 057930 | Support 3 | VT-1
PT | VT-1 & PT; no recordable indications. VT-1, Insig.; Weld is prepped showing grind marks < 1/32" deep - acceptable. |

16. Reactor Coolant Pump Spare:

Flywheel:

Drawings: N/A

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|-------------------------------------|-----------------|---|
| 058200 | Flywheel, SN:
212-3D19156-G01-02 | UT | UT; no recordable indications, Top side keyway bore reflections were observed - acceptable. |

17. Valves:

10" Check Valves:

Drawings: A-16

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--------------------------|-----------------|---|
| 058300 | Darling Check Valve 842A | VT-1 | VT-1; no recordable indications - acceptable. |

10" Check Valves:

Drawings: A-17

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--------------------------|-----------------|---|
| 058400 | Darling Check Valve 842B | VT-1 | VT-1; no recordable indications - acceptable. |



10" Gate Valves (1500 lbs.)Drawings: A-15

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|-------------------------------------|---------------------|--|
| 059100 | Velan Motor Oper.
Gate Valve 701 | VT-1 | VT-1; no recordable indications
- bolts inspected in place -
acceptable. |

10" Gate Valves (1500 lbs.)Drawings: A-14

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|---|
| 059200 | Velan Motor Oper.
Gate Valve; 720-1
Body Weld | UT
PT | PT & UT: no recordable
indications - acceptable. |
| 059205 | Velan Motor Oper.
Gate Valve; 720-2
Body Weld | UT
PT | PT & UT: no recordable
indications - acceptable. |
| 059210 | Velan Motor Oper.
Gate Valve; 720 | VT-3 | VT-3; no recordable indications
- acceptable. |
| 059300 | Velan Motor Oper.
Gate Valve; 720 | VT-1 | VT-1, MT & UT: no recordable
indications. Baseline exam
performed in 1989. Nuts and
Studs installed in 1990. |

6" Check ValvesDrawings: A-14

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--------------------|---------------------|---|
| 059600 | Velan Check Valve; | VT-1 | VT-1: no recordable
indications, Bolts inspected
in place - acceptable. |

6" Gate ValvesDrawings: A-14

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--------------------|---------------------|---|
| 059600 | Velan Check Valve; | VT-1 | VT-1: no recordable
indications, Bolts inspected
in place - acceptable. |

1
2
3
4
5
6
7
8
9
10
11
12

13
14
15
16
17
18
19
20



4" Relief Valves

Drawings: A-13

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--------------------------|---------------------|---|
| 060000 | Crosby Relief Valve; 434 | VT-1 | VT-1: no recordable indications on 8 1 1/4" Dia. Bolts, 93 1"x8 nuts & 48 1"x8x7" studs. Rej: 12 1" Dia. Bolts. NCR 90-159 was generated for disposition. Examination performed after installation; flange, bonnet studs & replacements - acceptable. |
| 060100 | Crosby Relief Valve; 435 | VT-1 | VT-1: no recordable indications, 93 1"x8 nuts & 48 1"x8x7" studs. Insig: 1 of 1 1/4" Dia. bolts have minor corrosion; 7 bolts, NRI with 8 acceptable. Rej: 12 1" Dia. bolts with thread damage. NCR 90-159 was generated for disposition. Examination performed after installation; flange, bonnet studs & replacements - acceptable. |

3" Control Valves

Drawings: A-12

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---------------------------------|---------------------|---|
| 060200 | Copes-Vulcan Control Valve; 430 | VT-1 | VT-1: no recordable indications - acceptable. |

3" Gate Valves

Drawings: A-12

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|-----------------------------------|---------------------|---|
| 060600 | Velan Motor Oper. Gate Valve; 515 | VT-1 | VT-1; no recordable indications - acceptable. |



22
23
24
25
26
27



2" Control ValvesDrawings: A-24

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 060200 | Copes-Vulcan
Control Valve;
200A | VT-1 | VT-1: Rej: heavy corrosion
on nuts, WO 9021545 was
generated to clean nuts for
examination in accordance with
A-1407 Procedure. No
recordable indications & no
material degradation observed -
acceptable. |
| 060900 | Copes-Vulcan
Control Valve;
200B | VT-1 | VT-1: no recordable
indications - acceptable. |
| 070000 | Copes-Vulcan
Control Valve;
202 | VT-1 | VT-1: Rej: Boron deposits
on top of #1 & #7 nuts and,
between nuts & bolts. WO
9021545 was generated to clean
deposit areas for examination
in accordance with A-1407
Procedure. No recordable
indications & no material
degradation observed -
acceptable. |

B. CLASS 2 COMPONENTS:

1. Non-Regenerative Heat Exchanger:Bolting:Drawings: B-2

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------------|---------------------|--|
| 072240 | 7/8" Diameter
Bolts | UT
VT-1
MT | VT-1: no recordable
indications. Insig: slight
rust on all bolting. All studs
were double nutted top &
bottom. One stud over V204A
had 1 nut on bottom due to lack
of space -acceptable. MT:
required when bolts are
removed, bolting not removed.
UT: no recordable indications,
20 bolts were examined from top
& bottom -acceptable. |



1

2

3

4

5

6

7

8

9

10

11

12



2. Seal Water Heat Exchanger:

Attachments:

Drawings: B-4

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 073170 | Support Leg #3;
S3 | VT-3 | VT-3: no recordable indications. Insig: paint on weld - acceptable. |
| 073400 | Support Leg #3;
Integral Attachment
Weld, S3 | PT | PT: no recordable indications. Insig: Weld spatter on weld, nonrelevant indication - acceptable. |

3. Reactor Coolant Filter:

Welded Supports:

Drawings: B-3

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|---|
| 073170 | Support Leg #3;
Integral Attachment
Weld, L3 | PT | PT: no recordable indications - acceptable. |
| 074760 | Support Leg #3;
L3 | VT-3 | VT-3: no recordable indications - acceptable. |

4. Pulse Dampener:

Line: 8A-CH-2502

Drawings: B-6

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--------------------------|---------------------|--|
| 075800 | Pipe to Elbow
Weld; 2 | UT
PT | PT & UT; no recordable indications - acceptable. |

5. Seal Water Injection Filter No. 2:

Welded Supports:

Drawings: B-7

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--------------------------------------|---------------------|--|
| 078630 | Support Leg #2;
Welded Support, 2 | VT-3 | VT-3; no recordable indications. Insig; 4 pinholes < 1/64", light undercut < 1/16" and peening marks - acceptable. |

10

157
A3
54

4

25

2

Summary
Number

Component

NDE
Exam

Results

| | | | |
|--------|---|----|--|
| 074760 | Support Leg #2;
Integral Attachment
Weld, 2 | PT | PT: no recordable indications.
Insig; 3 scattered pin holes
1/32" Dia. - acceptable. |
|--------|---|----|--|

6. Main Steam Loop A:

Line: 30A-MS-600-1A

Drawings: B-9

Summary
Number

Component

NDE
Exam

Results

| | | | |
|--------|--|------------------|---|
| 080400 | Anchor Support in
Pen. 401 Outside
Containment; PS-A | VT-3
MT | VT-3; Rej, Lack of thread
engagement. NCR 90-186 was
generated. Engineering
disposition of use-as-is was
made. MT; Insig, 3/4"x1"x1/2"
circular indication with scabs
from fabrication - acceptable. |
| 080450 | Anchor Support in
Pen. 401 Inside
Containment; PS-B | VT-3
MT | VT-3; no recordable indication
Insig; intermittent arc strikes
360 deg. < 1/32" -acceptable.
MT; no recordable indications,
made. MT; Insig, 3/4"x1"x1/2" |
| 080600 | Pipe to Elbow
Weld; D | RT
MT
VT-1 | VT-1, MT & RT; Examined as High
Energy Weld, see Summary No.
200005 for 1990 results. |
| 083200 | 6" Branch Conn.
Weld; G3-BC-3 | RT
VT-1
MT | VT-1; no recordable indication
Insig: various arc strikes,
intermittent undercut & light
rust - acceptable. MT; Insig,
areas of arc strikes -
acceptable. RT; Other, weld
configuration not conducive for
RT examination. |
| 083300 | 6" Branch Conn.
Weld; G3-BC-4 | RT
VT-1
MT | VT-1; no recordable indication
Insig: various arc strikes,
intermittent undercut -
acceptable. MT; no recordable
indications in areas of arc
strikes -acceptable. RT;
Other, weld configuration not
conductive for RT examination. |



Line: 6B-MS-600-1ADrawings: B-9A

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--------------------------------|------------------|--|
| 083860 | Bolting (< 2")
G2-BC-2-B-BT | VT-1
MT
UT | VT-1; no recordable indications on 12, 1"x7 1/4" studs - acceptable. MT; MT not performed, only when studs are removed. UT; no recordable indications, scanned from top side only -acceptable. |

Line: 30B-MS-600-1BDrawings: B-10A

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|---|
| 086800 | Mechanical Snubber Support, MSU-15 | VT-3 | VT-3; no recordable indications SN 7476, North setting = 3" & South - 3 1/4" at a Temp. of 53 deg. F. -acceptable. Insig; snubber can not be rotated by hand -acceptable. |
| 086805 | Mechanical Snubber Integral Attachment Weld, MSU-15 | MT | MT: Insig; intermittent EUC on both North & South snubber that is < 1/32" 360 deg. around pipe side -acceptable. |
| 087600 | Guide Support; MSU-24 | VT-3 | VT-3: no recordable indications - acceptable. |
| 088100 | Variable Spring Support; MSU-28 | VT-3 | VT-3; no recordable indications - acceptable. Insig; rivet missing on ID Tag. Setting of 3 1/4 with load of 10852# at 47 deg. F., Berger Patterson VS-1 support-acceptable. |

Line: 30B-MS-600-1BDrawings: B-10

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|-------------------------------|------------------|---|
| 089300 | 6" Branch Conn. Weld; L2-BC-1 | RT
VT-1
MT | VT-1; no recordable indication Insig: Light rust 360 deg. on weld, intermittent weld spatter & undercut < 1/32" deep - acceptable. MT; no recordable indications -acceptable. RT; Other, weld configuration not conducive for RT examination. |

100-100000

100-100000

100-100000

100-100000

7. Feedwater Loop A:

Line: 14A-FW-900-1A

Drawings: B-12

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|------------------|--|
| 093500 | Variable Spring Support; FWU-1 | VT-3 | VT-3; Rej. Top nut not in full thread engagement. NCR 90-173 was generated for Engineering evaluation. Condition previous addressed on NCR G83-132, use-as-is -acceptable. |
| 093505 | Variable Spring Integral Attachment Weld, FWU-1 | MT | MT; no recordable indications - acceptable. |
| 094300 | Elbow to Nozzle Weld; EE | RT
MT
VT-1 | VT-1 & MT; no recordable indications - acceptable.
RT; Insig, Various porosity, no apparent change since last examination on 4/7/89. |

8. Feedwater Loop B:

Line: 14B-FW-900-1B

Drawings: B-14

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|------------------------------------|--------------------------------------|--|
| 095400 | Mechanical Snubber Support, FWU-47 | VT-3 | VT-3; no recordable indications. Rubber Boot covering snubber is ripped. Acceptable for ISI examination, Trouble Card written for boot covering. |
| 096800 | Rigid Restraint Support; FWU-56 | VT-3 | VT-3: no recordable indications - acceptable. |
| 097200 | Pipe to Elbow Weld; U2 | RT
MT
VT-1
UT
PT
UTTK | VT-1 & MT; Weld prep for I-98 UT, no recordable indications. PT;(Aug. exam) no recordable indications. UTTK;(Aug. exam) - acceptable. UT; (I-98), no Recordable indications. UT; (I-98), Geom; ID configuration. UT performed in lieu of RT. |



Line: 14B-FW-900-1B

Drawings: B-14

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|-----------------------------|------------------------|--|
| 099900 | Elbow to Nozzle
Weld; BB | RT
MT
VT-1
UT | VT-1 & MT; no recordable
indications - acceptable.
RT; Insig, Various porosity,
slag & suck up. No apparent
change since last examination
on 3/27/89. UT; no downstream
examination, indications were
inclusions & ID surface
geometry - acceptable. |

9. Low Pressure Safety Injection System:

Line: 8A-SI-301B-1B

Drawings: B-15

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---------------------------|---------------------|---|
| 100310 | 2" Branch Weld;
5M | PT | PT; no recordable indications
- acceptable. |
| 100325 | Guide Support;
SIU-109 | VT-3 | VT-3: no recordable indications
- acceptable. White powder
residue from installation. |
| 100925 | Guide Support;
SIU-108 | VT-3 | VT-3: Insig, insulation residue
resulting in light corrosion -
acceptable. Rej; Loose micarta
block identified. NCR 90-160
was generated. Engineering
evaluation provided use-as-is
status. |

10. Low Pressure Safety Injection System:

Line: 8D-SI-301

Drawings: B-16

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---------------------------|---------------------|--|
| 106050 | Rigid Support;
SIU-103 | VT-3 | VT-3: no recordable indications
- acceptable. |

1.

2.

3.

4.

5.

6.

7.

8.

9.

10.

11.



11. Low Pressure Safety Injection System:

Line: 6-AC-601

Drawings: B-17

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------------------------|---------------------|--|
| 110300 | Variable Spring
Support; RHU-78 | VT-3 | VT-3; no recordable indications
- acceptable. Setting of 7/8"
equates to a load of 644 #'s at
61 deg. F.. |

12. Low Pressure Safety Injection System:

Line: 6A-AC-601

Drawings: B-18

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---------------------------|---------------------|---|
| 110900 | Pipe to Elbow
Weld; 1A | PT
UT | PT & UT; no recordable
indications - acceptable. |

13. Residual Heat Removal System:

Line: 8FF-AC-601

Drawings: B-20

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------------|---------------------|---|
| 126400 | Pipe to Tee
Weld; 6 | PT
UT | PT & UT; no recordable
indications - acceptable. |

14. Residual Heat Removal System:

Line: 6K-AC-151

Drawings: B-21

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------------|---------------------|---|
| 129900 | Tee to Pipe
Weld; 1 | PT
UT | PT & UT; no recordable
indications - acceptable. |



42

4

10

•

and

2

11

12

23

2



15. Residual Heat Removal System:

Line: 10B-AC-601

Drawings: B-20

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|----------------------|-----------------|---|
| 130300 | Pipe to Pipe Weld; 1 | PT
UT | PT; Rej; initial exam indicated linear indications. PT; reexam indicated that the linear marks were created by mechanical means, use-as-is by Materials Engineering - acceptable. UT; no recordable indications - acceptable. |
| 130550 | 2" Branch Weld; 3A | PT | PT; no recordable indications - acceptable. |

16. Residual Heat Removal System:

Line: 10D-AC-601

Drawings: B-20

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--------------------------|-----------------|--|
| 133100 | Elbow to Flange Weld; 24 | PT
UT | PT & UT; no recordable indications - acceptable. |

17. Residual Heat Removal System:

Line: 10A-AC-601

Drawings: B-22

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 133900 | Rigid Restraint Support; RHU-28 | VT-3 | VT-3: no recordable indications - acceptable. |
| 133910 | Rigid Restraint Integral Attachment RHU-28 | PT | PT: no recordable indications - paint removed - acceptable. |

Line: 10A-AC-601'

Drawings: B-20A

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|-----------------------|-----------------|--|
| 136000 | Elbow to Tee Weld; 17 | PT
UT | PT & UT; no recordable indications - acceptable. |



18. Residual Heat Removal System:

Line: 10H-AC-601

Drawings: B-23

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--------------------------|---------------------|--|
| 140000 | Rigid Hanger;
RHU-383 | VT-3 | VT-3: no recordable indications
- acceptable. |

19. Residual Heat Removal System:

Line: 8C-AC-601

Drawings: B-24

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------------|---------------------|---|
| 144150 | 2" Branch Weld;
19A | PT | PT; no recordable indications
Limitations; Hanger clamp 1/4"
from toe of weld - acceptable. |

20. Residual Heat Removal System:

Line: 6C-AC-601

Drawings: B-27

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|--|
| 154250 | Rigid Hanger
Support; RHU-58 | VT-3 | VT-3: no recordable indications
- acceptable. |
| 154255 | Rigid Hanger
Integral Attachment
RHU-58 | PT | PT: no recordable indications
- paint removed - acceptable. |
| 154700 | Elbow to Pipe
Weld; 1M | PT
UT | PT & UT; no recordable
indications - acceptable. |

21. Residual Heat Removal System:

Line: 8X-AC-601

Drawings: B-26

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|----------------------------|---------------------|---|
| 158500 | Nozzle to Elbow
Weld; 1 | PT
UT | PT & UT; no recordable
indications - acceptable. |

100-100000

100-100000

100-100000

100-100000

22. Low Pressure Safety Injection System:

Line: 10-SI-151

Drawings: B-19

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|---|
| 159100 | Rigid Support
RHU-101 | VT-3 | VT-3: no recordable indications. Insig. Spot of weld at 0" & 4" on 10" Elbow, weld deposit-no linear indications -acceptable. No ID Tag. Additional Exam after NCR 90-091 for RHU-129 Service Induced Degradation. No Service Induced Degradation found with expanded exam scope. |
| 159105 | Rigid Support
Integral Attachment
Weld, RHU-101 | VT-3 | VT-3: no recordable indications. Insig. Spot of weld at 0" & 4" on 10" Elbow, weld deposit-no linear indications -acceptable. No ID Tag. Additional Exam after NCR 90-091 for RHU-129 Service Induced Degradation. No Service Induced Degradation found with expanded exam scope. |
| 159450 | 2" Branch Weld,
A4A | PT | PT: no recordable indications - acceptable. |

23. Low Pressure Safety Injection System:

Line: 8B-SI-151

Drawings: B-19

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 159900 | Variable Spring
Support, RHU-129 | VT-3 | VT-3: Service Induced Reject; Rod in spring can is locked. Space in front of can is 1/2", Rod touches rear of can. NCR 90-091 was generated for Engineering disposition. Repairs performed with reexamination acceptable -no recordable indications. Setting of 661# at a Temp. of 69 deg. F. for size 7 - acceptable. See Summary No.'s 159100 & 160400 for expanded scope results. |
| 159901 | Variable Spring
Integral Attachment
Weld, RHU-129 | PT | PT: no recordable indications. - acceptable. |

1000

1000

1000

24. Low Pressure Safety Injection System:

Line: 8A-SI-151

Drawings: B-19

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|-------------------------------------|---------------------|--|
| 160400 | Variable Spring
Support, RHU-130 | VT-3 | VT-3: no recordable indications
-additional exam after NCR 90-
091 for RHU-129 Service Induced
Reject. No Service Induced
Degradation found. Setting of
482# at 69 deg. F. -acceptable. |

25. Low Pressure Safety Injection System:

Line: 4A-SI-301

Drawings: B-16B

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--------------------------|---------------------|---|
| 160550 | Rigid Support
RHU-126 | VT-3 | VT-3: Reject-Support to elbow
not welded all around. Missing
3" to 3 1/2" of weld on upper
outmost radius. NCR 90-164 was
generated. Engineering
disposition and evaluation
indicated that the existing
weld is adequate and should be
used as is - acceptable. |

26. High Pressure Safety Injection System:

Line: 4D-SI-1501

Drawings: B-37

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 161350 | Rigid Restraint
Support, SIU-73 | VT-3 | VT-3: no recordable indications
Insig, grease fitting painted
over, Restraint will not swivel
back and forth -acceptable. |
| 161390 | Variable Spring
Support, SIU-72 | VT-3 | VT-3: no recordable indications
- settings were taken at a
Temp. of 77 deg. F. of 5/8"
equating to 250# -acceptable. |
| 161391 | Variable Spring
Integral Attachment
Weld, SIU-72 | PT | PT: no recordable indications -
paint removed from weld -
acceptable. |



11
12
13
14
15

16
17
18
19
20

21
22
23
24
25

26
27
28
29
30



27. High Pressure Safety Injection System:

Line: 2A-SI-1501

Drawings: B-39

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------------------------|---------------------|--|
| 162090 | Tee to 3/4"
Reducer Weld, 28 | PT | PT: no recordable indications
- acceptable. |
| 162210 | Rigid Restraint
Support, SIU-29 | VT-3 | VT-3: no recordable indications
- acceptable. |

28. High Pressure Safety Injection System:

Line: 3B-SI-1501

Drawings: B-40

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---------------------------|---------------------|---|
| 162740 | Pipe to Elbow
Weld; 16 | PT
UT | PT & UT; no recordable
indications - acceptable. |

29. High Pressure Safety Injection System:

Line: 3C-SI-1501

Drawings: B-41

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|-------------------------|---------------------|---|
| 163110 | Pipe to Tee
Weld; 10 | PT
UT | PT & UT; no recordable
indications - acceptable. |

30. High Pressure Safety Injection System:

Line: 3E-SI-1501

Drawings: B-42

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|---|
| 163590 | Spring Can
Support, SIU-68 | VT-3 | VT-3: no recordable indications
setting of .7" or 549# at a
Temp. of 78 deg. F.-acceptable. |
| 163591 | Spring Can
Integral Attachment
Weld, SIU-68 | PT | PT: no recordable indications
- paint removed- acceptable. |



Line: 3E-SI-1501

Drawings: B-42

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------------------------|---------------------|--|
| 163640 | Rigid Restraint
Support, SIU-66 | VT-3 | VT-3: Reject. Ear on pipe clamp is bent inward. NCR 90-247 was generated for Engineering review. Clamp was replaced, reexamined-acceptable. Additional Exam performed after NCR 90-107 for SIU-58 that was a Service Induced Reject. No Service Induced Degradation was found with expanded scope - acceptable. |
| 163650 | Guide Support
SIU-65 | VT-3 | VT-3: no recordable indications - acceptable. |
| 163690 | Rigid Support
SIU-63 | VT-3 | VT-3: no recordable indications - acceptable. |
| 163710 | Elbow to Pipe
Weld; 16 | PT
UT | PT & UT; no recordable indications - acceptable.
UT, Insig; Geometry downstream - acceptable. |
| 163790 | Rigid Restraint
Support, SIU-59 | VT-3 | VT-3: Reject. Identified bushing in upper clamp section while no bushing was in the lower clamp. NCR 90-090 was generated. Bushing is actually a spacer & only required on one bolt per QC. Use-as-is, acceptable. No other recordable indications - acceptable. Additional exam performed after NCR 90-107 for SIU-58 Service Induced Reject. No Degradation found with expanded scope -acceptable. |
| 163820 | Rigid Support
SIU-58 | VT-3 | VT-3: Service Induced Reject, Loose nut identified on top while the nut on the bottom tube can be turned by hand. NCR 90-107 was generated for disposition. Nuts were tightened, Reexam after repairs - acceptable. For Service Induced Code Reject, exam. scope was expanded. Exams were performed on Summary #'s 163830, 163790 & 163640. |



Line: 3E-SI-1501

Drawings: B-42

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------------------------|---------------------|---|
| 163830 | Rigid Restraint
Support, SIU-57 | VT-3 | VT-3: Additional exam after
NCR 90-107 for SIU-58 for
Service Induced Reject. No
Service Induced Degradation was
found -acceptable. |

31. High Pressure Safety Injection System:

Line: 4E-SI-1501

Drawings: B-43

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|----------------------------|---------------------|---|
| 164300 | Flange to Pipe
Weld; 56 | PT
UT | PT & UT; no recordable
indications - acceptable. |

32. High Pressure Safety Injection System:

Line: 2D-SI-1501

Drawings: B-44

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--------------------------------|---------------------|--|
| 164700 | Pipe to Valve 878H
Weld; 19 | PT | PT; no recordable indications
- acceptable. |

33. Containment Spray System:

Line: 6C-SI-301

Drawings: B-46

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|----------------------------|---------------------|--|
| 166050 | Reducer to Pipe
Weld; 2 | PT
UT | PT & UT; no recordable
indications - acceptable.
UT, Root Geometry |



1. 2. 3. 4. 5.

175

2.

۱۳۸۵



34. Containment Spray System:

Line: 6E-SI-301

Drawings: B-46

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|--------------------|--|
| 166840 | Rigid Support
CSU-33 | VT-3
UTTK
PT | VT-3 Rej., 1 1/2" of weld missing at crotch & arc strike adjacent to the weld. NCR 90-089 was generated. Arc strike was blended out. UT thickness readings obtained & Acceptable. PT & VT-3 reexam after repairs -acceptable. Engineering evaluation performed on missing weld with a use-as-is determination based on design analysis EWR 2512 & ME 39 Attachment B1. |
| 166842 | Rigid Support
Integral Attachment
CSU-33 | PT | PT; no recordable indications - acceptable. |

C. CLASS 3 COMPONENTS:

1. Component Cooling:

Line: 8B-AC5-152

Drawings: C-2

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 500200 | Rigid Support
Integral Attachment
CCU-86 | VT-3 | VT-3: no recordable indications - acceptable. |
| 500205 | Rigid Support
CCU-86 | VT-3 | VT-3: no recordable indications
Insig; no grout - not required per ME121. Weep hole accepted, general practice when welding a confined component -acceptable. |



2. Service Water:

Line: 20A-SW0-125-9

Drawings: C-12

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 502080 | Rigid Support
Integral Attachment
SWU-212 | VT-3 | VT-3: no recordable indications
Insig. surface rust & light
scale on weld - acceptable. |
| 500205 | Rigid Support
SWU-212 | VT-3 | VT-3: Rej. 4 nuts 1/8" short of
full thread engagement. NCR 90-
090 was generated for
Engineering review. The
disposition indicated that the
load was in compression and
that the condition was use-as-
is. - acceptable. |

Line: 6C-SW0-125-9

Drawings: C-12

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 502130 | Variable Spring
Integral Attachment
SWU-120 | VT-3 | VT-3: no recordable indications
Insig. light rust on weld -
acceptable. |
| 502135 | Variable Spring
Support, SWU-120 | VT-3 | VT-3: no recordable indications
at a Temp. of 57 deg. F. the
setting was 299#'s -acceptable. |

Line: 6B-SW0-125-9

Drawings: C-18

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|---|
| 503620 | Rigid Restraint
Integral Attachment
SWU-384 | VT-3 | VT-3: no recordable indications
Insig. Light rust on lugs,
welds & pipe - acceptable. |
| 503625 | Rigid Restraint
Support, SWU-384 | VT-3 | VT-3: no recordable indications
pipe clamp insulated -
acceptable. |



1

2

3

4

5

6

7

8

9

10

11

12

13



3. Auxiliary Feedwater:

Line: 3A-FW7-900-1B

Drawings: C-1F

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|---|
| 505000 | Guide/Rigid Support Integral Attachment
AFU-08 | VT-3 | VT-3: no recordable indications with paint removed -acceptable. |
| 505005 | Guide/Rigid Support
AFU-08 | VT-3 | VT-3: Rej. Guide does not conform to the component support drawing. Pipe was replaced by steel block with no attachment weld to the pipe. NCR 90-108 was generated for Engineering review.
Disposition indicated that no nonconformance occurred due to review of the revised drawing, Revision 1 -acceptable. |

Line: 3A-FW7-900-1B

Drawings: C-1F

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|----------------------------------|-----------------|---|
| 505270 | Variable Spring Support, AFU-104 | VT-3 | VT-3: no recordable indications Support is a size 9 with a setting of 870 #'s taken at a Temp. of 272 deg. F.. Support ID# is N-EG-13312-82-330 - acceptable. |

4. Standby Auxiliary Feedwater:

Line: 3C-FW-900-1A

Drawings: C-20

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 507000 | Variable Spring Support, AFW-14 | VT-3 | VT-3: no recordable indications Support is a Navco type E, Model BE-401 size 0 that had a setting of 60#'s at a Temp. of 66 deg. F.. |
| 507090 | Guide Support, AFU-221
(was AFW-22) | VT-3 | VT-3: no recordable indications Other; New tag for AFU-221 was attached to the support & a new baseline was performed and accepted. |



Line: 3C-FW-900-1ADrawings: C-20

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|------------------------------------|---------------------|---|
| 507180 | Variable Spring
Support, AFW-30 | VT-3 | VT-3: Rej. Can setting reading of 580#'s conflicted with the 540#'s that the Specification allows. NCR 90-185 was generated for Engineering review. The support was reset, reexamined and acceptable. |

Line: 3A-FW8-902-ADrawings: C-21

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|---|
| 507380 | Guide,
Integral Attachment
AFU-165
(was AFW-88) | VT-3 | VT-3: no recordable indications
Other, New tag for AFU-165 was attached to the support. A new baseline was performed and accepted. |
| 507385 | Guide,
AFU-165
(was AFW-88) | VT-3 | VT-3: no recordable indications
Other, New tag for AFU-165 was attached to the support. A new baseline was performed and accepted. |

Line: 3C-FW-900-1BDrawings: C-24

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|--|
| 508000 | Variable Spring
Support, AFW-3 | VT-3 | VT-3: no recordable indications - acceptable. This support is a Navco Type D Size 3 that had a setting of 190#'s at a Temp. of 64 deg. F.. |
| 508090 | Hydraulic Snubber
Support, AFU-208
(was AFW-13) | VT-3 | VT-3: Rej. Cold setting should be 3 1/2" was 2 1/8". NCR 90-109 was generated for Engineering review. Disposition indicated that the Gilbert Scales show a 2 1/2" reading. Engineering to revise ME-256 and use-as-is the support to its existing setting. |



Line: 4A-FW8-152-B

Drawings: C-27

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 508860 | Guide Support
Integral Attachment
SWU-500
(was SW-88) | VT-3 | VT-3: Rej. Bottom weld on East side has lack of weld at toe. NCR 90-188 was generated for Engineering review. Disposition indicated that repairs will be made. Reexam after repairs indicated insignificant results being that small pinholes < 1/16" were found & acceptable. This support has been upgraded to SWU-500 |
| 508863 | Guide Support
SWU-500
(was SW-88) | VT-3 | VT-3: Guide was formerly SW-88 and has been upgraded to SWU-500. Examination indicated no recordable indications - acceptable. |

D. HIGH ENERGY COMPONENTS:

1. Main Steam Loop A Outside Containment:

Line: 30A-MS-600-1A

Drawings: HE-1

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---------------------------|---------------------|---|
| 200005 | Pipe to Elbow
Weld, D | VT-1
RT
MT | VT-1 & RT: no recordable indications. VT-1: Insig. Gouges from line-up lug < 1/32" deep, acceptable. MT: Insig, surface scabs acceptable. RT: Insig. Fine & spot porosity, all porosity acceptable per table A-5 NACSI 3/2/82. |
| 200120 | Elbow to Pipe
Weld, E2 | VT-1
RT
MT | VT-1 MT & RT: no recordable indications. VT-1: Insig. Intermittent undercut up & down stream. An arc strike was also identified and prepped to < 1/32" -all acceptable. RT: Insig. Suck-up, fine porosity, slight weld concavity & minor U/C -all acceptable. |



2. Main Steam Loop B Outside Containment:

Line: 30B-MS-600-1B

Drawings: HE-2A

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|-----------------------|--------------------------------------|--|
| 200030 | Pipe to Elbow Weld, D | VT-1
RT
MT
UT | VT-1, MT & UT: no recordable indications. VT-1: Insig. Light rust on pipe & weld - acceptable. UT performed in lieu of RT. |
| 200175 | Elbow to Pipe Weld, E | VT-1
RT
MT
UT
PT
UTTK | VT-1 & MT: no recordable indications for weld prep. PT: no recordable indications. UTTK: initial and final thickness measurements for the weld prep - acceptable. UT: no recordable indications. UT: Geom, Thickness change, root geometry, counterbore and ID - acceptable. |
| 200180 | Elbow to Pipe Weld, J | VT-1
RT | VT-1: no recordable indications. VT-1, Insig, Minor pits < 1/32", light rust and grind marks from weld prep - acceptable. UT, PT & MT: no recordable indications - acceptable. UTTK: initial and final thickness measurements for weld prep - acceptable. UT: Geom, rough root acceptable. UT performed in lieu of RT. |

3. Feedwater Loop A Outside Containment:

Line: 14A-FW-900-1A

Drawings: HE-3

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|-----------------------|------------------------|---|
| 200070 | Pipe to Pipe Weld, AA | VT-1
RT
MT
UT | VT-1, MT & UT: no recordable indications. VT-1: Insig. Under cut < 1/32" deep - acceptable. UT: Geom. ID counterbore configuration was confirmed by RT. Root Geometry acceptable. UT performed in lieu of RT. |

100-100-100

100

100

100

100

Line: 14A-FW-900-1A

Drawings: HE-3

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|-------------------------------|------------------------------|--|
| 200410 | Pipe to Pipe
Weld, V2 | VT-1
RT
MT
UT
PT | VT-1, PT & UT: no recordable indications. VT-1: Insig. One pit, undercut was removed when weld was ground flush - acceptable. MT; Insig. All undercut was removed - acceptable. UT; Geom. ID root configuration. UT performed in lieu of RT. |
| 200425 | Pipe to Valve
3993 Weld, W | VT-1
RT
MT
UT | VT-1, MT & UT: no recordable indications. VT-1: Insig. Arc strike & undercut 1/16" deep - acceptable. UT; Geom. No downstream exam due to valve - acceptable. UT performed in lieu of RT. |

4. Feedwater Loop B Outside Containment:

Line: 14B-FW-900-1A

Drawings: HE-5

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---------------------------|------------------------------|--|
| 200080 | Elbow to Pipe
Weld, F4 | VT-1
RT
MT | VT-1, MT & RT: no recordable indications. RT: Insig. Stringer pass weld contains fine & spot porosity. No change since last inspected on 1-26-87 - acceptable. |
| 200090 | Elbow to Pipe
Weld, V | VT-1
RT
MT
UT
PT | VT-1, PT & UT: no recordable indications. VT-1: Insig. 2 pits 1/16" deep, acceptable. MT: no recordable indications on weld prep for UT-acceptable. UT: Geom. Root & counterbore identified. Ut performed in lieu of RT. |



Line: 14B-FW-900-1B

Drawings: HE-4

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|-----------------------|------------------------------|--|
| 200530 | Pipe to Pipe Weld, H2 | VT-1
RT
MT
UT
PT | VT-1, MT, PT & UT: no recordable indications - acceptable. VT-1; Insig. Light rust & minor pits < 1/32" - acceptable. UT; Geom. ID root geometry - acceptable. UT performed in lieu of RT |
| 200545 | Pipe to Pipe Weld, J | VT-1
RT
MT
UT
PT | MT: Rej. 1/4" linear indication and arc strikes from fabrication. PT: Rej. Linear & pin hole indications. NCR 90-123 generated and repairs made. VT-1, UT & PT: no recordable indications -acceptable. VT-1: Insig. - Light rust. UT thickness readings were performed and acceptable. UT; Geom., ID and root configuration -acceptable. UT performed in lieu of RT. |

5. Main Steam. Turbine Building:

Line: 24A-MS-600-1A

Drawings: HE-7A

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|-----------------------|------------------|---|
| 200235 | Pipe to Elbow Weld, B | VT-1
RT
MT | VT-1, MT & RT: no recordable indications. RT: Insig. Weld spatter and spot porosity identified - acceptable. No apparent change since last examination on 3-17-82 - acceptable. |

6. Feedwater. Turbine Building:

Line: 20-FW-900-1

Drawings: HE-6

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|-----------------------|------------------|--|
| 200295 | Pipe to Elbow Weld, B | VT-1
RT
MT | VT-1 & MT: no recordable indications. RT: Insig. Fine and spot porosity identified. No apparent change since last inspection on 3-19-82. |



Line: 8-FW-900-1

Drawings: HE-6

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|-----------------------|------------------|--|
| 200340 | Pipe to Elbow Weld, D | VT-1
RT
MT | VT-1, RT & MT: no recordable indications. RT: Insig. Minor suckup, excessive root bead & spot porosity - acceptable. VT-1: Insig, undercut < 1/32" - acceptable. No apparent change since last examination in 1982 - acceptable. |

7. Mainsteam Supports:

Line: 36-MS-600-1

Drawings: HE-7

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|------------------------|------------------|---|
| 201000 | Anchor Support, MSU-35 | VT-3
MT
PT | VT-3, PT & MT: no recordable indications on areas accessible to examination. VT-3; Insig. Grout cracked - acceptable. |

Line: 24A-MS-600-1A

Drawings: HE-7A

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--------------------------------|-----------------|--|
| 201200 | Hydraulic Snubber Support, S10 | VT-3 | VT-3; No recordable indications acceptable. VT-3; Insig. Light rust on pipe clamp - acceptable. Snubber SN# is 487620. Fluid reading of 1 7/16 was taken when the Temp. was 72 deg. F.-acceptable. |

Line: 24B-MS-600-1B

Drawings: HE-7A

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--------------------------------|-----------------|---|
| 201400 | Hydraulic Snubber Support, S20 | VT-3 | VT-3; No recordable indications acceptable. The Snubber is a Grinnell Size 3 type having a SN# of 11946. The piston position of 2 3/4" was obtained when the temperature was 72 deg. F.-acceptable. |



8. Feedwater Supports:

Line: 14A-FW-900-1A

Drawings: HE-5

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|------------------------------------|-----------------|--|
| 201600 | Mechanical Snubber Support, FWU-21 | VT-3 | VT-3; Rej. Insulation tight against snubber 6" away on the clamp side. NCR 90-200 was generated for corrective action. Repairs were performed and the support reexamined- acceptable. The Snubber SN# is F-51035-1 that had a setting of 3 5/32" at a Temp. of 75 deg. F.. |

Line: 14B-FW-900-1B

Drawings: HE-4

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 201840 | Hydraulic Snubber Support, FWU-39 | VT-3 | VT-3; No recordable indications acceptable. VT-3; Insig. Light rust - acceptable. The Snubber SN# is 61642 which is a type PSA-35 that had a setting of 3 3/8 at a Temp. of 64 deg. F. -acceptable. |
| 201841 | Hydraulic Snubber Integral Attachment FWU-39 | MT | MT; No recordable indications - acceptable. |

Line: 14B-FW-900-1B

Drawings: HE-5

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|----------------------|-----------------|---|
| 202040 | Rigid Support FWU-29 | VT-3 | VT-3; No recordable indications - acceptable. |

1000

1000



E. STEAM GENERATOR TUBING:

1. Steam Generator A:

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|---|
| 800000 | Open Generator Tubes having previous identified degradation >20%. | ET | ET; All previous indications >20% were examined to the extent of degradation as a minimum. See the 1990 Eddy Current Examination Report for details. |
| 800150 | 20% Rotating Random Sample on open Generator Tubes. | ET | ET; 20% Random sample of all open unsleeved tubes were examined full length. Tube R3-C39 was programed but not examined full length. See the 1990 Eddy Current Examination Report for details. |
| 800200 | 100% of all Unsleeved Tubes on open Generator Tubes. | ET | ET; 100% of all open unsleeved tubes were examined to the #1 Tube Support on the Hot Leg. See the 1990 Eddy Current Examination Report for details. |
| 800350 | 20% Rotating Random Sample on each type of Sleeve. | ET | ET; 20% Random sample of each type of sleeved Generator Tube were examined from sleeve end to sleeve end as a minimum. Sleeved Tube R19-C22 was programed (excess of 20%) but not examined. See the 1990 Eddy Current Examination Report for details. |

2. Steam Generator B:

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|--|
| 801000 | Open Generator Tubes having previous identified degradation >20%. | ET | ET; All previous indications >20% were examined to the extent of degradation as a minimum. See the 1990 Eddy Current Examination Report for details. |



| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 801150 | 20% Rotating Random Sample on open Generator Tubes. | ET | ET; 20% Random sample of all open unsleeved tubes were examined full length. See the 1990 Eddy Current Examination Report for details. |
| 801200 | 100% of all Unsleeved Tubes on open Generator Tubes. | ET | ET; 100% of all open unsleeved tubes were examined to the #1 Tube Support on the Hot Leg. See the 1990 Eddy Current Examination Report for details. |
| 801350 | 20% Rotating Random Sample on each type of Sleeve. | ET | ET; 20% Random sample of each type of sleeved Generator Tube were examined from sleeve end to sleeve end as a minimum. See the 1990 Eddy Current Examination Report for details. |

F. SYSTEM PRESSURE TESTS:

1. Hydrostatic Testing:

Class: 2

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 350710 | RSSP-15.7.1 Charging System through the Regenerative Heat Exchanger. | VT-2 | VT-2: no recordable indications or leakage - acceptable./ |

Class: 3

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---------------------------------|-----------------|--|
| 361600 | RSSP-13.16 CVCS "A" Holdup Tank | VT-2 | VT-2: no recordable indications -acceptable. Cannot examine under tank due to support. |
| 361700 | RSSP-13.17 CVCS "B" Holdup Tank | VT-2 | VT-2: no recordable indications -acceptable. Cannot examine under tank due to support. |
| 361800 | RSSP-13.18 CVCS "D" Holdup Tank | VT-2 | VT-2: no recordable indications -acceptable. Cannot examine under tank due to support. |



100-100000

100-100000

100-100000

100-100000



2. Leakage Testing:

Class: 1, 2 and 3

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 411000 | PT-7
Leakage of
Reactor Coolant
System | VT-2 | VT-2: no recordable indications
- acceptable. Insig. Boron
residue found and reported to
the Station by work requests
for the following; valve 392A
bonnet, valve 700 packing, FIP
180, valve 924 bonnet bolts &
valve 427 -acceptable. |
| 415300 | PT-30, Containment
Spray Rings, open
flow path test. | VT-2 | VT-2: no recordable indications
all nozzles appear to have flow
-acceptable. |
| 400800 | CVCS Holdup Tanks
& Piping | VT-2 | VT-2: no recordable indications
or leakage - acceptable. |
| 400805 | CVCS Charging &
Letdown outside
containment | VT-2 | VT-2: no recordable indications
or leakage - acceptable. |
| 400820 | CVCS Boric Acid
Storage Tanks &
Piping | VT-2 | VT-2: no recordable indications
or leakage - acceptable. |
| 400825 | CVCS Boric Acid
Evaporizer -
Demineralizers. | VT-2 | VT-2: no recordable indications
or leakage - acceptable. |
| 401100 | Diesel Generators | VT-2 | VT-2: no recordable indications
or leakage - acceptable. |



G. SNUBBER PROGRAM:

1. Steam Generator A

Drawing: A-7F

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|---|
| 600080 | SGA-7
Hydraulic Snubber
Serial Number:
77-28073-A | VT-3 | No recordable indications.
Insignificant: Serial numbers
7&8 are inverted with each
other. Fluid level 1" from
top. Temperature 65 F.
Setting 2 7/16" - Acceptable. |
| 600090 | SGA-8
Hydraulic Snubber
Serial Number:
77-28073-A | VT-3 | No recordable indications.
Insignificant: Hammer marks
on the snubber block. Serial
numbers 7&8 are inverted with
each other. Fluid level 1".
No tag on No. 8. Temperature
65 F. Setting: 2 1/2" -
Acceptable. |

2. Steam Generator B

Drawing: A-7F

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|---|
| 600120 | SGB-3
Hydraulic Snubber
Serial Number:
77-28073-A | VT-3 | No recordable indications.
Insignificant: No ID stamp
on snubber. Temperature: 65 F.
Setting: 2 7/8" - Acceptable. |
| 600130 | SGB-4
Hydraulic Snubber
Serial Number:
77-28073-A | VT-3 | No recordable indications.
Insignificant: No ID tag.
Hammer marks on snubber block
Temperature 65 F. Setting 2
1/2" - Acceptable. |

3. Turbine Driven Auxiliary Feedwater Pump Suction:

Line: 4A-SW-125-1B

Drawing No. C-16

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|---|
| 600200 | AFU-03
Mechanical Snubber
Serial Number:
20925
Model PSA-1 | VT-3 | No recordable indications.
Temperature 84 F.
Setting: 2"
Acceptable. |

1

2

3

4

5

6

7

8

9

10

11

12



4. Auxiliary Feedwater Pumps Discharge-Intermediate Building:

Line: 3D-FW7-900-1

Drawing: C-1E

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 600220 | AFU-31
Mechanical Snubber
Serial Number:
24452
Model PSA-1 | VT-3 | No recordable indications.
Temperature: 100 F.
Setting: 2" - Acceptable. |
| 600240 | AFU-34
Mechanical Snubber
Serial Number:
16379
Model PSA-1 | VT-3 | No recordable indications.
Temperature: 98 F.
Setting: 2 7/8".
- Acceptable. |

Line: 3A-FW7-900-1A

Drawing: C-1A

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 600260 | AFU-52
Mechanical Snubber
Serial Number:
24453
Model PSA-1 | VT-3 | No recordable indications.
Temperature: 100 F.
Setting: 1 3/4".
- Acceptable. |

Line: 3J-FW7-900-1

Drawing: C-1B

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 600280 | AFU-75
Mechanical Snubber
Serial Number:
20924
Model PSA-1 | VT-3 | No recordable indications.
Temperature: 102 F.
Setting: 2".
- Acceptable. |
| 600300 | AFU-98
Mechanical Snubber
Serial Number:
24454
Model PSA-1 | VT-3 | No recordable indications.
Temperature: 302 F.
Setting: 1 1/2".
- Acceptable. |

11

12

13

14

15

16

Line: 3A-FW7-900-1B

Drawing: C-1C

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|---|
| 600320 | AFU-101
Mechanical Snubber
Serial Number:
15751
Model PSA-1 | VT-3 | No recordable indications.
Temperature: 302 F.
Setting: 3 1/4"
- Acceptable. |
| 600339 | AFU-103 (EAST)
Mechanical Snubber
Serial Number:
18184
Model PSA-3 | VT-3 | No recordable indications.
Temperature: 67 F.
Setting: 2 5/8"
- Acceptable. |
| 600340 | AFU-103 (WEST)
Mechanical Snubber
Serial Number:
18185
Model PSA-3 | VT-3 | No recordable indications.
Temperature: 67 F.
Setting: 3 1/8"
Acceptable. |

Line: 3A-FW-900-1A

Drawing: C-1A

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|---|
| 600360 | AFU-109
Hydraulic Snubber
Serial Number:
30986
Size 1.5 | VT-3 | Rejected: Bolt holding
reservoir loose. NCR 90-104
Replaced with a new snubber,
SN 30986. Temperature: 76 F.
Setting: 2 3/4"
- Acceptable. |
| 600380 | AFU-111
Mechanical Snubber
Serial Number:
16377
Model PSA-1 | VT-3 | No recordable indications.
Temperature: 76 F.
Setting: 2 1/4"
- Acceptable. |
| 600400 | AFU-123
Mechanical Snubber
Serial Number:
16378
Model PSA-1 | VT-3 | No recordable indications.
Temperature: 290 F.
Setting: 1 5/8"
- Acceptable. |
| 600420 | AFU-124
Mechanical Snubber
Serial Number: 244
Model PSA-1 | VT-3 | No recordable indications.
Temperature: 290 F.
Setting: 2"
- Acceptable. |



5. Steam Generator Blowdown 1B:

Line: 2C-MS-600-1B

Drawing: B-31

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 600460 | BDU-16
Mechanical Snubber
Serial Number:
10182
Model PSA-5 | VT-3 | No recordable indications.
Temperature: 68 F.
Setting: 2 1/2"
- Acceptable. |

6. Auxiliary Cooling:

Line: 3C-AC-152

Drawing: B-29

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 600530 | CCU-43
Mechanical Snubber
Serial Number:
11462
Model PSA-1 | VT-3 | No recordable indications.
Temperature: 68 F.
Setting: 1 1/8"
- Acceptable. |

7. Auxiliary Cooling From Pump Cooling to Penetration 126:

Line: 3E-AC6-152

Drawing: C-34

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|--|
| 600610 | CCU-57
Mechanical Snubber
Serial Number:
04160305
Model PSA-3 | VT-3 | No recordable indications.
Temperature: 65 F.
Setting: 2 3/8"
- Acceptable. |

8. Auxiliary Cooling:

Line 4B-AC-152

Drawing: B-30

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 600710 | CCU-71
Mechanical Snubber
Serial Number:
18193
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 64 F.
Setting: 2 1/2"
- Acceptable. |



2.

1.

1.

1.

1.

2.

1.

1.

1.

1.



9. 2 Inch Letdown:

Line: 2A-CH4-2501

Drawing: A-23

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 600880 | CVU-26
Mechanical Snubber
Serial Number:
20880
Model PSA-1 | VT-3 | No Recordable Indications
Temperature: 50 F.
Setting: 2"
- Acceptable. |

10. 2 Inch Alternative Charging:

Line: CVC 300 (Class 2 Exempt)

Drawing: S-4

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 600900 | CVU-46
Mechanical Snubber
Serial Number:
23517
Model PSA 1/4 | VT-3 | No Recordable Indications.
Temperature: 50 F.
Setting: 2 "
- Acceptable. |

Line: 2A-CH5-2501

Drawing: A-27

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 600920 | CVU-49
Mechanical Snubber
Serial Number:
9483
Model PSA 1/2 | VT-3 | No Recordable Indications.
Temperature: 48 F.
Setting: 1 1/2"
- Acceptable. |

11. CVCS Letdown:

Line: 2G-CH-601

Drawing: B-32

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 600940 | CVU-80
Mechanical Snubber
Serial Number:
23516
Model PSA 1/4 | VT-3 | No Recordable Indications.
Temperature: 50 F.
Setting: 1 1/2"
- Acceptable. |



12. Reactor Coolant Pump 1B Seal Water:

Line: 2AB-CH-2502

Drawing: B-33

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 600960 | CVU-103
Mechanical Snubber
Serial Number:
24450
Model PSA-1 | VT-3 | No Recordable Indications.
Temperature: 66 F.
Setting: 2"
- Acceptable. |
| 600980 | CVU-104
Mechanical Snubber
Serial Number:
24449
Model PSA-1 | VT-3 | No Recordable Indications.
Temperature: 62 F.
Setting: 2"
- Acceptable. |

13. Reactor Coolant Pump 1A Seal Water:

Line: 2U-CH-151

Drawing: B-34

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 601000 | CVU-186
Mechanical Snubber
Serial Number:
16541
Model PSA-1 | VT-3 | No Recordable Indications.
Temperature: 60 F.
Setting: 1 5/8"
- Acceptable. |

14. CVCS Letdown:

Line 2H-CH-601

Drawing: B-35

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 601040 | CVU-345
Mechanical Snubber
Serial Number:
9491
Model PSA 1/2 | VT-3 | No Recordable Indications.
Temperature: 69 F.
Setting: 1 1/2"
- Acceptable. |
| 601060 | CVU-351
Mechanical Snubber
Serial Number:
12508
Model PSA 1/2 | VT-3 | No Recordable Indications.
Temperature: 63 F.
Setting: 1"
- Acceptable. |



| <u>Summary Number</u> | <u>Line: 2N-CH-151</u>
<u>Component</u> | <u>NDE Exam</u> | <u>Drawing B-36</u>
<u>Results</u> |
|-----------------------|---|-----------------|--|
| 601080 | CVU-372
Mechanical Snubber
Serial Number:
12917
Model PSA 1/2 | VT-3 | No Recordable Indications.
Temperature: 63 F.
Setting: 7/8"
- Acceptable. |

15. Feedwater Loop A:

| <u>Summary Number</u> | <u>Line: 14A-FW-900-1A</u>
<u>Component</u> | <u>NDE Exam</u> | <u>Drawing: B-12</u>
<u>Results</u> |
|-----------------------|---|-----------------|---|
| 601100 | FWU-3
Hydraulic Snubber
Serial Number:
2500-10-153
Model Berger Paterson
Size 10 | VT-3 | No Recordable Indications.
Temperature: 69 F.
Setting: 4 1/16"
- Acceptable. |
| 601110 | FWU-5
Hydraulic Snubber
Serial Number:
2500-10-152
Model Berger Paterson
Size 10 | VT-3 | No Recordable Indications.
Temperature: 69 F.
Setting: 2 1/2"
- Acceptable. |

16. Feedwater Loop B:

| <u>Summary Number</u> | <u>Line: 14B-FW-900-1B</u>
<u>Component</u> | <u>NDE Exam</u> | <u>Drawing: B-13</u>
<u>Results</u> |
|-----------------------|--|-----------------|--|
| 601120 | FWU-8
Mechanical Snubber
Serial Number:
8033
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 58 F.
Setting: 3 1/8"
- Acceptable. |
| 601130 | FWU-12
Mechanical Snubber
Serial Number:
8034
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 58 F.
Setting: 3"
- Acceptable. |

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

17. Feedwater Loop A:

| <u>Line: 14A-FW-900-1A</u> | | <u>Drawing: B-11</u> | |
|----------------------------|--|----------------------|---|
| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
| 601140 | FWU-15
Mechanical Snubber
Serial Number:
9358/51644
Model PSA-35 | VT-3 | No Recordable Indications.
Temperature: 241 F.
Setting: 2 5/8"
- Acceptable. |
| 601150 | FWU-17
Mechanical Snubber
Serial Number:
9392
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: Corrosion on
housing. Tube marks on
transition tube and housing.
Acceptable. Temperature: 242 F.
Setting: 5" - Acceptable. |
| 601160 | FWU-18
Mechanical Snubber
Serial Number:
7067
Model PSA-35 | VT-3 | No Recordable Indications.
Temperature: 211 F.
Setting: 4 3/4"
- Acceptable. |

| <u>Line: 14A-FW-900-1A</u> | | <u>Drawing: HE-5</u> | |
|----------------------------|--|----------------------|---|
| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
| 601170 | FWU-20
Mechanical Snubber
Serial Number:
7049
Model PSA-35 | VT-3 | Reject: Top of snubber was
hitting mounting bracket. NCR
90-246: Angular tolerance OK.
Clearance adequate. Use-as-
is per E.K. Voci - Acceptable.
Temperature: 79 F.; Setting: 3"
- Acceptable. |
| 601180 | FWU-21
Hydraulic Snubber
Serial Number:
F51035
Model HSSA-20 | VT-3 | No Recordable Indications.
Temperature: 220 F.
Setting: 3 11/16"
- Acceptable. |
| 601190 | FWU-23
Mechanical Snubber
Serial Number:
8630
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 250 F.
Setting: 2 3/4"
- Acceptable. |
| 601200 | FWU-24
Mechanical Snubber
Serial Number:
10061
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 280 F.
Setting: 3"
- Acceptable. |



| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|---|
| 601209 | FWU-26 (EAST)
Mechanical Snubber
Serial Number:
18179
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 156 F.
Setting: 3"
- Acceptable. |
| 601210 | FWU-26 (WEST)
Mechanical Snubber
Serial Number:
18180
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 195 F.
Setting: 3"
- Acceptable. |

Line: 14B-FW-900-1B

Drawing: HE-5

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 601220 | FWU-32
Mechanical Snubber
Serial Number:
7053
Model PSA-35 | VT-3 | No Recordable Indications.
Temperature: 222 F.
Setting: 3 1/4"
- Acceptable. |

Line: 14B-FW-900-1B

Drawing: B-14

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 601230 | FWU-38
Mechanical Snubber
Serial Number:
9395
Model PSA-35 | VT-3 | No Recordable Indications.
Temperature: 260 F.
Setting: 2 3/4"
- Acceptable. |
| 601240 | FWU-39
Mechanical Snubber
Serial Number:
9354/51642
Model PSA-35 | VT-3 | No Recordable Indications.
Temperature: 177 F.
Setting: 3 7/8"
- Acceptable. |
| 601250 | FWU-40
Mechanical Snubber
Serial Number:
7066
Model PSA-35 | VT-3 | No Recordable Indications.
Temperature: 267 F.
Setting: 3 1/2"
- Acceptable. |



10

• 2000

2000

12

20



18. Feedwater Loop B:

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Drawing: HE-8</u>
<u>Results</u> |
|-----------------------|---|-----------------|--|
| 601260 | FWU-42
Mechanical Snubber
Serial Number:
6158
Model PSA-35 | VT-3 | Reject: Insulation on valve 4012 resting on snubber; binding. Re-exam after repair. No Recordable Indications. Temperature: 73 F. Setting: 4 3/8" - Acceptable. |
| 601270 | FWU-44
Hydraulic Snubber
Serial Number:
643864-20
Model HSSA-30 | VT-3 | Reject: Insulation not removed. 1) Locknut not tight on snubber side. 2) Snubber does not move. 3) No oil indicator. 4) Reservoir on bottom. 5) Cotter Pin missing. 6) Turnbuckle not on print NCR 90-172 generated. Re-exam after repairs. Temperature: 75 F., Setting: 3 3/4", Acceptable. |
| 601280 | FWU-47
Mechanical Snubber
Serial Number:
7474
Model PSA-35 | VT-3 | No Recordable Indications. Insignificant: Boot on snubber has rip with tape on it. Trouble card written for boot. Temperature: 47 F., Setting: 4.875" - Acceptable. |
| 601290 | FWU-48
Mechanical Snubber
Serial Number:
7475
Model PSA-35 | VT-3 | No Recordable Indications. Insignificant: Very light corrosion that was cleaned off. Hole in boot on bottom. Temperature: 66 F. Setting: 4 1/4" - Acceptable. |
| 601300 | FWU-51
Mechanical Snubber
Serial Number:
7483
Model PSA-35 | VT-3 | No Recordable Indications. Insignificant: Very light corrosion after cleaning. Temperature: 61 F. Setting: 4 1/2". Setting on chart 4 3/8" - Acceptable. |
| 601310 | FWU-52
Mechanical Snubber
Serial Number:
8607
Model PSA-10 | VT-3 | No Recordable Indications. Temperature: 182 F. Setting: 1.875" - Acceptable. |
| 601320 | FWU-54
Mechanical Snubber
Serial Number:
7482
Model PSA-35 | VT-3 | No Recordable Indications. Temperature: 187 F. Setting: 3 1/2" - Acceptable. |



1

2

3

4

5

6

7

8

9

10

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|---|
| 601330 | FWU-57
Mechanical Snubber
Serial Number:
10064
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 187 F.
Setting: 2.875"
- Acceptable. |

19. Main Steam Loop A:

Line: 30A-MS-600-1A

Drawing: B-8

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 601350 | MSU-2
Mechanical Snubber
Serial Number:
7048
Model PSA-35 | VT-3 | No Recordable Indications.
Temperature: 68 F.
Setting: 3 1/4"
- Acceptable. |

| | | | |
|--------|---|------|--|
| 601360 | MSU-3
Mechanical Snubber
Serial Number:
7060
Model PSA-35 | VT-3 | No Recordable Indications.
Temperature: 67 F.
Setting: 3"
- Acceptable. |
|--------|---|------|--|

20. Main Steam Loop B:

Line: 30B-MS-600-1B

Drawing: B-8

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 601369 | MSU-7 (TOP)
Mechanical Snubber
Serial Number:
7051
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: No damage is apparent to snubber or rear brackets. Total movement is significant -2". Drag force present. Temperature: 80 F. Setting: 2 3/4". Acceptable to ME-256 per A. Butcavage. |
| 601370 | MSU-7 (BOTTOM)
Mechanical Snubber
Serial Number:
7047
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: No damage to snubber. Present movement 2". Drag force present. Temperature: 80 F., Setting: 3". Acceptable to ME-256 per A. Butcavage. |

100

100

100

100

100

100

100

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|---|
| 601380 | MSU-8
Hydraulic Snubber
Serial Number:
G-20968-1-30
Model HSSA-20 | VT-3 | No Recordable Indications.
Insignificant: Snubber does not move by hand. Temperature: 100 F., Setting 3 1/2",
- Acceptable. |

Line: 30-B-MS-600-1B

Drawing: B-10A

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 601390 | MSU-12
Mechanical Snubber
Serial Number:
9400
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: Pigeon feces.
Acceptable per NCR 90-119.
Temperature: 190 F.
Setting: 3.375" -Acceptable. |
| 601399 | MSU-13 (EAST)
Mechanical Snubber
Serial Number:
1467
Model PSA-100 | VT-3 | No Recordable Indications.
Insignificant: Pigeon feces.
Acceptable per NCR 90-119.
Temperature: 200 F.
Setting: 3.25" - Acceptable. |
| 601400 | MSU-13 (WEST)
Mechanical Snubber
Serial Number:
1464
Model PSA-100 | VT-3 | No Recordable Indications.
Insignificant: Pigeon feces.
Acceptable per NCR 90-119.
Temperature: 200 F.
Setting: 3.25" - Acceptable. |
| 601409 | MSU-15 (NORTH)
Mechanical Snubber
Serial Number:
7476
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: Light rust;
Does not rotate-acceptable.
Temperature: 48 F., Setting: 3"
Acceptable. |
| 601410 | MSU-15 (SOUTH)
Mechanical Snubber
Serial Number:
7477
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: Light rust.
Does not rotate, acceptable.
Temperature: 48 F., Setting:
3 1/4", -Acceptable. |
| 601419 | MSU-16 (NORTH)
Mechanical Snubber
Serial Number:
7481
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: Pigeon feces.
Acceptable per NCR 90-119.
Temperature: 190 F., Setting:
3.875" - Acceptable. |

100

100

100

100

100

100

Line: 30B-MS-600-1B

Drawing: B-10

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|---|
| 601420 | MSU-16 (SOUTH)
Mechanical Snubber
Serial Number:
7480
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: Pigeon feces.
Acceptable per NCR 90-119.
Temperature: 205 F. Setting:
4.375" - Acceptable. |
| 601429 | MSU-18 (NORTH)
Mechanical Snubber
Serial Number:
93695 1645
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: Pigeon feces.
Acceptable per NCR 90-119.
Temperature: 180 F.,
Setting: 3.625" - Acceptable. |
| 601430 | MSU-18 (SOUTH)
Mechanical Snubber
Serial Number:
937251646
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: Pigeon feces.
Acceptable per NCR 90-119.
Temperature: 160 F.
Setting: 3.375" -Acceptable. |
| 601439 | MSU-19 (NORTH)
Mechanical Snubber
Serial Number:
9369
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: Light rust.
Does not rotate. Acceptable.
Temperature: 325 F.
Setting: 4.25" -Acceptable. |
| 601440 | MSU-19 (SOUTH)
Mechanical Snubber
Serial Number:
9372
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: Light rust.
Does not rotate. Accept.
Temperature: 235 F.
Setting: 4.25" -Acceptable. |
| 601450 | MSU-22
Mechanical Snubber
Serial Number:
9357
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: Light rust.
Does not rotate. Accept.
Temperature: 235 F.
Setting: 4.375" -Acceptable. |
| 601460 | MSU-25
Mechanical Snubber
Serial Number:
1465
Model PSA-100 | VT-3 | No Recordable Indications.
Insignificant: Light rust.
Does not rotate. Accept.
Temperature: 235 F.
Setting: 4.125" -Acceptable. |



| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|--|
| 601469 | MSU-26 (TOP)
Mechanical Snubber
Serial Number:
1465
Model PSA-100 | VT-3 | No Recordable Indications.
Insignificant: Light rust.
Does not rotate. Accept.
Temperature: 235 F., Setting:
4.125", - Acceptable. |
| 601470 | MSU-26 (BOTTOM)
Mechanical Snubber
Serial Number:
9389
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: Light rust on
attachment plate to pipe.
Temperature: 235 F., Setting:
1.5" , - Acceptable. |
| 601480 | MSU-27
Mechanical Snubber
Serial Number:
9398
Model PSA-35 | VT-3 | No Recordable Indications.
Insignificant: Light rust.
Does not rotate. Accept.
Temperature: 235 F., Setting:
4.5", -Acceptable. |
| 601490 | MSU-29
Mechanical Snubber
Serial Number:
1469
Model PSA-100 | VT-3 | No Recordable Indications
Insignificant: Does not
rotate. Accept. Temperature:
416 F., Setting: 4 1/8" -
Acceptable. |
| 601500 | MSU-31
Mechanical Snubber
Serial Number:
9356
Model PSA-35 | VT-3 | No Recordable Indications.
Temperature: 416 F.
Setting: 2 5/8"
- Acceptable. |
| 601510 | MSU-32
Mechanical Snubber
Serial Number:
1093
Model PSA-100 | VT-3 | No Recordable Indications.
Temperature: 292 F.
Setting: 2 1/2"
- Acceptable. |



1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

101
102
103
104
105
106
107
108
109
110
111
112
113
114
115
116
117
118
119
120
121
122
123
124
125
126
127
128
129
130
131
132
133
134
135
136
137
138
139
140
141
142
143
144
145
146
147
148
149
150
151
152
153
154
155
156
157
158
159
160
161
162
163
164
165
166
167
168
169
170
171
172
173
174
175
176
177
178
179
180
181
182
183
184
185
186
187
188
189
190
191
192
193
194
195
196
197
198
199
200

201
202
203
204
205
206
207
208
209
210
211
212
213
214
215
216
217
218
219
220
221
222
223
224
225
226
227
228
229
230
231
232
233
234
235
236
237
238
239
240
241
242
243
244
245
246
247
248
249
250
251
252
253
254
255
256
257
258
259
260
261
262
263
264
265
266
267
268
269
270
271
272
273
274
275
276
277
278
279
280
281
282
283
284
285
286
287
288
289
290
291
292
293
294
295
296
297
298
299
300

301
302
303
304
305
306
307
308
309
310
311
312
313
314
315
316
317
318
319
320
321
322
323
324
325
326
327
328
329
330
331
332
333
334
335
336
337
338
339
340
341
342
343
344
345
346
347
348
349
350
351
352
353
354
355
356
357
358
359
360
361
362
363
364
365
366
367
368
369
370
371
372
373
374
375
376
377
378
379
380
381
382
383
384
385
386
387
388
389
390
391
392
393
394
395
396
397
398
399
400

401
402
403
404
405
406
407
408
409
410
411
412
413
414
415
416
417
418
419
420
421
422
423
424
425
426
427
428
429
430
431
432
433
434
435
436
437
438
439
440
441
442
443
444
445
446
447
448
449
450
451
452
453
454
455
456
457
458
459
460
461
462
463
464
465
466
467
468
469
470
471
472
473
474
475
476
477
478
479
480
481
482
483
484
485
486
487
488
489
490
491
492
493
494
495
496
497
498
499
500

501
502
503
504
505
506
507
508
509
510
511
512
513
514
515
516
517
518
519
520
521
522
523
524
525
526
527
528
529
530
531
532
533
534
535
536
537
538
539
540
541
542
543
544
545
546
547
548
549
550
551
552
553
554
555
556
557
558
559
560
561
562
563
564
565
566
567
568
569
570
571
572
573
574
575
576
577
578
579
580
581
582
583
584
585
586
587
588
589
590
591
592
593
594
595
596
597
598
599
600

601
602
603
604
605
606
607
608
609
610
611
612
613
614
615
616
617
618
619
620
621
622
623
624
625
626
627
628
629
630
631
632
633
634
635
636
637
638
639
640
641
642
643
644
645
646
647
648
649
650
651
652
653
654
655
656
657
658
659
660
661
662
663
664
665
666
667
668
669
670
671
672
673
674
675
676
677
678
679
680
681
682
683
684
685
686
687
688
689
690
691
692
693
694
695
696
697
698
699
700



21. Main Steam Loop A:

Line: 30A-MS-600-1A

Drawing: B-9

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 601520 | MSU-38
Mechanical Snubber
Serial Number:
1090
Model PSA-100 | VT-3 | Reject: Snubber installed backward to print. NCR 90-101. Snubber may be installed 180 deg. without change of function. Use-as-is. per E.K. Voci. - Acceptable. |
| 601530 | MSU-39
Mechanical Snubber
Serial Number:
1087
Model PSA-100 | VT-3 | No Recordable Indications. Insignificant: Does not rotate. Accept. Temperature: 76 F. Setting: 4 3/4" -Acceptable. |
| 601540 | MSU-40
Mechanical Snubber
Serial Number:
1080
Model PSA-100 | VT-3 | No Recordable Indications. Insignificant: Does not rotate. Accept. Temperature: 416 F. Setting: 4 5/8" -Acceptable. |
| 601550 | MSU-44
Mechanical Snubber
Serial Number:
1468
Model PSA-100 | VT-3 | No Recordable Indications. Insignificant: Does not rotate. No ID tag. Accept. Temperature: 416 F. Setting: 3 1/8" -Acceptable. |

22. Main Steam Loop B: 6 Inch Risers:

Line: 6B-MS-600-1B

Drawing B-10

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 601560 | MSU-55
Mechanical Snubber
Serial Number:
18195
Model PSA-3 | VT-3 | No Recordable Indications. Temperature: 109 F. Setting: 1 5/8" - Acceptable. |
| 601570 | MSU-57
Mechanical Snubber
Serial Number:
15388
Model PSA-3 | VT-3 | No Recordable Indications. Insignificant: No tag-Accept. Temperature: 138 F. Setting: 2 1/4" - Acceptable. |



8
8
17

33
24

67
1

24
12

11



23. Main Steam Loop A: 6 Inch Risers:

Line: 6B-MS-600-1A

Drawing B-9

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 601580 | MSU-58
Mechanical Snubber
Serial Number:
18187
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 170 F.
Setting: 2 1/4"
- Acceptable. |
| 601590 | MSU-60
Mechanical Snubber
Serial Number:
18186
Model PSA-3 | VT-3 | No Recordable Indications.
Insignificant: Corrosion
from pipeline above it -Accept.
Temperature: 169 F.
Setting: 3" - Acceptable. |

24. Main Steam Supply to Auxiliary Feedwater Pump Turbine:

Line: 6B-MS-600-1

Drawing C-32

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|---|
| 601600 | MSU-72
Mechanical Snubber
Serial Number:
15767
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 140 F.
Setting: 2 1/2"
- Acceptable. |
| 601610 | MSU-74
Mechanical Snubber
Serial Number:
10083
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 335 F.
Setting: 3 1/4"
- Acceptable. |
| 601620 | MSU-75
Mechanical Snubber
Serial Number:
8030
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 334 F.
Setting: 1 7/8"
- Acceptable. |

Line: 6A-MS-600-1

Drawing C-32

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 601630 | MSU-78
Mechanical Snubber
Serial Number:
8576
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 220 F.
Setting: 3"
- Acceptable. |



| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|---|
| 601640 | MSU-80
Mechanical Snubber
Serial Number:
18181
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 220 F.
Setting: 2 1/8"
- Acceptable. |
| 601650 | MSU-82
Mechanical Snubber
Serial Number:
15768
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 220 F.
Setting: 2 3/4"
- Acceptable. |
| 601659 | MSU-84 (EAST)
Mechanical Snubber
Serial Number:
18182
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 72 F.
Setting: 3 1/8"
- Acceptable. |
| 601660 | MSU-84 (WEST)
Mechanical Snubber
Serial Number:
18183
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 72 F.
Setting: 2 5/8"
- Acceptable. |
| 601670 | MSU-85
Mechanical Snubber
Serial Number:
10074
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 284 F.
Setting: 3 3/8"
- Acceptable. |

25. Low Pressure Safety Injection:

| <u>Summary Number</u> | <u>Line: 6-AC-601</u>
<u>Component</u> | <u>NDE Exam</u> | <u>Drawing: B-17</u>
<u>Results</u> |
|-----------------------|---|-----------------|--|
| 601680 | RHU-8
Mechanical Snubber
Serial Number:
15755
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 61 F.
Setting: 2 5/8"
- Acceptable. |

.

,

28

-

29

30

31

32

33

26. Residual Heat Removal:

Line: 10A-AC7-2501-A

Drawing: A-15

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 601690 | RHU-30
Mechanical Snubber
Serial Number:
7065
Model PSA-35 | VT-3 | No Recordable Indications.
Temperature: 61 F.
Setting: 1"
- Acceptable. |
| 601700 | RHU-33
Mechanical Snubber
Serial Number:
7064
Model PSA-35 | VT-3 | No Recordable Indications.
Temperature: 61 F.
Setting: 3 1/8"
- Acceptable. |

Line: 8B-AC-601

Drawing: B-23

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 601710 | RHU-36
Mechanical Snubber
Serial Number:
15756
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 64 F.
Setting: 2 1/2"
- Acceptable. |

Line: 10-AC-601

Drawing: B-25

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 601720 | RHU-51
Mechanical Snubber
Serial Number:
15752
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 76 F.
Setting: 2 1/2"
- Acceptable. |
| 601730 | RHU-53
Mechanical Snubber
Serial Number:
15754
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 74 F.
Setting: 2 3/4"
- Acceptable. |



Line: 6D-AC-601Drawing: B-26

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 601740 | RHU-61
Mechanical Snubber
Serial Number:
15753
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 79 F.
Setting: 2 3/8"
- Acceptable. |

Line: 10E-AC-601Drawing: B-20

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 601749 | RHU-63 (NORTH)
Mechanical Snubber
Serial Number:
16380
Model PSA-1 | VT-3 | No Recordable Indications.
Temperature: 64 F.
Setting: 2 3/4"
- Acceptable. |
| 601750 | RHU-63 (SOUTH)
Mechanical Snubber
Serial Number:
16375
Model PSA-1 | VT-3 | No Recordable Indications.
Insignificant: Mortar under
mounting plate is cracked.
Acceptable per NCR 90-118,
A.G. Goetz. Temperature: 64 F.
Setting: 3" - Acceptable. |

Line: 10G-AC-601Drawing: B-20

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 601760 | RHU-69
Mechanical Snubber
Serial Number:
8629
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 65 F.
Setting: 2 1/4"
- Acceptable. |
| 601769 | RHU-71 (NORTH)
Mechanical Snubber
Serial Number:
11466
Model PSA-1 | VT-3 | No Recordable Indications.
Temperature: 63 F.
Setting: 2 1/2"
- Acceptable. |
| 601770 | RHU-71 (SOUTH)
Mechanical Snubber
Serial Number:
11465
Model PSA-1 | VT-3 | No Recordable Indications.
Temperature: 63 F.
Setting: 2 1/2"
- Acceptable. |



27. Safety Injection:

Line: 10GG-AC-601

Drawing: B-20

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 601780 | RHU-72
Mechanical Snubber
Serial Number:
8606
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 63 F.
Setting: 3"
- Acceptable. |

28. Residual Heat Removal:

Line: 10D-AC-601

Drawing: B-20

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 601790 | RHU-75
Mechanical Snubber
Serial Number:
8632
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 63 F.
Setting: 3 1/2"
- Acceptable. |

Line: 6K-AC-151

Drawing: B-21

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 601800 | RHU-92
Mechanical Snubber
Serial Number:
16376
Model PSA-1 | VT-3 | No Recordable Indications.
Insignificant: Light rust
on base plate. Accept.
Temperature: 63 F.
Setting: 2 1/4" -Acceptable. |

29. Safety Injection:

Line: 10-SI-151

Drawing: B-19

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 601810 | RHU-109
Mechanical Snubber
Serial Number:
11463
Model PSA-1 | VT-3 | No Recordable Indications.
Temperature: 79 F.
Setting: 2 1/4"
- Acceptable. |



| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 601820 | RHU-110
Mechanical Snubber
Serial Number:
16373
Model PSA-1 | VT-3 | No Recordable Indications.
Temperature: 74 F.
Setting: 2 1/4"
- Acceptable. |

Line: 4-SI-301

Drawing: B-16B

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|---|
| 601830 | RHU-119
Mechanical Snubber
Serial Number:
15766
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 140 F.
Setting: 1 5/8"
- Acceptable. |

Line: 8H-SI-151

Drawing: B-19

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 601840 | RHU-123
Mechanical Snubber
Serial Number:
15765
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 89 F.
Setting: 2 1/2"
- Acceptable. |

Line: 10A-SI2-2501-B

Drawing: A-17

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 601850 | SIU-3
Mechanical Snubber
Serial Number:
8614
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 57 F.
Setting: 3.250"
- Acceptable. |

Line: 10A-SI2-2501-A

Drawing: A-16

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 601860 | SIU-47
Mechanical Snubber
Serial Number:
15349
Model PSA-3 | VT-3 | Reject: Snubber tang binding
on pipe clamp. Repaired under
NCR 90-187. No Recordable
Indications, Acceptable.
Temperature: 72 F.
Setting: 3 3/8" -Acceptable. |



11

12
13
14
15
16
17

18
19
20

21

22
23
24

25

26

27



30. Residual Heat Removal:

Line: 10A-AC7-2501-B

Drawing: A-14

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 601870 | SIU-52
Mechanical Snubber
Serial Number:
15348
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 69 F.
Setting: 2 9/16"
- Acceptable. |

31. Service Water to A & B Diesel Generator Water Coolers:

Line: 10B-SW0-125-9

Drawing: C-13

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 601890 | SWU-254
Mechanical Snubber
Serial Number:
12508
Model PSA 1/2 | VT-3 | Rejected: Loose nuts on west side of snubber pipe clamp.
Repaired under NCR 90-208.
Temperature: 42 F.
Setting: 1 1/8" -Acceptable. |

Line: 8L-SW-125

Drawing: C-14

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 601900 | SWU-308
Mechanical Snubber
Serial Number:
8031
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 49 F.
Setting: 2 3/4"
- Acceptable. |
| 601910 | SWU-309
Mechanical Snubber
Serial Number:
10073
Model PSA-10 | VT-3 | No Recordable Indications.
Temperature: 49 F.
Setting: 3 1/4"
- Acceptable. |

32. Service Water - Intermediate Building 16" Header to Penetration 312-320:

Line: 8A-SW0-125-9

Drawing: C-16B

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 601920 | SWU-370
Mechanical Snubber
Serial Number:
11464
Model PSA-1 | VT-3 | No Recordable Indications.
Temperature: 45 F.
Setting: 2 1/4"
Acceptable. |



33. Standby Auxiliary Feedwater from Penetration 123 to B Steam Generator Feedwater Header:

Line: 3C-FW-900-1B

Drawing: C-24

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|---|
| 601930 | AFU-205 (AFW-10)
Hydraulic Snubber
Serial Number:
12900
Model Grinnell
Size 1 1/2 | VT-3 | No Recordable Indications.
Temperature: 81 F.
Setting: 3"
- Acceptable. |
| 601940 | AFU-208 (AFW-13)
Hydraulic Snubber
Serial Number:
21010
Model Grinnell
Fig. 200 | VT-3 | Reject: Cold setting 2 1/16"
should be 3 1/2". NCR 90-109
generated. Gilbert Scales show
proper setting to be 2 1/2".
Revise ME-256 & Use-as-is per
E.K. Voci. Temperature: 66 F.
Setting: 2 1/16" -Acceptable. |

34. Standby Auxiliary Feedwater from Penetration 119 to A Steam Generator Feedwater Header:

Line: 3C-FW-900-1A

Drawing: C-20

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 601950 | AFW-25
Hydraulic Snubber | VT-3 | Other: This snubber has been
removed from the line under
seismic upgrade program phase
10. Removed from Snubber
program. |
| 601960 | AFW-26
Hydraulic Snubber | VT-3 | Other: This snubber has been
removed from the line under
seismic upgrade program phase
10. Removed from Snubber
program. |
| 601970 | AFU-226 (AFW-27)
Hydraulic Snubber
Serial Number:
12901
Model Grinnell
Size 1 1/2 | VT-3 | No Recordable Indications.
Temperature: 86 F.
Setting: 3 1/8"
- Acceptable. |
| 601980 | AFU-224 (AFW-28)
Hydraulic Snubber
Serial Number:
12905
Model Grinnell
Size 1 1/2 | VT-3 | No Recordable Indications.
Temperature: 86 F.
Setting: 2 1/2"
- Acceptable. |



| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 601990 | AFU-225 (AFW-29)
Hydraulic Snubber
Serial Number:
12906
Model Grinnell
Size 1 1/2 | VT-3 | No Recordable Indications.
Temperature: 85 F.
Setting: 1 3/4"
- Acceptable. |
| 602000 | AFU-227 (AFW-31)
Mechanical Snubber
Serial Number:
25594
Model PSA-3 | VT-3 | No Recordable Indications.
Temperature: 69 F.
Setting: 4 1/4"
- Acceptable. |

35. Pressurizer Relief from Pressurizer to Relief Manifold:

Line: 6AP-RC-602

Drawing S-2

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|---|
| 602010 | N601
Hydraulic Snubber
Serial Number:
6565
Model Grinnell
Size 2 | VT-3 | Reject: Snubber hits base plate at wall & has no ID tag. NCR 90-184 generated. Base plate does not impair function. Use-as-is per E.K. Voci. New ID tag installed. Temperature: 66 F., Setting: 3" -Acceptable. |
| 602020 | N602
Hydraulic Snubber
Serial Number:
6568
Model Grinnell
Size 2 | VT-3 | Reject: No ID tag. NCR 90-184 generated, ID tag installed. Temperature: 66 F. Setting: 2 1/4"
- Acceptable. |

Line: 6BP-RC-602

Drawing: S-2

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 602030 | N604
Hydraulic Snubber
Serial Number:
6566
Model Grinnell
Size 2 | VT-3 | Reject: No ID tag. NCR 90-184 generated. ID tag installed. Temperature: 66 F. Setting: 1 1/2"
- Acceptable. |
| 602040 | N605
Hydraulic Snubber
Serial Number:
6561
Model Grinnell
Size 2 | VT-3 | No Recordable Indications.
Temperature: 66 F.
Setting: 2 3/4"
- Acceptable. |



11

12

13

14

15

16

17

18

19

20

21

22

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 602050 | N607
Hydraulic Snubber
Serial Number:
6562
Model Grinnell
Size 2 | VT-3 | Reject: No ID tag. NCR 90-184 generated. ID tag installed.
Temperature: 66 F.
Setting: 3 1/2"
- Acceptable. |
| 602060 | N608
Hydraulic Snubber
Serial Number:
6563
Model Grinnell
Size 2 | VT-3 | Reject: Snubber has no ID tag & hits base plate. NCR 90-184 generated. The Snubber hitting base plate does not impair its function. Use-as-is per E.K. Voci. New ID tag installed.
Temperature: 66 F.
Setting: 3 3/4" -Acceptable. |

Line: 6BP-RC-602

Drawing: S-2

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|--|
| 602070 | N615
Hydraulic Snubber
Serial Number:
6564
Model Grinnell
Size 2 | VT-3 | Reject: No ID tag. NCR 90-184 generated. ID tag installed.
Temperature: 64 F.
Setting: 2 3/8"
- Acceptable. |

Line: 6AP-RC-602

Drawing: S-2

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|---|
| 602080 | N616
Hydraulic Snubber
Serial Number:
6567
Model Grinnell
Size 2 | VT-3 | Reject: Cotter key broken off at top near wall, no ID tag. NCR 90-184 generated. Key repaired & ID tag installed.
Temperature: 65 F.
Setting: 2 5/8" -Acceptable. |

36. Power Pressurizer Relief:

Line: 3BP-RC-602

Drawing: S-1

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 602090 | PS-2
Hydraulic Snubber
Serial Number:
PD872-39-1244
Model
Paul Monroe - PMH2103 | VT-3 | No Recordable Indications.
Temperature: 63 F.
Setting: 4"
- Acceptable. |



1.

2.

3.

4.

5.

6.

7.

8.

9.

10.

11.



| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 602100 | PS-4
Hydraulic Snubber
Serial Number:
PD86144-1152
Model
Paul Monroe - PMH 2103 | VT-3 | No Recordable Indications.
Temperature: 63 F.
Setting: 1"
- Acceptable. |

Line: 3BP-RC-2501

Drawing: S-1

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 602110 | PS-5
Hydraulic Snubber
Serial Number:
PD87767-1246
Model
Paul Monroe - PMH 2103 | VT-3 | Reject: Cotter key at top not engaged 100% & deformed. NCR 90-112 generated for repairs. Re-examined after repairs. Temperature: 65 F. Setting: 2 5/8" -Acceptable. |
| 602120 | PS-6
Hydraulic Snubber
Serial Number:
PD87767-1239
Model
Paul Monroe -PMH 2103 | VT-3 | Reject: Broken cotter key/lack of thread engagement at clamp end. NCR 90-112 generated. Re-examined after repairs. Insignificant: Lack of thread engagement acceptable per design analysis by W. Tomo. |
| 602130 | PS-8
Hydraulic Snubber
Serial Number:
86144-1159
Model
Paul Monroe - PMH 2103 | VT-3 | No Recordable Indications.
Temperature: 65 F.
Setting: 2 3/4"
- Acceptable. |
| 602140 | PS-9
Hydraulic Snubber
Serial Number:
86144-1154
Model
Paul Monroe - PMH 2103 | VT-3 | No Recordable Indications.
Temperature: 65 F.
Setting: 3"
- Acceptable. |
| 602150 | PS-10
Hydraulic Snubber
Serial Number:
86144-1157
Model
Paul Monroe - PMH 2103 | VT-3 | No Recordable Indications.
Temperature: 66 F.
Setting: 3 5/8"
- Acceptable. |



Line: 3BP-RC-602

Drawing: S-1A

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|---|
| 602160 | PS-11
Hydraulic Snubber
Serial Number:
PD86144-1156
Model
Paul Monroe - PMH 2103 | VT-3 | No Recordable Indications.
Temperature: 65 F.
Setting: 2 5/16"
- Acceptable. |

H. SNUBBER PROGRAM FUNCTIONAL TESTING:

1. Steam Generator A

Drawing: A-7F

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|----------------------------|---------------------|--|
| 600081 | SGA-7
Hydraulic Snubber | FT | Functionally tested and
acceptable. |

2. Auxiliary Feedwater Pumps Discharge-Intermediate Building:

Line: 3A-FW7-900-1B

Drawing: C-1C

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 600341 | AFU-103 (EAST)
Mechanical Snubber
Serial Number:
18184
Model PSA-3 | FT | Functionally tested and
acceptable. |
| 600342 | AFU-103 (WEST)
Mechanical Snubber
Serial Number:
18185
Model PSA-3 | FT | Functionally tested and
acceptable. |

Line: 3A-FW-900-1A

Drawing: C-1A

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|--|
| 600361 | AFU-109
Hydraulic Snubber
Serial Number:
30986
Size 1.5 | FT | Functionally tested S/N
15403. Installed new snubber
S/N 30986 - acceptable. |



| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|--|
| 600381 | AFU-111
Mechanical Snubber
Serial Number:
16377
Model PSA-1 | FT | Functionally tested and
acceptable. |

3. Reactor Coolant Pump 1B Seal Water:

Line: 2AB-CH-2502

Drawing: B-33

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|---|---------------------|--|
| 600961 | CVU-103
Mechanical Snubber
Serial Number:
24450
Model PSA-1 | FT | Functionally tested and
acceptable. |
| 600981 | CVU-104
Mechanical Snubber
Serial Number:
24449
Model PSA-1 | FT | Functionally tested and
acceptable. |

4. CVCS Letdown:

Line 2H-CH-601

Drawing: B-35

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 601041 | CVU-345
Mechanical Snubber
Serial Number:
9491
Model PSA 1/2 | FT | Functionally tested and
acceptable. |

5. Feedwater Loop A:

Line: 14A-FW-900-1A

Drawing: HE-5

| <u>Summary
Number</u> | <u>Component</u> | <u>NDE
Exam</u> | <u>Results</u> |
|---------------------------|--|---------------------|--|
| 601171 | FWU-20
Mechanical Snubber
Serial Number:
7049
Model PSA-35 | FT | Functionally tested and
acceptable. |



6. Feedwater Loop B:

Line: 14-B-FW-900-1B

Drawing: HE-8

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|-------------------------------------|
| 601291 | FWU-48
Mechanical Snubber
Serial Number:
7475
Model PSA-35 | FT | Functionally tested and acceptable. |
| 601301 | FWU-51
Mechanical Snubber
Serial Number:
7483
Model PSA-35 | FT | Functionally tested and acceptable. |

7. Residual Heat Removal:

Line: 10G-AC-601

Drawing: B-20

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|-------------------------------------|
| 601761 | RHU-69
Mechanical Snubber
Serial Number:
8679
Model PSA-10 | FT | Functionally tested and acceptable. |

8. Safety Injection:

Line: 10A-SI2-2501-A

Drawing: A-16

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|-------------------------------------|
| 601861 | SIU-47
Mechanical Snubber
Serial Number:
15349
Model PSA-3 | FT | Functionally tested and acceptable. |

1.3

1.4

1.5

1.6

1.7

1.8

1.9

1.10

1.11

1.12

1.13

1.14

1.15

1.16

1.17

1.18

1.19

1.20

1.21

1.22

1.23

1.24

1.25

1.26

1.27

1.28

1.29

1.30



9. Service Water to A & B Diesel Generator Water Coolers:

Line: 10B-SW0-125-9

Drawing: C-13

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|-------------------------------------|
| 601891 | SWU-254
Mechanical Snubber
Serial Number:
12508
Model PSA 1/2 | FT | Functionally tested and acceptable. |

10. Standby Auxiliary Feedwater from Penetration 119 to A Steam Generator Feedwater Header:

Line: 3C-FW-900-1A

Drawing: C-20

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|--|-----------------|--|
| 602001 | AFU-227 (AFW-31)
Mechanical Snubber
Serial Number:
25594
Model PSA-3 | FT | Functional test not required on this snubber in 1990. Snubber AFU-109 was substituted per G. Wahl. |

11. Pressurizer Relief from Pressurizer to Relief Manifold:

Line: 6BP-RC-602

Drawing: S-2

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|-------------------------------------|
| 602041 | N605
Hydraulic Snubber
Serial Number:
6561
Model Grinnell, Size 2 | FT | Functionally tested and acceptable. |

12. Power Pressurizer Relief:

Line: 3BP-RC-602

Drawing: S-1A

| <u>Summary Number</u> | <u>Component</u> | <u>NDE Exam</u> | <u>Results</u> |
|-----------------------|---|-----------------|-------------------------------------|
| 602161 | PS-11
Hydraulic Snubber
Serial Number:
PD86144-1156
Model
Paul Monroe - PMH 2103 | FT | Functionally tested and acceptable. |

100

100

100

100

GINNA NUCLEAR POWER STATION

Inservice Inspection Report

1990 - 1999 Interval, First Outage 1990

Attachment II

Erosion/Corrosion (Minwall) Summary Report

This section provides a detailed listing of components and associated examination results on items that were inspected during the 1990 Ginna Outage. A total of 312 components were examined. Chart number 1 shows by graphic display the types of components that were examined. This chart also provides an overall display of components in relationship to the percentage of nominal wall remaining. Out of a total number of 312 components; 17 components had less than 65% nominal wall remaining.

Table number 1 provides a complete listing of items by components that were examined during the 1990 Ginna Outage. If the listed component had examination results in 1989, the results of that examination is specified along with the results of the 1990 inspection. The percentage of Nominal Wall remaining by component is also included for reference.

1990 Minwall Examination Program and Results:

The following listing identifies the systems, the types of components within the system, the examination result breakdown as a percentage of nominal wall remaining as well as the reference drawing that identifies the component within the specified system.

| <u>Drawing No.</u> | <u>System Title</u> | <u>Components Examined:</u> | <u>Results:</u> |
|--------------------|---|-----------------------------|--|
| M-1 | A/B Feedwater Pump Discharge to 5 A/B Heater. | | |
| | | 2 Pipes | 1 >88% of nominal
1 88-82% of nominal |
| M-4B | Feedwater Cleanup to Condenser East Wall. | | |
| | | 4 Elbows | 1 >88% of nominal |
| | | 2 Pipes | 2 88-82% of nominal |
| | | 2 Reducers | 1 82-76% of nominal
4 76-70% of nominal |
| M-5 | Heaters 4 A/B to Feedwater Suction. | | |
| | | 2 Elbows | 3 >88% of nominal |
| | | 2 Pipes | 2 88-82% of nominal |
| | | 1 Tee | |



89
1
12

24
1

2

22

2

2
1

2
1
12

22

2
1



Drawing
No.

System
Title

| | | | |
|-------|---|-----------------|-------------------|
| M-7B | Condensate Pump & Heater Drain Tank Discharge to Feedwater Suction. | | |
| | <u>Components Examined:</u> | <u>Results:</u> | |
| | 1 Elbow | 6 | >88% of nominal |
| | 3 Pipes | | |
| | 2 Tees | | |
| M-10 | Low Pressure Downcomers. | | |
| | <u>Components Examined:</u> | <u>Results:</u> | |
| | 1 Pipe | 1 | 76-70% of nominal |
| M-10A | Low Pressure Downcomers in West Condenser. | | |
| | <u>Components Examined:</u> | <u>Results:</u> | |
| | 5 Elbows | 6 | >88% of nominal |
| | 17 Pipes | 10 | 88-82% of nominal |
| | | 2 | 82-76% of nominal |
| | | 2 | 76-70% of nominal |
| | | 2 | <65% of nominal |
| M-10B | Low Pressure Downcomers in East Condenser. | | |
| | <u>Components Examined:</u> | <u>Results:</u> | |
| | 7 Pipes | 5 | 88-82% of nominal |
| | | 1 | 82-76% of nominal |
| | | 1 | <65% of nominal |
| M-11A | MSR 1A, 1B 2nd Pass Drain. | | |
| | <u>Components Examined:</u> | <u>Results:</u> | |
| | 2 Elbows | 3 | >88% of nominal |
| | 2 Pipes | 1 | 88-82% of nominal |
| M-11B | MSR 2A, 2B 2nd Pass Drain. | | |
| | <u>Components Examined:</u> | <u>Results:</u> | |
| | 1 Pipe | 1 | >88% of nominal |
| | 2 Tees | 2 | 88-82% of nominal |
| M-12A | MSR 1A, 1B 2nd Pass Drain to 5A H.P.H. & Condenser. | | |
| | <u>Components Examined:</u> | <u>Results:</u> | |
| | 2 Elbows | 3 | >88% of nominal |
| | 3 Pipes | 1 | 88-82% of nominal |
| | 1 Tee | 1 | 82-76% of nominal |
| | | 1 | 76-70% of nominal |
| M-12B | MSR 2A, 2B 2nd Pass Drain to 5B H.P.H. & Condenser. | | |
| | <u>Components Examined:</u> | <u>Results:</u> | |
| | 2 Elbows | 4 | >88% of nominal |
| | 3 Pipes | 1 | 88-82% of nominal |
| | 2 Reducers | 3 | 82-76% of nominal |
| | 1 Tee | | |



Drawing
No.

System
Title

| M-15A | MSR 1A 4th Pass to 5A Heater. | | | | | | | | | | | | | | |
|-----------------------------|---|-----------------------------|-----------------|-----------|---------------------|------------|---------------------|-----------|---------------------|-------|---------------------|--------------------|---------------------|--|-------------------|
| | <table><thead><tr><th><u>Components Examined:</u></th><th><u>Results:</u></th></tr></thead><tbody><tr><td>2 Elbows</td><td>1 >88% of nominal</td></tr><tr><td></td><td>1 88-82% of nominal</td></tr></tbody></table> | <u>Components Examined:</u> | <u>Results:</u> | 2 Elbows | 1 >88% of nominal | | 1 88-82% of nominal | | | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | | | |
| 2 Elbows | 1 >88% of nominal | | | | | | | | | | | | | | |
| | 1 88-82% of nominal | | | | | | | | | | | | | | |
| M-15B | MSR 1B 4th Pass to 5B Heater. | | | | | | | | | | | | | | |
| | <table><thead><tr><th><u>Components Examined:</u></th><th><u>Results:</u></th></tr></thead><tbody><tr><td>2 Elbows</td><td>1 >88% of nominal</td></tr><tr><td></td><td>1 88-82% of nominal</td></tr></tbody></table> | <u>Components Examined:</u> | <u>Results:</u> | 2 Elbows | 1 >88% of nominal | | 1 88-82% of nominal | | | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | | | |
| 2 Elbows | 1 >88% of nominal | | | | | | | | | | | | | | |
| | 1 88-82% of nominal | | | | | | | | | | | | | | |
| M-16 | MSR 1A & 1B 4th Pass to Condenser. | | | | | | | | | | | | | | |
| | <table><thead><tr><th><u>Components Examined:</u></th><th><u>Results:</u></th></tr></thead><tbody><tr><td>2 Elbows</td><td>2 88-82% of nominal</td></tr></tbody></table> | <u>Components Examined:</u> | <u>Results:</u> | 2 Elbows | 2 88-82% of nominal | | | | | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | | | |
| 2 Elbows | 2 88-82% of nominal | | | | | | | | | | | | | | |
| M-17A | MSR 2A 4th Pass to 5A Heater. | | | | | | | | | | | | | | |
| | <table><thead><tr><th><u>Components Examined:</u></th><th><u>Results:</u></th></tr></thead><tbody><tr><td>1 Elbow</td><td>1 >88% of nominal</td></tr></tbody></table> | <u>Components Examined:</u> | <u>Results:</u> | 1 Elbow | 1 >88% of nominal | | | | | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | | | |
| 1 Elbow | 1 >88% of nominal | | | | | | | | | | | | | | |
| M-17B | MSR 2B 4th Pass to 5B Heater. | | | | | | | | | | | | | | |
| | <table><thead><tr><th><u>Components Examined:</u></th><th><u>Results:</u></th></tr></thead><tbody><tr><td>2 Elbows</td><td>2 >88% of nominal</td></tr><tr><td>1 Pipe</td><td>1 88-82% of nominal</td></tr></tbody></table> | <u>Components Examined:</u> | <u>Results:</u> | 2 Elbows | 2 >88% of nominal | 1 Pipe | 1 88-82% of nominal | | | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | | | |
| 2 Elbows | 2 >88% of nominal | | | | | | | | | | | | | | |
| 1 Pipe | 1 88-82% of nominal | | | | | | | | | | | | | | |
| M-18 | MSR 2A & 2B 4th Pass to Condenser. | | | | | | | | | | | | | | |
| | <table><thead><tr><th><u>Components Examined:</u></th><th><u>Results:</u></th></tr></thead><tbody><tr><td>5 Elbows</td><td>8 >88% of nominal</td></tr><tr><td>5 Pipes</td><td>4 88-82% of nominal</td></tr><tr><td>2 Tees</td><td></td></tr></tbody></table> | <u>Components Examined:</u> | <u>Results:</u> | 5 Elbows | 8 >88% of nominal | 5 Pipes | 4 88-82% of nominal | 2 Tees | | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | | | |
| 5 Elbows | 8 >88% of nominal | | | | | | | | | | | | | | |
| 5 Pipes | 4 88-82% of nominal | | | | | | | | | | | | | | |
| 2 Tees | | | | | | | | | | | | | | | |
| M-19 | 1A, 2A & 3A L.P.H. Drains to Condenser. | | | | | | | | | | | | | | |
| | <table><thead><tr><th><u>Components Examined:</u></th><th><u>Results:</u></th></tr></thead><tbody><tr><td>2 Elbows</td><td>3 >88% of nominal</td></tr><tr><td>3 Reducers</td><td>1 88-82% of nominal</td></tr><tr><td></td><td>1 82-76% of nominal</td></tr></tbody></table> | <u>Components Examined:</u> | <u>Results:</u> | 2 Elbows | 3 >88% of nominal | 3 Reducers | 1 88-82% of nominal | | 1 82-76% of nominal | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | | | |
| 2 Elbows | 3 >88% of nominal | | | | | | | | | | | | | | |
| 3 Reducers | 1 88-82% of nominal | | | | | | | | | | | | | | |
| | 1 82-76% of nominal | | | | | | | | | | | | | | |
| M-21 | Steam Extraction to Preseparator B & 4B L.P.H. | | | | | | | | | | | | | | |
| | <table><thead><tr><th><u>Components Examined:</u></th><th><u>Results:</u></th></tr></thead><tbody><tr><td>10 Elbows</td><td>11 >88% of nominal</td></tr><tr><td>9 Pipes</td><td>3 88-82% of nominal</td></tr><tr><td>1 Reducer</td><td>1 82-76% of nominal</td></tr><tr><td>1 Tee</td><td>4 76-70% of nominal</td></tr><tr><td>1 Downcomer (pipe)</td><td>1 70-65% of nominal</td></tr><tr><td></td><td>2 <65% of nominal</td></tr></tbody></table> | <u>Components Examined:</u> | <u>Results:</u> | 10 Elbows | 11 >88% of nominal | 9 Pipes | 3 88-82% of nominal | 1 Reducer | 1 82-76% of nominal | 1 Tee | 4 76-70% of nominal | 1 Downcomer (pipe) | 1 70-65% of nominal | | 2 <65% of nominal |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | | | |
| 10 Elbows | 11 >88% of nominal | | | | | | | | | | | | | | |
| 9 Pipes | 3 88-82% of nominal | | | | | | | | | | | | | | |
| 1 Reducer | 1 82-76% of nominal | | | | | | | | | | | | | | |
| 1 Tee | 4 76-70% of nominal | | | | | | | | | | | | | | |
| 1 Downcomer (pipe) | 1 70-65% of nominal | | | | | | | | | | | | | | |
| | 2 <65% of nominal | | | | | | | | | | | | | | |

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

Drawing
No.

System
Title

| | | | | | | | | | | | | | |
|-----------------------------|--|-----------------------------|-----------------|-----------|---------------------|---------|---------------------|-----------|---------------------|-------|-------------------|--------------------|--|
| M-22 | Steam Extraction to Preseparator A & 4A L.P.H. | | | | | | | | | | | | |
| | <table border="0"><tr><td><u>Components Examined:</u></td><td><u>Results:</u></td></tr><tr><td>5 Elbows</td><td>4 88-82% of nominal</td></tr><tr><td>4 Pipes</td><td>3 82-76% of nominal</td></tr><tr><td>1 Reducer</td><td>2 76-70% of nominal</td></tr><tr><td>1 Tee</td><td>3 <65% of nominal</td></tr><tr><td>1 Downcomer (pipe)</td><td></td></tr></table> | <u>Components Examined:</u> | <u>Results:</u> | 5 Elbows | 4 88-82% of nominal | 4 Pipes | 3 82-76% of nominal | 1 Reducer | 2 76-70% of nominal | 1 Tee | 3 <65% of nominal | 1 Downcomer (pipe) | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | |
| 5 Elbows | 4 88-82% of nominal | | | | | | | | | | | | |
| 4 Pipes | 3 82-76% of nominal | | | | | | | | | | | | |
| 1 Reducer | 2 76-70% of nominal | | | | | | | | | | | | |
| 1 Tee | 3 <65% of nominal | | | | | | | | | | | | |
| 1 Downcomer (pipe) | | | | | | | | | | | | | |
| M-27 | Condensate Booster Pumps to Hydrogen Coolers. | | | | | | | | | | | | |
| | <table border="0"><tr><td><u>Components Examined:</u></td><td><u>Results:</u></td></tr><tr><td>1 Elbow</td><td>1 >88% of nominal</td></tr><tr><td>1 Pipe</td><td>1 82-76% of nominal</td></tr></table> | <u>Components Examined:</u> | <u>Results:</u> | 1 Elbow | 1 >88% of nominal | 1 Pipe | 1 82-76% of nominal | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | |
| 1 Elbow | 1 >88% of nominal | | | | | | | | | | | | |
| 1 Pipe | 1 82-76% of nominal | | | | | | | | | | | | |
| M-28 | Condensate Booster Pumps to Hydrogen Coolers. | | | | | | | | | | | | |
| | <table border="0"><tr><td><u>Components Examined:</u></td><td><u>Results:</u></td></tr><tr><td>1 Elbow</td><td>1 >88% of nominal</td></tr></table> | <u>Components Examined:</u> | <u>Results:</u> | 1 Elbow | 1 >88% of nominal | | | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | |
| 1 Elbow | 1 >88% of nominal | | | | | | | | | | | | |
| M-31 | MSR 1A & 1B to Heater Drain Tank. | | | | | | | | | | | | |
| | <table border="0"><tr><td><u>Components Examined:</u></td><td><u>Results:</u></td></tr><tr><td>2 Elbows</td><td>2 >88% of nominal</td></tr><tr><td>1 Tee</td><td>1 88-82% of nominal</td></tr></table> | <u>Components Examined:</u> | <u>Results:</u> | 2 Elbows | 2 >88% of nominal | 1 Tee | 1 88-82% of nominal | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | |
| 2 Elbows | 2 >88% of nominal | | | | | | | | | | | | |
| 1 Tee | 1 88-82% of nominal | | | | | | | | | | | | |
| M-32 | MSR 2A & 2B to Heater Drain Tank. | | | | | | | | | | | | |
| | <table border="0"><tr><td><u>Components Examined:</u></td><td><u>Results:</u></td></tr><tr><td>5 Elbows</td><td>9 >88% of nominal</td></tr><tr><td>3 Pipes</td><td></td></tr><tr><td>1 Reducer</td><td></td></tr></table> | <u>Components Examined:</u> | <u>Results:</u> | 5 Elbows | 9 >88% of nominal | 3 Pipes | | 1 Reducer | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | |
| 5 Elbows | 9 >88% of nominal | | | | | | | | | | | | |
| 3 Pipes | | | | | | | | | | | | | |
| 1 Reducer | | | | | | | | | | | | | |
| M-41A | 5A H.P.H. Drain to 4A L.P.H. | | | | | | | | | | | | |
| | <table border="0"><tr><td><u>Components Examined:</u></td><td><u>Results:</u></td></tr><tr><td>1 Reducer</td><td>1 >88% of nominal</td></tr></table> | <u>Components Examined:</u> | <u>Results:</u> | 1 Reducer | 1 >88% of nominal | | | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | |
| 1 Reducer | 1 >88% of nominal | | | | | | | | | | | | |
| M-41B | 5B H.P.H. Drain to 4B L.P.H. | | | | | | | | | | | | |
| | <table border="0"><tr><td><u>Components Examined:</u></td><td><u>Results:</u></td></tr><tr><td>1 Elbow</td><td>2 >88% of nominal</td></tr><tr><td>1 Pipe</td><td></td></tr></table> | <u>Components Examined:</u> | <u>Results:</u> | 1 Elbow | 2 >88% of nominal | 1 Pipe | | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | |
| 1 Elbow | 2 >88% of nominal | | | | | | | | | | | | |
| 1 Pipe | | | | | | | | | | | | | |
| M-45 | Preseparator A/B to Heater Drain Tank & Condenser. | | | | | | | | | | | | |
| | <table border="0"><tr><td><u>Components Examined:</u></td><td><u>Results:</u></td></tr><tr><td>1 Pipe</td><td>1 76-70% of nominal</td></tr></table> | <u>Components Examined:</u> | <u>Results:</u> | 1 Pipe | 1 76-70% of nominal | | | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | |
| 1 Pipe | 1 76-70% of nominal | | | | | | | | | | | | |
| M-46A | Preseparator A/B to Heater Drain Tank & Condenser. | | | | | | | | | | | | |
| | <table border="0"><tr><td><u>Components Examined:</u></td><td><u>Results:</u></td></tr><tr><td>1 Elbow</td><td>82-76% of nominal</td></tr></table> | <u>Components Examined:</u> | <u>Results:</u> | 1 Elbow | 82-76% of nominal | | | | | | | | |
| <u>Components Examined:</u> | <u>Results:</u> | | | | | | | | | | | | |
| 1 Elbow | 82-76% of nominal | | | | | | | | | | | | |



1.

2.

3.

4.

5.

6.

7.

8.

9.

10.

11.

12.



Drawing
No.

System
Title

| | |
|-------|---|
| M-46B | Preseparator A/B to Heater Drain Tank. |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 1 Pipe 3 >88% of nominal |
| | 2 Reducers |
| M-47 | Turbine Driven Auxiliary Feedwater Pump to Discharge Lines. |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 5 Elbows 7 >88% of nominal |
| | 3 Pipes 2 88-82% of nominal |
| | 1 Tee |
| M-48 | Auxiliary Feedwater Pump A to Discharge Lines. |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 2 Elbows 3 >88% of nominal |
| | 1 Pipe |
| M-49 | Auxiliary Feedwater Pump B to Discharge Lines. |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 1 Pipe 1 >88% of nominal |
| M-75 | Steam Extraction to 5A & 5B H.P.H. |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 1 Elbow 5 >88% of nominal |
| | 4 Pipes 2 88-82% of nominal |
| | 2 Reducers 4 <65% of nominal |
| | 2 Tees |
| | 2 Nozzles |
| M-81 | Feedwater Discharge, Turbine Building. |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 1 Reducer 1 76-70% of nominal |
| M-88A | Steam Generator Blowdown Lines, (Intermediate Building) |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 7 Elbows 6 >88% of nominal |
| | 7 Pipes 2 88-82% of nominal |
| | 4 76-70% of nominal |
| | 1 70-65% of nominal |
| | 1 <65% of nominal |
| M-88D | Steam Generator Blowdown Lines, (Turbine Building) |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 4 Elbows 8 >88% of nominal |
| | 6 Pipes 2 88-82% of nominal |
| | 1 Lateral 1 <65% of nominal |



100

100

100

100

100

100

100

100

100

100

100



Drawing
No.

System
Title

| | |
|-------|---|
| M-89A | Steam Generator 1A Blowdown Lines, (Containment Building) |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 6 Pipes 10 >88% of nominal |
| | 3 Tees |
| | 1 Nozzle |
| M-89B | Steam Generator 1B Blowdown Lines, (Containment Building) |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 4 Pipes 3 >88% of nominal |
| | 1 Tee 2 88-82% of nominal |
| M-89C | Steam Generator 1B Blowdown Lines (Containment Building) |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 1 Elbow 3 >88% of nominal |
| | 3 Pipes 2 88-82% of nominal |
| | 2 Tees 1 82-76% of nominal |
| M-90 | Feedwater Recirculation (CV-18). |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 1 Pipe 1 70-65% of nominal |
| M-91 | Feedwater Recirculation (CV-19). |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 1 Elbow 1 70-65% of nominal |
| M-92 | Main Feedwater Pump Bypass. |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 2 Elbows 1 >88% of nominal |
| | 1 76-70% of nominal |
| M-94 | Steam Generator Blowdown to Condenser. |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 8 Elbows 15 >88% of nominal |
| | 10 Pipes 3 88-82% of nominal |
| M-SW | Service Water in Screen House. |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 8 Elbows 21 >88% of nominal |
| | 15 Pipes 6 88-82% of nominal |
| | 4 Tees |
| N/A | Heater Drain Tank to Condenser. |
| | Summary Numbers 400001 to 400002 |
| | <u>Components Examined:</u> <u>Results:</u> |
| | 2 Elbows 2 >88% of nominal |



1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16



Drawing
No.

System
Title

N/A Main Steam Dump to Condenser.
Summary Numbers 400003 to 400004
Components Examined: Results:
2 Reducers 2 >88% of nominal

N/A Blowdown Tank to Condenser.
Summary Numbers 400005 to 400006
Components Examined: Results:
1 Elbow 2 >88% of nominal
1 Pipe

N/A Blowdown Tank to 3A Low Pressure Heater.
Summary Numbers 400007 to 400008
Components Examined: Results:
1 Elbow 2 >88% of nominal
1 Pipe

N/A Gland Steam Discharge to Gland Steam Condenser.
Summary Numbers 400009 to 400010
Components Examined: Results:
1 Elbow 2 >88% of nominal
1 Lateral

N/A Preseparator Drain to Preseparator Vent.
Summary Numbers 400011 to 400015
Components Examined: Results:
1 Elbow 4 >88% of nominal
3 Pipes 1 <65% of nominal
1 Tee

N/A 4B Low Pressure Heater Vent.
Summary Numbers 400016 to 400025
Components Examined: Results:
3 Elbows 9 >88% of nominal
5 Pipes
1 Tee

N/A Steam Extraction To 4A Low Pressure Heater.
Summary Numbers 400047 to 400058
Components Examined: Results:
12 Pipes 6 76-70% of nominal
4 70-65% of nominal
2 <65% of nominal



11

12

13

14

15

16

17

18

19



Component Rejectable Dispositions:

The following listing of Dispositions provides information on components that have less than 70% of Nominal Wall remaining.

System: Low Pressure Downcomers in West Condenser.

| <u>Component
Summary No.</u> | <u>Dwg.
No.</u> | <u>ID
No.</u> | <u>NCR No.</u> | <u>Disposition</u> |
|----------------------------------|---------------------|-------------------|----------------|--|
| 212180 | M-10A | 18 | 90-143 | Engineering Evaluation,
"use-as-is", Reexamine
during 1992 outage. |
| 212190 | M-10A | 19 | 90-143 | Engineering Evaluation,
"use-as-is", Reexamine
during 1992 outage. |

System: Low Pressure Downcomers in East Condenser.

| <u>Component
Summary No.</u> | <u>Dwg.
No.</u> | <u>ID
No.</u> | <u>NCR No.</u> | <u>Disposition</u> |
|----------------------------------|---------------------|-------------------|----------------|--|
| 213060 | M-10B | 2F | 90-142 | Engineering Evaluation,
"use-as-is", Reexamine
during 1992 outage. |

System: Feedwater Recirculation (CV-18).

| <u>Component
Summary No.</u> | <u>Dwg.
No.</u> | <u>ID
No.</u> | <u>NCR No.</u> | <u>Disposition</u> |
|----------------------------------|---------------------|-------------------|----------------|--|
| 300440 | M-90 | 43 | 89-312 | No change since last exam
during 1989 outage. |

System: Feedwater Recirculation (CV-19).

| <u>Component
Summary No.</u> | <u>Dwg.
No.</u> | <u>ID
No.</u> | <u>NCR No.</u> | <u>Disposition</u> |
|----------------------------------|---------------------|-------------------|----------------|--|
| 300840 | M-91 | 38 | 89-279 | No change since last exam
during 1989 outage. |

System: Steam Extraction to Preseparator B & 4B L.P.H.

| <u>Component
Summary No.</u> | <u>Dwg.
No.</u> | <u>ID
No.</u> | <u>NCR No.</u> | <u>Disposition</u> |
|----------------------------------|---------------------|-------------------|----------------|---|
| 301270 | M-21 | 25 | 90-128 | Component was Replaced. |
| 301290 | M-21 | 27 | 90-128 | Component was Replaced. |
| 301300 | M-21 | 28 | 90-128 | Engineering Evaluation,
"use-as-is". |



10

11

12

13

14

15

16

17

18

19

20

21

22



System: Steam Extraction to Preseparator A & 4A L.P.H.

| <u>Component
Summary No.</u> | <u>Dwg.
No.</u> | <u>ID
No.</u> | <u>NCR No.</u> | <u>Disposition</u> |
|----------------------------------|---------------------|-------------------|----------------|---|
| 302010 | M-22 | 28 | 90-131 | Engineering Evaluation,
"use-as-is". |
| 302020 | M-22 | 29 | 90-131 | First 20" of component was
Replaced. |
| 302130. | M-22 | 38 | 90-131 | Component was Replaced. |

System: Steam Extraction to 5A & 5B H.P.H.

| <u>Component
Summary No.</u> | <u>Dwg.
No.</u> | <u>ID
No.</u> | <u>NCR No.</u> | <u>Disposition</u> |
|----------------------------------|---------------------|-------------------|----------------|--|
| 303015 | M-75 | 1A | 90-168 | Component was Replaced. |
| 303017 | M-75 | 1B | N/A | Component was "pad welded"
from I.D. when downstream
component was Replaced. |
| 303165 | M-75 | 16A | 90-168 | Component was Replaced. |
| 303167 | M-75 | 16B | N/A | Component was "pad welded"
from I.D. when downstream
component was Replaced. |

System: Steam Generator Blowdown Lines, (Intermediate Building)

| <u>Component
Summary No.</u> | <u>Dwg.
No.</u> | <u>ID
No.</u> | <u>NCR No.</u> | <u>Disposition</u> |
|----------------------------------|---------------------|-------------------|----------------|---|
| 304425 | M-88A | 2A | 90-150 | Adjacent fillet welds were
reworked to give a concave
shape to reduce stresses. |
| 304435 | M-88A | 3A | 90-150 | Adjacent fillet welds were
reworked to give a concave
shape to reduce stresses. |

System: Steam Generator Blowdown Lines, (Turbine Building)

| <u>Component
Summary No.</u> | <u>Dwg.
No.</u> | <u>ID
No.</u> | <u>NCR No.</u> | <u>Disposition</u> |
|----------------------------------|---------------------|-------------------|----------------|-----------------------------|
| 385800 | M-88D | 80 | 90-215 | Welded rolled plate to O.D. |

System: Preseparator Drain to Preseparator Vent.

| <u>Component
Summary No.</u> | <u>Dwg.
No.</u> | <u>ID
No.</u> | <u>NCR No.</u> | <u>Disposition</u> |
|----------------------------------|---------------------|-------------------|----------------|---|
| 400014 | N/A | N/A | 90-216 | Engineering Evaluation,
"use-as-is". |

10

11

12

13

14

15

16




System: Steam Extraction To 4A Low Pressure Heater.

| <u>Component
Summary No.</u> | <u>Dwg.
No.</u> | <u>ID
No.</u> | <u>NCR No.</u> | <u>Disposition</u> |
|----------------------------------|---------------------|-------------------|----------------|---|
| 400051 | N/A | 5 | 90-131 | Engineering Evaluation,
"use-as-is". |
| 400053 | N/A | 7 | 90-131 | Engineering Evaluation,
"use-as-is". |
| 400054 | N/A | 8 | 90-131 | Engineering Evaluation,
"use-as-is". |
| 400056 | N/A | C | 90-131 | Engineering Evaluation,
"use-as-is". |
| 400057 | N/A | B | 90-131 | Engineering Evaluation,
"use-as-is". |
| 400058 | N/A | A | 90-131 | Engineering Evaluation,
"use-as-is". |




2025 FEB 15 10:11 AM

MINWALL
1990 GINNA OUTAGE



NUMBER OF EACH COMPONENT TYPE
THAT WAS EXAMINED

MINWALL
1990 GINNA OUTAGE



PERCENTAGE OF NOMINAL
WALL REMAINING

Chart 1



SUMMARY COMP TYPE 1989 MIN. 1990 MIN. PERCENT
NUMBER NO. READING READING NOMINAL

** DRAWING NUMBER M-1

| | | | | | |
|--------|----|---|-------|-------|-------|
| 200010 | 1 | P | 0.602 | 0.595 | 88-82 |
| 200015 | 1A | P | 0.534 | 0.669 | >88 |

** DRAWING NUMBER M-4B

| | | | | | |
|--------|----|---|-------|-------|-------|
| 204510 | 51 | R | 0.481 | 0.483 | 82-76 |
| 204520 | 52 | E | 0.494 | 0.494 | 88-82 |
| 204570 | 57 | E | 0.434 | 0.436 | 76-70 |
| 204590 | 59 | E | 0.458 | 0.448 | 76-70 |
| 204600 | 60 | P | 0.495 | 0.444 | 76-70 |
| 204610 | 61 | E | 0.453 | 0.491 | 88-82 |
| 204630 | 63 | R | 0.469 | 0.454 | 76-70 |
| 204840 | 84 | P | 0.209 | 0.247 | >88 |

** DRAWING NUMBER M-5

| | | | | | |
|--------|----|---|--|-------|-------|
| 205040 | 4 | E | | 0.323 | 88-82 |
| 205050 | 5 | P | | 0.342 | >88 |
| 205160 | 16 | E | | 0.319 | 88-82 |
| 205170 | 17 | P | | 0.365 | >88 |
| 205250 | 25 | T | | 0.505 | >88 |

** DRAWING NUMBER M-7B

| | | | | | |
|--------|----|---|--|-------|-----|
| 208550 | 55 | T | | 0.395 | >88 |
| 208600 | 60 | P | | 0.298 | >88 |
| 208610 | 61 | E | | 0.303 | >88 |
| 208620 | 62 | P | | 0.310 | >88 |
| 208630 | 63 | T | | 0.362 | >88 |
| 208640 | 64 | P | | 0.336 | >88 |

** DRAWING NUMBER M-10

| | | | | | |
|--------|----|---|-------|-------|-------|
| 211060 | 1F | P | 0.151 | 0.273 | 76-70 |
|--------|----|---|-------|-------|-------|

** DRAWING NUMBER M-10A

| | | | | | |
|--------|----|---|--|-------|-------|
| 212010 | 1 | P | | 0.334 | >88 |
| 212020 | 2 | E | | 0.299 | >88 |
| 212030 | 3 | P | | 0.324 | 88-82 |
| 212040 | 4 | E | | 0.327 | 88-82 |
| 212050 | 5 | P | | 0.333 | >88 |
| 212060 | 6 | P | | 0.343 | >88 |
| 212070 | 7 | E | | 0.329 | 88-82 |
| 212080 | 8 | P | | 0.326 | 88-82 |
| 212090 | 9 | E | | 0.344 | >88 |
| 212100 | 10 | P | | 0.324 | 88-82 |
| 212110 | 11 | P | | 0.344 | >88 |
| 212120 | 12 | P | | 0.322 | 88-82 |
| 212130 | 13 | P | | 0.329 | 88-82 |
| 212150 | 15 | E | | 0.322 | 88-82 |
| 212160 | 16 | P | | 0.281 | 76-70 |
| 212180 | 18 | P | | 0.169 | <65 |
| 212190 | 19 | P | | 0.169 | <65 |

Table 1



1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

| SUMMARY
NUMBER | COMP
NO. | TYPE | 1989 MIN.
READING | 1990 MIN.
READING | PERCENT
NOMINAL |
|-------------------------|-------------|------|----------------------|----------------------|--------------------|
| 212200 | 20 | P | | 0.314 | 88-82 |
| 212210 | 21 | P | | 0.302 | 82-76 |
| 212220 | 22 | P | | 0.318 | 88-82 |
| 212230 | 23 | P | | 0.281 | 76-70 |
| 212240 | 24 | P | | 0.289 | 82-76 |
| ** DRAWING NUMBER M-10B | | | | | |
| 213010 | 2A | P | | 0.329 | 88-82 |
| 213020 | 2B | P | | 0.322 | 88-82 |
| 213030 | 2C | P | | 0.291 | 82-76 |
| 213040 | 2D | P | | 0.308 | 88-82 |
| 213050 | 2E | P | | 0.317 | 88-82 |
| 213060 | 2F | P | | 0.176 | <65 |
| 213070 | 2G | P | | 0.318 | 88-82 |
| ** DRAWING NUMBER M-11A | | | | | |
| 215410 | 41 | P | | 0.456 | >88 |
| 215411 | 41A | E | | 0.358 | 88-82 |
| 215412 | 41B | P | | 0.424 | >88 |
| 215420 | 42 | E | | 0.388 | >88 |
| ** DRAWING NUMBER M-11B | | | | | |
| 216100 | 88 | T | 0.363 | 0.470 | >88 |
| 216300 | 108 | P | 0.375 | 0.371 | 88-82 |
| 216440 | 122 | T | 0.315 | 0.358 | 88-82 |
| ** DRAWING NUMBER M-12A | | | | | |
| 222280 | 26 | P | 0.361 | 0.361 | 88-82 |
| ** DRAWING NUMBER M-12B | | | | | |
| 222490 | 47 | R | | 0.302 | 88-82 |
| 222495 | 47B | P | | 0.394 | >88 |
| 222500 | 48 | E | | 0.429 | 82-76 |
| 222510 | 49 | P | | 0.386 | >88 |
| 222890 | 87 | E | | 0.332 | 82-76 |
| 222900 | 88 | P | 0.357 | 0.343 | 82-76 |
| 222905 | 88A | R | | 0.456 | >88 |
| 222910 | 89 | T | 0.497 | 0.584 | >88 |
| ** DRAWING NUMBER M-12A | | | | | |
| 223040 | 101 | E | 0.372 | 0.446 | >88 |
| 223050 | 102 | P | | 0.400 | >88 |
| 223080 | 105 | E | | 0.346 | 82-76 |
| 223090 | 106 | P | 0.316 | 0.304 | 76-70 |
| 223095 | 106A | R | | 0.421 | >88 |
| ** DRAWING NUMBER M-15A | | | | | |
| 226250 | 25 | E | 0.259 | 0.258 | 88-82 |
| 226480 | 48 | E | 0.246 | 0.307 | >88 |

Table 1



| SUMMARY
NUMBER | COMP
NO. | TYPE | 1989 MIN.
READING | 1990 MIN.
READING | PERCENT
NOMINAL |
|-------------------|-------------|------|----------------------|----------------------|--------------------|
|-------------------|-------------|------|----------------------|----------------------|--------------------|

** DRAWING NUMBER M-15B

| | | | | | |
|--------|-----|---|-------|-------|-------|
| 227440 | 96 | E | 0.253 | 0.299 | >88 |
| 227500 | 102 | E | 0.265 | 0.285 | 88-82 |

** DRAWING NUMBER M-16

| | | | | | |
|--------|----|---|-------|-------|-------|
| 228060 | 6 | E | 0.235 | 0.260 | 88-82 |
| 228270 | 27 | E | 0.288 | 0.287 | 88-82 |

** DRAWING NUMBER M-17A

| | | | | | |
|--------|----|---|-------|-------|-----|
| 230410 | 41 | E | 0.271 | 0.316 | >88 |
|--------|----|---|-------|-------|-----|

** DRAWING NUMBER M-17B

| | | | | | |
|--------|----|---|-------|-------|-------|
| 231020 | 52 | E | 0.353 | 0.372 | 88-82 |
| 231410 | 91 | P | 0.255 | 0.313 | >88 |
| 231420 | 92 | E | 0.240 | 0.297 | >88 |

** DRAWING NUMBER M-18

| | | | | | |
|--------|----|---|--|-------|-------|
| 232070 | 7 | E | | 0.283 | >88 |
| 232080 | 8 | P | | 0.266 | 88-82 |
| 232090 | 9 | E | | 0.275 | 88-82 |
| 232100 | 10 | P | | 0.291 | >88 |
| 232260 | 26 | T | | 0.338 | >88 |
| 232330 | 33 | E | | 0.277 | 88-82 |
| 232340 | 34 | P | | 0.298 | >88 |
| 232350 | 35 | E | | 0.291 | >88 |
| 232360 | 36 | P | | 0.293 | >88 |
| 232520 | 52 | T | | 0.309 | 88-82 |
| 232580 | 58 | E | | 0.481 | >88 |
| 232590 | 59 | P | | 0.540 | >88 |

** DRAWING NUMBER M-19

| | | | | | |
|--------|-----|---|-------|-------|-------|
| 234405 | 40A | E | 0.306 | 0.334 | 82-76 |
| 234420 | 42 | E | 0.360 | 0.362 | 88-82 |
| 234455 | 45A | R | | 0.374 | >88 |
| 234457 | 45B | R | | 0.366 | >88 |
| 234465 | 46A | R | | 0.281 | >88 |

** DRAWING NUMBER M-27

| | | | | | |
|--------|----|---|-------|-------|-------|
| 253260 | 26 | P | 0.309 | 0.307 | 82-76 |
| 253270 | 27 | E | 0.302 | 0.357 | >88 |

** DRAWING NUMBER M-28

| | | | | | |
|--------|----|---|-------|-------|-----|
| 254250 | 25 | E | 0.312 | 0.385 | >88 |
|--------|----|---|-------|-------|-----|

** DRAWING NUMBER M-31

| | | | | | |
|--------|-----|---|-------|-------|-------|
| 260020 | 2 | T | 0.359 | 0.466 | >88 |
| 260241 | 24A | E | | 0.384 | >88 |
| 260242 | 24B | E | | 0.363 | 88-82 |

Table 1



SUMMARY COMP TYPE 1989 MIN. 1990 MIN. PERCENT
NUMBER NO. READING READING NOMINAL

** DRAWING NUMBER M-32

| | | | | | |
|--------|----|---|--|-------|-----|
| 261380 | 38 | E | | 0.396 | >88 |
| 261390 | 39 | P | | 0.388 | >88 |
| 261400 | 40 | E | | 0.392 | >88 |
| 261410 | 41 | P | | 0.390 | >88 |
| 261420 | 42 | E | | 0.412 | >88 |
| 261430 | 43 | R | | 0.320 | >88 |
| 261460 | 46 | E | | 0.533 | >88 |
| 261470 | 47 | E | | 0.612 | >88 |
| 261500 | 50 | P | | 0.547 | >88 |

** DRAWING NUMBER M-92

| | | | | | |
|--------|----|---|-------|-------|-------|
| 281200 | 20 | E | | 0.450 | 76-70 |
| 281310 | 31 | E | 0.351 | 0.351 | >88 |

** DRAWING NUMBER M-41A

| | | | | | |
|--------|----|---|--|-------|-----|
| 290016 | 1B | R | | 0.447 | >88 |
|--------|----|---|--|-------|-----|

** DRAWING NUMBER M-41B

| | | | | | |
|--------|----|---|--|-------|-----|
| 291020 | 41 | E | | 0.417 | >88 |
| 291030 | 42 | P | | 0.407 | >88 |

** DRAWING NUMBER M-45

| | | | | | |
|--------|----|---|-------|-------|-------|
| 298520 | 52 | P | 0.332 | 0.319 | 76-70 |
|--------|----|---|-------|-------|-------|

** DRAWING NUMBER M-90

| | | | | | |
|--------|----|---|-------|-------|-------|
| 300440 | 43 | P | 0.297 | 0.298 | 70-65 |
|--------|----|---|-------|-------|-------|

** DRAWING NUMBER M-91

| | | | | | |
|--------|----|---|-------|-------|-------|
| 300840 | 38 | E | 0.291 | 0.297 | 70-65 |
|--------|----|---|-------|-------|-------|

** DRAWING NUMBER M-21

| | | | | | |
|--------|-----|---|-------|-------|-------|
| 301025 | 2A | D | 0.362 | 0.351 | 76-70 |
| 301040 | 4 | P | | 0.703 | >88 |
| 301050 | 5 | E | | 0.809 | >88 |
| 301100 | 10 | R | | 0.759 | >88 |
| 301180 | 17 | E | | 0.759 | >88 |
| 301250 | 23 | P | | 0.400 | 82-76 |
| 301260 | 24 | E | | 0.267 | 76-70 |
| 301270 | 25 | P | | 0.151 | <65 |
| 301280 | 26 | E | | 0.324 | 88-82 |
| 301290 | 27 | P | | 0.233 | <65 |
| 301300 | 28 | E | | 0.258 | 70-65 |
| 301310 | 29 | P | | 0.275 | 76-70 |
| 301320 | 30 | T | 0.496 | 0.473 | 76-70 |
| 301390 | 37 | E | | 0.309 | 88-82 |
| 301400 | 37A | P | | 0.342 | >88 |
| 301405 | 39B | P | | 0.333 | >88 |
| 301410 | 38 | E | | 0.312 | 88-82 |
| 301420 | 39 | P | | 0.354 | >88 |

Table 1



10-10-10

10-10-10

10-10-10



| SUMMARY
NUMBER | COMP
NO. | TYPE | 1989 MIN.
READING | 1990 MIN.
READING | PERCENT
NOMINAL |
|-------------------|-------------|------|----------------------|----------------------|--------------------|
|-------------------|-------------|------|----------------------|----------------------|--------------------|

| | | | | | |
|--------|-----|---|--|-------|-----|
| 301425 | 39A | E | | 0.338 | >88 |
| 301430 | 40 | E | | 0.356 | >88 |
| 301450 | 42 | P | | 0.361 | >88 |
| 301470 | 44 | E | | 0.374 | >88 |

** DRAWING NUMBER M-22

| | | | | | |
|--------|-----|---|-------|-------|-------|
| 301705 | 1B | D | 0.342 | 0.400 | 82-76 |
| 301780 | 9 | E | 0.669 | 0.676 | 76-70 |
| 301830 | 14 | R | | 0.733 | 88-82 |
| 302010 | 28 | P | | 0.320 | <65 |
| 302020 | 29 | P | | 0.155 | <65 |
| 302030 | 30 | E | | 0.328 | 88-82 |
| 302090 | 35 | E | 0.332 | 0.311 | 88-82 |
| 302110 | 37 | T | 0.502 | 0.498 | 76-70 |
| 302120 | 37A | P | | 0.300 | 82-76 |
| 302130 | 38 | E | | 0.185 | <65 |
| 302140 | 39 | P | | 0.324 | 88-82 |
| 302150 | 40 | E | | 0.298 | 82-76 |

** DRAWING NUMBER M-75

| | | | | | |
|--------|-----|---|-------|-------|-------|
| 303010 | 1 | P | | 0.318 | 88-82 |
| 303015 | 1A | R | | 0.110 | <65 |
| 303017 | 1B | N | | 0.200 | <65 |
| 303020 | 2 | T | 0.343 | 0.318 | 88-82 |
| 303160 | 16 | P | | 0.353 | >88 |
| 303165 | 16A | R | | 0.161 | <65 |
| 303167 | 16B | N | | 0.250 | <65 |
| 303220 | 22 | P | 0.271 | 0.366 | >88 |
| 303230 | 23 | T | 0.318 | 0.463 | >88 |
| 303235 | 23A | P | | 0.344 | >88 |
| 303240 | 24 | E | 0.211 | 0.372 | >88 |

** DRAWING NUMBER M-88A

| | | | | | |
|--------|-----|---|-------|-------|-------|
| 304420 | 2 | E | 0.160 | 0.160 | 76-70 |
| 304425 | 2A | P | 0.170 | 0.150 | 70-65 |
| 304430 | 3 | V | | | NE |
| 304435 | 3A | P | 0.160 | 0.140 | <65 |
| 304440 | 4 | E | 0.160 | 0.180 | 88-82 |
| 304450 | 5 | P | | 0.250 | >88 |
| 304460 | 6 | V | | | NE |
| 304560 | 16 | E | | 0.283 | >88 |
| 304950 | 55 | E | 0.150 | 0.160 | 76-70 |
| 304955 | 55A | P | 0.160 | 0.160 | 76-70 |
| 304960 | 56 | E | | 0.280 | >88 |
| 304970 | 57 | P | 0.150 | 0.160 | 76-70 |
| 304980 | 58 | E | | 0.300 | >88 |
| 304990 | 59 | V | | | NE |
| 305000 | 60 | P | 0.170 | 0.250 | >88 |
| 305010 | 61 | V | | | NE |
| 305020 | 62 | P | 0.170 | 0.220 | >88 |

Table 1



| SUMMARY
NUMBER | COMP
NO. | TYPE | 1989 MIN.
READING | 1990 MIN.
READING | PERCENT
NOMINAL |
|-------------------|-------------|------|----------------------|----------------------|--------------------|
|-------------------|-------------|------|----------------------|----------------------|--------------------|

| | | | | | |
|--------|----|---|--|-------|-------|
| 305090 | 69 | E | | 0.261 | 88-82 |
|--------|----|---|--|-------|-------|

** DRAWING NUMBER M-48

| | | | | | |
|--------|----|---|--|-------|-----|
| 320370 | 37 | E | | 0.265 | >88 |
| 320390 | 39 | P | | 0.287 | >88 |
| 320400 | 40 | E | | 0.285 | >88 |

** DRAWING NUMBER M-49

| | | | | | |
|--------|----|---|-------|-------|-----|
| 323420 | 42 | P | 0.266 | 0.269 | >88 |
|--------|----|---|-------|-------|-----|

** DRAWING NUMBER M-47

| | | | | | |
|--------|----|---|-------|-------|-------|
| 327070 | 7 | E | 0.296 | 0.321 | 88-82 |
| 327080 | 8 | P | | 0.352 | >88 |
| 327180 | 18 | T | | 0.330 | >88 |
| 327190 | 19 | P | | 0.278 | >88 |
| 327200 | 20 | E | | 0.287 | >88 |
| 327250 | 25 | E | | 0.314 | 88-82 |
| 327500 | 50 | E | | 0.288 | >88 |
| 327510 | 51 | P | | 0.292 | >88 |
| 327570 | 57 | E | | 0.348 | >88 |

** DRAWING NUMBER M-46B

| | | | | | |
|--------|-----|---|--|-------|-----|
| 328115 | 11A | R | | 0.311 | >88 |
| 328125 | 12A | R | | 0.352 | >88 |
| 328130 | 13 | P | | 0.420 | >88 |

** DRAWING NUMBER M-46A

| | | | | | |
|--------|----|---|-------|-------|-------|
| 329230 | 53 | E | 0.362 | 0.352 | 82-76 |
|--------|----|---|-------|-------|-------|

** DRAWING NUMBER M-88D

| | | | | | |
|--------|----|---|--|-------|-------|
| 385010 | 1 | E | | 0.280 | >88 |
| 385080 | 8 | P | | 0.262 | 88-82 |
| 385100 | 10 | P | | 0.288 | >88 |
| 385260 | 26 | E | | 0.275 | >88 |
| 385290 | 29 | P | | 0.286 | >88 |
| 385420 | 42 | E | | 0.289 | >88 |
| 385470 | 47 | P | | 0.273 | >88 |
| 385490 | 49 | P | | 0.255 | 88-82 |
| 385660 | 66 | E | | 0.271 | >88 |
| 385680 | 68 | P | | 0.272 | >88 |
| 385800 | 80 | L | | 0.308 | <65 |

** DRAWING NUMBER M-81

| | | | | | |
|--------|---|---|-------|-------|-------|
| 390060 | 6 | R | 0.653 | 0.614 | 76-70 |
|--------|---|---|-------|-------|-------|

** DRAWING NUMBER M-94

| | | | | | |
|--------|----|---|-------|-------|-----|
| 395010 | 1 | P | | 0.277 | >88 |
| 395030 | 3 | P | | 0.301 | >88 |
| 395040 | 4 | E | 0.267 | 0.270 | >88 |
| 395100 | 10 | E | 0.242 | 0.277 | >88 |

Table 1



| SUMMARY
NUMBER | COMP
NO. | TYPE | 1989 MIN.
READING | 1990 MIN.
READING | PERCENT
NOMINAL |
|-------------------|-------------|------|----------------------|----------------------|--------------------|
|-------------------|-------------|------|----------------------|----------------------|--------------------|

| | | | | | |
|--------|----|---|-------|-------|-------|
| 395180 | 18 | E | | 0.290 | >88 |
| 395190 | 19 | P | | 0.280 | >88 |
| 395210 | 21 | P | | 0.306 | >88 |
| 395230 | 23 | P | | 0.298 | >88 |
| 395240 | 24 | E | | 0.293 | 88-82 |
| 395270 | 27 | P | | 0.305 | >88 |
| 395290 | 29 | P | | 0.288 | >88 |
| 395360 | 36 | E | 0.231 | 0.262 | 88-82 |
| 395400 | 40 | E | | 0.281 | >88 |
| 395440 | 44 | E | | 0.259 | 88-82 |
| 395450 | 45 | P | | 0.280 | >88 |
| 395470 | 47 | P | | 0.302 | >88 |
| 395490 | 49 | P | | 0.300 | >88 |
| 395500 | 50 | E | | 0.309 | >88 |

** DRAWING NUMBER NA

| | | | | | |
|--------|----|---|--|-------|-----|
| 400001 | NA | E | | 0.759 | >88 |
| 400002 | NA | E | | 0.672 | >88 |
| 400003 | NA | R | | 0.381 | >88 |
| 400004 | NA | R | | 0.359 | >88 |
| 400005 | NA | P | | 0.397 | >88 |
| 400006 | NA | E | | 0.427 | >88 |
| 400007 | NA | E | | 0.277 | >88 |
| 400008 | NA | P | | 0.265 | >88 |
| 400009 | NA | L | | 0.234 | >88 |
| 400010 | NA | E | | 0.252 | >88 |
| 400011 | NA | E | | 0.240 | >88 |
| 400012 | NA | P | | 0.160 | >88 |
| 400013 | NA | T | | 0.200 | >88 |
| 400014 | NA | P | | 0.102 | <65 |
| 400015 | NA | P | | 0.200 | >88 |
| 400016 | NA | P | | 0.195 | >88 |
| 400017 | NA | E | | 0.190 | >88 |
| 400018 | NA | P | | 0.200 | >88 |
| 400019 | NA | E | | 0.230 | >88 |
| 400020 | NA | P | | 0.195 | >88 |
| 400021 | NA | T | | 0.250 | >88 |
| 400023 | NA | P | | 0.180 | >88 |
| 400024 | NA | P | | 0.180 | >88 |
| 400025 | NA | E | | 0.230 | >88 |

** DRAWING NUMBER M-89A

| | | | | | |
|--------|----|---|--|-------|-----|
| 400026 | 14 | N | | 0.500 | >88 |
| 400027 | 15 | P | | 0.225 | >88 |
| 400028 | 16 | T | | 0.270 | >88 |
| 400029 | 17 | P | | 0.218 | >88 |
| 400030 | 18 | T | | 0.350 | >88 |
| 400031 | 19 | P | | 0.210 | >88 |
| 400032 | 20 | P | | 0.179 | >88 |
| 400033 | 28 | P | | 0.210 | >88 |

Table 1



| SUMMARY
NUMBER | COMP
NO. | TYPE | 1989 MIN.
READING | 1990 MIN.
READING | PERCENT
NOMINAL |
|-------------------|-------------|------|----------------------|----------------------|--------------------|
|-------------------|-------------|------|----------------------|----------------------|--------------------|

| | | | | | |
|--------|----|---|--|-------|-----|
| 400034 | 29 | T | | 0.270 | >88 |
| 400035 | 30 | P | | 0.210 | >88 |

** DRAWING NUMBER M-89B

| | | | | | |
|--------|----|---|--|-------|-------|
| 400036 | 8A | P | | 0.190 | 88-82 |
| 400037 | 9 | T | | 0.300 | >88 |
| 400038 | 11 | P | | 0.220 | >88 |
| 400039 | 12 | P | | 0.190 | 88-82 |
| 400040 | 24 | P | | 0.170 | >88 |

** DRAWING NUMBER M-89C

| | | | | | |
|--------|----|---|--|-------|-------|
| 400041 | 26 | T | | 0.300 | >88 |
| 400042 | 27 | P | | 0.180 | 88-82 |
| 400043 | 28 | E | | 0.300 | >88 |
| 400044 | 29 | P | | 0.190 | 88-82 |
| 400045 | 30 | T | | 0.290 | >88 |
| 400046 | 31 | P | | 0.170 | 82-76 |

** DRAWING NUMBER NA

| | | | | | |
|--------|---|---|--|-------|-------|
| 400047 | 1 | P | | 0.281 | 76-70 |
| 400048 | 2 | P | | 0.261 | 76-70 |
| 400049 | 3 | P | | 0.280 | 76-70 |
| 400050 | 4 | P | | 0.274 | 76-70 |
| 400051 | 5 | P | | 0.259 | 70-65 |
| 400052 | 6 | P | | 0.267 | 76-70 |
| 400053 | 7 | P | | 0.250 | 70-65 |
| 400054 | 8 | P | | 0.253 | 70-65 |
| 400055 | D | P | | 0.274 | 76-70 |
| 400056 | C | P | | 0.234 | <65 |
| 400057 | B | P | | 0.247 | 70-65 |
| 400058 | A | P | | 0.230 | <65 |

** DRAWING NUMBER M-SW

| | | | | | |
|--------|----|---|--|-------|-------|
| 400059 | 1 | E | | 0.360 | >88 |
| 400060 | 2 | E | | 0.361 | >88 |
| 400061 | 3 | E | | 0.350 | >88 |
| 400062 | 4 | E | | 0.359 | >88 |
| 400063 | 5 | P | | 0.337 | >88 |
| 400064 | 6 | P | | 0.342 | >88 |
| 400065 | 7 | P | | 0.332 | >88 |
| 400066 | 8 | P | | 0.321 | 88-82 |
| 400067 | 9 | E | | 0.346 | >88 |
| 400068 | 10 | E | | 0.341 | >88 |
| 400069 | 11 | E | | 0.365 | >88 |
| 400070 | 12 | E | | 0.355 | >88 |
| 400071 | 13 | P | | 0.312 | 88-82 |
| 400072 | 14 | P | | 0.331 | >88 |
| 400073 | 15 | P | | 0.353 | >88 |
| 400074 | 16 | P | | 0.346 | >88 |
| 400075 | 17 | P | | 0.322 | 88-82 |

Table 1



| SUMMARY
NUMBER | COMP
NO. | TYPE | 1989 MIN.
READING | 1990 MIN.
READING | PERCENT
NOMINAL |
|-------------------|-------------|------|----------------------|----------------------|--------------------|
| 400076 | 18 | T | | 0.468 | >88 |
| 400077 | 19 | P | | 0.325 | 88-82 |
| 400078 | 20 | T | | 0.425 | >88 |
| 400079 | 21 | P | | 0.331 | >88 |
| 400080 | 22 | P | | 0.327 | 88-82 |
| 400081 | 23 | P | | 0.335 | >88 |
| 400082 | 24 | T | | 0.458 | >88 |
| 400083 | 25 | P | | 0.330 | 88-82 |
| 400084 | 26 | T | | 0.425 | >88 |
| 400085 | 27 | P | | 0.337 | >88 |

| Abbreviation | Component Type |
|--------------|----------------|
| D = | Downcomer |
| E = | Nozzle |
| P = | Pipe |
| R = | Reducer |
| T = | Tee |

Table 1

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

29

30

31

32

33

34

35

36

37

38

39

40

41

42

43

44

45

46

GINNA NUCLEAR POWER STATION

Inservice Inspection Report

1990 - 1999 Interval, First Outage 1990

Attachment III

Miscellaneous NDE Examination Summary Report

This section consist of all examinations performed as a "service" by Materials Engineering and Inspection Services. The documented results of the below listed examinations have been submitted to the requesting individual and/or department for proper processing. The results of all examinations listed below in this "Miscellaneous" Section are acceptable unless otherwise specified.

1. Maintenance Inservice Inspection Program (MISIP):

The following examinations were performed under the Maintenance Inservice Inspection Program (MISIP).

A. Visual Examinations:

1. Reactor Coolant Pump Motor Lift Sling.
2. Reactor Vessel Head Lift Rig.
3. Reactor Vessel Internals Lift Rig.
4. Steam Generator "A" & "B"- Tubelane Blocking Device Tack Welds.

B. Magnetic Particle Examinations:

1. Containment Crane Hooks - 7 Hooks Total.
2. Reactor Head Chain Hoist Hooks - 3 Hooks Total.
3. Forklift Forks - 11 Forklift Trucks Total.
4. Pallet Cart Forks - 11 Pallet Carts Total.
5. Steam Generators "A" & "B" - Secondary Manway Covers.
6. Steam Generator "B" - #4 and #6 Wedge Port Covers.

C. Visual and Liquid Penetrant Examinations:

1. Steam Generator Nozzle Dams - 10 Dams Total.

D. Ultrasonic Examinations:

1. Steam Generator "B" - #4 and #6 Wedge Port Bolts.

E. Visual and Magnetic Particle Examinations:

1. Steam Generators "A" and "B" - Handhole Covers - North and South.

100-100000

100

100-100000

100-100000

F. Visual, Magnetic Particle and Ultrasonic Examinations:

1. Steam Generators "A" and "B" - Secondary Manway Bolts.
2. Steam Generators "A" and "B" - Handhole Cover Bolts - North and South.
3. Steam Generator "A" - Outlet Nuts and Studs.
4. Steam Generator "B" - Inlet Nuts and Studs.
5. Steam Generator "B" - Outlet Nuts and Studs.

2. Turbine Components:

The following examinations were performed on Turbine Components.
Note: Rejectable Examination results are reported to the Turbine Department for disposition and corrective action as required.

A. Visual Examinations:

1. Inner Cylinder (#2) - Stationary Blade Rings Governor End, Stages 8, 9, 10 and 11.

B. Liquid Penetrant Examinations:

1. L.P. Turbine - #3 Bearing Babbitt Surface.
2. Valve Stem Seat - Main Steam Stop Valve.
3. Stellite Seats - #2 and #4 Control Valves.
4. Outer Diaphragm - Top Outside Welds.
Rejectable - Vertical Weld #3, 4 1/2" Linear Thru Wall Indication.
5. Outer Diaphragm - Bottom Inside Welds.
Rejectable - Inside Welds; Vertical Weld #3, 4 1/2" Linear Thru Wall Indication; Welds # 7 & 8, 22 Cold Lap Indications.
6. Inner Diaphragm - Top Outside Welds.
7. Inner Diaphragm - Bottom Inside Welds.
8. "C" L.P. Rotor - Stellite Ends.
Rejectable - Blade W7G at Governor End Stage 9 contained Linear Indication 1/4" Long at Blade Edge.
9. "1" L.P. Rotor - Outer Diaphragms - crossover Pipe.

C. Magnetic Particle Examinations:

1. L.P. Turbine Inner Cylinder-Blade Rings & Flow Dividers.
Rejectable - #1 Inner Lower Cylinder 6th Stage contained 21 Linear Indications at Inner Edge of Blades; Upper Blade Ring 4th Stage Contained 9 Linear Indications on Inner Edge of Blades; Lower Blade Ring 2nd Stage Contained 4 Linear Indications on Inner Edge of Blades; Upper Blade Ring 2nd Stage contained 9 Linear Indications on Inner Edge of Blade; 3rd Stage Contained 2 Linear Indications on Inner Edge of Blade and Between the 3rd and 4th Stages had 1 Linear Indication on Base Surface; Lower Blade Ring 4th Stage Contained 45 Linear Indications on Inner Edge of Blades.

9

5

2.5

0.5

0.5

0.5

5

5

0.5

0.5

0.5

0.5

0.5

0.5

0.5

0.5

0.5

0

0.5

0.5

0.5

0.5

2. #2 Inner Cylinder - Governor End Stages.
Rejectable - Upper 9th and 10th Stage, Nozzle to Base Weld-Steam Undercut on Base Side.
3. Upper Inner Cylinder - Steam Seals, Control Valve Muffler and Baskets.
Rejectable - #1 Upper Inner Cylinder Contained 39 Indications on Inner Edge of Blades; #1 Upper Inner Cylinder (other side) Contained 12 Indications on Inner Edge of Blades.
4. Inner Crossover Diaphragm.
5. Outer Crossover Diaphragm.
6. "C" L.P. Rotor - End Shafts.
7. "C" L.P. Rotor - Generator End - Stages 1 - 11.
8. "C" L.P. Rotor - Generator End - Stages 1 - 11.

D. Ultrasonic Examinations:

1. #5 Bearing - Top & Bottom Halves - Babbitt Bonding.
2. Inner & Outer Shell Dowel Studs - 14 Studs Total.
3. Inner & Outer Shell Studs - 92 Studs Total.
4. Control Valve Studs - 52 Studs Total.
5. Stop Valve Studs - 30 Studs Total.
6. Crossover Hi Hat Studs - 52 Studs Total.
7. Inner Cylinder Shell Studs - 55 Studs Total.
8. H.P. Coupling Studs - 20 Studs Total.
9. Stop Valve Pilot & Mummy Studs - 24 Studs Total.
10. Outer Cylinder Shell Studs - 52 Studs Total.
11. Jack Shaft Thrust Studs - 30 Studs Total.
12. Cross Pipe Vertical Joint - 44 Studs Total.
13. Crossover Pipe Diaphragm - 52 Bolts Total.
14. Crossover Studs - 5 Studs Total.
15. Inner Cylinder - 17 Studs Total.
16. Control Valve Tension Bolts - 2 Bolts Total.
17. Blade Ring - 4 Studs Total.
18. Stud 688J343-19 - 25 Studs Total.
19. Inner Shell Studs - 682J249-23 - 2 Studs Total.
20. Inner Shell Studs - 682J343-21 - 4 Studs Total.
21. Inner Shell Studs - 682J343-16 - 4 Studs Total.
22. Upper Studs - 885J343-19 - 25 Studs Total.
23. Inner Shell Studs - 682J342-15 - 12 Studs Total.
24. Miscellaneous Turbine Studs - 120 Studs Total.

E. Liquid Penetrant and Ultrasonic Examinations:

1. Upper Babbitt.
2. Lower Babbitt.

10

11
12
13
14

15
16
17

18
19
20

21
22

23
24
25

26

3. Engineering Work Requests (EWR's):

The following examinations were performed in support of Engineering Work Requests (EWR's).

A. Visual Examinations:

1. 1/2" Valves 1032-1 & 1032-2, Cleanliness-EWR 4613.
Rejectable - Valve 1032-2 Contained a Burr on the I.D. of the Joint "Prep" Joint #3. Burr removed and verified by Fluor Daniel QC personnel - Accepted.
2. 20" Service Water Header, Cleanliness-EWR 4930.

B. Radiographic Examinations:

1. Containment Penetration - 2 Welds - EWR 4998.
Rejectable - Weld #12 Contained Lack of Fusion, Porosity and Linear Indications. Repaired, Re-examined and Accepted.

C. Visual and Ultrasonic Examinations:

1. Heater Drain Tank Pump Barrels - "A" & "B" - EWR 5053.

4. Maintenance Work Orders (MWO's):

The following examinations were performed in support of Maintenance Work Orders (MWO's).

A. Visual Examinations:

1. CV Equipment Hatch - Geneva Latch - Plug Welds.
2. CV Floor Grating - Tack Welds.
3. Pressurizer Safety Line - Nuts for Valves 434 & 435 Replacements (48 nuts & 93 studs accepted).
Rejectable - 3 Nuts Rejected at QA Receiving, 1 Nut Contained Axial Cracks in Hex Head, 2 Nuts Contained Thread Damage that Prevented Engagement on Stud.

B. Ultrasonic Thickness Examinations:

1. H.P. Turbine Drain Lines - Pipe & Fittings - Wall Thickness.

C. Visual and Liquid Penetrant Examinations:

1. 3/4" Nitrogen Supply to AOV-846, 8 Socket Welds.
2. Charging Pump "A" - 3/4" Valve 281C & Piping - 8 Welds.
3. Safety Injection Pump "B" - 3/4" Nipple to Elbow Weld.
4. MSIV 3516 - Lug & Nut Locking Weld.

5. MS Non-return Check Valve 3518B - Disc Stop Welds.
Rejectable - Steam Erosion, Undercut and Porosity;
Re-Examined after Repairs-Acceptable.
6. MS Non-return Check Valve 3519A - Disc Stop Welds.
Rejectable - Undercut and Porosity in Disc Stop Welds;
Re-Examined after Repairs-Acceptable.
7. "A" & "B" Service Water Pressure Gage - Header -Pipe -
Coupling Welds. (1" pipe to coupling to 20" pipe)
8. Charging Pump "A", - Valve 285 to Pipe Weld.
9. Charging Pump "B", - Valve 284 to Pipe Weld.
10. Charging Pump "C", - Valve 283 to Pipe Weld.
Rejectable - Linear Indication 1 1/4" to 1 1/2" Long on
Weld Centerline. Reexamined after repairs - accepted.

D. Liquid Penetrant and Magnetic Particle Examinations:

1. "A" Preseparator - 16" Diameter Pipe Replacement -
3 Welds.

5. Miscellaneous Examinations:

The following examinations were performed in support of miscellaneous work.

A. Visual Examinations on Welds:

1. Astregal Plate Welds - Fire Door # 23.
2. Skin Repair - Fire Door # F-500.
3. Heater Drain Tank at Valve 3098, 1/2" Socket Welds
- 3 Welds.
4. Freeze Plugs in Nitrogen Supply Lines.
5. "B" Reactor Coolant Pump - Insulation Support Welds.
6. Steam Generator Blowdown - Socket Welds.
7. DI System - Valve 8419 - Valve Cap.
8. Steam Generator Blowdown - Valve 5701, 2 Welds.
9. "B" Steam Extraction Line - 5 Welds.
10. Check Valve 4023 - Tack Welds.
11. Personnel Hatch - Outer Door - Geneva Latch Plate Plug
Weld.
12. Steam Generator Blowdown - Valve 5735 - 8 Socket Welds.
13. Equipment Hatch Rollup Door - Channel to Plate, Angle and
Lug.
14. "B" CCW Pump Motor Stand to Base Plate.

B. Visual Examinations on Components:

1. Class 2 Valve Upgrade for Henze - Valve Nuts.
2. Valve Stem - Feedwater Valve 4269.
3. Steam Generator Primary Manway Washers - 201 Washers
Accepted.
Rejectable - 2 Washers Contained Machine Cuts on ID
Surface.

100-1000

100-1000

100-1000

100-1000

100-1000

4. Main Steam Support S-4, Re-exam for NCRG89-365.
5. Service Water Headers - Screen House - Min Wall & Surface Condition.
6. Service Water 20" Header - Pipe Downstream of Support SWU-616.
7. Fire Doors #37, #46, #27, #26, #79, #61 and #62 - Fillet Welds.
8. Service Water Screen House - Surface Condition Downstream from Valve 4606:
Rejectable - Undercut 1/32" to 3/64", UT Examination of Wall Thickness Resulted in Identifying Wall to be 0.355" Thick. Remaining Wall Thickness is 0.305". Wall Loss at This Area 14%.
9. Service Water Screen House - Surface Condition Downstream from Support SW-620.
Rejectable - Random Pitting and Undercut Around Entire Circumference. Pitting 8 to 17% of Wall Thickness (1/64" to 1/16" Deep).
10. "A" Service Water Pump - 2 Rigid Restraints.

C. Liquid Penetrant Examinations on Components:

1. Ten Inch (10") SI Line, 2" Weld-O-Let to Pipe.
Rejectable - 2 Linear Indications 1/2" & 1/8" Long. NCR 90-102 Generated. Defects were Repaired by Blending, Re-examined -Acceptable.
2. Freeze Plugs for Leakage Examination on Pipe - 2 Areas.
3. Main Feedwater Pump - Shaft & Impeller.
4. Feedwater Valve 4272 - Seat Examination.
5. Low Pressure Steam Extraction - Bellows Welds.
6. Valve 4270 - Stem, Seats, Plug & Gage.
7. Valve # 390 - Filter Vent Socket Weld.
8. CVCS - Pipe to Valve # 390.
9. Hanging Scaffolds, A1, A2, B1, B2 & B3, 25 Welds Total.
Rejectable -Linear Indications in B1 & B2. These welds are to be repaired and reexamined before the 1991 AI&O.
10. Bolts from Check Valves 870A, 870B, 889A & 889B.

D. Magnetic Particle Examinations on Components:

1. Auxiliary Feedwater Valve 4017 - Seat Area.
Rejectable - Linear Indications on Seat Area and in Body, NCR 90-96 was Generated. Defects were Repaired and Re-examined -Acceptable.
2. L.P. Steam Extraction to 2A Heater Bellows.
3. Steam Extraction Pipe to Elbow Welds.
4. Steam Extraction to 5A & 5B Heaters - Reducer Welds (2).
5. Blowdown to Blown Tank - Component 80 Pad Weld.

E. Ultrasonic Examinations on Components:

1. Auxiliary Feedwater-Three Supports-Verify Bolt Lengths.
2. 1A & 1B Diesel Generators-Ductwork-Verify Bolt Lengths.
3. Spent Fuel Pit "A" - Verify Bolt Lengths.
4. Support AFW-600, Verify Bolt Lengths.

200

五
 六
 七
 八
 九
 十

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100. 101. 102. 103. 104. 105. 106. 107. 108. 109. 110. 111. 112. 113. 114. 115. 116. 117. 118. 119. 120. 121. 122. 123. 124. 125. 126. 127. 128. 129. 130. 131. 132. 133. 134. 135. 136. 137. 138. 139. 140. 141. 142. 143. 144. 145. 146. 147. 148. 149. 150. 151. 152. 153. 154. 155. 156. 157. 158. 159. 160. 161. 162. 163. 164. 165. 166. 167. 168. 169. 170. 171. 172. 173. 174. 175. 176. 177. 178. 179. 180. 181. 182. 183. 184. 185. 186. 187. 188. 189. 190. 191. 192. 193. 194. 195. 196. 197. 198. 199. 200. 201. 202. 203. 204. 205. 206. 207. 208. 209. 210. 211. 212. 213. 214. 215. 216. 217. 218. 219. 220. 221. 222. 223. 224. 225. 226. 227. 228. 229. 230. 231. 232. 233. 234. 235. 236. 237. 238. 239. 240. 241. 242. 243. 244. 245. 246. 247. 248. 249. 250. 251. 252. 253. 254. 255. 256. 257. 258. 259. 260. 261. 262. 263. 264. 265. 266. 267. 268. 269. 270. 271. 272. 273. 274. 275. 276. 277. 278. 279. 280. 281. 282. 283. 284. 285. 286. 287. 288. 289. 290. 291. 292. 293. 294. 295. 296. 297. 298. 299. 300. 301. 302. 303. 304. 305. 306. 307. 308. 309. 310. 311. 312. 313. 314. 315. 316. 317. 318. 319. 320. 321. 322. 323. 324. 325. 326. 327. 328. 329. 330. 331. 332. 333. 334. 335. 336. 337. 338. 339. 340. 341. 342. 343. 344. 345. 346. 347. 348. 349. 350. 351. 352. 353. 354. 355. 356. 357. 358. 359. 360. 361. 362. 363. 364. 365. 366. 367. 368. 369. 370. 371. 372. 373. 374. 375. 376. 377. 378. 379. 380. 381. 382. 383. 384. 385. 386. 387. 388. 389. 390. 391. 392. 393. 394. 395. 396. 397. 398. 399. 400. 401. 402. 403. 404. 405. 406. 407. 408. 409. 410. 411. 412. 413. 414. 415. 416. 417. 418. 419. 420. 421. 422. 423. 424. 425. 426. 427. 428. 429. 430. 431. 432. 433. 434. 435. 436. 437. 438. 439. 440. 441. 442. 443. 444. 445. 446. 447. 448. 449. 450. 451. 452. 453. 454. 455. 456. 457. 458. 459. 460. 461. 462. 463. 464. 465. 466. 467. 468. 469. 470. 471. 472. 473. 474. 475. 476. 477. 478. 479. 480. 481. 482. 483. 484. 485. 486. 487. 488. 489. 490. 491. 492. 493. 494. 495. 496. 497. 498. 499. 500. 501. 502. 503. 504. 505. 506. 507. 508. 509. 510. 511. 512. 513. 514. 515. 516. 517. 518. 519. 520. 521. 522. 523. 524. 525. 526. 527. 528. 529. 530. 531. 532. 533. 534. 535. 536. 537. 538. 539. 540. 541. 542. 543. 544. 545. 546. 547. 548. 549. 550. 551. 552. 553. 554. 555. 556. 557. 558. 559. 560. 561. 562. 563. 564. 565. 566. 567. 568. 569. 570. 571. 572. 573. 574. 575. 576. 577. 578. 579. 580. 581. 582. 583. 584. 585. 586. 587. 588. 589. 590. 591. 592. 593. 594. 595. 596. 597. 598. 599. 600. 601. 602. 603. 604. 605. 606. 607. 608. 609. 610. 611. 612. 613. 614. 615. 616. 617. 618. 619. 620. 621. 622. 623. 624. 625. 626. 627. 628. 629. 630. 631. 632. 633. 634. 635. 636. 637. 638. 639. 640. 641. 642. 643. 644. 645. 646. 647. 648. 649. 650. 651. 652. 653. 654. 655. 656. 657. 658. 659. 660. 661. 662. 663. 664. 665. 666. 667. 668. 669. 670. 671. 672. 673. 674. 675. 676. 677. 678. 679. 680. 681. 682. 683. 684. 685. 686. 687. 688. 689. 690. 691. 692. 693. 694. 695. 696. 697. 698. 699. 700. 701. 702. 703. 704. 705. 706. 707. 708. 709. 710. 711. 712. 713. 714. 715. 716. 717. 718. 719. 720. 721. 722. 723. 724. 725. 726. 727. 728. 729. 730. 731. 732. 733. 734. 735. 736. 737. 738. 739. 740. 741. 742. 743. 744. 745. 746. 747. 748. 749. 750. 751. 752. 753. 754. 755. 756. 757. 758. 759. 760. 761. 762. 763. 764. 765. 766. 767. 768. 769. 770. 771. 772. 773. 774. 775. 776. 777. 778. 779. 780. 781. 782. 783. 784. 785. 786. 787. 788. 789. 790. 791. 792. 793. 794. 795. 796. 797. 798. 799. 800. 801. 802. 803. 804. 805. 806. 807. 808. 809. 810. 811. 812. 813. 814. 815. 816. 817. 818. 819. 820. 821. 822. 823. 824. 825. 826. 827. 828. 829. 830. 831. 832. 833. 834. 835. 836. 837. 838. 839. 840. 84

五

۲۲

2

5. Support SWU-623, Verify Bolt Lengths.
6. Service Water - 14" Diameter Pipe - Wall Thickness.
7. Support SWU-625, Verify Bolt Lengths.
8. S/G "A", Swirl Vane Wrapper- Wrapper Thickness.
Rejectable - Wrapper Thickness Eroding, NCR 90-124 Generated. Fabricated and Installed 7 Impingement Plates on Severely Eroded Areas. Use-As-Is on Feedwater Tee Erosion. A Monitoring Program Initiated for the Feedwater Tee & Steam Generator Wrapper Erosion not Repaired in the 7 Areas Above.
9. S/G "B", Swirl Vane Wrapper- Wrapper Thickness.
Rejectable - Wrapper Thickness Eroding, NCR 90-124 Generated, Action Taken was Incorporated into Item #8 Above.
10. Sampling Line at AOV 5736 - Wall Thickness.
11. Service Water Support SWU-631, SWU-632, SWU-633 and SWU-634, Verify Bolt Lengths.
12. Service Water Support SWU-568, Verify Bolt Lengths.

F. Visual and Liquid Penetrant Examinations on Components:

1. RHR System - By Valve 687B - Sock-o-let Weld.
2. Service Water Header - Valve 4799 - 2 Welds, Coupling and "Prep" Areas.

G. Visual and Magnetic Particle Examinations on Components:

1. "A" S/G - Swirl Vane Wrapper Patches.
Rejectable - Wrapper Thickness Eroding, NCR 90-124 Generated, Action Taken was Incorporated into Items #8 & 9 in Paragraph E Above.
2. Main Steam System - Valve 3411 - Flange Seal Area.

H. Visual, Magnetic Particle & Ultrasonic Examinations on Components:

1. Retaining Block Studs - Baseline for Valves 870A, 870B, 880A and 880B.

I. Material Identification Employing the Alloy Analyzer.

1. Pipes and Elbows in the Min-Wall (Wall Thickness) Program.
2. "B" Reactor Coolant Pump Insulation Support Bushings.

J. Min-Wall (Wall Thickness) Examinations on Components:

1. Service Water - Elbow Downstream of Valve 9633B.
2. Standby Auxiliary Feedwater - Pipe by Support SWO-508
Rejectable - Reading Numbers 1, 2, 4, 5, 7 & 10 are Below 0.207" Thickness.

K. Visual and Min-Wall (Wall Thickness) Examinations on Components:

1. 3/4" Chemical Feed Line to "A" S/G Feedwater.
Rejectable - Loose Top Bolt and Missing Lower Bolt on Angle Iron. Missing Nut on U-Bolt.



23

