

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8202020256 DOC. DATE: 82/01/19 NOTARIZED: NO DOCKET #
 FACIL: 50-397 WPPSS Nuclear Project, Unit 2, Washington Public Powe 05000397
 AUTH. NAME: BOUCHEY, G.D. AUTHOR AFFILIATION: Washington Public Power Supply System
 RECIP. NAME: SCHWENCER, A. RECIPIENT AFFILIATION: Licensing Branch 2

SUBJECT: Forwards documentation outlining agreements & commitments reached at 820107 meeting w/NRC to resolve potential SER open items from initial test program.

DISTRIBUTION CODE: B001S COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 27
 TITLE: PSAR/FSAR AMDTS and Related Correspondence

NOTES: 2 copies all matl: PM.

05000397

ACTION:	RECIPIENT ID CODE/NAME	COPIES		RECIPIENT ID CODE/NAME	COPIES	
		LTTR	ENCL		LTTR	ENCL
ACTION:	A/D LICENSNG	1	0	LIC BR #2 BC	1	0
	LIC BR #2 LA	1	0	AULUCK, R. 01	1	1
INTERNAL:	ELD	1	0	IE	06	3
	IE/DEP/EPDB 35	1	1	IE/DEP/EPLB 36	3	3
	MPA	1	0	NRR/DE/CEB 11	1	1
	NRR/DE/eqB 13	3	3	NRR/DE/GB 28	2	2
	NRR/DE/HGEB 30	2	2	NRR/DE/MEB 18	1	1
	NRR/DE/MTEB 17	1	1	NRR/DE/QAB 21	1	1
	NRR/DE/SAB 24	1	1	NRR/DE/SEB 25	1	1
	NRR/DHFS/HFEB 40	1	1	NRR/DHFS/LGB 32	1	1
	NRR/DHFS/OLB 34	1	1	NRR/DHFS/PTRB 20	1	1
	NRR/DSI/AEB 26	1	1	NRR/DSI/ASB 27	1	1
	NRR/DSI/CPB 10	1	1	NRR/DSI/CSB 09	1	1
	NRR/DSI/ETSB 12	1	1	NRR/DSI/ICSB 16	1	1
	NRR/DSI/PSB 19	1	1	NRR/DSI/RAB 22	1	1
	NRR/DSI/RSB 23	1	1	NRR/DST/LGB 33	1	1
		<u>REG FILE</u> 04	1	1		
EXTERNAL:	ACRS 41	16	16	BNL (AMDTS ONLY)	1	1
	FEMA-REP DIV 39	1	1	LPDR 03	1	1
	NRC PDR 02	1	1	NSIC 05	1	1
	NTIS	1	1			

TOTAL NUMBER OF COPIES REQUIRED: LTTR

65 60
 63 ENCL 58




50-397

Washington Public Power Supply System

P.O. Box 968 3000 George Washington Way Richland, Washington 99352 (509) 372-5000

January 19, 1982
G02-82-83
SS-L-02-PLP-82-002



Mr. A. Schwencer, Director
Licensing Branch No. 2
Division of Licensing
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Dear Mr. Schwencer:

Subject: NUCLEAR PROJECT NO. 2
MINUTES OF THE NRC/WNP-2 MEETING TO RESOLVE POTENTIAL
SER OPEN ITEMS FROM THE INITIAL TEST PROGRAM (01/07/82)

Reference: Letter, GD Bouchey to A Schwencer, "Request for
Additional Information Regarding the Initial Test
Program for WNP-2 SER Open Items", dated December 30, 1981

The referenced letter requested a meeting to resolve disagreements between the Supply System and the NRC on several of the issues forwarded with that letter. The enclosed attachments (7 copies) represent the agreements and commitments reached at the resulting meeting (January 7, 1982). Attachment 1 is a list of attendees, Attachment 2 is the NRC concerns as presented at the meeting by the NRC consultant and Attachment 3 is the agreed upon resolution and commitments corresponding to the concerns in Attachment 2.


Please contact Mr. R.M. Nelson, Project Licensing Manager, WNP-2, if further clarification is required.

Very truly yours,

G. D. Bouchey
Deputy Director, Safety and Security

PLP/jca
Attachments (3)

cc: WJ Apley - Battelle
R Auluck - NRC
WS Chin - BPA
R Feil - NRC Site



Boo
5/1



[Faint, illegible text or stamp, possibly a signature or date, located at the bottom center of the page.]

WNP-2 FSAR CHAPTER 14
NRC SER MEETING 1/7/82

ATTENDEES

A. Wood	SS
Donald C. Fischer	USNRC
W. J. Apley	BNW
Dave Whitcomb	SS
L. D. Kassakatis	SS
P. L. Powell	SS Licensing
G. L. Blackburn	SS
J. J. Bufis	SS
C. M. Powers	SS
G. K. Afflerbach	SS
J. D. Martin	SS
R. A. Feil	NRC

Attachment 1

COMMENTS ON WNP-2 RESPONSES

NRC handout

from W. Appleby

423.21

Answer does not state if the HPCS will be tested at normal operating pressure.

Req: Reg Guide 1.68, App A, 1.h.1.c (p.1.68-9,10)

423.30

1. OK

3a. OK

4. Answer states WNP-2 does not intend to do the Rod Sequence Exchange Startup Test.

Req: Reg Guide 1.68, App A, 5.d (p.1.68-14)

6. OK

8. Answer states WNP-2 does not intend to measure bypass valve capacity.

Req: Reg Guide 1.68, App A, 5.t (p.1.68-15)

10. Question stated that it was felt that the $\pm 2\%$ criteria on total SRV flow was excessively severe, given the +35%, -10% individual valve capacity criteria. This is not a safety question and need not be pursued.

11b. OK

12. Answer states that the reactor scram and MSIV isolation will not be performed from outside the control room, as this is contrary to WNP-2 written procedures.

Req: Reg Guide 1.68.2, Rev 1, Section C.1 & C.3 (p. 1.68.2-2)

13. Answer states that a simultaneous trip of both recirculation pumps at 100% power will not be performed, as it will cause a scram and the same data is obtainable from other tests.

Req: 1.68, Rev 1, App A, 5.ii (p.1.68-16)

or

1.68, Rev 0, App A, D.2.r (p. 1.68-7)

14. OK

423.33

STP # 24 has been added to Table 14.2-3, but the test conditions have not been specified.

423.39

Answer states that WNP-2 will not perform an analytical determination of the process variable-to-input response times for the Reactor Protection System (RPS).

Req: 1.68, Rev 1, App A, 1.j (p. 1.68-9, 10).

423.41

1. Answer appears to be OK but no draft of 14.2.12.1.37 was provided.
- 2.c Answer appears to be OK but no draft of 14.2.12.1.32 or 14.2.12.1.35 was provided.
- 2.d Answer states that test acceptance criteria for the hot pipe penetration testing have not been developed to date.
- 2.e OK
- 2.g Answer appears to be OK but no draft of 14.2.12.1.48 was provided.
- 2.i Answer appears to be OK but no draft of 14.2.12.1.17 was provided.

423.41.3

Answer states that the Control / Instrument Air System will be tested using an Acceptance Test. The WNP-2 Control / Instrument Air System is non-safety related and the Acceptance Test meets the intent of Regulatory Guide 1.80.

423.41.4

Answer states that Regulatory Guide 1.108 is not applicable to WNP-2. It is (Rev 1 not Rev 0) and an abstract including the applicable testing will be required.

423.42.7

OK if note 10 is deleted from Table 14.2-4.

Errata

1. OK
2. OK
3. OK
4. OK

AGREEMENTS AND COMMITMENTS

RESULTS FROM WNP-2

FSAR CHAPTER 14

NRC SER MEETING 1/7/82

Attachment 3

423.21

FSAR 14.2.12.1.14c(5) requires High Pressure Core Spray (HPCS) system verification of flow paths and flow rates. The HPCS pump will be operated over the full spectrum of flows and expected discharge pressures, and the results compared to pump curves. This test will show what the flow rate will be under any operating pressure.

423.30

- 4.0 NRC will evaluate rod sequence exchange tests at plants prior to Browns Ferry 1 and 2 and determine applicability to WNP-2.

(Cooper, Fitzpatrick, Hatch and Peach Bottom plants did not perform the subject tests. WNP-2 contends that the value of the data from the tests is not commensurate with the costs of performing the tests: reduction of power for an extended period.)

WNP-2 will commit to accomplish the subject tests at the first normally scheduled rod sequence exchange evolution.

(Subsequent communication with the NRC staff indicates that this position is acceptable.)

423.30

- 8.0 WNP-2 will determine turbine bypass valve capacity and compare with developed acceptance criteria based on transient analysis assumptions.

423.30

10 OK

423.30

- 12 For purposes of this test, reactor scram and MSIV isolation will be accomplished from the control room.

A caution will be added to the WNP-2 emergency procedures to direct an operator to open the RPS MG set output breakers in the event that reactor scram and MSIV isolation cannot be accomplished during control room evacuation.

423.30

- 13 The WNP-2 position is that the turbine trip at 100% power transient envelopes the simultaneous recirculation pump trip transient. WNP-2 will expand this response to include engineering analysis to demonstrate that the two pump trip is enveloped and not required. (Response attached)

Flow coast down data will be obtained during the turbine trip at 100% power test.

Subsequent NRC review of the attached response indicates this position is acceptable.

The design dynamic response of the plant to a simultaneous trip of both recirculation pumps at 100% power produces a reactor scram. Our test program does not initiate transients solely to confirm that a reactor scram occurs when it should. All data pertinent to a two pump trip from high power transient is obtained in conjunction with other tests (e.g., STI #27 performed @ 100% power). A two recirculation pump trip transient is performed in the test program from Test Condition 3 (approximately 100% reactor core flow and approximately 75% reactor power). The two pump trip is not done at Test Condition 6 (approximately 100% reactor core flow and approximately 100% reactor power) because the turbine trip transient done from that condition is a more severe transient which still yields all the significant data which would be obtained from the pump trip transient.

The specifics of the comparison of the turbine trip transient with bypass capability and the two recirculation pump trip transient are presented in FSAR sections 15.2.3 and 15.3.1 respectively (attached).

Both these analyses start from 105% of rated nuclear boiler steam flow and 100% core flow. Tables 15.2-3 and 15.3-2 list the sequence of events for each of these transients. At 0.01 second into the turbine trip transient the RPT (recirculation pump trip) circuitry initiates the tripping of both recirculation pumps and by 0.14 seconds the pump trip actuation is complete. Also at 4.33 seconds into the recirculation pump trip transient, a turbine trip is initiated by high reactor water level (L8). Thus, both transients proceed toward the same final condition (i.e., a turbine trip).

As is apparent from the information in these sections, the turbine trip is a more severe transient. For the two recirculation pump trip, the turbine is available to take vessel steam flow during the first 4.33 seconds of the transient while the flow coast down is reducing reactor power from 105% down to about 40% at which time the turbine trip and scram takes place and only the turbine bypass capacity remains (see Figure 15.3-2). However, during the turbine trip with bypass transient, the turbine is not available to take steam (beyond the bypass capacity) from the very start and the results from both the vessel pressurization and the core response perspectives are more severe (see Figure 15.2-3). The following lists the significant parameters from the FSAR sections for each transient:

TWO RECIRC PUMP TRIP

MCPR remains at 1.24
Neutron flux decreases
Fuel surface heat flux decreases
Vessel dome pressure increases
by only about 80 psig

TURBINE TRIP WITH BYPASS

MCPR falls to 1.18
Neutron flux peaks at 147.5%
Fuel surface heat flux peaks at
101.7%
Vessel dome pressure peaks
at 1136 psig

In addition, during the turbine trip transient all of the relevant recirculation system performance parameters will be automatically recorded to document the flow coastdown phenomenon and will be analyzed as appropriate. Thus, the two recirculation pump trip from Test Condition 6 is not a necessary part of this test program and can therefore be excluded.

423.33

The subject table has been modified as attached.

TABLE 14.2-3

STABILITY TESTS

TEST NO.	TEST TITLE	TEST CONDITION					
		APPROXIMATE POWER (% Rated)		60-75 65		95- 100	40-50 50
		20	40	60	75	100	NC
		APPROXIMATE CORE FLOW (% Rated)					
		37	50	100	55	100	NC
21	Core Power - Void Mode Response		X		X		X
22	Press. Reg. Setpoint Changes	X	X	X	X	X	X
22	Press. Reg. Backup Regulator	X	X	X	X	X	X
23	FW System: Water Level Setpoint Change		X	X	X	X	X
23	FW System: Heater Loss					X	
29	Recirculation Flow Control System	X	X	X	X	X	
	Test Condition	1	2	3	5	6	4

24 Turbine Valve Surveillance

X

14.2-156

WNP-2

APPENDMENT NO. 2C
November 1981.

423.39

The Reactor Protection System (RPS) is designed to meet the intent of IEEE-279 for nuclear power plant protection systems. The measurement of the response time as required by the Technical Specifications provides assurance that the protective functions are completed within the time limit assumed in the accident analysis. The time limits in the Technical Specifications are measurements from the input of the sensor to the reactor protection scram solenoids. These limits will be verified in the Reactor Protection System Preoperational Test (14.2.12.1.18).

There are no known requirements for WNP-2 to perform an analytical determination of the process variable-to-input response times and add the delay to the time measured in the reactor protection system preoperational test. Therefore, we are not planning to include this in our surveillance of RPS sensor response.

OK

423.41 1., 2.c, 2.e, 2.g, 2.i. OK

423.41.2.d

NRC provided the Grand Gulf commitment on this issue for WNP-2 information. WNP-2 will evaluate the Grand Gulf information and provide similar acceptance criteria specific to WNP-2.

423.41.3

OK

423.41.4 WNP-2 will comply with Reg. Guide 1.108 Rev. 1, 1977.
Test abstract (14.2.12.1.37) indicating compliance to
Reg. Guide 1.108 Rev. 1, 1977 will be provided (indicating
the 69/N start test). attached.

*Modify this section
as follows:*

14.2.12.1.37 Loss of Power and Safety Testing Preoperational Test

a. Purpose

To verify the operation of the 230/115KV, 6.9KV, 4.16KV and 480V distribution systems.

To verify the integrated ability of the plant electrical distribution and safety systems to operate on normal and standby power sources during accident conditions.

To verify that loss of a single AC or DC distribution system division (exclusive of the HPCS diesel-generator and batteries) will not prevent the remaining systems from actuating during an accident condition.

b. Prerequisites

consecutive
The System Lineup Tests have been completed and the TWG has reviewed and approved the procedure and the Startup Superintendent has approved the initiation of testing. The 125V DC system and the ECCS are available to support testing. *and the 6.9KV consecutive starts for the emergency O/C's*
~~the 6.9KV starts are completed.~~

c. General Test Methods and Acceptance Criteria

Verification of the 230/115KV, 6.9KV, 4.16KV and 480V distribution system operability shall be demonstrated by the following:

- (1) Demonstration of circuit integrity and integrated operation of circuit breakers, controls and interlocks, instrumentation, automatic transfer features and protective devices and alarms.
- (2) Demonstration of proper system response to a loss of the 230KV and 115KV distribution systems independently and simultaneously both with and without LOCA/Containment Isolation signals.
- (3) Demonstration of proper system response to a loss of the 230/115KV distribution systems and one individual standby Diesel-Generator during an ECCS/Containment Isolation actuation.

423.42.7

WNP-2 intends to meet the requirement of R.G. 1.68 by performing the MSIV full isolation at test condition 6.

WNP-2 will provide justification for note 10 by 1/9/82. If sufficient justification is not provided, note 10 will be deleted.

(Note 10 has subsequently been deleted. This issue is closed with this action.)

Subsequent to the 1/7/82 meeting the NRC requested a Supply System position on the simulated loss of all A/C power test to be performed at the LaSalle and Grand Gulf Power Stations, subject to the satisfactory safety evaluations. In response, item IGI of the WNP-2 FSAR Appendix B (Attached) has been modified to indicate the Supply System position.

I.G.1 PREOPERATIONAL AND LOW-POWER TESTING

Position (NUREG-0660)

The objective is to increase the capability of the shift crews to operate facilities in a safe and competent manner by assuring that training for plant changes and off-normal events is conducted. Near-term operating license facilities will be required to develop and implement intensified training exercises during the low-power testing programs. This may involve the repetition of startup tests on different shifts for training purposes. Based on experiences from the near-term operating license facilities, requirements may be applied to other new facilities or incorporated into the plant drill requirement (Item I.A.2.5). Review comprehensiveness of test programs.

NRR will require new operating licensees to conduct a set of low-power tests to accomplish the requirement. The set of tests will be determined on a case-by-case basis for the first few plants. Then NRR will develop acceptance criteria for low-power test programs to provide "hands on" training for plant evaluation and off-normal events for each operating shift. It is not expected that all tests will be required to be conducted by each operating shift. Observation by one shift of training of another shift may be acceptable.

NRR will develop criteria in conjunction with initial near-term operating license reviews.

Licensees will (1) define training plan prior to loading fuel, and (2) conduct training prior to full-power operation.

Clarification

None

WNP-2 Position

The Supply System is committed to meet the intent of NUREG-0660 by performance of a special low power test subprogram which provides supplemental operator training in the areas of response to abnormal plant conditions and familiarity with critical systems. The special subprogram will amplify the well-established training value of the present Startup Test Program (STP) through (1) instruction on the content, goals, and requirements of the existing program, (2) addition of selected special tests to the STP to demonstrate abnormal scenarios and use of critical systems and/or emergency operating procedures to control them, and (3) utili-

zation of the knowledge and experience gained during the STP in the training programs for future operators.

The overall Startup Test Program is outlined in Chapter 14 while the conduct of operations is discussed in Chapter 13. During the preoperational and power ascension test phases, the operations personnel will be intimately involved in the performance of the various test procedures. With the impetus provided by the responsible test phase organization, the operations staff is charged with establishing the required plant/system conditions, initiating and controlling the desired test transient and returning the plant/system to its normal condition. The operations staff provides the physical ability to accomplish the Startup Test Program. In this fashion, the completion of the Startup Test Program provides an unparalleled training opportunity for the operators.

The following outlines those additional actions the Supply System will implement to augment the extensive training benefits inherent in the existing STP program:

I. Development and Implementation of a Training Course on the STP

A. General Classroom Instruction (Prior to testing)

1) STP Overview

a) Organization, Delineation of Responsibilities, Goals

b) Administrative and Emergency Procedures

c) Preop and Power Ascension Test Schedule

2) Review Selected STP Specifics, for example;

a) Pertinent Preop Test Purposes, Procedures, Anticipated Results

b) Integrated System Cold Functional Tests

c) Fuel Loading, Heatup, Power Ascension Test Purposes, Procedures, Anticipated Results

d) Special Test Subprogram Test Purposes, Procedures, Anticipated Results

3) Review Expected Utilization of STP Data

- a) Documentation of Plant Safety
 - b) Feedback/Confirmation of Anticipated Results
- B. Test Phase Instruction Performed by Test Director on a Shift Basis (during testing)
- 1) Review of the Immediate Test Schedule
 - 2) Discussion of the Impending Tests: Procedures, Anticipated results, Precautions
 - 3) Review/Disseminate Plant Response Data from Previous Shift(s)
- C. Post-STP Completion Instruction Performed by Test Director (following testing)
- 1) Review of the Actual STP Results vs. Anticipated Results
 - 2) Review Plant Design Changes/System Modifications Required
- II. Development and Performance of a Special Test Subprogram
- A. Additional RCIC System Tests
- 1) RCIC Operation Following Loss of AC Power to the System
 - 2) RCIC Operation to Prove DC Separation
- B. Integrated Reactor Vessel Level Instrumentation Functional Test
- C. Integrated Containment Pressure Instrumentation Functional Test
- D. Simulated Loss of Control and Instrument Air Test
- E. Repetition of Some Normal STP Tests, for example:
- 1) Feedwater Pump Trip/Recirc Runback Demonstration
 - 2) Turbine Trip/Generator Load Rejection Within Bypass Valve Capacity
 - 3) Pressure Regulator Setpoint Changes



12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100
101
102
103
104
105
106
107
108
109
110
111
112
113
114
115
116
117
118
119
120
121
122
123
124
125
126
127
128
129
130
131
132
133
134
135
136
137
138
139
140
141
142
143
144
145
146
147
148
149
150
151
152
153
154
155
156
157
158
159
160
161
162
163
164
165
166
167
168
169
170
171
172
173
174
175
176
177
178
179
180
181
182
183
184
185
186
187
188
189
190
191
192
193
194
195
196
197
198
199
200
201
202
203
204
205
206
207
208
209
210
211
212
213
214
215
216
217
218
219
220
221
222
223
224
225
226
227
228
229
230
231
232
233
234
235
236
237
238
239
240
241
242
243
244
245
246
247
248
249
250
251
252
253
254
255
256
257
258
259
260
261
262
263
264
265
266
267
268
269
270
271
272
273
274
275
276
277
278
279
280
281
282
283
284
285
286
287
288
289
290
291
292
293
294
295
296
297
298
299
300
301
302
303
304
305
306
307
308
309
310
311
312
313
314
315
316
317
318
319
320
321
322
323
324
325
326
327
328
329
330
331
332
333
334
335
336
337
338
339
340
341
342
343
344
345
346
347
348
349
350
351
352
353
354
355
356
357
358
359
360
361
362
363
364
365
366
367
368
369
370
371
372
373
374
375
376
377
378
379
380
381
382
383
384
385
386
387
388
389
390
391
392
393
394
395
396
397
398
399
400
401
402
403
404
405
406
407
408
409
410
411
412
413
414
415
416
417
418
419
420
421
422
423
424
425
426
427
428
429
430
431
432
433
434
435
436
437
438
439
440
441
442
443
444
445
446
447
448
449
450
451
452
453
454
455
456
457
458
459
460
461
462
463
464
465
466
467
468
469
470
471
472
473
474
475
476
477
478
479
480
481
482
483
484
485
486
487
488
489
490
491
492
493
494
495
496
497
498
499
500
501
502
503
504
505
506
507
508
509
510
511
512
513
514
515
516
517
518
519
520
521
522
523
524
525
526
527
528
529
530
531
532
533
534
535
536
537
538
539
540
541
542
543
544
545
546
547
548
549
550
551
552
553
554
555
556
557
558
559
560
561
562
563
564
565
566
567
568
569
570
571
572
573
574
575
576
577
578
579
580
581
582
583
584
585
586
587
588
589
590
591
592
593
594
595
596
597
598
599
600
601
602
603
604
605
606
607
608
609
610
611
612
613
614
615
616
617
618
619
620
621
622
623
624
625
626
627
628
629
630
631
632
633
634
635
636
637
638
639
640
641
642
643
644
645
646
647
648
649
650
651
652
653
654
655
656
657
658
659
660
661
662
663
664
665
666
667
668
669
670
671
672
673
674
675
676
677
678
679
680
681
682
683
684
685
686
687
688
689
690
691
692
693
694
695
696
697
698
699
700
701
702
703
704
705
706
707
708
709
710
711
712
713
714
715
716
717
718
719
720
721
722
723
724
725
726
727
728
729
730
731
732
733
734
735
736
737
738
739
740
741
742
743
744
745
746
747
748
749
750
751
752
753
754
755
756
757
758
759
760
761
762
763
764
765
766
767
768
769
770
771
772
773
774
775
776
777
778
779
780
781
782
783
784
785
786
787
788
789
790
791
792
793
794
795
796
797
798
799
800
801
802
803
804
805
806
807
808
809
810
811
812
813
814
815
816
817
818
819
820
821
822
823
824
825
826
827
828
829
830
831
832
833
834
835
836
837
838
839
840
841
842
843
844
845
846
847
848
849
850
851
852
853
854
855
856
857
858
859
860
861
862
863
864
865
866
867
868
869
870
871
872
873
874
875
876
877
878
879
880
881
882
883
884
885
886
887
888
889
890
891
892
893
894
895
896
897
898
899
900
901
902
903
904
905
906
907
908
909
910
911
912
913
914
915
916
917
918
919
920
921
922
923
924
925
926
927
928
929
930
931
932
933
934
935
936
937
938
939
940
941
942
943
944
945
946
947
948
949
950
951
952
953
954
955
956
957
958
959
960
961
962
963
964
965
966
967
968
969
970
971
972
973
974
975
976
977
978
979
980
981
982
983
984
985
986
987
988
989
990
991
992
993
994
995
996
997
998
999
1000

- 4) Recirculation Pump Trips
- 5) RHR Steam Condensing Mode Operation
- 6) Feedwater Level Setpoint Changes

III. Utilization of the STP Data


- A. Refine the WNP-2 Simulator Response Models, as appropriate
- B. Incorporate a Major Plant Transient Response Section in Operator Training Program, as appropriate
- C. Update License Program Training and Regualification Material, as appropriate.

It is anticipated that every ^{participating} ~~personnel~~ member of the operations staff will obtain valuable knowledge and experience through participation in the WNP-2 Startup Test Program. Each will receive appropriate classroom instruction^{and} through judicious scheduling of tests, most will ~~obtain personal exposure~~ ^{exposed} to a variety of plant/system transient responses (or review of results thereof). ~~and~~ The training received will be continually re-enforced through normal regualification program refinements. Future license candidates will also benefit from the training material upgrades resulting from the STP experience.

With this program outline, the Supply System is meeting the intent of NUREG-0660, Item I.G.1. Specific details of the training program, additional test procedures, and documentation methods will be developed and made available for on-site NRC I&E review, ~~prior to July 1982~~.

Additionally, the Supply System will review the results of the simulated loss of all A/C power test to be performed at the La Salle and Grand Gulf Power Stations, subject to satisfactory safety evaluations. The results and merits of performing these tests will be reviewed, an analysis performed, and recommendations forwarded to the NRC as to whether or not the test, or some portion of it, should be repeated at WNP-2.

Based on the Supply System recommendations and the benefits realized on other BWR plants conducting the subject tests WNP-2 and the NRC will determine the scope of those portions of the tests requiring performance at WNP-2.



2323