

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8308030203 DOC. DATE: 83/07/26 NOTARIZED: NO DOCKET #
 FACIL: 50-397 WPPSS Nuclear Project, Unit 2, Washington Public Powe 05000397
 AUTH. NAME AUTHOR AFFILIATION
 SORESEN, G.C. Washington Public Power Supply System
 RECIP. NAME RECIPIENT AFFILIATION
 SCHWENCER, A. Licensing Branch 2

SUBJECT: Forwards listing of preoperational & acceptance tests to be completed post fuel load as discussed at Caseload Forecast Meeting on 830712-14. Completion of tests will not compromise safety of fuel load & startup activities at facility.

DISTRIBUTION CODE: B001S COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 2
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES:

RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
NRR/DL/ADL	1 0	NRR LB2 BC	1 0
NRR LB2 LA	1 0	AULUCK, R. 01	1 1
INTERNAL: ELD/HDS2	1 0	IE FILE	1 1
IE/DEPER/EPB 36	3 3	IE/DEPER/IRB 35	1 1
IE/DEQA/QAB 21	1 1	NRR/DE/AEAB	1 0
NRR/DE/CEB 11	1 1	NRR/DE/EHEB	1 1
NRR/DE/eqB 13	2 2	NRR/DE/GB 28	2 2
NRR/DE/MEB 18	1 1	NRR/DE/MTEB 17	1 1
NRR/DE/SAB 24	1 1	NRR/DE/SGEB 25	1 1
NRR/DHFS/HFEB40	1 1	NRR/DHFS/LQB 32	1 1
NRR/DHFS/PSRB	1 1	NRR/DL/SSPB	1 0
NRR/DSI/AEB 26	1 1	NRR/DSI/ASB	1 1
NRR/DSI/CPB 10	1 1	NRR/DSI/CSB 09	1 1
NRR/DSI/ICSB 16	1 1	NRR/DSI/METB 12	1 1
NRR/DSI/PSB 19	1 1	NRR/DSI/RAB 22	1 1
NRR/DSI/RSB 23	1 1	REG FILE 04	1 1
RGN5	3 3	RM/DDAMI/MIB	1 0
EXTERNAL: ACRS 41	6 6	BNL (AMDTS ONLY)	1 1
DMB/DSS (AMDTS)	1 1	FEMA-REP DIV 39	1 1
LPDR 03	1 1	NRC PDR 02	1 1
NSIC 05	1 1	NTIS	1 1

Washington Public Power Supply System

P.O. Box 968 3000 George Washington Way Richland, Washington 99352 (509) 372-5000

July 26, 1983
G02-83-662

Docket No. 50-397

Director of Nuclear Reactor Regulation
Attention: A. Schwencer, Chief
Licensing Branch No. 2
Division of Licensing
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Dear Mr. Schwencer:

Subject: NUCLEAR PROJECT NO. 2
LISTING OF PREOPERATIONAL AND ACCEPTANCE
TESTS TO BE COMPLETED POST FUEL LOAD

As discussed at the WNP-2 Caseload Forecast Meeting July 12-14, 1983, the Supply System intends to complete selected preoperational and acceptance tests post fuel load. As committed to during the Caseload Forecast Meeting, the attached list is provided to identify the subject tests. Post fuel load completion of these tests will not compromise the safety of fuel load and startup activities at WNP-2.

Should you have any further questions, please contact Mr. P. L. Powell, Acting Manager, WNP-2 Licensing.

Very truly yours,

Alan Hosen

G. C. Sorensen, Acting Manager
Nuclear Safety and Regulatory Programs

PLP/tmh
Enclosure

cc: R Auluck - NRC
WS Chin - BPA
A Toth - NRC Site

Boo!
1/1

8308030203 830726
PDR ADDCK 05000397
PDR

POST FUEL LOAD PT/ATs*

<u>PROCEDURE NUMBER</u>	<u>START</u>	<u>COMPLETION</u>	<u>DESCRIPTION</u>
PT 22.0-B	12/05/83	12/08/83	NITROGEN INERTING SYSTEM
PT 37.0-D	9/05/83	9/09/83	MISCELLANEOUS RADIATION MONITORING EQUIPMENT (AIR)
PT 40.0-A	9/12/83	9/24/83	OFF-GAS SYSTEM
PT 60.0-A	10/03/83	10/07/83	DEMINERALIZED WATER STORAGE AND TRANSFER
AT 61.0-A	10/03/83	10/07/83	POTABLE HOT & COLD WATER
AT 65.0-A	9/12/83	9/26/83	SEALING STEAM
AT 66.0-A	9/12/83	9/26/83	CONDENSER AIR REMOVAL
PT 69.0-A	9/05/83	9/16/83	CONDENSATE SYSTEM
PT 70.0-A	10/03/83	10/10/83	CONDENSATE STORAGE AND TRANSFER
PT 71.0-A	9/05/83	9/12/83	CONDENSATE FILTER DEMINERALIZER SYSTEM
PT 72.0-A	9/12/83	9/23/83	REACTOR FEEDWATER - TURBINE & PUMPS
PT 72.0-B	9/26/83	10/07/83	REACTOR FEEDWATER - CONTROLS
AT 74.0-A	9/26/83	10/07/83	HEATER VENTS AND DRAINS
AT 82.0-A	10/03/83	10/17/83	TURBINE BUILDING H&V
AT 89.1-A	9/19/83	9/26/83	SERVICE BUILDING HVAC
PT 92.0-A	10/03/83	10/10/83	OFF-GAS VAULT HVAC
PT 103.0-C	9/05/83	9/23/83	GRAPHIC DISPLAY SYSTEM
AT 110.0-A	10/03/83	10/10/83	LOOSE PARTS DETECTION
PT 201.0-A	10/07/83	10/23/83	PRIMARY CONTAINMENT INTEGRATED LEAK RATE TEST
AT 302.0-A	9/12/83	9/26/83	INTEGRATED CONDENSER IN-LEAKAGE TEST (Added Subsequent to Caseload Forecast Meeting Discussion)

* Start and completion dates are based on a 9/02/83 fuel load. As a result, any shift of the 9/02/83 fuel load will be applicable to these dates also.

In order to efficiently utilize personnel and resources, the Supply System will complete any of these tests prior to the scheduled dates should the opportunity arise. Earlier completion will in no way impact the present testing or fuel load schedule.

1950

