

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8512310150 DOC. DATE: 85/12/24 NOTARIZED: NO DOCKET #
 FACIL: STN-50-529 Palo Verde Nuclear Station, Unit 2, Arizona Publi 05000529
 AUTH. NAME AUTHOR AFFILIATION
 VAN BRUNT, E. E. Arizona Nuclear Power Project (formerly Arizona Public Serv
 RECIP. NAME RECIPIENT AFFILIATION

KNIGHTON, G. W. PWR Project Directorate 7

SUBJECT: "Auxiliary Feedwater Pump 48 H Endurance Test Results," per
 SSER (NUREG-0857). W/851224 ltr.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 22
 TITLE: OR Submittal: General Distribution

NOTES: Standardized plant.

05000529

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	PWR-B PD7 PD 01	5 5	LICITRA, E	1 1
INTERNAL:	ACRS 09	6 6	ADM/LFMB	1 0
	ELD/HDS3	1 0	NRR BWR EB	1 1
	NRR PWR-A EB	1 1	NRR PWR-B EB	1 1
	NRR/DHFT/TSCB	1 1	NRR/DSRO DIR	1 1
	NRR/DSRO/RRAB	1 1	NRR/ORAS	1 0
	<u>REG FILE</u> 04	1 1	RGN5	1 1
EXTERNAL:	24X	1 1	EG&G BRUSKE, S	1 1
	LPDR 03	1 1	NRC PDR 02	1 1
	NSIC 05	1 1		

TOTAL NUMBER OF COPIES REQUIRED: LTTR 28 ENCL 25

1. The first step in the process is to identify the problem or issue that needs to be addressed. This involves gathering information and understanding the context of the problem.

1997 年 12 月 1 日 星期一 晴

10. The Commission has been informed that the Government of the Republic of the Philippines has agreed to accept the findings of the Commission and to take the necessary steps to ensure that the same are implemented.

...and the

Sl. No.	Particulars	Debit	Credit	Balance
1	By Balance b/d			
2	To Cash			
3	To Bank			
4	To Debtors			
5	To Creditors			
6	To Capital			
7	To Profit & Loss			
8	To Reserve			
9	To Dividend			
10	To Interest			
11	To Commission			
12	To Salary			
13	To Rent			
14	To Insurance			
15	To Depreciation			
16	To Amortisation			
17	To Provision			
18	To Loss			
19	To Expense			
20	To Income			
21	To Profit			
22	To Dividend			
23	To Interest			
24	To Commission			
25	To Salary			
26	To Rent			
27	To Insurance			
28	To Depreciation			
29	To Amortisation			
30	To Provision			
31	To Loss			
32	To Expense			
33	To Income			
34	To Profit			
35	To Dividend			
36	To Interest			
37	To Commission			
38	To Salary			
39	To Rent			
40	To Insurance			
41	To Depreciation			
42	To Amortisation			
43	To Provision			
44	To Loss			
45	To Expense			
46	To Income			
47	To Profit			
48	To Dividend			
49	To Interest			
50	To Commission			
51	To Salary			
52	To Rent			
53	To Insurance			
54	To Depreciation			
55	To Amortisation			
56	To Provision			
57	To Loss			
58	To Expense			
59	To Income			
60	To Profit			
61	To Dividend			
62	To Interest			
63	To Commission			
64	To Salary			
65	To Rent			
66	To Insurance			
67	To Depreciation			
68	To Amortisation			
69	To Provision			
70	To Loss			
71	To Expense			
72	To Income			
73	To Profit			
74	To Dividend			
75	To Interest			
76	To Commission			
77	To Salary			
78	To Rent			
79	To Insurance			
80	To Depreciation			
81	To Amortisation			
82	To Provision			
83	To Loss			
84	To Expense			
85	To Income			
86	To Profit			
87	To Dividend			
88	To Interest			
89	To Commission			
90	To Salary			
91	To Rent			
92	To Insurance			
93	To Depreciation			
94	To Amortisation			
95	To Provision			
96	To Loss			
97	To Expense			
98	To Income			
99	To Profit			
100	To Dividend			



Arizona Nuclear Power Project

P.O. BOX 52034 • PHOENIX, ARIZONA 85072-2034

December 24, 1985
ANPP-34329-EEVB/PGN-98.07

Director of Nuclear Reactor Regulation
Attention: Mr. George W. Knighton, Deputy Director
PWR Project Directorate #7
Division of Pressurized Water Reactor Licensing - B
U. S. Nuclear Regulatory Commission
Washington, D.C. 20555

Subject: Palo Verde Nuclear Generating Station (PVNGS)
Unit 2
Docket No. STN 50-529 (License NPF-46)
Auxiliary Feedwater Pump 48 Hour Endurance Test
File: 85-056-026

Reference: Safety Evaluation Report related to the operation of Palo Verde Nuclear Generating Station, Units 1, 2 and 3 (NUREG-0857) dated November, 1981

Dear Mr. Knighton:

As required by Section 22.2 (II.E.1.1) of the above reference, please find attached the results of the auxiliary feedwater system (AFWS) pump 48-hour endurance tests.

If you have any questions or require additional information, please contact Mr. W. F. Quinn of my staff.

Very truly yours,

E. E. Van Brunt, Jr.
Executive Vice President
Project Director


EEVB/WFQ/PGN/dlm
Attachment

cc: E. A. Licitra
M. C. Ley
R. P. Zimmerman
A. C. Gehr

Accol

Add:

AD - D. CRUTCHFIELD (Ltr only)
EB (W. JOHNSTON)
RSB (THOMAS)
EICSB (PARR)
FOB (W. REGAN)



Attachment to
ANPP-34329

ATTACHMENT
Auxiliary Feedwater Pump
48 - Hour
Endurance Test
Results

8512310150 851224
PDR ADOCK 05000529
E PDR



A001
11

1) 2M-AFN-P01 - Non-essential AFW pump 48 hour endurance testing data:

- a) Date of testing: July 2, 1985 through July 4, 1985
- b) Bearing Temperatures - The limits for each bearing temperature, along with the maximum obtained temperature are listed below:

AFN-TE-79 (Limit 190°F max)	: Max. 161°F
AFN-TE-81 (Limit 190°F max)	: Max. 153°F
AFN-TE-89 (Limit 200°F max)	: Max. 161°F
AFN-TE-90 (Limit 200°F max)	: Max. 152°F
AFN-TE-91 (Limit 200°F max)	: Max. 163°F


- c) Flow Data: Data was collected with a clamp on flowmeter on the recirculation line to the CST. The M&TE used was a Controlotron Model #65580 and flow data recorded was about 280 gpm during the test.
- d) Vibration Data: Data was collected using a hand held vibration meter and probe. The M&TE used was an IRD Model #810. The maximum vibration limits are 5 mils and the actual vibrations recorded during the test are listed below:

Inboard bearing: .4 - .6 mils
Outboard bearing: .9 - 1.2 mils

The 91PE-2AF01 48-hour endurance run demonstrated that 2M-AFN-P01 remained within design limits with respect to bearing temperatures and vibration. The following plots made for the bearing temperatures versus time demonstrated that the design limits were not exceeded.


2M-AFN-PO1 AUXILIARY FEEDWATER PUMP
AFN-TE-79 - FREE END MOTOR BEARING

Page 3



2M-AFN-PO1 AUXILIARY FEEDWATER PUMP
AFN-TE-81 - COUPLING END MOTOR BEARING


Page 4



1. *Phragmites australis* (Cav.) Trin. ex Steud.

2M-AFN-P01 AUXILIARY FEEDWATER PUMP
AFN-TE-89 - PUMP THRUST BEARING


Page 5



1000


2M-AFN-PO1 AUXILIARY FEEDWATER PUMP
AFN-TE-90 - PUMP COUPLING END JOURNAL BEARING

Page 6



2M-AFN-PO1 AUXILIARY FEEDWATER PUMP
AFN-TE-91 - PUMP FREE END JOURNAL BEARING

Page 7



2) 2M-AFB-P01 - Essential AFW pump 48-hour endurance testing data:

- a) Date of Testing: June 13, 1985 through June 15, 1985.
- b) Bearing Temperatures - The limits for each bearing temperature, along with the maximum obtained temperature are listed below:

AFN-TE-80. (Limit 190°F max) : Max. 151°F
AFN-TE-82 (Limit 190°F max) : Max. 149°F
AFN-TE-86 (Limit 200°F max) : Max. 162°F
AFN-TE-87 (Limit 200°F max) : Max. 161°F
AFN-TE-88 (Limit 200°F max) : Max. 148°F

- c) Flow Data: Data was collected using a clamp on flowmeter on the recirculation line to the CST. The M&TE used was a Controlotron Model #65580 and flow data recorded was about 235 gpm during the test.
- d) Vibration Data: Data was collected using a hand held vibration meter and probe. The M&TE used was and IRD Model #810. The maximum vibration limits are 5 mils and the actual vibrations recorded during the test are listed below.

Inboard Bearing: .8 - 1.0 mils
Outboard Bearing: .9 - 1.2 mils


- e) Pump room temperature and humidity data: Data was collected using a psychrometer to measure wet and dry bulb temperatures. From this data relative humidity was also calculated.

Temperature Range: 68°F - 73°F
Relative Humidity Range: 52% - 82%

The 48-hour endurance run demonstrated that 2M-AFB-P01 remained within design limits with respect to bearing temperatures and vibrations. The test data also showed that the pump room ambient conditions (temperature, humidity) did not exceed environmental qualification limits for safety related equipment in the room. The following plots made for the bearing temperatures versus time demonstrated that the design limits were not exceeded. Plots were also made for the pump room temperature and humidity data versus time.

2M-AFB-PO1 AUXILIARY FEEDWATER PUMP
AFN-TE-80 - FREE END MOTOR BEARING


Page 9



1. 10. 1971
2. 10. 1971
3. 10. 1971
4. 10. 1971
5. 10. 1971
6. 10. 1971
7. 10. 1971
8. 10. 1971
9. 10. 1971
10. 10. 1971


2M-AFB-P01 AUXILIARY FEEDWATER PUMP
AFN-TE-82 - COUPLING END MOTOR BEARING

Page 10




2M-AFB-PO1 AUXILIARY FEEDWATER PUMP
AFN-TE-86 - PUMP FREE END JOURNAL BEARING

Page 11




2M-AFB-P01 AUXILIARY FEEDWATER PUMP
AFN-TE-87 - PUMP COUPLING END JOURNAL BEARING

Page 12





2M-AFB-PO1 AUXILIARY FEEDWATER PUMP
AFN-TE-88 - PUMP THRUST BEARING

Page 13



2M-AFB-P01 AUXILIARY FEEDWATER PUMP ROOM
ENVIRONMENTAL DATA

Page 14



3) 2M-AFA-P01 Essential AFW pump 48 hour endurance test data

a) Date of testing: July 12, 1985 through July 14, 1985, and July 19, 1985.

b) Bearing Temperatures - The limits for each bearing temperature, along with the maximum obtained temperature are listed below:

AFN-TE-59 (Limit 200°F max) : Max. 137°F (128.8°F)*
AFN-TE-60 (Limit 200°F max) : Max. 115°F (126.7°F)*
AFN-TE-83 (Limit 200°F max) : Max. 167°F
AFN-TE-84 (Limit 200°F max) : Max. 157°F
AFN-TE-85 (Limit 200°F max) : Max. 166°F

*Maximum values while using hand held contact pyrometer (M&TE) for bearing surface temperatures.

c) Flow Data: AFA-P01 was run on minimum recirculation during the 48 hour run. Operations also used AFA-P01 to feed the steam generators while at the 565°F and 2250 psia test plateau.

d) Vibration Data: Data was collected using a hand held vibration meter and probe. The M&TE used was an IRD Model #350. The maximum vibration limits are 5 mils and the actual vibrations recorded during the test are listed below.

Inboard Bearing: .24 - .46 mils
Outboard Bearing: .35 - .64 mils

e) Pump room temperature and humidity data: Data was collected using a calibrated temperature and humidity meter (M&TE).


Temperature Range: 67.2°F to 80.5°F
Humidity Range: 49.3% to 70.9%

The 48-hour endurance run demonstrated that 2M-AFA-P01 remained within design limits with respect to bearing temperatures and vibration. The test data also showed that the pump room ambient conditions (temperature, humidity) did not exceed environmental qualification limits for safety related equipment in the room. The following plots made for the bearing temperatures versus time demonstrated that the design limits were not exceeded. Plots were also made for the pump room temperature and humidity data versus time.

1. $\frac{1}{2} \times \frac{1}{2} = \frac{1}{4}$


2M-AFA-P01 AUXILIARY FEEDWATER PUMP
AFN-TE-59 - TURBINE GOVERNOR END JOURNAL BEARING

Page 16




2M-AFA-P01 AUXILIARY FEEDWATER PUMP
AFN-TE-60 - TURBINE COUPLING END JOURNAL BEARING

Page 17



2M-AFA-PO1 AUXILIARY FEEDWATER PUMP
AFN-TE-83 - PUMP FREE END JOURNAL BEARING


Page 18





2M-AFA-P01 AUXILIARY FEEDWATER PUMP
AFN-TE-84 - PUMP COUPLING END JOURNAL BEARING


Page 19



1872-1873

2M-AFA-P01 AUXILIARY FEEDWATER PUMP
AFN-TE-85 - PUMP THRUST BEARING

Page 20



2M-AFA-PO1 AUXILIARY FEEDWATER PUMP ROOM
ENVIRONMENTAL DATA

Page 21

