

# REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8407030238 DOC. DATE: 84/06/27 NOTARIZED: NO DOCKET #  
 FACIL: 50-315 Donald C. Cook Nuclear Power Plant, Unit 1, Indiana & 05000315  
 50-316 Donald C. Cook Nuclear Power Plant, Unit 2, Indiana & 05000316  
 AUTH. NAME AUTHOR AFFILIATION  
 ALEXICH, M. P. Indiana & Michigan Electric Co.  
 RECIP. NAME RECIPIENT AFFILIATION  
 DENTON, H. R. Office of Nuclear Reactor Regulation, Director

SUBJECT: Requests schedule be extended to 840815 for installation  
 of fire protection matl in areas outlined in 840608 ltr.  
 Delay due to unavailability of finished matls to be provided  
 by Thermal Science, Inc.

DISTRIBUTION CODE: A006S COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 2  
 TITLE: OR Submittal: Fire Protection

NOTES: 05000315  
 OL: 10/25/74 05000316  
 OL: 12/23/72

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	NRR ORB1 BC 01	3 3		
INTERNAL:	ELD/HDS3	1 0	IE FILE 06	1 1
	IE/WHITNEY, L	1 1	NRR FIORAVANT07	2 2
	NRR WAMBACH	1 0	NRR/DE/CEB 09	2 2
	NRR/DL DIR	1 1	<u>REG FILE</u> 04	1 1
	RGN3	1 1		
EXTERNAL:	ACRS 11	3 3	LPDR 03	2 2
	NRC PDR 02	1 1	NSIC 05	1 1
	NTIS	1 1		

1. The purpose of this document is to provide information regarding the security of the system. The system is designed to protect the confidentiality of the information it processes. The system is designed to protect the confidentiality of the information it processes. The system is designed to protect the confidentiality of the information it processes.

2. The system is designed to protect the confidentiality of the information it processes. The system is designed to protect the confidentiality of the information it processes. The system is designed to protect the confidentiality of the information it processes.

3. The system is designed to protect the confidentiality of the information it processes. The system is designed to protect the confidentiality of the information it processes. The system is designed to protect the confidentiality of the information it processes.

4. The system is designed to protect the confidentiality of the information it processes. The system is designed to protect the confidentiality of the information it processes. The system is designed to protect the confidentiality of the information it processes.

EXTERNAL : ACCESS		INTERNAL : ACCESS		EXTERNAL : ACCESS		INTERNAL : ACCESS	
1	1	1	1	1	1	1	1
2	2	2	2	2	2	2	2
3	3	3	3	3	3	3	3
4	4	4	4	4	4	4	4
5	5	5	5	5	5	5	5
6	6	6	6	6	6	6	6
7	7	7	7	7	7	7	7
8	8	8	8	8	8	8	8
9	9	9	9	9	9	9	9
10	10	10	10	10	10	10	10

# INDIANA & MICHIGAN ELECTRIC COMPANY

P.O. BOX 16631  
COLUMBUS, OHIO 43216

June 27, 1984  
AEP:NRC:0692T

Donald C. Cook Nuclear Plant Unit Nos. 1 and 2  
Docket Nos. 50-315 and 50-316  
License Nos. DPR-58 and DPR-74  
MODIFICATION TO AEP:NRC:0692Q

Mr. Harold R. Denton, Director  
Office of Nuclear Reactor Regulation  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Dear Mr. Denton:

Our letter dated June 8, 1984 (AEP:NRC:0692Q) discussed delays in the delivery of Thermal Science Incorporated (TSI) materials from the manufacturer. Because of subsequent delays in these deliveries, we feel that we now need until August 15, 1984, to complete the installation of the fire protection material in those areas outlined in our June 8, 1984 letter. The delay from June 20, 1984, to the middle of August is the direct result of the inability of the vendor to supply the material in adequate quantities and of the proper quality. We continue to expedite the fabrication and delivery of these materials through constant surveillance of the fabrication process and by using our own drivers and rental trucks to transport the material from the supplier to the Cook Plant.

Thus far, our vendor has had difficulty meeting his scheduled commitments due to unavailability of finished materials. This has been especially true over the past few months. We are currently short approximately 38 sheets of this material which is required to complete items related to the June 20, 1984, commitment date.

We believe that the request to complete the installation by August 15, 1984, is a conservative request based on the current situation. It is our intention to continue to expedite the installation process as materials arrive. However, should the vendor fail to supply sufficient quantities or a proper quality material in a reasonable time frame, we will advise you accordingly.


8407030238 840627  
PDR ADDCK 05000315  
F PDR

A006  
1/10



This document has been prepared following Corporate procedures which incorporate a reasonable set of controls to insure its accuracy and completeness prior to signature by the undersigned.

Very truly yours,

  
M. P. Alexich 6/27/84  
Vice President

th

Attachment

cc: John E. Dolan  
W. G. Smith, Jr. - Bridgman  
R. C. Callen  
G. Charnoff  
E. R. Swanson, NRC Resident Inspector - Bridgman

