

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8510080520 DOC. DATE: 85/10/01 NOTARIZED: NO DOCKET #
 FACIL: 50-315 Donald C. Cook Nuclear Power Plant, Unit 1, Indiana & 05000315
 50-316 Donald C. Cook Nuclear Power Plant, Unit 2, Indiana & 05000316
 AUTH. NAME AUTHOR AFFILIATION
 ALEXION, M.P. Indiana & Michigan Electric Co.
 RECIP. NAME RECIPIENT AFFILIATION
 DENTON, H.R. Office of Nuclear Reactor Regulation, Director


SUBJECT: Forwards semiannual progress rept re overall view &
 comparison of status of DCRDR w/status presented on 850327.
 Significant slippage in overall schedule not anticipated.
 Program summary rept will be submitted by 861231.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR / ENCL / SIZE: 2
 TITLE: OR Submittal: General Distribution

NOTES: 05000315
 OL: 10/25/74 05000316
 OL: 12/23/72

	RECIPIENT		COPIES			RECIPIENT		COPIES	
	ID	CODE/NAME	LTTR	ENCL		ID	CODE/NAME	LTTR	ENCL
	NRR	ORB1 BC	01	7	7				
INTERNAL:	ACRS		09	6	6	ADM/LFMB		1	0
	ELD/HDS3			1	0	NRR/DE/MTEB		1	1
	NRR/DL DIR			1	1	NRR/DL/ORAB		1	0
	NRR/DL/TSRG			1	1	NRR/DSI/METB		1	1
	NRR/DSI/RAB			1	1	REG FILE	04	1	1
	RGN3			1	1				
EXTERNAL:	24X			1	1	EG&G BRUSKE, S		1	1
	LPDR	03		2	2	NRC PDR	02	1	1
	NSIC	05		1	1				

TOTAL NUMBER OF COPIES REQUIRED: LTTR 29 ENCL 26



INDIANA & MICHIGAN ELECTRIC COMPANY

P.O. BOX 16631
COLUMBUS, OHIO 43216

October 1, 1985
AEP:NRC:0773M

Donald C. Cook Nuclear Plant Unit Nos. 1 and 2
Docket Nos. 50-315 and 50-316
License Nos. DPR-58 and DRP-74
SEMI-ANNUAL PROGRESS REPORT ON DCRDR

Mr. Harold R. Denton, Director
Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Washington, D. C. 20555

Dear Mr. Denton:


In our September 28, 1984 AEP:NRC:0773I letter we committed to submitting a semi-annual progress report on our DCRDR program to keep your staff apprised.

Attachment 1 to this letter is a table which presents an overall view and a comparison of the current status with the status we presented in March 27, 1985.

We do not anticipate significant slippage in our overall schedule, and we still plan to submit our Program Summary Report and Implementation Schedule by 12/31/86.

This document has been prepared following Corporate procedures which incorporate a reasonable set of controls to insure its accuracy and completeness prior to signature by the undersigned.

Very truly yours,


M. P. Alexion
Vice President 10/1/85

cm

Attachment

cc: John E. Dolan
W. G. Smith, Jr. - Bridgman
R. C. Callen
G. Bruchmann
G. Charnoff
NRC-Resident Inspector - Bridgman

8510080520 851001
PDR ADDCK 05000315
F PDR

Acc
1/1

D. C. COOK PLANT
DCRDR PROGRESS REPORT

3-30-85 Report

9-30-85 Report

TASK DESCRIPTION	ACTUAL START DATE	STATUS 03/01/85 *	ESTIMATE COMPLETE DATE	STATUS 09/01/85 *	ESTIMATE COMPLETE DATE
PHASE I					
Planned Phase				100	
Submit Program Plant Report to NRC				100	
PHASE II					
Review Phase		85	07/01/85	95	11/30/85
Operating Experience Review				100	
Control Room Operating Personnel Survey				100	
Cook LER Review				100	
W Plant's LER Review				100	
System Function & Task Analysis		75	07/01/85	90	11/30/85
SFTA of Selected Upgraded EOP's		100		100	
I&C Required List		100		100	
I&C Characteristics Required List	12/15/84	50	05/01/85	85	11/30/85
I&C Characteristics Justification Document	02/01/85	20	07/01/85	75	11/30/85
Control Room Inventory					
Control Room Survey		100		100	
Workspace		100		100	
Communications		100		100	
Annunciators		100		100	
Controls		100		100	
Displays		100		100	
Labels & Location Aids		100		100	
Process Computers		100		100	
Panel Layout		100		100	
Control-Display Integration		100		100	
Verification of Task Performance Capabilities		85	05/01/85	95	10/30/85
Validation of Control Room Functions	01/21/85	50	06/01/85	100	06/21/85
Phase III					
Assessment & Implementation Phase	01/15/85	2	**	5	**
Assessment	01/15/85	10	06/01/86	22	09/01/86
Implementation		12/31/85	**	12/31/85	**
Unit One Enhancements		12/31/85	**	12/31/85	**
Unit Two Enhancements		12/31/85	**	12/31/85	**
Phase IV					
Summary Program Summary Report and Implementation Schedule to NRC			12/31/86		12/31/86

* The dates in this column were/are estimated start dates

** It was/is not possible to assess and pinpoint completion dates at this time.
The percentages represent an estimate, not an exact mathematical counting. Further,
items shown as 100% complete reflect a status which may change due to unforeseen
requirements.

