

# ACCELERATED DISTRIBUTION DEMONSTRATION SYSTEM

## REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR:9101020321 DOC.DATE: 90/12/21 NOTARIZED: NO DOCKET #  
 FACIL:50-315 Donald C. Cook Nuclear Power Plant, Unit 1, Indiana & 05000315  
 50-316 Donald C. Cook Nuclear Power Plant, Unit 2, Indiana & 05000316  
 AUTH.NAME AUTHOR AFFILIATION  
 ALEXICH,M.P. Indiana Michigan Power Co. (formerly Indiana & Michigan Ele  
 ALEXICH,M.P. American Electric Power Service Corp.  
 RECIP.NAME RECIPIENT AFFILIATION  
 Document Control Branch (Document Control Desk)

SUBJECT: Provides status update of DCRDR upgrades.Containment  
 isolation status indication will be completed by end of  
 current Unit 1 outage.Plant process computer replacement  
 will be completed during Unit 2 outage.

DISTRIBUTION CODE: A001D COPIES RECEIVED:LTR 1 ENCL 0 SIZE: 2  
 TITLE: OR Submittal: General Distribution

### NOTES:

RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
PD3-1 LA	1 1	PD3-1 PD	1 1
COLBURN,T.	2 2		
INTERNAL: NRR/DET/ECMB 9H	1 1	NRR/DET/ESGB	1 1
NRR/DOEA/OTSB11	1 1	NRR/DST 8E2	1 1
NRR/DST/SELB 8D	1 1	NRR/DST/SICB 7E	1 1
NRR/DST/SRXB 8E	1 1	NUDOCS-ABSTRACT	1 1
OC/LEMB	1 0	OGC/HDS1	1 0
<u>REG FILE</u> 01	1 1	RES/DSIR/EIB	1 1
EXTERNAL: NRC PDR	1 1	NSIC	1 1

### NOTE TO ALL "RIDS" RECIPIENTS:

PLEASE HELP US TO REDUCE WASTE! CONTACT THE DOCUMENT CONTROL DESK,  
 ROOM P1-37 (EXT. 20079) TO ELIMINATE YOUR NAME FROM DISTRIBUTION  
 LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTTR 18 ENCL 26 0





AEP:NRC:0773AK

Donald C. Cook Nuclear Plant Units 1 and 2  
Docket Nos. 50-315 and 50-316  
License Nos. DPR-58 and DPR-74  
STATUS UPDATE OF DETAILED CONTROL ROOM  
DESIGN REVIEW (DCRDR) UPGRADES

U.S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D.C. 20555

Attn: T. E. Murley

December 21, 1990

Dear Dr. Murley:

This letter provides you a revision to the schedule for upgrades resulting from the Cook Nuclear Plant Units 1 and 2 detailed control room design review (DCRDR). This information updates our DCRDR Summary Report that was previously submitted in our letter AEP:NRC:0773V dated December 30, 1986, and subsequent revisions.

We are pleased to advise you that the physical installation of all except two checklist observations/human engineering deficiencies (CLO/HED) items are complete.

One of the two items (CLO/HED 9.1-2, containment isolation status indication) will be completed by the end of the current Unit 1 outage. The second item (CLO/HED 7.1-1, P-250 plant process computer replacement) was to be completed during the Unit 2 outage planned for the fourth quarter of 1991. That outage will now begin in the first quarter of 1992 and completion of this item will consequently be accomplished during that outage.

This document has been prepared following Corporate procedures that incorporate a reasonable set of controls to ensure its accuracy and completeness prior to signature by the undersigned.

Sincerely,

M. P. Alexich  
Vice President

ldp

Dr. T. E. Murley

-2-

AEP:NRC:0773AK

cc: D. H. Williams, Jr.  
A. A. Blind - Bridgman  
J. R. Padgett  
G. Charnoff  
A. B. Davis - Region III  
NRC Resident Inspector - Bridgman  
NFEM Section Chief

