

ORIGINAL COPY

INDIANA & MICHIGAN POWER COMPANY

P. O. BOX 18
BOWLING GREEN STATION
NEW YORK, N. Y. 10004

October 24, 1978
AEP:NRC:00085

Donald C. Cook Nuclear Plant Unit 1
Docket No. 50-315
License DPR No. 58

Mr. Harold R. Denton, Director
Office of Nuclear Reactor Regulation
Nuclear Regulatory Commission
Washington, D.C. 20555

Dear Mr. Denton:

In fulfillment of the statement made in my letter to Mr. Edson G. Case dated May 12, 1978 please find attached to this letter two (2) copies of the Startup Test Report for Cycle 3 of Unit No. 1 of the Donald C. Cook Nuclear Plant, dated October 10, 1978.

Under separate cover we are mailing you twenty-five (25) additional copies of the subject report for distribution to your staff. Additional copies are being sent to Mr. J. G. Keppler, Regional Director Office of Inspection and Enforcement, Region III, to Mr. W. G. McDonald, Director Office of Management and Program Analysis, and to Ms. M. M. Mlynczak, Project Manager for the Donald C. Cook Nuclear Plant, Units No. 1 and 2.

Very truly yours,

John Tillinghast
John Tillinghast
Vice President

JT:em

Sworn and subscribed to before
me this 24th day of October, 1978
in New York County, New York

Gregory M. Gurican
Notary Public

GREGORY M. GURICAN
Notary Public, State of New York
No. 31-4343431
Qualified in New York County
Commission Expires March 30, 1979

cc: (attached)

7811030103

1027
5/25
RECEIVED
LWS

cc: John G. Davis, Acting Director, I.E. (2)
W. G. McDonald, Director, M.P.A. (2)
M. M. Mlynczak (2)
G. Charnoff (1)
R. C. Callen (1)
R. J. Vollen (1)
P. W. Steketee (1)
R. Walsh (1)
R. W. Jurgensen w/att
D. V. Shaller -Bridgman (60)



A017

REGULATORY INFORMATION DISTRIBUTION SYSTEM

DOCKET NBR: 50-315 COOK 1
 RECIPIENT: DENTON, H.R.
 ORIGINATOR: TILLINGHAST, J.
 COMPANY: IN & MI PWR
 SUBJECT:

DOC DATE: 781114
 ACCESSION NBR: 7811210260
 COPIES RECEIVED:
 LTR 1 ENCL 40
 SIZE: 2+98

Forwards rept "Reactor Containment Bldg Integrated Leak Rate Test" for subj
 facil conducted 780527-29..

(see report)

DISTRIBUTION CODE: A017

DISTRIBUTION TITLE:

CONTAINMENT LEAK RATE TESTING-APPENDIX J.

NOTARIZED ☒

NAME	ENCL?	FOR ACTION
BR CHTEP	W/7 ENCL	ORB#1 BC
REG ETLF	W/ENCL	
NRC PDR	W/ENCL	
I & E	W/2 ENCL	
DELD	W/ENCL	
HANAUER	W/ENCL	
CONTAINMENT SYSTEMS	W/ENCL	
AD FOR SYS & PROJ	W/ENCL	
ENGINEERING BR	W/ENCL	
REACTOR SAFETY BR	W/ENCL	
PLANT SYSTEMS BR	W/ENCL	
EEB	W/ENCL	
M FAIRTILE	W/ENCL	
EFFLUENT TREAT SYS	W/ENCL	
LPDR	W/ENCL	
TERA	W/ENCL	
NSIC	W/ENCL	
ACRS	W/16 ENCL	

TOTAL NUMBER OF COPIES REQUIRED:

LTR 40
 ENCL 40

NOV 29 1978

NOTES: I & E 3 CYS ALL MATL


GD

**DONALD C. COOK
NUCLEAR PLANT**

**UNIT 1
CYCLE III**

**INDIANA & MICHIGAN
POWER COMPANY**

**STARTUP
TEST REPORT**



Bucket # 50-315
Control # 78/1030103
P. 10/24/78 of Documents
REGISTRATION FILE

1. The first part of the document is a list of names and addresses of the members of the committee.

2. The second part is a list of the names of the members of the committee.

3. The third part is a list of the names of the members of the committee.

4. The fourth part is a list of the names of the members of the committee.

5. The fifth part is a list of the names of the members of the committee.

6. The sixth part is a list of the names of the members of the committee.

TABLE OF CONTENTS

<u>SECTION</u>	<u>TITLE</u>	<u>PAGE NUMBER</u>
1.0	INTRODUCTION	1-1
2.0	SUMMARY	2-1
3.0	CORE LOADING	3-1
4.0	INSPECTION OF IRRADIATED FUEL ASSEM.	4-1
5.0	INITIAL CRITICALITY	5-1
6.0	LOW POWER PHYSICS TESTING	6-1
7.0	POWER ASCENSION TESTING	7-1
7.1	PLANT CHEMISTRY HISTORY DURING POWER ASCENSION	7.1-1
7.2	PLANT RADIATION SURVEYS	7.2-1
7.3	LOOSE PARTS MONITORING SYSTEM	7.3-1
7.4	POWER RANGE NOISE MEASUREMENTS	7.4-1
7.5	POWER ASCENSION TESTS	7.5-1
8.0	CORE POWER DISTRIBUTION MEASUREMENTS	8-1
APPENDIX A	FUEL EXAMINATION CORE 2	A-1
APPENDIX B	SUMMARY OF EXXON FUEL EXAMINATION	B-1

1-2

1-2

1-2

1-2

1-2


SECTION 1.0

INTRODUCTION

The Donald C. Cook Nuclear Plant consists of two 1100 MWe pressurized water reactors. The Nuclear Steam Supply Systems for both units are Westinghouse supplied with a General Electric Turbine-Generator on Unit 1 and a Brown Boveri Turbine-Generator on Unit 2.

The attached report summarizes the results of the Unit 1 - Cycle III Start-Up and Power Ascension Testing.

At 1500 hours on April 6, 1978, the generator was manually tripped from the Unit 1 Control Room to complete a Unit 1 Cycle I testing requirement. This manual actuation resulted in a turbine and reactor trip through normal logic circuitry actuation, which marked the commencement of the Unit 1 Refueling Outage. Following the outage, initial criticality of Unit 1 - Cycle III was obtained at 1349 hours on June 18, 1978. The turbine was rolled at 1610 hours on June 24, 1978 with the generator paralleled to the system at 1746 hours.



SECTION 2.0

SUMMARY

Unit 1, Cycle II was completed on April 6, 1978. Fuel shuffling for Cycle III began on April 26, 1978 and was completed on May 2, 1978. A total of 64 new fuel assemblies were placed in the core, and the Cycle II burnable poison rods were removed. During the fuel shuffle, delays were encountered as a result of the following equipment problems: abnormal fuel transfer system operation due to a clogged air motor exhaust filter; manipulator crane limit switch malfunctions, upender microswitch malfunction and a source range detector failure.

A thorough inspection of irradiated fuel assemblies was conducted during the fuel shuffle. A binocular inspection of all irradiated fuel assemblies found five assemblies with apparent rod bow, three assemblies with scraped grid straps, and one assembly with a variation in crud discoloration. An independent fuel vendor conducted a TV inspection of eight irradiated assemblies which found some minor rod bowing and corrosion sites, but no significant defects or structural damage. Exxon Nuclear Corporation made measurements of the fuel rod spacing on two fuel assemblies and length measurements for one of the two assemblies. No significant abnormalities were observed.

Cycle III core criticality was achieved on June 18, 1978 at 1349 hours with an all rods out boron concentration of 1297 ppm (design prediction was 1333 ppm). The range selected for zero power testing was 10^{-7} to 10^{-8} amps on the reactivity computer.

Low power physics testing began at 1830 hours on June 18, 1978, and was completed at 1130 hours on June 23, 1978. Parameters measured included; critical boron endpoints, rod worths, minimum shutdown margin verification and boron worth. Also several flux maps were taken at low power levels with various control rod bank configurations. New power distribution mapping equipment made it possible to obtain more accurate data in less time with the lower power level required for measurements. The all rods out moderator temperature coefficient was positive (+2.45 pcm/°F). With the Doppler coefficient of -1.66 pcm/°F, the isothermal temperature coefficient was measured at +0.79 pcm/°F. The total worth of the control rod banks (CBA, B, C and D) was measured at 3.60%, compared to the design value of 3.58%.

The positive moderator temperature coefficient determined during low power physics testing required early cycle operation with a boron concentration below 1180 ppm, or criticality with control bank C below 150 to 170 steps to insure a negative moderator temperature coefficient as required by the Technical Specifications.

Power operation with Control Bank C above 150 steps was necessary to insure no violation of $F_{\Delta H}$ power peaking factors. The Unit was operated with control bank C withdrawn 150 to 170 steps until sufficient Xenon was built into the core to resume normal operations.

Plant chemistry measurements have shown that the Iodine-131 activity in the reactor coolant for Cycle III is less than one-tenth of the activity at a comparable time during Cycle II. Also the Iodine 131/133 ratio is about one-quarter as high in Cycle III as in Cycle II. Both of these parameters indicate better clad integrity for the Cycle III core fuel. No primary to secondary leakage has been detected.


During plant start-up a mixed bed demineralizer was inadvertently put into service with high reactor coolant ammonia concentrations. The demineralizer resin was exhausted and released chlorides. The reactor coolant chlorides reached about 1 ppm (specification calls for 0.15 ppm max.). Reactor coolant drainage to 1/2 loop and refill reduced the chloride concentration to less than 0.05 ppm in about 1 day.

Plant radiation surveys during start-up have shown no significant changes in the gamma radiation levels throughout the plant.

Spectral traces were taken from the loose parts monitoring system on June 19, 1978 at zero reactor power, and on July 18, 1978 at 99% reactor power. No significant increases in the system vibrations are present in Cycle III compared with those present before refueling.

Power range noise measurements were obtained on July 19, 1978 at 98% of full reactor power. Comparison with earlier measurements shows that the power noise present at a frequency of 6.8 cps continues to increase. This frequency corresponds to the natural frequency of the core barrel. The baseline measurements made in April, 1975 indicated a core barrel motion of about 20 mils (peak-to-peak). Three measurements made since the baseline measurements indicate the magnitude has increased to about 39 mils with an increase of about 6 mils/year.

Power coefficient measurements were performed at 50, 70 and 90% of rated thermal power. The power coefficient was determined from data measured using the boron substitution technique, and from data obtained by combining Doppler and moderator temp. coefficient measurements. All measured data met the review criteria. Moderator coefficient measurements showed values consistently more positive than design values. The measured data averaged 5 pcm/ $^{\circ}$ F above design data.



An incore-excore calibration was performed with data measured at a power level of 50%. Five full core power maps were taken. The first map was at 0544 hours on June 27, 1978 and the last map was at 0847 hours on June 28, 1978. Additional core power distribution measurements were obtained at various power levels in the power ascension testing program. All measurements were within Technical Specification limits and the measured horizontal power distribution agreed well with design values. Although the power level was initially limited to 97% because of the APDMS, subsequent burnup has allowed the unit to operate at 100%.



THE
FEDERAL
BUREAU OF
INVESTIGATION
UNITED STATES
DEPARTMENT OF
JUSTICE
WASHINGTON, D. C.
20535

SECTION 3.0

CORE LOADING

PURPOSE

The purpose of this section is to briefly describe the fuel shuffle, the reactivity monitoring performed during the shuffle and the problems encountered which caused delays in the shuffle.

SUMMARY OF RESULTS

The fuel shuffle commenced on April 26, 1978 and was completed on May 2, 1978. A total of 64 new fuel assemblies were placed in the core while 64 old assemblies and the Cycle II burnable poison rods were removed. Inverse Count Rate Ratios (ICRR) were obtained as the assemblies were withdrawn from or inserted into the core. Verification that the fuel assemblies were in their proper core locations after the shuffle was completed, on May 2, 1978, was made by using a video tape camera. There were several equipment malfunctions which caused delays in the fuel shuffle.

DISCUSSION OF TEST

The fuel shuffle began on April 26, 1978 at 0920 hours and consisted of 193 major steps and many more sub-steps. The procedure was completed on May 2, 1978 at 1052 hours. Initial and final core locations, for fuel assemblies and inserts, are shown in Figures 3-1 and 3-2, respectively.

Source range channels N31 and N32 were used to monitor reactivity changes during core alterations. Base counts were taken prior to the start of the procedure. ICRR's were obtained as each assembly was either removed from or inserted into the core. Figures 3-3 and 3-4 show the ICRR versus the number of assemblies positioned in final locations for N31 and N32, respectively. None of the plots indicated any unusual changes in reactivity during the fuel shuffle.

Several equipment malfunctions caused delays in the fuel shuffle. Typical of the problems encountered were:

1. The first part of the document discusses the importance of maintaining accurate records of all transactions and activities. It emphasizes the need for transparency and accountability in all financial dealings.

2. The second part of the document outlines the various methods and techniques used to collect and analyze data. It includes a detailed description of the experimental procedures and the statistical analysis performed.

3. The third part of the document presents the results of the study. It includes a series of tables and graphs that illustrate the findings of the research. The data shows a clear trend of increasing activity over time, which is consistent with the hypothesis.

4. The fourth part of the document discusses the implications of the findings. It suggests that the results have significant implications for the field of research and may lead to further developments in the future.

5. The fifth part of the document concludes the study. It summarizes the main findings and provides a final statement on the importance of the research.

1. Fuel transfer system was jerky and stopped several times due to a clogged exhaust filter on the air motor.
2. The brake on the manipulator crane would not release for normal travel in the north direction due to a bad limit switch.
3. After removal of an assembly from the upender, the upender would not go down because of a bad microswitch.
4. A source range detector failed.
5. The manipulator crane hoist control ran only in fast speed because of a bad switch.

After the fuel shuffle was complete, a television camera was lowered into the vessel and the proper locations and orientation of all fuel assemblies was verified.

NOV 1951

RE: ENO 111

RE: ENO 111
111 111



FP-AEP-R2

N ←

CORE - 2

R P N M L K J H G F E D C B A

				35	40	41	43	44	45	46						
				D04D	D05D	D07D	D08D	D09D	D11D	D12D						
		47	48	5804 002	R44	1B08 003	R18	1B08 005	R05	2B04 001	49	50				
		D13D	D14D	D21D	C29D	D60D	B16D	D54D	C44D	D06D	D15D	D16T				
		52	R46	30	R33	130	R53	SPS2	R38	110	R26	32	R16	55		
		D17D	D18D	C01D	B08D	B34D	C37D	C10D	C52D	B43D	B29D	C04D	D19D	D20D		
		61	18	R27	56	RS1	105	R13	103	RS10	37	RS1	14	64		
		D22D	C03D	C51D	C54D	C58D	B03D	R45D	B19D	C14D	C22D	C15D	C55D	D23D		
65	5804 001	R52	11	90	58	33	1	R39	68	16	4	R04	2B04 002	67		
D24D	D02D	B55D	C42D	B20D	B11D	C57D	B61D	C23D	B31D	B09D	C25D	B54D	D64D	D35D		
69	R20	9	RS4	78	R23	97	R11	74	R03	10	RS7	34	R15	70		
D26D	C49D	B12D	C39D	B15D	P62D	C49D	R52D	C16D	B63D	B13D	C09D	B06D	C53D	D27D		
71	1B08 006	R28	5	R31	80	28	2	84	25	12	81	R21	1B08 001	72		
D28D	D47D	C24D	B37D	C18D	C46D	B17D	B59D	B23D	C35D	C19D	R14D	C32D	D01D	D39D		
73	R49	42	R48	86	R29	6	R55	3	R09	57	R22	17	R19	75		
D30D	B38D	C13D	B19D	B48D	B51D	S24D	D03D	B47D	S21D	B32D	B57D	C22D	B49D	D31D		
76	1B08 004	R07	6Z	15	36	23	54	27	8	R06	24	R40	1B08 007	79		
D32D	D58D	C59D	B56D	C05D	C17D	B11D	B36D	B53D	C56D	C47D	B39D	C41D	D10D	D33D		
83	R14	51	RS3	85	R34	89	R12	66	R10	59	RS9	22	R42	87		
D34D	C45D	B50D	C34D	B33D	B35D	C63D	B49D	C26D	B26D	P02D	C39D	B64D	C06D	D35D		
88	4B04 002	R17	29	39	77	R50	7	21	53	82	31	R25	3B04 001	116		
D36D	D36D	B45D	C09D	R42D	B07D	C03D	B59D	C32D	B60D	B22D	C64D	B28D	D62D	D37D		
		38	20	R01	60	RS6	111	R37	117	RS2	96	R45	19	102		
		D38D	C30D	C40D	C21D	C50D	B41D	B44D	B25D	C43D	C62D	C33D	C11D	D39D		
		115	R24	26	R30	109	R08	SPS1	R35	106	R32	13	R47	128		
		D40D	D41D	C31D	F07D	B30D	C07D	C12D	C60D	B01D	B46D	C61D	D42D	D43D		
			124	129	4B04 001	R41	1B08 002	R36	1B08 003	R02	3B04 002	104	118			
			D44D	D45D	D65D	C26D	D41D	F04D	D65D	C27D	D59D	D46D	D57D			
					113	99	101	107	127	125	98					
					D48D	D49D	B53D	D51D	D52D	D53D	D55D					

АЕР

00

EFFECTIVE
DATE MAR 31 1978

PAGE

245

REVISID
DATE



Figure 3-2 Cook Unit I Cycle III Fuel Loading Pattern




NSD

FP-AEP-R2

N ←

CORE - 3


EFFECTIVE
DATE

MAR 31 1978


PAGE

311

REVISED
DATE



N3U



SECTION 4.0

INSPECTION OF IRRADIATED FUEL ASSEMBLIES

PURPOSE

The purpose of this inspection was to determine if any structural damage occurred to any irradiated fuel assemblies during Cycle II operation or subsequent handling during the fuel shuffle for Cycle III.

SUMMARY OF RESULTS

The irradiated fuel inspection commenced on April 26, 1978 and continued until the fuel shuffle was completed on May 2, 1978. During the fuel shuffle, 193 irradiated fuel assemblies were inspected with binoculars, including 64 fuel assemblies that were removed from the core (Region B), and 129 fuel assemblies which were rearranged within the core (Regions C and D). Eight assemblies were inspected by television camera. One fuel assembly was measured for rod-to-rod spacing and assembly length.


The results of the binocular inspection indicates 5 assemblies had apparent rod bow, 3 assemblies were scraped on the grid straps, and one assembly had a variation in the crud discoloration. These disparities were not deemed significant enough to warrant more in depth inspection.

The television and measurement inspections did not reveal any structural damage or other significant abnormalities.


DISCUSSION OF TEST

During the fuel shuffle, two inspectors were stationed at the refueling cavity and one at the spent fuel pit using binoculars to inspect the irradiated fuel assemblies. The inspectors tried to check all four sides of each assembly, but where this wasn't possible, as many sides as manageable were inspected. No gross structural damage was seen on any of the assemblies. A list of minor discrepancies is given in Table 4-2.

Eight other irradiated assemblies underwent a TV inspection by an independent fuel vendor. The original sample of five assemblies was chosen because those assemblies were among the highest burnup fuel assemblies in their respective regions or because they exhibited minor discrepancies the previous cycle. Table 4-1 shows the fuel assemblies inspected, their burnup in MWD/MTU, and the region average burnup in MWD/MTU. No structural damage was found during the TV inspection, however, local crud



N31



deposits known as "snails" were found on Region B & C fuel assemblies. In order to obtain additional data on this phenomenon, two additional Region B assemblies were inspected. Snails are oval shaped, darker crud deposits usually associated with a scratch on the fuel rod which occurred during insertion into the grid assembly. Although the frequency of the "snails" is high, there is no apparent adverse effect on fuel rod performance. This conclusion was confirmed by Westinghouse review of the data.

One additional Region D assembly was inspected because time was available.

One other fuel assembly was inspected by Exxon Nuclear Corporation for rod-to-rod spacing, and fuel assembly length. The results of this series of measurements did not reveal any serious problems with rod bow (gap closure) or fuel rod growth.

Appendix A contains the Babcock and Wilcox report discussing the detailed TV inspection of the fuel assemblies listed in Table 4-1. Appendix B contains a letter from Exxon Nuclear Corporation summarizing their preliminary results.

THE
OFFICE OF THE
ATTORNEY GENERAL
STATE OF NEW YORK
ALBANY

IN SENATE,
JANUARY 10, 1907.
REPORT
OF THE
ATTORNEY GENERAL
FOR THE YEAR 1906.

ALBANY:
J. B. LIPPINCOTT & CO.,
PRINTERS,
1907.

THE
OFFICE OF THE
ATTORNEY GENERAL
STATE OF NEW YORK
ALBANY

IN SENATE,
JANUARY 10, 1907.
REPORT
OF THE
ATTORNEY GENERAL
FOR THE YEAR 1906.

ALBANY:
J. B. LIPPINCOTT & CO.,
PRINTERS,
1907.

THE
OFFICE OF THE
ATTORNEY GENERAL
STATE OF NEW YORK
ALBANY

IN SENATE,
JANUARY 10, 1907.
REPORT
OF THE
ATTORNEY GENERAL
FOR THE YEAR 1906.

ALBANY:
J. B. LIPPINCOTT & CO.,
PRINTERS,
1907.

THE
OFFICE OF THE
ATTORNEY GENERAL
STATE OF NEW YORK
ALBANY

IN SENATE,
JANUARY 10, 1907.
REPORT
OF THE
ATTORNEY GENERAL
FOR THE YEAR 1906.

Table 4-1

Fuel Assemblies Inspected By Television Camera

<u>Fuel Assembly Serial Number</u>	<u>Fuel Assembly Burnup MWD/MTU</u>	<u>Region Average Burnup MWD/MTU</u>
B26	29,260	
*B57	29,930	29,050
B63	28,970	
*C11	29,410	
*C42	27,890	25,170
*D58	13,560	
D60	13,190	10,620
*D61	13,430	

*Original Sample

100

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100. 101. 102. 103. 104. 105. 106. 107. 108. 109. 110. 111. 112. 113. 114. 115. 116. 117. 118. 119. 120. 121. 122. 123. 124. 125. 126. 127. 128. 129. 130. 131. 132. 133. 134. 135. 136. 137. 138. 139. 140. 141. 142. 143. 144. 145. 146. 147. 148. 149. 150. 151. 152. 153. 154. 155. 156. 157. 158. 159. 160. 161. 162. 163. 164. 165. 166. 167. 168. 169. 170. 171. 172. 173. 174. 175. 176. 177. 178. 179. 180. 181. 182. 183. 184. 185. 186. 187. 188. 189. 190. 191. 192. 193. 194. 195. 196. 197. 198. 199. 200. 201. 202. 203. 204. 205. 206. 207. 208. 209. 210. 211. 212. 213. 214. 215. 216. 217. 218. 219. 220. 221. 222. 223. 224. 225. 226. 227. 228. 229. 230. 231. 232. 233. 234. 235. 236. 237. 238. 239. 240. 241. 242. 243. 244. 245. 246. 247. 248. 249. 250. 251. 252. 253. 254. 255. 256. 257. 258. 259. 260. 261. 262. 263. 264. 265. 266. 267. 268. 269. 270. 271. 272. 273. 274. 275. 276. 277. 278. 279. 280. 281. 282. 283. 284. 285. 286. 287. 288. 289. 290. 291. 292. 293. 294. 295. 296. 297. 298. 299. 300. 301. 302. 303. 304. 305. 306. 307. 308. 309. 310. 311. 312. 313. 314. 315. 316. 317. 318. 319. 320. 321. 322. 323. 324. 325. 326. 327. 328. 329. 330. 331. 332. 333. 334. 335. 336. 337. 338. 339. 340. 341. 342. 343. 344. 345. 346. 347. 348. 349. 350. 351. 352. 353. 354. 355. 356. 357. 358. 359. 360. 361. 362. 363. 364. 365. 366. 367. 368. 369. 370. 371. 372. 373. 374. 375. 376. 377. 378. 379. 380. 381. 382. 383. 384. 385. 386. 387. 388. 389. 390. 391. 392. 393. 394. 395. 396. 397. 398. 399. 400. 401. 402. 403. 404. 405. 406. 407. 408. 409. 410. 411. 412. 413. 414. 415. 416. 417. 418. 419. 420. 421. 422. 423. 424. 425. 426. 427. 428. 429. 430. 431. 432. 433. 434. 435. 436. 437. 438. 439. 440. 441. 442. 443. 444. 445. 446. 447. 448. 449. 450. 451. 452. 453. 454. 455. 456. 457. 458. 459. 460. 461. 462. 463. 464. 465. 466. 467. 468. 469. 470. 471. 472. 473. 474. 475. 476. 477. 478. 479. 480. 481. 482. 483. 484. 485. 486. 487. 488. 489. 490. 491. 492. 493. 494. 495. 496. 497. 498. 499. 500. 501. 502. 503. 504. 505. 506. 507. 508. 509. 510. 511. 512. 513. 514. 515. 516. 517. 518. 519. 520. 521. 522. 523. 524. 525. 526. 527. 528. 529. 530. 531. 532. 533. 534. 535. 536. 537. 538. 539. 540. 541. 542. 543. 544. 545. 546. 547. 548. 549. 550. 551. 552. 553. 554. 555. 556. 557. 558. 559. 560. 561. 562. 563. 564. 565. 566. 567. 568. 569. 570. 571. 572. 573. 574. 575. 576. 577. 578. 579. 580. 581. 582. 583. 584. 585. 586. 587. 588. 589. 590. 591. 592. 593. 594. 595. 596. 597. 598. 599. 600. 601. 602. 603. 604. 605. 606. 607. 608. 609. 610. 611. 612. 613. 614. 615. 616. 617. 618. 619. 620. 621. 622. 623. 624. 625. 626. 627. 628. 629. 630. 631. 632. 633. 634. 635. 636. 637. 638. 639. 640. 641. 642. 643. 644. 645. 646. 647. 648. 649. 650. 651. 652. 653. 654. 655. 656. 657. 658. 659. 660. 661. 662. 663. 664. 665. 666. 667. 668. 669. 670. 671. 672. 673. 674. 675. 676. 677. 678. 679. 680. 681. 682. 683. 684. 685. 686. 687. 688. 689. 690. 691. 692. 693. 694. 695. 696. 697. 698. 699. 700. 701. 702. 703. 704. 705. 706. 707. 708. 709. 710. 711. 712. 713. 714. 715. 716. 717. 718. 719. 720. 721. 722. 723. 724. 725. 726. 727. 728. 729. 730. 731. 732. 733. 734. 735. 736. 737. 738. 739. 740. 741. 742. 743. 744. 745. 746. 747. 748. 749. 750. 751. 752. 753. 754. 755. 756. 757. 758. 759. 760. 761. 762. 763. 764. 765. 766. 767. 768. 769. 770. 771. 772. 773. 774. 775. 776. 777. 778. 779. 780. 781. 782. 783. 784. 785. 786. 787. 788. 789. 790. 791. 792. 793. 794. 795. 796. 797. 798. 799. 800. 801. 802. 803. 804. 805. 806. 807. 808. 809. 810. 811. 812. 813. 814. 815. 816. 817. 818. 819. 820. 821. 822. 823. 824. 825. 826. 827. 828. 829. 830. 831. 832. 833. 834. 835. 836. 837. 838. 839. 840. 84

[Illegible handwritten notes]


159.66

Table 4-2

Fuel Assemblies With Discrepancies¹ Seen
By Binocular Inspection

| | <u>Fuel Assembly</u> | <u>Burnup MWD/MTU</u> |
|--------------------|----------------------|-----------------------|
| Rod Bow | B11 | 29,230 |
| | B15 | 28,490 |
| | C13 | 25,050 |
| | C21 | 27,940 |
| Scrape Marks | D11 | 10,160 |
| | D35 | 10,190 |
| | D39 | 10,880 |
| Crud Discoloration | D32 | 10,800 |

¹These discrepancies were not severe enough to warrant more in depth inspection.



SECTION 5.0

INITIAL CRITICALITY

PURPOSE

The purpose of this test was to achieve criticality, establish the neutron flux level limits for zero power physics testing, determine the all rods out critical boron concentration, verify the proper operation of the reactivity computer, and verify the proper amount of overlap between the source and intermediate range detectors.

SUMMARY OF RESULTS

Criticality was achieved at 1349 hours on June 18, 1978 with an all rods out boron concentration of 1297 ppm. The flux level range for zero power testing was set at 1×10^{-8} amps to 10×10^{-8} amps. The reactivity computer was checked by using the built in exponential test and by reactor transients. A maximum average error of 0.92% was found using the exponential test method. During the increase of flux level, more than the required one decade of overlap was observed between source and intermediate range detectors.

DISCUSSION OF TEST

Prior to the withdrawal of the part length bank and shutdown banks, subcritical noise data was taken (Table 5.1) to help determine the proper flux level for zero power physics testing. The reactivity computer was checked and found to have a large noise signal which was eliminated by placing a 20 μ fd capacitor across the input. The ρ -computer was then checked using the exponential test. The results are given in Table 5.2

The part length rods were withdrawn at 0129 hours on June 18, 1978. RPI primary and secondary voltages were checked to verify their positions. The shutdown banks were then pulled and source range base counts were taken in preparation for pulling out the control banks.

The control banks were then withdrawn in the overlap mode until CBD reached 198 steps. N31 and N32 counts were taken at 50 step intervals and ICRR vs. control bank position data was plotted (Figure 5-1).

1. The first part of the document is a list of names and addresses of the members of the committee. The names are listed in alphabetical order, and the addresses are given below each name. The list includes the names of the members of the committee, the names of the members of the sub-committee, and the names of the members of the advisory committee. The addresses are given in the following order: the address of the member of the committee, the address of the member of the sub-committee, and the address of the member of the advisory committee.

2. The second part of the document is a list of the names and addresses of the members of the committee. The names are listed in alphabetical order, and the addresses are given below each name. The list includes the names of the members of the committee, the names of the members of the sub-committee, and the names of the members of the advisory committee. The addresses are given in the following order: the address of the member of the committee, the address of the member of the sub-committee, and the address of the member of the advisory committee.

3. The third part of the document is a list of the names and addresses of the members of the committee. The names are listed in alphabetical order, and the addresses are given below each name. The list includes the names of the members of the committee, the names of the members of the sub-committee, and the names of the members of the advisory committee. The addresses are given in the following order: the address of the member of the committee, the address of the member of the sub-committee, and the address of the member of the advisory committee.

4. The fourth part of the document is a list of the names and addresses of the members of the committee. The names are listed in alphabetical order, and the addresses are given below each name. The list includes the names of the members of the committee, the names of the members of the sub-committee, and the names of the members of the advisory committee. The addresses are given in the following order: the address of the member of the committee, the address of the member of the sub-committee, and the address of the member of the advisory committee.

5. The fifth part of the document is a list of the names and addresses of the members of the committee. The names are listed in alphabetical order, and the addresses are given below each name. The list includes the names of the members of the committee, the names of the members of the sub-committee, and the names of the members of the advisory committee. The addresses are given in the following order: the address of the member of the committee, the address of the member of the sub-committee, and the address of the member of the advisory committee.

Dilution to critical started at 0540 hours on June 18, 1978 at a rate of 70 gpm. Every 20 minutes, N31 and N32 data was taken and plots of ICRR vs. Boron Concentration, ICRR vs. Time, and ICRR vs. Primary Water Integrator readings were made (Figure 5-2 through 5-4). When the ICRR reached 0.05, dilution was stopped and the RCS was allowed to mix. At 1349 hours on June 18, 1978, the reactor was declared critical.

The flux level was then raised to 5×10^4 cps to verify the proper overlap between the source and intermediate range detectors. More than the required one decade overlap was found.

While raising the flux level to check overlap, it was noticed that the ρ -computer responded sluggishly and had a large noise signal. The original 20 μ Fd capacitor was replaced with a 35 μ Fd capacitor which was placed across the input from N44 and the ρ -computer started responding normally, with a small noise signal.

The flux level was then raised to determine the start of nuclear heating. Three tries showed nuclear heat to begin at 1×10^{-6} amps. The range for the flux level for zero power physics testing was chosen as 1×10^{-8} amps to 10×10^{-8} amps. This range was below the nuclear heating level, but not quite above a level where background was $\sim 1\%$. All measurements except boron end points and ρ -computer checks were then made in the upper half of the range to minimize the background effects.

The reactivity computer was checked using reactor transients for different periods (Table 5.2). The average error (-0.05%) and each individual period error was well within the allowable $\pm 4\%$ error.

The all rods out boron concentration was calculated using the reactivity measured from three consecutive rod movements. The rods were withdrawn from their original just critical position to full out and then inserted back to their original position. By knowing the just critical boron concentration, the reactivity change due to rod motion, and the design boron worth, the all rods out boron concentration was determined to be 1297 ppm. The design value for the boron concentration was $1333 \text{ ppm} \pm 75 \text{ ppm}$.




TABLE 5-1

Determination of the Flux Range for
Zero Power Physics

Noise Level

| <u>Flux Level (N-44)</u> | <u>ΔFlux Level (Noise)</u> | <u>% Noise $\frac{\Delta \phi}{\phi} \times 100$</u> |
|---------------------------|-----------------------------|---|
| 9×10^{-10} amps | 0.03×10^{-10} amps | 0.33% |
| 9×10^{-9} amps | 0.025×10^{-9} amps | 0.28% |
| 5.8×10^{-8} amps | 0.01×10^{-8} amps | 0.17% |
| 9×10^{-7} amps | 0.005×10^{-7} amps | 0.06% |

| | | |
|---------------------------|--------------------------|---|
| <u>Subcritical Signal</u> | 7×10^{-10} amps | $\frac{7 \times 10^{-10} \text{ amps}}{1 \times 10^{-8} \text{ amps}} = 7 \times 10^{-2}$ |
|---------------------------|--------------------------|---|

Nuclear Heating

| <u>Test Number</u> | <u>Flux Level for Heat</u> | <u>Average Flux Level</u> |
|--------------------|----------------------------|---------------------------|
| 1 | 1×10^{-6} amps | 1×10^{-6} amps |
| 2 | 1×10^{-6} amps | |
| 3 | 1×10^{-6} amps | |

Flux range for zero power physics testing 1×10^{-8} amps to 10×10^{-8} amps.

NOV. 20 1951

1951

1951

TABLE 5-2

Reactivity Computer Check

6-18-78 Exponential Test


| <u>ρ calculated
(pcm)</u> | <u>ρ indicated
(pcm)</u> | <u>Error
(%)</u> | <u>Average
Error (%)</u> | <u>Standard
Deviation</u> |
|---|--|----------------------|------------------------------|-------------------------------|
| 55.81 | 56.26 | 0.80 | 0.92 | 0.44 |
| 92.67 | 93.20 | 0.57 | | |
| 31.59 | 31.83 | 0.75 | | |
| 16.89 | 17.16 | 1.57 | | |


6-18-78 Reactor Transient Test

| <u>ρ calculated
(pcm)</u> | <u>ρ indicated
(pcm)</u> | <u>Error
(%)</u> | <u>Average
Error (%)</u> | <u>Standard
Deviation</u> |
|---|--|----------------------|------------------------------|-------------------------------|
| 62.96 | 63.5 | 0.85 | -0.05 | 1.63 |
| -40.65 | -39.7 | -2.39 ¹ | | |
| 43.46 | 43.5 | 0.09 | | |
| 19.75 | 20.0 | 1.25 | | |

¹The increase in error magnitude was due to not waiting long enough for period to stabilize.











Figure 5-4: ICRR vs. Primary Water Integrator



100

100

100

100

100

100



SECTION 6.0

LOW POWER PHYSICS TESTING

PURPOSE

The purpose of the Low Power Physics Testing program was to obtain the following reactor physics characteristics in order to verify design predictions and to demonstrate compliance with the appropriate Technical Specifications:

1. Isothermal temperature coefficients at various boron concentrations and control rod configurations.
2. Boron end points at various rod configurations.
3. Rod worths for the control banks.
4. Power distributions through incore flux maps at various rod configurations.
5. Boron worth during movement of control rod banks.
6. Verify shutdown margin.

SUMMARY OF RESULTS

Low power physics testing began at approximately 1830 hours on June 18, 1978 and was completed on June 23, 1978 at 1130 hours. Two days were lost during the test to repair a problem in the feedwater system. A summary of the results for each parameter measured is displayed in the following tables:

| <u>Parameter</u> | <u>Table</u> |
|------------------------------------|--------------|
| Isothermal Temperature Coefficient | 6-1 |
| Boron Endpoint | 6-2 |
| Rod Worths | 6-3 |
| Boron Worths | 6-4 |
| Power Distribution | 6-5 |

Table 6-1 Isothermal Temperature Coefficient

| <u>Rod Configuration</u> | <u>Bank Position</u> | <u>C_B(ppm)</u> | <u>Heatup(pcm/°F)</u> | <u>Cooldown(pcm/°F)</u> | <u>Average(pcm/°F)</u> | <u>Design(pcm/°F)</u> |
|---------------------------------------|----------------------|---------------------------|-----------------------|-------------------------|------------------------|-----------------------|
| ARO | CBD @ 218 | 1289 | + 0.136 | + 1.667 | | |
| ARO | CBD @ 214.5 | 1289 | + 0.727 | + 0.840 | | |
| ARO | CBD @ 210 | 1297 | + 0.784 | + 0.783 | 0.789 | - 2.75 ₊₃ |
| ARO | CBD @ 210 | 1297 | + 0.547 | + 0.824 | | |
| CBD _{in} | CBC @ 214.5 | 1221 | - 0.841 | + 0.900 | | |
| CBD _{in} | CBC @ 216 | 1211 | - 1.000 | - 0.302 | - 0.311 | - 5.22 ₊₃ |
| CBD _{in} & CBC _{in} | CBB @ 228 | 1116 | - 3.48 | - 2.93 | | |
| CBD _{in} & CBC _{in} | CBB @ 199 | 1118 | - 4.17 | - 2.72 | -3.325 | - 7.7 ₊₃ |

Table 6-2
Boron Endpoint Data¹

| <u>Rod Configuration</u> | <u>C_B (ppm)²
Individual</u> | <u>C_B (ppm)²
Average</u> | <u>C_B (ppm)
Design</u> | <u>ΔC_B (ppm)
Design-Measured</u> |
|-----------------------------|---|--|---------------------------------------|---|
| ARO | 1294
1300 | 1297 | 1333 _± 30 | 36 |
| CBD _{in} | 1224.3
1211.3 | 1217.8 | 1244 _± 30 | 26.2 |
| CBD & CBC _{in} | 1118.8
1114.3 | 1116.6 | 1139 _± 30 | 22.4 |
| CBD, CBC, CBB _{in} | 1062.4 | 1062.4 | 1067 _± 30 | 4.6 |
| All control
banks in | 975.3 | 975.3 | 960 _± 30 | -15.3 |

¹The boron endpoint is the just critical boron concentration for the particular rod configuration.

²Corrected to the no xenon condition



1941

1941

1941

1941

Table 6-3

Rod Worth Data

| <u>Bank</u> | <u>Measured Integral Worth(pcm)</u> | <u>Design Worth(pcm)</u> | <u>% Error</u> ¹ |
|--------------------------|-------------------------------------|-----------------------------|-----------------------------|
| Control D | 845 | 853 \pm 85 | + 0.9 |
| Control C | 1074 | 996 \pm 100 | - 7.3 ² |
| Control B | 656 | 695 \pm 70 | + 5.9 |
| Control A | 1025 | 1035 \pm 104 | + 1.0 |
| Total Control Banks | 3600 | 3579 \pm 358 | - 0.6 |
| Control Banks in Overlap | 3528 | 3600 \pm 144 ³ | + 2.1 |

¹% Error = $\frac{\text{Design} - \text{Measured}}{\text{Measured}} \times 100$

²The higher measured worth of CBC is due to heavy shadowing of detector N-44 (input to reactivity computer) by CBC.

³Sum of measured individual worths \pm 4%.




Table 6-4
Boron Worth Data¹

| <u>Bank</u> | <u>Measured Worth (pcm/ppm)</u> | <u>Design Worth (pcm/ppm)</u> | <u>% Error²</u> |
|------------------------------|---------------------------------|-------------------------------|----------------------------|
| CBD | - 10.7 | - 9.6 | - 10.3 |
| CBC | - 10.6 | - 9.5 | - 10.4 |
| CBB | - 12.1 | - 9.7 | - 19.8 |
| CBA | - 11.8 | - 9.7 | - 17.8 |
| Least Squares
Fit (slope) | - 11.2 | - 9.7 | - 13.4 |

¹The differential boron worth was obtained by dividing the bank worth by the change in boron concentration over the bank movement.

$$^2\% \text{ Error} = \frac{\text{Design} - \text{Measured}}{\text{Measured}} \times 100$$




Table 6-5 Power Distribution During Zero Power Testing

| <u>Rod Configuration</u> | <u>Map Number</u> | <u>Power (%)</u> | <u>F_{xy}^m</u> | <u>F_{xy}^c</u> | <u>F_{ΔH}^m</u> | <u>F_{ΔH}^c</u> | <u>F_O^m</u> | <u>F_O^c</u> |
|--------------------------|-------------------|------------------|-----------------------------------|-----------------------------------|-----------------------------------|-----------------------------------|----------------------------------|----------------------------------|
| ARO | 103-01 | 0.26 | 1.6261 | 1.577 ± 0.07 | 1.4870 | 1.432 ± 0.07 | 2.4010 | 2.258 ± .11 |
| CBD in | 103-02 | 0.25 | 1.8125 | 1.874 ± 0.09 | 1.7009 | 1.672 ± 0.08 | 2.8967 | 2.757 ± .14 |
| CBD & CBC in | 103-03 | 2.86 | 1.9732 | 2.061 ± 0.10 | 1.8484 | 1.773 ± 0.09 | 3.1786 | 2.936 ± .15 |
| CBC @ 147 | 103-04 | 3.60 | 1.9972 | 2.0397* | 1.7521 | 1.8011* | 2.5910 | 3.9000* |

F^m - denotes penalized measured value

F^c - denotes value calculated by fuel vendor, with penalties

* - calculated technical specification limit

DISCUSSION OF TEST

6.1 Isothermal Temperature Coefficient Measurement

Isothermal temperature coefficient measurements were performed at various rod configurations and boron concentrations during low power physics testing. A summary of this data is given in Table 6-1.

The measurement was done by monitoring core reactivity while changing Tave between 542°F and 547°F. The temperature change was accomplished by controlling the amount of steam to the condenser through the steam dump valves. The temperature and reactivity changes were plotted on an X-Y plotter. The isothermal temperature coefficient is determined by calculating the slope of the plot. A typical plot is shown in Figure 6.1-1.

As a result of this testing, it was determined that the all rods out (ARO) moderator temperature coefficient was positive. With control bank D at ~216 steps, the isothermal temperature coefficient was determined to be + 0.789 pcm/°F. The Doppler contribution is -1.66 pcm/°F, giving an ARO moderator coefficient at BOL of + 2.45 pcm/°F. In order to insure a negative moderator temperature coefficient during normal operations, the boron concentration had to be reduced from the ARO boron endpoint.

The most conservative way to accomplish this end is to correct the design HZP, ARO moderator coefficient as a function of boron concentration. The design values for this function were supplied by the fuel vendor. The design function was normalized to the measured ARO value. The resulting boron concentration for a zero moderator coefficient was 1118 ppm.

This is a very low value for the boron concentration and would have required both control banks D and C near full insertion. Operating in this configuration would have violated insertion limits. Furthermore, examination of the power distribution maps, discussed in Section 6.4, indicated that control bank C should be about 150 to 170 steps to insure no violation of $F_{\Delta H}$ on entry into Mode 1.

Therefore, it was necessary to take into account the decrease in moderator coefficient brought about by rod insertion. This effect is the result of increased neutron leakage. When this was done, it was determined that a boron concentration of 1180 ppm would produce a rod configuration that would not violate $F_{\Delta H}$ or moderator coefficient restrictions. The unit was operated in this configuration until sufficient Xenon was built into the core to resume normal operations.



THE
FEDERAL
BUREAU OF
INVESTIGATION
UNITED STATES
DEPARTMENT OF
JUSTICE
WASHINGTON, D. C.
20535

MEMORANDUM FOR THE DIRECTOR

SUBJECT: [Illegible]

DATE: [Illegible]


TO: [Illegible]

FROM: [Illegible]

RE: [Illegible]

[The remainder of the page contains several paragraphs of text that are completely illegible due to extreme blurring and low contrast.]

Figure 6.1-1 Typical Isothermal Temp. Coefficient Plot





1. The first part of the document is a list of names and addresses. The names are written in a cursive script, and the addresses are written in a more formal, printed style. The list is organized into two columns, with names on the left and addresses on the right. The names are: John Doe, Jane Smith, and Mary White. The addresses are: 123 Main St, New York, NY; 456 Elm St, New York, NY; and 789 Oak St, New York, NY.

6.2 Boron Endpoints and Boron Worths

During rod movements for measurement of rod worth and differential boron worth, the dilution was stopped when the rods were near the bottom to obtain boron endpoint data. The rod configuration and boron concentration are summarized in Table 6-2.

After dilution was stopped, reactor coolant system (RCS) was allowed to mix until boron samples of the RCS and pressurizer showed their boron concentrations to be within 20 ppm of each other. The control rods were then moved to the position indicated in Table 6-2 and the resulting reactivity insertion was measured using the reactivity computer. This measurement was repeated several times. The design boron worth was used to adjust the measured boron concentration for the change in reactivity due to the rod movement to obtain the boron endpoint. Table 6-2 shows both individual measurements and their average values.

The results of the boron endpoint and rod worth measurements are used in Figure 6.2-1 to obtain a differential boron worth. The slope of the line is equal to the differential boron worth (slope = -11.2 pcm/ppm). The results of a least square fit to both the design and measured values in Figure 6.2-1 showed that the measured differential boron worth is 13.4% larger than the design value.

The differential boron worth for each control rod bank was calculated by dividing the worth of the control bank by the change in boron concentration for that control bank movement. The results for the individual control rod banks are shown in Table 6-4.

Figure 6.2-2 shows the differential boron worth vs boron concentration. The values for the differential boron worth have been scaled up to account for the difference between the measured and the design differential boron worth.

1. The first part of the document is a list of names and addresses, which are arranged in a columnar format. The names are written in a cursive script, and the addresses are written in a more formal, printed style. The list appears to be a directory or a roster of some kind.

2. The second part of the document is a series of short, handwritten notes or entries. These are written in a cursive script and are arranged in a columnar format, similar to the first part. The notes appear to be related to the names and addresses listed in the first part.

3. The third part of the document is a series of short, handwritten notes or entries. These are written in a cursive script and are arranged in a columnar format, similar to the first part. The notes appear to be related to the names and addresses listed in the first part.

4. The fourth part of the document is a series of short, handwritten notes or entries. These are written in a cursive script and are arranged in a columnar format, similar to the first part. The notes appear to be related to the names and addresses listed in the first part.

5. The fifth part of the document is a series of short, handwritten notes or entries. These are written in a cursive script and are arranged in a columnar format, similar to the first part. The notes appear to be related to the names and addresses listed in the first part.

Figure 6.2-1 Boron Concentration vs. Reactivity





Figure 6.2-2 Differential Born Worth vs. Boron Concentration



6.3 Rod Worths

Rod worths were measured for each individual control rod bank, starting with control bank D. The worths were determined by diluting at a constant rate of about 500 pcm per hour and stepping the rod bank in to compensate for the change in reactivity. The change in reactivity was measured on the reactivity computer. A typical rod worth trace is shown in Figure 6.3-6.

After control banks D and C were measured, there was a unit trip caused by a turbine trip while warming the steam lines. Problems with a feed pump delayed a return to criticality. The feed pump was repaired in two days, the reactor was brought critical, and the rod worth tests continued.

Control banks B & A were then measured by the dilution method. It was not necessary to measure any shutdown banks because each bank agreed within $\pm 15\%$ of design worth and the total control bank worth agreed within $\pm 10\%$ of design prediction. Figures 6.3-1 to 6.3-4 show the integral and differential rod worth for each control rod bank.

All four control banks were then measured in the overlap mode. This was accomplished by borating at a constant rate (about -500 pcm/hr.) and stepping the control banks out to compensate for the changing reactivity. The worth of the control banks in the overlap mode differed by only 2% from the sum of the individual bank measurements. Integral and differential rod worth graphs for control banks in overlap are shown in Figure 6.3-5. A summary of all rod worth data is given in Table 6-3.

The reactivity computer was checked prior to rod worth measurements, after the reactor trip, and after the rod worth measurements. Each individual period error and average error was within the acceptance limit of $\pm 4\%$. A summary of the reactivity computer checks is given in Table 6.3-1.



1. The first part of the document discusses the importance of maintaining accurate records of all transactions and activities. It emphasizes the need for transparency and accountability in financial reporting.

2. The second part of the document outlines the various methods used to collect and analyze data. It includes a detailed description of the sampling process and the statistical techniques employed to interpret the results.

3. The third part of the document presents the findings of the study. It shows that there is a significant correlation between the variables being studied, which supports the hypothesis that was tested.

4. The fourth part of the document discusses the implications of the findings for future research and practice. It suggests that the results could be used to inform policy decisions and to guide the development of new programs and initiatives.

5. The fifth part of the document provides a conclusion and a summary of the key points. It reiterates the importance of the study and the need for further research in this area.

D. C. Cook Unit I, Cycle III HZP, BOC 3

Integral & Differential Worth of CBA





Figure 6.3-2
D. C. Cook Unit 1, Cycle III, HZP, BOC 3
Integral & Differential Worth of CBB





1940
1941

Figure 6.3-3

D. C. Cook Unit 1, Cycle III HZP, BOC 3
Integral & Differential Worth of Bank C




Figure 6.3-4
D. C. Cook Unit 1, Cycle III HZP, BOC 3
Integral & Differential Worth of CBD






Table 6.3-1 Reactivity Computer Check

| <u>Date</u> | <u>Type of Test</u> | <u>ρ Calculated (pcm)</u> | <u>ρ Indicated (pcm)</u> | <u>Error (%)</u> ¹ | <u>Average Error (%)</u> | <u>Standard Deviation</u> |
|-------------|---------------------|---|--|-------------------------------|--------------------------|---------------------------|
| 6-18-78 | Reactor Transient | 63.5 | 62.96 | 0.86 | -0.03 | 1.616 |
| 6-18-78 | Reactor Transient | -39.7 | -40.65 | -2.34 | | |
| 6-18-78 | Reactor Transient | 43.5 | 43.46 | 0.09 | | |
| 6-18-78 | Reactor Transient | 20.0 | 19.75 | 1.27 | | |
| 6-22-78 | Exponential | 93.04 | 92.84 | 0.22 | 0.88 | 0.789 |
| 6-22-78 | Exponential | 56.14 | 55.78 | 0.65 | | |
| 6-22-78 | Exponential | 31.70 | 31.07 | 2.03 | | |
| 6-22-78 | Exponential | 17.05 | 16.94 | 0.65 | | |
| 6-23-78 | Exponential | 93.38 | 93.15 | 0.25 | 0.59 | 0.640 |
| 6-23-78 | Exponential | 55.58 | 56.22 | -1.14 | | |
| 6-23-78 | Exponential | 31.43 | 31.76 | -1.04 | | |
| 6-23-78 | Reactor Transient | 17.72 | 17.80 | -0.45 | | |

$$^1\text{Error (\%)} = \frac{\rho \text{ Calculated} - \rho \text{ Indicated}}{\rho \text{ Indicated}} \times 100$$

Figure 6.3-5 D. C. Cook Unit I, Cycle III H2P, BOC
Differential & Integral Rod Worth of A + B + C + D Banks





Figure 6.3-6
Typical Rod Worth Trace of CBD $\rho=2$ pcm/in



6.4 Power Distribution

During the zero power physics testing program, three full core flux maps were taken. The first was taken with all rods out, the second with control bank D inserted and the third with control banks D and C inserted. Table 6-5 shows the hot channel factors obtained from these maps as well as the design values.


To preclude raising the power level to approx. 4% for the flux maps, a special flux mapping system was developed. This system eliminated much of the noise in the system by substituting battery power supplies for the regular flux mapping AC to DC power supply. Picoammeters were used to monitor the flux levels to ensure proper scale settings for the computer input. This system allowed maps to be taken at < 3% power, which resulted in time savings. An additional benefit of this technique is the smaller Xenon corrections required for boron endpoint data. A block diagram of the system is shown in Figure 6.4-1.

Except for the battery power supplies and picoammeters, the detector output followed its normal path. The output was sampled by the plant process computer (Prodac-250) and was continuously displayed on strip chart recorders. The Prodac computer was used for data collection as well as to punch the data on to a paper tape. The paper tape was read into the AEP DETECTOR code by a remote terminal at the plant. The DETECTOR code compares the detector responses with the predicted responses and calculates peaking factors, power tilts, and core power distribution. Figures 6.4-2 through 6.4-4 show the normalized power for each assembly in the core for the three rodde configurations. Figures 6.4-6 through 6.4-8 show the relative errors between the measured $F_{\Delta H}$ values and those calculated by the fuel vendor. Figure 6.4-5 shows the normalized power for each assembly during map 103-04 and Figure 6.4-9 shows the relative errors between the measured $F_{\Delta H}$ values and the values calculated by the fuel vendor.

Map 103-4 was taken to verify the existence of $F_{\Delta H}$ margin at 50% power with CBC at about 170 steps. The map was taken with CBC at 147 steps and there was a 2.8% margin in $F_{\Delta H}$. Since the control rods were inserted 23 steps deeper than necessary, ample $F_{\Delta H}$ margin existed at 5% power with control bank D at 170 steps.



Figure 6.4-1 Low Power Flux Mapping System



1. The first part of the document is a letter from the President of the United States to the Congress, dated January 3, 1862. It is a very important document, and it is one of the most important documents in the history of the United States. It is a letter of great importance, and it is one of the most important documents in the history of the United States.

2. The second part of the document is a letter from the President of the United States to the Congress, dated January 3, 1862. It is a very important document, and it is one of the most important documents in the history of the United States. It is a letter of great importance, and it is one of the most important documents in the history of the United States.

3. The third part of the document is a letter from the President of the United States to the Congress, dated January 3, 1862. It is a very important document, and it is one of the most important documents in the history of the United States. It is a letter of great importance, and it is one of the most important documents in the history of the United States.

Figure 6.4-2

| UNIT1 CYCLE3 H2P ARO MAP 103-01 6/19/78
AEP - THIMBLE DATA
NUCLEAR PEAKING FACTORS FOR ENTHALPY RISE FOR ASSEMBLAGES IN THE POWER NORMALIZATION | | | | | | | | | | | | | | | |
|---|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| | R | P | N | M | L | K | J | H | G | F | E | D | C | B | A |
| 1 | | | | | 0.620 | 0.813 | 0.927 | 0.872 | 0.881 | 0.792 | 0.605 | | | | |
| 2 | | | 0.644 | 0.955 | 1.149 | 0.970 | 1.249 | 0.927 | 1.211 | 0.943 | 1.096 | 0.840 | 0.587 | | |
| 3 | | 0.623 | 1.083 | 1.020 | 1.072 | 1.132 | 0.943 | 0.895 | 0.937 | 1.062 | 1.009 | 0.949 | 1.034 | 0.607 | |
| 4 | | 0.942 | 0.966 | 1.011 | 1.250 | 1.258 | 1.130 | 1.106 | 1.143 | 1.216 | 1.173 | 0.979 | 0.977 | 0.880 | |
| 5 | 0.616 | 1.119 | 1.011 | 1.215 | 1.095 | 1.254 | 1.224 | 1.021 | 1.219 | 1.101 | 1.005 | 1.162 | 0.987 | 1.059 | 0.571 |
| 6 | 0.793 | 0.912 | 1.037 | 1.201 | 1.233 | 1.038 | 1.174 | 1.107 | 1.192 | 0.997 | 1.163 | 1.140 | 1.011 | 0.885 | 0.745 |
| 7 | 0.909 | 1.215 | 0.901 | 1.105 | 1.191 | 1.149 | 0.917 | 0.890 | 0.969 | 1.164 | 1.154 | 1.035 | 0.842 | 1.119 | 0.819 |
| 8 | 0.902 | 0.976 | 0.864 | 1.078 | 1.001 | 1.045 | 0.865 | 0.865 | 0.878 | 1.026 | 0.960 | 1.036 | 0.812 | 0.872 | 0.804 |
| 9 | 0.915 | 1.271 | 0.932 | 1.126 | 1.223 | 1.183 | 0.968 | 0.896 | 0.949 | 1.134 | 1.163 | 1.067 | 0.855 | 1.127 | 0.842 |
| 10 | 0.800 | 0.955 | 1.121 | 1.244 | 1.277 | 1.042 | 1.210 | 1.091 | 1.158 | 0.986 | 1.177 | 1.165 | 1.019 | 0.892 | 0.750 |
| 11 | 0.612 | 1.137 | 1.050 | 1.220 | 1.048 | 1.235 | 1.225 | 1.016 | 1.203 | 1.103 | 1.034 | 1.172 | 0.977 | 1.079 | 0.580 |
| 12 | | 0.908 | 1.029 | 1.020 | 1.206 | 1.236 | 1.139 | 1.102 | 1.128 | 1.201 | 1.178 | 0.986 | 0.982 | 0.891 | |
| 13 | | 0.622 | 1.077 | 1.012 | 1.002 | 1.084 | 0.947 | 0.885 | 0.927 | 1.002 | 1.016 | 0.971 | 1.050 | 0.612 | |
| 14 | | | 0.644 | 0.922 | 1.127 | 0.958 | 1.271 | 0.964 | 1.216 | 0.932 | 1.104 | 0.875 | 0.598 | | |
| 15 | | | | | 0.637 | 0.824 | 0.913 | 0.898 | 0.886 | 0.779 | 0.595 | | | | |



Figure 6.4-3

| UNIT1 CYCLE3 H7P.D IN MAP 103-02 6/19/78
AEP - THIMBLE DATA | | | | | | | | | | | | | | | |
|--|-------|-------|-------|-------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| NUCLEAR PEAKING FACTORS FOR ENTHALPY RISE FOR ASSEMBLAGES IN THE POWER NORMALIZATION | | | | | | | | | | | | | | | |
| | R | P | N | M | I | K | J | H | G | F | E | D | C | B | A |
| 1 | | | | | 0.454 | 0.524 | 0.696 | 0.708 | 0.675 | 0.533 | 0.469 | | | | |
| 2 | | | 0.686 | 0.938 | 0.929 | 0.473 | 0.968 | 0.801 | 0.947 | 0.473 | 0.904 | 0.834 | 0.625 | | |
| 3 | | 0.656 | 1.161 | 1.083 | 1.1065 | 1.040 | 0.914 | 0.912 | 0.907 | 1.004 | 1.003 | 1.015 | 1.113 | 0.642 | |
| 4 | | 0.902 | 1.032 | 1.115 | 1.339 | 1.352 | 1.318 | 1.300 | 1.317 | 1.407 | 1.374 | 1.110 | 1.038 | 0.865 | |
| 5 | 0.468 | 0.909 | 1.004 | 1.351 | 1.243 | 1.465 | 1.477 | 1.243 | 1.484 | 1.400 | 1.269 | 1.344 | 0.977 | 0.867 | 0.429 |
| 6 | 0.542 | 0.467 | 0.965 | 1.365 | 1.459 | 1.244 | 1.419 | 1.300 | 1.441 | 1.244 | 1.446 | 1.318 | 0.943 | 0.444 | 0.486 |
| 7 | 0.693 | 0.946 | 0.865 | 1.280 | 1.451 | 1.410 | 1.172 | 0.936 | 1.105 | 1.410 | 1.416 | 1.205 | 0.828 | 0.867 | 0.608 |
| 8 | 0.722 | 0.822 | 0.854 | 1.243 | 1.211 | 1.281 | 0.944 | 0.553 | 0.926 | 1.274 | 1.169 | 1.197 | 0.820 | 0.739 | 0.652 |
| 9 | 0.669 | 0.955 | 0.882 | 1.247 | 1.433 | 1.429 | 1.122 | 0.941 | 1.089 | 1.397 | 1.363 | 1.210 | 0.821 | 0.877 | 0.644 |
| 10 | 0.522 | 0.469 | 1.015 | 1.328 | 1.440 | 1.291 | 1.451 | 1.294 | 1.412 | 1.203 | 1.410 | 1.322 | 0.929 | 0.448 | 0.492 |
| 11 | 0.469 | 0.962 | 1.055 | 1.327 | 1.232 | 1.458 | 1.467 | 1.217 | 1.475 | 1.451 | 1.214 | 1.292 | 0.935 | 0.888 | 0.432 |
| 12 | | 0.925 | 1.107 | 1.136 | 1.335 | 1.347 | 1.255 | 1.258 | 1.315 | 1.367 | 1.278 | 1.034 | 0.995 | 0.879 | |
| 13 | | 0.664 | 1.172 | 1.069 | 0.980 | 0.984 | 0.895 | 0.858 | 0.870 | 0.983 | 0.964 | 0.999 | 1.107 | 0.645 | |
| 14 | | | 0.671 | 0.905 | 0.915 | 0.469 | 0.975 | 0.805 | 0.867 | 0.451 | 0.885 | 0.865 | 0.636 | | |
| 15 | | | | | 0.477 | 0.532 | 0.672 | 0.716 | 0.672 | 0.402 | 0.433 | | | | |




Figure 6.4-4

| 103003 UNIT 1 CYCLE 3 HZP. CONTROL BANKS C AND D IN JUNE 20 U.M.
AEP - THIMBLE DATA | | | | | | | | | | | | | | | |
|--|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| NUCLEAR PEAKING FACTORS FOR ENTHALPY RISE FOR ASSEMBLAGES IN THE POWER NORMALIZATION | | | | | | | | | | | | | | | |
| | R | P | N | M | L | K | J | H | G | F | E | D | C | B | A |
| 1 | | | | | 0.498 | 0.650 | 0.923 | 0.969 | 0.933 | 0.688 | 0.534 | | | | |
| 2 | | | 0.396 | 0.800 | 0.954 | 0.562 | 1.256 | 1.076 | 1.253 | 0.575 | 0.948 | 0.683 | 0.357 | | |
| 3 | | 0.374 | 0.448 | 0.902 | 1.098 | 1.181 | 1.099 | 1.112 | 1.093 | 1.153 | 1.047 | 0.815 | 0.428 | 0.376 | |
| 4 | | 0.756 | 0.854 | 1.099 | 1.465 | 1.521 | 1.433 | 1.397 | 1.440 | 1.532 | 1.438 | 1.050 | 0.834 | 0.727 | |
| 5 | 0.525 | 0.965 | 1.077 | 1.484 | 1.362 | 1.557 | 1.434 | 1.088 | 1.413 | 1.512 | 1.304 | 1.400 | 0.990 | 0.881 | 0.470 |
| 6 | 0.683 | 0.568 | 1.142 | 1.525 | 1.540 | 1.199 | 1.131 | 0.598 | 1.122 | 1.175 | 1.495 | 1.426 | 1.061 | 0.525 | 0.604 |
| 7 | 0.941 | 1.260 | 1.064 | 1.398 | 1.379 | 1.118 | 0.781 | 0.595 | 0.774 | 1.116 | 1.379 | 1.310 | 0.977 | 1.134 | 0.833 |
| 8 | 1.000 | 1.113 | 1.082 | 1.357 | 1.042 | 0.584 | 0.598 | 0.369 | 0.568 | 0.568 | 1.029 | 1.303 | 0.994 | 1.017 | 0.921 |
| 9 | 0.917 | 1.271 | 1.093 | 1.410 | 1.398 | 1.122 | 0.792 | 0.585 | 0.753 | 1.078 | 1.342 | 1.336 | 0.994 | 1.169 | 0.885 |
| 10 | 0.678 | 0.576 | 1.186 | 1.546 | 1.582 | 1.207 | 1.137 | 0.582 | 1.089 | 1.143 | 1.473 | 1.445 | 1.057 | 0.548 | 0.631 |
| 11 | 0.539 | 1.033 | 1.071 | 1.492 | 1.380 | 1.576 | 1.422 | 1.060 | 1.397 | 1.407 | 1.306 | 1.392 | 0.980 | 0.942 | 0.492 |
| 12 | | 0.758 | 0.865 | 1.102 | 1.478 | 1.535 | 1.375 | 1.358 | 1.427 | 1.506 | 1.389 | 1.015 | 0.809 | 0.718 | |
| 13 | | 0.364 | 0.426 | 0.861 | 1.046 | 1.138 | 1.061 | 1.035 | 1.042 | 1.125 | 1.034 | 0.824 | 0.417 | 0.354 | |
| 14 | | | 0.381 | 0.749 | 0.969 | 0.562 | 1.243 | 1.050 | 1.127 | 0.559 | 0.950 | 0.729 | 0.359 | | |
| 15 | | | | | 0.537 | 0.673 | 0.889 | 0.962 | 0.889 | 0.640 | 0.496 | | | | |

Figure 6.4-5

| 103004 UNIT 1 CYCLE 3 H2P CONTROL BANKS C AND D IN JUNE 20 1978 3% POWER
AFP - THIMBLE DATA | | | | | | | | | | | | | | | |
|--|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| NUCLEAR PEAKING FACTORS FOR ENTHALPY RISE FOR ASSEMBLAGES IN THE POWER NORMALIZATION | | | | | | | | | | | | | | | |
| | R | P | N | M | L | K | J | H | G | F | E | D | C | B | A |
| 1 | | | | | 0.470 | 0.577 | 0.786 | 0.782 | 0.778 | 0.625 | 0.529 | | | | |
| 2 | | | 0.618 | 0.910 | 0.941 | 0.517 | 1.053 | 0.851 | 1.038 | 0.517 | 0.956 | 0.824 | 0.575 | | |
| 3 | | 0.610 | 1.013 | 1.051 | 1.067 | 1.072 | 0.929 | 0.915 | 0.925 | 1.031 | 1.023 | 0.994 | 0.971 | 0.591 | |
| 4 | | 0.923 | 1.010 | 1.135 | 1.409 | 1.319 | 1.242 | 1.221 | 1.308 | 1.407 | 1.355 | 1.097 | 0.995 | 0.843 | |
| 5 | 0.511 | 0.977 | 1.062 | 1.435 | 1.278 | 1.481 | 1.388 | 1.149 | 1.481 | 1.464 | 1.212 | 1.325 | 0.976 | 0.886 | 0.454 |
| 6 | 0.609 | 0.535 | 1.057 | 1.404 | 1.451 | 1.216 | 1.302 | 1.052 | 1.324 | 1.204 | 1.413 | 1.326 | 0.981 | 0.489 | 0.535 |
| 7 | 0.769 | 1.057 | 0.925 | 1.246 | 1.372 | 1.288 | 0.985 | 0.811 | 0.974 | 1.310 | 1.351 | 1.213 | 0.865 | 0.960 | 0.692 |
| 8 | 0.779 | 0.907 | 0.930 | 1.239 | 1.114 | 1.032 | 0.775 | 0.496 | 0.787 | 0.987 | 1.095 | 1.199 | 0.853 | 0.847 | 0.766 |
| 9 | 0.741 | 1.073 | 0.959 | 1.278 | 1.392 | 1.288 | 0.970 | 0.804 | 0.949 | 1.247 | 1.373 | 1.228 | 0.865 | 1.004 | 0.762 |
| 10 | 0.587 | 0.530 | 1.090 | 1.401 | 1.477 | 1.220 | 1.322 | 1.065 | 1.262 | 1.162 | 1.407 | 1.322 | 0.951 | 0.524 | 0.570 |
| 11 | 0.505 | 1.013 | 0.988 | 1.399 | 1.304 | 1.494 | 1.399 | 1.128 | 1.417 | 1.435 | 1.211 | 1.312 | 0.957 | 0.959 | 0.478 |
| 12 | | 0.869 | 0.977 | 1.136 | 1.437 | 1.461 | 1.269 | 1.268 | 1.333 | 1.387 | 1.313 | 1.061 | 0.978 | 0.870 | |
| 13 | | 0.575 | 0.928 | 1.026 | 1.071 | 1.078 | 0.951 | 0.921 | 0.925 | 1.024 | 1.025 | 0.997 | 0.974 | 0.590 | |
| 14 | | | 0.628 | 0.890 | 0.985 | 0.528 | 1.061 | 0.885 | 0.967 | 0.527 | 0.958 | 0.875 | 0.693 | | |
| 15 | | | | | 0.512 | 0.591 | 0.741 | 0.790 | 0.741 | 0.569 | 0.479 | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|-----|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 | 36 | 37 | 38 | 39 | 40 | 41 | 42 | 43 | 44 | 45 | 46 | 47 | 48 | 49 | 50 | 51 | 52 | 53 | 54 | 55 | 56 | 57 | 58 | 59 | 60 | 61 | 62 | 63 | 64 | 65 | 66 | 67 | 68 | 69 | 70 | 71 | 72 | 73 | 74 | 75 | 76 | 77 | 78 | 79 | 80 | 81 | 82 | 83 | 84 | 85 | 86 | 87 | 88 | 89 | 90 | 91 | 92 | 93 | 94 | 95 | 96 | 97 | 98 | 99 | 100 |
|---|---|---|---|---|---|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|-----|

Figure 6.4-6

| UNIT1 CYCLE3 H2P ARO MAP 103-01 6/19/78 | | | | | | | | | | | | | | | |
|--|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|-------|
| AEP - THIMBLE DATA | | | | | | | | | | | | | | | |
| RELATIVE ERRORS IN F SUR DELTA H CALCULATED FROM WEIGHTED THEORETICAL FACTORS. (CALC.-MEAS.)/MEAS. | | | | | | | | | | | | | | | |
| R | P | N | M | I | L | J | H | G | F | E | D | C | B | A | |
| 1 | | | | | -0.034 | -0.033 | -0.040 | 0.000 | 0.009 | -0.007 | -0.011 | | | | |
| 2 | | | -0.087 | -0.085 | -0.037 | -0.023 | -0.011 | 0.045 | 0.021 | 0.005 | 0.010 | 0.040 | 0.001 | | |
| 3 | | -0.058 | -0.045 | -0.035 | -0.046 | -0.042 | 0.002 | 0.025 | 0.009 | -0.007 | 0.014 | 0.037 | 0.000 | -0.033 | |
| 4 | | -0.078 | 0.023 | 0.003 | -0.033 | -0.033 | 0.006 | 0.006 | -0.006 | 0.001 | 0.030 | 0.036 | 0.011 | -0.012 | |
| 5 | -0.046 | -0.026 | 0.000 | -0.009 | -0.036 | -0.035 | -0.019 | -0.013 | -0.015 | 0.016 | 0.050 | 0.036 | 0.025 | 0.029 | 0.029 |
| 6 | -0.030 | 0.009 | 0.022 | -0.001 | -0.028 | -0.034 | -0.003 | -0.026 | -0.018 | 0.006 | 0.031 | 0.052 | 0.047 | 0.040 | 0.033 |
| 7 | -0.042 | -0.005 | 0.022 | 0.004 | -0.012 | 0.010 | 0.061 | 0.026 | 0.004 | -0.003 | 0.019 | 0.071 | 0.094 | 0.080 | 0.063 |
| 8 | -0.053 | -0.024 | 0.035 | 0.006 | -0.015 | 0.020 | 0.047 | 0.068 | 0.031 | 0.039 | 0.026 | 0.047 | 0.101 | 0.093 | 0.062 |
| 9 | -0.049 | -0.049 | -0.012 | -0.015 | -0.039 | -0.019 | 0.005 | 0.020 | 0.025 | 0.024 | 0.012 | 0.030 | 0.077 | 0.073 | 0.033 |
| 10 | -0.038 | -0.035 | -0.055 | -0.036 | -0.061 | -0.037 | -0.033 | -0.012 | 0.011 | 0.017 | 0.019 | 0.030 | 0.039 | 0.032 | 0.027 |
| 11 | -0.039 | -0.042 | -0.037 | -0.013 | 0.007 | -0.020 | -0.020 | -0.009 | -0.003 | 0.015 | 0.021 | 0.027 | 0.035 | 0.010 | 0.013 |
| 12 | | -0.043 | -0.039 | -0.006 | 0.003 | -0.015 | -0.003 | 0.009 | 0.008 | 0.013 | 0.026 | 0.029 | 0.006 | -0.025 | |
| 13 | | -0.056 | -0.040 | -0.028 | 0.021 | 0.000 | -0.002 | 0.035 | 0.020 | 0.002 | 0.007 | 0.013 | -0.016 | -0.041 | |
| 14 | | | -0.088 | -0.053 | -0.018 | -0.010 | -0.028 | 0.005 | 0.017 | 0.016 | 0.002 | -0.002 | -0.017 | | |
| 15 | | | | | -0.060 | -0.045 | -0.026 | -0.029 | 0.004 | 0.009 | 0.006 | | | | |

THE MEAN VALUE = 0.0000 AND THE STANDARD DEVIATION = 0.0349 FOR THE ABOVE 193 VALUES

THE MEAN OF THE ABSOLUTE VALUES = 0.0275 . THE MAXIMUM MAGNITUDE = 0.1007 AT R - C

THE NEW YORK PUBLIC LIBRARY
ASTOR LENOX TILDEN FOUNDATION
125 WEST 4TH STREET
NEW YORK 10014

Figure 6.4-7

| UNIT1 CYCLE3 H7P.D IN MAP 103-02 6/19/78
AEP - THIMBLE DATA | | | | | | | | | | | | | | | |
|--|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| RELATIVE ERRORS IN F SUB DELTA H-CALCULATED FROM WEIGHTED THEORETICAL FACTORS. (CALC.-MFAS.)/MFAS. | | | | | | | | | | | | | | | |
| | P | P | N | M | L | K | J | H | G | F | E | D | C | B | A |
| 1 | | | | | | -0.058 | -0.072 | -0.089 | -0.046 | -0.060 | -0.087 | -0.089 | | | |
| 2 | | | -0.093 | -0.093 | -0.060 | -0.051 | -0.050 | 0.002 | -0.029 | -0.051 | -0.034 | 0.021 | -0.005 | | |
| 3 | | -0.050 | -0.045 | -0.044 | -0.062 | -0.062 | -0.025 | -0.006 | -0.017 | -0.028 | -0.005 | 0.020 | -0.004 | -0.030 | |
| 4 | -0.056 | 0.011 | 0.013 | 0.019 | 0.019 | -0.012 | -0.012 | -0.012 | -0.021 | -0.007 | 0.018 | 0.005 | -0.015 | | |
| 5 | -0.095 | -0.045 | -0.011 | 0.009 | 0.019 | 0.015 | 0.003 | -0.001 | -0.002 | -0.002 | -0.002 | 0.015 | 0.017 | 0.002 | -0.014 |
| 6 | -0.113 | -0.056 | -0.007 | -0.002 | 0.011 | 0.013 | 0.024 | 0.013 | 0.008 | 0.013 | 0.020 | 0.034 | 0.017 | -0.006 | -0.012 |
| 7 | -0.097 | -0.043 | 0.009 | -0.005 | 0.002 | 0.023 | 0.051 | 0.028 | 0.020 | 0.023 | 0.027 | 0.057 | -0.054 | 0.044 | 0.029 |
| 8 | -0.079 | -0.034 | 0.038 | 0.011 | 0.005 | 0.017 | 0.008 | 0.033 | 0.029 | 0.023 | 0.041 | 0.050 | 0.080 | 0.074 | 0.020 |
| 9 | -0.065 | -0.053 | -0.011 | 0.021 | 0.014 | 0.010 | 0.005 | 0.021 | 0.035 | 0.040 | 0.067 | 0.053 | 0.063 | 0.033 | -0.028 |
| 10 | -0.080 | -0.060 | -0.055 | 0.026 | 0.024 | 0.016 | 0.001 | 0.018 | 0.029 | 0.047 | 0.046 | 0.030 | 0.033 | -0.017 | -0.022 |
| 11 | -0.097 | -0.098 | -0.058 | 0.027 | 0.028 | 0.020 | 0.010 | 0.021 | 0.005 | 0.025 | 0.044 | 0.055 | 0.062 | -0.023 | -0.021 |
| 12 | -0.079 | -0.057 | -0.006 | 0.022 | 0.022 | 0.038 | 0.021 | -0.010 | 0.002 | 0.068 | 0.093 | 0.048 | -0.031 | | |
| 13 | -0.062 | -0.055 | -0.032 | 0.018 | -0.009 | -0.005 | 0.057 | 0.024 | -0.008 | 0.036 | 0.036 | 0.001 | -0.034 | | |
| 14 | -0.073 | -0.060 | -0.046 | -0.042 | -0.057 | -0.003 | 0.060 | -0.005 | -0.014 | -0.016 | -0.022 | | | | |
| 15 | -0.104 | -0.086 | -0.056 | -0.057 | -0.056 | -0.010 | -0.012 | | | | | | | | |

THE MEAN VALUE = -0.0065 AND THE STANDARD DEVIATION = 0.0424 FOR THE ABOVE 153 VALUES

THE MEAN OF THE ABSOLUTE VALUES = 0.0339 . THE MAXIMUM MAGNITUDE = 0.1134 AT 6 -P




Figure 6.4-8

| 103003 UNIT 1 CYCLE 3 HZP CONTROL BANKS C AND D IN JUNE 20 U.M.,
AEP - THIMBLE DATA | | | | | | | | | | | | | | | |
|--|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| RELATIVE ERRORS IN F SUB DELTA H CALCULATED FROM WEIGHTED THEORETICAL FACTORS. (CALC.-MEAS.)/MEAS. | | | | | | | | | | | | | | | |
| | R | P | N | M | L | K | J | H | G | F | E | D | C | B | A |
| 1 | | | | | | -0.036 | -0.047 | -0.060 | -0.031 | -0.070 | -0.100 | -0.100 | | | |
| 2 | | | -0.111 | -0.115 | -0.036 | -0.034 | -0.033 | -0.001 | -0.031 | -0.057 | -0.029 | -0.036 | -0.015 | | |
| 3 | | -0.060 | -0.052 | -0.063 | -0.037 | -0.037 | -0.011 | 0.002 | -0.006 | -0.014 | 0.010 | 0.036 | -0.007 | -0.065 | |
| 4 | | -0.067 | -0.005 | 0.001 | 0.015 | 0.015 | 0.006 | 0.006 | 0.001 | 0.008 | 0.034 | -0.047 | 0.019 | -0.030 | |
| 5 | -0.094 | -0.055 | -0.026 | -0.001 | 0.015 | 0.002 | -0.010 | -0.004 | 0.005 | 0.032 | 0.060 | 0.059 | 0.059 | 0.035 | 0.011 |
| 6 | -0.107 | -0.064 | -0.024 | -0.001 | 0.005 | -0.010 | -0.016 | -0.014 | -0.008 | 0.010 | 0.035 | 0.069 | 0.051 | 0.013 | 0.011 |
| 7 | -0.091 | -0.051 | -0.000 | 0.016 | 0.010 | -0.013 | -0.015 | -0.020 | -0.006 | -0.011 | 0.010 | 0.076 | 0.089 | 0.054 | 0.028 |
| 8 | -0.074 | -0.043 | 0.008 | 0.012 | 0.015 | -0.006 | -0.036 | -0.012 | 0.015 | 0.021 | 0.028 | 0.055 | 0.097 | 0.046 | 0.005 |
| 9 | -0.067 | -0.059 | -0.027 | -0.001 | -0.004 | -0.016 | -0.029 | -0.002 | 0.022 | 0.024 | 0.037 | 0.055 | 0.070 | 0.022 | -0.033 |
| 10 | -0.099 | -0.077 | -0.059 | -0.014 | -0.022 | -0.017 | -0.021 | 0.012 | 0.022 | 0.038 | 0.050 | 0.055 | 0.056 | -0.030 | -0.033 |
| 11 | -0.118 | -0.118 | -0.021 | -0.006 | 0.002 | -0.010 | -0.001 | 0.023 | 0.017 | 0.042 | 0.059 | 0.065 | 0.069 | -0.033 | -0.033 |
| 12 | | -0.070 | -0.018 | -0.002 | 0.006 | 0.006 | 0.049 | 0.035 | 0.010 | 0.026 | 0.070 | 0.083 | 0.051 | -0.018 | |
| 13 | | -0.035 | -0.004 | -0.019 | 0.011 | -0.001 | 0.024 | 0.077 | 0.042 | 0.010 | 0.022 | 0.024 | 0.019 | -0.006 | |
| 14 | | | -0.075 | -0.056 | -0.050 | -0.034 | -0.023 | 0.024 | 0.077 | -0.029 | -0.031 | -0.030 | -0.019 | | |
| 15 | | | | | | -0.106 | -0.080 | -0.024 | -0.024 | -0.024 | -0.031 | -0.031 | | | |

THE MEAN VALUE = -0.0065 AND THE STANDARD DEVIATION = 0.0443 FOR THE ABOVE 193 VALUES

THE MEAN OF THE ABSOLUTE VALUES = 0.0345 THE MAXIMUM MAGNITUDE = 0.1178 AT 11-R

Figure 6.4-9

| 103004 UNIT 1 CYCLE 3 HZP CONTROL BANKS C AND D IN JUNE 20, 1978 3% POWER
AEP - THIMBLE DATA | | | | | | | | | | | | | | |
|--|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| RELATIVE ERRORS IN F SUR DELTA H CALCULATED FROM WEIGHTED THEORETICAL FACTORS. (CALC.-MEAS.)/MEAS. | | | | | | | | | | | | | | |
| | R | P | N | M | L | K | J | H | G | F | E | D | C | A |
| 1 | | | | | | -0.065 | -0.106 | -0.135 | -0.073 | -0.126 | -0.175 | -0.168 | | |
| 2 | | | -0.072 | -0.092 | -0.058 | -0.082 | -0.072 | 0.002 | -0.059 | -0.117 | -0.073 | 0.003 | -0.001 | |
| 3 | | -0.058 | -0.026 | -0.048 | -0.054 | -0.062 | -0.003 | 0.031 | 0.001 | -0.024 | -0.014 | 0.007 | 0.015 | -0.027 |
| 4 | | -0.104 | -0.002 | -0.011 | -0.018 | 0.064 | 0.066 | 0.067 | 0.012 | -0.002 | 0.021 | 0.024 | 0.013 | -0.020 |
| 5 | -0.148 | -0.100 | -0.056 | -0.037 | 0.004 | 0.010 | 0.056 | 0.053 | -0.010 | 0.021 | 0.059 | 0.043 | 0.028 | -0.007 |
| 6 | -0.166 | -0.130 | -0.065 | -0.012 | 0.022 | 0.022 | 0.067 | 0.126 | 0.048 | 0.032 | 0.049 | 0.047 | 0.008 | -0.049 |
| 7 | -0.128 | -0.090 | -0.019 | 0.040 | 0.048 | 0.070 | 0.078 | 0.102 | 0.090 | 0.052 | 0.064 | 0.068 | 0.049 | 0.002 |
| 8 | -0.083 | -0.069 | -0.008 | 0.029 | 0.063 | 0.135 | 0.142 | 0.090 | 0.125 | 0.186 | 0.082 | 0.063 | 0.081 | -0.003 |
| 9 | -0.095 | -0.104 | -0.054 | 0.013 | 0.033 | 0.070 | 0.094 | 0.112 | 0.118 | 0.105 | 0.048 | 0.055 | 0.049 | -0.042 |
| 10 | -0.134 | -0.123 | -0.093 | -0.009 | 0.004 | 0.019 | 0.050 | 0.111 | 0.100 | 0.069 | 0.054 | 0.050 | 0.039 | -0.112 |
| 11 | -0.137 | -0.132 | 0.016 | -0.012 | -0.015 | 0.001 | 0.048 | 0.073 | 0.035 | 0.042 | 0.060 | 0.053 | 0.049 | -0.083 |
| 12 | | -0.049 | 0.032 | -0.012 | -0.037 | -0.039 | 0.043 | 0.027 | -0.007 | 0.012 | 0.053 | 0.058 | 0.031 | -0.050 |
| 13 | | -0.000 | 0.062 | -0.025 | -0.058 | -0.068 | -0.026 | 0.025 | 0.001 | -0.018 | -0.015 | 0.004 | 0.012 | -0.025 |
| 14 | | | -0.086 | -0.071 | -0.101 | -0.101 | -0.079 | -0.036 | 0.010 | -0.100 | -0.075 | -0.056 | -0.032 | |
| 15 | | | | | | -0.141 | -0.128 | -0.082 | -0.082 | -0.082 | -0.094 | -0.082 | | |

THE MEAN VALUE = -0.0104 AND THE STANDARD DEVIATION = 0.0710 FOR THE ABOVE 193 VALUES

THE MEAN OF THE ABSOLUTE VALUES = 0.0593. THE MAXIMUM MAGNITUDE = 0.1861 AT R - F

6.5 Shutdown Margin Verification

After the control rod banks were measured individually, the shutdown margin was verified. The results of the verification are shown in Table 6.5-1. As can be seen from the table, there was ample (1810 pcm) excess shutdown margin.

individually

out

seen from

down

Table 6.5-1
Shutdown Margin Verification

| | | |
|------|---|-------|
| (1) | The measured rod worth
of measured banks (pcm) | 3600 |
| (2) | The predicted rod worth
of measured banks (pcm) | 3579 |
| (3) | R; the ratio of the
measured to the predicted
rod worth $[(1)/(2)]$ | 1.006 |
| (4) | The predicted worth of
remaining banks (unmeasured)
(pcm) | 3570 |
| (5) | The adjusted worth of
remaining banks (unmeasured)
$= R*(4)$ (pcm) | 3591 |
| (6) | Total adjusted rod worth
$[(1) + (5)]$ (pcm) | 7191 |
| (7) | F14 (the most reactive
rod) worth (pcm) | 701 |
| (8) | Total control bank
requirement (pcm) (2) | 2930 |
| (9) | All rods inserted less most
reactive stuck rod (pcm)
$[(6)-(7)]$ | 6490 |
| (10) | Calculated shutdown margin
$[(9)-(8)]$ (pcm) | 3560 |
| (11) | Required shutdown margin
(pcm) | 1750 |
| (12) | Excess shutdown margin
(pcm) | 1810 |

SECTION 7.0

POWER ASCENSION TESTING

SECTION 7.1

PLANT CHEMISTRY HISTORY DURING POWER ASCENSION

PURPOSE

The chemical monitoring program for Reactor Coolant System, Steam Generators and auxiliary systems was developed to:

1. Establish base activity levels for Cycle III to aid in determination of future corrosion problems or fuel defects,
2. Determine that there are no defective or excessively contaminated fuel elements,
3. Insure that no new or unusual corrosion mechanisms had taken place during refueling,
4. Determine that there is negligible primary to secondary leakage,
5. Insure all chemical specifications were maintained.

To accomplish these ends, primary and secondary sampling schedules were implemented to monitor fission and corrosion product activities, contaminants and control chemicals. Complete primary and secondary analyses were performed at a maximum 8 hour time interval with increased frequencies during power transients, reactor trips or other unusual circumstances.

SUMMARY OF RESULTS

The unit was shut down for refueling with a 100% generator trip. The iodine spike following this transient was a maximum of $2.026 \mu\text{Ci/gm}$ dose equivalent iodine 131. Prior to refueling the coolant system was treated with hydrogen peroxide to solubilize Co^{58} . Maximum CVCS purification then reduced the coolant gross β - γ activity to $0.05 \mu\text{Ci/cc}$ with Co^{58} at $0.078 \mu\text{Ci/cc}$ prior to refueling. Gross activity in the coolant has stabilized with constant power operation at $0.60 \mu\text{Ci/cc}$, slightly lower than before the shut down. Isotopic analysis, since refueling, has indicated a reduction in activity of all isotopes detected as indicated in Table 7.1-2. Iodine -131 average activity was reduced from $1.22 \times 10^{-2} \mu\text{Ci/cc}$ prior to refueling to $1.36 \times 10^{-3} \mu\text{Ci/cc}$. During startup the CVCS mixed bed demineralizer was inadvertently put in service with high reactor coolant ammonia concentrations and the resin was exhausted. The demineralizer released chlorides which contaminated the coolant to a maximum of 1.0 PPM chlorides. Chlorides were reduced to less than 0.15 PPM in 26 hours by dilution of the coolant system and diverting letdown to waste. Lithium in the reactor coolant

THE UNITED STATES OF AMERICA

DEPARTMENT OF THE INTERIOR

BUREAU OF LAND MANAGEMENT

WASHINGTON, D. C. 20250

OFFICE OF THE ASSISTANT SECRETARY

FOR LAND MANAGEMENT

WASHINGTON, D. C. 20250

TELEPHONE (202) 733-6000

TELETYPE (202) 733-6000

FACSIMILE (202) 733-6000

MAILING ADDRESS

WASHINGTON, D. C. 20250

UNITED STATES GOVERNMENT

was increasing rapidly (figure 7.1-6) and the CVCS cation bed was found to be in service. This bed also exhausted because of contact with the reactor coolant containing ammonia. Lithium was out of specification at 2.4 PPM. A reactor trip on the same day and its associated dilution reduced the coolant lithium concentration to 1.8 PPM during startup. Both the CVCS mixed bed and cation resin have been replaced and no further problems have been encountered. Once at constant power operation the coolant system chemistry has been stable and in specification during Cycle III operation.

DISCUSSION OF TEST

PRIMARY SYSTEM

All samples were collected from either or both hot leg sample points each eight hours throughout initial operation. Additional samples were also collected following each reactor trip, power transient or any time a coolant chemistry parameter is exceeded or approached.

Dose equivalent iodine -131 spiked following the 100% trip and a maximum concentration of 2.026 $\mu\text{Ci/gm}$ was recorded. Prior to refueling the coolant system was treated with hydrogen peroxide to solubilize the Co^{58} at $1.37 \times 10^{-3} \mu\text{Ci/cc}$. Five gallons of 30% hydrogen peroxide were added and Co^{58} activity peaked at $6.68 \times 10^{-1} \mu\text{Ci/cc}$. Throughout this operation the CVCS cation and mixed bed demineralizers were in service at maximum purification flow >120 GPM letdown; whenever possible. The coolant system activities were reduced to 0.05 $\mu\text{Ci/cc}$ gross beta-gamma and 0.078 $\mu\text{Ci/cc}$ Co^{58} in 48 hours. Refueling operations were then started and no chemistry problems were encountered.

During the startup, hydrazine was added to the coolant to scavenge oxygen prior to heatup. The CVCS letdown flow during this operation is diverted around the demineralizers. The coolant was then monitored for ammonia to determine when the demineralizers could be put back in service. Due to a procedural deficiency, an erroneous ammonia concentration of less than 0.05 PPM was obtained. Based on this analysis the CVCS mixed bed was placed in service. Followup analysis five hours later showed the coolant ammonia concentration to be 12 PPM. At this time the CVCS mixed bed was removed from service. Analysis of the coolant indicated chloride concentrations had jumped to 1.0 PPM. In an effort to reduce the chloride concentration the coolant system was diluted by using the RWST as a charging source and diverting all letdown to the CVCS Holdup Tanks. Following this action the chloride concentration was reduced to 0.15 PPM, see Figure 7.1-8. Faced with the inability to further reduce the chloride concentration quickly the coolant system was degassed and drained to $\frac{1}{2}$ loop. The coolant system was refilled and the chloride concentration was found to be less than detectable (0.05 PPM) and has remained in specification since.

1. The first part of the document is a list of names and addresses of the members of the committee. The names are listed in alphabetical order, and the addresses are given in full. The list is as follows:

2. The second part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the chairman. The names are listed in alphabetical order, and the addresses are given in full. The list is as follows:

3. The third part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the secretary. The names are listed in alphabetical order, and the addresses are given in full. The list is as follows:

4. The fourth part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the treasurer. The names are listed in alphabetical order, and the addresses are given in full. The list is as follows:

The CVCS cation demineralizer was requested to be put in service on 7-13-78 to reduce the increasing lithium concentration. It was found to be still in service. Analysis indicated 1.8 PPM entering the cation demineralizer and 2.5 PPM exiting. The cation resin had apparently also exhausted because of contact with reactor coolant with high ammonia concentrations. Lithium continued to increase and peaked at 2.4 PPM on 7-14-78. A reactor trip that day and its associated boration/dilution cycle lowered the coolant lithium concentration to 1.8 PPM. The cation resin was replaced and has been used to reduce lithium concentrations as necessary in the coolant with no further problems.

Since the startup iodine concentrations in the coolant have been monitored carefully. Iodine -131 activity in the coolant rose initially (Figure 7.1-2) until CVCS purification was re-established. Since that time, with the exception of an iodine -131 spike of 3.89×10^{-2} $\mu\text{Ci/cc}$ following a 100% trip on 7-14-78, the iodine activity has steadily decreased to its present average value of 1.3×10^{-3} $\mu\text{Ci/cc}$. The detected iodine activities are lower than noted in Cycle II (Table 7.1-2) at a comparable core life. The iodine 131/133 ratio is also lower than determined in Cycle II. Gross beta-gamma activity also showed an initial increase (Figure 7.1-1) caused by lack of CVCS purification and has, since power operation, stabilized at approximately 0.60 $\mu\text{Ci/cc}$. Table 7.1-2 shows a comparison between predicted values, equilibrium values for Cycle II at 98% power and equilibrium values for Cycle III at 100% power.

SECONDARY SYSTEM

Samples for all data were obtained from the individual steam generator sample line. Samples were taken on at least an 8 hr. frequency with increased sampling during periods of power increase or system cycle contamination.

During startup the steam generators showed a rapid cleanup in sodium contamination (Figure 7.1-7). Steam generator cation conductivities were also reduced quickly initially but have yet to remain below 2 μmho during power operation. Several small condenser leaks have been identified and plugged during operation. Problems with blowdown system valves has limited blowdown of the steam generators on occasions. Throughout these minor, expected problems secondary chemistry has been monitored carefully and no problems were detected.

Throughout the Cycle III operation the specifications listed in Table 7.1-4 were maintained with the exception of steam generator cation conductivity. This is to be expected during a startup following a long outage. Chemistry control has been maintained during power operation by chemical feed and steam generator blowdown. No secondary system chemistry problems are present, and no primary-to-secondary leaks are suspected.

CC: [illegible]
od [illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

[illegible]
[illegible]

TABLE 7.1-1
REACTOR COOLANT WATER QUALITY

| | SPECIFICATION | POWER OPERATION
AVERAGE VALUE |
|---|---------------|----------------------------------|
| pH at 25°C | 4.2 - 10.5 | 6.4 |
| Oxygen (PPM) | 0.10 MAX | 0.010 |
| Chloride (PPM) | 0.15 MAX | <0.05 |
| Flouride (PPM) | 0.15 MAX | <0.05 |
| Hydrogen
cc(STP)/Kg H ₂ O | 25 - 50 | 35 |
| Suspended Solids
(PPM) | 1.0 | 0.5 |
| Li ⁷ (PPM) | 0.70 - 2.20 | 1.50 |

TABLE 7.1-2
ACTUAL VS. PREDICTED ISOTOPES IN COOLANT (μCi/cc)

| ISOTOPE | EQUILIBRIUM VALUES
1% FUEL DEFECT
FSAR | ACTUAL LEVELS
CYCLE II 98% Power* | ACTUAL LEVELS
CYCLE III - 100% Power* |
|---------|--|--------------------------------------|--|
| I-131 | 1.78 | 2.5×10^{-2} | 1.38×10^{-3} |
| I-133 | 2.75 | 4.4×10^{-2} | 8.59×10^{-3} |
| I-134 | 0.385 | 1.9×10^{-2} | 1.52×10^{-2} |
| I-135 | 1.39 | 2.5×10^{-2} | 1.25×10^{-2} |
| Cs-138 | 0.639 | 5.9×10^{-2} | 1.91×10^{-2} |
| Kr-85M | 1.62 | 1.2×10^{-2} | 1.72×10^{-3} |
| Kr-87 | 0.898 | 1.7×10^{-2} | 1.43×10^{-3} |
| Kr-88 | 2.54 | 2.1×10^{-2} | 3.78×10^{-3} |
| Xe-133 | 185.6 | 1.4×10^{-1} | 2.17×10^{-2} |
| Xe-135 | 5.19 | 7.8×10^{-2} | 1.08×10^{-2} |

* At a comparable cycle time.






FIGURE 7.1.1





1. The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that proper record-keeping is essential for the integrity of the financial system and for the ability to detect and prevent fraud.

2. The second part of the document outlines the specific requirements for record-keeping. It states that all transactions must be recorded in a clear and concise manner, and that the records must be maintained for a minimum of five years.

3. The third part of the document discusses the role of the auditor in verifying the accuracy of the records. It states that the auditor must conduct a thorough review of the records and must report any discrepancies to the appropriate authorities.

4. The fourth part of the document discusses the consequences of failing to maintain accurate records. It states that individuals who fail to comply with the requirements may be subject to fines and penalties.

5. The fifth part of the document discusses the importance of training and education for individuals involved in record-keeping. It states that individuals must be properly trained and educated in order to ensure the accuracy of the records.

6. The sixth part of the document discusses the importance of internal controls in preventing fraud. It states that individuals must be aware of the risks of fraud and must implement appropriate internal controls to minimize the risk.


7. The seventh part of the document discusses the importance of transparency and accountability in the financial system. It states that individuals must be held accountable for their actions and that the financial system must be transparent to the public.

8. The eighth part of the document discusses the importance of ongoing monitoring and review of the financial system. It states that the system must be regularly monitored and reviewed to ensure its continued effectiveness.

9. The ninth part of the document discusses the importance of collaboration and communication between individuals and organizations. It states that individuals must work together to ensure the integrity of the financial system.

10. The tenth part of the document discusses the importance of staying up-to-date on the latest developments in the financial system. It states that individuals must be aware of the latest trends and technologies and must adapt accordingly.


I-133.



Indiana & Michigan Power Company
D. Cook Nuclear Plant

9-1-78


I 131/133 Ratio



Indiana & Michigan Power Company
D. Cook Nuclear Plant

9-1-78

FIGURE 7.1-5
REACTOR POWER



Indiana & Michigan Power Company
D. C. Cook Nuclear Plant


9-1-78

COOK & MICH

8-1-58

CONFIDENTIAL

FIGURE 7.1-6'
Li⁷ PPM



Indiana & Michigan Power Co.
D. C. Cook Nuclear Plant

9-1-78

David

AUGUST



10-11-12

10-11-12

10-11-12

10-11-12

10-11-12

10-11-12


10-11-12

10-11-12

10-11-12

FIGURE 7.1-7
STEAM GENERATOR SODIUM

AVERAGE



Indiana & Michigan Power Company
D. S. Cook Nuclear Plant

9-1-78



and the
the

the
the

the
the



the
the

the
the

the
the

REACTOR COOLANT TEMP (°F) + CHLORIDE (PPM) VS TIME

Figure 7.1-8



Indiana & Michigan Power Company
D. C. Cook Nuclear Plant

9-1-78



1. 2. 3. 4. 5. 6. 7. 8. 9. 10.

11.

12. 13. 14. 15. 16. 17. 18. 19. 20.

21.

22. 23. 24. 25. 26. 27. 28. 29. 30.

31.

32.

TABLE 7.1-3
REACTOR COOLANT SYSTEM CORROSION PRODUCTS

| ISOTOPE | RESAR - 41 | ACTUAL VALUE
CYCLE II - 98% Power * | ACTUAL VALUE
CYCLE III - 100% Power * |
|---------|----------------------|--|--|
| Cr-51 | 9.5×10^{-4} | 1.9×10^{-4} | 8.15×10^{-5} |
| Mn-54 | 7.9×10^{-4} | 1.5×10^{-5} | 1.59×10^{-5} |
| Mn-56 | 3.0×10^{-2} | 4.5×10^{-4} | NOT DETECTED |
| Fe-59 | 1.1×10^{-3} | 1.1×10^{-5} | 1.0×10^{-5} |
| Co-58 | 2.6×10^{-2} | 2.9×10^{-4} | 2.02×10^{-4} |
| Co-60 | 7.7×10^{-4} | 3.0×10^{-5} | 8.14×10^{-5} |

* At a comparable cycle time.

TABLE 7.1-4
STEAM GENERATOR WATER QUALITY

| PARAMETER | SPECIFICATION | STEAM GENERATOR NO. | | | |
|---|---------------|---------------------|-------|-------|-------|
| | | 1 | 2 | 3 | 4 |
| pH at 25°C | 8.5 - 9.0 | 8.8 | 8.85 | 8.8 | 8.9 |
| Cation Conductivity
($\mu\text{mho/s}$) | <2.0 | 1.8 | 1.9 | 2.4 | 1.76 |
| Sodium (ppb) | <100 | 6 | 7 | 7 | 7 |
| Cl ⁻ (PPM) | <0.15 | <0.15 | <0.15 | <0.15 | <0.15 |
| SiO ₂ (PPM) | <1.0 | 0.30 | 0.30 | 0.30 | 0.30 |
| Free Hydroxide (PPM)
(as OH ⁻) | <0.05 | <0.05 | <0.05 | <0.05 | <0.05 |
| Suspended Solids
(PPM) | <1.0 | 0.75 | 0.60 | 0.70 | 0.86 |

1. The first part of the document is a list of names and addresses of the members of the committee. The names are listed in alphabetical order, and the addresses are given in full. The list is as follows:

| Name | Address |
|--------------|--------------------------------------|
| Mr. A. B. C. | 123 Main St., New York, N. Y. |
| Mr. D. E. F. | 456 Broadway, New York, N. Y. |
| Mr. G. H. I. | 789 Fifth Ave., New York, N. Y. |
| Mr. J. K. L. | 1010 Third Ave., New York, N. Y. |
| Mr. M. N. O. | 1111 Second Ave., New York, N. Y. |
| Mr. P. Q. R. | 1212 First Ave., New York, N. Y. |
| Mr. S. T. U. | 1313 West 125th St., New York, N. Y. |
| Mr. V. W. X. | 1414 East 125th St., New York, N. Y. |
| Mr. Y. Z. A. | 1515 West 125th St., New York, N. Y. |
| Mr. B. C. D. | 1616 East 125th St., New York, N. Y. |
| Mr. E. F. G. | 1717 West 125th St., New York, N. Y. |
| Mr. H. I. J. | 1818 East 125th St., New York, N. Y. |
| Mr. K. L. M. | 1919 West 125th St., New York, N. Y. |
| Mr. N. O. P. | 2020 East 125th St., New York, N. Y. |
| Mr. Q. R. S. | 2121 West 125th St., New York, N. Y. |
| Mr. T. U. V. | 2222 East 125th St., New York, N. Y. |
| Mr. W. X. Y. | 2323 West 125th St., New York, N. Y. |
| Mr. Z. A. B. | 2424 East 125th St., New York, N. Y. |
| Mr. C. D. E. | 2525 West 125th St., New York, N. Y. |
| Mr. F. G. H. | 2626 East 125th St., New York, N. Y. |
| Mr. I. J. K. | 2727 West 125th St., New York, N. Y. |
| Mr. L. M. N. | 2828 East 125th St., New York, N. Y. |
| Mr. O. P. Q. | 2929 West 125th St., New York, N. Y. |
| Mr. R. S. T. | 3030 East 125th St., New York, N. Y. |
| Mr. U. V. W. | 3131 West 125th St., New York, N. Y. |
| Mr. X. Y. Z. | 3232 East 125th St., New York, N. Y. |
| Mr. A. B. C. | 3333 West 125th St., New York, N. Y. |
| Mr. D. E. F. | 3434 East 125th St., New York, N. Y. |
| Mr. G. H. I. | 3535 West 125th St., New York, N. Y. |
| Mr. J. K. L. | 3636 East 125th St., New York, N. Y. |
| Mr. M. N. O. | 3737 West 125th St., New York, N. Y. |
| Mr. P. Q. R. | 3838 East 125th St., New York, N. Y. |
| Mr. S. T. U. | 3939 West 125th St., New York, N. Y. |
| Mr. V. W. X. | 4040 East 125th St., New York, N. Y. |
| Mr. Y. Z. A. | 4141 West 125th St., New York, N. Y. |
| Mr. B. C. D. | 4242 East 125th St., New York, N. Y. |
| Mr. E. F. G. | 4343 West 125th St., New York, N. Y. |
| Mr. H. I. J. | 4444 East 125th St., New York, N. Y. |
| Mr. K. L. M. | 4545 West 125th St., New York, N. Y. |
| Mr. N. O. P. | 4646 East 125th St., New York, N. Y. |
| Mr. Q. R. S. | 4747 West 125th St., New York, N. Y. |
| Mr. T. U. V. | 4848 East 125th St., New York, N. Y. |
| Mr. W. X. Y. | 4949 West 125th St., New York, N. Y. |
| Mr. Z. A. B. | 5050 East 125th St., New York, N. Y. |

2. The second part of the document is a list of names and addresses of the members of the committee. The names are listed in alphabetical order, and the addresses are given in full. The list is as follows:

| Name | Address |
|--------------|--------------------------------------|
| Mr. A. B. C. | 123 Main St., New York, N. Y. |
| Mr. D. E. F. | 456 Broadway, New York, N. Y. |
| Mr. G. H. I. | 789 Fifth Ave., New York, N. Y. |
| Mr. J. K. L. | 1010 Third Ave., New York, N. Y. |
| Mr. M. N. O. | 1111 Second Ave., New York, N. Y. |
| Mr. P. Q. R. | 1212 First Ave., New York, N. Y. |
| Mr. S. T. U. | 1313 West 125th St., New York, N. Y. |
| Mr. V. W. X. | 1414 East 125th St., New York, N. Y. |
| Mr. Y. Z. A. | 1515 West 125th St., New York, N. Y. |
| Mr. B. C. D. | 1616 East 125th St., New York, N. Y. |
| Mr. E. F. G. | 1717 West 125th St., New York, N. Y. |
| Mr. H. I. J. | 1818 East 125th St., New York, N. Y. |
| Mr. K. L. M. | 1919 West 125th St., New York, N. Y. |
| Mr. N. O. P. | 2020 East 125th St., New York, N. Y. |
| Mr. Q. R. S. | 2121 West 125th St., New York, N. Y. |
| Mr. T. U. V. | 2222 East 125th St., New York, N. Y. |
| Mr. W. X. Y. | 2323 West 125th St., New York, N. Y. |
| Mr. Z. A. B. | 2424 East 125th St., New York, N. Y. |
| Mr. C. D. E. | 2525 West 125th St., New York, N. Y. |
| Mr. F. G. H. | 2626 East 125th St., New York, N. Y. |
| Mr. I. J. K. | 2727 West 125th St., New York, N. Y. |
| Mr. L. M. N. | 2828 East 125th St., New York, N. Y. |
| Mr. O. P. Q. | 2929 West 125th St., New York, N. Y. |
| Mr. R. S. T. | 3030 East 125th St., New York, N. Y. |
| Mr. U. V. W. | 3131 West 125th St., New York, N. Y. |
| Mr. X. Y. Z. | 3232 East 125th St., New York, N. Y. |
| Mr. A. B. C. | 3333 West 125th St., New York, N. Y. |
| Mr. D. E. F. | 3434 East 125th St., New York, N. Y. |
| Mr. G. H. I. | 3535 West 125th St., New York, N. Y. |
| Mr. J. K. L. | 3636 East 125th St., New York, N. Y. |
| Mr. M. N. O. | 3737 West 125th St., New York, N. Y. |
| Mr. P. Q. R. | 3838 East 125th St., New York, N. Y. |
| Mr. S. T. U. | 3939 West 125th St., New York, N. Y. |
| Mr. V. W. X. | 4040 East 125th St., New York, N. Y. |
| Mr. Y. Z. A. | 4141 West 125th St., New York, N. Y. |
| Mr. B. C. D. | 4242 East 125th St., New York, N. Y. |
| Mr. E. F. G. | 4343 West 125th St., New York, N. Y. |
| Mr. H. I. J. | 4444 East 125th St., New York, N. Y. |
| Mr. K. L. M. | 4545 West 125th St., New York, N. Y. |
| Mr. N. O. P. | 4646 East 125th St., New York, N. Y. |
| Mr. Q. R. S. | 4747 West 125th St., New York, N. Y. |
| Mr. T. U. V. | 4848 East 125th St., New York, N. Y. |
| Mr. W. X. Y. | 4949 West 125th St., New York, N. Y. |
| Mr. Z. A. B. | 5050 East 125th St., New York, N. Y. |

SECTION 7.2

PLANT RADIATION SURVEYS

PURPOSE

The adequacy of the shielding design for the reactor and associated primary coolant system was verified during the initial plant startup. Surveys during subsequent startups are performed for the following purposes.

1. Verify the adequacy of any radiation shielding that has been significantly modified since the last startup.
2. Verify the adequacy of radiation shielding for systems that have been significantly modified such that the source term may have changed, thus changing the shielding adequacy.
3. Verify that general plant radiation levels have not significantly changed due to variations in sources that may have been affected by feed changes.

SUMMARY OF RESULTS

No significant modifications were made to primary shielding or the primary coolant systems such that the source term for existing shielding would have been changed.

Table 7.2-1 presents a summary of results of the surveys taken for gamma radiation. The summary lists the average reading (not truly a statistical average but level of the general area) and the maximum level found.

The Cycle III survey shows an apparent decrease in radiation levels of the RHR Hx, and pipe annulus. This is best explained by noting that the Cycle II survey of these areas was performed after 100% power operation and subsequent reactor trip and startup. The decrease in maximum radiation level of the Volume Control Tank may have been caused by varying liquid levels.

The increase in radiation levels of the Refueling Cavity and Transfer Tube (Containment side) were caused by additional contamination deposited in the cavity after refueling operations. The average radiation levels of the Letdown Hx almost doubled from Cycle II to Cycle III. Buildup of "crud" is suspected for this increase.

Routine surveys of the plant taken during startup, power ascension and subsequent containment entries, have failed to yield any results showing either significant increases or decreases of radiation levels beyond those previously noted.

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

1. The first part of the document is a list of names and addresses of the members of the committee.

2. The second part of the document is a list of names and addresses of the members of the committee.

3. The third part of the document is a list of names and addresses of the members of the committee.

4. The fourth part of the document is a list of names and addresses of the members of the committee.

5. The fifth part of the document is a list of names and addresses of the members of the committee.

6. The sixth part of the document is a list of names and addresses of the members of the committee.

7. The seventh part of the document is a list of names and addresses of the members of the committee.

8. The eighth part of the document is a list of names and addresses of the members of the committee.

9. The ninth part of the document is a list of names and addresses of the members of the committee.

DISCUSSION OF TEST

Surveys were performed as per procedure 12 THP 6010.RAD.201 (Radiation Surveys) and routine surveys as per Technical Department Standing Order TSO-010 (Routine Radiation/Conatmination Surveys) and associated attachments.

2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018 2019 2020 2021 2022 2023 2024 2025 2026 2027 2028 2029 2030 2031 2032 2033 2034 2035 2036 2037 2038 2039 2040 2041 2042 2043 2044 2045 2046 2047 2048 2049 2050 2051 2052 2053 2054 2055 2056 2057 2058 2059 2060 2061 2062 2063 2064 2065 2066 2067 2068 2069 2070 2071 2072 2073 2074 2075 2076 2077 2078 2079 2080 2081 2082 2083 2084 2085 2086 2087 2088 2089 2090 2091 2092 2093 2094 2095 2096 2097 2098 2099 2100 2101 2102 2103 2104 2105 2106 2107 2108 2109 2110 2111 2112 2113 2114 2115 2116 2117 2118 2119 2120 2121 2122 2123 2124 2125 2126 2127 2128 2129 2130 2131 2132 2133 2134 2135 2136 2137 2138 2139 2140 2141 2142 2143 2144 2145 2146 2147 2148 2149 2150 2151 2152 2153 2154 2155 2156 2157 2158 2159 2160 2161 2162 2163 2164 2165 2166 2167 2168 2169 2170 2171 2172 2173 2174 2175 2176 2177 2178 2179 2180 2181 2182 2183 2184 2185 2186 2187 2188 2189 2190 2191 2192 2193 2194 2195 2196 2197 2198 2199 2200 2201 2202 2203 2204 2205 2206 2207 2208 2209 2210 2211 2212 2213 2214 2215 2216 2217 2218 2219 2220 2221 2222 2223 2224 2225 2226 2227 2228 2229 2230 2231 2232 2233 2234 2235 2236 2237 2238 2239 2240 2241 2242 2243 2244 2245 2246 2247 2248 2249 2250 2251 2252 2253 2254 2255 2256 2257 2258 2259 2260 2261 2262 2263 2264 2265 2266 2267 2268 2269 2270 2271 2272 2273 2274 2275 2276 2277 2278 2279 2280 2281 2282 2283 2284 2285 2286 2287 2288 2289 2290 2291 2292 2293 2294 2295 2296 2297 2298 2299 2300 2301 2302 2303 2304 2305 2306 2307 2308 2309 2310 2311 2312 2313 2314 2315 2316 2317 2318 2319 2320 2321 2322 2323 2324 2325 2326 2327 2328 2329 2330 2331 2332 2333 2334 2335 2336 2337 2338 2339 2340 2341 2342 2343 2344 2345 2346 2347 2348 2349 2350 2351 2352 2353 2354 2355 2356 2357 2358 2359 2360 2361 2362 2363 2364 2365 2366 2367 2368 2369 2370 2371 2372 2373 2374 2375 2376 2377 2378 2379 2380 2381 2382 2383 2384 2385 2386 2387 2388 2389 2390 2391 2392 2393 2394 2395 2396 2397 2398 2399 2400 2401 2402 2403 2404 2405 2406 2407 2408 2409 2410 2411 2412 2413 2414 2415 2416 2417 2418 2419 2420 2421 2422 2423 2424 2425 2426 2427 2428 2429 2430 2431 2432 2433 2434 2435 2436 2437 2438 2439 2440 2441 2442 2443 2444 2445 2446 2447 2448 2449 2450 2451 2452 2453 2454 2455 2456 2457 2458 2459 2460 2461 2462 2463 2464 2465 2466 2467 2468 2469 2470 2471 2472 2473 2474 2475 2476 2477 2478 2479 2480 2481 2482 2483 2484 2485 2486 2487 2488 2489 2490 2491 2492 2493 2494 2495 2496 2497 2498 2499 2500 2501 2502 2503 2504 2505 2506 2507 2508 2509 2510 2511 2512 2513 2514 2515 2516 2517 2518 2519 2520 2521 2522 2523 2524 2525 2526 2527 2528 2529 2530 2531 2532 2533 2534 2535 2536 2537 2538 2539 2540 2541 2542 2543 2544 2545 2546 2547 2548 2549 2550 2551 2552 2553 2554 2555 2556 2557 2558 2559 2560 2561 2562 2563 2564 2565 2566 2567 2568 2569 2570 2571 2572 2573 2574 2575 2576 2577 2578 2579 2580 2581 2582 2583 2584 2585 2586 2587 2588 2589 2590 2591 2592 2593 2594 2595 2596 2597 2598 2599 2600 2601 2602 2603 2604 2605 2606 2607 2608 2609 2610 2611 2612 2613 2614 2615 2616 2617 2618 2619 2620 2621 2622 2623 2624 2625 2626 2627 2628 2629 2630 2631 2632 2633 2634 2635 2636 2637 2638 2639 2640 2641 2642 2643 2644 2645 2646 2647 2648 2649 2650 2651 2652 2653 2654 2655 2656 2657 2658 2659 2660 2661 2662 2663 2664 2665 2666 2667 2668 2669 2670 2671 2672 2673 2674 2675 2676 2677 2678 2679 2680 2681 2682 2683 2684 2685 2686 2687 2688 2689 2690 2691 2692 2693 2694 2695 2696 2697 2698 2699 2700 2701 2702 2703 2704 2705 2706 2707 2708 2709 2710 2711 2712 2713 2714 2715 2716 2717 2718 2719 2720 2721 2722 2723 2724 2725 2726 2727 2728 2729 2730 2731 2732 2733 2734 2735 2736 2737 2738 2739 2740 2741 2742 2743 2744 2745 2746 2747 2748 2749 2750 2751 2752 2753 2754 2755 2756 2757 2758 2759 2760 2761 2762 2763 2764 2765 2766 2767 2768 2769 2770 2771 2772 2773 2774 2775 2776 2777 2778 2779 2780 2781 2782 2783 2784 2785 2786 2787 2788 2789 2790 2791 2792 2793 2794 2795 2796 2797 2798 2799 2800 2801 2802 2803 2804 2805 2806 2807 2808 2809 2810 2811 2812 2813 2814 2815 2816 2817 2818

[illegible]

TABLE 7.2-1
GAMMA RADIATION LEVELS

| Cycle
Power Level
Units of Measure
Area Surveyed | II
100%
mR/Hr | | III
100%
mR/Hr | |
|---|---------------------|------|----------------------|------|
| | Avg. | Max. | Avg. | Max. |
| Spent Fuel Pit | 1-2 | 5 | 2-4 | 7 |
| Spent Fuel Pit Hx | 1.5 | 2 | 2 | 4 |
| Letdown Hx | 150 | 380 | 275 | 500 |
| Volume Control Tank | 400 | 3000 | 350 | 800 |
| Nuclear Sampling Room | 2-4 | 6 | 2-8 | 10 |
| Charging Pump Rooms | 15-20 | 25 | 10-20 | 25 |
| Safety Injection Pump. Rooms | 0.4 | 0.7 | 1 | 3 |
| 591 El. Vestibule | 10-25 | 60 | 15-30 | 80 |
| RHR Pumps | 15-35 | 50 | 10-40 | 70 |
| RHR Hx | 40-75 | 300 | 40 | 80 |
| Pipe Annulus | 10-50 | 120 | 10-25 | 80 |
| Upper Containment | 4-20 | 35 | 5-20 | 40 |
| Refueling Cavity* | 10-30 | 50 | 30-70 | 90 |
| Transfer Tube (Cont. Side)* | NS | 55 | NS | 100 |

NS - Not Surveyed

* Performed at zero power level

1. The first part of the document discusses the importance of maintaining accurate records of all transactions and activities. It emphasizes the need for transparency and accountability in all financial dealings.

2. The second part of the document outlines the various methods and techniques used to collect and analyze data. It includes a detailed description of the sampling process and the statistical methods employed to interpret the results.

3. The third part of the document presents the findings of the study. It includes a series of tables and graphs that illustrate the distribution of the data and the results of the statistical analysis.

4. The fourth part of the document discusses the implications of the findings and provides recommendations for future research. It also includes a conclusion that summarizes the main points of the study.

5. The fifth part of the document is a bibliography that lists the sources of information used in the study. It includes a list of books, articles, and other references that are relevant to the topic.

6. The sixth part of the document is an appendix that contains additional information that is not included in the main body of the text. It includes a list of abbreviations and a glossary of terms.

7. The seventh part of the document is a list of figures and tables that are included in the study. It provides a brief description of each figure and table and indicates the page number where it can be found.

8. The eighth part of the document is a list of footnotes that provide additional information about the study. It includes a list of references that are not included in the main bibliography and a list of notes that provide additional details about the study.

9. The ninth part of the document is a list of references that are included in the study. It includes a list of books, articles, and other references that are relevant to the topic.

10. The tenth part of the document is a list of notes that provide additional details about the study. It includes a list of references that are not included in the main bibliography and a list of notes that provide additional details about the study.

SECTION 7.3

LOOSE PARTS MONITORING SYSTEM

PURPOSE

The purpose of obtaining loose parts data is to compare the spectral traces obtained to previously collected data at similar conditions. This is done in an effort to detect any significant changes in the vibration characteristics of the equipment being monitored. These changes could be the result of a loose part existing on/in the piece of equipment being monitored from work conducted during refueling and primary system maintenance. Periodic collection of such data is also a useful reference to allow early detection and evaluation of changes which may occur during plant life.

SUMMARY OF RESULTS

In evaluating the signals obtained during data collection the amplitudes at the following frequencies are the most predominate.

| | |
|----------|---|
| 19.7 cps | Reactor coolant pump rotational speed |
| 138 cps | The first harmonic of reactor coolant pump impeller vane passing frequency (pump impellers have seven vanes, thus, $7 \times 19.7 = 138$ cps) |
| 276 cps | Second harmonic of reactor coolant pump impeller vane passing frequency (138 cps x 2) |
| 414 cps | Third harmonic of 138 cps |
| 552 cps | Fourth harmonic of 138 cps |
| 690 cps | Fifth harmonic of 138 cps |

When comparing the data obtained to previous spectral traces, it was found that no significant abnormal vibration peaks were noted. The only exception is a .15G signal at 1420 cps from the steam generator #2 mounted accelermotor.

DISCUSSION OF TEST

Spectral traces were obtained on 6-19-78 at 0% reactor power and on 7-18-78 at 99% reactor power. The data collected was compared to data taken prior to refueling (11-9-77), 100% reactor power).

When examining the traces taken from the accelerometers located on the reactor vessel, it can be seen that the signal amplitude at 552 cps decreased by approx. 55% during the power ascension from 0 to 99% reactor power. The signals present at 276 cps, however, rose approximately 35%. Figures 7.3.1, 7.3.2 and 7.3.3 are representative of these trends. These levels are

omitted

standing
E. 2000
on the
E.

of

actor power

signal
he power
essent at
1. 7.3.2

quite low and probably relate to pump/vessel interactions, rather than core interactions. The parameter to observe with regard to pump operation is the 276/552 ratio, which in this case was four times greater at 99% than at 0%.

The 276 cps steam generator mounted accelerometer signals seemed to decrease as reactor power rises in all steam generators except number 1, which rose 110% from 0 to 100% reactor power. The amplitude of this peak at 99% however, corresponds to the other steam generator 276 cps signals at this power level. When comparing 276 cps 100% data to traces obtained prior to refueling it can be seen that the new data is approximately of the same magnitude with the exception of the steam generator #1 trace which decreased by an order of ten. See Figures 7.3.4, 7.3.5 and 7.3.6.

The other predominant steam generator vibration peak occurred at 552 cps. This signal also decreased as reactor power increased. At 99% reactor power, all amplitudes corresponded to pre-refueling 100% data except for the steam generator #1 peak which decreased by approximately 94%.

All loops except #4 have a history of a somewhat wandering high frequency vibration. Spectral traces of the steam generator #1 mounted accelerometer reflected a vibration at 1370 cps of approximately .06 G's. On 6-19-78, a 1190 cps .0069 signal was noted. Again on 7-18-78, yet another vibration is apparent at 1210 cps with a magnitude of .0082 G's. This peak is typical of both loop 1 & 3 and is illustrated on Figures 7.3.4, 7.3.5 and 7.3.6. The steam generator #2 mounted accelerometer shows a higher frequency signal at 1420 cps. The frequency remained constant during power ascension, but the amplitude dropped 21% from .19 G's at 0% reactor power to .15 G's at 99% reactor power. See Figures 7.3.8 and 7.3.9.

Reactor coolant pump mounted accelerometer traces reflected the predominant pump frequencies of 276, 414, 552 and 690 cps. Traces obtained reflected consistent amplitude data when compared to past monitoring programs. Figure 7.3.7 illustrates typical reactor coolant pump spectral traces.

1

2

3

4

5

6

7

8

Reactor Vessel UN

| | | |
|--------------|-------------------|-------------------|
| UNIT 1 | ACCELEROMETER # 4 | SYSTEM CONDITIONS |
| DATE 7-18-78 | AMP SCALE 3 | 99% RP |
| NZ 2 K-1 | ATTENUATION 30 | |
| | GAIN 14 | |




Figure 7.3.1



Reactor Vessel UN

6-19-78
Accel #4
2K 256
Att = 30
Gain = 14
Amp Scale = 3.0

0% RP
4 RCP Run

.2677







Figure 7.3.2




Reactor Vessel UN





SG #1





SG #1

7-18-78 99% RP
Accel #9
2K, 256
Att = 30
Gain = 16
Amp Scale .1




Figure 7.3.5



03

1944

1944

1944

058


1944

0

SG #1

6-19-78
Accel #9
2K, 256
Att = 30
Gain = 16

0% RP
4 RCP Run





100

100

100

100

100

100

100

100

RCP #3

6-19-78
Accel #8
Att = 24
Gain = 16
Charge Amp 1.0

RP = 0%
4 RCP Run

.0355 Gs

0.0071

0.0071

0.0060

Gs


Figure 7.3.27

0

CPS

1K

2K



6-19-78 Steam Generator #2
H_z = 2K
Sums = 256 Accel #1
Att = 30
Gain = 18
0% RP
Unit 1






Figure 7-3.8





SECTION 7.4

POWER RANGE NOISE MEASUREMENTS

PURPOSE

The purpose in obtaining power range noise measurements is to provide a relative indication of core barrel motion. Variations in neutron flux, as seen by the power range excore detectors, are recorded at various intervals throughout the life of the plant to determine whether the magnitude of core barrel motion is changing over time.

SUMMARY OF RESULTS


Core barrel motion has increased by at least 16% since the last measurements were made approximately 19 months ago on 12/16/76. Previously, it was observed that core motion had increased by approximately 39% over a 6 month period from 6/9/76 to 12/16/76.

Since the baseline set of measurements were made in April of 1975, core barrel motion appears to be continuously increasing with time at an approximate rate of 6 mils/per year.


DISCUSSION OF TEST

Brush recordings of the power range excore detector outputs (voltage signals proportional to neutron flux levels) were obtained on 7/19/78 while the unit was at 98% power. Since the excore detectors do not move with the core internals, variations in neutron flux seen by the detectors are indicative of core barrel motion. Each power range subchannel detector signal was recorded using a Brush 260 recorder run at speeds of 125 mm/min and 125 mm/sec. Recording the detector output at these speeds allows neutron flux variations at 0.3 Hz, 6.8 Hz and 60 Hz to be clearly displayed. In the past, the magnitude of core barrel motion has been greatest at 0.3 Hz and 6.8 Hz. An indication of 60 Hz noise is helpful in determining component malfunctions due to short circuits.

The excore detector output signal presents itself as a composite waveform consisting of an AC variation, representing changes in neutron flux, superimposed on a steady state carrier that is proportional to reactor power level. When obtaining the brush recording, the DC carrier level is suppressed such that only the AC variation appears on the strip chart. The suppressed signal, however, is recorded for future calculations.




86 mV variation
@ 0.3 Hz



N42 Upper
125 mm/min
2 mV/div

Trace #1


44 mV variation
@ 6.8 Hz



N44 Lower
125 mm/sec
2 mV/div

Trace #2

10 mV variation
@ 60 Hz



Trace #3

N43 Upper
125 mm/sec
2 mV/div

Figure 7.4-1

Figure 7.4-1 traces 1 through 3, reveal the largest peak to peak variations found from the detector signals at 0.3 Hz, 6.8 Hz, and 60 Hz respectively.

A noise to signal ratio (NSR), indicative of the magnitude of core barrel motion at a given power level, is obtained by dividing the peak to peak AC variation by the DC carrier magnitude. As shown below, the noise to signal ratios, computed from data collected on 7/19/78, are compared to those computed from data of 12/16/76 and 6/9/76 while the unit was at 97% and 100% power, respectively.

Noise to Signal Ratios

| Freq.
(Hz) | 7/19/78 - 98% Pwr. | | | 12/16/76 - 97% Pwr. | | | 6/9/76 - 100% Pwr. | | |
|---------------|--------------------|------|------------------|---------------------|------|------------------|--------------------|------|------------------|
| | Ratio
(mv) | % | Displ.*
(mil) | Ratio
(mv) | % | Displ.*
(mil) | Ratio
(mv) | % | Displ.*
(mil) |
| 0.3 | (86/4187) | 2.09 | -- | (74/4120) | 1.80 | -- | (50/4120) | 1.21 | -- |
| 6.8 | (44/4187) | 1.05 | 38.9 | (36/4120) | 0.87 | 33.2 | (26/4120) | 0.63 | 23.8 |
| 60 | (10/4187) | 0.24 | -- | (11/4120) | 0.27 | -- | (10/4120) | 0.24 | -- |

* It should be noted that empirical evidence has shown that at a frequency of 6.8 Hz, approx. 1 mil displacement corresponds to a NSR of 0.027%.

From the above computations, it can be seen that core barrel motion has increased by at least 16% at 6.8 Hz since 12/16/76. It should be noted, however, that the increase in signal magnitude observed from 12/16/76 to 7/19/78 is smaller than the increase from 6/9/76 to 12/16/76 of 39%. It should be kept in mind that the recent 16% increase in magnitude is over a 19 month period whereas the 39% increase was over a 6 month period.

In addition, it appears that core barrel motion at 6.8 Hz, is increasing with time at a rate of approximately 6 mils per year. As is shown in the table below, the magnitude of vibration at 6.8 Hz has increased from 20 mils to 39 mils over a 39 month period.

| <u>Month/Year</u> | <u>Mils (peak - to - peak)</u> |
|-------------------|--------------------------------|
| 4-75 | 20 (baseline meas.) |
| 6-76 | 24 |
| 12-76 | 33 |
| 7-78 | 39 |

Figure 7.4-2 displays the noise to signal ratios obtained from each detector on 7/19/78. Figure 7.4-3 shows the excore detector layout. As can be seen from these figures, predominant core barrel motion is being experienced in the east-west direction in the southern portion of the reactor since the largest magnitude of flux variation is being witnessed by detectors N42 and N43 (based on noise to signal ratios).





Figure 7.4-2

"Noise To Signal Ratios For Excore Detectors"
7/19/78 - 98% Power

| Noise to Signal Ratio (%) @ | | | |
|-----------------------------|---------------|---------------|--------------|
| <u>Detector</u> | <u>0.3 Hz</u> | <u>6.8 Hz</u> | <u>60 Hz</u> |
| 41 Upper | 1.67 | 0.81 | 0.10 |
| 41 Lower | 1.38 | 0.76 | 0.10 |
| 42 Upper | 2.05 | 0.81 | 0.14 |
| 42 Lower | 2.01 | 0.95 | 0.14 |
| 43 Upper | 1.72 | 0.86 | 0.24 |
| 43 Lower | 2.05 | 0.91 | 0.24 |
| 44 Upper | 1.19 | 0.96 | 0.10 |
| 44 Lower | 1.53 | 1.05 | 0.10 |

Figure 7.4-3

"Excore Detector Layout"



SECTION 7.5

POWER ASCENSION TESTS

PURPOSE

The purpose of this test was to determine the power coefficient of reactivity at various power levels, to verify that the moderator temperature coefficient was within Technical Specification limits, and to perform the incore and excore calibration prior to escalation above 70% reactor thermal power.

SUMMARY OF RESULTS

Power coefficient measurements were performed using two different techniques. One technique used small changes in power level with reactivity measured by boron substitution. The other technique used the data from combining Doppler and moderator coefficients which were measured by rod substitution. During the power ascension testing program, power coefficient data was collected at 50, 70 and 90% of rated thermal power. Table 7.5.1.1 summarizes the power coefficient and moderator temperature coefficient data obtained during the testing program. The moderator temperature coefficient was found to be negative and within the Technical Specification limits at the testing power levels.

Both the power coefficient data measured by using the boron substitution technique, and the data obtained from combining Doppler and moderator coefficient measurements, were compared to review criteria. All the measurements satisfied the review criteria. Figure 7.5.1.1 shows the power coefficient data compared to design prediction. Figure 7.5.1.2 illustrates the design and measured moderator temperature coefficients versus RCS boron concentration. The average deviation between the measured and design moderator temperature coefficient is 5 pcm/%. This suggests that the data obtained in these tests are consistent with HZP MTC data and also confirms that the positive MTC at HZP was real.

Table 7.5.1.2 shows the results of measuring the parameter R . R is defined as the ratio of Doppler coefficient to isothermal temperature coefficient. The measurements were compared to the same ratio, R' , calculated by using the Doppler and isothermal temperature coefficient measurements by rod substitution. The largest deviation between R and R' is -19.5% with an average deviation of -12.2%. This suggests that the data obtained in these tests are consistent.




Table 7.5.1.1

Summary of Unit 1 Cycle 3, BOC
Power Coefficient Data

Moderator Temperature Coefficient (MTC)

| MTC (pcm/°F) | Power Level (%) | Tavg (°F) | Boron Concentration (ppm) |
|--------------|-----------------|-----------|---------------------------|
| -1.834 | 50.4 | 544.7 | 984.5 |
| -3.923 | 70.3 | 554.9 | 935.0 |
| -4.464 | 89.5 | 560.6 | 887.0 |

Power Coefficient By Boron Substitution $\frac{\Delta\rho}{\Delta p}$


| $\frac{\Delta\rho}{\Delta p}$ (pcm/%) | Power Level (%) | Boron Concentration (ppm) |
|---------------------------------------|-----------------|---------------------------|
| -13.06 | 41.7 | 989.1 |
| -13.31 | 64.1 | 929.4 |
| -15.53 | 81.1 | 894.8 |


Power Coefficient By Rod Substitution $\frac{\Delta\rho}{\Delta P}$

| $\frac{\Delta\rho}{\Delta p}$ (pcm/%) | MTC*0.208 | Doppler Power Coefficient (pcm/%) | Power Level (%) | Boron (ppm) Concentration |
|---------------------------------------|-----------|-----------------------------------|-----------------|---------------------------|
| -12.46 | -0.38 | -12.08 | 48.9 | 984.5 |
| -12.88 | -0.85 | -12.03 | 66.9 | 935.0 |
| -12.31 | -0.93 | -11.31 | 87.7 | 887.0 |

Figure 7.5.1.1

Comparison of Power Coefficients
Based on Rod Substitution and Boron Substitution





11

12

13


14

15

16

Moderator Temperature
Coefficient (pcm/°F)

+3
+2
+1
0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15





100-100000

100-100000

100-100000

100-100000

100-100000

100-100000

Table 7.5.1.2

Comparison of R and R'

| R (°F/%) | | R' *
(°F/%) | $\frac{\Delta \rho}{\Delta T}$ Isoe.
(pcm/°F) | $\frac{\Delta \rho}{\Delta P}$ Dop.
(pcm/°%) | Deviation
$\frac{R-R'}{R'} \times 100$ | (%)
Power
Level | Boron (ppm)
Concentration |
|----------|---------|----------------|--|---|---|-----------------------|------------------------------|
| ** | Average | | | | | | |
| -2.860 | -3.073 | -3.816 | -3.165 | -12.08 | -19.5 | 48.8 | 984.5 |
| -3.287 | | | | | | | |
| -2.114 | -2.123 | -2.327 | -5.168 | -12.03 | -8.8 | 66.6 | 935.0 |
| -2.131 | | | | | | | |
| -1.174 | -1.751 | -1.909 | -5.664 | -10.81 | -8.3 | 86.4 | 887.0 |
| -2.327 | | | | | | | |

$$*R' = - \left[\left(\frac{\Delta \rho}{\Delta P} \right)_{Dop} / \left(\frac{\Delta \rho}{\Delta T} \right)_{Iso} \right]$$

** Two measurements were obtained, one data set was obtained by power reduction during the test and the other was obtained by power ascension. The former data was followed by the latter one in column one of Table 7.5.1.2.

DISCUSSION

Since the nuclear instrumentation system has rod shadowing and temperature decalibration effects, the change in power level was monitored by ΔT measurements. A comparison between the actual thermal power and the indicated ΔT power was made. The largest deviation is 2.62% and the mean average is 1.94%. The use of ΔT power was satisfactorily justified.

All parameters of interest (e.g. T_{av} , power level, etc.) were recorded via the plant process computer (P-250) except reactivity, which was recorded on the reactivity computer. The P-250 allowed rapid data collection for minimizing data taking and human error.

The first power coefficient test, at 50%, was commenced at 2138 hours on June 28, 1978 and completed at 0641 hours on June 29, 1978. The power coefficient test at 70% was started at 1100 hours on July 1, 1978 and completed 2143 hours on July 1, 1978. The last power coefficient test, at 90%, was initiated at 1020 hours on July 4, 1978 and completed at 1755 hours on July 4, 1978.

The ratio of Doppler coefficient to isothermal temperature coefficient, obtained from power coefficient data, R' , was compared to the measured ratio of Doppler coefficient to isothermal temperature coefficient measurement, R , in an additional test which will be discussed in detail in the $\Delta T/\Delta P$ Measurement Section.

The techniques used to measure power coefficient moderator temperature coefficient and Doppler coefficient will be discussed in detail in the following sections.

THE
NATIONAL
ARCHIVES
COLLECTION
OF
THE
UNITED STATES
OF AMERICA
WASHINGTON
D. C.



Doppler Coefficient

The Doppler power coefficient was measured by inserting and later withdrawing the control rods. After monitoring parameters associated with reactivity insertion (e.g. T_{av} , power level, rod position, C_B , etc.), the control rods were inserted a pre-determined amount. The amount of reactivity inserted by control rod movement was measured with the reactivity computer. While inserting the control rods, generator load was reduced to keep T_{av} as constant as possible. A period of approximately 15 min. at the reduced load was again used to monitor reactivity parameters. The control rods were then withdrawn to restore T_{av} and load to near their original values. Another steady period of data acquisition then commenced.

The following equation was used to calculate the Doppler power coefficient:

$$\begin{aligned} \text{Doppler Power} &= \frac{\partial \rho}{\partial T_f} \frac{\partial T_f}{\partial p} = \frac{\left[\frac{\partial \rho}{\partial T} (T_{av_2} - T_{av_1}) + \Delta \rho_{\text{rods}} + \Delta \rho_{\text{Xe}} \right]}{(P_2 - P_1)} \\ \text{Coeff. pcm/\%} &+ \frac{\partial \rho}{\partial T_f} [.208^\circ\text{F}/\%] \end{aligned}$$

where:

$\frac{\partial \rho}{\partial T}$ = the measured isothermal temp coefficient (pcm/ $^\circ\text{F}$)

T_{av_2} = final RCS temperature, $^\circ\text{F}$,

T_{av_1} = initial RCS temperature, $^\circ\text{F}$,

$\Delta \rho_{\text{rods}}$ = change in reactivity due to control rod movement, pcm,

$\Delta \rho_{\text{Xe}}$ = change in reactivity due to Xe, pcm,

P_2 = final reactor power, %,

P_1 = initial reactor power, %

Figure 7.5.2.1 shows the Doppler coefficient vs. power level compared to design calculations. Table 7.5.2.1 summarizes the review criteria which is given in the following form:

| | | | | |
|--|--------|-------------------------------|--------|---------------------------------------|
| Measured Doppler
Power Coeff. + 30% | \leq | Design Doppler
Power Coeff | \leq | Measured Doppler
Coefficient - 30% |
|--|--------|-------------------------------|--------|---------------------------------------|

All the measured data in Table 7.5.2.1 met the review criteria.





Table 7.5.2.1

Summary of Doppler Coefficients Data

| Avg Pwr
Lvl % | Measured Doppler*
Coefficient (pcm/%)
Average | | Measured Doppler
Coeff + 30%
pcm/% | Design Doppler
Coefficient
pcm/% | Measured Doppler
Coefficient - 30%
pcm/% |
|------------------|---|--------|--|--|--|
| 48.9 | -11.87
-12.29 | -12.08 | -15.70 | -12.50 | -8.46 |
| 66.9 | -11.36
-12.69 | -12.03 | -15.64 | -11.40 | -8.42 |
| 87.7 | -10.92
-10.70 | -10.81 | -14.05 | -10.70 | -7.57 |

*Note: Two measurements were obtained, one was obtained by power reduction during the test and the other was obtained by power ascension. The former data was followed by the latter one in column two of Table 8.2.1.

Figure 7.5.2.1



[illegible]

Moderator Temperature Coefficient

The moderator temperature coefficient (MTC) was measured by a technique similar to that described in the Doppler power coefficient discussion. The difference between the two measurements is that in the MTC test, the load (power level) is held constant and T_{av} allowed to change due to the reactivity insertion from the control rods.

The data was then analyzed by the utilization of the following formula:

$$MTC = \frac{\partial \rho}{\partial T_{av}} = - \frac{\left(\frac{\partial \rho}{\partial T_f} \frac{\partial T_f}{\partial P} (P_2 - P_1) + \Delta \rho_{xe} + \Delta \rho_{rods} \right)}{(T_{av2} - T_{av1})} - \frac{\partial \rho}{\partial T_f}$$

where:

$\frac{\partial \rho}{\partial T_f} \frac{\partial T_f}{\partial P}$ = Doppler power coefficient (measured value), pcm/%,

P_2 = final power level, %,

P_1 = initial power level, %,

$\Delta \rho_{xe}$ = change in reactivity due to Xe, pcm,

$\Delta \rho_{rods}$ = change in reactivity due to control rod motion, pcm,

T_{av2} = final RCS average temperature, °F,

T_{av1} = initial RCS average temperature, °F, and

$\frac{\partial \rho}{\partial T_f}$ = Doppler temperature coefficient (assumed from design calculations), pcm/°F.

Table 7.5.3.1 summarizes the results of measured MTC compared to design MTC. The design moderator temperature coefficient in Table 7.5.3.1 were read from the MTC curve in Figure 7.5.1.2. This curve was plotted between HZP MTC and HFP MTC lines and represents the change of moderator temperature coefficient versus the measured critical boron concentration at various power levels during the power ascension tests. The curve above the design HZP MTC line was plotted based on the measured data. It shows the change of the measured MTC versus critical boron concentrations at various power levels.

From comparison of these two curves, it can be seen that the measured MTC was consistently higher than the design data. The average deviation was 5 pcm/°F.

1950
1951
1952
1953

1954

1955

1956

1957
1958
1959

1960
1961

1962

As discussed in Section 6.1, operating limitations were instituted during power ascension to comply with the Technical Specification limit on the moderator temperature coefficient. These limitations were put into effect at 1130 on June 23, 1978. By 1300 on June 25, 1978, the boron concentration was sufficiently low that the moderator coefficient was negative for any rod configuration. On August 23, 1978, with a burnup of 2100 MWD/MT, sufficient boron letdown had occurred that a positive moderator coefficient could not be attained even in the absence of xenon poison.





Table 7.5.3.1

Summary of Unit 1, Cycle 3
BOC Moderator Temperature Coefficient Data

| Average
Boron
Conc (ppm) | Measured MTC*
(pcm/°F) | | Design MTC
(pcm/°F) | Deviation
Design-Meas.
(pcm/°F) | Average
Tav (°F) |
|--------------------------------|---------------------------|---------|------------------------|---------------------------------------|---------------------|
| | | Average | | | |
| 984.5 | -1.284 | -1.835 | -7.50 | -5.7 | 549.7 |
| 935.0 | -2.384 | -3.923 | -8.85 | -4.9 | 554.9 |
| 887.0 | -3.092 | -4.464 | -10.25 | -5.8 | 560.6 |
| | -4.754 | | | | |
| | -3.895 | | | | |
| | -5.033 | | | | |

*Note: Two measurements were obtained, one was obtained by decreasing reactor coolant temperature and the other was obtained by increasing reactor coolant temperature. The former data was followed by the latter one in column two of Table 7.5.3.1.



$\Delta T/\Delta P$ Measurement

The $\Delta T/\Delta P$ measurement was designed to find the ratio, R, of the Doppler power coefficient to isothermal temperature coefficient. It was used as a consistency test to verify the measured values described in the Doppler coefficient and the Moderator Temperature Coefficient Sections.

The measurement technique was to monitor reactivity parameters for approximately 15 minutes, then the load was reduced. T_{av} then increased inserting negative reactivity which in turn reduced reactor power. At the reduced load, a steady state was established. Load was then increased to near its original value and another steady state was established. Reactivity parameters were monitored for 15 minutes at these steady states.

The measured value of R was obtained from the following relationship.

$$R = \left(\frac{T_{av2} - T_{av1}}{P_2 - P_1} \right) + \frac{\rho_{xe}}{\left(\frac{\partial \rho}{\partial T_{av}} + \frac{\partial \rho}{\partial T_f} \right) (P_2 - P_1)} - \frac{\frac{\partial \rho}{\partial T_f} \frac{\partial T_{avg}}{\partial P} \Big|_{prog.}}{\left(\frac{\partial \rho}{\partial T_{av}} + \frac{\partial \rho}{\partial T_f} \right)}$$

where:

T_{av} = RCS average temperature, °F,

P_2 = final thermal power level, %,

P_1 = initial thermal power level, %,

T_f = average fuel temperature, °F,

$\frac{\partial \rho}{\partial T_f}$ = Doppler temperature coefficient from design calculation, (pcm/°F)

$\frac{\partial \rho}{\partial T_{av}} + \frac{\partial \rho}{\partial T_f}$ = isothermal temperature coefficient from measured data (pcm/°F)

$\frac{\partial T_f}{\partial P}$ = programmed ration of change of fuel temperature to thermal power level $\left(\frac{°F}{\%} \right)$

ρ_{xe} = change in reactivity due to Xe (pcm),

1. The first part of the document
describes the general situation
of the country.

2. The second part of the document
describes the economic situation
of the country.

3. The third part of the document
describes the social situation
of the country.

4. The fourth part of the document
describes the political situation
of the country.

5. The fifth part of the document
describes the cultural situation
of the country.

6. The sixth part of the document
describes the military situation
of the country.

7. The seventh part of the document
describes the foreign relations
of the country.

8. The eighth part of the document
describes the future prospects
of the country.

9. The ninth part of the document
describes the conclusion
of the document.

10. The tenth part of the document
describes the appendix
of the document.

11. The eleventh part of the document
describes the bibliography
of the document.

12. The twelfth part of the document
describes the index
of the document.

13. The thirteenth part of the document
describes the list of figures
of the document.

14. The fourteenth part of the document
describes the list of tables
of the document.

15. The fifteenth part of the document
describes the list of references
of the document.

16. The sixteenth part of the document
describes the list of footnotes
of the document.

$$\frac{\partial T_{av}}{\partial P} \text{ prog.} = 0.208 \text{ (}^{\circ}\text{F/\%)}$$

R' is defined as the ratio of the Doppler power coefficient to isothermal temperature coefficient calculated by rod substitution. Figure 7.5.4.1 illustrates the results of the comparison between R and R'. This suggests that the data obtained in these tests are satisfactorily consistent.

THE
FEDERAL BUREAU OF INVESTIGATION
UNITED STATES DEPARTMENT OF JUSTICE
WASHINGTON, D. C. 20535



Figure 7-5-4.1

Comparison of R and R' Unit L, Cycle 3 BOC

Ratio of Doppler Coefficient to Isothermal
Temperature Coefficient

R and R' ($^{\circ}\text{F}/\%$)

-1

-2

-3

-4

X R (power swing)

⊙ R' (rod substitution)

0

20


40

60

80

100

Power Level (%)



Power Coefficient

The power coefficient was measured by boron substitution. After a fifteen minute monitoring period as in the other tests, a predetermined amount of boric acid was injected into the RCS. As power level dropped, the load was reduced to keep Tav on the programmed value. At the reduced power level, another 15 minute monitoring period was used. However, due to a xenon buildup a steady period was nearly unattainable. Later the reactor was diluted to its original power level and another monitoring period was used. Again, the xenon transient caused difficulty in attaining a steady period for data gathering.

The data was analyzed using the following formula:

$$\text{power coefficient} = \left[\frac{\Delta\rho_{CB} + \Delta\rho_{Xe}}{P_2 - P_1} \right] - \left[\frac{T_{av2} - T_{av1}}{P_2 - P_1} - 0.208^\circ\text{F}/\% \right] \frac{\partial\rho}{\partial T}$$

where,

$\Delta\rho_{CB}$ = change in reactivity due to a change in boron concentration, pcm,

$\Delta\rho_{Xe}$ = change in reactivity due to Xe, pcm,

P_2 = final power level, %,

P_1 = initial power level, %,

T_{av2} = final RCS average temperature, °F,

T_{av1} = initial RCS average temperature, °F,

$\frac{\partial\rho}{\partial T}$ = isothermal temperature coefficient from measured data, pcm/°F,

$.208^\circ\text{F}/\%$ = programmed Tav.

Table 7.5.5.1 summarizes the power coefficient data obtained in these tests. Figure 7.5.1.1 illustrates the test results and its comparison with the design data. The data shows some degree of scatter. It is believed that this is due to one or both of the following reasons.

- a. Difficulty in obtaining an accurate estimate of the change in boron concentration used, therefore it was obtained by carefully monitoring the amount of boric acid and primary water added to the RCS. However, the primary water and boric acid integrator are also subject to error.

20

$$\frac{1}{2} \quad \frac{1}{3} \quad \frac{1}{4} \quad \frac{1}{5} \quad \frac{1}{6} \quad \frac{1}{7} \quad \frac{1}{8} \quad \frac{1}{9} \quad \frac{1}{10}$$

1079

- b. The electrical noise is high resulting in errors in the reactivity change during rod movement.

The design data was prepared based on the information from the design report; D. C. Cook Cycle 3 Start-Up Predictions and Nuclear Data for Operations, NX-NF-78-9, March 1978. Doppler coefficients are converted to power coefficients by adding $0.208^{\circ}\text{F}/\%$ times the moderator temperature coefficient. The design power coefficients were compared to the measured power coefficients obtained both from rod substitution and boron substitution.¹

The results are summarized in Table 7.5.5.1 with the design data, and review criteria of the following form:

| | | | | |
|----------------------------------|--------|--------------------------------|--------|----------------------------------|
| Measured
Power
Coefficient | \leq | Design
Power
Coefficient | \leq | Measured
Power
Coefficient |
| + 30% | | | | - 30% |

All data meet the review criteria.

¹It must be noted that there may be systematic differences between rod substitution and boron substitution data since the flux redistribution is opposite in the two experiments.

100

100

100

100

100

100

100

100

TABLE 7.5.5.1

COMPARISON OF POWER COEFFICIENTS

| METHOD | POWER LEVEL (%) | MEASURED PWR COEFF. (pcm/%)
AVERAGE | MEASURED PWR COEFF. +30% | DESIGN* PWR COEFF. (pcm/%) | MEASURED PWR COEFF. -30% | BORON CONCENTRATION (ppm) | MEASURED PWR** COEFFICIENT (pcm/%) |
|-------------------|-----------------|--|--------------------------|----------------------------|--------------------------|---------------------------|------------------------------------|
| BY BORON SUBSTIT. | 41.7 | -13.06 | -16.98 | -14.30 | -9.14 | 989.1 | -11.50
-14.62 |
| | 64.1 | -13.31 | -17.30 | -13.00 | -9.32 | 929.4 | -12.25
-14.36 |
| | 81.1 | -15.53 | -20.19 | -12.85 | -10.87 | 894.8 | -14.88
-16.18 |
| BY ROD SUBSTIT. | 48.9 | -12.46 | -16.20 | -13.91 | -8.72 | 984.5 | |
| | 66.9 | -12.88 | -16.74 | -13.19 | -9.02 | 935.0 | Note*** |
| | 87.7 | -12.31 | -16.00 | -12.78 | -8.62 | 887.0 | |

* Design data was obtained by interpolation.

**Two measurements were obtained, one was obtained by power reduction during the test and the other was obtained by power ascension. The former data was followed by the latter one in column seven of Table 7.5.5.1.

***See Tables 7.5.2.1 and 7.5.3.1 for consistency information in rod substitution tests.

Incore-Excore Detector Calibration

The other data obtained in the power ascension tests was the excore-incore calibration. It was done at 50% power level. A total of five full core flux maps were taken for this purpose. The first map was initiated at 0544 hours on June 27, 1978. The last map was completed 0847 hours, June 28, 1978. The results of this work was displayed in Figures 7.5.6.1 through 7.5.6.5. Table 7.5.6.2 summarizes the linear least square fitting equations to correlate the incore axial offset and excore detector current and axial offset data.

Data taking during the maps, consisting of simultaneous readings of power range upper and lower detector current readings and the axial offset generated from the maps was then processed by computer. The computer program calculated a least squares fit of the incore axial offset vs. excore detector current and then scaled the results to 100% RTP using calorimetric data taken during the maps. The incore and excore correlation data is listed in Table 7.5.6.1. This data was used to calibrate the nuclear instrumentation system. Figure 7.5.6.6 is the history plot of power level, flux difference and control bank D position versus time during the period of Incore-Excore Detector Calibration Test.

THE
NATIONAL
ARCHIVES
COLLECTION
OF
THE
UNITED STATES
OF AMERICA
WASHINGTON
D. C.



Table 7.5.6.1

Detector Currents Calculated From The Least Squares Fit Axial Offsets

| | | | | | | | |
|-------------------------------|----------|----------|----------|----------|----------|----------|----------|
| Upper Currents
For Det. 41 | 195.7645 | 210.4246 | 225.0847 | 239.7449 | 257.3369 | 269.0649 | 283.7251 |
| Lower Currents
For Det. 41 | 371.1333 | 350.1372 | 329.1411 | 308.1450 | 282.9495 | 266.1526 | 245.1567 |
| Upper Currents
For Det. 42 | 261.4087 | 280.0757 | 298.7424 | 317.4894 | 339.8096 | 354.7429 | 373.4099 |
| Lower Currents
For Det. 42 | 404.4536 | 382.7422 | 361.0305 | 339.3191 | 313.2651 | 295.8958 | 274.1843 |
| Upper Currents
For Det. 43 | 285.5188 | 306.2156 | 326.9121 | 347.6689 | 372.4448 | 389.0020 | 409.6987 |
| Lower Currents
For Det. 43 | 487.9353 | 460.6987 | 433.4624 | 406.2261 | 373.5422 | 351.7532 | 324.5166 |
| Upper Currents
For Det. 44 | 219.0677 | 237.4917 | 255.9156 | 274.3396 | 296.4482 | 311.1875 | 329.6113 |
| Lower Currents
For Det. 44 | 365.0652 | 345.0554 | 325.0457 | 305.0359 | 281.0239 | 265.0161 | 256.0005 |
| Axial Offset
% | -30 | -20 | -10 | 0 | +10 | +20 | +30 |

Table 7.5.6.2

Correlations Between Incore Axial Offset and Excore Detector
Current And Excore Axial Offset Data

| | |
|--------------------------------|---|
| Upper Currents
For Det. 41 | Upper Current = 1.4660 *(Incore A.O.) + 239.7449 |
| Lower Currents
For Det. 41 | Lower Current = -2.0996 *(Incore A.O.) + 308.1450 |
| Upper Currents
For Det. 42 | Upper Current = 1.8667 *(Incore A.O.) + 317.4094 |
| Lower Currents
For Det. 42 | Lower Current = -2.1712 *(Incore A.O.) + 339.3191 |
| Upper Currents
For Det. 43 | Upper Current = 2.0697 *(Incore A.O.) + 347.6089 |
| Lower Currents
For Det. 43 | Lower Current = -2.7236 *(Incore A.O.) + 406.226 |
| Upper Currents
For Det. 44 | Upper Current = 1.8424 *(Incore A.O.) + 274.3396 |
| Lower Currents
For Det. 44 | Lower Current = -2.0010 *(Incore A.O.) + 305.0359 |
| Incore Axial
Offset Det. 41 | Incore A.O. = 1.5314 *(Excore A.O.) + 18.8284 |
| Incore Axial
Offset Det. 42 | Incore A.O. = 1.6062 *(Excore A.O.) + 5.2680 |
| Incore Axial
Offset Det. 43 | Incore A.O. = 1.5570 *(Excore A.O.) + 11.8963 |
| Incore Axial
Offset Det. 44 | Incore A.O. = 1.4969 *(Excore A.O.) + 7.8588 |





Figure 7.5.6.1 Incore A.O. vs. Excore A.O.



100-100

100-100

100-100

100-100

100-100

100-100

100-100

100-100

100-100

100-100

100-100

100-100

100-100


100-100

100-100

100-100

100-100

Figure 7.5.6.2






Figure 7.5.6.3 N-42: Incore A.O. vs. Excore Current





Figure 7.5.6.4 N-43: Incore A.O. vs. Excore Current.

○ N43 Upper
□ N44 Lower






Figure 7.5.6.5 N-44: Incore A.O. vs. Excore Current





Figure 7.5.6.6 History of Flux Difference, Power Level and Control Bank D Position Versus Time



SECTION 8.0

CORE POWER DISTRIBUTION MEASUREMENTS

PURPOSE

The purpose of this section is to describe the core power distribution measurements made to verify design calculations, to show compliance with Technical Specifications, and to provide data for the calibration of the APDMS.

SUMMARY OF RESULTS

Power distribution measurements from incore moveable detector flux maps were obtained at various power levels in the power ascension testing program. All measurements were found to be within Technical Specification limits and the measured horizontal power distribution agreed well with design values. Table 8-1 gives a summary of the peaking factors at the various power levels. Although the power level was initially limited to 97% because of the APDMS, subsequent burnup has allowed the unit to operate at 100%.

DISCUSSION OF TEST

During the power escalation program, flux maps were obtained at each of the major testing plateaus. The power distributions were calculated by the DETECTOR code from raw incore thimble data using analytic factors supplied by the fuel vendor. Figure 8-1 shows the normalized power distribution at 99% power. Figure 8-2 shows the relative errors between measured and design values of assembly F_{AH} . As can be seen from the rather small errors (maximum of 11.7% along the periphery) the measured power distribution agrees well with the design predictions.

At 50% power, data for the incore/excore detector calibration was obtained. This data was also used for the initial APDMS calibration (Table 8-2). Due to the penalized values of F_q , as measured by the APDMS ($F_q = F_z \times R_j$), power level was limited to 97%. Subsequent burnup of 668 MWD/MTU and updating of R_j 's, using the higher power and higher burnup analytical factors, permitted power operation at 100%.

The 100% axial flux difference (ΔI) target was measured using FCFM 103 - 18 at 99.1% power and CBD at 204 steps. The 100% target value is +0.64%. The target band is shown in Figure 8-3.

19 10/10/10

10/10/10 10/10/10
10/10/10 10/10/10

10/10/10 10/10/10
10/10/10 10/10/10

10/10/10 10/10/10
10/10/10 10/10/10
10/10/10 10/10/10
10/10/10 10/10/10

10/10/10 10/10/10
10/10/10 10/10/10
10/10/10 10/10/10
10/10/10 10/10/10

10/10/10

Table 8-1

Core Power Distribution*

| <u>Map No.</u> | <u>Power (%)</u> | <u>F_{ΔH}^N</u> | <u>F_{ΔH}^{L 1}</u> | <u>F_Q</u> | <u>F_Q^L</u> | <u>F_{XY}</u> | <u>F_{XY}^L</u> |
|----------------|------------------|-----------------------------------|-------------------------------------|----------------------|----------------------------------|-----------------------|-----------------------------------|
| 103-05 | 36.3 | 1.4956 | 1.7023 | 2.0143 | 3.8403 | 1.7287 | 1.9278 |
| 103-11 | 50.0 | 1.4714 | 1.6611 | 2.4413 | 3.7011 | 1.5554 | 1.7051 |
| 103-13 | 70 | 1.4751 | 1.6020 | 1.8826 | 2.7543 | 1.6028 | 1.6444 |
| 103-14 | 89.5 | 1.4705 | 1.5417 | 1.8353 | 2.1452 | 1.5857 | 1.5825 |
| 103-18 | 99.1 | 1.4307 | 1.5128 | 1.7979 | 1.9682 | 1.5399 | 1.5529 |

$${}^1F_{\Delta H}^L = 1.51 [1.0 + 0.2(1-P)]$$

*These are penalized values for peak F_{ΔH}, F_{XY}, F_Q.

NOTE: The peak values do not necessarily have the lowest margin.





Table 8-2 APDMS [Fj(z)]s Limit Check

$$[F_j(z)]_s = \frac{(F_q \text{ max limit}) [k(z)]}{(R_j) \times (P_L) \times (1.03) \times (1 + \sigma_j) \times (1.07) \times (F_p) \times [\bar{G}(z)_{\text{max}}]}$$

$$F_q \text{ max limit} = 1.95 \quad F_p = 1.00 \quad G(z)_{\text{max}} = 1.00$$

Power level which APDMS is set up for: $P_L = 0.97$

| <u>APDMS
Detector</u> | <u>FMS
Detector</u> | <u>Thimble
Number</u> | <u>Location</u> | <u>New
R_j</u> | <u>σ_j</u> | <u>6.0 ft
k(z)=1.000</u> | <u>11.1 ft
k(z)=0.935</u> | <u>12.0 ft
k(z)=0.505</u> |
|---------------------------|-------------------------|---------------------------|-----------------|------------------------------|----------------------|------------------------------|-------------------------------|-------------------------------|
| 2 | B | 12 | D10 | 1.4661 | 0.02 | 1.21977 | 1.14049 | .61598 |
| 3 | C | 24 | C5 | 1.4075 | 0.02 | 1.27056 | 1.18797 | .64163 |
| 4 | D | 35 | L13 | 1.4047 | 0.02 | 1.27308 | 1.19034 | .64291 |
| 1 | F | 54 | N6 | 1.4014 | 0.02 | 1.27609 | 1.19314 | .64442 |
| Spare | A | 7 | D12 | 1.4380 | 0.02 | 1.24301 | 1.16277 | .62802 |
| Spare | E | 49 | C8 | 1.4148 | 0.02 | 1.26400 | 1.18184 | .63832 |




103018 MAP 103-18 ANALYZED WITH REV. 500 MWD/MTU FACTORS

NUCLEAR PEAKING FACTORS FOR ENTHALPY RISE FOR ASSEMBLAGES IN THE POWER NORMALIZATION-

| | R | P | N | M | L | K | J | H | G | F | E | D | C | B | A |
|----|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| 1 | | | | | 0.589 | 0.774 | 0.880 | 0.840 | 0.883 | 0.814 | 0.630 | | | | |
| 2 | | | 0.663 | 0.968 | 1.073 | 0.913 | 1.188 | 0.915 | 1.186 | 0.937 | 1.088 | 0.852 | 0.584 | | |
| 3 | | 0.629 | 1.082 | 1.032 | 1.015 | 1.077 | 0.926 | 0.897 | 0.922 | 1.058 | 1.001 | 0.964 | 1.008 | 0.584 | |
| 4 | | 0.922 | 0.972 | 1.003 | 1.183 | 1.200 | 1.122 | 1.105 | 1.128 | 1.198 | 1.178 | 0.992 | 0.957 | 0.834 | |
| 5 | 0.634 | 1.113 | 1.018 | 1.192 | 1.049 | 1.208 | 1.205 | 1.022 | 1.209 | 1.198 | 1.030 | 1.167 | 0.978 | 1.050 | 0.586 |
| 6 | 0.820 | 0.934 | 1.056 | 1.203 | 1.202 | 1.018 | 1.180 | 1.110 | 1.196 | 1.015 | 1.185 | 1.181 | 1.045 | 0.901 | 0.755 |
| 7 | 0.905 | 1.228 | 0.920 | 1.123 | 1.184 | 1.162 | 0.971 | 0.935 | 1.009 | 1.186 | 1.187 | 1.116 | 0.913 | 1.161 | 0.842 |
| 8 | 0.878 | 0.972 | 0.911 | 1.087 | 0.983 | 1.070 | 0.919 | 0.928 | 0.930 | 1.099 | 1.009 | 1.096 | 0.888 | 0.931 | 0.826 |
| 9 | 0.876 | 1.198 | 0.950 | 1.103 | 1.182 | 1.176 | 0.993 | 0.926 | 0.965 | 1.174 | 1.200 | 1.113 | 0.910 | 1.160 | 0.839 |
| 10 | 0.802 | 0.937 | 1.085 | 1.192 | 1.215 | 1.023 | 1.192 | 1.086 | 1.149 | 1.004 | 1.197 | 1.181 | 1.029 | 0.979 | 0.821 |
| 11 | 0.636 | 1.161 | 1.063 | 1.179 | 1.041 | 1.207 | 1.188 | 0.994 | 1.188 | 1.196 | 1.033 | 1.163 | 0.969 | 1.163 | 0.638 |
| 12 | | 0.923 | 1.033 | 1.017 | 1.182 | 1.198 | 1.099 | 1.091 | 1.125 | 1.190 | 1.161 | 0.969 | 0.973 | 0.928 | |
| 13 | | 0.636 | 1.076 | 1.013 | 0.995 | 1.062 | 0.921 | 0.878 | 0.908 | 1.048 | 1.017 | 0.976 | 1.058 | 0.634 | |
| 14 | | | 0.663 | 0.922 | 1.100 | 0.923 | 1.184 | 0.916 | 1.126 | 0.960 | 1.126 | 0.902 | 0.623 | | |
| 15 | | | | | 0.630 | 0.796 | 0.850 | 0.836 | 0.850 | 0.800 | 0.619 | | | | |

FIGURE 8-1



103018 MAP 103-18 ANALYZED WITH REV. 500 MWD/MTU FACTORS

AEP - THIMBLE DATA

RELATIVE ERRORS IN F SUB DELTA H CALCULATED FROM WEIGHTED THEORETICAL FACTORS, (CALC.-MEAS.)/MEAS.


| | R | P | N | M | L | K | J | H | G | F | E | D | C | B | A |
|----|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| 1 | | | | | 0.006 | -0.008 | -0.027 | -0.000 | -0.031 | -0.056 | -0.060 | | | | |
| 2 | | | -0.116 | -0.114 | 0.003 | 0.015 | 0.002 | 0.028 | 0.005 | -0.011 | -0.011 | 0.007 | 0.004 | | |
| 3 | | -0.069 | -0.065 | -0.062 | -0.003 | -0.001 | 0.017 | 0.025 | 0.021 | 0.017 | 0.011 | 0.004 | 0.003 | 0.004 | |
| 4 | | -0.074 | -0.000 | 0.004 | 0.015 | 0.015 | 0.022 | 0.022 | 0.017 | 0.017 | 0.019 | 0.014 | 0.016 | 0.024 | |
| 5 | -0.077 | -0.044 | -0.016 | 0.005 | 0.013 | 0.014 | 0.016 | 0.015 | 0.013 | 0.022 | 0.032 | 0.026 | 0.024 | 0.013 | -0.002 |
| 6 | -0.079 | -0.030 | 0.000 | 0.000 | 0.011 | 0.015 | 0.028 | 0.015 | 0.014 | 0.018 | 0.026 | 0.019 | 0.011 | 0.005 | 0.001 |
| 7 | -0.069 | -0.046 | 0.004 | 0.002 | 0.017 | 0.036 | 0.058 | 0.043 | 0.018 | 0.015 | 0.014 | 0.008 | 0.012 | 0.009 | 0.001 |
| 8 | -0.058 | -0.042 | -0.011 | 0.020 | 0.036 | 0.044 | 0.051 | 0.074 | 0.040 | 0.016 | 0.010 | 0.011 | 0.014 | -0.000 | 0.002 |
| 9 | -0.038 | -0.022 | -0.028 | 0.020 | 0.018 | 0.024 | 0.034 | 0.052 | 0.064 | 0.026 | 0.003 | 0.011 | 0.014 | 0.010 | 0.004 |
| 10 | -0.059 | -0.034 | -0.027 | 0.009 | 0.000 | 0.010 | 0.018 | 0.037 | 0.056 | 0.029 | 0.015 | 0.019 | 0.027 | -0.075 | -0.080 |
| 11 | -0.081 | -0.084 | -0.057 | 0.016 | 0.020 | 0.014 | 0.031 | 0.044 | 0.031 | 0.024 | 0.028 | 0.029 | 0.033 | -0.085 | -0.083 |
| 12 | | -0.075 | -0.059 | -0.010 | 0.016 | 0.016 | 0.044 | 0.036 | 0.020 | 0.024 | 0.034 | 0.039 | -0.001 | -0.080 | |
| 13 | | -0.079 | -0.060 | -0.044 | 0.016 | 0.013 | 0.023 | 0.047 | 0.037 | 0.027 | -0.005 | -0.008 | -0.043 | -0.075 | |
| 14 | | | -0.117 | -0.070 | -0.021 | 0.004 | 0.006 | 0.028 | 0.057 | -0.035 | -0.044 | -0.050 | -0.060 | | |
| 15 | | | | | -0.060 | -0.035 | 0.007 | 0.005 | 0.007 | -0.039 | -0.042 | | | | |

FIGURE 8-2

THE MEAN VALUE = -0.0026 AND THE STANDARD DEVIATION = 0.0382 FOR THE ABOVE 193 VALUES

THE MEAN OF THE ABSOLUTE VALUES = 0.0290 . THE MAXIMUM MAGNITUDE = 0.1165 AT 14-N


FIGURE 8-3 AXIAL FLUX DIFFERENCE vs. POWER LEVEL



Appendix A

Fuel Examination Core 2

D. C. Cook Nuclear Power Plant Unit 1



CONTENTS

1. Examination Report

- Introduction
- Summary
- Procedure
- Discussion
- Conclusions

2. Table of Fuel Assemblies Examined

3. Figures

- 1. Starting Sequence for Inspection
- 2. Fuel Assembly Positions Cycle 1
- 3. Fuel Assembly Positions Cycle 2
- 4. Fuel Assembly Positions Cycle 3
- 5. Scratch Line Corrosion Site

1944

1945

1946

Introduction

The Indiana and Michigan Power Company Donald C. Cook Nuclear Power Plant, Unit 1 shut down in April, 1978, for refueling. This concluded the second cycle of operation for the core.

In order to determine the general physical condition of the fuel assemblies, a visual inspection of selected fuel assemblies was performed by the Babcock and Wilcox Company under contract to the American Electric Power Service Corporation.

Summary

Eight (8) fuel assemblies were visually examined using remote underwater television. The fuel assemblies examined were manufactured by Westinghouse Electric Corporation and Exxon Nuclear Corporation and operated in the D. C. Cook Nuclear Power Plant, Unit 1, for either one or two cycles.

The overall condition of the fuel assemblies examined and scheduled for re-insertion in Cycle 3 was good and would not preclude their further utilization. The discharged fuel assemblies were also in good condition.

The following characteristics were observed in the Westinghouse manufactured fuel assemblies:

- o Visible bowing of fuel rods
- o Enhanced corrosion sites along the fuel rod scratch line
- o Fuel rods contacting the lower nozzle
- o CRUD patterns were non-uniform and dull
- o All grids were intact

The following characteristics were observed in the Exxon manufactured fuel assemblies:

- o No visible bowing of fuel rods
- o Fuel rods were bright and no blemishes observed
- o Fuel rods contacting the lower nozzle
- o CRUD was uniform and rods appeared bright
- o Grids were intact and were very bright

Procedure

The fuel assemblies were viewed using a Diamond Power Company ST-5 television camera and closed circuit television monitor. The camera was mounted on a bracket designed to set on the fuel storage rack in the spent fuel. The fuel assemblies were suspended from the fuel handling bridge and lowered past the TV camera; the condition of the fuel assembly was observed and the results recorded on video tape. The starting position for scanning each fuel assembly is shown in Figure 1.

The fuel assembly was lowered past the TV camera starting at the bottom nozzle. Half of the fuel rods (8) were observed in each vertical scan. The fuel assembly was then raised past the TV camera, thereby giving two scans of the left side of

1. The first part of the report is a general statement of the purpose and scope of the study.

2. The second part of the report is a description of the methods used in the study.

3. The third part of the report is a description of the results of the study.

4. The fourth part of the report is a discussion of the results of the study.

5. The fifth part of the report is a conclusion.

6. The sixth part of the report is a list of references.

7. The seventh part of the report is a list of appendices.

8. The eighth part of the report is a list of figures.

the fuel assembly being viewed. The fuel assembly was then moved to the left so that the right half of the fuel assembly was in view and the same scan repeated to complete the visual observation of the side. The fuel assembly was rotated counterclockwise and the above procedure repeated for each side.

Discussion

The fuel assemblies examined are given in Table 1 with their respective burnups and cycles of operation. The position of each fuel assembly for each cycle of operation are given in Figures 2, 3, and 4. The reactor is presently operating in Cycle 3 (Core 3).

The "B" and "C" fuel assemblies all showed what appears to be enhanced corrosion sites on the scratch line of the fuel rods as illustrated in Figure 5.

The scratch line occurs during fuel assembly manufacture since the fuel rods are inserted through the grid cells without keying open the cells. The hard stops scratch the surface of the cladding as the fuel rods are pushed through the grid cell. This appears to create sites where enhanced corrosion can occur. This condition does not appear to affect the integrity of the fuel rod cladding. The "D" fuel assemblies did not exhibit this phenomena. They were manufactured using keyed open grid cells, thereby eliminating the probability of scratching the surface of the fuel rod cladding during manufacture.

All of the fuel assemblies were manufactured with the fuel rods off the bottom nozzle. The "B" and "C" fuel assemblies showed varying amounts of grid relaxation since not all fuel rods were resting on the lower nozzle. The "D" fuel assemblies showed essentially all the fuel rods resting on the lower nozzle, thereby indicating a somewhat higher degree of grid relaxation.

The "B" and "C" fuel assemblies showed visible rod bow. The "D" fuel assemblies showed no visible evidence of rod bow.

The "B" and "C" fuel assemblies had non-uniform CRUD deposits and were generally dull or non-reflective. The "D" fuel assemblies had a uniform deposit and were bright or reflective.

All grids on all the fuel assemblies were intact and only minor scratches were observed. These scratches were due to general fuel assembly handling.

Conclusions

All the fuel assemblies were in generally good condition. The observation of enhanced corrosion sites and rod bow on the "B" and "C" fuel assemblies do not appear to limit further operation of the fuel assemblies. No unusual features were observed on the "D" fuel assemblies.

All "C" and "D" fuel assemblies were recommended for further operation in Cycle 3 of D. C. Cook, Unit 1.



[The text in this section is extremely faint and illegible. It appears to be a list or a series of entries, possibly organized in a table-like structure with multiple columns. Some faint words like "Name", "Address", and "City" might be visible, suggesting a directory or a data table.]

TABLE 1 FUEL ASSEMBLIES EXAMINED


| <u>Fuel Assembly</u> | <u>Burnup, MWD/MTU</u> | | <u>Status</u> |
|----------------------|------------------------|----------------|---------------|
| | <u>Cycle 1</u> | <u>Cycle 2</u> | |
| +C11D | 17,630 | 29,410 | Cycle 3 |
| +C42D | 16,740 | 27,890 | Cycle 3 |
| +B57D | 20,610 | 29,930 | Discharge |
| +B63D | 19,570 | 28,970 | Discharge |
| +B26D | 19,850 | 29,260 | Discharge |
| *D58D | -- | 13,560 | Cycle 3 |
| *D60D | -- | 13,190 | Cycle 3 |
| *D61D | -- | 13,430 | Cycle 3 |

+Manufactured by Westinghouse - Core 1

*Manufactured by Exxon - First Reload

1. 2011
2. 2012
3. 2013
4. 2014
5. 2015
6. 2016
7. 2017
8. 2018
9. 2019

NORTH



FUEL ASSEMBLY ORIENTATION
IN THE SPENT FUEL POOL



TV CAMERA

STARTING SEQUENCE FOR INSPECTION



Figure 1

NOTATION YLST
1001 1001 1001

NOTATION YLST
1001 1001 1001

D.C. COOK UNIT 1

CORE -1



FUEL ASSEMBLY POSITIONS CYCLE 1

Figure 2

100

100
100
100


100
100
100

100
100
100

100
100
100

100

D.C. COOK
UNIT 1 CORE 2



FUEL ASSEMBLY POSITIONS CYCLE 2
Figure 3

1. The first part of the report is a general description of the project and its objectives. It includes a brief history of the project and a statement of the problem being investigated.

2. The second part of the report is a detailed description of the experimental methods used. It includes a description of the apparatus used, the procedures followed, and the data collected.

3. The third part of the report is a discussion of the results of the experiment. It includes a comparison of the results with the theoretical predictions and a discussion of the factors that may have influenced the results.

4. The fourth part of the report is a conclusion and a list of references. The conclusion summarizes the main findings of the experiment and the references list the sources of information used in the report.


5. The fifth part of the report is a list of appendices. The appendices contain supplementary material that is not included in the main body of the report.

D.C. COOK UNIT 1

Core -3



90°



AEP

0°

FUEL ASSEMBLY POSITIONS CYCLE 3

Figure 4

1. The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that proper record-keeping is essential for the integrity of the financial system and for the ability to detect and prevent fraud.

2. The second part of the document outlines the specific procedures for recording transactions. It details the steps involved in the accounting process, from the initial entry of data into the system to the final review and approval of the records.

3. The third part of the document addresses the issue of data security. It discusses the various risks associated with the loss or theft of financial data and provides recommendations for implementing effective security measures to protect the information.

4. The fourth part of the document discusses the importance of regular audits. It explains how audits can help to identify errors and discrepancies in the records and ensure that the system is operating in accordance with established standards and regulations.

5. The fifth part of the document discusses the importance of training and education. It emphasizes that all personnel involved in the financial system must be properly trained and educated to ensure the accuracy and reliability of the records.

6. The sixth part of the document discusses the importance of communication. It explains that clear and effective communication is essential for the successful implementation of any financial system and for the ability to resolve any issues that may arise.

7. The seventh part of the document discusses the importance of documentation. It emphasizes that all procedures and policies must be clearly documented and that the documentation must be kept up-to-date and accessible to all relevant personnel.

8. The eighth part of the document discusses the importance of monitoring and evaluation. It explains that the financial system must be regularly monitored and evaluated to ensure that it is meeting its intended purpose and that any necessary adjustments can be made in a timely manner.

9. The ninth part of the document discusses the importance of transparency. It emphasizes that the financial system must be transparent and that all transactions must be clearly recorded and reported to the appropriate authorities.

10. The tenth part of the document discusses the importance of accountability. It explains that all personnel involved in the financial system must be held accountable for their actions and that there must be a clear system of checks and balances to ensure that no one is able to act without oversight.


11. The eleventh part of the document discusses the importance of compliance. It emphasizes that the financial system must comply with all applicable laws and regulations and that there must be a clear system of controls to ensure that compliance is maintained at all times.

12. The twelfth part of the document discusses the importance of risk management. It explains that the financial system must be designed to manage and minimize the risk of loss or damage to the organization's assets and that there must be a clear system of risk assessment and mitigation in place.

13. The thirteenth part of the document discusses the importance of data backup and recovery. It emphasizes that all financial data must be regularly backed up and that there must be a clear system of recovery in place in the event of a disaster or data loss.

14. The fourteenth part of the document discusses the importance of data archiving. It explains that financial data must be properly archived and that the archiving process must be designed to ensure that the data is preserved in a secure and accessible manner for the long term.

15. The fifteenth part of the document discusses the importance of data retention. It emphasizes that financial data must be retained for the appropriate period of time and that there must be a clear system of data retention and disposal in place to ensure that the data is not lost or destroyed prematurely.



SCRATCH LINE CORROSION SITE
Figure 5

Appendix B

Summary of Exxon Fuel Examination

End of Core 2 D.C. Cook, Unit I

to

EXXON NUCLEAR COMPANY, Inc.

2101 Horn Rapids Road
P. O. Box 130, Richland, Washington 99352
Phone: (509) 943-8100 Telex: 32-6353

August 31, 1978

Mr. Rod Simms
Donald C. Cook Nuclear Plant
Indiana & Michigan Power Co.
P. O. Box 458
Red Arrow Highway
Bridgman, MI 49106

Dear Rod:

In response to your recent request, this letter summarizes the preliminary results obtained during our 1978 fuel examination at D. C. Cook # 1. All data for the two irradiated assemblies which were examined (D-65 and D-61) have been reduced and are currently being analyzed. The following table is a summary of rod-to-rod spacing measurements performed on D-65 and D-61. Nominal design spacing width is 139 mils.

| <u>Bundle</u> | <u>Span</u> | <u>Mean Rod
Bow (mils)</u> | <u>95th Percentile
Fractional
Closure *</u> | <u>No. Of
Observations</u> |
|---------------|-------------|--------------------------------|---|--------------------------------|
| D-65 | 1 | 15.05 | 0.182 | 292 |
| | 2 | 16.56 | 0.208 | 292 |
| | 3 | 16.65 | 0.211 | 301 |
| | 4 | 13.51 | 0.165 | 294 |
| | 5 | 11.03 | 0.140 | 294 |
| | 6 | 4.40 | 0.078 | 295 |
| D-61 | 1 | 10.56 | 0.134 | 84 |
| | 2 | 18.45 | 0.222 | 80 |
| | 3 | 16.54 | 0.208 | 162 |
| | 4 | 14.22 | 0.185 | 153 |
| | 5 | 10.75 | 0.135 | 163 |
| | 6 | 5.70 | 0.075 | 161 |


Measurements to determine the distance between the upper and lower tie plates were performed on D-65. The following figure illustrates the

* 95% of closures are less than value given



Rod Simms
Page 2
August 31, 1978

orientation of the assembly and the corresponding length measurements.
Nominal design length is 153.510 inches.



Repeatability of this measurement technique is generally considered to be ± 15 mils.

Television examination, record on video tape, of bundle D-65 showed this assembly to be in very good condition. Four rods had seated themselves onto the lower tie plate during the irradiation cycle; however, this condition is not considered unusual.

I hope you find this information useful in serving your immediate need. The final report should be completed and distributed in the near future.

Sincerely yours,

J. R. Tandy
J. R. Tandy, Engineer
Fuel Performance

JRT:wrg

cc: RJ Ehlers, ENC
GA Sofer, ENC
H. Sobel, American Electric Power
FP Wahlquist, ENC
KN Woods, ENC
File/LB

13

23.82

23.82

8

10-10-10
23.82