

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8204130327 DOC. DATE: 82/04/08 NOTARIZED: NO DOCKET #
 FACIL: 50-250 Turkey Point Plant, Unit 3, Florida Power and Light C 05000250
 50-251 Turkey Point Plant, Unit 4, Florida Power and Light C 05000251
 AUTH. NAME AUTHOR AFFILIATION
 UHRIG, R. E. Florida Power & Light Co.
 RECIP. NAME RECIPIENT AFFILIATION
 EISENHUT, D. G. Division of Licensing


SUBJECT: Forwards status of Post-TMI Items II.B.1, II.B.2, II.D.3, II.B.3, II.E.1.1, II.E.1.2, (2.C) & II.E.4.2. Details on open items will be submitted in response to Generic Ltr 82-05 by 820421.

DISTRIBUTION CODE: A046S COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 2
 TITLE: Response to NUREG 0737/NUREG-0660 TMI Action Plan Rgmts (OL's)

NOTES:

RECIPIENT ID CODE/NAME	COPIES LTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTR ENCL
ORB #1 BC 01	7 7		
INTERNAL: ELD	1 0	IE	12 1 1
IE/DEP DIR 33	1 1	IE/DEP/EPDB	1 1
IE/DEP/EPLB	3 3	NRR/DE DIR 21	1 1
NRR/DE/ADCSE 22	1 1	NRR/DE/ADMGE 23	1 1
NRR/DE/ADSA 17	1 1	NRR/DHFS DIR 28	1 1
NRR/DHFS/DEPY29	1 1	NRR/DL DIR 14	1 1
NRR/DL/ADL 16	1 1	NRR/DL/ADOR 15	1 1
NRR/DL/ORAB 18	3 3	NRR/DSI ADRS 27	1 1
NRR/DSI DIR 24	1 1	NRR/DSI/ADGP 31	1 1
NRR/DSI/ADPS 25	1 1	NRR/DSI/ADRP 26	1 1
NRR/DSI/AEB	1 1	NRR/DSI/ETSB	1 1
NRR/DSI/RAB	1 1	NRR/DST DIR 30	1 1
NRR/DST/ADT 32	1 1	REG FILE 04	1 1
RGN2	1 1		
EXTERNAL: ACRS 34	10 10	FEMA-REP DIV	1 1
INPO, J. STARNES	1 1	LPDR 03	1 1
NRC PDR 02	1 1	NSIC 05	1 1
NTIS	1 1		

TOTAL NUMBER OF COPIES REQUIRED: LTR 54 ENCL 53



April 8, 1982
L-82-139

Office of Nuclear Reactor Regulation
Attention: Mr. Darrell G. Eisenhut, Director
Division of Licensing
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Dear Mr. Eisenhut:

Re: Turkey Point Units 3 & 4
Docket Nos. 50-250 and 50-251
Post-TMI Requirements



The attachment to this letter contains an update of the status of a number of Post-TMI related items. More details on items that are still open will be provided to you in our response to Generic Letter 82-05 which will be submitted by April 21, 1982.

Very truly yours,

A handwritten signature in cursive script, appearing to read "Robert E. Uhrig".

Robert E. Uhrig
Vice President
Advanced Systems & Technology

REU/PKG/mbd

Attachment

cc: Mr. James P. O'Reilly, Region II
Mr. Harold F. Reis, Esquire

A046
s
1/1

8204130327 820408
PDR ADDCK 05000250
PDR

Small, faint marks on the left side of the page.

Fragment of text at the top right, including the characters "01".

A horizontal line of text across the middle of the page.

Fragment of text on the left side, possibly containing the characters "K P R".

Fragment of text in the center of the page.

Fragment of text on the right side of the page.

Fragment of text at the bottom right of the page.

ATTACHMENT

Re: Turkey Point Units 3 & 4
Docket Nos. 50-250 and 50-251
Post-TMI Requirements

1. REACTOR COOLANT SYSTEM VENTS (II.B.1)

The RCS Vent System has been installed at Turkey Point Unit 3 as scheduled in letter L-82-5 dated January 7, 1982. The system is isolated from the RCS and is not operable at this time.

2. PLANT SHIELDING (II.B.2)

Our letter L-82-5 dated January 7, 1982 states that it was our intent to have the remaining plant shielding modifications (with 2 exceptions) for Unit 3 completed by March 31, 1982. This effort has not yet been totally completed. The exact status of this item and a revised schedule for completion will be provided in our response to Generic Letter 82-05.

3. VALVE POSITION INDICATION (II.D.3)

The additional enclosures for the charge converters have been installed on Unit 3 as scheduled in our letter L-82-5 dated January 7, 1982.

4. POST-ACCIDENT SAMPLING CAPABILITY (II.B.3)

Our letter L-82-5 dated January 7, 1982 states that the post accident sampling system would be fully operational and environmentally qualified (with the exception of containment isolation valves) prior to startup from the Unit 3 generator repair outage. The completion of this item was delayed. The exact status of the system installation and a revised schedule for completion will be provided in our response to Generic Letter 82-05.

5. AUXILIARY FEEDWATER SYSTEM EVALUATION (II.E.1.1)

Not all of short term items identified in letter L-82-5 dated January 7, 1982 have been completed as scheduled. The exact status of these items and a revised schedule for completion will be provided in our response to Generic Letter 82-05.

In addition, the removal of non-seismic piping from the suction lines for Unit 3 has been rescheduled to be completed during the Unit 4 steam generator repair outage.

6. AFW INITIATION AND FLOW (II.E.1.2.(2.C))

The modification for safety grade, redundant flow indication for Unit 3 has been completed as scheduled in our letter of January 7, 1982.

7. CONTAINMENT ISOLATION DEPENDABILITY (II.E.4.2)

The shorter term modifications (described in letter L-80-88 dated March 18, 1980) have been completed at Unit 3 as scheduled in our letter of January 7, 1982.



Handwritten marks and scribbles in the top right corner.

Main body of the document containing faint, illegible text and markings.