

# ACCELERATED DISTRIBUTION DEMONSTRATION SYSTEM

## REGULATOR INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8908310099 DOC. DATE: 89/08/23 NOTARIZED: NO DOCKET #  
 FACIL: 50-250 Turkey Point Plant, Unit 3, Florida Power and Light C 05000250  
 50-251 Turkey Point Plant, Unit 4, Florida Power and Light C 05000251  
 AUTH. NAME: WOODY, C.O. AUTHOR AFFILIATION: Florida Power & Light Co.  
 RECIP. NAME: RECIPIENT AFFILIATION: Document Control Branch (Document Control Desk)

SUBJECT: Forwards summary rept of integrated schedule generated for Jul 1989.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 3  
 TITLE: OR Submittal: General Distribution

### NOTES:

	RECIPIENT		COPIES			RECIPIENT		COPIES	
	ID CODE/NAME		LTR	ENCL		ID CODE/NAME		LTR	ENCL
	PD2-2 LA		1	1		PD2-2 PD		1	1
	EDISON, G		5	5					
INTERNAL:	NRR/DEST/ADS 7E		1	1		NRR/DEST/CEB 8H		1	1
	NRR/DEST/ESB 8D		1	1		NRR/DEST/ICSB		1	1
	NRR/DEST/MTB 9H		1	1		NRR/DEST/RSB 8E		1	1
	NRR/DOEA/TSB 11		1	1		NUDOCS-ABSTRACT		1	1
	OC/LFMB		1	0		OGC/HDS2		1	0
	<u>REG FILE</u> 01		1	1		RES/DSIR/EIB		1	1
EXTERNAL:	LPDR		1	1		NRC PDR		1	1
	NSIC		1	1					

### NOTE TO ALL "RIDS" RECIPIENTS:

PLEASE HELP US TO REDUCE WASTE! CONTACT THE DOCUMENT CONTROL DESK, ROOM P1-37 (EXT. 20079) TO ELIMINATE YOUR NAME FROM DISTRIBUTION LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTR 22 ENCL 20

R  
I  
D  
S  
/  
A  
D  
D  
S  
  
R  
I  
D  
S  
/  
A  
D  
D  
S



FPL

P.O. Box 14000, Juno Beach, FL 33408-0420

AUGUST 23 1989

L-89-311

U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D. C. 20555

Gentlemen:

Re: Turkey Point Units 3 and 4  
Docket Nos. 50-250 and 50-251  
Integrated Schedule Monthly Summary

Attached is the Summary Report of the Integrated Schedule generated for the month of July 1989. The schedules discussed in this report reflect information as of the issuance date of July 17, 1989. Updated information will be provided in subsequent reports. The changes to the schedule discussed in this summary have been reviewed with the NRC Staff in accordance with the Integrated Schedule Plan.

Should there be any questions regarding this information, please contact us.

Very truly yours,

C. O. Woody  
Acting Senior Vice President - Nuclear

COW/TCG/gp

Attachment

cc: Stewart D. Ebnetter, Regional Administrator, Region II, USNRC  
Senior Resident Inspector, USNRC, Turkey Point Plant

8908310099 890823  
PDR ADDCK 05000250  
R PNU



A001  
1/1

98 2 8 10 11 12

**TURKEY POINT UNITS 3 AND 4  
JULY 1989 INTEGRATED SCHEDULE**

The July 1989 Integrated Schedule (IS) is based on the following refueling and maintenance outage schedules:

<u>OUTAGE DESCRIPTION</u>	<u>START</u>	<u>FINISH</u>	<u>NOTES</u>
Unit 3 Cycle 12 Refueling	02/15/90	05/30/90	**
Unit 3 Diesel Tie-In	01/15/91	06/30/91	***
Unit 3 Cycle 13 Refueling	01/01/92	04/15/92	
Unit 3 Cycle 14 Refueling	10/01/93	12/03/93	
Unit 4 Cycle 12 Refueling	01/15/91	06/30/91	**
Unit 4 Cycle 13 Refueling	10/01/92	12/03/92	
Unit 4 Cycle 14 Refueling	04/01/94	06/03/94	

\*\*Based on projections by Turkey Point Management

\*\*\*Estimated

Changes to the Integrated Schedule since the last issue, May 1989, are summarized as follows:

**NRC MODIFICATIONS WITH PROJECTED COMPLETIONS BEYOND THEIR COMMITTED DATES**

<u>MOD #</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC CAT</u>
1258	4	MSIV SAFETY REL AIR ACCUM SYS **PARTIAL SATS ISSUED 5/12/89 NCR N89-0693 THIS IS NOT AN OPERABILITY CONCERN AND WILL BE ADDRESSED IN THE NEXT U4 OUTAGE	CFO
25	3	ALT SHUTDOWN CAPABILITY APPENDIX R **PARTIAL SATS ISSUED 5/02/89 NCR 319-86 INVOLVING DOCUMENTATION UPDATING AND IS NOT AN OPERABILITY CONCERN	REG
792	S	CONTROL ROOM LIGHTING EVALUATION	NRR
1011	S	CONTROL ROOM HFE ANNUNCIATOR STUDY	NRR
1069	3	REACTOR HEAD LIFT RIG LOAD CELL	NRR
1070	4	REACTOR HEAD LIFT RIG LOAD CELL	NRR
1182	C	SECURITY PERIMETER LIGHTING	NRR
1183	C	PERIMETER FENC'G & INSTRUS'N DET'N	NRR
1184	C	SECURITY ACCESS CONTROL/CARD READER	NRR
1185	C	SECURITY COMPUTER SYSTEM	NRR
1293	3	CONTROL LOAD METERS-ADD UNITS/CHA SCALE	NRR
1294	4	CONTROL LOAD METERS-ADD UNITS/CHA SCALE	NRR
1297	3	NIS-ELIM. UNUSED SWITCH POSITIONS	NRR
1298	4	NIS-ELIM. UNUSED SWITCH POSITIONS	NRR
1312	S	THERMAL STRESS PPG CONNECTED TO RCS	NRR
610	C	EDG STARTING AIR SYS/ADD AIR DRYER	I&E
1056	S	POWER LOSS TO VITAL BUS AT SALEM W	I&E
1110	4	MOV FAIL DUE TO IMPROPER SW SETTING	I&E

Turkey Point Units 3 and 4  
July 1989 Interated Schedule (con't)

MODs 1258 and 25 are considered complete. They remain on the schedule because of open NCRs which are not operability concerns. They will be recategorized and tracked as FPL MODs. The schedules for the remaining MODs listed have been extended because of revised scope and/or resource availability. The schedules for the security MODs were discussed with the NRC at a meeting at the Turkey Point Plant on July 18, 1989.

NRC COMMITTED MODIFICATIONS ADDED

<u>MOD</u> <u>#</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC</u> <u>CAT</u>
1320	C	FLOOD PROT EDG FUEL OIL TRANSFER PUMPS	I&E

NRC COMMITTED MODIFICATIONS COMPLETED

<u>MOD</u> <u>#</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC</u> <u>CAT</u>
355	4	DEL CRDM CLR FANS AUTO EDG LOAD	CFO
531	3	INSTALL CCW AMERTAP SYSTEM	I&E
558	4	INSTALL CCW AMERTAP SYSTEM	CFO
959	4	PROTECTIVE GUARD FOR MG-6 SAFEGUARDS	I&E
1048	4	REPLACE RPS TEST SELECTOR	CFO
1222	C	SELECT SYSTEM DESIGN VERIF-ORIG 15 SYS	CFO
1223	C	SELECT SYSTEM DESIGN VERIF-ARMS/PRMS/NCC	CFO
1238	C	RESOLVE NRC IDENT IEB 79-14 DISCR	I&E
1300	S	HFE REVIEW OF ALT SHUTDOWN PANEL	NRR

NRC COMMITTED MODIFICATIONS WITH CHANGED COMMITMENT CATEGORY

<u>MOD</u> <u>#</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC</u> <u>CAT</u>
14	C	CONTROL ROOM HABITABILITY HVAC	FPL
1294	S	MOV THERMAL OVERLOAD HTR SELECTION	FPL

\*\*These modifications have been changed to FPL category indicating that the remaining portion of work is not NRC committed.