

# ACCELERATED DISTRIBUTION DEMONSTRATION SYSTEM

## REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8910170065      DOC. DATE: 89/10/11      NOTARIZED: NO      DOCKET #  
 FACIL: 50-250 Turkey Point Plant, Unit 3, Florida Power and Light C      05000250  
 50-251 Turkey Point Plant, Unit 4, Florida Power and Light C      05000251

AUTH. NAME      AUTHOR AFFILIATION  
 GOLDBERG, J.H.      Florida Power & Light Co.  
 RECIP. NAME      RECIPIENT AFFILIATION

Document Control Branch (Document Control Desk)

SUBJECT: Forwards integrated schedule monthly summary for Aug 1989.

DISTRIBUTION CODE: A001D      COPIES RECEIVED: LTR 1 ENCL 1      SIZE: 4  
 TITLE: OR Submittal: General Distribution

### NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	PD2-2 LA	1 1	PD2-2 PD	1 1
	EDISON, G	5 5		
INTERNAL:	NRR/DEST/ADS 7E	1 1	NRR/DEST/ESB 8D	1 1
	NRR/DEST/ICSB	1 1	NRR/DEST/MTB 9H	1 1
	NRR/DEST/RSB 8E	1 1	NRR/DOEA/TSB 11	1 1
	NUDOCS-ABSTRACT	1 1	OC/LEMB	1 0
	OGC/HDS2	1 0	<u>REG FILE</u> OT	1 1
	RES/DSIR/EIB	1 1		
EXTERNAL:	LPDR	1 1	NRC PDR	1 1
	NSIC	1 1		

### NOTE TO ALL "RIDS" RECIPIENTS:

PLEASE HELP US TO REDUCE WASTE!      CONTACT THE DOCUMENT CONTROL DESK,  
 ROOM P1-37 (EXT. 20079) TO ELIMINATE YOUR NAME FROM DISTRIBUTION  
 LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTR 21      ENCL 19

R  
I  
D  
S  
/  
A  
D  
D  
S  
  
R  
I  
D  
S  
/  
A  
D  
D  
S



OCTOBER 11 1989

L-89-342

U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D. C. 20555


Gentlemen:

Re: Turkey Point Units 3 and 4  
Docket Nos. 50-250 and 50-251  
Integrated Schedule Monthly Summary

Attached is the Summary Report of the Integrated Schedule generated for the month of August 1989. The schedules discussed in this report reflect information as of the issuance date of August 18, 1989. Updated information will be provided in subsequent reports. The changes to the schedule discussed in this summary have been reviewed with the NRC Staff in accordance with the Integrated Schedule Plan.

Should there be any questions regarding this information, please contact us.

Very truly yours,

  
J. H. Goldberg  
Executive Vice President

JHG/TCG/gp

Attachment

cc: Stewart D. Ebnetter, Regional Administrator, Region II, USNRC  
Senior Resident Inspector, USNRC, Turkey Point Plant

8910170065 891011  
PDR ADOCK 05000250  
R PDC

100-100000

100-100000

100-100000

**TURKEY POINT UNITS 3 AND 4  
AUGUST 1989 INTEGRATED SCHEDULE**

The August 1989 Integrated Schedule (IS) is based on the following refueling and maintenance outage schedules:

<u>OUTAGE DESCRIPTION</u>	<u>START</u>	<u>FINISH</u>	<u>NOTES</u>
Unit 3 Cycle 12 Refueling	02/15/90	05/30/90	1
Unit 3 Diesel Tie-In	01/15/91	06/30/91	2
Unit 3 Cycle 13 Refueling	01/01/92	04/15/92	
Unit 3 Cycle 14 Refueling	10/01/93	12/03/93	
Unit 4 Cycle 12 Refueling	01/15/91	06/30/91	1
Unit 4 Cycle 13 Refueling	10/01/92	12/03/92	
Unit 4 Cycle 14 Refueling	04/01/94	06/03/94	

1 Based on projections by Turkey Point Management

2 Estimated

Changes to the Integrated Schedule since the last issue, July 1989, are summarized as follows:

**NRC MODIFICATIONS WITH FORECAST COMPLETION DATES BEYOND THEIR BASELINE SCHEDULE DATES**

<u>MOD #</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC CAT</u>	<u>JUL 89</u>	<u>AUG 89</u>	<u>NRC DATE MAY 89</u>	<u>NOTES</u>
700	C	VITAL AREA BARRIERS	NRR	8/1/90	11/21/90	9/30/90	1
792	S	CONTROL RM LGTING EVAL	NRR	4/3/90	5/10/90	3/24/90	5
1011	S	CONTROL RM HFE ANNUNCTR	NRR	3/5/90	4/12/90	2/6/90	5
1069	3	RX HEAD LIFT RIG LOAD CELL	NRR	11/16/90	8/16/90	8/5/90	5
1070	4	RX HEAD LIFT RIG LOAD CELL	NRR	3/1/91	5/15/91	8/5/90	5
1182	C	SECURITY PERIMETER LGT	NRR	3/21/91	3/21/91	6/30/90	1
1183	C	PERIMETER FENCING & INTRUSION DETECTION	NRR	10/14/91	8/21/91	5/17/91	1
1184	C	SECURITY ACCESS CONTROL/ CARD READER	NRR	10/21/91	8/21/91	11/11/90	1
1185	C	SECURITY COMPUTER SYSTEM	NRR	2/14/92	3/11/92	1/19/91	1



NRC MODIFICATIONS WITH FORECAST COMPLETION DATES BEYOND THEIR BASELINE SCHEDULE DATES

MOD #	UNIT	DESCRIPTION	NRC CAT	JUL 89	AUG 89	NRC DATE MAY 89	NOTES
1291	C	CONTROL RM RELABELING	NRR	4/20/90	6/18/90	5/5/90	5
1292	S	CONTROL RM DEMARCATION DOCUMENTATION	NRR	1/3/90	3/6/90	2/2/90	5
1293	3	CONTROL LD METERS-ADD UNITS/CHA SCALE	NRR	6/18/90	8/16/90	5/25/90	5
1294	4	CONTROL LD METERS-ADD UNITS/CHA SCALE	NRR	6/18/90	8/17/90	5/25/90	5
1297	3	NIS-ELIM. UNUSED SW POSITIONS	NRR	10/1/90	11/12/90	8/18/90	5
1298	4	NIS-ELIM. UNUSED SW POSITIONS	NRR	10/3/90	11/12/90	8/18/90	5
1312	S	THERMAL STRESS PPG CONNECTED TO RCS	NRR	3/14/90	2/8/90	12/5/89	2
1325	S	PROBABILITY RISK ASSESSMENT PROGRAM	NRR	1/16/91	2/25/91	2/11/91	3
610	C	EDG START AIR SYS/QUAL	I&E	7/17/89	7/26/89	6/24/89	4
1056	S	PWR LOSS TO VITAL BUS AT SALEM 2	I&E	3/7/90	4/19/90	2/5/90	5
1110	4	MOV FAILURE DUE TO IMPROPER SW SETTING	I&E	7/6/89	8/17/89	6/11/89	4
1313	3	SMALL BORE PIPING/ NCR DISPOSITION	I&E	11/28/90	12/31/90	12/3/90	5
1314	4	SMALL BORE PIPING/ NCR DISPOSITION	I&E	11/30/90	12/31/90	12/3/90	5

The above status is based on baseline schedule dates established in the May 1989 Integrated Schedule Six-Month Report.

NOTES

NOTE 1 The project completion dates for the security project items reflect in progress status. The schedules for completion of the security modifications were discussed with the NRC at a meeting at the Turkey Point Plant on July 18, 1989 and at the NRC/FPL Management Meeting on September 19, 1989. The integrated schedule will be revised to reflect those dates.

Page three

- NOTE 2      Phase I is complete. Unit 3 inspections will be done during the 1990 outage.
- NOTE 3      FPL is working toward a June 1991 completion date for the PRA Program, consistent with the two year interval between the issuance of the NRC guidelines (issued by the NRC on August 29, 1989) and program implementation as specified in Generic Letter 88-20.
- NOTE 4      Partial SATS (System Acceptance Turnover Sheets) have been issued.
- NOTE 5      The completion dates have been extended based on current progress, current approved increase in scope and/or engineering resource availability.

NRC COMMITTED MODIFICATIONS ADDED

<u>MOD #</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC CAT</u>
- - - NONE - - -			

NRC COMMITTED MODIFICATIONS COMPLETED

<u>MOD #</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC CAT</u>
- - - NONE - - -			

NRC COMMITTED MODIFICATIONS WITH CHANGED COMMITMENT CATEGORY

<u>MOD #</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC CAT</u>
25	3	ALT SHUTDOWN CAPABILITY APPENDIX R	FPL
1258	4	MSIV SAFETY REL AIR ACCUM SYSTEM	FPL

These modifications have been changed to FPL category indicating that the remaining portion of work is not NRC committed.