

# ACCELERATED DISTRIBUTION DEMONSTRATION SYSTEM

## REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8912280259 DOC. DATE: 89/12/20 NOTARIZED: NO DOCKET #  
 FACIL: 50-250 Turkey Point Plant, Unit 3, Florida Power and Light C 05000250  
 50-251 Turkey Point Plant, Unit 4, Florida Power and Light C 05000251

AUTH. NAME: HARRIS, K.N. AUTHOR AFFILIATION: Florida Power & Light Co.  
 RECIP. NAME: RECIPIENT AFFILIATION: Document Control Branch (Document Control Desk)

SUBJECT: Forwards integrated schedule monthly summary for Oct 1989,  
 reflecting info as of issuance date of 891015.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 4  
 TITLE: OR Submittal: General Distribution

### NOTES:

	RECIPIENT		COPIES			RECIPIENT		COPIES	
	ID CODE/NAME		LTR	ENCL		ID CODE/NAME		LTR	ENCL
	PD2-2 LA		1	1		PD2-2 PD		1	1
	EDISON, G		5	5					
INTERNAL:	NRR/DET/ECMB 9H		1	1		NRR/DOEA/OTSB11		1	1
	NRR/DST 8E2		1	1		NRR/DST/SELB 8D		1	1
	NRR/DST/SICB 7E		1	1		NRR/DST/SRXB 8E		1	1
	NUDOCS-ABSTRACT		1	1		OC/LEMB		1	0
	OGC/HDS2		1	0		REG FILE 01		1	1
	RES/DSIR/EIB		1	1					
EXTERNAL:	LPDR		1	1		NRC PDR		1	1
	NSIC		1	1					

### NOTE TO ALL "RIDS" RECIPIENTS:

PLEASE HELP US TO REDUCE WASTE! CONTACT THE DOCUMENT CONTROL DESK,  
 ROOM P1-37 (EXT. 20079) TO ELIMINATE YOUR NAME FROM DISTRIBUTION  
 LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTR 21 ENCL 19

MA-4



L-89-437

DEC 20 1989

U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D. C. 20555

Gentlemen:


Re: Turkey Point Units 3 and 4  
Docket Nos. 50-250 and 50-251  
Integrated Schedule Monthly Summary

Attached is the Summary Report of the Integrated Schedule generated for the month of October 1989. The schedules discussed in this report reflect information as of the issuance date of October 15, 1989. Updated information will be provided in subsequent reports. The changes to the schedule discussed in this summary have been reviewed with the NRC Staff in accordance with the Integrated Schedule Plan.

The baseline schedule dates will not be revised in the November Integrated Schedule. Until planning for the emergency A.C. power enhancements is complete and schedules established, FPL will continue to report progress based on the baseline schedule dates in the May 1989 Integrated Schedule. This has been discussed with Gordon Edison, NRC Project Manager for the Turkey Point Plant, and is acceptable to him.

Should there be any questions regarding this information, please contact us.

Very truly yours,

  
K. N. Harris  
Vice President  
Turkey Point Nuclear Plant

KNH/TCG/gp

Attachment

cc: Stewart D. Ebnetter, Regional Administrator, Region II, USNRC  
Senior Resident Inspector, USNRC, Turkey Point Plant

8912280259 891220  
PDR ADOCK 05000250  
R PDC

an FPL Group company

*Adol*

0000000000

TURKEY POINT UNITS 3 AND 4  
OCTOBER 1989 INTEGRATED SCHEDULE

The October 1989 Integrated Schedule (IS) is based on the following refueling and maintenance outage schedules:

<u>OUTAGE DESCRIPTION</u>	<u>START</u>	<u>FINISH</u>	<u>NOTES</u>
Unit 3 Cycle 12 Refueling	02/15/90	05/30/90	1
Unit 3 Diesel Tie-In	01/15/91	06/30/91	2
Unit 3 Cycle 13 Refueling	01/01/92	04/15/92	
Unit 3 Cycle 14 Refueling	10/01/93	12/03/93	
Unit 4 Cycle 12 Refueling	01/15/91	06/30/91	1
Unit 4 Cycle 13 Refueling	10/01/92	12/03/92	
Unit 4 Cycle 14 Refueling	04/01/94	06/03/94	

- 1 Based on projections by Turkey Point Management  
2 Estimated

Changes to the Integrated Schedule since the last issue, September 1989, are summarized as follows:

NRC MODIFICATIONS WITH FORECAST COMPLETION DATES BEYOND THEIR BASELINE SCHEDULE DATES

<u>MOD #</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC CAT</u>	<u>SEPT 89</u>	<u>OCT 89</u>	<u>BASELINE NRC DATE MAY 89</u>	<u>NOTES</u>
792	S	CNTRL ROOM LIGHTING EVALUATION	NRR	8/15/90	8/20/90	3/24/90	4
1011	S	CNTRL ROOM HFE ANNUNCIATOR STUDY	NRR	7/3/90	7/9/90	2/6/90	4
1069	3	REACTOR HEAD LIFT RIG LOAD CELL	NRR	12/3/90	1/15/91	8/5/90	4
1070	4	REACTOR HEAD LIFT RIG LOAD CELL	NRR	12/5/90	1/15/91	8/5/90	4
1290	C	CTL RM OP DESK PHONE REACH RESOLN	NRR	1/16/91	1/22/91	12/4/90	4
1291	C	CONTROL ROOM RELABELING	NRR	9/26/90	10/2/90	5/5/90	4



NRC MODIFICATIONS WITH FORECAST COMPLETION DATES BEYOND THEIR BASELINE SCHEDULE DATES (con't)

MOD #	UNIT	DESCRIPTION	NRC CAT	SEPT 89	OCT 89	BASELINE NRC DATE MAY 89	NOTES
1292	S	CTRL RM DEMARCATION DOCUMENTATION	NRR	6/26/90	7/3/90	2/2/90	4
1293	3	CTL LD METERS-ADD UNITS/CHA SCALE	NRR	10/16/90	10/16/90	5/25/90	4
1294	4	CTL LD METERS-ADD UNITS/CHA SCALE	NRR	10/16/90	10/16/90	5/25/90	4
1297	3	NIS-ELIM. UNUSED SWITCH POSITIONS	NRR	1/14/91	1/14/91	8/18/90	4
1298	4	NIS-ELIM. UNUSED SWITCH POSITIONS	NRR	1/14/91	1/14/91	8/18/90	4
1312	S	THERMAL STRESS PPG CONNCTD TO RCS	NRR	7/5/91	7/5/91	12/5/89	1
1325	S	PROBABILTY RISK ASSESSMNT PROGRAM	NRR	3/11/91	3/11/91	2/11/91	2
610	C	EDG START'G AIR SYS/ ADD AIR DRYER	I&E	8/23/89	9/20/89	6/24/89	3
1056	S	PWR LOSS TO VITAL BUS AT SALEM 2	I&E	7/3/90	7/6/90	2/5/90	4
1110	4	MOV FAIL DUE TO IMPROPER SW SET'G	I&E	9/14/89	10/12/89	6/11/89	3
1313	3	SMALL BORE PIPING/ NCR DISPOSITION	I&E	3/13/91	2/13/91	12/3/90	4
1314	4	SMALL BORE PIPING/ NCR DISPOSITION	I&E	3/19/91	2/20/91	12/3/90	4
1320	C	FLOOD PROT EDG FUEL OIL XFER PMPS	I&E	2/4/91	2/4/91	5/30/90	4

The above status is based on baseline schedule dates established in the May 1989 Integrated Schedule Six-Month Report.

Page three

NOTES

NOTE 1 Phase I is complete. Unit 3 inspections will be done during the 1990 outage.



1 2 3

1 2 3

Page three

NOTES (con't)

- NOTE 2 FPL is working toward completing a PRA by June 1991. The schedule was discussed with the NRC at a meeting on December 6, 1989.
- NOTE 3 Partial SATS (System Acceptance Turnover Sheets) have been issued.
- NOTE 4 The completion dates have been extended based on current progress, current approved increase in scope and/or engineering resource availability.

NRC COMMITTED MODIFICATIONS ADDED

<u>MOD #</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC CAT</u>
		- - - -NONE - - - -	

NRC COMMITTED MODIFICATIONS COMPLETED

<u>MOD #</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC CAT</u>
8966	4	P4T11.21 U4 SAF ENGR GRP FINAL RPT	COFO