

TENNESSEE VALLEY AUTHORITY
Division of Nuclear Operations

SECONDARY CONTAINMENT LEAK

RATE TEST

BROWNS FERRY NUCLEAR PLANT

UNIT 3

CONDUCTED AUGUST 22, 1979

Docket # 52-296
Control # 7909250413
Date 9-19-79 of Document
REGULATORY DOCKET FILE

Submitted to
The United States Nuclear Regulatory Commission
Pursuant to
Facility Operating License Number DPR-68

7909250 416

1. The first of these is the fact that the
of the Government of the United States
of the Government of the United States
of the Government of the United States

1.0 Browns Ferry Nuclear Plant Unit 3 Secondary Containment Leak Rate Test Report

2.0 Purpose

This report describes the results and analysis of the test data taken during leak rate testing of the Browns Ferry Nuclear Plant Unit 3 secondary containment pursuant to Technical Specification 4.7.C.1.b prior to each refueling outage.

3.0 Procedure

The attached surveillance instruction, SI 4.7.C-1, outlines the procedures followed during secondary containment leak rate testing.

4.0 Data

The attached surveillance instruction data sheets list the following test data:

- (1) Standby gas treatment system flow rate: 8,600 scfm
- (2) Reactor building differential pressures:
Unit 3 reactor zone: $-0.25'' \text{ H}_2\text{O}$
Refueling zone average: $-0.25'' \text{ H}_2\text{O}$
- (3) Wind Speed: 4 mph
- (4) Wind Direction: South



5.0 Analysis and Interpretation

Technical Specification 4.7.C.1.b requires that secondary containment capability to maintain 1/4-inch water vacuum under calm (<5 mph) wind conditions with a total system inleakage rate of not more than 12,000 scfm shall be demonstrated at each refueling outage prior to refueling. Following shutdown of Unit 3 on August 20, 1979, the secondary containment for the common refuel zone and the Unit 3 reactor zone were leak rate tested. The results show that Unit 3 reactor zone and refuel zones are capable of maintaining $<-.25'' \text{ H}_2\text{O}$ with less than the allowed flow.




60

TENNESSEE VALLEY AUTHORITY
BROWNS FERRY NUCLEAR PLANT

SURVEILLANCE INSTRUCTION 4.7.C

SECONDARY CONTAINMENT

UNIT 1, 2, OR 3

Approved: 

Plant Superintendent

Date:

August 21, 1979

General Revision



CONTINUED

 comply with the requirements of portions of technical
 The following table lists the requirements satisfied by this

<u> </u>	<u>Test Spec.</u>	<u>Surveillance Requirements</u>
---------------	-------------------	----------------------------------

 4.7.C-1.b

Demonstrate the capability of secondary containment to maintain - 1/4" water pressure with a system inleakage of not more than 12,000 cfm under calm wind conditions \leq 5 mph. SI 4.7.C-1 will be used to satisfy this requirement.

 4.7.C-2

Isolate the affected zone from the other zones and demonstrate secondary containment capability to maintain - 1/4" water pressure under calm wind conditions using the SGTS. SI 4.7.C-1 will be used to satisfy the requirements for the zones.

 into four zones, each of which can be isolated
 the unit 1 reactor zone (U1RZ), the unit 2 Reactor
 zone (U3RZ), and the refueling zone (RFZ) which is

 is written to use the SGTS fans A and C, B and C,

 demonstrate that at a flow of \leq 12 000 cfm all

 zones can be maintained at a static pressure

 conditions. Manual isolation of the zones will be

 help prevent steam line tunnel temperature increases,

SI 4.7.C - Secondary Containment

Description (Continued)

SI 4.7.C-1 will be used to demonstrate secondary containment capability.

This is to be accomplished by isolating the secondary containment for the reactor building or the required zones, starting the standby gas treatment trains, adjusting the flow to less than the allowable flow and verifying the static pressure of the tested zone(s) is $-1/4"$ H₂O (or less as required by Table 1 for varying wind speeds). This procedure will normally be used to test the secondary containment capability of the reactor building prior to refueling.

Note: Wind speed and direction measurements will be taken from the site meteorological tower instrumentation and will be assumed to be acceptably accurate representation for the conditions at the reactor building.

CAUTION: This testing should be limited to 30 minutes if at all possible since the main steam line tunnel temperatures may trip an operating unit.



SI 4.7.C -- Secondary Containment Capability

1. PURPOSE

This procedure is used to isolate the zones to be leak tested and to verify secondary containment capability to maintain $-1/4''$ H₂O with allowable system in-leakage.

2. REFERENCES

2.1 Technical specifications for units 1, 2, and 3, Section 4.7.C.

2.2 The following drawings:

<u>Number</u>	<u>Revision</u>	<u>Number</u>	<u>Revision</u>
45N614-5	5	47W610-64	15
45N614-6	5	47W610-65	15

2.3 FSAR Volume 5, Section 12.2.2.9

3. PREREQUISITES

3.1 Notify each unit operator and assistant shift engineer such that they may communicate and be aware of the ventilation and SGTS status during this test.

3.2 Verify that the reactor building ventilation system is in a normal operational status per OI 30.

3.3 Verify that the SGTS is in standby readiness per OI 65.

3.4 Verify that each units' main steam line tunnel temperature is not above 150° F.

3.5 Verify switch 16A-S34 is not in DRYWELL BYPASS or TORUS BYPASS on each unit or the unit that is to be tested.

SI 4.7.C-1 Secondary Containment Capability

3. PREREQUISITES (Continued)

3.6 Station a man at the Reactor Building 480V Vent Board in case any breakers need to be reset during this test, and in the SGTS building to adjust manual dampers.

3.7 Set up communication between panel 9-25-1 and 9-25-2 and the following panels:

25-219-1
25-215-2
25-215-3
25-213-1
25-213-2
25-213-3

3.8 Verify the following process instruments to be within a current calibration period.

FI-65-50	1-PdIC-64-2
FI-65-71	2-PdIC-64-2
1-PdIC-64-1	3-PdIC-64-2
2-PdIC-64-1	
3-PdIC-64-1	

3.9 Verify the inboard equipment access lock doors closed with seals inflated.

3.10 Verify that a drywell or suppression chamber purge is not in process or planned during this test.

3.11 Verify on Data Sheet SI 4.7.C-1 that each of the doors are closed for the respective zones to be tested or the doors indicated by number. (See Table 3.11 of Data Sheet SI 4.7.C-1) for all four zones.

4. PRECAUTIONS

4.1 Do not allow the main steam line tunnel temperature on any unit in operation to exceed 160° F. If this temperature is approached to within 10° F, stop the test and reestablish normal ventilation per OI 30 or provide another means for ventilating the main steam line tunnel to prevent a unit trip (trip point is 186° F).

4.2 Attempt to restrict testing time to 30 minutes.

5.0 LIMITATIONS AND ACTIONS

5.1 If this test is being performed prior to refueling, notify the Results Section Supervisor or Reactor Engineer to review results prior to

SI 4.7.C-1 - Secondary Containment Capabilities

6. PROCEDURE

6.1 Initial and perform the indicated sections on the configuration to be tested on Data Sheet SI 4.7.C-1 and perform steps indicated below. Sections 6.12 and 6.13 must be performed in addition to the sections listed below for the applicable zone.

6.1.1 U1RZ - Perform section 6.2 and section 6.5.

6.1.2 U2RZ - Perform section 6.2 and section 6.6.

6.1.3 U3RZ - Perform section 6.2 and section 6.7.

6.1.4 RFZ - Perform section 6.3 and section 6.8.

6.1.5 U1RZ and RFZ - Perform sections 6.2, 6.3 and section 6.9.

6.1.6 U2RZ and RFZ - Perform sections 6.2, 6.3 and section 6.10.

6.1.7 U3RZ and RFZ - Perform sections 6.2, 6.3 and section 6.11.

6.1.8 Reactor Building - Perform section 6.2 for each RZ, and section 6.3 for the RFZ and section 6.4.

6.2 Manual Isolation of a Reactor Zone - Perform only as required per section 6.1.

NOTE: HS-64-117, HS-64-120, HS-64-119, & HS-64-122 are spring return to normal.

6.2.1 Place HS-64-117 (Panel 9-25) in the TEST position for the reactor zone to be isolated. (Inboard and common valves)

6.2.2 Place HS-64-120 (Panel 9-25) in the TEST position for the reactor zone to be isolated. (Outboard valves)

6.2.3 Start SGTS trains A and B in accordance with OI 65 and verify actions and/or take data as indicated on Data Sheet SI 4.7.C-1 for the reactor zone that is being isolated.

6.3 Manual Isolation of the Plant Refueling Zone - Perform only as required per section 6.1.

6.3.1 Place HS-64-119 (Panel 9-25-1) in the TEST position. (Inboard and common valves)



SI 4.7.C-1 - Secondary Containment Capabilities

6. PROCEDURE (Continued)

6.3 Manual Isolation of the Plant Refueling Zone (Continued)

6.3.2 Place HS-64-122 (Panel 9-25-1) in the TEST position.
(Outboard valves)

6.3.3 Start SGTS trains A and B, if not already running, in accordance with OI 65 and verify actions and/or take data as indicated on Data Sheet SI 4.7.C-1 for the refueling zone.

6.4 Secondary Containment Capability - Reactor Building (All Zones)

NOTE: This section is to verify that the secondary containment is capable of maintaining a $-1/4"$ H₂O with a system inleakage of $\leq 12,000$ cfm for the entire reactor building.

6.4.1 Adjust the total flow indicated on FI-65-50 and FI-65-71 (panel 9-25-2) to $\leq 12,000$ cfm for entire reactor building by closing a SGTS fan discharge damper or if two fans are running it may be necessary to shut one fan off.

NOTE: Let the flow stabilize for 5 minutes before the next step.

6.4.2 Record flows indicated on FI-65-50 and FI-65-71 (panel 9-25-2) and total on Data Sheet SI 4.7.C-1.

6.4.3 Record the following static pressures and the air temperatures at the differential pressure indicator locations.

<u>Zone</u>	<u>Instrument</u>	<u>Panel</u>
U1RZ	1-PdIC-64-2	1-25-213
U2RZ	2-PdIC-64-2	2-25-213
U3RZ	3-PdIC-64-2	3-25-213
U1RFZ	1-PdIC-64-1	1-25-219
U2RFZ	2-PdIC-64-1	2-25-215
U3RFZ	3-PdIC-64-1	3-25-215

6.4.4 Record the wind direction (XR-90-102-2) and velocity (XR-90-102-1) at the 33 ft. level. Instrumentation is located behind Unit 2 Panel 9-4. Also, record the air temperature outside the reactor building at ground level.

6.4.5 Verify all zones static pressures are less than the value listed in Table 1 for wind velocity.



SI 4.7.C-1 - Secondary Containment Capabilities

6. PROCEDURE (Continued)

6.5 Secondary Containment Capability - U1RZ only

NOTE: This section is to verify that the secondary containment is capable of maintaining a $-1/4"$ H₂O with a system inleakage of $\leq 1,524$ cfm for the unit 1 reactor zone.

- 6.5.1 Adjust the total flow indicated on FI-65-50 and FI-65-71 (panel 9-25-2) to $\leq 1,524$ cfm by closing a SGTS fan discharge damper or if two fans are running it may be necessary to shut one fan off.

NOTE: Let the flow stabilize for 5 minutes before the next step.

- 6.5.2 Record flows indicated on FI-65-50 and FI-65-71 (panel 9-25-2) and total on Data Sheet SI 4.7.C-1.

- 6.5.3 Record the following static pressures and the air temperatures at the differential pressure indicator locations.

<u>Zone</u>	<u>Instrument</u>	<u>Panel</u>
U1RZ	1-PdIC-64-2	1-25-213

- 6.5.4 Record the wind direction (XR-90-102-2) and velocity (XR-90-102-1) at the 33 ft. level. Instrumentation is located behind Unit 2 Panel 9-4. Also, record the air temperature outside the reactor building at ground level.

6.6 Secondary Containment Capability - U2RZ only

NOTE: This section is to verify that the secondary containment is capable of maintaining a $-1/4"$ H₂O with a system inleakage of $\leq 1,308$ cfm for the Unit 2 reactor zone.

- 6.6.1 Adjust the total flow indicated in FI-65-50 and FI-65-71 (panel 9-25-2) to $\leq 1,308$ cfm by closing a SGTS fan discharge damper or if two fans are running it may be necessary to shut one fan off.

NOTE: Let the flow stabilize for 5 minutes before the next step.



SI 4.7.C-1 - Secondary Containment Capabilities

6. PROCEDURE (Continued)

6.6 Secondary Containment Capability - U2RZ only (Continued)

6.6.2 Record flows indicated on FI-65-50 and FI-65-71 (panel 9-25-2) and total on Data Sheet SI 4.7.C-1.

6.6.3 Record the following static pressures and the air temperatures at the differential pressure indicator locations.

<u>Zone</u>	<u>Instrument</u>	<u>Panel</u>
U2RZ	2-PdIC-64-2	2-25-213

6.6.4 Record the wind direction (XR-90-102-2) and velocity (XR-90-102-1) at the 33 ft. level. Instrumentation is located behind Unit 2 Panel 9-4. Also, record the air temperature outside the reactor building at ground level.

6.6.5 Verify static pressures are less than the value listed in Table 1 for wind velocity.

6.7 Secondary Containment Capability - U3RZ only

NOTE: This section is to verify that the secondary containment is capable of maintaining a $-1/4"$ H₂O with a system inleakage of $\leq 1,488$ cfm for the Unit 3 reactor zone.

6.7.1 Adjust the total flow indicated on FI-65-50 and FI-65-71 (panel 9-25-2) to $\leq 1,488$ cfm by closing a SGTS fan discharge damper or if two fans are running it may be necessary to shut one fan off.

NOTE: Let the flow stabilize for 5 minutes before the next step.

6.7.2 Record flows indicated on FI-65-50 and FI-65-71 (panel 9-25-2) and total on Data Sheet SI 4.7.C-1.

6.7.3 Record the following static pressures and the air temperatures at the differential pressure indicator locations.

<u>Zone</u>	<u>Instrument</u>	<u>Panel</u>
U3RZ	3-PdIC-64-2	3-25-213

SI 4.7.C-1 - Secondary Containment Capabilities

6. PROCEDURE (Continued)

6.7 Secondary Containment Capability - U3RZ only (Continued)

6.7.4 Record the wind direction (XR-90-102-2) and velocity (XR-90-102-1) at the 33 ft. level. Instrumentation is located behind Unit 2 Panel 9-4. Also, record the air temperature outside the reactor building at ground level.

6.7.5 Verify all static pressures are less than the value listed in Table 1 for wind velocity.

6.8 Secondary Containment Capability - Refule Zone only

NOTE: This section is to verify that the secondary containment is capable of maintaining a $-1/4"$ H_2O with a system inleakage of $\leq 7,680$ cfm for the Refuel Zone.

6.8.1 Adjust the total flow indicated on FI-65-50 and FI-65-71 (panel 9-25-2) to $\leq 7,680$ cfm by closing a SGTS fan discharge damper or if two fans are running it may be necessary to shut one fan off.

NOTE: Let the flow stabilize for 5 minutes before the next step.

6.8.2 Record flows indicated on FI-65-50 and FI-65-71 (panel 9-25-2) and total on Data Sheet SI 4.7.C-1.

6.8.3 Record the following static pressures and the air temperatures at the differential pressure indicator locations.

<u>Zone</u>	<u>Instrument</u>	<u>Panel</u>
U1RFZ	1-PdIC-64-1	1-25-219
U2RFZ	2-PdIC-64-1	2-25-215
U3RFZ	3-PdIC-64-1	3-25-215

6.8.4 Record the wind direction (XR-90-102-2) and velocity (XR-90-102-1) at the 33 ft. level. Instrumentation is located behind Unit 2 Panel 9-4. Also, record the air temperature outside the reactor building at ground level.



SI 4.7.C-1 - Secondary Containment Capabilities

6. PROCEDURE (Continued)

6.8 Secondary Containment Capability - Refuel Zone only (Continued)

6.8.5 Verify all static pressures are less than the values listed in Table 1 for wind velocity.

6.9 Secondary Containment Capability - UIRZ and Refuel Zone only

NOTE: This section is to verify that the secondary containment is capable of maintaining a $-1/4''$ H₂O with a system inleakage of $\leq 9,204$ cfm for the Unit 1 Reactor Zone and Refuel Zone.

6.9.1 Adjust the total flow indicated on FI-65-50 and FI-65-71 (panel 9-25-2) to $\leq 9,204$ cfm for entire reactor building by closing a SGTS fan discharge damper or if two fans are running it may be necessary to shut one fan off.

NOTE: Let the flow stabilize for 5 minutes before the next step.

6.9.2 Record flows indicated on FI-65-50 and FI-65-71 (panel 9-25-2) and total on Data Sheet SI 4.7.C-1.

6.9.3 Record the following static pressures and the air temperatures at the zone differential pressure indicator locations.

<u>Zone</u>	<u>Instrument</u>	<u>Panel</u>
UIRZ	1-PdIC-64-2	1-25-213
UIRFZ	1-PdIC-64-1	1-25-219
U2RFZ	2-PdIC-64-1	2-25-215
U3RFZ	3-PdIC-64-1	3-25-215

6.9.4 Record the wind direction (XR-90-102-2) and velocity (XR-90-102-1) at the 33 ft. level. Instrumentation is located behind Unit 2 Panel 9-4. Also, record the air temperature outside the reactor building at ground level.

6.9.5 Verify all static pressures are less than the value listed in Table 1 for wind velocity.

SI 4.7.C-1 - Secondary Containment Capabilities

6. PROCEDURE (Continued)

6.10 Secondary Containment Capability - U2RZ and Refuel Zone only

NOTE: This section is to verify that the secondary containment is capable of maintaining a $-1/4"$ H₂O with a system inleakage of $\leq 8,988$ cfm for the Unit 2 Reactor Zone and Refuel Zone.

6.10.1 Adjust the total flow indicated on FI-65-50 and FI-65-71 (panel 9-25-2) to $\leq 8,988$ cfm by closing a SGTS fan discharge damper or if two fans are running it may be necessary to shut one fan off.

NOTE: Let the flow stabilize for 5 minutes before the next step.

6.10.2 Record flows indicated on FI-65-50 and FI-65-71 (panel 9-25-2) and total on Data Sheet SI 4.7.C-1.

6.10.3 Record the following static pressures and the air temperatures at the differential pressure indicator locations.

<u>Zone</u>	<u>Instrument</u>	<u>Panel</u>
U2RZ	2-PdIC-64-2	2-25-213
U1RFZ	1-PdIC-64-1	1-25-219
U2RFZ	2-PdIC-64-1	2-25-215
U3RFZ	3-PdIC-64-1	3-25-215

6.10.4 Record the wind direction (XR-90-102-2) and velocity (XR-90-102-1) at the 33 ft. level. Instrumentation is located behind Unit 2 Panel 9-4. Also, record the air temperature outside the reactor building at ground level.

6.10.5 Verify all static pressures are less than the value listed in Table 1 for wind velocity.

SI 4.7.C-1 - Secondary Containment Capabilities

6. PROCEDURE (Continued)

6.11 Secondary Containment Capability - U3RZ and Refuel Zone

NOTE: This section is to verify that the secondary containment is capable of maintaining a $-1/4"$ H₂O with a system inleakage of $\leq 9,168$ cfm for the Unit 3 Reactor Zone and Refuel Zone.

6.11.1 Adjust the total flow indicated on FI-65-50 and FI-65-71 (panel 9-25 2) to $\leq 9,168$ cfm by closing a SGTS fan discharge damper or if two fans are running it may be necessary to shut one fan off.

NOTE: Let the flow stabilize for 5 minutes before the next step.

6.11.2 Record flows indicated on FI-65-50 and FI-65-71 (panel 9-25-2) and total on Data Sheet SI 4.7.C-1.

6.11.3 Record the following static pressures and the air temperatures at the differential pressure indicator locations.

<u>Zone</u>	<u>Instrument</u>	<u>Panel</u>
U3RZ	3-PdIC-64-2	3-25-213
U1RFZ	1-PdIC-64-1	1-25-219
U2RFZ	2-PdIC-64-1	2-25-215
U3RFZ	3-PdIC-64-1	3-25-215

6.11.4 Record the wind direction (XR-90-102-2) and velocity (XR-90-102-1) at the 33 ft. level. Instrumentation is located behind Unit 2 Panel 9-4. Also, record the air temperature outside the reactor building at ground level.

6.11.5 Verify all static pressures are less than the value listed in Table 1 for wind velocity.



SI 4.7.C-1 - Secondary Containment Capabilities

6. PROCEDURE (Continued)

- 6.12 Check those switches that were put in the TEST position under sections 6.2 and/or 6.3 in their NORMAL position and verify on Data Sheet SI 4.7.C-1.
- 6.13 Verify on Data Sheet SI 4.7.C-1 those actions listed under RETURN TO NORMAL for the zones tested.
- 6.14 Notify the unit operators and assistant shift engineers that the test is complete and systems returned to normal.
- 6.15 If this test was performed for a refueling outage, notify the cognizant engineer to review the results prior to breaking primary containment.

TABLE 1

Zone Static Pressure Requirements for Given Wind Velocity at 33 feet

$$\Delta P \leq -.25 - 3.44 \times 10^{-4} (V^2 - 25) \quad (1)$$

<u>Wind Velocity</u>	<u>Required ΔP (in H_2O)</u>
0-5 (MPH)	-.250
6	-.254
7	-.258
8	-.263
9	-.269
10	-.276
11 ..	-.283
12	-.291
13	-.299
14	-.309
15	-.319
16	-.329
17	-.341
18	-.353
19	-.365
20	-.379
21	-.393
22	-.408
23	-.423
24	-.439
25	-.456
>25	Calculate using the formula above

(1) Equation developed from reference 2.3



Appendix A

Secondary Containment Leak Rate Test Criteria

During preoperational testing for unit 3 the following in-leakage rates at -1/4" H₂O static pressure were documented.

	<u>Documented Inleakage</u>	<u>*Percentage</u>
Common refuel floor (units 1, 2, & 3)	6250	64%
Unit 1 reactor zone	1239	12.7%
Unit 2 reactor zone	1064	10.9%
<u>Unit 3 reactor zone</u>	<u>1211</u>	<u>12.4%</u>
Total secondary containment	9764 CFM	100%

Leak rate testing will normally be done with all zones simultaneously lined up for testing; however, plant operating conditions and the technical specification do not always permit this. When less than four zones (3-unit plant) are being tested, the total allowable inleakage will be based on preoperational testing and will be based on the sum of the allowable inleakages for the zones being tested. After a secondary containment violation, the total inleakage must not be greater than the total of the allowable inleakage for each individual zone as indicated below.

The technical specifications require the total secondary containment inleakage to be less than 12,000 cfm at -1/4" differential pressure. The following are therefore established for surveillance testing various combinations of zones when secondary containment has been violated.

<u>Zone</u>	<u>Allowable Inleakage</u>
Common refuel floor	7680
Unit 1 reactor zone	1524
Unit 2 reactor zone	1308
<u>Unit 3 reactor zone</u>	<u>1488</u>
Reactor Building	

12000 CFM



DATA COVER SHEET SI 4.7.C

SECONDARY CONTAINMENT CAPABILITY

UNIT 1, 2 OR (3)

Performed By Joe McCallister
Unit Operator

Date 8-22-79

Were criteria satisfied? Yes ☒ Yes ☐ No

If no, notify shift engineer.

If no, was a Limiting Condition for Operation violated? ☐ Yes (explain in remarks)
☐ No (explain in remarks)

Verified by Shift Engineer _____, Date _____

Reason for test:

_____ Maintenance complete on _____
_____ Another system (_____) inoperable
_____ Required by schedule
☒ Plant condition (explain) Refuel Outage
_____ Other (explain) _____

Results reviewed MS W. Long
Assistant Shift Engineer

Date 8-22-79

Results Review and Approval

(1) Cognizant Engineer John Laro

Date 8-22-79

Rescheduled

QA Staff Run

Date 8-24-79

REMARKS _____

(1) Notify Maintenance that inleakage is excessive if criteria are not satisfied.

Data Sheet SI 4.7.C-1

<u>Step</u>	<u>Component/Process Variable</u>	<u>Verify and/or Record</u>	<u>Initials/Date</u>
3.2	Rx. Bldg. Ventilation System	Normal	<u>Jm</u>
3.3	SGTS	Standby Readiness	<u>Jm</u>
3.4	Main Steam Line Tunnel Temperature for units being tested	$\leq 150^{\circ} \text{ F}$	<u>Jm</u>
3.5	16A-S34 for units tested	Not in Drywell or Torus Bypass	<u>Jm</u>
3.8	FI-65-50	Currently Calibrated	<u>Jm</u>
	FI-65-71	Currently Calibrated	<u>Jm</u>
...	PdIC-64-1 (All three units)	Currently Calibrated	<u>Jm</u>
	PdIC-64-2 (All three units)	Currently Calibrated	<u>Jm</u>
3.9	Inboard Equipment Access Lock Doors	Closed and Seals Inflated	<u>Jm</u>
3.10	Drywell or Suppression Chamber	Purge Not Inprocess	<u>Jm</u>
3.11	Doors in the following table for the tested zone(s) or the number doors for all zones.	Closed	<u>Jm</u>



Table 3.11
Data Sheet SI 4.7.C- 1

Elevation	U1RZ	U2RZ	U3RZ	RFZ
519.0	30 31	34, 36 35, 37	40 41	
541.5	42	43, 44	45	
565.0	#221 #231 224 #229 #228 #232 #230 #230a	#236, #241 #237 #238 240 242	#249 #250 #251 255	255 242 226 231
583.0	#298		#826, #827	
593.0	#538 #539 490	497, 501 #540 #541	506 #513 #514	
621.25	#534 #637 635	640, 647 #648 #649	651 #657 #658	
639.0	670	672 673	675	
664.0	704 700 705 701 706 712 707 708	713 717 714 715 716	724 715 725 716 722 717 723	700, 702, 724, 715, 713 701, 703, 725, 716, 714 704, 720, 722, 706, 717 705, 721, 723, 708, 707



DATA SHEET SI 4.7.C-1 (Continued)

Page 19
BF SI 4.7.C
8/21/79

Step	Component/Process Variable	Verify and/or Record	Initials/Date
6.1	Initial only the configuration(s) to be tested and perform the steps indicated. NOTE: Steps 6.12 and 6.13 are to be performed for all configurations.		
	U1RZ only Configuration - Perform sections 6.2, 6.5		<u>NA</u>
	U2RZ only Configuration - Perform sections 6.2, 6.6		<u>NA</u>
	U3RZ only Configuration - Perform sections 6.2, 6.7		<u>NA</u>
	RFZ only Configuration - Perform sections 6.3, 6.8		<u>NA</u>
	U1RZ and RFZ only Configuration - Perform sections 6.2, 6.3, 6.9		<u>NA</u>
	U2RZ and RFZ only Configuration - Perform sections 6.2, 6.3, 6.10		<u>NA</u>
	U3RZ and RFZ only Configuration - Perform sections 6.2, 6.3, 6.11		<u>JM</u>
Entire 6.2	Reactor Building Configuration - Perform sections 6.2 - 6.4 Complete only for the reactor zone(s) listed		<u>NA</u>
6.2.1	1-HS-64-117	TEST Position	<u>NA</u>
	2-HS-64-117	TEST Position	<u>NA</u>
	3-HS-64-117	TEST Position	<u>JM</u>
6.2.2	1-HS-64-120	TEST Position	<u>NA</u>
	2-HS-64-120	TEST Position	<u>NA</u>
	3-HS-64-120	TEST Position	<u>JM</u>
6.2.3	SGTS Train A	START	<u>JM</u>
	or SGTS Train B	START	<u>NA</u>
	or SGTS Train C	START	<u>NA</u>
<u>Unit 1 Reactor Zone</u>			
	U-1 Reactor Zone Ventilation Sys.	Shutdown	<u>NA</u>
	1-FCO-64-13	Closed	<u>NA</u>
	1-FCO-64-14	Closed	<u>NA</u>
	1-FCO-64-42	Closed	<u>NA</u>
	1-FCO-64-43	Closed	<u>NA</u>

Data Sheet SI 4.7.C-1 (Continued)

<u>Step</u>	<u>Component/Process Variable</u>	<u>Verify and/or Record</u>	<u>Initials/Date</u>
6.2.3	(Continued)		
	1-FCO-64-15	Open	<u>NA</u>
	1-FCO-64-40	Open	<u>NA</u>
	1-FCO-64-41	Open	<u>NA</u>
	1-FCO-64-60A	Closed	<u>NA</u>
	1-FCO-64-60B	Closed	<u>NA</u>
	1-FCO-64-60C	Closed	<u>NA</u>
	1-FCO-64-60D	Closed	<u>NA</u>
	U-1 Stair Hall Supply Fan	Shutdown	<u>Jm</u>
	<u>Unit 2 Reactor Zone</u>		
	U-2 Reactor Zone Ventilation Sys	Shutdown	<u>NA</u>
	2-FCO-64-13	Closed	<u>NA</u>
	2-FCO-64-14	Closed	<u>NA</u>
	2-FCO-64-42	Closed	<u>NA</u>
	2-FCO-64-43	Closed	<u>NA</u>
	2-FCO-64-15	Open	<u>NA</u>
	2-FCO-64-40	Open	<u>NA</u>
	2-FCO-64-41	Open	<u>NA</u>
	<u>Unit 3 Reactor Zone</u>		
	U-3 Reactor Zone Ventilation Sys	Shutdown	<u>Jm</u>
	3-FCO-64-13	Closed	<u>Jm</u>
	3-FCO-64-14	Closed	<u>Jm</u>
	3-FCO-64-42	Closed	<u>Jm</u>
	3-FCO-64-43	Closed	<u>Jm</u>
	3-FCO-64-15	Open	<u>Jm</u>
	3-FCO-64-40	Open	<u>Jm</u>



Data Sheet SI 4.7.C-2

NOTE: Complete this sheet only if entire reactor zone is to be tested.

Step	Component/Process Variable	Verify and/or Record	Initials/Date
6.4.2	FI-65-50	_____ sfc	NA
	FI-65-71	_____ sfc	NA
	Total (must be $\leq 12,000$)	<input type="text"/> sfc	NA
6.4.3	1-PdIC-64- Rx Zone	<input type="text"/> "H ₂ O	NA
	Thermometer Rx Zone	_____ F°	NA
	2-PdIC-64- Rx Zone	<input type="text"/> "H ₂ O	NA
	Thermometer Rx Zone	_____ F°	NA
...	3-PdIC-64- Rx Zone	<input type="text"/> "H ₂ O	NA
	Thermometer Rx Zone	_____ F°	NA
	1-PdIC-64- Refueling Zone	<input type="text"/> "H ₂ O	NA
	2-PdIC-64- Refueling Zone	<input type="text"/> "H ₂ O	NA
	3-PdIC-64- Refueling Zone	<input type="text"/> "H ₂ O	NA
	Thermometer Refueling Zone	_____ F°	NA
6.4.4	Wind direction (behind Unit 2 pnl 9-4)	_____ Direction	NA
	33 ft. level/Windspeed (behind Unit 2 pnl 9-4)	_____ mph	NA
	Thermometer/Outside temp.	_____ F°	
6.4.5	All zones $\Delta P \leq$ appropriate value in Table 1	_____ ΔP req'd	<input type="text"/> NA



Data Sheet SI 4.7.C-3

NOTE: Complete this sheet if the Unit 1 Rx Zone only is to be tested.

Step	Component/Process Variable	Verify and/or Record	Initials/Date
6.5.2	FI-65-50	_____ sfc	NA
	FI-65-71	_____ sfc	NA
	Total (must be \leq 1,524)	<input type="text"/> sfc	NA
6.5.3	1-PdIC-64- Rx Zone	<input type="text"/> 'H ₂ O	NA
	Thermometer Rx Zone	_____ F°	NA
6.5.4	Wind direction (behind Unit 2 pnl 9-4)	_____ Direction	NA
	33 ft. level/Windspeed (behind Unit 2 pnl 9-4)	_____ mph	NA
	Thermometer/Outside temperature	_____ F°	NA
6.5.5	Zone $\Delta P \leq$ Value in Table 1	_____ ΔP req'd	<input type="text"/>



Data Sheet SI 4.7.C-4

NOTE: Complete this sheet if the Unit 2 Rx Zone only is to be tested.

Step	Component/Process Variable	Verify and/or Record	Initials/Date
6.6.2	FI-65-50	_____ sfc	NA
	FI-65-71	_____ sfc	NA
	Total (must be $\leq 1,308$)	<div style="border: 1px solid black; width: 100px; height: 20px;"></div> sfc	NA
6.6.3	2-PdIC-64- Rx Zone	<div style="border: 1px solid black; width: 100px; height: 20px;"></div> 'H ₂ O	NA
	Thermometer Rx Zone	_____ F°	NA
6.6.4	Wind direction (behind Unit 2 pnl 9-4)	_____ Direction	NA
	33 ft. level/Windspeed (behind Unit 2 pnl 9-4)	_____ mph	NA
	Thermometer/Outside temperature	_____ F°	NA
6.6.5	Zone $\Delta P \leq$ Value in Table 1	_____ ΔP req'd	<div style="border: 1px solid black; width: 100px; height: 20px;"></div> NA



Data Sheet SI 4.7.C-5

NOTE: Complete this sheet if the Unit 3 Rx Zone only is to be tested.

Step	Component/Process Variable	Verify and/or Record	Initials/Date
6.7.2	FI-65-50	_____ sfc	NA
	FI-65-71	_____ sfc	NA
	Total (must be $\leq 1,488$)	<div style="border: 1px solid black; width: 100px; height: 20px;"></div> sfc	NA
6.7.3	3-PdIC-64- Rx Zone	<div style="border: 1px solid black; width: 100px; height: 20px;"></div> "H ₂ O	NA
	Thermometer Rx Zone	_____ F°	NA
6.7.4	Wind direction (behind Unit 2 pnl 9-4)	_____ Direction	NA
	33 ft. level/Windspeed (behind Unit 2 pnl 9-4)	_____ mph	NA
	Thermometer/Outside temperature	_____ F°	NA
6.7.5	Zone $\Delta P \leq$ Value in Table 1	_____ ΔP req'd	<div style="border: 1px solid black; width: 100px; height: 20px;"></div>



Data Sheet SI 4.7.C-6

NOTE: Complete this sheet if the Refuel Zone only is to be tested.

Step	Component/Process Variable	Verify and/or Record	Initials/Date
6.8.2	FI-65-50	_____ sfc	NA
	FI-65-71	_____ sfc	NA
	Total (must be \leq 7,680)	_____ sfc	NA
6.8.3	1-PdIC-64- Refueling Zone	_____ "H ₂ O	NA
	2-PdIC-64- Refueling Zone	_____ "H ₂ O	NA
	3-PdIC-64- Refueling Zone	_____ "H ₂ O	NA
	Thermometer Refueling Zone	_____ F°	NA
6.8.4	Wind direction (behind Unit 2 pnl 9-4)	Direction _____	NA
	33 ft. level/Windspeed (behind Unit 2 pnl 9-4)	_____ mph	NA
	Thermometer/Outside temperature	_____ F°	NA
6.8.5	All zones $\Delta P \leq$ Value in Table 1	ΔP req'd _____	NA



Data Sheet SI 4.7.C-7

NOTE: Complete this sheet if the UIRx and Refuel Zones only are to be tested.

Step	Component/Process Variable	Verify and/or Record	Initials/Date
6.9.2	FI-65-50	_____ sfc	NA
	FI-65-71	_____ sfc	NA
	Total (must be $\leq 9,204$)	_____ sfc	NA
6.9.3	1-PdIC-64- Rx Zone	_____ 'H ₂ O	NA
	Thermometer Rx Zone	_____ F°	NA
	1-PdIC-64- Refueling Zone	_____ 'H ₂ O	NA
	2-PdIC-64- Refueling Zone	_____ 'H ₂ O	NA
	3-PdIC-64- Refueling Zone	_____ 'H ₂ O	NA
	Thermometer Refueling Zone	_____ F°	NA
6.9.4	Wind direction (behind Unit 2 pnl 9-4)	_____ Direction	NA
	33 ft. level/Windspeed (behind Unit 2 pnl 9-4)	_____ mph	NA
	Thermometer/Outside temperature	_____ F°	NA
6.9.5	All zones $\Delta P \leq$ Value in Table 1	_____ ΔP req'd	NA



Data Sheet SI 4.7.C-8

NOTE: Complete this sheet if the U2 Rx and Refuel Zones only are to be tested.

Step	Component/Process Variable	Verify and/or Record	Initials/Date
6.10.2	FI-65-50	_____ sfc	NA
	FI-65-71	_____ sfc	NA
	Total (must be $\leq 8,988$)	_____ sfc	NA
6.10.3	2-PdIC-64- Rx Zone	_____ "H ₂ O	NA
	Thermometer Rx Zone	_____ F°	NA
	1-PdIC-64- Refueling Zone	_____ "H ₂ O	NA
	2-PdIC-64- Refueling Zone	_____ "H ₂ O	NA
	3-PdIC-64- Refueling Zone	_____ "H ₂ O	NA
	Thermometer Refueling Zone	_____ F°	NA
6.10.4	Wind direction (behind Unit 2 pnl 9-4)	_____ Direction	NA
	33 ft. level/Windspeed (behind Unit 2 pnl 9-4)	_____ mph	NA
	Thermometer/Outside temperature	_____ F°	NA
6.10.5	All zones $\Delta P \leq$ Value in Table 1	_____ ΔP req'd	NA



Data Sheet SI 4.7.C-9

NOTE: Complete this sheet if the U3 Rx and Refuel Zones only are to be tested.

Step	Component/Process Variable	Verify and/or Record	Initials/Date
6.11.2	FI-65-50	<u>3100</u> sfc	<u>JM</u>
	FI-65-71	<u>5500</u> sfc	<u>JM</u>
	Total (must be ≤ 9168)	<u>8600</u> sfc	<u>JM</u>
6.11.3	3-PdIC-64- Rx Zone	<u>-1.25</u> H ₂ O	<u>JM</u>
	Thermometer Rx Zone	<u>84</u> F°	<u>JM</u>
	1-PdIC-64- Refueling Zone	<u>-1.25</u> H ₂ O	<u>JM</u>
	2-PdIC-64- Refueling Zone	<u>-1.15</u> H ₂ O	<u>JM</u>
	3-PdIC-64- Refueling Zone	<u>-1.6</u> H ₂ O	<u>JM</u>
	Thermometer Refueling Zone	<u>84</u> F°	<u>JM</u>
6.11.4	Wind direction (behind Unit 2 pnl 9-4)	<u>South</u> Direction	<u>JM</u>
	33 ft level/windspeed (behind Unit 2 pnl 9-4)	<u>4</u> mph	<u>JM</u>
	Thermometer/Outside temp.	<u>86</u> F°	<u>JM</u>
6.11.5	All zones $\Delta P \leq$ value in table	<u>-1.25</u> ΔP req'd	<u>JM</u>

Data Sheet SI 4.7.C-10

Complete the appropriate portions of this sheet (for zones tested).

<u>Step</u>	<u>Component/Process Variable</u>	<u>Verify and/or Record</u>	<u>Initials/Date</u>
6.12	1-HS-64-117	NORMAL	<u>NA</u>
	2-HS-64-117	NORMAL	<u>NA</u>
	3-HS-64-117	NORMAL	<u>Jim</u>
	1-HS-64-120	NORMAL	<u>NA</u>
	2-HS-64-120	NORMAL	<u>NA</u>
	3-HS-64-120	NORMAL	<u>Jim</u>
...	1-HS-64-119	NORMAL	<u>Jim</u>
	1-HS-64-122	NORMAL	<u>Jim</u>



<u>Step</u>	<u>Component/Process Variable</u>	<u>Verify and/or Record</u>	<u>Initials/Date</u>
<u>Return to Normal</u>			
6.13	Complete the appropriate portions of this sheet (for zones tested).		
	SGTS Fan A	OFF	<u>Jm</u>
	FCO-65-3	Closed	<u>Jm</u>
	A-SGTS humidity control heater	OFF	<u>Jm</u>
	A-SGTS charcoal heater	ON	<u>Jm</u>
	SGTS Fan B	OFF	<u>Jm</u>
	FCO-65-25	Closed	<u>Jm</u>
	B-SGTS humidity control heater	OFF	<u>Jm</u>
	B-SGTS charcoal heater	ON	<u>Jm</u>
	SGTS Fan C	OFF	<u>Jm</u>
	FCO-65-51	Closed	<u>Jm</u>
	C-SGTS humidity control heater	OFF	<u>Jm</u>
	C-SGTS charcoal heater	ON	<u>Jm</u>
<u>Unit 1 Reactor Zone</u>			
	U-1 Reactor Zone Ventilation System	In operation as required	
	1-FCO-64-13	OPEN	<u>NA</u>
	1-FCO-64-14	OPEN	<u>NA</u>
	1-FCO-64-42	OPEN	<u>NA</u>
	1-FCO-64-43	OPEN	<u>NA</u>
	1-FCO-64-15	Closed	<u>NA</u>
	1-FCO-64-40	Closed	<u>NA</u>
	1-FCO-64-41	Closed	<u>NA</u>
	1-FCO-64-60A	Open	<u>NA</u>
	1-FCO-64-60B	Open	<u>NA</u>
	1-FCO-64-60C	Open	<u>NA</u>
	1-FCO-64-60D	Open	<u>NA</u>
	U-1 Stair Hall Supply Fan	In operation as required	

<u>Step</u>	<u>Component/Process Variable</u>	<u>Verify and/or Record</u>	<u>Initials/Date</u>
6.13	(Continued)		
	<u>Unit 2 Reactor Zone</u>		
	U-2 Reactor Zone Ventilation System	In operation as required	
	2-FCO-64-13	Open.	<u>NA</u>
	2-FCO-64-14	Open	<u>NA</u>
	2-FCO-64-42	Open	<u>NA</u>
	2-FCO-64-43	Open	<u>NA</u>
	2-FCO-64-15	Closed	<u>NA</u>
	2-FCO-64-40	Closed	<u>NA</u>
	2-FCO-64-41	Closed	<u>NA</u>
	<u>Unit 3 Reactor Zone</u>		
	U-3 Reactor Zone Ventilation System	In operation as required	
	3-FCO-64-13	Open	<u>Jm</u>
	3-FCO-64-14	Open	<u>Jm</u>
	3-FCO-64-42	Open	<u>Jm</u>
	3-FCO-64-43	Open	<u>Jm</u>
	3-FCO-64-15	Closed	<u>Jm</u>
	3-FCO-64-40	Closed	<u>Jm</u>
	3-FCO-64-41	Closed	<u>Jm</u>
	3-FCO-64-60A	Open	<u>Jm</u>
	3-FCO-64-60B	Open	<u>Jm</u>
	3-FCO-64-60C	Open	<u>Jm</u>
	3-FCO-64-60D	Open	<u>Jm</u>
	U-3 Stair Hall Supply Fan	In Operation as Required	



<u>Step</u>	<u>Component/Process Variable</u>	<u>Verify and/or Record</u>	<u>Initials/Date</u>
6.13	(Continued)		
	<u>Refueling Zone</u>		
	U-1 Area Refueling Zone Vent Sys	In Operation as required	
	U-2 Area Refueling Zone Vent Sys	In Operation as required	
	U-3 Area Refueling Zone Vent Sys	In Operation as required	
	1-FCO-64-6	Open	<u>Jim</u>
	2-FCO-64-6	Open	<u>Jim</u>
	3-FCO-65-6	Open	<u>Jim</u>
	1-FCO-64-5	Open	<u>Jim</u>
	2-FCO-64-5	Open	<u>Jim</u>
	3-FCO-64-5	Open	<u>Jim</u>
	1-FCO-64-10	Open	<u>Jim</u>
	2-FCO-64-10	Open	<u>Jim</u>
	3-FCO-64-10	Open	<u>Jim</u>
	1-FCO-64-9	Open	<u>Jim</u>
	2-FCO-64-9	Open	<u>Jim</u>
	3-FCO-64-9	Open	<u>Jim</u>
	1-FCO-64-63	Close	<u>Jim</u>
	1-FCO-64-7	Close	<u>Jim</u>
	1-FCO-64-65A	Open	<u>Jim</u>
	1-FCO-64-65B	Open	<u>Jim</u>
	1-FCO-64-65C	Open	<u>Jim</u>
	1-FCO-64-65D	Open	<u>Jim</u>
	1-FCO-64-44	Close	<u>Jim</u>
	1-FCO-64-45	Close	<u>Jim</u>
	Equipment Access Lock Exhaust Fan	In Operation as required	<u>Jim</u>
	U-1 Stair Hall Supply Fan	In Operation as required	<u>Jim</u>
	U-2 Stair Hall Supply Fan	In Operation as required	<u>Jim</u>

