

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8602100282 DOC. DATE: '86/01/17 NOTARIZED: NO DOCKET #
 FACIL: 50-410 Nine Mile Point Nuclear Station, Unit 2, Niagara Moha 05000410
 AUTH. NAME AUTHOR AFFILIATION
 MANGAN, C. V. Niagara Mohawk Power Corp.
 RECIP. NAME RECIPIENT AFFILIATION
 ADENSAM, E. G. BWR Project Directorate 3

SUBJECT: Forwards response to IE Bulletin 79-27 re electrical buses
 powering safety-related & nonsafety-related instrumentation
 & control circuitry. Info suppls util 851104 response.

DISTRIBUTION CODE: BO01D COPIES RECEIVED: LTR 1 ENCL 7 ^{ON SHEET} SIZE: 1 + 200
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES:

RECIPIENT		COPIES		RECIPIENT		COPIES	
ID CODE/NAME		LTR	ENCL	ID CODE/NAME		LTR	ENCL
BWR ADTS		1	10	BWR PD3 PD		1	10
BWR EB		1	10	BWR EICSB		1	10
BWR FOB		1	10	BWR PD3 LA		1	10
HAUGHEY, M	01	2	20	BWR PSB		1	10
BWR RSB		1	10				
INTERNAL: ACRS	41	6	40	ADM/LFMB		1	0
ELD/HDS3		1	0	IE FILE		1	1
IE/DEPER/EPB	36	1	1	IE/DQAVT/QAB	21	1	1
NRR BWR ADTS		1	0	NRR PWR-A ADTS		1	0
NRR PWR-B ADTS		1	0	NRR ROE, M. L		1	1
NRR/DHFT/HFIB		1	1	NRR/DHFT/MTB		1	1
NRR/DSRO DIR		1	0	NRR/DSRO/RRAB		1	1
REG FILE	04	1	10	RGN1		3	3
RM/DDAMI/MIB		1	0				
EXTERNAL: 24X		1	10	BNL (AMDTS ONLY)		1	1
DMB/DSS (AMDTS)		1	1	LPDR	03	1	10
NRC PDR	02	1	10	NSIC	05	1	10
PNL GRUEL, R		1	1				

Add: IE/DEPER/EGCB *
 IE/DEPER/EGCB/so
 IE/Files w/encl a

TOTAL NUMBER OF COPIES REQUIRED: LTR 41 ENCL 34

8
31
34

[illegible][illegible]

1. The first part of the document discusses the importance of maintaining accurate records of all transactions and activities. It emphasizes that this is crucial for ensuring transparency and accountability in the organization's operations.

2. The second part of the document outlines the various methods and tools used to collect and analyze data. It highlights the need for a systematic approach to data collection and the importance of using reliable sources of information.

3. The third part of the document describes the process of interpreting the data and drawing conclusions from it. It stresses the need for a clear understanding of the data and the ability to identify patterns and trends.

4. The fourth part of the document discusses the importance of communicating the results of the analysis to the relevant stakeholders. It emphasizes the need for clear and concise communication and the importance of providing actionable insights.

5. The fifth part of the document discusses the importance of reviewing and updating the data collection and analysis process. It emphasizes the need for a continuous improvement process and the importance of staying up-to-date with the latest methods and tools.

January 17, 1986
(NMP2L 0588)

Ms. Elinor G. Adensam, Director
BWR Project Directorate No. 3
U.S. Nuclear Regulatory Commission
7920 Norfolk Avenue
Washington, DC 20555

Dear Ms. Adensam:

Re: Nine Mile Point Unit 2
Docket No. 50-410

Enclosed is the Nine Mile Point Unit 2 response to I.E. Bulletin 79-27 requested by your staff during the Instrument and Control Systems Branch Audit. This information supplements our previous response dated November 4, 1985. Ten copies are provided for your use and information.

Very truly yours,

C. V. Mangan

C. V. Mangan
Senior Vice President

NLR:ja
Enclosure
1233G

xc: R. A. Gramm, NRC Resident Inspector
Project File (2)

*13001 Limited Dist
1/7*

*Add: IE/DEPER/EGCB w/Encl
IE/DEPER/EGCB/S w/Encl
IE Files w/Encl*

8602100282 860117
PDR ADOCK 05000410
Q PDR

SPECIAL HANDLING REQUIRED

CIRCLE WHICHEVER IS (ARE) APPROPRIATE FOR

ANO: 8602100282

GENERATE NEW RIDS SHEET DUE TO

NEW DOCKET

NEW RIDS CODE

AND

OTHER

SEND DOCUMENT TO

RICK REPETTO FOR

REDISTRIBUTION

REFILM PDR

REFILM CF

REFILM PROP

DO NOT REFILM

RETURN TOP DOCUMENT (WITHOUT LABEL) TO TOP AFTER FILMING

PDR RECORD COPY

CF RECORD COPY

ANO:

ANO:

DC: XA SUPPLEMENT CREATED

DDC: ZA SUPPLEMENT CREATED

REFILM PDR

REFILM CENTRAL FILES

RETROFIT MFA AFTER FILMING

RETROFIT MFA AFTER FILMING

A SUPPLEMENT CREATED

JO:

ADM: 365C

1944

1945

1946

0 7 7 0 3 2 0 2 3

07-4500-91

IEB
79-27
see NAC
for attach.

INFORMATION
ONLY

**NIAGARA
MOHAWK**

NIAGARA MOHAWK POWER CORPORATION/300 ERIE BOULEVARD WEST, SYRACUSE, N.Y. 13202/TELEPHONE (315) 474-1511

January 17, 1986
(NMP2L 0588)

Ms. Elinor G. Adensam, Director
BWR Project Directorate No. 3
U.S. Nuclear Regulatory Commission
7920 Norfolk Avenue
Washington, DC 20555

Dear Ms. Adensam:

Re: Nine Mile Point Unit 2
Docket No. 50-410

Enclosed is the Nine Mile Point Unit 2 response to I.E. Bulletin 79-27 requested by your staff during the Instrument and Control Systems Branch Audit. This information supplements our previous response dated November 4, 1985. Ten copies are provided for your use and information.

Very truly yours,

C. V. Mangan
C. V. Mangan
Senior Vice President

NLR:ja
Enclosure
1233G

xc: R. A. Gramm, NRC Resident Inspector
Project File (2)

8602100282

2VBB-UPS1C TEST SUMMARY

page 1

Purpose: To prove that the DC logic power for the Exide UPS is powered from the B-phase maintenance supply and that if a transient occurs on the maintenance supply it can effect the DC logic such that it will trip the unit. This test is done with the old internal logic batteries and then repeated with new ones. Each of the inverter trips will be tested to verify that each circuit is still intact except DCOV. An AC input transient to UPS will be simulated to verify that the unit can "ride out" a normal AC input transient without tripping. The K-5 relay pick up and drop out voltages and the DC trip-point of the DC logic will be recorded.

Results Summary:

- 1.) It was verified that the DC logic power supplies are fed from the B-phase maintenance supply.
- 2.) A rapid open and closing of the upstream normal AC input breaker to the UPS was done and the unit did not trip or go on battery. No noticeable effect was seen on the UPS output.
- 3.) Each inverter trip circuit except DCOV was tested and each functioned as designed.
- 4.) Fast transient tests:

With the old batteries still installed a voltage interruption of 100 - 150 msec duration was given to the AC input to the DC logic of UPS1C. The DC logic was initially at 19.86 VDC. The unit tripped 3 out of 4 times. This was done first with the loads on maintenance supply and then also with the loads on UPS power.

With the new batteries installed there was no trip when the fast transient test was performed 25 successive times. There were no trips but a repeated SCR short alarm occurred which is indicative of noise spikes within the unit.

- 5.) The K-5 relay drop out was recorded and was found to be below the trip point of the DC logic power.
- 6.) Normal transfers were done, UPS to maintenance and maintenance to UPS, with dead batteries and there were no trips of the UPS. The maintenance supply was opened with the UPS feeding the loads and no UPS trips occurred.

CONCLUSION

This test proves that the DC logic power is fed by the B phase maintenance power and that it is susceptible to voltage transients on the maintenance supply. It may be susceptible to other transients as well because it is directly tied to maintenance supply. The test DOES NOT prove the level of susceptibility, that is, it does not prove that the transient was of any set voltage or duration. The test implies that the batteries may have mitigated the trip but is not conclusive.

Each trip circuit was tested successfully so no failure to any of these occurred that caused the trip.

The fast open/close of the normal AC input breaker proves that the unit would withstand an AC input transient without failure or without going on battery power.

Numerical Results:

1.) Fast Transient Tests -

a.) With existing batteries -

1.) With loads on maintenance:

At 19.86 VDC (90.0 VAC) - trip (150 msec.)

At 19.86 VDC (120 VAC) - trip (150 msec.)

2.) With loads on UPS power:

2 Tries, 1 trip (200 msec.)

b.) With new batteries -

1.) Approx. 20.0 VDC - 25 times,
no trip. (100 msec.)

2.) The DC logic trips at < 16.9 VDC. (with 84.59 VAC on input).

3.) K-5 relay drop out - 45 VAC
K-5 relay pick up - ** not recorded

4.) The following trips tests were done:

- a.) OV/UV
- b.) ACUV
- c.) ACOV
- d.) DCUV
- e.) Frequency fail
- f.) Logic Failure
- g.) Power supply failure
- h.) Clock failure

5.) The internal battery voltage was measured:

Positive - +0.6
Negative - +0.04

5.) Individual cell voltages:

	<u>Old Battery Voltage</u>	<u>New Battery Voltage</u>
1.)	1.19	6.10
2.)	2.48	6.07
3.)	2.24	6.10
4.)	0.17	6.09
5.)	0.79	6.10
6.)	1.78	6.12

3. DEPARTMENT TO DO WORK <input type="checkbox"/> ELECTRICAL MAINTENANCE <input type="checkbox"/> MECHANICAL MAINTENANCE <input checked="" type="checkbox"/> INSTRUMENTATION & CONTROL <input type="checkbox"/> COMPUTER <input type="checkbox"/> ISI <input type="checkbox"/> SECURITY I & C <input type="checkbox"/> FIRE <input type="checkbox"/> METER & TEST <input type="checkbox"/> OTHER	4. PRIORITY OF WORK <input type="checkbox"/> EMERGENCY <input checked="" type="checkbox"/> URGENT (<1 DAY) 3/0/A <input checked="" type="checkbox"/> NECESSARY (<7 DAYS) <input type="checkbox"/> AS TIME PERMITS (>7 DAYS) <input type="checkbox"/> NEXT UNIT OUTAGE <input type="checkbox"/> NEXT REFUELING OUTAGE	5. UNIT: <input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> SITE 6. SYSTEM CODE <u>UBB</u> 7. COMPONENT NUMBER <u>UP51C</u> 8. BIP NUMBER <u>71.307</u> 18. SAFETY CLASS <input type="checkbox"/> SR <input type="checkbox"/> Q <input checked="" type="checkbox"/> NSR 19. EQ <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO 20. ASME COMPONENT <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO 21. CLEANNESS CLASS
---	--	---

9. EQUIPMENT TITLE: UP51C - GEISTHUIS / UCHS

10. FAILURE DESCRIPTION AND LOCATION 11. NPRDS. SYMPTOM CODE ☒ DESCRIPTION

TRUBLESHOOT UP51C FOR SUPPORT OF SCRAM
ASSESSMENT - Check AC output voltage & freq with maintenance supply Bk open
and DC bus voltage

12. ORIGINATOR TRD Call (K4640) DATE 8/14/91

13. APPROVED MCA Andrew 2180 DATE 8/14/91

14. W.R. RECEIVED Theresa Darling 2221 DATE 8/14/91

15. PROCEDURE NOS. APS. 4.1.2

16. ☐ QA NOTIFIED BY SUPV. DATE TIME QA NAME ☐ NOT REQUIRED

17. ACCOUNT	ACCOUNT	SUB LEDGER	ACTIVITY/ORDER	COST CENTER	BUD. CAT	COST COMP	LOCATION	SUB ACCT.	PROJ. COST	ACCT. NO.
	706.50		0635	321258		010	0410			0004

22. QA REVIEW QA W. S. ... DATE 8/14/91

23. INSPECTION REQUIRED ☐ YES ☒ NO

STAGED BY J. BARTLETT DATE 8/14/91 ☐ PARTS ☐ PROCEDURE ☐ DRWG ☐ MARKUP ☐ RWP ☐ NA

ASSIGNED TO Perry H. Barta, Jon Blum, Jeff Vandell DATE 8/15/91

26. NOTIFICATIONS: QC DATE TIME 8/15/91 TIME 0940

27. CORRECTIVE ACTION 28. NPRDS CORRECTIVE ACTION CODE E DESCRIPTION

ABA20 replaced w/ and w/ 4 replaced by 5 from F. Synagogue logist. type supply battery
replaced ABA21 w/ 12; performed troubleshooting per attached sheets

29. CAUSE OF FAILURE 30. NPRDS FAILURE CODE ☐ DESCRIPTION

excessive cycling of unit caused circuit failures

31. ATTACHMENTS ☐ MATERIAL ISSUES ☐ PROCEDURE CHECKLISTS ☐ INSPECTION REPORTS ☐ LAS ☐

32. MARK UP NO'S / RWP NO'S / N/A QCIR NO'S / N/A MCR NO'S / N/A

33. CORRECTIVE ACTION COMPLETED BY Perry H. Barta, Jon Blum, Jeff Vandell DATE 8/25/91

34. SUPERVISOR REVIEW BY DATE

35. WORK ACCEPTED BY QA W. S. ... DATE 8/14/91

36. PMT REVIEW BY ☐ ASSS/SSS ☐ SUPV. DATE

PMT PROCEDURE NO'S. ☐ PMT TEST REPORT ☐ NOT REQUIRED

38. PMT COMPLETE VERIFIED BY ☐ NA DATE

39. ACCEPTED BY ☐ SSS ☐ SUPV. DATE

40. NPRDS ☐ NA SYSTEM CODE INIT.

41. INDEXED BY DOC. CONT. INT.

ATTACHMENT 1 TROUBLESHOOTING PLAN

TROUBLESHOOTING PLAN (AP-5.4.2, Form 1a, Rev 07)

Page 1 of 2

• Section 1 •

System/Component to be Inspected 2VBB-UPSIC	Work Request Number WR # 190938
Will the system/component be "operable" per Technical Specifications during troubleshooting? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	

Brief description of troubleshooting work to be performed including precautions, limitations or boundary restrictions imposed.

- 1) USING AN OSCILLOSCOPE & FLUKE INSTRUMENT LOGIC CIRCUITS PER VENDOR DIRECTION.
- 2) OPEN CB-1 BREAKER ON 2VBB-XD 501 (MAINT. INPUT TO UPSIC)
- 3) OPEN AC INPUT BREAKER - ~~200T PROCT~~ 2/14/91
2LAT-PNL 300, SUB-FEED BREAKER.
- 4) CLOSE & OPEN 2LAT-PNL 300, SUB-FEED BREAKER. MONITOR LOGIC & ALARMS
- 5) RESTORE NORMAL AC & MAINT. SUPPLY
- 6) SIMULATE AN OUTPUT OV/UV. MONITOR LOGIC & ALARMS.
- 7) PLACE UPSIC ON MAINT. SUPPLY.
- 8) SIMULATE OTHER MODULE TRIP SIGNALS & VERIFY TRIPS, LOGIC & ALARMS.
- 9) PER TROUBLESHOOT PER ATTACHMENT P 5, 6 Ty/C 2/17/91
- 10) PER TROUBLESHOOT ATTACHMENT - P 7 & 8 Ty/C 2/18/91
- 11) PER TROUBLESHOOT ATTACHMENT - P 9, 10 Ty/C 2/19/91
- 12) CONTINUE TROUBLESHOOTING PER P 11, 12, 13 Ty/C 2/19/91

Troubleshooting Plan Originator Signature <i>[Signature]</i> RT CRANFORD	Date 2/14/91
Independent Verifier Signature (other than Originator) <i>[Signature]</i>	Date 8-15-91
Station Shift Supervisor Signature <i>[Signature]</i>	Date 8/15/91

ATTACHMENT 1 (Cont)
TROUBLESHOOTING PLAN

TROUBLESHOOTING PLAN (AP-5.4.2, Form 10, Rev 01)

Page 2 of 2

• Section 2 •

Record of Actions Taken (Before deviating from Planned Troubleshooting notify SSS.)

OPENED CB-1 ON 2VBB-XD501,
OPENED AC INPUT TO 2VBB-UPSIC UNIT RUN ON DC
(5.0 HRS)
SIMULATED UN OUTPUT UV (OPENED CB-3 SWITCH)
- UNIT STARTED RUNNING - NO TRIP @ CB-3
OPENED,
REMOVED AC INPUT TO 2VBB-UPSIC

NOTE SEE DETAILED DESCRIPTION ATTACHED. *By Calt 8/15/91.*

Problems Found/Results

☐ System or Component was left "As Found"

☐ System or Component deficiency was corrected under the Troubleshooting WFR

Troubleshooter Signature

Date

On 8/15/91, troubleshooting was done on 2VBB-UPS1C as follows:

- a.) With the unit on normal AC with DC and maintenance available an OV/UV signal was generated by opening the CB-3 toggle switch. The unit transferred to maintenance without generating a trip signal. This verifies that an output OV/UV will not cause a trip signal to be generated.
- b.) With UPS1C on maintenance A27-S1 was opened with A27-CB1 closed. The logic power for the UPS went dead and it shouldn't have. This is evidence that the UPS internal batteries are dead.
When the UPS is down the internal logic is fed by an internal power supply with internal battery backup. When the UPS is on line an auctioneering circuit should power the logic.
This auctioneering circuit was verified to be working by de-energizing the maintenance supply with the UPS running. When this was done the logic remained powered up. Although this is a deficiency it would not have contributed to the incident because the auctioneering circuit is working. (WR's are written to replace all UPS internal batteries).
- c.) With all power sources available the maintenance supply feed was opened to verify the sync monitor circuit to the UPS. When the breaker was opened the voltage difference alarm came in and the unit sync indication went out. On reclosing the maintenance feed it took 10-15 seconds for the UPS to re-sync to the maintenance supply.
- d.) With the load on UPS with the UPS running on normal AC and the DC breaker closed the maintenance supply feed was de-energized. The normal AC was feed was opened. The unit ran at full load off DC (500 amps) for 10-15 minutes with no alarms and no trips.
- e.) Put unit on maintenance supply with UPS running off normal AC and CB-2 (DC) open. Opened the logic power and verified that CB-1 will trip.
- f.) Put output on maintenance supply. With unit on normal AC and with DC breaker available, the AC output was lowered on the UPS. The AC undervoltage (ACUV) alarm signal was generated at 182 vac and after approximately 10 seconds the unit tripped.
- g.) Restored unit to normal AC with DC available, load on maintenance. Raised output voltage to 220 vac and the AC overvoltage (ACOV) trip occurred.
- h.) Unit was again restored with unit on normal AC and DC available, load on maintenance supply. Lowered the DC undervoltage (DCUV) caused a trip at 93 vdc.

- / 7
- i.) Due to the possibility of damage to the unit the DCOV (DC overvoltage) was not verified. It was determined also that this condition was very unlikely to have occurred.
 - j.) The UPS was in its normal configuration on normal AC with DC and maintenance available. The upstream AC input breaker was opened and closed three times as rapidly as possible. This caused an audible "bump" to the input transformer on inrush current but the unit did not transfer to DC nor did it transfer to maintenance. This verifies that unit can maintain the load under input transients. This does not necessarily simulate the actual transient the unit had seen.

WR #190938, troubleshooting plan results, p 2.5

- 1.) UPS1C visually inspected.
- 2.) With the unit running on normal power the K-5 (logic power supply input) relay is energized.
- 3.) Opened the maintenance supply feed to UPS1C (CB-1, 2VBB-XD501). K-5 relay de-energized. This was verified by opening and closing CB-1 on 2VBB-XD501 while watching the K-5 relay. Read the output parameters with UPS1C maintenance supply open:

Voltage: Phase 1 to GND: 118.5 vac
Phase 2 to GND: 119.5 vac
Phase 3 to GND: 121.4 vac

Frequency: 59.91 cycles
DC Link Voltage: 140.08 vdc

- 4.) Reclosed the maintenance supply and the K-5 relay re-energized. This is verification that K-5 prefers to be powered from the maintenance supply feed any time that power source is available to the unit.
The SCR short light illuminated when the maintenance feed was restored to UPS1C.

- 5.) After a short duration with the unit running normally and no test evolutions being done the unit tripped (CB-1 trip, CB-2 trip, CB-3 opened) and the unit transferred to maintenance. The following alarms were indicated:

- 1.) FREQUENCY FAIL (on A13A21)
- 2.) MODULE TRIP
- 3.) INVERTER OVERTEMP
- 4.) INVERTER LOGIC
- 5.) SCR SHORT

NOTE: This trip, though, not purposely initiated at this time, is indication that a trip signal to the A13A21 card will initiate a logic trip and transfer the unit to maintenance successfully.

- 6.) Pushed the reset on the A13A21 card, SCR short cleared but no other alarms.
- 7.) Opened the P6 plug on CB-4
- 8.) Turned off A27-CB1 and A27-S1 killing logic power.
- 9.) Turned on A27-CB1 and A27-S1 (This was done to attempt to reset the logic.)

- 10.) The following alarms came back in:

- 1.) FREQUENCY FAIL (A13A21)
- 2.) MODULE TRIP
- 3.) INVERTER OVERTEMP
- 4.) INVERTER LOGIC

NOTE: The fact that the alarms were reinitiated when the logic was re-energized is indication the trip stays latched in even if logic power is lost.

- 11.) Unlatched the motor operator off CB-5.
- 12.) Re-installed the P6 plug to CB-4. The operator did not

P 7

2/12/91

- reposition itself.
13.) Reset the motor operator back on CB-4

596 T 2/14/91
THE ABOVE P. 344 WAS PERFORMED ON
2/17/91. TRANSCRIBED FROM NOTES ON
8/14/91. Ref. C-112/91

August 18, 1991

1. Open P6 Block.
2. Open logic power to UPS1C.
3. Reset overtemp switch. (NOTE: IT IS NOT DEFINITE THAT
IT WAS TRIPPED.)
Reset overtemp switch on LEG #4.
4. Put A13A20 on extender board.
5. Restore logic power and trace freq. fail signal through A13A20. Replace chips as required.

When logic was restored - all lights were restored.

6. Restore card in slot.
7. Restore logic power.

Attempted to restart unit - closed CB1, pushed module on and module tripped - freq. failed alarm, overtemp, module trip, Inverter logic alarms. No overtemp switches picked up (test each with fluke). See Step 4a (next page).

4a. Turn off logic.

4b. Put A13A20 on extender.

4c. Reset logic power

- module on light on

4d. PINS 16 and 46 on A13A20 okay

16 - low

46 - high

Stopped testing to repair A13A20 board.

Chips #1 and #4 (U1 and U4) Replaced on A13A20.

1. Open P6 block.
2. Open logic power to UPS1C.
3. Put A13A20 on extender board.
4. _____

5. Restore logic power.

No alarm found
A13A20 chips U1 and U4 cold to touch

6. If alarms reset, close CB1, verify no alarms.

CB1 closed, no alarms found
Module on pushed, no alarms with unit running
CB2 closed - unit running normal
Unit turned off, lock turned off
Put A13A20 into slot - normal

7. Install variac on B-phase AC input to logic power supply.

Install GND to input of A27 - F3 (term #1)
Hot to input of A27 - F4 (term #1)
Remove A27 - F4
put VARIAC output on A27-F4 output (term #2)
install oscilloscope AC input - Lead #243
DC (+) Logic Power - #200

- 7a. Turn logic power on restart unit:

Closed A27-S1 control batt. discharge, logic trip came on.
Closed A27-CB1 alarms clear
Closed CB1
Pushed module on - unit running; no alarms
Closed CB2

Steady State - 118.13 VAC to power supplies
19.86 VDC (+) DC logic
Lowered VAC to DC P.S. - at 96 VAC, DC volts starts to drop
- at 84.59 VAC, DC volts went to 16.9 VDC
unit tripped.
Alarms - Power supply , failed inverter logic module trip (recorded
(alarms) 2 hours later from memory)
At 84.59 VAC unit tripped
DC went to 16.9 VDC
Alarms - power supply fail, logic trip, module trip

11. _____

12. _____

13. _____

14. _____

13a. With unit tripped open A27-CB1 (Battery Breaker) lowered AC input to power supplies

At 45.0 AC, K-5 dropped - seen by logic (DC) power dropping - it dropped to approximately zero

(K-5 relay drops out at 45 VAC)

14. Reset logic (off) - A27-CB1 and A27-S1 open.
15. Reset variac to 120 vac.
16. Turned logic off.
17. Close CB1.
18. Turned unit on.
19. Closed CB2.
20. Unit running - no alarms (load on Maint.)
21. Open switch on variac with voltage at - 90.00 vac
- opened and closed for 150 msec (Trace 7)
22. Unit tripped

Alarms - power supply failed
logic trip
module trip
SCR short
23. Reset logic and reset unit - CB1 closed
CB2 closed
Unit running

Variac reset to 120 VAC.
Open switch on variac for 100 msec. - open and closed
Unit tripped, CB1 open (Trace 8)
CB2 open
Module trip
Logic trip
24. Restarted unit CB1 closed
CB2 closed
logic reset - no alarms
Put output on UPS Power
Attempted to transfer to UPS power - P6 Block was open - would not transfer
25. Turn unit Off, reset logic, turn logic on
Put CB-4 Operator (screw motor) to on
Put P6 block back in

26. Open CB1 on 2VBB-XD501. No logic trip.
1. Maintenance out of limits (clears)
 2. Voltage difference (locks)
- K-5 relay swapped to UPS power
27. Turn Maint. back on. All alarm clear after time delay.
28. Open switch on variac - sustained. No trip, horn sounded, K-5 relay transfers.
29. Flipped switch on variac (off and on) AC voltage down to 58 VAC
- (found loose lead on fluke
- not secure in plug)
- Turned switch off - unit tripped - no lights
- fuse in Variac is still good
30. Restarted unit - leg fuse blown, alarm, impulse trip, Inverter fuse
- leg #5 fuse bad
31. Logic off, CB1 opened
CB2 opened
32. Replaced Leg #5, fuse unit restarted, transferred to UPS power, all alarms clear.

33. Open/Close variac switch - no trip SCR short alarm (200 msec)

Open/Close variac switch - unit trip, power supply fail, logic (inverter) module trip
- possibly 200 msec

(- trace cannot be read)

34. Restore AC logic as follows:

Remove lead from A27-F3 (team #1) - variac lead

Remove lead from A27-F4 (team #1) - variac lead

Remove lead from A27-F4 (team #2) - variac lead

Re-install A27-F4 fuse

35. Unit left off, load on maintenance

- 1.) Measure each battery prior to installing in UPS1C:
 - 1.) 6.10
 - 2.) 6.07
 - 3.) 6.10
 - 4.) 6.09
 - 5.) 6.10
 - 6.) 6.12
- 2.) Using a leads lifted log replace the control batteries in UPS1C.
- 3.) Measure battery voltage on each battery removed from UPS1C:
 - 1.) 1.19
 - 2.) 2.48
 - 3.) 2.24
 - 4.) 0.17
 - 5.) 0.79
 - 6.) 1.78
- 4.) Install a variac on B-phase AC input to logic power supply as follows:
 - a.) Attach variac input ground lead to input side of A27-F3 (term #1).
 - b.) Attach variac input hot lead to input side of A27-F4 (term #1).
 - c.) Remove Fuse A27-F4.
 - d.) Attach variac output lead on the output side of A27-F4 (term #2).
- 5.) Install Oscilloscope leads as follows:
 - a.) one input to scope on A27, lead #243
 - b.) other input to scope on A27, lead #200 (+ of DC logic)

- 6.) Set variac for approximately 120 vac.
- 7.) Restart UPS1C and put load on UPS power, CB-3 closed.
- 8.) Slowly decrease AC voltage to the DC logic power supplies.

At 91.95 VAC, DC logic power dropped to 19.15 VDC
At approx. 42.94, DC logic recovery to 18.10 VDC
(K-5 transferred to UPS, No trip, Horn sounded)

- 9.) Verify K-5 relay transfers to UPS power.

At 42.94 DC dropped to approximately 17.8 or 17.9.
Turn VAC to 24.0 VAC (K-5 pulled in full) logic went to 19.76 VDC

- 10.) Restart UPS1C, as required, and put load on UPS power.

N/A
Put variac to 120 VAC - per oscilloscope K-5 energized
- power supply on maint.

- 11.) Flip switch on variac rapidly off then on.
- 12.) Perform the operation in step 11 multiple times and record whether trips of unit occur.

(See page 15a)

- 13.) Shutting down unit opened CB2
opened CB1

Alarms - power sync trip
UV/OV transfer
Inverter logic
No module trip

- a.) Opened A27-S1 and A27-CB1
Closed A27-S1 and A27-CB1 - alarms still in
Opened A27-S1 and A27-CB1

SEQUENCE NO.	TIME	TRIP	REMARKS
1	150 - 200 msec	no	
2		no	SCR short came in
3		no	SCR short
4		no	SCR short
5		no	SCR short
6		no	SCR short AC Volt dip to 81 VAC
7		no	SCR
8		no	SCR
9		no	SCR
10		no	No Alarm
11		no	SCR short
12		no	SCR short
13		no	SCR
14		no	----
15		no	SCR
16		no	SCR
17		no	SCR
18		no	SCR
19		no	SCR
20		no	----
21		no	----
22		no	SCR
23		no	SCR
24		no	SCR
25		no	SCR

14.) Shutdown unit and remove variac and oscilloscope as follows:

- a.) Remove variac input ground lead to input side of A27-F3 (term #1).
- b.) Remove variac input hot lead to input side of A27-F4 (term #1).
- c.) Remove variac output lead on the output side of A27-F4 (term #2).
- d.) Remove Fuse A27-F4.
- e.) Remove oscilloscope lead on A27, lead #243.
- f.) Remove oscilloscope lead on A27, lead #200 (+ of DC logic).
- g.) Install the A13A21 circuit card on the extender card.

NOTED: Fuse A27-F4 left out - reinstalled.

16.) _____

17.) _____

- 1.) Repair the A13A21 board in UPS1C.
- 2.) Reinstall A13A21 board in UPS1C on the extender board.
- 3.) Attach a recording device on the output of the UPS and the maintenance output and prepare to record transfer.
- 4.) Turn logic power on to UPS1C.
- 5.) Measure voltage on A27-F4, term. #1 referenced to phase A, B, and C of the maintenance supply:

A27-F4 to Phase A: 212 VAC
A27-F4 to Phase B: 0.2 VAC (This verifies DC power supplies fed by B-Phase)
A27-F4 to Phase C: 211 VAC
- 6.) Lift motor operator on CB-4.
- 6a.) Install P-6 block.
- 7.) Reset motor operator on CB-4.
- 8.) Restart UPS1C and put load on UPS power, CB-3 closed.
- 9.) Verify no alarms are present in UPS1C.

10.) Initiate each of the following trips and record the alarms found. Record at least one trip - transfer to maintenance.

a.) Frequency failure - not tested now - when A13A20 chip failed (earlier) fed frequency failure to A13A21 verifying logic

b.) Logic failure -
- took pin low - unit did not trip
- possible probe not on ground
- second time took pin 6 low
- unit tripped

Alarms - logic fail, fan fail, module trip, inverted logic alarm

Took board A13A21 off card cage extender - troubleshoot circuit. Alarm cleared by reinserting card. Unit restarting, load on UPS.

c.) Clock failed - took pin #32 low, unit tripped

Alarms - logic (inverter) alarm clock failed, module trip

16.) Restore A13A21 to the card cage slot.

17.) Restart unit and put loads on UPS power.

2VBB-UPS1D TEST SUMMARY

page 1

Purpose: To prove that the DC logic power for the Exide UPS is powered from the B-phase maintenance supply and that if a transient occurs on the maintenance supply it can effect the DC logic such that it will trip the unit. This test is done with the old internal logic batteries and then repeated with new ones. The K-5 pickup and drop out voltages and the DC trip-point of the DC logic will be recorded.

Results Summary:

- 1.) It was verified that the DC logic power supplies are fed from the B-phase maintenance supply.

- 2.) Fast transient tests:

With the old batteries still installed a voltage interruption of 100 - 150 msec duration was given to the AC input to the DC logic of UPS1D. The DC logic was at 20.9 VDC. The unit would not trip. The AC input voltage to the DC logic was then reduced such that the DC logic was at 20.0 volts. When the test was performed with the DC logic power at 20.0 VDC the unit tripped. This was done first with the loads on maintenance supply and then also with the loads on UPS power.

With the new batteries installed there was no trip when the fast transient test was performed though there was significant hits shown on the DC logic power bus as seen by the oscilloscope.

- 3.) The K-5 relay drop out and pick up voltages were recorded and they were found to be below the trip point of the DC logic power..
- 4.) Normal transfers were done, UPS to maintenance and maintenance to UPS, with dead batteries and there were no trips of the UPS. The maintenance supply was opened with the UPS feeding the loads and no UPS trips occurred.

CONCLUSION

This test proves that the DC logic power is fed by the B phase maintenance power and that it is susceptible to voltage transients on the maintenance supply. It may be susceptible to other transients as well because it is directly tied to maintenance supply. The test DOES NOT prove the level of susceptibility, that is, it does not prove that the transient was of any set voltage or duration. The test implies that the batteries may have mitigated the trip but that is not conclusive.

Numerical Results:

1.) Fast Transient Tests -

a.) With existing batteries -

1.) With loads on maintenance:

At 20.9 VDC - five tries, no trips.

At 20.7 VDC - one try, one trip. (150 msec.)

2.) With loads on UPS power:

At 20.06 VDC - one trip. (100 msec.)b.) With new batteries -1.) At 20.05 VDC - Five tries, no trips.

- noticeable DC hit on each transient.

2.) The DC logic trips at <17.3 VDC. (with 84.5 VAC on input).

3.) K-5 relay drop out - 42 VDC
K-5 relay pick up - 55 VDC

4.) The internal battery voltage was measured:

Positive - +0.6

Negative - +0.14 -

(the negative battery set was actually slightly positive).

5.) Individual cell voltages:

	<u>Old Battery Voltage</u>	<u>New Battery Voltage</u>
1.)	.254	6.10
2.)	.570	6.06
3.)	1.03	6.10
4.)	.07	6.10
5.)	1.17	6.13

6.)

1.39

6.09

40. NPRDS ☐ NA SYSTEM CODE _____ INT. _____ 41. INDEXED BY DOC. CONT. INT. _____
313-186 SYMBOL NUMBER 55-32-053 R09-85

ATTACHMENT 1 TROUBLESHOOTING PLAN

TROUBLESHOOTING PLAN (AP-5.4.2, Form 1a, Rev 02)

Page 1 of 2

• Section 1 •

System/Component to be Inspected 2UBB-UPS 1D	Work Request Number 190945
Will the system/component be "operable" per Technical Specifications during troubleshooting? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	

Brief description of troubleshooting work to be performed including precautions, limitations or boundary restrictions imposed.

PERFORM TROUBLESHOOTING PER ATTACHED SHEET p. 3 THROUGH 8 T.J. CUNIFF 8/20/91

PERFORM TROUBLESHOOTING PER ATTACHED SHEETS p. 6 THROUGH 10 T.J. CUNIFF 8/21/91

PERFORM TROUBLESHOOTING PER ATTACHED SHEETS 11 THRU 12 PERRY 8/21/91

Troubleshooting Plan Originator Signature T.J. CUNIFF	Date 8/20/91
Independent Verifier Signature (other than Originator) Perry H. Bertold	Date 8/21/91
Station Shift Supervisor Signature [Signature]	Date 8/21/91

ATTACHMENT 1 (Cont)
TROUBLESHOOTING PLAN

TROUBLESHOOTING PLAN (AP-5.4.2, Form 1a, Rev 01)

Page 2 of 2

• Section 2 •

Record of Actions Taken (Before deviating from Planned Troubleshooting notify SSS.)

PER ATTACHED SHEETS T.J. Calk 8/29/91

Problems Found/Results

C. H. H. C. D. B. N. T. D. I. E. S.

☐ System or Component was left "As Found"

☒ System or Component deficiency was corrected under the Troubleshooting WR

Troubleshooter Signature

T.J. Calk

Date

8/30/91

- 1.) Place the loads off UPS1D on maintenance power.

When unit put to maintenance, CB-4 failed to close. Lifted operator - Bkr. closed (partial false signal to CB-4).

(Later found to be adjustment of CB-4 operator.)

- 2.) Open CB-2, CB-1, A27-S1.
- 3.) Measure and record DC logic power - (this is battery voltage)

(+20) = +.06V

(-20) = +.14V (* verified +.14 volts)

- 4.) Open A27-CB1.
- 5.) Measure voltage on A27-F4, term. #1 referenced to phase A,B and C of the maintenance supply:

A27-F4 to Phase A: 203.1 VAC

A27-F4 to Phase B: 0.0 VAC (Phase B to DC power supplies)

A27-F4 to Phase C: 202.4 VAC

- 6.) Install a variac on B-phase AC input to logic power supply as follows:
 - a.) Attach variac output ground lead to input side of A27-F3 (term #1).
 - b.) Attach variac input hot lead to input side of A27-F4 (term #1).
 - c.) Remove Fuse A27-F4.
 - d.) Attach variac output lead on the output side of A27-F4 (term #2).
- 7.) Install Oscilloscope leads as follows:
 - a.) one input to scope on A27, lead #243
 - b.) other input to scope on A27, lead #200 (+ of DC logic)

- 8.) Set variac for approximately 120 VAC.
- 9.) Lift motor operator on CB-4.
- 10.) Turn logic power on to UPS1D.
- 11.) Reset motor operator on CB-4.
- 12.) Restart UPS1D and put load on UPS power, CB-3 closed.
- 13.) Slowly decrease AC voltage to the DC logic power supplies.

Start 20.88 VDC at 98.13 VAC DC, power supply went down 20.59 VDC

- 14.) Record when DC voltage starts to drop -

98.13 VAC
20.59 VDC

- 15.) If unit trips, record voltage at trip point -

84.5 VAC	Unit tripped. CB-4 failed to close - got CB-4 "ON" flag.
17.3 VDC	Alarms - voltage difference, maint. out of limits module trip, inverter logic alarm. Power supply failed.

- 16.) If unit trips, lower AC input to K-5 relay until relay drops out.

At 56 VAC relay chattered, 8 VDC on logic
At 42 VAC relay swapped - dropped
Put reset back up - At 55 relay started to pickup
At 75 VAC pulled in

- 17.) Restart unit, as required, and put the load on UPS power.

- 18.) Set variac at 120 VAC.

19.) Open and close variac switch quickly. Record if trip occurs.

TRIP 8/21/91

Tripped once - no trip, SCR short alarm - 150 msec (Trace #9)

20.) If trip does not occur attempt again.

2nd try - AC drops to 119.5 VAC, no trip (Trace #1)

3rd try - AC drops to 84.5 vac on fluke, no trip

(100 msec)

on oscilloscope - AC dropped 136 VAC, AC dropped 2.3 volts (from 20.9 VDC at start) (see 20a on next page)

20a.) 4th try - no trip

5th try - set variac to 95.0 VAC, VDC at 18.6 - unit tripped.

Power supply failed

(Prior to switching
variac)

Put unit on maintenance. Tried fast trip at 20.00 VDC - unit tripped.

21.) -----

22.) -----

23.) -----

24.) -----

25.) -----

26.) -----

27.) -----

28.) Measure each new battery prior to installing in UPS1D.

1.) 6.10 VDC

2.) 6.06 VDC

3.) 6.10 VDC

4.) 6.10 VDC

5.) 6.13 VDC

6.) 6.09 VDC

29.) Shut logic power off.
Remove oscilloscope leads.
Remove variac leads.

30.) Install fuse F-4.

31.) Put loads on UPS power.

* ANNOUNCE LOSS OF LIGHTS

- 1.) Place the loads off UPS1D on maintenance power.
- 2.) Open the P-6 block block on CB-4.
- 3.) Open CB-2, CB-1, A27-S1, A27-CB1.
- 4.) Install a variac on B-phase AC input to logic power supply as follows:
 - a.) Attach variac output ground lead to input side of A27-F3 (term #1).
 - b.) Attach variac input hot lead to input side of A27-F4 (term #1).
 - c.) Remove Fuse A27-F4.
 - d.) Attach variac output lead on the output side of A27-F4 (term #2).
- 5.) Install Oscilloscope leads as follows:
 - a.) one input to scope on A27, lead #243
 - b.) other input to scope on A27, lead #200 (+ of DC logic)
- 6.) Set variac for approximately 120 vac.
- 7.) Lift motor operator on CB-4.

- 8.) Reinsert the P-6 block on CB-4.
- 9.) Turn logic power on to UPS1D.
- 10.) Reset motor operator on CB-4.
- 11.) Restart UPS1D leaving loads on maintenance supply.
- 12.) Open and close variac switch quickly.
Record if trip occurs.

Adjust variac such that DC logic power is at 20.00 VDC

AC at 91.28V
DC at 20.07V

Switch time - 150 msec

At unit trip the following alarms observed: (TRACE #5)

- | | |
|-------------------|------------------------|
| 1. trip | 3. SCR short |
| 2. Inverter logic | 4. Power supply failed |

- 21.) Restart unit, as required and put loads on UPS.

* Breaker CB-2 failed to reset.
Breaker replaced per WR #177123.

- 22.) Open CB-1 on 2VBB-XD600 and verify that unit does not trip.

Unit did not trip. The following alarms were observed:

1. Voltage Difference
2. Maintenance out of limits

- 22.) While on UPS power without maintenance available record the following:

UPS output voltage:	Phase A:	121.0 VAC
	Phase B:	120.0 VAC
	Phase C:	121.5 VAC

DC Link voltage: 140.7 VDC

UPS output Frequency: 59.93 HZ AC output

- 24.) Close CB-1 on 2VBB-XD600.

- 25.) Adjust motor operator on CB-4 as required.

Unable to adjust at this time.

Restart unit, put load on UPS power - Lower reostat (variac) volts until
DC logic is 20.00 volts

VDC -20.06 VAC - 100.23

Flipped variac switch on and off, unit tripped (100 msec.)

Alarms - module trip
inverter logic
power supply failed

- 26.) Transfer loads to Maintenance.

- 26.) Shut down unit including logic power and P-6 block.

- 27.) Open Ac input breaker, 2NHS-MCC006, 8-A.

- 29.) Using a leads lifted log replace the control batteries in UPS1D.

Bench Battery Voltage Readings - prior to installation

1.) 6.097 VDC	4.) 6.101 VDC
2.) 6.063 VDC	5.) 6.125 VDC
3.) 6.107 VDC	6.) 6.090 VDC

- 30.) Measure battery voltage on each battery removed from UPS1D:

1.) .254 VDC
2.) .570 VDC
3.) 1.03 VDC
4.) .07 VDC
5.) 1.17 VDC
6.) 1.39 VDC

- 31.) Set variac for approximately 120 vac.

- 32.) Restore P-6 block on CB-4.

- 33.) Lift motor operator on CB-4.

34.) Turn logic power on to UPS1D.

35.) Reset motor operator on CB-4.

36.) Restart UPS1D and put load on UPS power, CB-3 closed.

Lower variac voltage to 99.03 VAC until DC logic voltage is approximately 20.05 VDC

37.) Flip switch on variac rapidly off then on.

38.) Perform the operation in step 11 multiple times and record whether trips of unit occur.

1.	No trip, 100 msec	No alarms	
2.	No trip	No alarms	
3.	No trip	SCR short alarm	
4.	No trip, 100 msec (noticeable DC hit)	No alarms	(Trace #3)
5.	No trip, 150 msec (noticeable DC hit)	SCR short alarm	(Trace #5)

39.) Shutdown unit and remove variac and oscilloscope as follows:

- a.) Remove variac output ground lead to input side of A27-F3 (term #1).
- b.) Remove variac input hot lead to input side of A27-F4 (term #1).
- c.) Remove variac output lead on the output side of A27-F4 (term #2).
- d.) REINSTALL Fuse A27-F4.
- e.) Remove oscilloscope lead on A27, lead #243.
- f.) Remove oscilloscope lead on A27, lead #200 (+ of DC logic).

39a.) Restart unit and put loads on UPS power.

40.) - Static switch is operating as noted by observation of static switch light on control module during UPS to maintain transfer.

41.) Measure B-phase AC input voltage to DC logic power supplies

118.34 VAC

Measure DC logic power with unit on line

(+20V)	20.78 VDC
(-20V)	-20.86 VDC

*42.) Adjust motor operator on UPS1D

Unable to adjust CB-4, Maintenance supply breaker. CB-4 requires replacement. Problem determined to be the breaker or the transfer motor operator. WR 177124 initiated to replace breaker CB-4.
(-Breaker replaced.)

43.) Perform transfer - UPS to maintenance

- Record transfer with visicorder

*NOTE: UPS output breaker CB-3 is sticking and requires replacement.

2VBB-UPS1A, 1B, 1G TEST SUMMARY

page 1

Purpose: To prove that the DC logic power for the Exide UPS is powered from the B-phase maintenance supply. The K-5 pickup and drop out voltages and the DC trip-point of the DC logic will be recorded for UPS1A, not for UPS1B and UPS1G. The internal batteries will be tested and replaced.

Results Summary:

- 1.) On UPS1A, UPS1B and UPS1G, it was verified that the DC logic power supplies are fed from the B-phase maintenance supply.
- 2.) The K-5 relay drop out and pick up voltages were recorded for UPS1A and they were found to be below the trip point of the DC logic power.
- 3.) On UPS1A, UPS1B, UPS1G, the maintenance supply was opened with the UPS feeding the loads and no UPS trips occurred.
- 4.) On UPS1A, UPS1B and UPS1G, the batteries were replaced.

CONCLUSION

This test proves that the DC logic power is fed by the B phase maintenance power. It proves that the internal batteries were effectively dead. For UPS1A it proves that on a slow transient that the DC logic power will drop out before the K-5 relay will transfer to UPS power.

Numerical Results:

1.) The UPS1A DC logic trips at <16.7 VDC. (with 75.6 VAC on input).

2.) UPS1A: K-5 relay drop out - 47 VDC
K-5 relay pick up - 52 VDC

4.) The internal battery voltage was measured:

UPS1A:	Positive -	0.7
	Negative -	1.1
UPS1B:	Positive -	0.54
	Negative -	6.2
UPS1G:	Positive -	18.3
	Negative -	0.69

- 1.) Place the loads off UPS1A on maintenance power.
- 2.) Pull the P-6 block to CB-4
- 3.) Open CB-2, CB-1, A27-S1.
- 4.) Measure and record DC logic power - (this is battery voltage)

+20 VDC Batt.	+0.70 VDC
-20 VDC Batt.	-1.15 VDC
- 5.) Open A27-CB1.
- 6.) Install a variac on B-phase AC input to logic power supply as follows:
 - a.) Attach variac output ground lead to input side of A27-F3 (term #1).
 - b.) Attach variac input hot lead to input side of A27-F4 (term #1).
 - c.) Remove Fuse A27-F4.
 - d.) Attach variac output lead on the output side of A27-F4 (term #2).
- 7.) Measure voltage on A27-F4, term. #1 referenced to phase A, B and C of the maintenance supply:

A27-F4 to Phase A:	206 VAC
A27-F4 to Phase B:	0 VAC
A27-F4 to Phase C:	208 VAC

- 8.) Set variac for approximately 120 vac.
- 9.) Turn logic power on to UPS1A.
- 10.) Slowly decrease AC voltage to the DC logic power supplies.

$$120 \text{ VAC} = 21.08 \text{ VDC}$$

- 11.) Record when DC voltage starts to drop -

92.42 VAC	Logic trip	75.60 VAC
21.05 VDC	Pwr Supply failed	16.70 VDC

- 12.) Lower AC input to K-5 relay until relay drops out and pickup.

47 VAC drop out

52 VAC pickup

DO NOT PROCEED WITHOUT NRC APPROVAL

Received 13:15 8/23/91

- 13.) Shutdown unit and remove variac as follows:

- a.) Remove variac output ground lead to input side of A27-F3 (term #1).
- b.) Remove variac input hot lead to input side of A27-F4 (term #1).
- c.) Remove variac output lead on the output side of A27-F4 (term #2).
- d.) REINSTALL Fuse A27-F4.

- 14.) Repair UPS1A. ** CHARGER SUPPLY REPAIR ONLY **

Troubleshoot UPS1A - no problem found. Suspect weak breaker in VBB-PNL301 (Bkr #1) trips at time - WR #195051 written to replace

- 15.) Restart unit, as required, and put the load on UPS power.
- 16.) Open CB-1 on 2VBB-XD500 and verify that unit does not trip.

Unit did not trip
Voltage difference alarm
Maint out of limit alarm

- 17.) While on UPS power without maintenance available record the following:

UPS output voltage:	Phase A:	118.8 VAC
	Phase B:	123.0 VAC
	Phase C:	120.2 VAC

DC Link voltage: (as found) 135 VDC
(as left) 140.0 VDC

NOTE: WR #154535 written on
5/10/91 previous
problem

UPS output Frequency: 59.85 Hz

- 18.) Close CB-1 on 2VBB-XD600.
- 19.) Transfer loads to Maintenance.
- 20.) Open P-6 block on CB-4.
- 21.) Shut down unit including logic power.
- 22.) Open AC input breaker, 2VBS-PNL301, 1.
- 23.) Measure each new battery prior to installing in UPS1A.
 - 1.) 6.08 VDC
 - 2.) 6.09 VDC
 - 3.) 6.10 VDC
 - 4.) 6.12 VDC
 - 5.) 6.13 VDC
 - 6.) 6.14 VDC

- 24.) Using a leads lifted log replace the control batteries in UPS1A.
- 25.) Measure battery voltage on each battery removed from UPS1A:
- 1.) 6.31 VDC
 - 2.) 5.29 VDC
 - 3.) 4.92 VDC
 - 4.) 2.64 VDC
 - 5.) 6.46 VDC
 - 6.) 5.54 VDC
- 26.) Lift motor operator on CB-4.
- 27.) Reinstall P-6 block on CB-4.
- 28.) Turn logic power on to UPS1A.
- 29.) Reset motor operator on CB-4.
- 30.) Restart UPS1A and put load on UPS power, CB-3 closed.

Supply breaker did not trip.

<p>3. DEPARTMENT TO DO WORK</p> <p><input type="checkbox"/> 3 ELECTRICAL MAINTENANCE</p> <p><input type="checkbox"/> 3 MECHANICAL MAINTENANCE</p> <p><input type="checkbox"/> 3 INSTRUMENTATION & CONTROL</p> <p><input type="checkbox"/> 3 COMPUTER <input type="checkbox"/> 3 ISI</p> <p><input type="checkbox"/> 3 SECURITY I & C <input type="checkbox"/> 3 FIRE</p> <p><input type="checkbox"/> 3 METER & TEST</p> <p><input type="checkbox"/> 3 OTHER</p>	<p>4. PRIORITY OF WORK</p> <p><input type="checkbox"/> 1 EMERGENCY</p> <p><input checked="" type="checkbox"/> 2 URGENT (<1 DAY) <i>3/0/A</i></p> <p><input type="checkbox"/> 3 NECESSARY (<7 DAYS)</p> <p><input type="checkbox"/> 4 AS TIME PERMITS (>7 DAYS)</p> <p><input type="checkbox"/> 5 NEXT UNIT OUTAGE</p> <p><input type="checkbox"/> 6 NEXT REFUELING OUTAGE</p>	<p>5. UNIT: <input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> SITE</p> <p>6. SYSTEM CODE <i>2VBB</i></p> <p>7. COMPONENT NUMBER <i>UPS 1B</i></p> <p>8. BIP NUMBER <i>71</i></p> <p>18. SAFETY CLASS <input type="checkbox"/> SR <input type="checkbox"/> O <input checked="" type="checkbox"/> NSR</p> <p>19. EQ <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO</p> <p>20. ASME COMPONENT <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO</p> <p>21. CLEANNESS CLASS <i>N/A</i></p>
---	--	---

9. EQUIPMENT TITLE: *2VBB - UPS 1B*

10. FAILURE DESCRIPTION AND LOCATION 11. NPRDS. SYMPTOM CODE ☐ DESCRIPTION

check trip setpoints of ups 1B + record.

12. ORIGINATOR *Perry H. Bertsch x7502* DATE *8/16/91*

13. APPROVED *Gene Murray R. Murray* DATE *8/26/91*

14. W.R. RECEIVED *Theresa H. Darling x2221* DATE *8/16/91*

15. PROCEDURE NOS. *M.S.3.1* ☐ NOT REQUIRED

16. ☐ QA NOTIFIED BY SUPV. DATE */ /* TIME */ /* QA NAME

17. ACCOUNT	ACCOUNT	SUB LEDGER	ACTIVITY/ORDER	COST CENTER	BUD CAT	COST COMP	LOCATION	SUB. ACCT	PROJ COST ACCT NO.
	<i>706.50</i>		<i>0635</i>	<i>321258</i>		<i>200</i>	<i>0110</i>		<i>0004</i>

22. QA REVIEW QA *A E Zwaan* DATE *8/16/91* 23. INSPECTION REQUIRED ☐ YES ☒ NO ☐ INIT

ISI-8-16-91

STAGED BY *Perry H. Bertsch* DATE *8/16/91* ☐ PARTS ☐ PROCEDURE ☐ DRWG ☐ MARKUP ☐ RWP ☐ NA ☐ INIT

25. ASSIGNED TO *Perry H. Bertsch, Jeff Vondel* DATE *8/26/91*

26. NOTIFICATIONS: QC DATE */ /* TIME */ /* SSS DATE *KOC 8/26/91* TIME *1055*

27. CORRECTIVE ACTION 28. NPRDS CORRECTIVE ACTION CODE ☐ DESCRIPTION

performed troubleshooting per attached sheet, also replaced logic power supply battery

29. CAUSE OF FAILURE 30. NPRDS FAILURE CODE ☐ DESCRIPTION

bad battery

31. ATTACHMENTS ☒ MATERIAL ISSUES ☐ PROCEDURE CHECKLISTS ☐ INSPECTION REPORTS ☐ LAS ☐

32. MARK UP NO'S *See 2-91-5086* RWP NO'S *N/A* QCIR NO'S *N/A* NCR NO'S *N/A*

33. CORRECTIVE ACTION COMPLETED BY *Perry H. Bertsch, Jeff Vondel* DATE *8/26/91*

34. SUPERVISOR REVIEW BY */* DATE */ /* ☐ INIT

35. WORK ACCEPTED BY QA *A E Zwaan* DATE *8/16/91* ☐ INIT

36. PMT REVIEW BY *Theresa H. Darling* ☐ ASSS/SSS ☐ SUPV. DATE *8/16/91* ☐ INIT

PMT PROCEDURE NO'S *See WIP* ☐ PMT TEST REPORT ☐ NOT REQUIRED ☐

38. PMT COMPLETE VERIFIED BY */* ☐ NA DATE */ /* ☐ INIT

39. ACCEPTED BY */* ☐ SSS ☐ SUPV. DATE */ /* ☐ INIT

40. NPRDS ☐ NA SYSTEM CODE */* INIT. */* 41. INDEXED BY DOC. CONT. INIT. */* ☐ INIT

ATTACHMENT 1
TROUBLESHOOTING PLAN

TROUBLESHOOTING PLAN (AP-5.4.2, Form 1a, Rev 01)

Page 1 of 2

• Section 1 •

System/Component to be Inspected

2VBB-CPS 113

Work Request Number

192944

Will the system/component be "operable" per Technical Specifications during troubleshooting?

☐ Yes

☒ No

Brief description of troubleshooting work to be performed including precautions, limitations or boundary restrictions imposed.

Per attached sheets 3, 4 and 5

Troubleshooting Plan Originator Signature

[Signature]

Date

8/26/91

Independent Verifier Signature (other than Originator)

[Signature]

Date

8/26/91

Station Shift Supervisor Signature

[Signature]

Date

8/26/91

ATTACHMENT 1 (Cont)
TROUBLESHOOTING PLAN

TROUBLESHOOTING PLAN UP-8-42, Form 1b, Rev 011

Page 2 of 2

• Section 2 •

Record of Actions Taken (Before ceasing from Planned Troubleshooting notify SSS.)

Record of Actions Taken (Before coming from Planned Troubleshooting notify SSS.)

Problems Found/Results

Problems Found/Results	

☐ System or Component was left "As Found"☐ System or Component deficiency was corrected under the Troubleshooting WR

Troubleshooter Signature

Date _____

(8/26/91)

- 1.) Place the loads off UPS1B on maintenance power. *P/B 8/20/91*
 * Visually verify that the static switch operates.
- 2.) Pull the P-6 block to CB-4 *P/B 8/20/91*
- 3.) Open CB-2, CB-1, A27-S1., (Close A2) CB-1 *P/B*
- 4.) Measure and record DC logic power - (this is battery voltage)
 $+20\text{Vdc Batt} - +0.54$
 $-20\text{Vdc Batt} - -6.2$
- 5.) Open A27-CB1.
- 6.) Measure voltage on A27-F4, term. #1 referenced to phase A, B and C of the maintenance supply:
 A27-F4 to Phase A: 199.2 VAC *Bd - N 11/1/9*
 A27-F4 to Phase B: 0.0 VAC
 A27-F4 to Phase C: 199.6 VAC
- 7.) Open AC input breaker, 2VBS-PNL301, 2. *P/B*
- 8.) Measure each new battery prior to installing in UPS1B. *P/B*
 - 1.) 6.098
 - 2.) 6.128
 - 3.) 6.084
 - 4.) 6.095
 - 5.) 6.096
 - 6.) 6.105
- 9.) Using a leads lifted log replace the control batteries in UPS1B. *P/B*

10.) Measure battery voltage on each battery removed from UPS1B:

- 1.) 6.2
- 2.) 6.2
- 3.) 5.4
- 4.) 4.8
- 5.) 5.5
- 6.) 1.2

11.) Lift motor operator on CB-4. *PIB*

12.) Reinstall P-6 block on CB-4. *PIB*

13.) Turn logic power on to UPS1B. *PIB*

14.) Reset motor operator on CB-4. *PIB*

15.) Restart UPS1B and put load on UPS power, CB-3 closed. *PIB*

PIB 16.) With loads on UPS power, open A27-S1 and verify no CONTROL BATTERY DISCHARGE alarm occurs.

PIB 17.) Close A27-S1, *Control Battery Discharge alarm in alarm light in, Logic alarm in all alarms cleared*

18.) With loads on UPS power open CB-1 on 2VBB-XD601.

19.) With loads on UPS power without maintenance available record the following: *maint. out of limit light voltage difference light*

UPS output voltage: *øA 119.8 VAC øB 120.0 VAC øC 120.1 VAC*

DC Link voltage: 140.5 vdc

UPS output Frequency: 59.88 Hz

20.) Close CB-1 on 2VBB-XD601.

maint	ØA	118.6	VAC
supply - not	ØB	116.4	VAC
supply in load.	ØC	119.0	VAC

S1- on Batt off Logic off +21.06 vdc

S1 on Batt on Logic on +21.07

* Supply Brc tripped - during starting of unit - CB-1 closed, an button best posted

Logic on, Batt on, unit running +20.97 vdc

w-1 - pulse of DC Batt while K5 energizer

voltage drops \approx 2.4 vdc

takes \approx 1.64 sec to return to normal.
= 5amps peak off Batt-

w-2 voltage dropped fast to 18 vdc and held

w-3 peak load \approx 5amps steady state 3.1 amps from
wire 200 from Batt-

after approx 2 min unit tripped but CB-1 did
not trip - + voltage did not go below 18 vdc
PC on lite, Pwr supply failed, cont Batt discharge,
alarm, trip, Inverter logic lites all on.

after reset - all lites clear except cont Batt discharge +
alarm + Inverter logic

after \approx 10 min - 20 vdc was -10.75 vdc on Batt.

3. DEPARTMENT TO DO WORK
- ☐ ELECTRICAL MAINTENANCE
 - ☐ MECHANICAL MAINTENANCE
 - ☐ INSTRUMENTATION & CONTROL
 - ☐ COMPUTER ☐ ISI
 - ☐ SECURITY I & C ☐ FIRE
 - ☐ METER & TEST
 - ☐ OTHER

4. PRIORITY OF WORK
- ☐ EMERGENCY
 - ☐ URGENT (<1 DAY)
 - ☐ NECESSARY (<7 DAYS)
 - ☐ AS TIME PERMITS (>7 DAYS)
 - ☐ NEXT UNIT OUTAGE
 - ☐ NEXT REFUELING OUTAGE

5. UNIT: ☐ ☒ SITE
6. SYSTEM CODE V88
7. COMPONENT NUMBER VPS 1 G
8. BIP NUMBER 71
18. SAFETY CLASS ☐ SR ☐ Q ☒ NSR
19. EQ ☐ YES ☒ NO
20. ASME COMPONENT ☐ YES ☒ NO
21. CLEANNESS CLASS N/A

9. EQUIPMENT TITLE: 2VBB-VPS 1G

10. FAILURE DESCRIPTION AND LOCATION 11. NPRDS. SYMPTOM CODE ☐ DESCRIPTION

with maintenance supply of record VPS output voltage and frequency and bus voltage.

12. ORIGINATOR Perry H. Bertsch x7502 DATE 8/16/91

13. APPROVED Steve MURRAY DATE 8/16/91

14. W.R. RECEIVED Sharon H. O'G Theresa Darling 2261 DATE 8/16/91

15. PROCEDURE NOS. 15.3.1 ☐ NOT REQUIRED

16. ☐ QA NOTIFIED BY SUPV. DATE TIME QA NAME

17. ACCOUNT	ACCOUNT	SUB LEDGER	ACTIVITY/ORDER	COST CENTER	BUD CAT	COST COMP	LOCATION	SUB ACCT	PROJ COST ACCT NO
	<u>706.50</u>		<u>0635</u>	<u>221258</u>		<u>200</u>	<u>0110</u>		<u>0004</u>

22. QA REVIEW QA A. B. Zeman DATE 8/16/91 23. INSPECTION REQUIRED ☐ YES ☒ NO

STAGED BY Perry H. Bertsch DATE 8/16/91 ☐ PARTS ☐ PROCEDURE ☐ DRWG ☐ MARKUP ☐ RWP ☐ NA

25. ASSIGNED TO Perry H. Bertsch DATE 8/24/91

26. NOTIFICATIONS: QC DATE TIME SSS DATE 8/24/91 TIME 1452

27. CORRECTIVE ACTION 28. NPRDS CORRECTIVE ACTION CODE 5191 DESCRIPTION

performed troubleshooting for attached battery replaced logic power supply battery

29. CAUSE OF FAILURE 30. NPRDS FAILURE CODE ☐ DESCRIPTION

Bul battery

31. ATTACHMENTS ☒ MATERIAL ISSUES ☐ PROCEDURE CHECKLISTS ☐ INSPECTION REPORTS ☐ LAS ☐

32. MARK UP NO'S 812-91-50853 RWP NO'S N/A OCF NO'S N/A NCR NO'S N/A

33. CORRECTIVE ACTION COMPLETED BY Perry H. Bertsch DATE 8/25/91

34. SUPERVISOR REVIEW BY DATE

35. WORK ACCEPTED BY QA DATE 8/16/91

36. PMT REVIEW BY Sharon H. O'G Theresa Darling DATE 8/16/91

PMT PROCEDURE NO'S See 4210 ☐ PMT TEST REPORT ☐ NOT REQUIRED

38. PMT COMPLETE VERIFIED BY ☐ NA DATE

39. ACCEPTED BY ☐ SSS ☐ SUPV. DATE

40. NPRDS ☐ NA SYSTEM CODE INIT.

41. INDEXED BY DOC. CONT. INIT.

- 1.) Place the loads off UPS1G on maintenance power.
*Visually verify that the static switch operates.

- 2.) Pull the P-6 block to CB-4

- 3.) Open CB-2, CB-1, A27-S1.

Logic on- power supply failed, DC OV, Maint. out of limits, voltage diff output OV/UV, Inverter logic trip.

- 4.) Measure and record DC logic power - (this is battery voltage)

-20 VDC Batt.	+0.69 VDC
+20 VDC Batt.	+18.3 VDC

- 5.) Open A27-CB1.

- 6.) Measure voltage on A27-F4, term. #1 referenced to phase A, B and C of the maintenance supply:

A27-F4 to Phase A: 206.7 VAC

A27-F4 to Phase B: 0.0 VAC

A27-F4 to Phase C: 213.3 VAC

- 7.) Open AC input breaker, 2VBS-PNL301, 7.

- 8.) Measure each new battery prior to installing in UPS1G.

1.) 6.086 VDC

2.) 6.096 VDC

3.) 6.115 VDC

4.) 6.167 VDC

5.) 6.100 VDC

6.) 6.098 VDC

- 9.) Using a leads lifted log replace the control batteries in UPS1G.

Lead 256 to +20 VDC power supply had burnt log - screw was loose;
other screws were tight.

- 10.) Measure battery voltage on each battery removed from UPS1G:

- 1.) +6.414 VDC
- 2.) +6.370 VDC
- 3.) +3.067 VDC
- 4.) +6.392 VDC
- 5.) +2.464 VDC
- 6.) +5.518 VDC

- 11.) Lift motor operator on CB-4.

- 12.) Reinstall P-6 block on CB-4.

- 13.) Turn logic power on to UPS1G.

- 14.) Reset motor operator on CB-4.

- 15.) Restart UPS1G and put load on UPS power, CB-3 closed.

- 16.) With loads on UPS power, open A27-S1 and very no CONTROL BATTERY DISCHARGE alarm occurs.

No alarms or lights.

- 17.) Close A27-S1.

18.) With loads on UPS power, open CB-1 on 2VBB-XD602.

Voltage difference, Maintenance out of limits alarms.

19.) With loads on UPS power without maintenance available record the following:

UPS output voltage:	Phase A:	119.2 VAC
	Phase B:	121.6 VAC
	Phase C:	121.4 VAC

DC Link voltage: 139.58 VDC

UPS output Frequency: 59.91 Hz

20.) Close CB-1 on 2VBB-XD602.

113-369 R01-90

**NIAGARA
MOHAWK**NINE MILE POINT
NUCLEAR STATIONEDC
NO.

2 E 1 0 4 6 4

REV

PAGE
OF 2

ENGINEERING DESIGN CHANGE NEL-350 1/90

WORK INSTRUCTIONS:**NMPC INSTRUCTIONS:**

STEPS 4, 16, 17 OF EXIDE INSTRUCTIONS
TO BE PERFORMED AT THE DISCRETION
OF THE FIELD.

EXIDE INSTRUCTIONS:**REF: NIAGARA MOHAWK****CHANGE RECOMMENDATION TO A27 PANS**

- 1) TRANSFER LOAD TO BYPASS
- 2) SECURE CB4
- 3) SHUT DOWN MODULE
- 4) REMOVE PAN A27
- 5) RELOCATE RVI FROM RELAY K5 PIN(9) - (10)
TO SWITCH S1 PIN (1) - (4)
- 6) DISCONNECT WIRE # 368 FROM K5(9) -
- 7) DISCONNECT WIRE # 367 FROM K5(10)
- 8) DISCONNECT WIRE # 257 FROM K5(4) -
- 9) DISCONNECT WIRE # 255 FROM K5(2) -
- 10) RECONNECT WIRE # 368 TO K5(2) -
- 11) RECONNECT WIRE # 367 TO K5(4)
- 12) RECONNECT WIRE # 257 TO K5(8) -
- 13) RECONNECT WIRE # 255 TO K5(6) -

3-369 R01-90

NIAGARA
MOHAWK NINE MILE POINT
NUCLEAR STATIONEDC
NO.

2 E 1 0 4 6 4

REV

PAGE
OF 3

ENGINEERING DESIGN CHANGE NEL-350 1/90

WORK INSTRUCTIONS (CON'T)

- 14) RENAME JUMPER K5(8) TO K5(10)
FROM 367 TO BE 257
- 15) RENAME JUMPER K5(6) TO K5(9)
FROM 368 TO 255 —
- 16) REPLACE CONTROL BATTERY BANK WITH NEW ONES
- 17) REMOUNT A27
- 18) RESUME NORMAL UPS OPERATION.

ATTACHED:

S/D C 110 611 334

W/D D 110 615 235

8/21/91

1720 hrs



1-369 R01-90

EDC
NO.


2 E 1 0 4 6 4

REV

PAGE
OF

ENGINEERING DESIGN CHANGE NEL-350 1/90

PARTIAL OF EXIDE DRAWING.
D 110 615 235



WIRE #	SIZE	FROM	END ITEM	TO	END ITEM
253	18	K3-1	24	K1-1	24
253		K1-1	24	K2-1	
255		F2-2	23	K5- 6	
256		P51-(+)	24	CR5-A	
256		P51-(+)	24	CB1-5B(AUX)	26
257		F1-2	23	K5- 8	24
258		P52-(-)	24	CR6-C	24
258		CR6-C	24	A1-E3	26
360		BT1(-)	26	BT2(+)	26
361		BT2(-)	26	BT3(+)	26
362		BT3(-)	26	CB1-1A	25
363		BT4(+)	26	CB1-1	25
364		BT4(-)	26	BT5(+)	26
365		BT5(-)	26	BT6(+)	26
366		CB1-3D(AUX)	26	A1-E4	26
367		S1-1	24	K5- 4	24
257		K5-10		K5- 8	
368		S1-4		K5- 2	
255		K5-9		K5- 6	

313-365 R01-90

NIAGARA MOHAWK NINE MILE POINT NUCLEAR STATION

EDC
NO

2 E 1 0 4 6 4


REV

PAGE
OF

5

ENGINEERING DESIGN CHANGE NEZ-350 1/90

PARTIAL OF EXIDE DRAWING
D 110 615 235



113-369 R01-90

NIAGARA NINE MILE POINT
MOHAWK NUCLEAR STATION

EDC
NO.

2 E 1 0 4 6 4

REV

PAGE
OF 7


ENGINEERING DESIGN CHANGE NEL-350 1/90

FROM:

NMPC NO: NZE35600IPHSUP001

P4 C110611334

INVERTER OUTPUT



3-369 R01-90

NM NIAGARA MOHAWK NINE MILE POINT NUCLEAR STATION

EDC NO.


2 E 1 0 4 6 4

REV

PAGE 7



ENGINEERING DESIGN CHANGE NEL-350 1/90

TO:
NMPC NO: N2E356001PW/SUP001
PG. C110 6/1334



ENGINEERING DESIGN CHANGE NEL-350 1/90

ADD TO NMPEN0:
NZE356001PWSUPPOOL
IN SECTION 3



||
||
||

1-369 R01-90

NIAGARA
MOHAWK NINE MILE POINT
 NUCLEAR STATION
EDC
NO.

2 E 1 0 4 6 4

REV

PAGE
OF 9

ADD TO NMPCNO:
 N2E35600IPWSUP001
 IN LIST OF DRAWINGS PAGE 0-5

NUMBERTITLELOCATED
IN SECTION

D 110 615 235

 WIRING DIAGRAM
 LOGIC POWER/RELAY, A27

3

REVISE NMPCNO:
 N2E35600IPWSUP001
 SECTION 2.3.7 ON PAGES 2-10 and 2-11
 AS FOLLOWS:

2.3.7 Logic Power and Relay Panel, A27.

This panel contains positive and negative 20 VDC power supplies (PS1 and PS2). These power supplies are powered through relay A27K5, which selects inverter output or maintenance source. Positive and negative 18-V sealed batteries (A27BT1-BT6) are mounted on this panel and are kept charged by the power supplies. Circuit breaker A27CB1 disconnects the battery from

the logic power bus, and logic power supply switch A27S1 disconnects the power supply's 120 VAC input power (only from the maintenance power). The panel also contains card-mounted (A27A1) relays which interface the A13 controls with external items such as circuit breaker motor operators, shunt trip coils, and remote monitor panel functions. Control battery discharge sensing is located on the A27A1 card. (These batteries should be replaced at 4-year intervals.)

11. W.A. 115 SC

NIAGARA NINE MILE
MOHAWK POINT

WORK REQUEST

1 DATE 8/23/91

2 W.R. NO. 195010

3. DEPARTMENT TO DO WORK
☒ ☒ ELECTRICAL MAINTENANCE
☒ ☒ MECHANICAL MAINTENANCE
☒ ☒ INSTRUMENTATION & CONTROL
☒ ☒ COMPUTER ☒ ☒ ISI
☒ ☒ SECURITY I & C ☒ ☒ FIRE
☒ ☒ METER & TEST
☒ ☒ OTHER

4. PRIORITY OF WORK 30/F
☐ EMERGENCY
☐ URGENT (<1 DAY)
☐ NECESSARY (<7 DAYS)
☐ AS TIME PERMITS (>7 DAYS)
☒ UNIT OUTAGE
☐ NEXT REFUELING OUTAGE

5. UNIT: ☐ 1 ☒ 2 ☐ SITE
6. SYSTEM CODE VBB
7. COMPONENT NUMBER 2VBB-UP51A
8. BIP NUMBER 71. B09
18. SAFETY CLASS ☐ SR ☐ Q ☒ NSR
19. EQ ☐ YES ☒ NO
20. ASME COMPONENT ☐ YES ☒ NO
21. CLEANNESS CLASS

9. EQUIPMENT TITLE: UPS-1A

10. FAILURE DESCRIPTION AND LOCATION 11. NPRDS SYMPTOM CODE DESCRIPTION

Perform SDC SC2-0273-91

12. ORIGINATOR Keeno LAMPMAN x4799 KEE DATE 8/23/91

13. APPROVED RW Gayne DATE 8/23/91

14. W.R. RECEIVED Van R. K. DATE 8/26/91

15. PROCEDURE NOS. 2E10463

16. ☐ QA NOTIFIED BY SUPV. DATE TIME QA NAME

17. ACCOUNT	ACCOUNT	SUB LEDGER	ACTIVITY/ORDER	COST CENTER	BUD CAT	COST COMP	LOCATION	SUB. ACCT.	PROJ. COST ACCT. NO.
	701640		9591	321257		200	0110		

22. QA REVIEW: QA W. Sumis DATE 8/26/91 23. INSPECTION REQUIRED ☐ YES ☒ NO

STAGED BY: DATE ☐ PARTS ☐ PROCEDURE ☐ DRWG ☐ MARKUP ☐ RWP ☐ INA

25. ASSIGNED TO B. WHITCOMB DATE 8/26/91

26. NOTIFICATIONS: QC DATE TIME QA QAINIT SSS DATE 8/26/91 TIME 1538

27. CORRECTIVE ACTION 28. NPRDS CORRECTIVE ACTION CODE A1A DESCRIPTION: Recalibrate/Adjust

Performed work as directed by EDC 2E10463

29. CAUSE OF FAILURE 30. NPRDS FAILURE CODE DESCRIPTION

As described in EDC 2E10463

31. ATTACHMENTS ☐ MATERIAL ISSUES ☐ PROCEDURE CHECKLISTS ☐ INSPECTION REPORTS ☐ LAS

32. MARK UP NO'S 91-508162 RWP NO'S N/A QCIR NO'S N/A NCR NO'S

33. CORRECTIVE ACTION COMPLETED BY Whitcomb, Coe, Poole DATE 8/26/91

34. SUPERVISOR REVIEW BY J. H. High DATE 8/27/91

35. WORK ACCEPTED BY QA J. H. High DATE 8/27/91

36. PMT REVIEW BY J. H. High ☐ ASSS/SSS ☒ SUPV. DATE 8/27/91

PMT PROCEDURE NO'S ☐ PMT TEST REPORT ☐ NOT REQUIRED

38. PMT COMPLETE VERIFIED BY J. H. High ☐ NA DATE 8/27/91

39. ACCEPTED BY ☐ SSS ☐ SUPV. DATE

NY I. AGARA MOHAWK **LIFTED LEAD AND JUMPER LOG**

1 UNIT: II

2 TEMP MOD. # EDC 2E10463 ☐ NA

3 WORK DOC: WEP 15010

4 PROC. # ☒ NA

2VBB-UPS 1A

WIRING DATA

APPLICATION

RETURN TO NORMAL

#	CABLE NUMBER (if applicable)	WIRE NUMBER OR "JUMPER"	COLOR	"FROM" TERMINATION		LIFTED YES NO	"TO" TERMINATION		LIFTED YES NO	PERF'D INIT.	VERF'D INIT.	PERF'D INIT.	VERF'D INIT.
				DEVICE	PT		DEVICE	PT					
1	2VBB-UPS1A	A27P3		PLUG		✓	A27 PAN			✓	✓	✓	✓
2	↓	A27P4		↓		✓	↓			✓	✓	✓	✓
3	↓	A27P6		↓		✓	↓			✓	✓	✓	✓
4	↓	A27P1		↓		✓	↓			✓	✓	✓	✓
5	↓	A27P2		↓		✓	↓			✓	✓	✓	✓
6		RV1		Resistor	9	✓	Relay K5	9	✓	✓	✓	✓	✓
7		↓		Relay K5	10	✓	↓			✓	✓	✓	✓
8		↓		Relay K5			Switch S1	1		✓	✓	✓	✓
9		↓		Relay K5			Relay K5	4		✓	✓	✓	✓
10		#368		K5	9	✓				✓	✓	✓	✓
11		#367		↓	10	✓				✓	✓	✓	✓
12		#257		↓	4	✓				✓	✓	✓	✓
13		#255		↓	2	✓				✓	✓	✓	✓
14		#268		↓			K5 Relant	2		✓	✓	✓	✓
15		#367		↓			↓	4		✓	✓	✓	✓
16		#257		↓			↓	8		✓	✓	✓	✓
17		#255		↓			↓	6		✓	✓	✓	✓

5. APPLICATION

6. RETURN TO NORMAL

		SIGNATURE	INITIAL	DATE	TIME	SIGNATURE	INITIAL	DATE	TIME
313-253 R11-86	PERFORMED BY:	<u>James C. ...</u>	<u>BC</u>	<u>8/24/91</u>	<u>PM</u>	<u>James C. ...</u>	<u>BC</u>	<u>8/24/91</u>	<u>PM</u>
SYMBOL NO 55-32-211	VERIFIED BY:	<u>James C. ...</u>	<u>BC</u>	<u>8/24/91</u>	<u>PM</u>	<u>James C. ...</u>	<u>BC</u>	<u>8/24/91</u>	<u>PM</u>

Verify P-6 block open on CB-4

Verify logic power is off:

A27-CB1 open
A27-S1 open

NOTE - CALL CSC - ALARMS WILL CLEAR

* CAUTION: RIGHT SIDE BUS CONNECTIONS ARE HOT INSTALL RUBBER BLANKETS.

Unplug the following plugs on A27:

- ✓ 1.) A27P3
- ✓ 2.) A27P4
- ✓ 3.) A27P6
- ✓ 4.) A27P1
- ✓ 5.) A27P2

✓ Remove A27 pan from unit

Modify A27-K5 relay wiring per EDC

Reinstall the A27 pan.

Reinstall following plugs:

- 1.) A27P3
- 2.) A27P4
- 3.) A27P6
- 4.) A27P1
- 5.) A27P2

Close A27-S1 (Leave A27-CB1 open).

Verify mimic lights come on on the front panel.
Alarm horn will come in. (Reset as necessary)

Push relay A27-K5 in AND HOLD. Verify that lights go out.

Release relay A27-K5 and verify lights come on.

CLOSE UPSTREAM AC & DC BREAKERS

CLOSE A27-CB1

Re-energize the UPS on AC power, CB-2 open, with loads on maintenance.

Visually verify that the A27-K5 relay is energized.

Open A27-CB1.

Open the A27-S1 switch while monitoring A27-K5 and verify that the A27-K5 relay does not drop out.

Reclose A27-S1 and A27-CB1.

Lift the CB-4 motor operator.

Insert the P-6 block.

Reinsert the motor operator.

Close CB-2.

Transfer loads to UPS power and verify mimic lights are still on.

Transfer loads to maintenance power and verify that mimic lights are still on.

Place the transfer control switch in the AUTO RESTART position. The unit will restart (after a time dealy) and rétransfer to UPS power.

WORK IN PROGRESS DATA SHEET

PLANNER & TECHNICAL REVIEWER

<input checked="" type="checkbox"/> WR# <u>195010</u> <input type="checkbox"/> P# _____ <input type="checkbox"/> Other _____ <input type="checkbox"/> Not Applicable	<u>2VBB-UPSIA</u> <input checked="" type="checkbox"/> Mark No. _____ <input type="checkbox"/> EPN _____ <input type="checkbox"/> Not Applicable	See attached Procedure No. <u>plan</u> <input type="checkbox"/> NA Estimated Duration: _____ (Equipment Out of Service)	Permissible Reactor Mode: <input type="checkbox"/> All <input type="checkbox"/> Hot Shutdown <input type="checkbox"/> Run <input type="checkbox"/> Cold Shutdown <input type="checkbox"/> Start-up <input type="checkbox"/> Refuel Mark-up Required <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
DIV: <input type="checkbox"/> I <input type="checkbox"/> II <input type="checkbox"/> III <input type="checkbox"/> NA			

EQUIPMENT IMPACT (LIST OUT OF SERVICE EQUIPMENT)

unit on maintenance
Supply

REFERENCE DRAWINGS: (LIST BELOW)

EE-1BH

PLANT IMPACT (REQUIRES OPERATION'S INPUT)

No loss of loads
unit on maintenance supply
with P-6 Block pulled

COMMENTS

Prepared By R. J. Jago (LAMPMAN) Date: 8/24/91 Tech. Reviewer Stephen C. Jack Date: 8/26/91

☐ This section N/A with No Plant Impact

Reviewed with Crew By: _____ Supv/Chief Date: 8/26/91 Time: 11:20
 Permission Requested to Start By: J. Jago Date: 8/26/91 Time: 15:35 CSO CSO Date: 8/26/91 Time: 15:35
 Permission Granted to Start By: SSS Date: 8/26/91 Time: 15:35 CSO CSO Date: 8/26/91 Time: 15:35
 Renotifications: ☐ / SSS / CSO ☐ / SSS / CSO ☐ / SSS / CSO

CONTINUED ON BACK

POST MAINTENANCE TESTS

PMT REQUIRED ☐ YES ☒ NO

TEST REQUIREMENTS

PROCEDURES

- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA

TESTS

Test	Acceptance Criteria
<input type="checkbox"/> Test <u>as per attached plan</u>	<input type="checkbox"/> _____
<input type="checkbox"/> Test _____	<input type="checkbox"/> _____
<input type="checkbox"/> Test _____	<input type="checkbox"/> _____
<input type="checkbox"/> Test _____	<input type="checkbox"/> _____

Prepared by: K. L. Lynn Date: 8/24/91

Technical Reviewer: Stephen C. Jack Date: 8/26/91

Reviewed by: _____ ASSS/SSS Date: ____/____/____

TEST RESULTS

Deferred	Sat	Performed By	Verified By
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input checked="" type="checkbox"/> Sat	<u>BC. 8/24/91</u>	<u>R. W. 8/26/91</u>
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____

☐ Shaded section not used with WR/Document on WR

Remarks: _____

No. _____ below signature; when signed, do. _____ the equipment operable at the date and time specified.

Accepted By: _____ SSS Date: ____/____/____ Time: ____

PLANNER AND TECHNICAL REVIEWER

OPS ACCEPTANCE

MOHAWK POINT

WORK REQUEST

8/23/91

W.R. NO.

195011

3. DEPARTMENT TO DO WORK

- ☒ ELECTRICAL MAINTENANCE
☐ MECHANICAL MAINTENANCE
☐ INSTRUMENTATION & CONTROL
☐ COMPUTER ☐ IST
☐ SECURITY I & C ☐ FIRE
☐ METER & TEST
☐ OTHER

4. PRIORITY OF WORK

- ☐ EMERGENCY
☐ URGENT (<1 DAY)
☐ NECESSARY (<7 DAYS)
☐ AS TIME PERMITS (>7 DAYS)
☒ UNIT OUTAGE
☐ NEXT REFUELING OUTAGE

5. UNIT: ☐ 1 ☒ 2 ☐ SITE

6. SYSTEM CODE VBB

7. COMPONENT NUMBER 2VBB-UPS

8. BIP NUMBER 71.309

18. SAFETY CLASS ☐ SR ☐ Q ☒ NSR

19. EQ ☐ YES ☒ NO

20. ASME COMPONENT ☐ YES ☒ NO

21. CLEANNESS CLASS

9. EQUIPMENT TITLE: UPS - IB

10. FAILURE DESCRIPTION AND LOCATION

11. NPRDS. SYMPTOM CODE

DESCRIPTION

Perform SDC

SC2-0273-91

12. ORIGINATOR Keens LAMPMAN X4799

DATE 8/23/91

13. APPROVED RW Gayne X1255

DATE 8/23/91

14. W.R. RECEIVED Don L. Day

DATE 8/26/91

15. PROCEDURE NOS. 2E10463

NOT REQUIRED

16. ☐ QA NOTIFIED BY SUPV.

DATE

TIME

QA NAME

17. ACCOUNT

ACCOUNT

SUB LEDGER

ACTIVITY/ORDER

COST CENTER

BUD CAT

COST COMP

LOCATION

SUB. ACCT.

PROJ. COST ACCT. NO.

70640

9591

321257

200

0110

22. QA REVIEW, QA

W. L. L. L.

DATE 8/26/91

23. INSPECTION REQUIRED

☐ YES ☒ NO

24. STAGED BY

DATE

☐ PARTS

☐ PROCEDURE

☐ DRWG

☐ MARKUP

☐ RWP

☐ NA

INIT

ASSIGNED TO B. WHITECOMB

DATE 8/26/91

26. NOTIFICATIONS: QG DATE

TIME

QNA QAINIT

DATE

TIME

DATE

TIME

27. CORRECTIVE ACTION

28. NPRDS

CORRECTIVE ACTION CODE

DESCRIPTION

Recalibrate/adj

PERFORMED WORK AS DIRECTED BY EDC 2E10463

29. CAUSE OF FAILURE

30. NPRDS FAILURE CODE

DESCRIPTION

AS DESCRIBED BY EDC 2E10463

31. ATTACHMENTS

☐ MATERIAL ISSUES

☐ PROCEDURE CHECKLISTS

☐ INSPECTION REPORTS

☐ LAS

☐

32. MARK UP NO'S

91-50863

RWP NO'S

N/A

QCIR NO'S

NCR NO'S

33. CORRECTIVE ACTION COMPLETED BY

Whitecomb, Poer, Cole

DATE

8/26/91

34. SUPERVISOR REVIEW BY

F. Fox

DATE

8/27/91

35. WORK ACCEPTED BY QA

W. L. L. L.

☐ NA

DATE

8/28/91

36. PMT REVIEW BY

F. Fox

☐ ASSS/SSS

SUPV.

DATE 8/27/91

37. PMT PROCEDURE NO'S

W. L. L. L.

☐ PMT TEST REPORT

☐ NOT REQUIRED

PMT COMPLETE VERIFIED BY

F. Fox

☐ NA

DATE

8/27/91

39. ACCEPTED BY

☐ SSS

☐ SUPV.

DATE

8/27/91

40. NPRDS ☐ NA

SYSTEM CODE

INIT.

41. INDEXED BY DOC. CONT. INIT.

INIT



NIAGARA
MOHAWK

LIFTED LEAD AND JUMPER LOG

20 BB- UPS 1A

1 UNIT: 2

2 TEMP. MOD. # EDC-2E1046 4 ☐ NA

3 WORK DOC: WRF 19501

4 PROC. #

☒ NA

WIRING DATA

APPLICATION

RETURN TO NORMAL

#	CABLE NUMBER (if applicable)	WIRE NUMBER OR "JUMPER"	COLOR	"FROM" TERMINATION		LIFTED	"TO" TERMINATION		LIFTED	PERF'D INIT.	VERF'D INIT.	PERF'D INIT.	VERF'D INIT.
				DEVICE	PT	YES NO	DEVICE	PT	YES NO				
1		A27 P3		Plug		✓				J.P	BC.	J.P	BC.
2		A27 P4				✓				J.P	BC.	J.P	BC.
3		A27 P6				✓				J.P	BC.	J.P	BC.
4		A27 P1				✓				J.P	BC.	J.P	BC.
5		A27 P2				✓				J.P	BC.	J.P	BC.
6				Relay K5	9	✓				J.P	BC.	J.P	BC.
7				" "	10	✓				J.P	BC.	J.P	BC.
8				Relocate above to S1	1	✓				J.P	BC.	J.P	BC.
9					4	✓				J.P	BC.	J.P	BC.
10		#368			9	✓				J.P	BC.	J.P	BC.
11		#367			10	✓				J.P	BC.	J.P	BC.
12		#257			4	✓				J.P	BC.	J.P	BC.
13		#255			2	✓				J.P	BC.	J.P	BC.
14		#368		Relay			K5	2		J.P	BC.	J.P	BC.
15		#367						4		J.P	BC.	J.P	BC.
16		#257						8		J.P	BC.	J.P	BC.
17		#255						6		J.P	BC.	J.P	BC.

5. APPLICATION

6. RETURN TO NORMAL

SIGNATURE				INITIAL				DATE				TIME			
PERFORMED BY: [Signature]				J.P				8-26-91				1:01 PM			
VERIFIED BY: [Signature]				BC.				8/26/91				1:01 PM			

R11-86

32-211

Verify P-6 block open on CB-4

Verify logic power is off:

A27-CB1 open
A27-S1 open

* CAUTION: RIGHT SIDE BUS CONNECTIONS ARE HOT INSTALL RUBBER BLANKETS.

Unplug the following plugs on A27:

- 1.) A27P3.
- 2.) A27P4.
- 3.) A27P6 ✓
- 4.) A27P1 ✓
- 5.) A27P2 ✓

Remove A27 pan from unit

Modify A27-K5 relay wiring per EDC

Reinstall the A27 pan.

Reinstall following plugs:

- 1.) A27P3
- 2.) A27P4
- 3.) A27P6
- 4.) A27P1
- 5.) A27P2

Close A27-S1 (Leave A27-CB1 open).

Verify mimic lights come on on the front panel.
Alarm horn will come in. (Reset as necessary)

JB

Push relay A27-K5 in AND HOLD. Verify that lights go out. P/B

Release relay A27-K5 and verify lights come on. P/B

CLOSE UPSTREAM AC & DC BREAKERS

CLOSE A27-CB1

Re-energize the UPS on AC power, CB-2 open, with loads on maintenance. P/B

Visually verify that the A27-K5 relay is energized. P/B

Open A27-CB1. P/B

Open the A27-S1 switch while monitoring A27-K5 and verify that the A27-K5 relay does not drop out. P/B

Reclose A27-S1 and A27-CB1. P/B

Lift the CB-4 motor operator. P/B

Insert the P-6 block. P/B

Reinsert the motor operator. P/B

Close CB-2. P/B

Transfer loads to UPS power and verify mimic lights are still on.

P/B

Transfer loads to maintenance power and verify that mimic lights are still on. *MB*

Place the transfer control switch in the AUTO RESTART position. The unit will restart (after a time dealy) and retransfer to UPS power. *MB*

WORK IN PROGRESS DATA SHEET

PLANNER & TECHNICAL REVIEWER

☒ WR# 195011
☐ P# _____
☐ Other _____
☐ Not Applicable

DIV: ☐ I ☐ II ☐ III ☐ NA

2433-4PS1B
☒ Mark No. _____
☐ EPN _____
☐ Not Applicable

See Attached
 Procedure No. Plan ☐ NA

Estimated Duration: _____

(Equipment Out of Service)

Permissible Reactor Mode:

☐ All ☐ Hot Shutdown
☐ Run ☐ Cold Shutdown
☐ Start-up ☐ Refuel

Mark-up Required ☒ Yes ☐ No

EQUIPMENT IMPACT (LIST OUT OF SERVICE EQUIPMENT)

Unit on maintenance
Supply

REFERENCE DRAWINGS: (LIST BELOW)

122-1B4

PLANT IMPACT (REQUIRES OPERATION'S INPUT)

No loads lost
Unit on maintenance Supply
with P-6 Block pulled

COMMENTS

Prepared By K. J. J. (LAMPMAN) Date: 8/24/91 Tech. Reviewer Stephen C. Jack Date: 8/26/91

☐ This section N/A with No Plant Impact

Reviewed with Crew By: Stephen C. Jack Supv/Chief Date: 8/27/91

Permission Requested to Start By: Jack Date: 8/24/91 Time: 14:30

Permission Granted to Start By: SSS Date: 8/24/91 Time: 15:30 CSO Jack Date: 8/24/91 Time: 14:30

Renotifications: ☐ / SSS / CSO ☐ / SSS / CSO ☐ / SSS / CSO

CONTINUED --1 BACK

POST MAINTENANCE TESTS

PMT REQUIRED ☐ YES ☒ NO

TEST REQUIREMENTS

PROCEDURES

- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA

TESTS

Test

Acceptance Criteria

- ☐ Test as per attached plan ☐ _____
- _____
- _____
- ☐ Test _____ ☐ _____
- _____
- _____
- ☐ Test _____ ☐ _____
- _____
- _____
- ☐ Test _____ ☐ _____
- _____
- _____

Prepared by: KPP (LAMPMAN) Date: 8/24/91

Technical Reviewer: Stephen Chack Date: 8/26/91

Reviewed by: _____ ASSS/SSS Date: / /

TEST RESULTS

Deferred

Sat

Performed By

Verified By

- ☐ Yes ☐ No ☐ Sat _____ / _____
- ☐ Yes ☐ No ☐ Sat _____ / _____
- ☐ Yes ☐ No ☐ Sat _____ / _____
- ☐ Yes ☐ No ☐ Sat _____ / _____



☐ Yes ☒ No ☐ Sat TNA 14/2/91 Det Parker 18/2/91

☐ Yes ☐ No ☐ Sat _____ / _____

☐ Yes ☐ No ☐ Sat _____ / _____

☐ Yes ☐ No ☐ Sat _____ / _____

☐ Shaded section not used with WR/Document on WR

Remarks: _____

Note: The below signature, when signed, declares the equipment operable at the date and time specified.

Accepted By: _____ SSS Date: / / Time: _____

PLANNER AND TECHNICAL REVIEWER

OPS ACCEPTANCE

5. UNIT: ☐ 1 ☒ 2 ☐ SITE
6. SYSTEM CODE VBB
7. COMPONENT NUMBER 2V55-4PSIC
8. BIP NUMBER 71.509
18. SAFETY CLASS ☐ SR ☐ Q ☒ NSR
19. EQ ☐ YES ☒ NO
20. ASME COMPONENT ☐ YES ☒ NO
21. CLEANNESS CLASS _____

40. NPRUS ☐ NA SYSTEM CODE _____ INIT. _____ 41. INDEXED BY DOC. CONT. INIT. _____
313-186 SYMBOL NUMBER SS-32-053 P09-

Verify P-6 block open on CB-4

DHP

Verify logic power is off:

A27-CB1 open

A27-S1 open

DHP
DHP

DHP * CAUTION:

RIGHT SIDE BUS CONNECTIONS ARE HOT INSTALL RUBBER BLANKETS.

Unplug the following plugs on A27:

- 1.) A27P3
- 2.) A27P4
- 3.) A27P6
- 4.) A27P1
- 5.) A27P2

DHP
DHP
DHP
DHP
DHP

Remove A27 pan from unit

DHP

Modify A27-K5 relay wiring per EDC

DHP

Reinstall following plugs:

DHP

- 1.) A27P3
- 2.) A27P4
- 3.) A27P6
- 4.) A27P1
- 5.) A27P2

Close A27-S1 (Leave A27-CB1 open).

Verify mimic lights come on on the front panel.

Alarm horn will come in. (Reset as necessary)

DHP

Push relay A27-K5 in AND HOLD. Verify that lights go out. *DHP*

Release relay A27-K5 and verify lights come on. *DHP*

ye 8/26/91 ~~Close A27-CB1.~~

Lift motor operator on CB-4 *DHP*

Plug P-6 block in on CB-4 *DHP*

Reattach motor operator on CB-4 *DHP*

PULL P-6 BLOCK *DHP*
LIFT LEAD NO. 342 AND 343 FROM BATTERIES.
CLOSE A27-CB1 *ye 8/26/91*

Re-energize the UPS and put the loads on UPS power. *DHP*

OPEN A27-CB1, REWIND WIRE TO 201. RECLOSE A27-S1 AND A27-CB1

~~CLOSE A27-CB1. ye 8/26/91~~
~~RE-ENERGIZE THE UPS - NO TRIP.~~

Visually verify that the A27-K5 relay is energized.

OPEN A27-CB1

Open the A27-S1 switch while monitoring A27-K5 and verify the following:

a.) The A27-K5 relay does not drop out. ✓

~~b.) No control battery discharge alarm comes in. ye 8/26/91~~

Reclose the A27-S1 switch. AND A27-CB1

LIFT CB-4 OPERATOR

INSERT P-6 BLOCK

RESET CB-4 OPERATOR ON BREAKER, CLOSE CB-2

With the UPS feeding the loads open A27-CB1. ✓

ups ye 8/26/91
Transfer loads to maintenance power and verify mimic lights are still on. ✓

- UNIT TRIPPED
MOVABLE TRIP
INVERTER ALARM
SCR SHORT
POWER SUPPLY FAILURE

MAINT. 9/26/91

page 3

Transfer loads to UPS power and verify that mimic lights are still on. - TRIP TO MAINT.

- UNIT WILL TRIP
WITHOUT BATTERY 9/26/91

Place A27-CB1 on. ✓ 9/26/91

RESTORE UNIT TO NORMAL, LOADS ON UPS

WORK IN PROGRESS DATA SHEET

PLANNER & TECHNICAL REVIEWER

☒ WR# 195012
☐ P# _____
☐ Other _____
☐ Not Applicable

DIV: ☐ I ☐ II ☐ III ☐ NA

2 VBB - UPSIC
☒ Mark No _____
☐ EPN _____
☐ Not Applicable

See attached
 Procedure No. plan ☐ NA
 Estimated Duration: _____
 (Equipment Out of Service)

Permissible Reactor Mode
☐ All ☐ Hot Shutdown
☐ Run ☐ Cold Shutdown
☐ Start-up ☐ Refuel
 Mark-up Required ☒ Yes ☐ No

EQUIPMENT IMPACT (LIST OUT OF SERVICE EQUIPMENT)

unit on maintenance
supply

REFERENCE DRAWINGS: (LIST BELOW)

EE-1B4

PLANT IMPACT (REQUIRES OPERATION'S INPUT)

No loss of loads
unit on maintenance supply
with P-6 block pulled

COMMENTS

Prepared By Steph (LAMPMAN) Date: 8/24/91 Tech. Reviewer Stephen C. Jack Date: 8/25/91

☐ This section N/A with No Plant Impact

Reviewed with Crew By: David H. Fikes Supv/Chief Date: 8/24/91

Permission Requested to Start By: T. Foy Date: 8/24/91 Time: 17:10

Permission Granted to Start By: SSS Date: 8/27/91 Time: 20:50 CSO FE Date: 8/27/91 Time: 0:137

Renotifications: ☐ / SSS / CSO ☐ / SSS / CSO ☐ / SSS / CSO

CONTINUED ON BACK

POST MAINTENANCE TESTS

PMT REQUIRED

YES ~~NO~~ *Acc*

PLANNER AND TECHNICAL REVIEWER

OPS ACCEPTANCE

TEST REQUIREMENTS

PROCEDURES

- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA

TESTS

Test	Acceptance Criteria
<input type="checkbox"/> Test <i>see attached plan</i>	<input type="checkbox"/> _____
<input type="checkbox"/> Test _____	<input type="checkbox"/> _____
<input type="checkbox"/> Test _____	<input type="checkbox"/> _____
<input type="checkbox"/> Test _____	<input type="checkbox"/> _____

TEST RESULTS

Deferred	Sat	Performed By	Verified By
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	<i>Sheldon</i>	<i>David</i>
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____	_____/____

Prepared by: *K. S. G.* Date: *8/24/91*
 Technical Reviewer: *Stephen C. Sack* Date: *8/25/91*

☐ Shaded section not used with WR/Document on WR
 Remarks: _____

Reviewed by: _____ ASSS/SSS Date: ____/____/____

Note: The below signature, when signed, declares the equipment operable at the date and time specified.
 Accepted By: _____ SSS Date: ____/____/____ Time: ____

1004- 10 SC

NIAGARA NINE MILE MOHAWK POINT		WORK REQUEST		1 DATE <u>8/23/91</u>	2 W.R. NO. <u>195013</u>
3. DEPARTMENT TO DO WORK <input checked="" type="checkbox"/> <input type="checkbox"/> ELECTRICAL MAINTENANCE <input type="checkbox"/> <input type="checkbox"/> MECHANICAL MAINTENANCE <input type="checkbox"/> <input type="checkbox"/> INSTRUMENTATION & CONTROL <input type="checkbox"/> <input type="checkbox"/> COMPUTER <input type="checkbox"/> <input type="checkbox"/> ISI <input type="checkbox"/> <input type="checkbox"/> SECURITY I & C <input type="checkbox"/> <input type="checkbox"/> FIRE <input type="checkbox"/> <input type="checkbox"/> METER & TEST <input type="checkbox"/> <input type="checkbox"/> OTHER		4. PRIORITY OF WORK <input type="checkbox"/> EMERGENCY <input type="checkbox"/> URGENT (<1 DAY) <u>3/0/F</u> <input type="checkbox"/> NECESSARY (<7 DAYS) <input type="checkbox"/> AS TIME PERMITS (>7 DAYS) <input checked="" type="checkbox"/> NEXT UNIT OUTAGE <input type="checkbox"/> NEXT REFUELING OUTAGE		5. UNIT: <input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> SITE 6. SYSTEM CODE <u>V3B</u> 7. COMPONENT NUMBER <u>2VBB-4PS1D</u> 8. BIP NUMBER <u>71.509</u> 18. SAFETY CLASS <input type="checkbox"/> SR <input type="checkbox"/> Q <input checked="" type="checkbox"/> NSR 19. EQ <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO 20. ASME COMPONENT <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO 21. CLEANNESS CLASS	

9. EQUIPMENT TITLE: APS-1D

10. FAILURE DESCRIPTION AND LOCATION 11. NPRDS. SYMPTOM CODE ☐ DESCRIPTION
Perform SDC SC2-0273-91
(Change logic PS to Inverter output)

12. ORIGINATOR KEENE CAMPBELL X4799 KLI DATE 8/23/91
13. APPROVED RW GAYNE X125 DATE 8/23/91
14. W.R. RECEIVED Don L. May DATE 8/26/91
15. PROCEDURE NOS. 2E10466 NOT REQUIRED ☐
16. ☐ QA NOTIFIED BY SUPV. DATE TIME QA NAME

17. ACCOUNT	ACCOUNT	SUB LEDGER	ACTIVITY/ORDER	COST CENTER	BUD CAT	COST COMP	LOCATION	SUB. ACCT.	PROJ. COST ACCT. NO.
	<u>706.40</u>		<u>9591</u>	<u>321257</u>		<u>200</u>	<u>0110</u>		

22. QA REVIEW - QA W. Scam DATE 8/26/91 23. INSPECTION REQUIRED ☐ YES ☒ NO INIT

24. TAGGED BY W. Scam DATE 8/26/91 ☐ PARTS ☐ PROCEDURE ☐ DRWG ☐ MARKUP ☐ RWP ☐ NA INIT

25. ASSIGNED TO: D. PARKER DATE 8/26/91

26. NOTIFICATIONS: QC DATE TIME SNA QAINIT WJ SSS DATE KOC 8/26/91 TIME 1407

27. CORRECTIVE ACTION 28. NPRDS. CORRECTIVE ACTION CODE AA DESCRIPTION PERFORMED SDC/EDC 2E10466 WIRING MODIFICATION

29. CAUSE OF FAILURE 30. NPRDS. FAILURE CODE AM DESCRIPTION INSTALLATION STATUS REQUIRED WIRING CHANGE TO PERFORM FUNCTION AS DESIRED

31. ATTACHMENTS ☐ MATERIAL ISSUES ☐ PROCEDURE CHECKLISTS ☐ INSPECTION REPORTS ☐ LAS REC 2E10466

32. MARK UP NO'S 2-91-50864 RWP NO'S N/A QCIR NO'S N/A NCR NO'S

33. CORRECTIVE ACTION COMPLETED BY PARKER / DEAN / ORLIS DATE 8/26/91

34. SUPERVISOR REVIEW BY Flop DATE 8/26/91

35. WORK ACCEPTED BY QA J. Boell DATE 8/27/91

36. PMT REVIEW BY Flop ☐ ASSS/SSS ☒ SUPV. DATE 8/26/91 INIT

37. PMT PROCEDURE NO'S WIP ☐ PMT TEST REPORT ☐ NOT REQUIRED

38. PMT COMPLETE VERIFIED BY Flop ☐ NA DATE 8/26/91 INIT

39. ACCEPTED BY Flop ☐ SSS ☐ SUPV. DATE 8/26/91 INIT

40. NPRDS ☐ NA SYSTEM CODE INIT. 41. INDEXED BY DOC. CONT. INIT. INIT

Verify P-6 block open on CB-4

Verify logic power is off:

A27-CB1 open ✓
A27-S1 open ✓

* CAUTION: RIGHT SIDE BUS CONNECTIONS ARE HOT INSTALL RUBBER BLANKETS. ✓

Unplug the following plugs on A27:

- 1.) A27P3 ✓
- 2.) A27P4 ✓
- 3.) A27P6 ✓
- 4.) A27P1 ✓
- 5.) A27P2 ✓

Remove A27 pan from unit ✓

Modify A27-K5 relay wiring per EDC ✓

Reinstall the A27 pan. ✓

Reinstall following plugs: ✓

- 1.) A27P3 ✓
- 2.) A27P4 ✓
- 3.) A27P6 ✓
- 4.) A27P1 ✓
- 5.) A27P2 ✓

Close A27-S1 (Leave A27-CB1 open).

Verify mimic lights come on on the front panel.
Alarm horn will come in. (Reset as necessary) ✓

Push relay A27-K5 in AND HOLD. Verify that lights go out. ✓

Release relay A27-K5 and verify lights come on. ✓

CLOSE upstream NC & OC Breakers ✓
CLOSE A27-CB1

Re-energize the UPS on AC power, CB-2 open, with loads on maintenance. ✓

Visually verify that the A27-K5 relay is energized. ✓

Open A27-CB1. ✓

Open the A27-S1 switch while monitoring A27-K5 and verify that the A27-K5 relay does not drop out. ✓

Reclose A27-S1 and A27-CB1. ✓

Lift the CB-4 motor operator. ✓

Insert the P-6 block. ✓

Reinsert the motor operator. ✓

Close CB-2. ✓

Transfer loads to UPS power and verify mimic lights are still on. ✓

Transfer loads to maintenance power and verify that mimic lights are still on. ✓

Place the transfer control switch in the AUTO RESTART position. The unit will restart (after a time delay) and retransfer to UPS power.

- NOT DONE ON UPS1A - CB-3 BREAKER STICKS ✓

UPS on normal power manually

POST MAINTENANCE TESTS

PMT REQUIRED ☐ YES ☒ NO

TEST REQUIREMENTS

PROCEDURES

- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA

TESTS

Test	Acceptance Criteria
<input type="checkbox"/> Test <u>as per attached plan</u>	<input type="checkbox"/> _____
<input type="checkbox"/> Test _____	<input type="checkbox"/> _____
<input type="checkbox"/> Test _____	<input type="checkbox"/> _____
<input type="checkbox"/> Test _____	<input type="checkbox"/> _____

TEST RESULTS

Deferred	Sat	Performed By	Verified By
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input checked="" type="checkbox"/> Sat	<u>Added to spec</u>	<u>Verion 8/26/91</u>
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____

☐ Shaded section not used with WR/Document on WR.

Remarks: _____

Note: The below signature, when signed, declares the equipment operable at the date and time specified.

Accepted By: _____ SSS Date: ____/____/____ Time: ____

Prepared by: [Signature] Date: 8/12/91

Technical Reviewer: [Signature] Date: 8/12/91

Reviewed by: _____ ASSS/SSS Date: ____/____/____

PLANNER AND TECHNICAL REVIEWER

OPS ACCEPTANCE

WORK IN PROGRESS DATA SHEET

PLANNER & TECHNICAL REVIEWER

☒ WR# 195013
☐ P# _____
☐ Other _____
☐ Not Applicable

DIV: ☐ I ☐ II ☐ III ☐ NA

2 VBB-UPS ID
☒ Mark No. _____
☐ EPN _____
☐ Not Applicable

See attached
 Procedure No. plan ☐ NA
 Estimated Duration: _____
 (Equipment Out of Service)

Permissible Reactor Mode
☐ All ☐ Hot Shutdown
☐ Run ☐ Cold Shutdown
☐ Start-up ☐ Refuel

Mark-up Required ☒ Yes ☐ No

EQUIPMENT IMPACT (LIST OUT OF SERVICE EQUIPMENT)

Unit on maintenance
Supply

REFERENCE DRAWINGS: (LIST BELOW)

EE-15H

PLANT IMPACT (REQUIRES OPERATION'S INPUT)

No loads lost
Unit on maintenance
with p-6 Block pulled

COMMENTS

Prepared By R. P. [Signature] (LAMPMAN) Date: 8/22/91 Tech. Reviewer Stephen [Signature] Date: 8/26/91

☒ This section N/A with No Plant Impact

Reviewed with Crew By: [Signature] Supv/Chief Date: 8/26/91

Permission Requested to Start By: [Signature] Date: 8/24/91 Time: 11:30

Permission Granted to Start By: SSS [Signature] Date: 8/24/91 Time: 14:07 CSO [Signature] Date: 8/24/91 Time: 14:16

Renotifications: ☐ / SSS ☐ / CSO ☐ / SSS ☐ / CSO ☒ / SSS ☐ / CSO

CONTINUED ON BACK

3. DEPARTMENT TO DO WORK
- ☒ ELECTRICAL MAINTENANCE
 - ☒ MECHANICAL MAINTENANCE
 - ☒ INSTRUMENTATION & CONTROL
 - ☒ COMPUTER ☐ ISI
 - ☒ SECURITY I & C ☐ FIRE
 - ☒ METER & TEST
 - ☒ OTHER

4. PRIORITY OF WORK
- ☐ EMERGENCY
 - ☒ URGENT (<1 DAY)
 - ☐ NECESSARY (<7 DAYS)
 - ☐ AS TIME PERMITS (>7 DAYS)
 - ☒ NEXT UNIT OUTAGE
 - ☐ NEXT REFUELING OUTAGE

5. UNIT: ☐ 1 ☒ 2 ☐ SITE
6. SYSTEM CODE VBR
7. COMPONENT NUMBER VBR-UP
8. BIP NUMBER 71309
18. SAFETY CLASS ☐ SR ☐ Q ☒ NSR
19. EQ ☐ YES ☒ NO
20. ASME COMPONENT ☐ YES ☒ NO
21. CLEANNESS CLASS

9. EQUIPMENT TITLE: UPS-1

10. FAILURE DESCRIPTION AND LOCATION 11. NPRDS. SYMPTOM CODE ☐ DESCRIPTION

Perform SDC SC2-0273-91

12. ORIGINATOR KEENA LAMPMAN X4799 DATE 8/23/91

13. APPROVED RW Gayne DATE 8/25/91

14. W.R. RECEIVED Alan R. May DATE 8/26/91

15. PROCEDURE NOS. 2E10467

16. ☐ QA NOTIFIED BY SUPV. DATE TIME QA NAME ☐ NOT REQUIRED

17. ACCOUNT	ACCOUNT	SUB LEDGER	ACTIVITY/ORDER	COST CENTER	BUD CAT	COST COMP	LOCATION	SUB ACCT.	PROJ. COST ACCT. NO.
	<u>70640</u>		<u>9591</u>	<u>321257</u>		<u>200</u>	<u>0140</u>		

22. QA REVIEW QA W. Sumner DATE 8/26/91 23. INSPECTION REQUIRED ☐ YES ☒ NO

24. STAGED BY B. Whitcomb DATE 8/26/91 ☐ PARTS ☐ PROCEDURE ☐ DRWG ☐ MARKUP ☐ RWP ☐ NA

26. NOTIFICATIONS: QC. DATE TIME ☒ NA QAINIT 4/52 SSS DATE 8/26/91 TIME 1535

27. CORRECTIVE ACTION 28. NPRDS CORRECTIVE ACTION CODE 4A DESCRIPTION: Recalibrate/Adjust

Performed work as directed by EDC 2E10467

29. CAUSE OF FAILURE 30. NPRDS FAILURE CODE ☐ DESCRIPTION

As Described in EDC 2E10467

31. ATTACHMENTS ☐ MATERIAL ISSUES ☐ PROCEDURE CHECKLISTS ☐ INSPECTION REPORTS ☐ LAS ☐

32. MARK UP NO'S. 91-50865 RWP NO'S. N/A QCIR NO'S. NCR NO'S.

33. CORRECTIVE ACTION COMPLETED BY Whitcomb, Poe, Coc DATE 8/27/91

34. SUPERVISOR REVIEW BY F. Pop DATE 8/27/91

35. WORK ACCEPTED BY QA W. Sumner ☐ NA DATE 8/28/91

36. PMT REVIEW BY F. Pop ☐ ASSS/SSS ☒ SUPV. DATE 8/27/91

37. PMT PROCEDURE NO'S. WIP ☐ PMT TEST REPORT ☐ NOT REQUIRED

38. PMT COMPLETE VERIFIED BY F. Pop ☐ NA DATE 8/27/91

39. ACCEPTED BY ☐ SSS ☐ SUPV. DATE

40. NPRDS ☐ NA SYSTEM CODE INIT.

41. INDEXED BY DOC. CONT. INIT.

~~Verify~~ Verify P-6 block open on CB-4

~~Verify~~ Verify logic power is off:

A27-CB1 open

A27-S1 open

NOTE: CALL CSP - ALARMS WILL CLEAR

* CAUTION: RIGHT SIDE BUS CONNECTIONS ARE HOT INSTALL RUBBER BLANKETS.

Unplug the following plugs on A27:

- 1.) A27P3
- 2.) A27P4
- 3.) A27P6
- 4.) A27P1
- 5.) A27P2

Remove A27 pan from unit

Modify A27-K5 relay wiring per EDC

Reinstall the A27 pan.

Reinstall following plugs:

- 1.) A27P3
- 2.) A27P4
- 3.) A27P6
- 4.) A27P1
- 5.) A27P2

~~START~~ → Close A27-S1 (Leave A27-CB1 open).

Verify mimic lights come on the front panel.

Alarm horn will come in. (Reset as necessary)

Push relay A27-K5 in AND HOLD. Verify that lights go out. *P/B*

Release relay A27-K5 and verify lights come on. *P/B*

CLOSE UPSTREAM AC & DC BREAKERS

CLOSE A27-CB1

Re-energize the UPS on AC power, CB-2 open, with loads on *P/B* maintenance.

Visually verify that the A27-K5 relay is energized. *P/B*

Open A27-CB1. *P/B*

Open the A27-S1 switch while monitoring A27-K5 and verify that the A27-K5 relay does not drop out. *P/B*

Reclose A27-S1 and A27-CB1. *P/B*

Lift the CB-4 motor operator. *P/B*

Insert the P-6 block. *V/B*

Reinsert the motor operator. *P/B*

Close CB-2. *P/B*

Transfer loads to UPS power and verify mimic lights are still on. *P/B*

Transfer loads to maintenance power and verify that mimic lights are still on. *P/B*

Place the transfer control switch in the AUTO RESTART position. The unit will restart (after a time dealy) and retransfer to UPS power. *P/B*

NIAGARA
JOHAWK

LIFTED LEAD AND JUMPER (G)

2V88 - 6PS 1G

1 UNIT: #2

2 TEMP. MOD. # E1X-EE 4/6/91

3 WORK DOC: WR # 995014

4 PROC. #

WIRING DATA											APPLICATION		RETURN TO NORMAL		
#	CABLE NUMBER (if applicable)	WIRE NUMBER OR "JUMPER"	COLOR	"FROM" TERMINATION		LIFTED		"TO" TERMINATION		LIFTED		PERF'D	VERF'D	PERF'D	VERF'D
				DEVICE	PT	YES	NO	DEVICE	PT	YES	NO	INIT.	INIT.	INIT.	INIT.
1		A 27 P3		Plug		-						J1	PK	J1	BC
2		A 27 P4				-						J1	PK	J1	PK
3		A 27 P6				-						J1	PK	J1	PK
4		A 27 P1				-						J1	PK	J1	PK
5		A 27 P2				-						J1	PK	J1	PK
6				RELAY K5	9	-						J1	PK	J1	PK
7				↓ ↓	10	-						J1	PK	J1	BC
8				RELOCATE ABOVE	1	A								J1	BC
9				TO S1	4	D								J1	PK
10		# 368			9	-						J1	PK		
11		# 367			10	-						J1	PK		
12		# 257			4	-						J1	PK		
13		# 255			2	-						J1	PK		
14		# 368		RELAY				→ K5	2					J1	PK
15		# 367						→	4					J1	PK
16		# 257		TD →				→	8					J1	PK
17		# 255						→	6					J1	PK

5. APPLICATION

6. RETURN TO NORMAL

		SIGNATURE	INITIAL	DATE	TIME	SIGNATURE	INITIAL	DATE	TIME
313-253 R11-86	PERFORMED BY:	<i>[Signature]</i>	J1	8-17-91	AM	<i>[Signature]</i>	J1	8-17-91	AM
SYMBOL NO. 55-32-211	VERIFIED BY:	<i>[Signature]</i>	PK	8-27-91	AM	<i>[Signature]</i>	PK	8-27-91	AM

WORK IN PROGRESS DATA SHEET

PLANNER & TECHNICAL REVIEWER

☒ WR# 195014
☐ P# _____
☐ Other _____
☐ Not Applicable

DIV: ☐ I ☐ II ☐ III ☐ NA

2VBB-UPSIG
☒ Mark No. _____
☐ EPN _____
☐ Not Applicable

See attached Plan
 Procedure No. ☐ NA
 Estimated Duration: _____
 (Equipment Out of Service)

Permit to Reactor Mode:
☐ All ☐ Hot Shutdown
☐ Run ☐ Cold Shutdown
☐ Start-up ☐ Refuel
 Mark-up Required ☒ Yes ☐ No

EQUIPMENT IMPACT (LIST OUT OF SERVICE EQUIPMENT)

UNIT ON MAINTENANCE
LOGIC POWER OFF
(A27-CB1, A27-ST OPEN)
Rec 8/24/91

REFERENCE DRAWINGS: (LIST BELOW)

EE-1B11

PLANT IMPACT (REQUIRES OPERATION'S INPUT)

No loss of loads
unit on maintenance supply
with P-6 Block pulled

COMMENTS

Prepared By R. J. Foy (Lammman) Date: 8/24/91 Tech. Reviewer Stephen C. Jack Date: 8/26/91

☐ This section N/A with No Plant Impact
 Reviewed with Crew By: D. H. Kays Supv/Chief Date: 8/24/91
 Permission Requested to Start By: F. J. Foy Date: 8/24/91 Time: 11:20
 Permission Granted to Start By: SSS Date: 8/24/91 Time: 16:30 CSO SSS Date: 8/24/91 Time: 16:30
 Renotifications: ☐ / SSS / CSO ☐ / SSS / CSO ☐ / SSS / CSO

CONTINUED ON BACK

POST MAINTENANCE TESTS

PMT REQUIRED ☐ YES ☒ NO

TEST REQUIREMENTS

PROCEDURES

- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA
- ☐ No. _____ Step No.'s _____ ☐ NA

TESTS

Test	Acceptance Criteria
<input type="checkbox"/> Test <u>as per attached plan</u>	<input type="checkbox"/> _____
<input type="checkbox"/> Test _____	<input type="checkbox"/> _____
<input type="checkbox"/> Test _____	<input type="checkbox"/> _____
<input type="checkbox"/> Test _____	<input type="checkbox"/> _____

Prepared by: Kenneth J. Lopez Date: 8/24/91

Technical Reviewer: Stephen C. Beck Date: 8/26/91

Reviewed by: _____ ASSS/SSS Date: ____/____/____

TEST RESULTS

Deferred	Sat	Performed By	Verified By
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input checked="" type="checkbox"/> Sat	<u>TM 12/27/91</u>	<u>W. Parker 8/27/91</u>
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Sat	_____/____/____	_____/____/____

☐ Shaded section not used with WR/Document on WR.

Remarks: _____

Note: The below signature, when signed, declares the equipment operable at the date and time specified.

Accepted By: _____ SSS Date: ____/____/____ Time: ____:____:____

PLANNER AND TECHNICAL REVIEWER

OPS ACCEPTANCE

UPS1A EFFICIENCY CALCULATIONS:

(8/91)

		Input:	Output:
Volts:	Phase A:	600	120
	Phase B:	600	124
	Phase C:	600	122
Amps:	Phase A:	40	100
	Phase B:	36	50
	Phase C:	36	90

$$KW_{IN} = \frac{I_{AVG} \times E \times 1.73 \times p.f.}{1000} \quad (p.f._{IN} = .8 \text{ @ full load})$$

$$KW_{OUT} = \frac{(I \times E)_A + (I \times E)_B + (I \times E)_C \times p.f.}{1000} \quad (p.f._{OUT} = \text{approx } 1.0)$$

$$EFF = \frac{KW_{OUT}}{KW_{IN}}$$

$$KW_{IN} = \frac{37.3 \times 600 \times 1.73 \times .8}{1000} = 30.97 \text{ KW}$$

$$KW_{OUT} = \frac{(100 \times 120) + (50 \times 124) + (90 \times 122) \times 1.0}{1000} = 29.18 \text{ KW}$$

$$EFF = \frac{29.18}{30.97} = \underline{\underline{94.2 \%}}$$

Expected Eff: 82 % @ 1/2 load
84 % @ full load

UPS1B EFFICIENCY CALCULATIONS:

(8/91)

		Input:	Output:
Volts:	Phase A:	620	120.5
	Phase B:	610	122
	Phase C:	600	121
Amps:	Phase A:	48	95
	Phase B:	44	75
	Phase C:	46	90

$$KW_{IN} = \frac{I_{AVG} \times E \times 1.73 \times p.f.}{1000} \quad (p.f._{IN} = .8 \text{ @ full load})$$

$$KW_{OUT} = \frac{(I \times E)_A + (I \times E)_B + (I \times E)_C \times p.f.}{1000} \quad (p.f._{OUT} = \text{approx } 1.0)$$

$$EFF = \frac{KW_{OUT}}{KW_{IN}}$$

$$KW_{IN} = \frac{46 \times 610 \times 1.73 \times .8}{1000} = 38.84 \text{ KW}$$

$$KW_{OUT} = \frac{(95 \times 120.5) + (75 \times 122) + (90 \times 121) \times 1.0}{1000} = 31.49 \text{ KW}$$

$$EFF = \frac{31.49}{38.84} = \underline{\underline{81.11 \%}}$$

Expected Eff: 82 % @ 1/2 load
84 % @ full load

UPS1C EFFICIENCY CALCULATIONS:

(8/91)

		Input:	Output:
Volts:	Phase A:	605	119
	Phase B:	600	120
	Phase C:	600	122
Amps:	Phase A:	90	180
	Phase B:	84	160
	Phase C:	86	165

$$KW_{IN} = \frac{I_{AVG} \times E \times 1.73 \times p.f.}{1000} \quad (p.f._{IN} = .8 \text{ @ full load})$$

$$KW_{OUT} = \frac{(I \times E)_A + (I \times E)_B + (I \times E)_C \times p.f.}{1000} \quad (p.f._{OUT} = \text{approx } 1.0)$$

$$EFF = \frac{KW_{OUT}}{KW_{IN}}$$

$$KW_{IN} = \frac{86.6 \times 602 \times 1.73 \times .8}{1000} = 72.15 \text{ KW}$$

$$KW_{OUT} = \frac{(180 \times 119) + (160 \times 120) + (165 \times 122) \times 1.0}{1000} = 60.75 \text{ KW}$$

$$EFF = \frac{60.75}{72.15} = \underline{\underline{84.29 \%}}$$

Expected Eff: 82 % @ 1/2 load
84 % @ full load

UPS1D EFFICIENCY CALCULATIONS:

(8/91)

	Input:	Output:
Volts:	Phase A: 620	121
	Phase B: 610	119
	Phase C: 605	121
Amps:	Phase A: 74	135
	Phase B: 70	155
	Phase C: 70	140

$$KW_{IN} = \frac{I_{AVG} \times E \times 1.73 \times p.f.}{1000} \quad (p.f._{IN} = .8 \text{ @ full load})$$

$$KW_{OUT} = \frac{(I \times E)_A + (I \times E)_B + (I \times E)_C \times p.f.}{1000} \quad (p.f._{OUT} = \text{approx } 1.0)$$

$$EFF = \frac{KW_{OUT}}{KW_{IN}}$$

$$KW_{IN} = \frac{71.3 \times 612 \times 1.73 \times .8}{1000} = 60.39 \text{ KW}$$

$$KW_{OUT} = \frac{(135 \times 121) + (155 \times 119) + (140 \times 121) \times 1.0}{1000} = 51.73 \text{ KW}$$

$$EFF = \frac{51.73}{60.39} = \underline{\underline{85.66 \%}}$$

Expected Eff: 82 % @ 1/2 load
84 % @ full load

