

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8606050243 DOC. DATE: 86/05/30 NOTARIZED: YES DOCKET #
 FACIL: 50-410 Nine Mile Point Nuclear Station, Unit 2, Niagara Moho 05000410
 AUTH. NAME AUTHOR AFFILIATION
 MANGAN, C. V. Niagara Mohawk Power Corp.
 RECIP. NAME RECIPIENT AFFILIATION
 ADENSAM, E. G. BWR Project Directorate 3

SUBJECT: Forwards marked-up Chapter 14 to FSAR, reflecting changes to accelerated test program per current commitments for review & approval. Justification & other changes startup test program also encl.

DISTRIBUTION CODE: B001D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 130
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES:

RECIPIENT		COPIES		RECIPIENT		COPIES	
ID	CODE/NAME	LTTR	ENCL	ID	CODE/NAME	LTTR	ENCL
BWR	ADTS	1		BWR	EB	1	
BWR	EICSB	2		BWR	FOB	1	
BWR	PD3 LA	1		BWR	PD3 PD	1	1*
HAUGHEY, M	01	2	2*	BWR	PSB	1	0
BWR	RSB	1					
INTERNAL:	ACRS	41	6	ADM/LFMB		1	
	ELD/HDS3		1	IE FILE		1	
	IE/DEPER/EPB	36	1	IE/DQAVT/QAB	21	1	
	NRR BWR ADTS		1	NRR PWR-A ADTS		1	
	NRR PWR-B ADTS		1	NRR ROE, M. L		1	
	NRR/DHFT/HFIB		1	NRR/DHFT/MTB		1	
	REG FILE	04	1	RGN1		3	
	RM/DBA/MI/MTB		1				
EXTERNAL:	24X		1	BNL (AMDTs ONLY)		1	
	DMB/DSS (AMDTs)		1	LPDR	03	1	1*
	NRC PDR	02	1	NSIC	05	1	1*
	PNL GRUEL, R		1				

Limited Dist *-w/Encl

8 Encl

TOTAL NUMBER OF COPIES REQUIRED: LTTR 40 ENCL 34

May 30, 1986
(NMP2L 0724)

Ms. Elinor G. Adensam, Director
BWR Project Directorate No. 3
U.S. Nuclear Regulatory Commission
7920 Norfolk Avenue
Washington, DC 20555

Dear Ms. Adensam:

Re: Nine Mile Point Unit 2
Docket No. 50-410

Niagara Mohawk plans to implement an accelerated power ascension test program for Nine Mile Point Unit 2. Certain aspects of the accelerated test program change current commitments in the Final Safety Analysis Report and require Nuclear Regulatory Commission approval. Attachment 1 provides marked-up changes to Chapter 14 showing our proposed program. Justification for these changes is provided in Attachment 2.

The Hope Creek accelerated program was approved in letters dated March 20, 1986, February 4, 1986 and January 22, 1986. Since the Unit 2 program is similar, we would appreciate your early review and approval.

In addition to the Chapter 14 changes related to the accelerated test program, we are also providing in Attachment 3 other changes to the Startup Test program. These changes are the result of a number of events including position title revision, Technical Specification development and testing results. We would appreciate an opportunity to discuss these changes at your earliest convenience.

Very truly yours,

C. V. Mangan

C. V. Mangan
Senior Vice President

NLR:ja
1615G

Attachments

xc: M. Haughey
R. A. Gramm, NRC Resident Inspector
R. W. Starostecki
Project File (2)

8606050243 860530
PDR ADOCK 05000410
A PDR

Boo!
1/1

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

In the Matter of)
Niagara Mohawk Power Corporation)
(Nine Mile Point Unit 2))

Docket No. 50-410

AFFIDAVIT

C. V. Mangan, being duly sworn, states that he is Senior Vice President of Niagara Mohawk Power Corporation; that he is authorized on the part of said Corporation to sign and file with the Nuclear Regulatory Commission the documents attached hereto; and that all such documents are true and correct to the best of his knowledge, information and belief.

C. V. Mangan

Subscribed and sworn to before me, a Notary Public in and for the State of New York and County of Onondaga, this 30th day of May, 1986.

Christine Austin
Notary Public in and for
Onondaga County, New York

My Commission expires:

CHRISTINE AUSTIN
Notary Public in the State of New York
Qualified in Onondaga Co. No. 4787687
My Commission Expires March 30, 1987

My Commission Expires March 30, 19
Qualified in Onondaga Co. No. 4187681
Notary Public in the State of New York
CHRISTINE AUSTIN

ATTACHMENT 1
TEST REDUCTION ITEMS

8606050243

Nine Mile Point Unit 2 FSAR

14.2.10.3 Power Testing from 25 to 100 Percent of Rated Output

The power test phase comprises the following tests, many of which are repeated several times at the different test levels. While a certain basic order of testing is maintained relative to power ascension, there is, nevertheless, considerable flexibility in the test sequence at a particular power level which may be used whenever it becomes operationally expedient. In no instance, however, is nuclear safety compromised.

1. Coolant chemistry tests and radiation surveys are made at various test levels to preserve a safe and efficient power increase.
2. Selected CRDs are scram-timed at various power levels to provide correlation with the initial data.
3. ~~The effect of control rod movement on other parameters (e.g., electrical output, steam flow, and neutron flux level) is examined for different power conditions.~~
3. ~~4~~. Following the first reasonably accurate APRM calibration (25 percent power), the IRMs are reset.
4. ~~5~~. At test conditions 2, 3, and 6, the local power range monitors (LPRMs) are calibrated.
5. ~~6~~. The APRMS are calibrated initially, ~~and after major power level and following LPRM calibration.~~ ^{changes,}
6. ~~7~~. Completion of the process computer checkout is made for all variables, and the various options are compared with independent calculations as soon as significant power levels are available.
7. ~~8~~. Collection of data from the system expansion tests is completed for those piping systems that have not previously reached full operating temperatures.
8. ~~9~~. The axial and radial power profiles are explored fully by means of the traversing incore probe (TIP) system at representative power levels during the power ascension.
9. ~~10~~. Core performance evaluations are made at ~~all~~ test points above the 25-percent power level and for

Nine Mile Point Unit 2 FSAR

selected flow conditions; the work involves determination of the core thermal power, maximum linear heat generation rate, minimum critical power ratio (MCPR), and other thermal parameters.

10. ~~11.~~ Overall plant stability in relation to minor perturbations is shown by the following group of tests that are made at all test points:

~~a. Core power-void mode response.~~

a. ~~b.~~ Pressure regulator set point change.

b. ~~c.~~ Water level setpoint change.

c. ~~d.~~ Bypass valve opening.

d. ~~e.~~ Recirculation flow setpoint change.

For the first of these tests, neutron flux (power) response on LPRM chambers is observed on control rod withdrawal. The next two tests require that the changes made approximate as closely as possible a step change in demand, while for the next test the bypass valve is opened quickly. The remaining test is performed to properly adjust the control loop of the recirculation system. For all of these tests, plant performance is monitored by recording the transient behavior of numerous process variables, the one of principal interest being neutron flux. Other imposed transients are produced by step changes in demand core flow, simulating loss of a feedwater heater and failure of the operating pressure regulator to permit takeover by the backup regulator.

22

11. ~~12.~~ The category of major plant transients includes full closure of all MSIVs, fast closure of turbine generator control valves and stop valves, loss of the main generator and offsite power, tripping of a feedwater pump, and ~~recirculation~~ trips of the recirculation pumps. The plant transient behavior is recorded for each test and the results may be compared with the acceptance criteria and the predicted design performance.

12. ~~13.~~ A test is made of the main steam safety relief valves in which leaktightness and general operability are demonstrated.

Nine Mile Point Unit 2 FSAR

13. 14. The jet pump flow instrumentation is calibrated at test conditions 3 and 6.
14. 15. The as-built characteristics of the recirculation system are determined as soon as operating conditions permit full core flow.

14.2.11 Test Program Schedule


Preoperational and startup testing is planned to be conducted in accordance with the following schedule. This schedule is based on current information and is updated onsite to consider actual construction and testing progress. It is included to provide general information and sequence but is not considered to be identical to the schedules in use during the startup and test program.

1. The preoperational/acceptance test phase commences in December 1984 and continues until fuel loading in February 1986.
2. The startup test program commences with fuel load and continues through power ascension testing which is completed at the end of the 100-hr. warranty run in September 1986.
3. In general, approved preoperational test procedures will be available for NRC review at least 60 days prior to fuel load.

14.2.12 Individual Test Descriptions

14.2.12.1 Preoperational Tests

Test abstracts for the preoperational tests are provided in Tables 14.2-2 through 14.2-132. The abstracts identify each test by system; specify the major prerequisites and operating conditions necessary for each (mode of operations of major control systems); provide general test objectives, a summary of the test method, and a summary of the acceptance criteria. Some abstracts may require more than one test depending on variables such as plant status and availability, optimization of resources, and schedule restraints. When additional tests are required they are approved by the JTG, numbered and included on the current Test Index in accordance with the startup administrative procedures.



CONDITION (TC)

- 1 BEFORE MAIN GENERATOR SYNCHRONIZATION AND RECIRC PUMPS OPERATING ON LOW FREQUENCY POWER SUPPLY
- 2 BETWEEN 50% AND 75% CONTROL ROD LINES, AT OR BELOW THE ANALYTICAL LOWER LIMIT OF MASTER FLOW CONTROL MODE
- 3 FROM 50% TO 75% CONTROL ROD LINES AND CORE FLOW BETWEEN 80% AND MAXIMUM ALLOWABLE
- 5 From the 100% loadline to 5% below the 100% loadline and between minimum flow at rated recirculation pump speed (minimum valve position) to the natural circulation core flow line between the 100% rod line and the 80% rod line.
- 6 WITHIN 0 TO -5% OF RATED THERMAL POWER, AND WITHIN 5% OF RATED CORE FLOW RATE

AT 105% OF RATED THERMAL POWER AND 100% CORE FLOW

FIGURE 14.2-5

TEST CONDITION REGION DEFINITION

NIAGARA MOHAWK POWER CORPORATION
 NINE MILE POINT-UNIT-2
 FINAL SAFETY ANALYSIS REPORT

Nine Mile Point Unit 2 FSAR

TABLE 14.2-1 (Cont)

<u>Table Number</u>	<u>System Number</u>	<u>Title</u>
14.2-118	93	Rod Block Monitoring
14.2-119	94	TIP System
14.2-120	95A	Rod Worth Minimizer
14.2-121	95B	Rod Sequence Control
14.2-122	96	Reactor Manual Control and Control Rod Position Indication
14.2-123	97	Reactor Protection
14.2-124		DELETED
14.2-125	100A	Standby Diesel Generator
14.2-126	100B	HPCS Diesel Generator
14.2-127		DELETED
14.2-128	106	Redundant Reactivity Control System
14.2-129		Loss of Power/ECCS Functional
14.2-130		DELETED
14.2-131		Structural Integrity Integrated Leak Rate Test
14.2-132		Secondary Containment Leak Rate Test

C. Startup Tests

<u>Table Number</u>	<u>Procedure Number</u>	<u>Title</u>
14.2-201	SUT-1	Chemical and Radiochemical
14.2-202	SUT-2	Radiation Measurement
14.2-203	SUT-3	Fuel Loading
14.2-204	SUT-4	Full Core Shutdown Margin *
14.2-205		DELETED
14.2-206	SUT-5	Control Rod Drive System
14.2-207	SUT-6	Source Range Monitor Performance
14.2-208	SUT-8	Control Rod Sequence Exchange Deleted
14.2-209	SUT-10	Intermediate Range Monitor Performance
14.2-210	SUT-11	LPRM Calibration
14.2-211	SUT-12	APRM Calibration
14.2-212	SUT-13	WASS Process Computer *
14.2-213	SUT-14	RCIC System *
14.2-214	SUT-16A	Selected Process Temperatures
14.2-215	SUT-16B	Water Level Reference Leg Temperature
14.2-216	SUT-17	System Expansion
14.2-217	SUT-18	Traversing In-core Probes TIP Uncertainty *
14.2-218	SUT-19	Core Performance
14.2-219	SUT-20	Steam Production
14.2-220	SUT-21	Core Power Void Mode Deleted

Nine Mile Point Unit 2 FSAR

TABLE 14.2-1 (Cont)

<u>Table Number</u>	<u>Procedure Number</u>	<u>Title</u>
14.2-221	SUT-22	Pressure Regulator
14.2-222	SUT-23A	Water Level Set Point, Manual Feedwater Flow Changes
14.2-223	SUT-23B	Loss of Feedwater Heating
14.2-224	SUT-23C	Feedwater Pump Trip
14.2-225	SUT-23D	Maximum Feedwater Runout Capability
14.2-226	SUT-24	Turbine Valve Surveillance
14.2-227	SUT-25A	Main Steam Isolation Valves Functional Tests
14.2-228	SUT-25B	Full Reactor Isolation
14.2-229		DELETED
14.2-230	SUT-26	Relief Valves <i>generator</i>
14.2-231	SUT-27	Turbine Trip and Generator Load Rejection *
14.2-232	SUT-28	<i>Same title as before (No Change) *</i>
14.2-233	SUT-29A	Recirculation Flow Control, Valve Position Control
14.2-234	SUT-29B	Recirculation Flow Loop Control
14.2-235	SUT-30A	Recirculation System One Pump Trip
14.2-236	SUT-30B	Recirculation System Two Pump Trip
14.2-237	SUT-30C	Recirculation System Performance
14.2-238	SUT-30D	Recirculation Pump Runback
14.2-239	SUT-30E	Recirculation System Cavitation
14.2-240	SUT-31	Loss of Turbine Generator and Offsite Power <i>generator</i>
14.2-241	SUT-33	<i>Drywell</i> Piping Vibration *
14.2-242	SUT-35	Recirculation System Flow Calibration
14.2-243	SUT-70	Reactor Water Cleanup System
14.2-244	SUT-71	Residual Heat Removal System
14.2-245	SUT-74	Off-Gas System
14.2-301	SUT-75	Drywell Cooling System
14.2-302	SUT-76	ESF Area Cooling
14.2-303	SUT-77	BOP Piping Vibration
14.2-304	SUT-78	BOP System Expansion
14.2-305	SUT-79	Reactor Internals Vibration
14.2-306	SUT-80	Emergency Recirculation Ventilation
14.2-401		DELETED
14.2-402		DELETED
14.2-403		Qualification of GE Principal Testing Personnel During Startup Testing
14.2-307	SUT-81	Drywell High Energy Penetrations *

22

TABLE 14.2-206

CONTROL ROD DRIVE SYSTEM

Startup Test (SUT-5)

Test Objectives

1. To demonstrate that the CRD system operates properly over the full range of primary coolant temperatures and pressures from ambient to operating.
2. To determine the initial operating characteristics of the entire CRD system.

Prerequisites

The appropriate preoperational tests have been completed. The SORC has reviewed and approved the test procedures and initiation of testing. The CRD manual control system preoperational testing must be completed on CRDs being tested. The reactor vessel, closed loop cooling water system, condensate supply system, and instrument air system must be operational to the extent required to conduct the test.

Test Procedure

The CRD tests performed during the startup test program are designed as an extension of the tests performed during the preoperational CRD system tests. Thus, after it is verified that all CRDs operate properly when installed, they are tested periodically during heatup to assure that there is no significant binding caused by thermal expansion of the core components. A list of all CRD tests to be performed during startup testing is as follows:

CONTROL ROD DRIVE SYSTEM TESTS

<u>Action</u>	<u>Accumulator Pressure</u>	<u>Test Conditions</u>	
		Reactor Pressure with Core Loaded psig (kg/cm ²)	
		0	600(42.2) 800(56.2) Rated
Position Indication		All	

12

Nine Mile Point Unit 2 FSAR

TABLE 14.2-206 (Cont)

CONTROL ROD DRIVE SYSTEM TESTS

<u>Action</u>	<u>Accumulator Pressure</u>	Test Conditions			
		Reactor Pressure With Core Loaded psig (kg/cm ²)			
		0	600(42.2)	800(56.2)	Rated
Normal Stroke Times Insert/Withdraw		All			4*
Coupling		All***			
Friction		All			4*
Scram	Normal	All	4*	4*	**** All
Scram	Minimum	4*			
Scram	Zero				4*
Scram	Normal				4**

* Refers to four CRDs selected for continuous monitoring based on slow normal accumulator pressure scram times or unusual operating characteristics, at zero reactor pressure or rated reactor pressure when this data is available. The four selected CRDs must be compatible with the rod worth minimizer, RSCS system, and CRD sequence requirements.

** Scram times of the four slowest CRDs (based on scram data at rated pressure) will be determined at test conditions 2 and 6 during planned reactor scrams.

*** Establish that this check is normal operating procedure.

NOTE: Single CRD scrams should be performed with the charging valve closed. (Do not ride the charging pump head.)

**** Individual scram times will be determined at test condition #2 in conjunction with the performance of two planned reactor scrams (see tests 28 and 31).

1. The first part of the report
describes the general situation
of the country and the
main problems facing it.

2. The second part of the report
describes the main problems facing the country.

3. The third part of the report
describes the main problems facing the country.

4. The fourth part of the report
describes the main problems facing the country.

5.

6.

7.

8.

9.

10.

11.

12.

13.

14.

15.

16. The first part of the report
describes the general situation
of the country and the
main problems facing it.

17. The second part of the report
describes the main problems facing the country.

18. The third part of the report
describes the main problems facing the country.

19. The fourth part of the report
describes the main problems facing the country.

20. The fifth part of the report
describes the main problems facing the country.

21.

22.

23.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-218

CORE PERFORMANCE

Startup Test (SUT-19)

Test Objectives

1. To evaluate the core thermal power and flow.
2. To evaluate whether the following core performance parameters are within limits:
 - a. MLHGR.
 - b. MCPR.
 - c. MAPLHGR.

22

Prerequisites

The preoperational tests have been completed and the SORC has reviewed and approved the test procedure and initiation of testing. System instrumentation has been installed and calibrated and test instrumentation calibrated.

Test Procedure

Core performance evaluation is employed to determine the principal thermal and hydraulic parameters associated with core behavior. These parameters are:

1. Core flow rate.
2. Core thermal power level.
3. MLHGR.
4. MAPLHGR.
5. MCPR.

These core performance parameters are evaluated by manual calculation techniques or may be obtained from the process computer. If the process computer is used as a primary means to obtain these parameters, it must be proven that it agrees with BUCLE within 2 percent on all thermal parameters (SUT-13).

22

TABLE 14.2-218 (Cont)

If neither BUCLE nor the process computer is available the manual calculation techniques can be used for the core performance evaluation.

The following test is performed:

<u>Action</u>	<u>Test Conditions</u>
Evaluate core thermal power, flow, and compute the thermal and hydraulic parameters associated with core behavior. Use plant process computer, offline computer system, or manual calculations	<p>a. TC-1, 2, 3, 4, 5*, and 6 are necessary for documentation.</p> <p>b. Additional points as necessary to assure compliance with technical specifications.</p>

Acceptance Criteria

Level 1:

1. The MLHGR of any rod during steady-state conditions does not exceed the limit specified by the plant technical specifications.
2. The steady-state MCPHGR does not exceed the limits specified by the technical specifications.
3. The MAPLHGR does not exceed the limits specified by the technical specifications.
- 22 | 4. Steady-state reactor power is limited to rated core thermal power and values on or below the rated power flow control line. Core flow does not exceed its rated value.

Level 2:

22 | Not applicable.

* At mid power range and natural circulation

Nine Mile Point Unit 2 FSAR

TABLE 14.2-220

CORE POWER-VOID MODE

Startup Test (SUT-21)

Test Objective

To measure the stability of the core power-void dynamic response and to demonstrate that its behavior is within specified limits.

Prerequisites

The appropriate preoperational tests have been completed, and the SORC has reviewed and approved the test procedures and initiation of testing. System and test instrumentation have been installed and calibrated.

Test Procedure

The core power-void loop mode that results from a combination of the neutron kinetics and core thermal-hydraulic dynamics is least stable near the natural circulation end of the rated 100-percent power rod line. A fast change in the reactivity balance is obtained by a pressure regulator step change (see Test 22) and by moving a very high worth rod one or two notches. Both local flux and total core response will be evaluated by monitoring selected LPRMs during the transients.

The following test is performed:

<u>Action</u>	<u>Test Conditions</u>
1. Move high worth control rod 1 to 2 notches.	a. TC-4 natural circulation. b. Low power region of TC-5 with recirculation flow control valve at minimum valve position. c. Low power region of TC-5 with LEMG power and minimum valve position. d. High power region of TC-5.
2. In conjunction with pressure regular step changes (Test 22).	a. TC-4 and TC-5.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-220 (Cont)

Acceptance Criteria

Level 1:

12 | The decay ratio of any oscillatory core variable must be less than 1.0 at all test points.

Level 2:

12 | System-related variables may contain oscillatory modes of response. In these cases, the decay ratio for each controlled mode of response must be less than or equal to 0.50.

The Information on This Page Has Been Deleted

TABLE 14.2-221

PRESSURE REGULATOR

Startup Test (SUT-22)

Test Objectives

1. To determine the optimum settings for the pressure control loop by analysis of the transients induced in the reactor pressure control system by means of the pressure regulators.
2. To demonstrate the takeover capability of the backup pressure regulator upon failure of the controlling pressure regulator and to set spacing between the set points at an appropriate value.
3. To demonstrate smooth pressure control transition between the control valves and bypass valves when reactor steam generation exceeds steam used by the turbine.
4. To demonstrate that other affected parameters are within acceptable limits during pressure-regulator-induced transient maneuvers.

12

Prerequisites

The preoperational tests have been completed, and the SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

The pressure set point is decreased rapidly and then increased rapidly by about 10 psi, and the response of the system is measured in each case. It is desirable to accomplish the set point change in less than 1 sec. At specified test conditions the load limit set point is set so that the transient is handled by control valves, bypass valves, or both. The backup regulator is tested by simulating a failure of the operating pressure regulator so that the backup regulator takes over control. The response of the system is measured and evaluated, and regulator settings are optimized. At certain conditions the test results will be included with the test report in Core

12

Nine Mile Point Unit 2 FSAR

TABLE 14.2-221 (Cont)

will provide ~~Power Void Mode Response (Test 21)~~ This testing yields valuable core stability data in the midfrequency range (i.e., 0.1 to 3.0 Hz).

Test No. 22 - Pressure Regulator

<u>Action</u>		<u>Test Condition</u>					
<u>Operating Mode</u>	<u>Input</u>	<u>1</u>	<u>2</u>	<u>3</u>	<u>5</u>	<u>6</u>	
CV	Set point	No	Yes	Yes	Yes	Yes	Yes
CV	Fail to backup ⁽³⁾	No	Yes	Yes	Yes	No	Yes
BPV	Set point	Yes	Yes	No	Yes	Yes	Yes
BPV	Fail to backup ⁽³⁾	Yes	Yes	No	Yes	No	Yes
BPV-IN ⁽²⁾	Set point	No	No	Yes	No	No	No
Recirculation modes		MAN	MAN	MAN	MAN	MAN	MAN ⁽¹⁾
				and FLX		and FLX	

Acceptance Criteria

Level 1:

The transient response of any pressure control system-related variable to any test input must not diverge.

Level 2:

1. Pressure control system-related variables may contain oscillatory modes of response. In these cases, the decay ratio for each controlled mode of response must be less than or equal to 0.25. (This criterion does not apply to tests involving simulated failure of one regulator with the backup regulator taking over.)

⁽¹⁾ Either POS or FLO.

⁽²⁾ Bypass valve incipient opening test, MAN mode only.

⁽³⁾ Failure to backup regulator, MAN mode only.



Nine Mile Point Unit 2 FSAR

TABLE 14.2-221 (Cont)

2. The pressure response time from initiation of pressure set point change to the turbine inlet pressure peak is ≤ 10 sec.
3. Pressure control system deadband, delay, etc, is small enough that steady-state limit cycles (if any) produce steam flow variations no larger than ± 0.5 percent of rated steam flow.
4. For all pressure regulator transients the peak neutron flux and/or peak vessel pressure shall remain below the scram settings by 7.5 percent and 10 psi, respectively. (Maintain a plot of power versus the peak variable values along the 100-percent rod line.)
5. The variation in incremental regulation (ratio of the maximum to the minimum value of the quantity, "incremental change in pressure control signal/incremental change in steam flow," for each flow range) shall meet the following:

<u>Steam Flow Obtained With Valves Wide Open (Percent)</u>	<u>Variation</u>
0 to 85	$\leq 4:1$
85 to 97	$\leq 2:1$
85 to 99	$\leq 5:1$

22

Nine Mile Point Unit 2 FSAR

TABLE 14.2-222

WATER LEVEL SET POINT, MANUAL FEEDWATER FLOW CHANGES

Startup Test (SUT-23A)

Test Objective

To verify that the feedwater control system has been adjusted to provide acceptable reactor water level control.

Prerequisites

The preoperational tests have been completed; the SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

Reactor water level set point changes of approximately 3 to 6 in are used to evaluate (and adjust if necessary) the feedwater control system settings for all power and feedwater flow control valve modes. The level set point changes will also demonstrate core stability to subcooling changes.

The following tests are performed:

<u>Action</u>		<u>Test Condition</u>						
<u>Operating Mode</u>	<u>Input</u>	<u>1</u>	<u>2</u>	<u>3</u>	<u>4</u>	<u>5</u>	<u>6</u>	
3-element	Set point	No	Yes	Yes	Yes	Yes	Yes	
1-element	Set point	No	Yes	Yes	Yes	Yes	Yes	
NORM	Manual flow steps*	No	Yes	Yes	No	No	Yes	
	Recirculation modes**	MAN	MAN	MAN	MAN	MAN	MAN	12

STET
yes

*Manual flow steps to be done on each flow control valve only when two pumps or more are on, with one or more in automatic mode and the valve to be tested in manual mode.

**Either POS or FLO

TABLE 14.2-222 (Cont)

Acceptance Criteria

Level 1

The transient response of any level control system-related variable to any test input must not diverge.

Level 2

1. Level control system-related variables may contain oscillatory modes of response. In these cases, the decay ratio for each controlled mode of response must be less than or equal to 0.25 in.

2. The open loop dynamic flow response of each feedwater actuator (control valve) to small (<10 percent NBR) step disturbances shall be:

a) Maximum time to 10 percent of a step disturbance 1.2
~~≤1.1~~ sec

b) Maximum time from 10 percent to 90 percent of a step disturbance 2.1
~~≤1.9~~ sec

c) Peak overshoot (percent of step disturbance) ≤15 percent

d) Settling time (100 percent ±5 percent of step distribution) ≤14.0 sec

3. The average rate of response of the feedwater actuator to large (>10 percent of NBR) step disturbances shall be between 10 and 25 percent nuclear boiler rated feedwater flow/second. This average response rate will be assessed by determining the time required to pass linearly through the 10 percent and 90 percent response points.

4. At steady-state operation for the 3/1 element systems, input scaling to the mismatch gains should be adjusted such that the level error due to biased mismatch gain output should be within ±1 in.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-223 (Cont)

Level 2:

The increase in simulated heat flux does not exceed the predicted value referenced to the actual feedwater temperature change and initial power level.

22 |

Nine Mile Point Unit 2 FSAR

TABLE 14.2-230

RELIEF VALVES

Startup Test (SUT-26)

Test Objectives

1. To verify that the relief valves function properly (can be opened and closed manually).
2. To verify that the relief valves reseal properly after operation.
3. To verify that there are no major blockages in the relief valve discharge piping.

Prerequisites

The preoperational tests have been completed, the SORC has reviewed and approved the test procedures and initiation of testing, and instrumentation has been checked or calibrated as appropriate.

Test Procedure

A functional test of each SRV is made as early in the startup program as practical. *with steam flow greater than the individual relief valve capacity* This is normally the first time the plant reaches 250 psig. *460* The test is then repeated at rated reactor pressure. Bypass valve (BPV) response is monitored during the low pressure test and the electrical output response is monitored during the rated pressure test. *Bypass valve or* The test duration is about 10 sec to allow turbine valves and tailpipe sensors to reach a steady state.

The tailpipe sensor responses are used to detect the opening and subsequent closure of each SRV. The *BPV or* ~~BPV and~~ power level (MWe) responses are analyzed for anomalies indicating a restriction in an SRV tailpipe. In addition, lead BWR plants measure SRV tailpipe back pressure on the longest and shortest tailpipes.

Valve capacity is based on certification by ASME code stamp and the applicable documentation being available in the onsite records. The nameplate capacity/pressure rating assumes that the flow is sonic. This is true if the back pressure is not excessive. A minor blockage of the line may prevent sonic flow and it should be determined that no major



Nine Mile Point Unit 2 FSAR

TABLE 14.2-230 (Cont)

blockage exists through the BPV or MWe response signatures.

The following tests are performed:

Action

Test Conditions

1. STS, 10-sec manual opening for functional check of valve and sensor response.

a. Heatup at 250 psig.
b. STS: Recirculation system in manual mode. Other systems in NORM mode.

1. 2. Manual opening for plant response and valve reseating checks.

$A_t \geq 950$ psig. (TC-1)
a. Between TC-2 and 3, if any valve is readjusted, repeat test.
b. Recirculation system in MAN mode. Other systems in NORM mode.

SRV is opened.
SUT-33, Drywell
Piping vibration, is to be done in conjunction with this test.

Acceptance Criteria

Level 1:

There is positive indication of steam discharge during the manual actuation of each valve.

Level 2:

1. Pressure control system-related variables may contain oscillatory modes of response. In these cases, the decay ratio for each controlled mode of response is less than or equal to 0.25.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-230 (Cont)

2. The temperature measured by thermocouples on the discharge side of the valves returns to within 10°F of the temperature recorded before the valve was opened. If pressure sensors are available, they return to their initial states upon valve closure.
3. During the 250-psig functional test the steam flow through each relief valve shall not be less than 90 percent of the average relief valve steam flow, as measured by bypass valve position. 22
- 3.2 During the rated pressure test the steam flow through each relief valve, as measured by MWe, is not less than 0.5 percent of rated MWe less than the average of all the valve responses.
3. During the test the steam flow through each relief valve shall not be less than 90% of the average relief valve steam flow as measured by bypass valve position or the steam flow through each relief valve as measured by MWe shall not be lower than the average valve response by more than 0.5% of rated MWe.

TABLE 14.2-231

TURBINE TRIP AND GENERATOR LOAD REJECTION

Startup Test (SUT-27)

Test Objective

To demonstrate the response of the reactor and its control systems to protective trips in the turbine and generator.

Prerequisites

The appropriate preoperational tests have been completed; the SORC has reviewed and approved the test procedures and initiation of testing. All controls and interlocks are checked and instrumentation calibrated.

Test Procedure

1. Turbine trip (closure of the main turbine stop valves within 0.1 sec) and generator trip (closure of the main turbine control valves within 0.3 sec) is performed at selected power levels during the startup test program. At low power levels, reactor protection following the trip is provided by high neutron flux and vessel high-pressure scrams. For the protective trips occurring at intermediate and higher power levels, the reactor scrams by relays, actuated by stop/control valve motion.
2. A ^{turbine} generator trip is performed at low power level in such a way that nuclear boiler steam generation is just within the bypass valve capacity to demonstrate scram avoidance.
3. For the trips performed at intermediate power range, reactor scram is most important in controlling the transient peaks.
3. Above 30-percent power, the recirculation pump circuit breakers are both automatically tripped and subsequent transient pressure rise is limited by the opening of the bypass valves initially, and the safety relief valves, if necessary.
4. For the turbine trip, the main generator breakers remain loaded for a time so there is no rise in turbine generator speed, whereas in the generator trip, the main

Nine Mile Point Unit 2 FSAR

TABLE 14.2-231 (Cont)

generator breaker opens and the residual turbine steam causes a momentary rise in the generator speed.

The following tests are performed:

Action	Test Conditions
<u>Main Turbine</u>	
1. Generator load rejection, main breaker trip.	a. At TC-1 or 2, just with- in bypass system capacity.
12 (SUT-33, Drywell Piping Vibration, is to be done in conjunction with this test.)	b. Recirculation system in FLO mode; other systems in NORM mode.
(SUT 77, BOP Piping Vibration is to be done in conjunction with the this test.)	c. Manual intervention permissible to prevent high or low water level trip.
2. Main turbine trip scram. (SUT-33, Drywell Piping Vibration, is to be done in conjunction with this test.)	a. TC-3 (60-80% power) at ≥95% core flow. b. All systems in NORM mode.
12 2. 2 Generator trip scram (SUT-33, Drywell Piping Vibration, is to be done in conjunction with this test.)	and SUT 77 are a. Will be done at TC-6. b. All systems in NORM mode.

Previous experience demonstrates that reactor responses to a turbine trip and a generator load rejection at full power are similar for plants like Unit 2 which have steam bypass capacities equivalent to approximately 25 percent of rated power. The load rejection trip is performed at full power to test the turbine overspeed protection system.

Acceptance Criteria

Level 1:

- 12 | 1. For turbine and generator trips at power levels greater than 50 percent NBR, there is a delay of less than 0.1 sec following the beginning of control or stop valve closure before the beginning of bypass valve opening. The bypass valves are opened to a point corresponding to greater than or equal to 80 percent of their capacity



Nine Mile Point Unit 2 FSAR

TABLE 14.2-234 (Cont)

Scram Avoidance and General Criteria

Level 1:

Not applicable.

Level 2:

For any one of the above loops' test maneuvers, the trip avoidance margins must be at least the following:

1. For APRM ≥ 7.5 percent.
2. For simulated heat flux ≥ 5.0 percent.
- ~~3. The load following loop response must produce steam flow variations no larger than 0.5 percent of rated steam flow.~~

Nine Mile Point Unit 2 FSAR.

TABLE 14.2-237

RECIRCULATION SYSTEM PERFORMANCE

Startup Test (SUT-30C)

Test Objective

To record recirculation system parameters during the power test program.

Prerequisites

The preoperational tests are complete. The SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

Recirculation system parameters are recorded at several power-flow conditions and in conjunction with single pump trip recoveries.

The following test is performed:

Action

Test Conditions 5*

Record steady-state operating data.

- a. At TC-2, 3, 4, and 6.
- b. During recovery from single pump trips of SUT-30A.

Acceptance Criteria

Level 1:

Not applicable.

Level 2: 3

1. The core flow shortfall shall not exceed 5 percent at rated power. *plate*
2. The measured core ΔP shall not be >0.6 psi above prediction.
- ~~3. The calculated jet pump M ratio shall not be <0.2 points below prediction.~~

Amendment 22

1 of 2

November 1985

Level 2:

1. The measured core plate ΔP shall not be >3.0 psi above prediction.
- * At natural circulation

Nine Mile Point Unit 2 FSAR

TABLE 14.2-237 (Cont)

- ³
4. The drive flow shortfall shall not exceed 5 percent at rated power.
- ⁴
5. The measured recirculation pump efficiency shall not be >8 percent points below the vendor-tested efficiency.
- ~~6. The nozzle and riser plugging criteria shall not be exceeded.~~

TABLE 14.2-239

RECIRCULATION SYSTEM CAVITATION

Startup Test (SUT-30E)

Test Objective

To verify that no recirculation system cavitation occurs in the operable region of the power-flow map.

Prerequisites

The appropriate preoperational tests have been completed. The SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

Both the jet pumps and the recirculation pumps will cavitate at conditions of high flow and low power where NPSH demands are high and little feedwater subcooling occurs. However, the recirculation flow will automatically run back upon sensing a decrease in subcooling (as measured by the difference between the steam dome and recirculation loop temperature) to lower the reactor power. It will be verified that these limits are sufficient to prevent operation where recirculation pump or jet pump cavitation is predicted to occur. | 22

The recirculation system flow control valves will cavitate at conditions of high differential pressure and low power (low subcooling). The recirculation flow will automatically run back upon sensing a decrease in subcooling (as measured by a low feedwater flow). This limit will be verified to ensure that operation is prevented where flow control valve cavitation may occur.

In both of these cases, flow runback is accomplished by a shift in the power supply to the recirculation pump motors from normal power to the low frequency motor generators. However, actual transfer to low frequency may not be required during this test as long as no sign of recirculation pump, jet pump, or flow control valve cavitation is evidenced.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-239 (Cont)

The following test is performed:

	<u>Action</u>	<u>Test Conditions</u>
12 signal	Insert control rods until cavitation occurs or until a cavitation interlock initiates recirculation pump runback whichever occurs first.	a. At TC-2 and 3. b. All systems in NORM mode.

Acceptance Criteria

Level 1:

Not applicable.

Level 2:

Runback logic settings are adequate to prevent operation in areas of potential cavitation.

Attachment 2 - Technical Evaluations

<u>ITEM</u>	<u>TITLE</u>	<u>DESCRIPTION</u>
5.1 ST-5	CRD/Hot Friction Testing	Test Simplification - Reduced Number of Tests
5.2 ST-5	CRD/Hot Single Rod	In Conjunction with Test 28
8.0 ST-8	Control Rod Sequence Exchange	Defer Testing Until Post-Commercial Operation
21.0 ST-21	Core Power/Void Mode	Justify Test Deletion
22.0 ST-22	Pressure Regulator	Test Simplification - Reduced Number of Tests
23.1 ST-23A	Feedwater Response	Test Simplification - Reduced Number of Tests
26.0 ST-26	Relief Valves	Test Simplification - Reduced Number of Tests
27.0 ST-27	Turbine Trip and Load Rejection	Test Simplification - Reduced Number of Tests
30.5 ST-30E	Recirculation System Cavitation	Test Simplification
71.0 ST-71	RHR System	Defer Non-Essential Equipment Testing Shutdown Cooling Mode
Test Condition 4		Natural Circulation Operation Test Simplification - Delete Test Condition

1934

1934

Published weekly, except during the months of June and July, when it is published bi-weekly.

Subscription price, \$5.00 per annum in advance.

Single copies, 15 cents.

Entered as second-class matter, May 2, 1912.

Postage paid at Chicago, Ill., and at additional mailing offices.

Acceptance for mailing at special rate of postage provided for in Act of October 3, 1917.

Postmaster: This publication is entered as second-class matter, May 2, 1912.

Postage paid at Chicago, Ill., and at additional mailing offices.

Acceptance for mailing at special rate of postage provided for in Act of October 3, 1917.

Postmaster: This publication is entered as second-class matter, May 2, 1912.

Postage paid at Chicago, Ill., and at additional mailing offices.

Acceptance for mailing at special rate of postage provided for in Act of October 3, 1917.

STARTUP TEST 5 - CONTROL ROD DRIVE SYSTEM/HOT FRICTION TESTING
TEST SIMPLIFICATION - REDUCED NUMBER OF TESTS

OBJECTIVE:

Regulatory Guide 1.68 (Revision 2, August 1978), Appendix A, paragraph 2.b requires friction testing (for BWR's) of control rods after the core is fully loaded. Startup Test 5, Control Rod Drive (CRD) System, performs friction testing of all CRD's at both rated pressure/temperature and cold conditions. It is proposed to reduce the number of CRD's to be hot friction tested to four.

DISCUSSION:

Performance of the control rod drives during friction testing is compared to acceptance criteria which require that during continuous insertion, the differential pressure variation for the CRD must not exceed a specified limit. If the limit is exceeded during continuous insertion, a settling test is performed to determine the differential settling pressure and variation.

CRD friction testing at the cold condition satisfies the objectives of Regulatory Guide 1.68, Appendix A, paragraph 2.b. The additional testing of Startup Test 5 at rated pressure/temperature is not required by the regulations and is often impractical to perform at these conditions. The hot condition represents a safety hazard to the technicians that operate the instrumentation required for friction testing. Substantial testing of CRD systems at previous BWR's has shown that testing of four selected CRD's at rated pressure conditions provides adequate information on the response of the system since all of the CRD's will be scram tested at rated pressure conditions. Testing at previous BWR/5 plants (LaSalle-1 and 2 and Hanford-2) has been performed on only four CRD's at rated pressure. In addition, more recent testing of BWR/6 plants has performed friction testing on all drives at rated pressure and none have failed the criteria.

STARTUP TEST 5 - CONTROL ROD DRIVE SYSTEM/HOT FRICTION TESTING
TEST SIMPLIFICATION - REDUCED NUMBER OF TESTS

Therefore, it is unnecessary to friction test all the CRD's at hot conditions and it is recommended that only four CRD's be hot friction tested to assure that there is no widespread problem because of thermal expansion. The four CRD's chosen should be the same as those for which scram timing is to be repeated during plant heatup.

CONCLUSION:

CRD friction testing at the cold condition during Startup Test 5 demonstrates the acceptable performance of the CRD system and satisfies the objectives of Regulatory Guide 1.68, Appendix A, paragraph 2.b for friction testing. The proposed change to reduce the number of CRD's to be hot friction tested does not adversely affect any safety systems or safe operation of the plant and therefore does not involve an unreviewed safety question. Startup Test 5, Control Rod Drive System, can therefore be simplified by reducing the number of CRD's to be hot friction tested to four.

STARTUP TEST 5 - CONTROL ROD DRIVE/HOT SINGLE ROD SCRAM TESTING
IN CONJUNCTION WITH TEST NUMBERS 28 AND 31

OBJECTIVE:

Regulatory Guide 1.68 (Revision 2, August 1978), Appendix A, paragraphs 2.b, 4.o and 5.h require that control rod scram testing be performed at plant conditions that bound those under which the control rods might be required to function to achieve plant shutdown. The control rods are required to scram within the times specified by Plant Technical Specifications and assumed in FSAR analysis. Startup Test 5, Control Rod Drive System, demonstrates the performance of the control rod drive (CRD) system over the full range of reactor operating conditions. It is proposed to replace scram time testing of all but four CRD's at rated reactor pressure during heatup with the rated reactor pressure scram data from two planned full core scrams (in different control rod sequences) at Test Condition 2 (approximately 25% power).

DISCUSSION:

Scram performance of the control rod drive system is compared to acceptance criteria which require that the control rods scram within a specified time. Control rod drive scram timing tests are begun during preoperational testing and all later testing is an extension of the preoperational program. Following fuel loading, with the reactor in the cold shutdown condition, all CRD's are individually withdrawn and scram time tested. This test provides a data base from which four control rods are selected with scram times among the longest of those measured or which exhibit unusual operating characteristics. These four CRD's are individually scram time tested during heatup at approximately 600 and 800 psig reactor pressure.

Currently, at rated reactor pressure and low power level, all of the CRD's are again scram time tested. From this data base, four CRD's are selected for additional individual testing and for monitoring during full reactor scrams during the power ascension test program. It is proposed to only test four rather than all of the CRD's at rated reactor pressure during heatup. Scram times for the remaining CRD's would be obtained from the planned reactor scrams during performance of the

STARTUP TEST 5 - CONTROL ROD DRIVE/HOT SINGLE ROD SCRAM TESTING
IN CONJUNCTION WITH TEST NUMBERS 28 AND 31

Shutdown from Outside the Control Room (Startup Test 28) and Loss of Turbine Generator and Offsite Power (Startup Test 31) at Test Condition 2 (approximately 25% power). These two full reactor scrams would provide scram times for all CRD's. This is possible because the two scrams would be performed with the reactor operating in different control rod sequences. Four or more CRD's would be selected for monitoring during future full reactor scrams.

Deferment of testing for all the CRD's from rated reactor pressure/low power to about 25% power is considered acceptable because (1) all CRD's are scram time tested at cold conditions, and (2) four CRD's are monitored during reactor heatup to rated pressure to determine the effects of increasing temperature and pressure. The combination of this data provides an indication of the performance of all CRD's at rated temperature and pressure. Increasing reactor power level should have little effect on CRD scram times. However scram times for all withdrawn control rods would be measured during the first two planned, full reactor scrams.

CONCLUSION:

Testing of the control rod scram times at hot conditions in conjunction with Startup Test 28, Shutdown from Outside the Control Room and Startup Test 31, Loss of Turbine Generator and Offsite Power at Test Condition 2 demonstrates the acceptable performance of the control rod drive scram system at hot reactor pressures. This proposed testing satisfies the objectives of Regulatory Guide 1.68, Appendix A, paragraphs 2.b, 4.o and 5.h, as well as satisfying the Technical Specification requirements for control rod scram times and therefore will not adversely affect any safety systems or safe operation of the plant and as such does not involve an unreviewed safety question. Therefore, Startup Test 5, Control Rod Drive hot scram time testing can be performed in conjunction with Startup Tests 28 and 31 at Test Condition 2.

STARTUP TEST 8 CONTROL ROD SEQUENCE EXCHANGE
DEFER TESTING UNTIL FIRST REGULARLY SCHEDULED
SEQUENCE EXCHANGE AT POWER DURING THE FIRST FUEL CYCLE

Objective: *a*

Regulatory Guide 1.68 (Revision 2; August 1978), Appendix A, paragraph 5.c. requires *a* demonstration that core limits will not be exceeded during or following a control rod sequence exchange. It is proposed to defer performance of a sequence exchange until the first regularly scheduled exchange during the first fuel cycle.

Discussion:

Control rod sequence exchanges at Nine Mile Point Unit #2 will be performed in accordance with approved station procedures. These procedures implement the PCIOMR guidelines which are established to maintain acceptable fuel nodal power levels during a sequence exchange. The PCIOMR guidelines are recommendations designed to minimize plant capacity factor losses and optimize BWR core performance. Niagara Mohawk Power Corporation operations personnel have successfully implemented this approach at Nine Mile Point Unit #1. The main area of concern regarding a sequence exchange is to prevent fuel linear heat generation rate (LHGR) from exceeding its precondition envelope or threshold value as well as its Technical Specification limit. Performance of a sequence exchange during the startup test program will not provide meaningful data because the high enrichment bundles are barrier bundles and the medium enrichment bundles will not have received sufficient exposure during the test program to experience relatively low threshold values.

Conclusion:

Compliance with the PCIOMR guidelines is not a regulatory requirement; however, NMPC has demonstrated implementation of these guidelines at Nine Mile Point Unit #1. Performance of a sequence exchange during the test program will not provide as meaningful data as could be obtained later in the fuel cycle. Therefore, deferring performance of Startup Test 8 until the first regularly scheduled sequence exchange during the first fuel cycle does not adversely affect any safety systems or the safe operation of the plant and therefore does not involve an unreviewed safety question.



STARTUP TEST 21 - CORE POWER-VOID MODE RESPONSE
JUSTIFY TEST DELETION

OBJECTIVE:

There are no specific Regulatory Guide 1.68 requirements to perform stability testing during the power ascension program. However, paragraphs 5.s, 5.v and 5.h.h require the demonstration of acceptable control system responses during steady state and transient conditions. Startup Test 21, Core Power-Void Mode Response, measures the stability of the core power-void dynamic response by moving a very high worth control rod one or two notches. In conjunction, Startup Test 22, Pressure Regulator, performs pressure regulator step changes to measure the core power-void dynamic response. These tests are currently planned to be performed at Test Conditions 4 and 5. It is proposed to delete the control rod movement tests at Test Conditions 4 and 5.

DISCUSSION:

Acceptable response of the core power-void mode is determined by analyzing test data and comparing to an acceptance criterion which defines the required system performance. The criterion requires that all system related variables must exhibit non-divergent behavior. System related variables are heat flux and reactor pressure.

Measurement of system stability by movement of control rods was developed for small reactor cores. Use of this technique for large loosely coupled BWRs, typical of current plants in the startup testing phase, will not provide significant information on the stability of the system because of the low signal-to-noise ratio. In addition, for large BWR cores (i.e., Nine Mile Point - Unit 2), control rod worths in the power/flow range of interest are much less than for a small tightly coupled core. Instead, core wide disturbances provide more meaningful data for large cores. Startup Test 22, Pressure Regulator testing, measures the system response to pressure disturbances caused by actions

STARTUP TEST 21 - CORE POWER-VOID MODE RESPONSE
JUSTIFY TEST DELETION

of the pressure regulator system. This testing yields valuable core stability data at the limiting high power/low flow condition encountered on the power/flow map (Test Condition 4). In addition to Startup Test 22, normal observations of operational power maneuvers provide sufficient data to determine the normal stability characteristics and response of the system.

In addition to the pressure regulator testing, Service Information Letter (SIL) 380 (Reference 1) provides detailed recommendations for the monitoring of system behavior. These recommendations provide for monitoring of neutron flux characteristics during normal operation at high power/low flow conditions and during abnormal operating conditions. In addition to the monitoring requirements, current Technical Specifications do not allow continued operation at natural circulation flow which is the least stable condition of the operating region.

Extensive special testing of stability characteristics has also been performed at several BWR's, including Vermont Yankee, Caorso, Leibstadt, Peach Bottom-2 and Browns Ferry. The test data has demonstrated the stability characteristics of BWR's over a wide range of conditions and has been reviewed along with extensive supporting analyses, as part of the Staff's Safety Evaluation Report on core thermal-hydraulic stability (Reference 2).

CONCLUSION:

As a result of the extensive testing and analysis of core thermal hydraulic stability, it has been demonstrated that General Electric BWR fuel and core designs meet the stability criteria set forth in General Design Criteria 10 and 12 of 10CFR50, Appendix A (Reference 2). Based on the above discussion and the Staff's Safety Evaluation Report (Reference 2), the proposed change will not adversely affect any safety related systems or safe operation of the plant and therefore does



STARTUP TEST 21 - CORE POWER-VOID MODE RESPONSE
JUSTIFY TEST DELETION

not involve an unreviewed safety question. System stability is adequately measured during Startup Test 22, Pressure Regulator, and has been extensively tested at several BWRs covering a wide range of designs. In addition, information on the system's stability is continuously provided by SIL-380 recommendations for the monitoring of neutron flux. Therefore, Startup Test 21, Core Power-Void Mode Response can be deleted from the Power Ascension Test Program.

References:

1. "BWR Core Thermal Hydraulic Stability", Service Information Letter 380, Revision 1, General Electric Company, February 10, 1984.
2. Letter, C.O. Thomas (NRC) to H.C. Pfefferlen (GE), "Acceptance For Referencing of Licensing Topical Report NEDE-24011, Rev. 6, Amendment 8, 'Thermal Hydraulic Stability Amendment to GESTAR II'", April 24, 1985.

STARTUP TEST 22 - PRESSURE REGULATOR
TEST SIMPLIFICATION - REDUCED NUMBER OF TESTS

OBJECTIVE:

Regulatory Guide 1.68 (Revision 2; August 1978), Appendix A, paragraphs 4.u and 5.s require demonstration of the operability during low power testing and calibration and performance verification during power ascension testing of the Pressure Regulator system. Startup Test 22, Pressure Regulator, determines the response of the system to rapid pressure setpoint changes and at specified test conditions the load limit setpoint will be set so that the transient is handled by control and/or bypass valves. Backup pressure regulator takeover will be tested by simulating a failure of the selected pressure regulator. Performance of this test is planned for Test Conditions 1-6. It is proposed to delete the Pressure Regulator tests at Test Condition 4, the backup pressure regulator takeover testing at Test Condition 5, and the Automatic Load Following mode tests.

DISCUSSION:

The Automatic Load Following (ALF) mode of operation is not a safety related function, but, is instead an operational improvement. Since it consists of non-essential equipment, the ALF mode may be disabled and no testing of the ALF mode is required for the Pressure Regulator System.

The pressure regulator system is primarily sensitive to vessel steam flow (and hence, power level) since the reactor is basically operated as a constant pressure device for varying steam flows. Therefore, testing of the pressure regulator response should cover the range of expected core power levels and is not significantly dependent on core flow since the steam flow at a fixed power level is insensitive to the core flow rate. Testing of the pressure regulator system during Test Condition 2, 3, 5 and 6 adequately covers the range of expected power levels during plant operation. Therefore, testing of the pressure regulator system at Test Condition 4 is not required for verification of the controller performance, and testing at Test Conditions 2, 3, 5 and 6 will provide

STARTUP TEST 22 - PRESSURE REGULATOR
TEST SIMPLIFICATION - REDUCED NUMBER OF TESTS

adequate confirmation of the system performance over the entire operating range.

Pressure regulator testing (specifically the pressure setpoint changes) at Test Condition 4 also provides information on the stability of the system. However, information on the stability of the reactor at natural circulation can also be obtained by monitoring the neutron flux (both local and core average) as recommended by the Service Information Letter (SIL) Number 380, Revision 1 (Reference 1). These surveillance recommendations provide for monitoring of the APRM and LPRM detectors when operating at natural circulation conditions and provide sufficient information on the stability of the reactor at natural circulation in addition to providing operator training for the monitoring procedures. Pressure regulator testing (pressure setpoint changes) will be performed at Test Condition 5, which bounds the least stable portion of the normal operating region, and will provide additional information on the stability of the reactor. Therefore, pressure regulator testing at Test Condition 4 can be deleted.

Testing of the backup pressure regulator is performed by simulating the failure of a selected pressure regulator. This test is currently planned to be performed at Test Conditions 2, 3, 5 and 6. Testing at Test Conditions 2, 3 and 6 provides adequate demonstration of the capability of the backup pressure regulator to control pressure in the event of a failure of the controlling pressure regulator since these test conditions bound the power level of Test Condition 5. Therefore, testing of the backup pressure regulator at Test Condition 5 can be deleted.

STARTUP TEST 22 - PRESSURE REGULATOR
TEST SIMPLIFICATION - REDUCED NUMBER OF TESTS

CONCLUSION:

Disabling of the ALF mode of operation does not adversely affect any safety related systems or the safe operation of the plant and does not involve an unreviewed safety question. Testing of the Pressure Regulator system at Test Condition 4 is not required since the pressure regulator will be tested at other Test Conditions that bound the power level of Test Condition 4. Stability data will be obtained during natural circulation by monitoring of the APRM and LPRM detectors as recommended by SIL-380, Revision 1. Therefore, deletion of Test Condition 4 testing does not adversely affect any safety related systems or the safe operation of the plant and does not involve an unreviewed safety question. Testing of the backup pressure regulator at Test Conditions 2, 3 and 6 demonstrates the performance of the backup system. Deleting testing of the backup pressure regulator at Test Condition 5 does not adversely affect any safety systems or the safe operation of the plant and therefore does not involve an unreviewed safety question. Startup Test 22, Pressure Regulator, can therefore be simplified by deleting the ALF testing at Test Condition 5, backup pressure regulator testing at Test Condition 5, and all pressure regulator testing at Test Condition 4.

REFERENCES:

1. "BWR Core Thermal Hydraulic Stability," Service Information Letter 380, Revision 1, General Electric Company, February 10, 1984.



STARTUP TEST 23A - FEEDWATER SYSTEM RESPONSE
TEST SIMPLIFICATION - REDUCED NUMBER OF TESTS

OBJECTIVE:

Regulatory Guide 1.68 (Revision 2, August 1978), Appendix A, paragraphs 4.u, 5.s and 5.v require the demonstration of operability during low power testing, the calibration and performance verification during power ascension testing and the verification of operation in accordance with design requirements during power ascension testing of the feedwater control system. Startup Test 23A, Feedwater System Response, verifies that the feedwater system has been adjusted to provide acceptable reactor water level control. Nominal water level setpoint changes are used to evaluate the feedwater control system settings for all power and feedwater pump modes. Performance of this test is currently planned for Test Conditions 2-6. It is proposed to delete water level setpoint and manual feedwater flow tests at Test Condition 4, and to relax open loop dynamic valve position response acceptance criteria.

DISCUSSION:

Acceptance criteria define acceptable performance of the feedwater control system to testing perturbations. Criteria require that the transient response of any level control system-related variable to any test input must be non-divergent and also specify response characteristics for given disturbances. Testing during the power ascension program is performed at Test Conditions 2-6 to demonstrate compliance to these criteria.

The feedwater control system maintains the mass balance of the reactor vessel by supplying water to the vessel to match the steam flow exiting the vessel, thereby maintaining a constant water level during normal operation. Therefore, the feedwater control system is primarily dependent on the vessel steam flow and hence the reactor power. Testing of the feedwater control system at Test Conditions 2, 3, 5 and 6 adequately bounds the expected power levels for system operation. Since the power level of Test Condition 4 is similar to that of Test Condition 5, the feedwater control system performance at Test Condition 4 is not expected to be significantly different than at Test Condition 5. Therefore, testing at Test Conditions

STARTUP TEST 23A - FEEDWATER SYSTEM RESPONSE
TEST SIMPLIFICATION - REDUCED NUMBER OF TESTS

2, 3, 5 and 6 will adequately confirm the system performance over the entire operating range. The objectives of Regulatory Guide 1.68, paragraphs 4.u, 5.s and 5.v are still satisfied with the remaining testing.

The feedwater control system response to small disturbances is measured during testing and compared to acceptance criteria which generally govern the system response time and damping of the step disturbances. The required criteria provide conservative limits for the system response to assure that the response assumed for safety analysis is met during actual plant operation. For optimum tuning of the Feedwater Control System, some of the criteria may be relaxed to provide more realistic limits for system response. For the open loop dynamic valve position response of each flow control valve, the acceptance criteria for the maximum time to 10% of a step disturbance and the maximum time from 10% to 90% of a step disturbance can be relaxed by 10%. Demonstration of compliance to these relaxed criteria will still ensure that the plant response is consistent with that assumed in the safety analysis. Therefore, these changes do not affect a safety system or the safe operation of the plant and as such do not result in an unreviewed safety question.

CONCLUSION:

Testing of the feedwater control system at Test Conditions 2, 3, 5 and 6 provides demonstration of system performance over the entire operating range. As such, deletion of Test Condition 4 testing does not adversely affect any safety systems or the safe operation of the plant and as such does not involve an unreviewed safety question. The proposed testing satisfies the objectives of Regulatory Guide 1.68, Appendix A, paragraphs 4.u, 5.s and 5.v, as well as the requirements of Startup Test 23A. Therefore, Startup Test 23A, Feedwater System Response, can be simplified by deleting testing at Test Condition 4, and relaxing Level 2 testing criteria.

STARTUP TEST 26 - RELIEF VALVES
TEST SIMPLIFICATION - REDUCED NUMBER OF TESTS

OBJECTIVE:

Regulatory Guide 1.68 (Revision 2, August 1978), Appendix A, paragraphs 4.p and 5.t require that the operability, response times, relieving capacities, setpoints and reset pressures for main steam line relief valves be verified. Startup Test 26, Relief Valves, demonstrates the proper operation of the main steam relief valves. Operability testing is currently planned to be performed during heatup at low pressure (250 psig) and between Test Condition 2 and 3. In addition, Plant Technical Specifications require surveillance testing of the Automatic Depressurization System (ADS) valves. It is proposed to replace the startup testing during heatup and between Test Condition 2 and 3 with testing at Test Condition 1.

DISCUSSION:

Acceptable response of the relief valves is determined by analyzing test data and comparing to acceptance criteria which define the required system performance. The criteria require that there is positive indication of steam discharge during a manual actuation of each valve, that the pressure control system response is stable, and that the discharge temperature remains within acceptable limits. These criteria can be demonstrated during single valve testing at rated reactor pressure with steam flow greater than the relief valve capacity.

Regulatory Guide 1.68 (Revision 2, August 1978), Appendix A, paragraph 4.p requires demonstration of relief valve operability at rated temperature during low power testing (defined as "normally at less than 5% power"). To provide adequate control of system pressure, the

STARTUP TEST 26 - RELIEF VALVES
TEST SIMPLIFICATION - REDUCED NUMBER OF TESTS

testing must be performed at a steam flow that is greater than the individual relief valve capacity. Since the relief valve capacity is typically 5-7% steam flow, testing is proposed to be done at approximately 10-20% power (Test Condition 1), approximately the test power level of paragraph 5.t of Regulatory Guide 1.68.

Actuation of relief valves at low pressure has been identified as a contributor to valve seat damage caused by reseating against abnormally low pressure. Therefore, relief valve testing at low pressure should be minimized to reduce unnecessary damage to the valve seats. Previous testing at 250 psig was performed to ensure that relief valves would function properly at rated pressure if depressurization was required. This testing responded to occurrences where high air supply pressure or incorrectly wired logic circuits resulted in failure of energized solenoids to de-energize and resultant valve opening. For Nine Mile Point - Unit 2, bench tests are performed on each relief valve to provide assurance that each assembly will perform satisfactorily and preoperational tests check out the adequacy of electrical power supply, logic and air supply.

Testing of the ADS valves is required by Plant Technical Specification Surveillance Requirements to ensure that depressurization capability exists. Overpressure protection during transients at power levels below 25% power can also be adequately handled by the safety valves with assistance from the ADS valves. Therefore, single valve testing at Test Condition 1 meets the objective of demonstrating relief valve operability required by Regulatory Guide 1.68, Appendix A, paragraphs 4.p and 5.t.

STARTUP TEST 26 - RELIEF VALVES
TEST SIMPLIFICATION - REDUCED NUMBER OF TESTS

CONCLUSION:

Testing of the relief valves at Test Condition 1 demonstrates the operability of the relief valves. This proposed testing change does not adversely affect any safety systems or safe operation of the plant and therefore does not involve an unreviewed safety question. Startup Test 26, Relief Valves, can therefore be simplified by replacing the testing at low pressure (250 psig) and between Test Condition 2 and 3 with testing at Test Condition 1 with steam flow greater than the relief valve capacity.

STARTUP TEST 27 - TURBINE TRIP AND GENERATOR LOAD REJECTION
TEST SIMPLIFICATION - REDUCED NUMBER OF TESTS

OBJECTIVE:

Regulatory Guide 1.68 (Revision 2, August 1978), Appendix A, paragraphs 5.1.1 and 5.n.n require that a Turbine Trip and Generator Load Rejection be performed at 100% power to demonstrate that the dynamic response of the plant is in accordance with design requirements for turbine trip and full load rejection. These tests may be combined if a turbine trip is initiated directly during the generator load rejection instead of tripping from secondary effects such as a turbine overspeed trip. Startup Test 27, Turbine Trip and Generator Load Rejection, is currently planned to be performed at three conditions during the power ascension test program; (1) a generator load rejection during Test Condition 1 or 2 (within the bypass capacity of the plant); (2) a turbine trip during Test Condition 3 (approximately 75% power); and (3) a generator load rejection at Test Condition 6 (approximately 100% power). It is proposed to delete the Turbine Trip test at Test Condition 3 and change the Generator Load Rejection test at Test Condition 1 or 2 to a Turbine Trip test. This proposed testing will demonstrate that Regulatory Guide 1.68 objectives are met.

DISCUSSION:

Response of the system during a turbine trip and generator load rejection is determined by analyzing test data and comparing to acceptance criteria, Level 1 and Level 2, which define the required system performance. Level 1 criteria require; proper operation of the turbine control and stop valve closure times with respect to the bypass valve opening time, adequate bypass valve response times, proper feedwater control system level response to prevent flooding of the steam lines, that recirculation flow coastdown following protective trips is within design values, and acceptable vessel dome pressure and simulated heat flux response.

STARTUP TEST 27 - TURBINE TRIP AND GENERATOR LOAD REJECTION
TEST SIMPLIFICATION - REDUCED NUMBER OF TESTS

Level 2 criteria require; that no MSIV closure occur during the first three minutes of the event, that vessel dome pressure and simulated heat flux changes do not exceed predicted values, for the generator load rejection within bypass capacity (Test Condition 1 or 2) the reactor does not scram, that the bypass capacity calculated is greater than or equal to the assumed value in FSAR analysis, that low water level recirculation pump trip is avoided, that feedwater level control avoids loss of feedwater because of high level trips and require that safety/relief valve discharge temperatures remain within acceptable limits.

The generator load rejection (Test Condition 6) and the turbine trip (Test Condition 1 or 2 within bypass capacity) will provide data to demonstrate that the Level 1 and 2 criteria are met during a turbine trip. The turbine bypass system performance will be verified at a lower power level by changing the proposed generator load rejection at Test Condition 1 or 2 to a turbine trip. Integrated system response to a turbine trip can be obtained from the Generator Load Rejection test at Test Condition 6.

Control systems which regulate the long term operation following the transients are separately tested during the power ascension test program. Feedwater and level control system tuning in Startup Test 23A (Feedwater System Response) will ensure proper water level control. High and low water level trip avoidance will be verified in the Generator Load Rejection test at Test Condition 6.

STARTUP TEST 27 - TURBINE TRIP AND GENERATOR LOAD REJECTION
TEST SIMPLIFICATION - REDUCED NUMBER OF TESTS

CONCLUSIONS:

The turbine trip test has been previously demonstrated to be a mild transient event and poses no serious threat to the core and reactor integrity. In addition, the transient results from a generator load rejection at full power are more limiting than the results from a turbine trip at Test Condition 3 and 6. Based on the above discussions, the proposed change will not adversely affect the safety related systems or safe operation of the plant and therefore does not involve an unreviewed safety question.

Current testing of the generator load rejection at 100% power, satisfies the requirements imposed by Regulatory Guide 1.68 (Revision 2), Appendix A, paragraphs 5.1.1 and 5.n.n. In addition, the proposed Turbine Trip test within bypass valve capacity (Test Condition 1 or 2) provides additional verification of the response of the protective systems and also provides demonstration of the bypass system's capability to avoid scram at low power levels. Therefore, the turbine trip at Test Condition 3 can be deleted with the added change that the generator load rejection at Test Condition 1 or 2 (within bypass capacity) will be changed to a turbine trip test.

STARTUP TEST 30E - RECIRCULATION SYSTEM CAVITATION TEST SIMPLIFICATION

OBJECTIVE:

Regulatory Guide 1.68 (Revision 2, August 1978), Appendix A, paragraph 5.s requires that the recirculation flow control system be calibrated as necessary and its performance verified. At conditions of high flow and low power, both the jet pumps and the recirculation pumps may cavitate. The analytically determined cavitation region of the power-flow map is protected by cavitation interlocks which will run back recirculation flow at low power if the cavitation limits are exceeded. The recirculation system flow control valves (FCV) will cavitate at conditions of low power and low subcooling. Cavitation interlocks are also provided to protect against FCV cavitation and will run back recirculation flow upon sensing a decrease in subcooling (as measured by a low feedwater flow). In both of the above cases, flow runback is caused by a shift in the power supply to the recirculation pump motors from normal power to the low frequency motor generators.

Startup Test 30E, Recirculation System Cavitation, verifies that no recirculation system cavitation will occur in the operable region of the power-flow map. Currently, this test is planned to be performed at Test Condition 2 and 3, where power will be lowered until a recirculation flow runback occurs, and verifying that cavitation has not occurred. It is proposed that the testing be simplified such that operation at the analytically determined cavitation limit is performed to determine if cavitation occurs and if the recirculation runback feature is actuated (however, the interlock will be temporarily bypassed to prevent runback of the recirculation flow).

DISCUSSION:

Response of the system near the cavitation region is determined by analyzing test data and comparing to acceptance criteria which define the required system performance. For the recirculation system cavitation test, the recirculation runback logic is required to have

STARTUP TEST 30E - RECIRCULATION SYSTEM CAVITATION
TEST SIMPLIFICATION

settings adequate to prevent operation in areas of potential cavitation. This may be accomplished without requiring that recirculation flow runback occur. The recirculation flow runback logic can be bypassed temporarily during the Startup Test 30E. Power can then be reduced by inserting control rods down to the cavitation interlock and verifying that the interlock is actuated (although actual recirculation flow runback will not occur). Signals used to detect pump or FCV cavitation can then be monitored to verify that cavitation has not occurred. With appropriate placement of the jumper on the cavitation interlock, no other recirculation flow runback logic feature will be affected. Should a feedwater transient occur during the performance of this test, the operators can manually runback recirculation flow as necessary to prevent cavitation. The cavitation interlock is not a safety related feature and therefore does not adversely affect the safe operation of the plant.

CONCLUSION:

Cavitation interlocks designed to prevent operation in regions of potential pump or FCV cavitation are analytically determined on a conservative basis. The proposed simplified testing will verify that cavitation does not occur at or above the cavitation interlocks. This proposed testing demonstrates that the acceptance criteria are satisfied and will not adversely affect any safety related systems or safe operation of the plant and does not involve an unreviewed safety question. Therefore, Startup Test 30E, Recirculation System Cavitation, can be simplified as stated above.

STARTUP TEST 71 - RESIDUAL HEAT REMOVAL SYSTEM
DEFER NON-ESSENTIAL EQUIPMENT TESTING - SHUTDOWN COOLING MODE

OBJECTIVE:

Regulatory Guide 1.68 (Revision 2; August 1978), paragraphs C.1.a and C.1.b require that systems which will be used for shutdown and cooldown of the reactor under normal, transient and postulated accident conditions and for maintaining the reactor in a safe condition for an extended shutdown period following such conditions should be tested to demonstrate that the plant can be operated in accordance with design requirements. In addition, Appendix A, paragraph 5.1 requires that the design capability of the residual heat removal (RHR) system in the steam condensing mode be demonstrated. Startup Test 71, RHR System, demonstrates the ability of the RHR system to remove residual and decay heat from the nuclear system. Currently, testing is planned to be performed in the suppression pool cooling mode, the shutdown cooling capacity mode and in the steam condensing mode. It is proposed to defer obtaining heat exchanger data in the shutdown cooling mode until after commercial operation.

DISCUSSION:

The RHR system is designed to remove residual and decay heat generated by the core under normal and abnormal shutdown conditions. The suppression pool cooling function of the RHR system ensures that the temperature in the suppression pool immediately following blowdown does not exceed a predetermined limit. The shutdown cooling function of the RHR system removes residual and decay heat from the nuclear boiler system after reactor shutdown in preparation for refueling or nuclear system servicing. Testing of these two functions demonstrates compliance to Regulatory Guide 1.68, paragraphs C.1.a and C.1.b. During nuclear boiler system isolation, steam at reduced pressure and temperature can be directed from the main steam lines to the RHR heat removal system heat exchanger when the RHR system is operated in the steam condensing mode. This function of this mode of operation is to increase plant availability

STARTUP TEST 71 - RESIDUAL HEAT REMOVAL SYSTEM
DEFER NON-ESSENTIAL EQUIPMENT TESTING - SHUTDOWN COOLING MODE

by maintaining hot standby conditions until a plant restart can be performed.

During the startup test program, the decay heat level is insignificant and can lead to impractical testing of the shutdown cooling mode. Testing of the shutdown cooling mode during the startup test program may result in exceeding the 100°F/hour cooldown rate limit for the reactor pressure vessel (RPV) if both RHR heat exchangers are used for the test. The shutdown cooling mode capacity test (heat exchanger data) can be deferred until sufficient decay heat is available (sometime after completion of the Power Ascension Test Program) without significantly affecting plant safety because the mode is not required to provide cooling during accident conditions and the requirements of 10CFR50, Appendix A, General Design Criteria 34 (Residual Heat Removal) are met by the RHR alternate shutdown cooling mode (i.e., suppression pool cooling mode). In addition, shutdown cooling mode heat exchanger capacity may be inferred from data taken in the suppression pool cooling mode.

CONCLUSION:

Testing of the suppression pool cooling and steam condensing mode of operation of the RHR system meets the objectives of Regulatory Guide 1.68. Shutdown cooling mode testing may result in exceeding RPV cooldown limits because of insufficient decay heat. The shutdown cooling mode of operation is not safety related and the suppression pool cooling mode provides an alternate shutdown cooling mode in addition to data which can be used to infer shutdown cooling capacity. Therefore, deferring testing of the shutdown cooling mode heat exchanger capacity until after completion of the power ascension test program does not adversely affect any safety systems or the safe operation of the plant and therefore does not involve an unreviewed safety question.

TEST CONDITION 4 - NATURAL CIRCULATION OPERATION
TEST SIMPLIFICATION - DELETE TEST CONDITION

OBJECTIVE:

Regulatory Guide 1.68 (Revision 2, August 1978), Appendix A, paragraph 5 requires that "appropriate consideration should be given to testing at the extremes of possible operating modes for facility systems. Testing under simulated conditions of maximum and minimum equipment availability within systems should be accomplished if the facility is intended to be operated in these modes." Test Condition 4 defines the region of the power/flow map on the natural circulation core flow line within $\pm 5\%$ of the intersection of the 100% rod line. Testing of core performance and control system response is currently planned to be performed in this region. It is proposed to simplify the scheduled testing at Test Condition 4 and include this testing within Test Condition 5. Test Condition 4 could therefore be deleted.

DISCUSSION:

Although operation at natural circulation conditions is not an intended mode of operation for a BWR, the condition can be reached as the result of a moderate frequency event (two recirculation pump trip, 0.25 events/plant-year). Service Information Letter (SIL) Number 380, Revision 1 (Reference 1) recommends that with no reactor coolant system recirculation loops in operation, the operator should immediately initiate actions to reduce thermal power by inserting control rods to or below the 80% rod line using the plants prescribed control rod shutdown insertion sequence. Core monitoring recommendations are given for use by the operator while preparations are made for the restarting of the recirculation pumps. Therefore, testing is required at natural circulation conditions to verify operator procedures and to determine system performance.

Currently, testing at Test Condition 4 includes tests to determine control systems response (pressure regulator and feedwater control



14

TEST CONDITION 4 - NATURAL CIRCULATION OPERATION
TEST SIMPLIFICATION - DELETE TEST CONDITION

system), core performance, selected process temperatures, recirculation system performance and core stability (control rod and pressure perturbations). The recirculation system performance also includes restarting of the recirculation pumps. It is proposed to delete the control systems tuning/demonstration tests which are scheduled to be performed at Test Condition 4. The control systems are tested at all other test conditions and their performance is adequately demonstrated over the power/flow range expected during normal operation. Therefore, Startup Test 22, Pressure Regulator, and Startup Test 23A, Feedwater System Response, would be deleted from testing at natural circulation on the 100% rod line.

It is also proposed to replace the stability testing scheduled to be performed at Test Condition 4 (Startup Test 21, Core Power-Void Mode and portions of Startup Test 22, Pressure Regulator) with the surveillance recommendations of SIL-380, Revision 1. This Service Information Letter recommends monitoring of the APRM and LPRM detectors when operating at natural circulation conditions. A set of baseline data is required as a measure of the system characteristics, and will be used to determine acceptable plant behavior during later operation. These surveillance recommendations have been provided by General Electric to all utilities (Reference 1) and have been approved for use by the NRC staff (Reference 2). Stability testing of the reactor will be demonstrated in the normal operating range by the testing performed in conjunction with Startup Test 22, Pressure Regulator, at Test Condition 5. In addition to these plant specific tests, significant special testing has been performed at other BWR plants which characterizes the stability performance for BWR's.

The proposed simplified testing at natural circulation would therefore include the following; (1) trip of the recirculation pumps near the rated rod line from Test Condition 5, (2) insertion of control rods to approximately the 80% rod line in accordance with SIL-380, Revision 1, (3) monitoring of steady state recirculation system performance (Startup

TEST CONDITION 4 - NATURAL CIRCULATION OPERATION
TEST SIMPLIFICATION - DELETE TEST CONDITION

Test 30C, Recirculation System), (4) monitoring of APRM and LPRM detectors (SIL-380, Revision 1), (5) monitoring of selected process temperatures (Startup Test 16A, Selected Process Temperatures), (6) monitoring of core performance (Startup Test 19, Core Performance), and (7) restarting of the recirculation pumps. This proposed simplified testing will provide for operating training during natural circulation operation and will adequately characterize the system performance during these conditions.

Finally, it is proposed that the testing at natural circulation core flow be performed as part of Test Condition 5. Since Test Condition 4 is typically performed directly following Test Condition 5, and since it has been proposed to minimize testing at natural circulation, it is logical that the remaining testing at natural circulation be performed as an extension of Test Condition 5. Acknowledgment of a separate Test Condition 4 could therefore be omitted from the Nine Mile Point Unit 2 Startup Test Program.

CONCLUSION:

Testing of the plant systems is performed over a wide range of operating conditions representing the extremes of possible operating modes intended for the plant. In addition, testing is performed at natural circulation, which although it is not an intended mode of operation, can be encountered following a recirculation pump trip event. The proposed simplified testing provides for adequate operator training and demonstration of system characteristics during natural circulation and therefore meets the objectives of Regulatory Guide 1.68, Appendix A, paragraph 5. The proposed test change does not adversely affect any safety system or the safe operation of the plant and therefore does not involve an unreviewed safety question.

TEST CONDITION 4 - NATURAL CIRCULATION OPERATION
TEST SIMPLIFICATION - DELETE TEST CONDITION

REFERENCES:

1. Letter, C.O. Thomas (NRC) to H.C. Pfefferlen (GE), "Acceptance For Referencing of Licensing Topical Report NEDE-24011, Rev. 6, Amendment 8, 'Thermal Hydraulic Stability Amendment to GESTAR II'", April 24, 1985.
2. "BWR Core Thermal Hydraulic Stability," Service Information Letter 380, Revision 1, General Electric Company, February 10, 1984.



ATTACHMENT 3
UPDATED INFORMATION

TABLE 14.2-202

RADIATION MEASUREMENT

Startup Test (SUT-2)

Test Objectives

1. To determine the background radiation levels in the plant environs prior to operation for base data on activity buildup.
2. To monitor radiation at selected power levels to assure the protection of personnel during plant operation.

Prerequisites

The appropriate preoperational tests have been completed; the SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

A survey of natural background radiation throughout the plant site is made prior to fuel loading. Subsequent to fuel loading, during reactor heatup and at power levels of 25, 60, and 100 percent of rated power, gamma radiation level measurements, and where appropriate, neutron dose rate measurements are made at specific locations throughout the plant. All potentially high radiation areas are surveyed.

| 22
| 22

The following tests are performed:

Action

1. Background radiation level survey.
2. Monitor radiation level periodically during the startup.

Test conditions

- a. Prior to fuel loading.
- b. Fuel loading.
- c. Reactor heatup.
- d. Steady-state operation at 25, 60, and 100 percent of rated power.

| 22



TABLE 14.2-202 (Cont)

Acceptance Criteria

Level 1:

requirements The radiation doses of plant origin and the occupancy times of personnel in radiation zones are controlled consistent with the ~~guidelines~~ of the standards for protection against radiation outlined in 10CFR20.

Level 2:

22

Not applicable.

Nine Mile Point Unit 2 FSAR

3. Pump head, capacity.
4. System flows.
5. Heat-up characteristics, when attainable.
6. Tuning of system controls.
7. Response to simulated safety signals and/or loss of power.
8. Operating times.

This phase of testing verifies the ability of the plant to support fuel load and power operations.

14.2.1.4 Initial Startup Test Phase

The initial startup test phase commences with the receipt of the operating license and the preparation for fuel load and extends through the 100-percent rated power/100-hr warranty demonstration. The initial startup test phase is divided into six testing plateaus: open vessel (including fuel loading), heatup, low power, medium power, full power, and rated power warranty run. Testing performed during this phase of the program ensures that fuel loading is accomplished in a safe manner, confirms the plant design basis, demonstrates, to the extent possible, the plant's ability to withstand anticipated transients and postulated accidents and verifies that the plant can be safely brought to rated power and sustained power operations.

22

14.2.2 Organization and Staffing

The Unit 2 startup and test organization and interfaces to plant operations, SWEC, General Electric, and other selected NMPC organizations are shown in Figure 14.2-7 and are discussed in the following sections.

The Unit 2 operational organization is discussed in Chapter 13.0. The initial startup test phase is performed under the control of the station superintendent and coordinated by the ~~Reactor Analyst~~ ^{Power Ascension Manager}. The responsibilities of the operations organization during the startup and test program are discussed in the following sections.

Staffing levels during the startup and test program will be commensurate with schedule and project needs and requirements.

14.2.2.3 Station Staff Responsibilities During the Startup and Test Program

14.2.2.3.1 Plant Operations

Plant Operations consists of those personnel who operate Unit 2 under the direction of the ^{Superintendent} ~~Supervisor~~ Operations, as described in Chapter 13. This group is responsible for the operation of plant equipment and systems during the startup and test program.

The startup test program is implemented by the plant operations department using procedures developed and approved in accordance with the APs. These procedures are prepared by members of the station staff and others as required under the direction of the Station Superintendent. Technical expertise from other organizations and GE is used whenever necessary.

14.2.2.3.2 Station Support Staff

The station support staff consists of those station personnel who maintain Unit 2. Duties and general responsibilities are provided in Chapter 13. The station support staff, under the technical direction of the Station Superintendent, supports the startup and test program by maintaining all plant equipment, systems, and structures after release to NMPC and by providing technical assistance and manpower support to the extent practical.

The station staff assumes complete control and responsibility for the operation, testing and maintenance of Unit 2 at fuel load.

The ^{Power Ascension Manager} ~~Reactor Analyst~~ is responsible to the Station Superintendent for ensuring that all startup test phase procedures are written, reviewed, and approved; coordinating startup test phase testing; ensuring proper documentation of the startup test phase testing; and maintaining test results.

14.2.2.4 General Electric Company

14.2.2.4.1 Site Operations Manager

The GE Site Operations Manager (SOM) is the senior NSSS vendor representative onsite at or near fuel loading and is the official GE spokesman for preoperational and startup testing concerns and requirements. He coordinates with the

Nine Mile Point Unit 2 FSAR

Station Superintendent and the Startup Manager for the performance of his duties, which include the following:

1. Review of all NSSS test procedures, including changes and results.
2. Acts as liaison with GE on testing matters involving GE NSSS-supplied equipment.
3. Provide administrative support and supervision to GE onsite personnel involved in the test program.
4. Represent GE on the JTG.

14.2.2.4.2 ^{OK} ~~Operations Superintendent~~ *Superintendent Operations*

The GE Operations Superintendent is responsible to the GE SOM for the administrative and technical supervision of GE shift superintendents. The Operations Superintendent works directly with the NMPC ~~Supervisor Operations~~ and provides GE technical support to the operating organization. *Superintendent Operations*

22 14.2.2.4.3 ~~Shift Superintendents~~ *STO Engineers* Startup Test Operations (STO) Engineer

The GE ~~Shift Superintendents~~ *STO Engineers* provide technical support to the Unit 2 shift operations personnel in the testing and operation of GE supplied systems. They provide 24-hr day shift coverage as required, beginning with fuel loading, and report to the GE Operations Superintendent.

14.2.2.4.4 Lead Engineer Startup Test, Design and Analysis (STD&A)

The GE Lead Engineer STD&A is responsible to the GE SOM for supervising the GE STD&A engineers *verifying core physics parameters and characteristics* and documenting that the performance of the NSSS and its components conform to acceptance criteria. He works with the *Power Ascension Manager* ~~Reaction Analyst~~ or his representative to coordinate and effect implementation of the startup test program, including any special testing required to confirm these acceptance criteria.

14.2.2.4.5 GE Startup, Test, Design and Analysis Engineers

The GE STD&A engineers assist in the execution of the initial startup test phase.

Nine Mile Point Unit 2 FSAR

Reverification of Prerequisites

Following a test interruption which results in a halt in testing during a preoperational test, the Test Director shall review the test prerequisites for possible reverification. The results of the review entered in the test summary and any reverified prerequisites listed.

Preoperational Test Summary

A preoperational test summary shall be prepared by the Test Director for all preoperational test procedures. The test summary includes significant events during the test, a description of any problems found during the test and reference to their resolution, any reverification of prerequisites required and an evaluation of the test results with reference to the acceptance criteria. This shall in particular note if any acceptance criteria have not been met. The test summary is attached to the record copy of the test procedure.

14.2.4.3 Initial Startup Testing

Startup testing is conducted by personnel from plant operations, startup and test, GE, and groups as required under the direction of the on-duty SSS in accordance with the APs.

22

During this phase, plant operating procedures are utilized in conjunction with the approved test procedures.

The final authority to start, continue, or end a test is the responsibility of the SSS after all required approvals have been obtained.

The master tracking system is used to ensure that prerequisites for initial fuel loading and the beginning of initial startup testing are fulfilled. In addition, each individual startup test procedure specifies prerequisites that must be validated prior to test performance. The on-duty SSS and respective test personnel ensure that all prerequisites are satisfied prior to performance of any initial startup test.

14.2.4.4 Modifications to Test Procedures During Testing

14.2.4.4.1 Preliminary Tests

Due to their nondetailed nature, field revision of generic preliminary tests is not applicable.

Amendment 22

14.2-25

November 1985

The master tracking system may be replaced by a similar tracking system as the preoperational test phase nears completion.

(for other subject matter)

Nine Mile Point Unit 2 FSAR

During performance, any changes to a specific preliminary test procedure that changes the intent, scope, or acceptance criteria of the test are made on a field revision form (FRF) prior to implementation of the change in accordance with the SAPs.

14.2.4.4.2. Preoperational Tests

During performance, no changes may be made to the procedure that change the intent, scope or acceptance criteria of the test without the prior approval of the JTG. These changes are made on an FRF in accordance with the SAPs. The Test Director may elect to perform unaffected sections of the test while awaiting resolution from JTG, provided test sequence is not mandatory.

Other exceptions and minor corrections to the test procedure are authorized in accordance the SAPs.

14.2.4.4.3 Startup Tests

22 Modification to initial startup test procedures are classified as major or minor changes. A major change changes the intent of the procedure and requires development of a revision to the procedure. Such a revision requires approval of the organizations that originally approved the test procedure. When a procedure in progress cannot be followed or completed and a major change to the procedure is required, the test is held at that point, the system placed in a stable condition, and the necessary approvals obtained in accordance with the APs prior to continuing the test.

Minor changes do not change the intent of the test procedure and may be made with the concurrence of the ^{an SRO licensed member of the} ~~entry~~ ^{plant staff} at the time the test is run. Minor changes to procedures are made in accordance with the APs which detail the method of entry of the change and the required approvals.

14.2.4.5 Modifications and Deficiencies

14.2.4.5.1 Preliminary and Preoperational Phases

The SAPs contain administrative controls for identifying, reporting, and tracking of deficiencies and modifications during these phases.

Changes to plant system and equipment design are reviewed and approved in the same manner as the original design by the approved design organization.

auxiliary power and the capability of the offsite power system to supply power to start and run emergency core cooling and selected normal loads during a simulated LOCA condition.

14.2.10.1.2 Cold Functional Testing

Cold functional testing is defined as an integrated system operation of various plant systems that can be operated prior to fuel loading. The intent is to observe any unexpected operational problems from either an equipment or a procedural standpoint and to provide an opportunity for further operator familiarization with the system operating procedures under operating conditions.

Some cold functional testing is accomplished during the preoperational test program. For example, integrated and simultaneous operation of the following systems may take place during the flush of the total system: condensate system, condensate demineralizer system, low pressure coolant injection (LPCI) system, core spray systems, reactor water cleanup (RWCU) system, service water systems, turbine building closed cooling water (TBLCW) system, reactor building closed cooling water (RBCLCW) system, and others. As required, additional integrated system performance will be demonstrated prior to fuel loading.

14.2.10.1.3 Routine Surveillance Testing

Because the interval between completion of a preoperational test on a system and system operation may be of considerable length, a number of routine surveillance tests must be performed prior to fuel loading and must be repeated on a routine basis. The technical specifications (Chapter 16) detail the test frequency. In general, this surveillance test program is instituted prior to fuel loading by the plant operating staff.

14.2.10.1.4 Master Tracking System (MTS)

A detailed list of items that must be completed, including work requests, design changes, and proper disposition of all exceptions noted during preoperational testing listed in Table 14.2-1, is rechecked to verify completion prior to the final approvals for fuel loading and for those items required, at each significant new step such as heatup, opening main steam isolation valves (MSIVs), and turbine generator operation. The MTS may be replaced by a similar tracking system as the preoperational test phase nears completion.



14.2.10.1.5 Initial Fuel Loading (Open Vessel Plateau)

Fuel loading requires the movement of the full core complement of assemblies from the fuel pool to the core, with each assembly identified by number before being placed in the correct coordinate position. The procedure controlling this movement is arranged so that operability checks of installed neutron instrumentation are made at predetermined intervals throughout the loading, thus demonstrating reliable monitoring capability to ensure subcriticality is maintained throughout fuel loading. A complete check is made of the fully loaded core to ascertain that all assemblies are properly installed, correctly oriented, and occupying their designated positions.

14.2.10.1.6 Zero Power Level Tests (Open Vessel Plateau)

At this point, a number of tests are conducted that are best described as initial zero power level tests. Chemical and radiochemical tests are made in order to check the quality of the reactor water before and after fuel loading and to establish base and background levels that are required to facilitate later analysis and instrument calibrations. Plant and site radiation surveys are made at specific locations for comparison with the values obtained at the subsequent operating power levels. ~~Shutdown tests in~~ control rod drive system testing takes place while the reactor vessel is assembled in preparation for initial criticality and initial heatup.

22

~~at maximum gain~~


△ Criticality and

14.2.10.2 Initial Heatup to Rated Temperature and Pressure

Initial criticality and

Heatup follows the satisfactory completion of the fuel loading and zero power level tests (Sections 14.2.10.1.5 and 14.2.10.1.6), and further checks are made of coolant chemistry together with radiation surveys at the selected plant locations. All CRDs are scram-timed at rated pressure prior to initial heatup.

The process computer checkout continues as more process variables become available for input. The reactor core isolation cooling (RCIC) system will undergo controlled starts at low reactor pressure and at rated conditions, with testing in the quick-start mode at rated pressure. Correlations are obtained between reactor vessel temperatures at several locations and the values of other process variables as heatup continues. The movements of NSSS piping in the drywell, mainly as a function of expansion are recorded for comparison with design data.



*ONLY AS REQUIRED BY THE GENERAL SUPERINTENDENT

FIGURE 14.2-2

REVIEW CYCLE FOR INITIAL
STARTUP TEST PROCEDURES

NIAGARA MOHAWK POWER CORPORATION
NINE MILE POINT-UNIT 2
FINAL SAFETY ANALYSIS REPORT

TECHNICAL REVIEW
AND ACCEPTANCE

(GE LEAD STD&A AND S.O.M., Technical Supt.,
and Power Ascension Manager)

↓
STATION SUPERINTENDENT
REVIEW AND ACCEPTANCE

↓
QUALITY ASSURANCE
REVIEW AND ACCEPTANCE

↓
SORC
REVIEW AND ACCEPTANCE

↓ ────→ SRAB*

↓
GENERAL SUPERINTENDENT
REVIEW AND APPROVAL

*ONLY AS REQUIRED BY THE GENERAL SUPERINTENDENT

FIGURE 14.2-4

INITIAL STARTUP TEST
RESULTS REVIEW

NIAGARA MOHAWK POWER CORPORATION
NINE-MILE POINT UNIT 2
FINAL SAFETY ANALYSIS REPORT

TABLE 14.2-203

FUEL LOADING

Startup Test (SUT-3)

Test Objective

To load fuel safely and efficiently to the full core size.

Prerequisites

Prerequisites to fuel loading are established in Section 14.2.10 and the tests required thereby are implied in those prerequisites. Also, the SORC has approved fuel loading and the following additional prerequisites have been met to assure that fuel loading is performed in a safe manner:

1. All systems required for fuel loading have undergone preoperational testing.
2. Fuel and control rod inspections are complete. Control rods are installed and tested.
3. SRMs are calibrated and operable. IRMs and APRMs have been preoperationally tested and are operable.
4. SRMs are source checked with a neutron source prior to loading and periodically will be functionally checked and source checked.
5. The status of the reactor building is specified and established.
6. Reactor vessel status is specified relative to internal component placement and this placement established to make the vessel ready to receive fuel.
7. Reactor vessel water level is established and minimum level prescribed.
8. The standby liquid control system is operable.

TABLE 14.2-203 (Cont)

Test Procedure

- 22 | 1. Prior to fuel loading, control rods and neutron sources and detectors are installed and tested. Fuel loading will begin ^{near} around an SRM location. Loading will spiral outward from this location to the fully loaded configuration. A shutdown margin demonstration on the partially loaded core is performed during the loading.

Acceptance Criteria

Level 1:

- 22 | The partially loaded core shutdown margin demonstration verifies that the configuration is subcritical by at least 0.38-percent $\Delta K/K$ with the analytically determined strongest rod fully withdrawn.

Level 2:

- 22 | Not applicable

Nine Mile Point Unit 2 FSAR

TABLE 14.2-207

SOURCE RANGE MONITOR PERFORMANCE

Startup Test (SUT-6)

Test Objective

To demonstrate that the operational sources, SRM instrumentation, and rod withdrawal sequences provide adequate information to achieve criticality and increase power in a safe and efficient manner.

Prerequisites

The preoperational tests have been completed, and the SORC has reviewed and approved the test procedure and the initiation of testing. The CRD system must be operational.

Test Procedure

Prior to fuel load commencement, SRM operability will be demonstrated as part of Startup Test 3 and the Technical Specifications. Prior to rod withdrawal to initial criticality, this test will also demonstrate that SRM signal-to-noise and minimum count rate are in accordance with Technical Specification requirements. During rod withdrawal to initial criticality, SRM response will be monitored and used to determine the proximity to criticality. This rod withdrawal sequence shall specify all control rod withdrawals from all-rods-in to rated power. Once the reactor is critical, proper overlap of the SRMs with the IRMs will be demonstrated.

The following tests are performed:

<u>Action</u>	<u>Test Conditions</u>
1. Rod withdrawal in prescribed sequence	a. After fuel loading. b. Operational neutron sources installed. c. SRM minimum signal-to-noise count ratio and minimum count rate criteria satisfied.
2. Verify SRM-IRM overlap	a. Flux level sufficient for IRM response.

THE HISTORY OF THE

REIGN OF

CHARLES THE FIRST

BY

JOHN BURNET

OF THE UNIVERSITY OF OXFORD

IN TWO VOLUMES

THE SECOND VOLUME

1692

Printed by J. Streater, at the Sign of the Gun, in St. Dunstons Church-yard, near the North-Door of St. Dunstons Church, in London.

THE SECOND VOLUME

OF THE

REIGN OF

CHARLES THE FIRST

BY

JOHN BURNET

OF THE UNIVERSITY OF OXFORD

IN TWO VOLUMES

Nine Mile Point Unit 2 FSAR

TABLE 14.2-207 (Cont)

Acceptance Criteria

Level 1:

1. There is a neutron signal-to-noise count ratio of at least 2 to 1 on the required operable SRMs or fuel loading chambers.
2. Minimum count rate is in accordance with the technical specifications.
3. Each IRM channel must be on scale before the SRMs exceed their rod block setpoint.

Level 2:

Not applicable.

SECRET - THE SECRET OF THE SECRET

SECRET - THE SECRET OF THE SECRET

SECRET - THE SECRET OF THE SECRET

SECRET - THE SECRET OF THE SECRET

SECRET - THE SECRET OF THE SECRET

SECRET - THE SECRET OF THE SECRET

SECRET - THE SECRET OF THE SECRET

SECRET - THE SECRET OF THE SECRET

SECRET - THE SECRET OF THE SECRET

SECRET - THE SECRET OF THE SECRET

SECRET - THE SECRET OF THE SECRET

SECRET - THE SECRET OF THE SECRET

Nine Mile Point Unit 2 FSAR

TABLE 14.2-208 (Cont)

The following test is performed:

<u>Action</u>	<u>Test Conditions*</u>
Demonstrate the rod sequence adjustment procedure	a. Reduce recirculation flow. b. Sufficient margin available to PCIOMR envelope and core operating limits.

Acceptance Criteria

Level 1:

Completion of the adjustment of one rod pattern for the complementary pattern with continual satisfaction of all licensed core limits constitutes satisfaction of the requirements of this procedure.

Level 2:

All nodal powers will remain below their PCIOMR threshold limit during this test.

* This test will be performed during the first regularly scheduled control rod sequence exchange during the first fuel cycle.

1. The first part of the document discusses the importance of maintaining accurate records of all transactions and activities. It emphasizes the need for transparency and accountability in all financial dealings.

2. The second part of the document outlines the various methods and techniques used to collect and analyze data. It includes a detailed description of the sampling process and the statistical tools employed to interpret the results.

3. The third part of the document presents the findings of the study. It shows that there is a significant correlation between the variables being studied, and that the results are consistent across different groups and time periods.

4. The fourth part of the document discusses the implications of the findings and provides recommendations for future research. It suggests that further studies should be conducted to explore the underlying causes of the observed trends and to develop effective strategies to address them.

5. The fifth part of the document concludes the report and summarizes the key points. It reiterates the importance of the research and the need for continued efforts to improve the quality of the data and the accuracy of the analysis.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-209

INTERMEDIATE RANGE MONITOR PERFORMANCE

Startup Test (SUT-10)

Test Objective

To adjust the IRM system to obtain an optimum overlap with the SRM and APRM systems.

Prerequisites

The preoperational tests have been completed. The SORC has reviewed and approved the test procedures and the initiation of testing. All SRMs and pulse preamplifiers, IRMs and voltage preamplifiers, and APRMs have been calibrated in accordance with vendor's instructions.

Test Procedure

Initially the IRM system is set to maximum gain. After the APRM calibration, the IRM gains are adjusted to optimize the IRM overlap with the SRMs and APRMs.

The following tests are performed:

<u>Action</u>	<u>Test Conditions</u>
1. Verify IRM-SRM overlap.	Flux level sufficient for IRM response.
1 2. Verify IRM response to neutron flux.	Flux level sufficient for IRM response.
2 3. Adjust IRM gain, if necessary, for proper IRM-APRM overlap.	During first APRM calibration based on a heat balance.

Acceptance Criteria

Level 1:

- a) Each IRM channel must be on scale before the SRMs exceed their rod block setpoint.
- a 2) Each APRM must be on scale before the IRMs exceed their rod block setpoint.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-209 (Cont)

22

b) The IRMs produce a scram as specified in the Technical Specifications with the reactor mode switch in startup.

Level 2:

Each IRM channel must be adjusted so a half-decade overlap with the SRMs and one-decade overlap with the APRMs are assured. *is*

Nine Mile Point Unit 2 FSAR

TABLE 14.2-210

LPRM CALIBRATION

Startup Test (SUT-11)

Test Objective

To calibrate the LPRM system.

Prerequisites

The appropriate preoperational tests have been completed, the SORC has reviewed and approved the test procedures and the initiation of testing. Instrumentation for calibration has been checked and installed.

Test Procedure

The LPRM channels are calibrated to make the LPRM readings proportional to the neutron flux in the LPRM water gap at the chamber elevation. Calibration factors are obtained through the use of either an offline or a process computer calculation that relates the LPRM reading to average fuel assembly power at the chamber height.

22

The following tests are performed:

Action

Test Conditions

1. Verify LPRM flux response. This test may be done in conjunction with rated pressure scram testing (SUT-5).

- a. Hot standby or TCI.

22

2. Take data and calibrate LPRM system.

- a. TC-2³ and TC-6.
- b. All systems in NORM mode.

22

TABLE 14.2-210 (Cont)

Acceptance Criteria

Level 1:

Not applicable

Level 2:

Each LPRM reading is within 10 percent of its calculated value.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-211

APRM CALIBRATION

Startup Test (SUT-12)

Test Objective

To calibrate the APRM system.

Prerequisites

The preoperational tests have been completed, and the SORC has reviewed and approved the test procedures and the initiation of testing. Instrumentation for calibration has been checked and installed.

Test Procedure

A heat balance is ~~generally made each shift~~ ^{performed daily} and after each major power level change. Each APRM channel reading is adjusted to be consistent with the core thermal power as determined from the heat balance. ^{in accordance with the technical specifications} During heatup a preliminary calibration is made by adjusting the APRM amplifier gains so that the APRM readings agree with the results of a constant heatup rate heat balance. The APRMs are recalibrated in the power range by a heat balance as soon as adequate feedwater indication is available.

Recalibration of the APRM system is in accordance with the technical specifications.

22

The following tests are performed:

<u>Action</u>	<u>Test Conditions</u>
1. Calibrate APRM system based on heat balance data.	Constant rate of heatup below rated pressure.
2. Calibrate APRM system based on steady-state heat balance data.	^{Above} Approximately 25 percent power at TC-2, 3, 5, and 6 and repeated as necessary.

TABLE 14.2-211 (Cont)

Acceptance Criteria

Level 1:

1. The APRM channels are calibrated to read equal to or greater than the actual core thermal power.
2. Technical specification limits on APRM scram and rod block are not exceeded.
3. In the startup mode, all APRM channels produce a scram at less than or equal to 15 percent of rated thermal power.

Level 2:

If the above criteria are satisfied, then the APRM channels will be considered to be reading accurately if they agree with the heat balance or the minimum value required based on peaking factor, MLHGR, and fraction of rated power to within (+7, -0) percent of rated power.

+2

APRM upscale scram and rod block trip
Set points do not exceed the allowable
values specified in the Technical
Specifications.

TABLE 14.2-215

WATER LEVEL REFERENCE LEG TEMPERATURE

Startup Test (SUT-16B)

Test Objective

To measure the reference leg temperature and recalibrate the instruments if the measured temperature is different from the value assumed during the initial calibration.

Prerequisites

The preoperational tests have been completed, the SORC has reviewed and approved the test procedures and initiation of testing. System and test instrumentation have been calibrated.

Test Procedures

To monitor the reactor vessel water level, five level instrument systems are provided. These systems and their functions are:

1. Shutdown range - water level measurement in cold, shutdown condition.
2. Narrow range - feedwater flow and water level control functions.
3. Wide range - safety functions.
4. Fuel range - post accident indication.
5. Upset range - water level measurement during transient conditions.

~~The test is done at rated temperature and pressure and under steady-state conditions and verifies that the reference leg temperature of the instrument is the value assumed during initial calibration. If not, the instruments are recalibrated using the measured value.~~

Action

Monitor drywell temperature.

Test Conditions

Hot standby with steady drywell temperatures.

Amendment 22

1 of 2

November 1985

The test for the narrow range, wide range and upset range level instruments will be done during steady state conditions at rated temperature and pressure. The test for the shutdown range level instrument will be done during cold ambient conditions with the reactor shutdown. No test is possible for the fuel zone water level instrument by virtue of its calibration conditions (ie LOCA conditions). The testing will verify that the reference leg temperature of the instrument is the value assumed during calibration. If not, the instruments will be recalibrated using the measured reference leg temperature.

TABLE 14.2-215 (Cont)

Acceptance Criteria

Level 1:

Not applicable.

Level 2:

12 | The difference between the actual reference leg temperature(s) and the value(s) assumed during initial calibration shall be less than that amount which will result in a scale end point error of 1 percent of the instrument span for each range.

TABLE 14.2-216

SYSTEM EXPANSION

Startup Test (SUT-17)

Test Objectives

To demonstrate that:

1. The piping system during system heatup and cooldown is free to expand and move without unplanned obstruction or restraint.
2. The piping does shake down after a few thermal expansion cycles.
3. The measured values of displacement are within the limits specified by the responsible piping design engineer.

Prerequisites

The appropriate preoperational tests have been completed, and the SORC has reviewed and approved the test procedures and initiation of testing.

Test Procedure

~~Hanger positions of reactor recirculation piping are recorded after each major thermal cycle until a shakedown has taken place (normally about three cycles).~~ During initial heatup, a visual inspection is made at an intermediate reactor water temperature to ensure that components are free to move as designed. Corrections are made as necessary. Devices for continuously measuring pipe displacement are mounted on the recirculation lines, and motion during heatup is compared with calculated values. Final sensor locations are determined at the site and based on generic recommendations. After receipt of the installed transducer locations, the plant piping design subsection will supply to the startup engineer the expected thermal displacements (Level 2 limits) and the allowable thermal displacements (Level 1 limits) for the above piping and related conditions. These displacements will be specific to each transducer for each coordinate direction.

22

Nine Mile Point Unit 2 FSAR

TABLE 14.2-216 (Cont)

<u>Action</u>	<u>Test Conditions</u>
1. Visual inspection and hanger readings.	a. All control systems in NORM mode. b. Approximately <u>250°F</u> at accessible locations. <i>275°F</i> c. At ambient and rated temperature. d. After 3 to 5 complete heatup and cooldown cycles.
2. Record displacement sensor readings.	a. At approximately <u>250°F</u> . <i>275°F</i> b. At rated recirculation temperature. c. At rated feedwater temperature.

22

Acceptance Criteria (as described in response to Question F210.37)

Level 1:

1. There shall be no obstructions which will interfere with the thermal expansion of the ~~main steam and~~ recirculation piping systems.
2. The displacements at the established transducer locations shall not exceed the allowable values provided ~~later~~ by the plant piping design subsection. The allowable values of displacement shall be based on not exceeding ASME Section III Code stress allowables.

22

Level 2:

The displacements at the established transducer locations shall not exceed the expected values provided ~~later~~ by the plant piping design subsection.

- b. At approximately 400 to 450 °F
 c. At approximately rated recirculation temperature.
 d. Repeat a, b and c ^{for} approximately two to four heatup and 2 ~~cooldown~~ cycles

Amendment 22

November 1985

TABLE 14.2-217

~~TRAVERSING INCORE PROBE~~
TIP UNCERTAINTY CALCULATIONS

Startup Test (SUT-18)

Test Objective

To determine the reproducibility of the TIP system readings.

Prerequisites

System installation has been completed and preoperational tests completed and verified. The SORC has reviewed and approved the test procedure and initiation of testing. The TIP detector, ball valve time delay, core top and bottom limits, clutch, x-y recorder, and purge system are operational. Instrumentation has been calibrated and installed.

| 22

Test Procedure

TIP reproducibility consists of a random noise component and a geometric component. The geometric component is due to a variation in the water gap geometry and TIP tube orientation from TIP location to location. Measurement of these components is obtained by taking repetitive TIP readings at a single TIP location, and by analyzing pairs of TIP readings taken at TIP locations that are symmetrical about the core diagonal of fuel loading symmetry.

TIP data is taken at ~~TC-3~~ ^{greater than 70% rated thermal power.} and again at near rated power. The TIP data are taken with the reactor operating with an octant symmetric rod pattern and at steady-state conditions.

| 22

The total TIP reproducibility is obtained by dividing the standard deviation of the symmetric TIP pair nodal ratios by $\sqrt{2}$. The nodal TIP ratio is defined as the nodal BASE value of the TIP in the lower right half of the core divided by its symmetric counterpart in the upper left half. The total TIP reproducibility value that is compared with the test criterion is the average value of the data sets taken.

The random noise uncertainty is obtained from successive TIP runs made at the common hole, with each of the TIP machines making six runs. The standard deviation of the random noise is derived by taking the square root of the average of the

Nine Mile Point Unit 2 FSAR

TABLE 14.2-217 (Cont)

variances at nodal levels 5 through 22, where the nodal variance is obtained from the fractional deviations of the successive TIP values about their nodal mean value.

The geometric component of TIP reproducibility is obtained by statistically subtracting the random noise component from the total TIP reproducibility.

The following test is performed:

<u>Action</u>	<u>Test Conditions</u>
TIP overall uncertainty.	a. Octant symmetric control rod pattern. b. At steady state. c. TC-3 and -6 Greater than 70% rated thermal power
<u>Acceptance Criteria</u>	

Level 1:

Not applicable.

Level 2:

The total TIP uncertainty (including random noise and geometrical uncertainties) obtained by averaging the uncertainties for all data sets shall be less than 6.0 percent.

12 |



TABLE 14.2-219^a

STEAM PRODUCTION

Startup Test (SUT-20)

Test Objective

To demonstrate that the NSSS provides steam sufficient to satisfy all appropriate warranties as defined in the contract.

Prerequisites

Test Procedure

Warranty demonstration consists of recording sufficient data under steady-state conditions to determine the reactor power level, the pressure and quality of the steam, and the steam flow rate from the reactor.

These measurements include the temperature, pressure, and flow rate of feedwater entering the reactor, the energy added to the reactor water by the recirculation drive pumps, the flow rate through and temperature entering and leaving the reactor cleanup system, the flow rate and temperature of the CRD cooling water, the carryover of reactor water into the steam lines, and the steam pressure outside the drywell near the MSIVs.

Each set of measurements is taken at frequent intervals, every 5 or 10 min as appropriate, for a total test run duration of 4 hr. The average measured quantity, suitably corrected for all calibration factors, is used to determine the NSSS output during the test run. Where the contract requires a 100-hr demonstration, two test runs are made, one in the first 50 hr and one in the second 50 hr. The demonstrated output is the average of the values from the two test runs. During the balance of the 100-hr demonstration, the NSSS output is held constant within ± 5 percent of the nominal steam flow rate as indicated by the installed plant feedwater instrumentation.

Should the 100-hr warranty run be interrupted once for any reason and a subsequent time for any reason not due to the fault of the customer, subject to the provisions of the

Nine Mile Point Unit 2 FSAR

Table 14.2-219 (Cont)

contract, it will be repeated. If the test is interrupted a second or subsequent time for any reason due to the fault of the customer or the power grid to which the station is connected, it will be resumed upon coming to full power and continued until the desired test period is accumulated, provided that the minimum continuous period full-power operation has been 24 hr.

The following test is performed:

<u>Action</u>	<u>Test Conditions</u>
Demonstrate steam quality and flow under steady conditions.	a. At conditions prescribed in the nuclear steam system warranty (TC-6). b. Operate continuously for 100 hr.

Acceptance Criteria

Level 1:

1. The NSSS parameters as determined by using normal operating procedures are within the appropriate license restrictions.

22 | 3.1. The NSSS is capable of supplying steam in an amount and quality corresponding to the final feedwater temperature and other conditions shown on the rated steam output curve in the NSSS technical description. The rated steam output curve provides the warrantable reactor vessel steam output as a function of feedwater temperature, as well as warrantable steam conditions at the outboard MSIVs. Thermodynamic parameters are consistent with the 1967 ASME steam tables. Correction techniques for conditions that differ from the contracted conditions will be mutually agreed to prior to the performance of the test.

22 | Level 2:

22 | Not applicable.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-227

MAIN STEAM ISOLATION VALVES
FUNCTIONAL TESTS

Startup Test (SUT-25A)

Test Objectives

1. To functionally check the MSIVs for proper operation at selected power levels.
2. To determine isolation valve closure time at rated conditions.
3. To determine maximum power at which a single valve closure can be made without scram.

Prerequisites

The preoperational tests have been completed, and the SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

At 5 percent and greater power levels, individual fast closure of each MSIV will be performed to verify their functional performance and to determine closure times. The times to be determined are: a) the time from the initiation signal to deenergize the solenoids until the valve is stroked from the open position to completely closed (t_{s01}), and 2) the valve stroke time (t_s). Time t_s equals the interval from when the valve starts to move from full open until it is 100 percent closed (valve stroke complete).

To determine the maximum power level at which full individual closures can be performed without a scram, the first MSIV actuations will be performed between 40- and 55-percent power. The results of the tests at 40 to 55-percent power will be used to extrapolate to the next power test point, which will be between 60- and 85-percent power. The test results will ultimately be used to determine the maximum power test condition that has ample margin to scram.

(Valve stroke complete)

Nine Mile Point Unit 2 FSAR

TABLE 14.2-227 (Cont)

The following tests are performed:

<u>Action</u>	<u>Test Conditions</u>
1. Individually close each MSIV, fast mode.	a. Heatup and between TC-1 and -3, close each MSIV to measure valve timing only. b. Recirculation system in POS mode; other systems in NORM mode.
2. Close fastest MSIV, fast mode.	a. Close one valve between 40 and 55 percent power (TC-2 or 3) and again between 60 and 85 percent power (TC-3 or 5). Perform third test at chosen maximum power condition for all subsequent surveillance tests. b. Recirculation system in POS mode at TC-2 and 3 and FLX mode at TC-5. Other systems in NORM mode.

Acceptance Criteria

Level 1:

The MSIV stroke time (t_s) shall be no faster than 3.0 seconds (average of the fastest valve in each steam line), and for any individual valve 2.5 seconds $\leq t \leq 5$ seconds. Total effective closure time for any individual MSIV shall be t_{sol} plus the maximum instrumentation delay time, ~~as determined during the Preoperational Test Program~~ and shall be ≤ 5.5 seconds.

25 |

Nine Mile Point Unit 2 FSAR

TABLE 14.2-227 (Cont)

Level 2:

1. The reactor shall not scram. The peak neutron flux must be at least 7.5 percent below the trip setting. The peak vessel pressure must remain at least 10 percent psi below the high-pressure scam setting. The peak simulated heat flux must be 5 percent less than its trip point.
2. The reactor shall not isolate. The peak-steam flow on each line must remain 10 percent below the high-steam flow isolation trip setting.

22

Nine Mile Point Unit 2 FSAR

TABLE 14.2-228
FULL REACTOR ISOLATION
Startup Test (SUT-25B)

Test Objective

To determine the reactor transient behavior that results from the simultaneous full closure of all MSIVs.

Prerequisites

The preoperational tests have been completed; the SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

A test of the simultaneous full closure of all MSIVs is performed at 295 percent of rated thermal power. Correct performance of the RCIC, HPCS, and relief valves is shown. Reactor process variables are monitored to determine the transient behavior of the system during and following main steam line isolation.

The following test is performed:

Action

Test Conditions

Close all MSIVs (SUT-33⁷⁷ and SUT-5 are to be done in conjunction with this test).

- a. Perform at TC-6.
- b. All systems in NORM mode.

Acceptance Criteria

Level 1:

1. Reactor must scram to limit the severity of the neutron flux and simulated fuel surface heat flux transient.
2. Feedwater system settings must prevent flooding of the steam lines.
3. The recorded MSIV full closure times must meet the previously stated timing specifications (SUT-25A).

Nine Mile Point Unit 2 FSAR

TABLE 14.2-228 (Cont)

4. The positive change in vessel dome pressure occurring within the first 30 sec after a closure of all MSIV valves must not exceed the Level 2 criteria by more than 25 psi. The positive change in simulated heat flux must not exceed the Level 2 criteria by more than 2 percent of the rated value.

22

Level 2:

1. The positive change in vessel dome pressure and simulated flux occurring within the first 30 sec after the closure of all MSIV valves must not exceed the BOL predicted values. Predicted values will be referenced to actual test conditions of initial power level and dome pressure and will use BOL nuclear data.
2. Initial action of the RCIC and HPCS are automatic when Level 2 is reached, and system performance is within specifications.
3. Recirculation pump trip shall be initiated if low water level (L2) is reached. Recirculation pump power will shift to the low frequency motor generators if low water level (L3) is reached.
4. The temperature measured by thermocouples on the discharge side of the safety/relief valves must return to within 10°F of the temperature recorded before the valve was opened.

TABLE 14.2-231 (Cont)

within 0.3 sec from the beginning of control or stop valve closure motion.

2. Feedwater system settings must prevent flooding of the steam line following these transients.

3. The two pump drive flow coastdown transients during the first 5 sec must be bounded by the criteria that are specified in SUT-30B.

4. The positive change in vessel dome pressure occurring within 30 sec after either generator or turbine trip must not exceed the Level 2 criteria by more than 25 psi.

5. The positive change in simulated heat flux must not exceed the Level 2 criteria by more than 2 percent of rated value.

6. The total time delay from start of turbine stop valve motion or from start of turbine control valve motion to the complete suppression of electrical arc between the fully open contacts of the RPT circuit breakers shall be less than 190 milliseconds.

Level 2:

1. There shall be no MSIV closure during the first 3 min of the transient and operator action shall not be required during that period to avoid the MSIV trip. (The operator may take action as he desires after the first 3 min, including switching out of run mode. The operator may also switch out of run mode in the first 3 min if he confirms from measured data that this action did not prevent MSIV closure.)

2. The positive change in vessel dome pressure and in simulated heat flux which occurs within the first 30 sec after the initiation of either generator or turbine trip must not exceed the predicted values.

(Predicted values are referenced to actual test conditions of initial power level and dome pressure and use beginning-of-life nuclear data. Worst-case design or technical specification values of all hardware performance are used in the prediction, with the exception of control rod insertion time and the delay

See 2
Next
Page

TABLE 14.2-231 (Cont)

start note on
page 3 of 4

from beginning of turbine control valve or stop valve motion to the generation of the scram signal. The predicted pressure and heat flux are corrected for the actual measured values of these two parameters.)

3. For the ~~generator~~ ^{turbine} trip within the bypass valve capacity, the reactor must not scram for initial thermal power values within that bypass valve capacity and below the power level of which trip scram is inhibited. The measured bypass capacity (in percent of rated power) is equal to or greater than that used for FSAR analysis.
4. Low level initiation of total recirculation trip, HPCS, and RCIC must not occur.
5. Recirculation LFMG sets must take over after the initiation of RPT and adequate vessel temperature difference must be maintained.
6. Feedwater level control must avoid loss of feedwater due to possible high level (L8) trip during the event.
7. The temperature measured by thermocouples on the discharge side of the safety/relief valves must return to within 10°F of the temperature recorded before the valve was opened.

The predicted values are those specified in the Transient Safety Analysis and Design Report. The predicted values should be corrected for actual plant parameters measured during the Startup Test Program.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-232

SHUTDOWN FROM OUTSIDE THE MAIN CONTROL ROOM

Startup Test (SUT-28)

Test Objective

To demonstrate that the reactor can be brought from a normal initial steady-state power level down to the point where cooldown is initiated and is under control with reactor vessel pressure and water level controlled from outside the main control room.

Prerequisites

The appropriate preoperational tests have been completed; the SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

The test will be performed at a low power level and will consist of demonstrating the capability to scram and initiate controlled cooling from outside the control room. The reactor is scrammed and isolated from outside the control room after a simulated control room evacuation. Reactor pressure and water level will be controlled using SRVs, RCIC, and RHR from outside the control room during the subsequent cooldown. The cooldown will continue until RHR shutdown cooling mode is placed in service from outside the control room with cooling water supplied from the ultimate heat sink. Alternatively, verification of satisfactory operation of the RHR shutdown cooling mode from outside the control room may be done at some other, more convenient time during the startup program. Coolant temperature must be lowered at least 50°F while in the shutdown cooling mode at a rate that would not exceed the limits of the Technical Specifications. All other operator actions not directly related to vessel water level and pressure will be performed in the main control room. The plant will be maintained in hot standby condition for at least 30 minutes during the performance of this test.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-232 (Cont)

The following tests are performed:

<u>Action</u>	<u>Test Conditions</u>
12 1. Functionally check use of remote shutdown panels (RSP) to shut-down reactor.	a. Steady-state power operation at TC-2. b. Reactor initially critical with MSIVs open. c. T-G online.
2. Functionally check use of RSP to cooldown reactor.	
3. Functionally check use of RSP to place shutdown cooling systems in operation.	

Acceptance Criteria

Level 1:

Not applicable.

Level 2:

12| During a simulated control room evacuation, the reactor must be brought to the point where cooldown is initiated and under control, and the reactor vessel pressure and water level are controlled using equipment and controls outside the control room.

12|

Nine Mile Point Unit 2 FSAR

TABLE 14.2-233

RECIRCULATION FLOW CONTROL
VALVE POSITION CONTROL

Startup Test (SUT-29A)

Test Objective

To demonstrate the recirculation flow control system's capability, while in the valve position (POS) mode.

22

Prerequisites

The appropriate preoperational tests have been completed; the SORC has reviewed and approved the test procedures and initiation of testing. All controls are checked and instrumentation calibrated.

Test Procedure

The testing of the recirculation flow control system follows a building-block approach while the plant is ascending from low to high power levels. Components and inner control loops are tested first, followed by drive flow control and plant power maneuvers to adjust and then demonstrate the outer loop controller performance. Preliminary component and valve position loop tests are run when the plant is in cold shutdown in order to visually observe the hydraulic cylinder response. While operating at low power with the pumps using the low-frequency power supply, small step changes are input into the position controller and the responses recorded.

22

The following test is performed:

Action

Test Conditions

1. Small and large step changes input into position controller.

- a. Prior to plant heatup, reactor shutdown, recirc pumps off. (Preoperational testing results may be used to satisfy this testing requirement.)

Nine Mile Point Unit 2 FSAR

TABLE 14.2-233 (Cont)

2. Small step changes input into position controller.
 - a. Before or at TC-1 with pumps using low frequency power supply; at TC-3; ~~between TC-5 and 6.~~
 - b. Recirculation system in POS mode; other systems in NORM mode.

Acceptance Criteria

Level 1:

The transient response of any recirculation system-related variables to any test input must not diverge.

Level 2:

1. Recirculation system-related variables may contain oscillatory modes of response. In these cases, the decay ratio for each controlled mode of response must be less than or equal to 0.25.
2. Maximum rate of change of valve position shall be 10 ± 1 percent/sec.

During TC-3 and TC-6 while operating on the high speed (60 Hz) source, gains and limiters shall be set to obtain the following response.

3. Delay time for position demand step shall be:

For step inputs of 0.5 percent to 5 percent ≤ 0.15 sec

For step inputs of 0.2 percent to 0.5 percent (see Figure 14.2-233-1)

4. Response time for position demand step shall be:

For step inputs of 0.5 percent to 5 percent ≤ 0.45 sec

For step inputs of 0.2 percent to 0.5 percent (see Figure 14.2-233-1)




FIGURE 14.2-233-1

TRADEOFF CURVE FOR STEP
SIZES 0.2% TO 0.3%

NIAGARA MOHAWK POWER CORPORATION
NINE MILE POINT-UNIT 2
FINAL SAFETY ANALYSIS REPORT

Nine Mile Point Unit 2 FSAR

TABLE 14.2-234 (Cont)

4. The response time for flow demand step (≤ 5 percent) must be 1.1 sec or less.
5. The maximum allowable flow overshoot for step demand of ≤ 5 percent of rated must be 6 percent of the demand step.
6. The flow demand step settling time must be ≤ 6 sec.

16

Flux Loop Criteria

Level 1:

The flux loop response to test inputs must not diverge.

Level 2:

1. Flux overshoot to a flux demand step must not exceed 2 percent of rated for a step demand of ≤ 20 percent of rated.
2. The delay time for flux response to a flux demand step must be ≤ 0.8 sec.
3. The response time for flux demand step must be ≤ 2.5 sec.
4. The flux setting time must be ≤ 15 sec for a flux demand step ≤ 20 percent of rated.
5. The flow control system shall be adjusted to limit the maximum core flow to 102.5% of rated by limiting the flow control valve opening position.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-234 (Cont)

For immediate commercial operation, the flux loop is set slower, and the operator limits his action in the manual mode. If PCIOMRs are ever withdrawn, the tested faster auto settings can be inserted onto the controller with only a brief dynamic test, rather than a full startup test.

The following tests are performed:

Action

Test Conditions

1. Large and small step and ramp inputs.

- ~~At TC 3~~
a. ~~Between TC-2 and 3.~~
b. Recirculation system in FLO and FLX modes; other systems in NORM mode.
c. Normal power sources to be used as applicable.

2. Step and ~~ramp input~~ changes to demonstrate satisfactory response.

- ~~At TC 5 and 6.~~ At TC 6
a. ~~Between TC-5 and 6.~~
b. Recirculation system in FLO and FLX modes; other systems in NORM mode.

Acceptance Criteria

Flow Loops Criteria

Level 1:

The transient response if any recirculation system-related variable to any test input must not diverge.

Level 2:

1. The decay ratio of the flow loop response to any test inputs must be <0.25 .
2. The flow loops provide equal flows in the two loops during steady-state operation. Flow loop gains should be set to correct a flow imbalance in about 20 ± 5 sec.
3. The delay time for flow demand step (≤ 5 percent) must be 0.4 sec or less.

TABLE 14.2-234 (Cont)

Flux Estimator Test Criteria

Level 1:

Not applicable.

Level 2:

1. Switching between estimated and sensed flux should not exceed 5 times/5 min at steady state.
2. During flux step transient there should be no switching to sensed flux or if switching does occur, it should switch back to estimated flux within 20 sec of the start of the transient.

Flow Control Valve Duty Test Criteria

Level 1:

Not applicable.

Level 2:

The flow control valve duty cycle in any operating mode must not exceed 0.2 percent - Hz. Flow control valve duty cycle is defined as:

$$\frac{\text{Integrated valve movement in percent (\% Hz)}}{2 \times \text{span (in sec)}}$$

Nine Mile Point Unit 2 FSAR

TABLE 14.2-236 -

RECIRCULATION SYSTEM, TWO-PUMP TRIP.

Startup Test (SUT-30B)

Test Objective

To record and verify acceptable performance of the recirculation two-pump circuit trip system.

Prerequisites

The appropriate preoperational tests have been completed, and the SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

In case of higher power turbine or generator trips, there is an automatic opening of circuit breakers in the pump power supply. The result is a fast core flow coastdown that helps reduce peak neutron and heat flux in such events. This two-pump ~~trip~~ test verifies that this flow coastdown is satisfactory prior to the high power turbine generator trip tests and subsequent operation (in TC 6).

22

The following test is performed:

Action

Simulate TG-initiated RPT to trip all four RPT breakers simultaneously. (SUT-33, Drywell Piping Vibration, can be done in conjunction with this test.)

Test Conditions

- a. At TC-3 above 50 percent rated power and at 95 percent or more of rated core flow, ~~but before SUT-27, Turbine Trip and Generator Load Rejection.~~
- b. All systems in NORM mode. Water level may be lowered to avoid possible turbine trip scram.

22

TABLE 14.2-236 (Cont)

Acceptance Criteria

Level 1:

excluding the first 0.25 seconds

must be

3 The two-pump drive flow coastdown transient during the first 8 sec ~~is bounded by limiting curves. These curves will be derived from time delay data related to the data acquisition system utilized during the power ascension program. Once the data is obtained, the curves will be developed and added to the startup test specification.~~ *These curves are site specific*

Level 2:

and will be supplied by GE-San Jose prior to startup.

~~This criteria is also from the bounding curves to be developed later, as stated above.~~

Not Applicable

(The limiting curves will be determined based upon measurement of the recirculation elbow flow meters transmitter time delay.)

Nine Mile Point Unit 2 FSAR

TABLE 14.2-240

LOSS OF TURBINE GENERATOR AND OFFSITE POWER

Startup Test (SUT-31)

Test Objective

To determine the electrical equipment and reactor transient performance during the loss of auxiliary power.

Prerequisites

The appropriate preoperational tests have been completed, and the SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

The loss of auxiliary power test is performed at 20 to 30 percent of rated power. The proper response of reactor plant equipment, automatic switching equipment, and the proper sequencing of the diesel generator load are checked. Appropriate reactor parameters are recorded during the resultant transient. The loss of power will be maintained long enough for plant conditions to stabilize (≥ 30 min). Systems which do not affect vessel level and pressure may be manually started and operated, as necessary.

The following test is performed:

Action

Test Conditions

After transferring auxiliary loads to the unit auxiliary transformer and starting main turbine dc oil pump;

- a. At TC-2.
b. Recirculation system in POS mode. All other systems in NORM mode.

~~use the trip relay to trip~~ 77
the main generator. (SUT-33 and 5
~~Action Item 1~~, can be done
in conjunction with this
test.)

22

Nine Mile Point Unit 2 FSAR

TABLE 14.2-240 (Cont)

Acceptance Criteria

Level 1:

1. All safety systems such as the RPS, diesel generators, and HPCS must function properly without manual assistance, and HPCS and/or RCIC system action, if necessary, shall keep the reactor water level above the initiation level of the LPCS, LPCI, ADS, and MSIV closure. Diesel generators shall start automatically.

Level 2:

1. Proper instrument display to the reactor operator shall be demonstrated, including power monitors, pressure, water level, control rod position, suppression pool temperature, and reactor cooling system status. Displays shall not be dependent on specially installed instrumentation.
2. If safety/relief valves open, the temperature measured by thermocouples on the discharge side of the safety/relief valves must return to within 10°F of the temperature recorded before the valve was opened.
2. Bypass flow should be $\geq 80\%$ of bypass valve system's current capacity (based on % power at time of trip) within 0.3 seconds of start of stop/control valve closure.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-241

DRYWELL PIPING VIBRATION

Startup Test (SUT-33)

Test Objectives

1. To verify that the vibration of the reactor recirculation is within acceptable limits. | 22
2. To verify that stresses are within code limits during operating transient loads.

Prerequisites

The appropriate preoperational tests have been completed, and the SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

This test is an extension of the system expansion test (SUT-17). Consult the specification of SUT-17 for piping considered to be within the scope of testing. | 22

Because of limited access due to high radiation levels, no visual observation is required during the startup phase of the testing. Remote measurements of piping vibrations are made during the following steady-state conditions:

1. Recirculation at minimum flow, and ~~coincident~~ ~~temperature.~~ | 22

TABLE 14.2-241 (Cont)

2. Recirculation at 50 percent \pm 5 percent of rated flow and operating temperature.

22 | 3. Recirculation at 75 percent \pm 5 percent of rated flow and operating temperature.

22 | 4. Recirculation at 100 percent of rated flow.

22 | During the operating transient load testing the amplitude of *the* displacement ~~(and number of cycles per transient of the recirculation piping)~~ are measured, and the displacements compared with acceptance criteria. Remote ~~vibration and~~ deflection measurements are taken during the following transients:

1. Recirculation pump start.

2. Recirculation pump trip at 100 percent of rated flow.

22 | The locations to be monitored and predicted displacements for the monitored locations in each plant will be provided

After by the General Electric Piping Response Measurement Data Sheet 22454054v.

The following tests are performed:

Action

Test Conditions

Record recirculation loop vibration

- a. Recirc. at minimum flow at TC-1
- b. At 50, 75, and at approximately 100% of rated recirculation flow on 100% load line.

c. In conjunction with recirculation pumps starts and *transfers* trips (Tests 30A and B) at TC-3 and 6.

d. In conjunction with Test 71 *startup, shutdown and* while at 100% of rated RHR flow in the shutdown cooling mode.

TABLE 14.2-242

RECIRCULATION SYSTEM FLOW CALIBRATION

Startup Test (SUT-35)

Test Objective

To perform complete calibration of the installed recirculation system flow instrumentation.

Prerequisites

The appropriate preoperational tests have been completed and the SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

During the testing program at operating conditions that allow the recirculation system to be operated at rated flow at power, the jet pump flow instrumentation is adjusted to provide correct flow indication based on jet pump flow. After the relationship between drive flow and core flow is established, the flow biased APRM/RBM (rod block monitor) system is adjusted to match this relationship.

The following test is performed:

Action

Take recirculation system data and recalibrate instrumentation.

Test Conditions

- a. At TC-3.
- b. At TC-6.

Acceptance Criteria

Level 1:

Not applicable.

Level 2:

1. Jet pump flow instrumentation is adjusted in such a way that the jet pump total flow recorder provides a correct core flow indication at rated conditions.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-242 (Cont)

- 12
2. The APRM/RBM flow-bias instrumentation is adjusted to function properly at rated conditions.
 3. ~~The flow control system shall be adjusted to limit the maximum core flow to 102.5 percent of rated by limiting the flow control valve opening position.~~
 3. The calculated jet pump M-ratio shall not be < 0.2 points below prediction.
 4. The nozzle and riser plugging criteria shall not be exceeded.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-243

REACTOR WATER CLEANUP SYSTEM

Startup Test (SUT-70)

Test Objective

To demonstrate specific aspects of the mechanical ability of the RWCU. (This test, performed at rated reactor pressure and temperature, is actually the completion of the preoperational testing that could not be done without nuclear heating.)

Prerequisites

The preoperational tests have been completed, and the SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

With the reactor at rated temperature and pressure, process variables are recorded during steady-state operation in the following ~~three modes~~ as defined by the system process diagram: hot standby, normal, and blowdown. A comparison of the bottom head flow indicator and the RWCU inlet flow indicator is made during these modes. The RWCU system sample station is tested at hot process conditions as part of SUT 1.

22

The following test is performed:

Action

Test Conditions

Take heat balance and pressure data.

- a. Reactor at rated temperature and pressure during heatup.
- b. Cleanup system operate in hot standby, normal, and blowdown modes.

Acceptance Criteria

Level 1:

Not applicable.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-243 (Cont)

Level 2:

1. The temperature at the tube side of the nonregenerative heat exchangers does not exceed 130°F in the ~~blowdown~~ hot standby mode or 120°F in the normal mode.
2. The pump available NPSH at least 13 ft during the hot standby mode is as defined in the process diagrams. *
3. The cooling water supplied to the nonregenerative heat exchangers shall be less than 6 percent above the flow corresponding to the heat exchanger capacity (as determined from the process diagram) and the existing temperature differential across the heat exchangers. The outlet temperature shall not exceed 180°F.
- 22 | 4. Recalibrate bottom head flow indicator against RWCU flow indicator if the deviation is greater than 25 gpm.
- 22 | 5. Pump vibration shall be less than or equal to 2 mils peak-to-peak (in any direction) as measured on the bearing housing, and 2 mils peak-to-peak shaft vibration as measured on the coupling end.

* If measurements and calculations made during the system preop test show that NPSH requirements for this mode can be met then this requirement need not be addressed during startup testing.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-244

RESIDUAL HEAT REMOVAL SYSTEM

Startup Test (SUT-71)

Test Objective

To demonstrate the ability of the RHR system to:

1. Remove heat from the reactor system so that the refueling and nuclear system servicing can be performed.
2. Condense steam while the reactor is isolated from the main condenser.

Prerequisites

The appropriate preoperational tests have been completed, and the SORC has reviewed and approved the test procedures and initiation of testing. Instrumentation has been checked or calibrated as appropriate.

Test Procedure

With the reactor at a convenient thermal power, the steam condensing mode of the RHR system is tuned and demonstrated. Condensing heat exchanger performance characteristics are demonstrated. Final demonstration of the condensing mode is done from an isolated condition. During the first suitable reactor cooldown, the shutdown cooling mode of the RHR system is demonstrated. Unfortunately, the decay heat load is insignificant during the startup test period. Use of this mode with low core exposure could result in exceeding the 100°F/hr cooldown rate of the vessel if both RHR heat exchangers are used simultaneously. Late in the test program after accumulating significant core exposure, this demonstration would more adequately demonstrate the heat exchanger capacity. The RHR heat exchangers will also be tested in the suppression pool cooling mode.

The following tests are performed:

or during the first shutdown after the test program

Nine Mile Point Unit 2 FSAR

TABLE 14.2-244 (Cont)

<u>Action</u>	<u>Test Conditions</u>
1. Controller adjustment based on sub-system perturbations	<ul style="list-style-type: none"> a. Reactor not isolated above 10% rated power but $\leq 25\%$ rated power. b. RHR system in steam condensing mode. c. RCIC flow to CST.
2. Demonstration of steam condensing mode.	<ul style="list-style-type: none"> a. Reactor at hot standby and isolated. b. RCIC flow to RPV.
3. Take heat exchanger capacity data.	<ul style="list-style-type: none"> a. RHR in shutdown cooling mode. b. After trip or cooldown from TC-6A in order to provide sufficient decay heat. c. RHR in suppression pool cooling mode.

Acceptance Criteria

Level 1:

The transient response of any system-related variable to any test input must not diverge.

Level 2:

1. The RHR system must be capable of operating in the steam condensing, suppression pool, cooling, and shutdown cooling modes (with both one and two heat exchangers) at the flow rates and temperature differentials indicated on the process diagrams.

2. System-related variables may contain oscillatory modes of response. In these cases, the decay ratio for each controlled mode of response must be less than or equal to 0.25.

or during the first shutdown after the test program

or both

heat removal rates equivalent to or greater than the values

Nine Mile Point Unit 2 FSAR

TABLE 14.2-245

OFF-GAS SYSTEM

Startup Test (SUT-74)

Test Objective

The purpose of this test is to verify the proper operation of the off-gas system over its expected operating range.

Prerequisites

The appropriate preoperational tests have been completed. The SORC has reviewed and approved the test procedure and the initiation of testing. Instrumentation has been checked and calibrated as appropriate. The following systems must be operable to the extent required to support testing:

- Condenser air removal.
- Auxiliary steam.
- Turbine building closed loop cooling.
- Service air.
- Radiation monitoring.

22

Test Procedure

The following off-gas system tests will be conducted at various power levels throughout plant startup while at steady-state conditions:

1. Hydrogen analyzer - Check that the hydrogen analyzer is functioning and record the level of hydrogen in the recombiner effluent.
2. Dewpoint - Check that the dewpoint in the off-gas system complies with design temperatures.
3. Temperature - Monitor the temperature of the charcoal absorbers, active and standby catalytic recombiner, and freeze-out dryer discharge to see that the specified limits are met.
4. Recombiner performance - As the recombiner performance is least efficient in the lower power

Nine Mile Point Unit FSAR

TABLE 14.2-245 (Cont)

range; it will be inspected closely in this range for correct initial operation.

5. Recombiner feed - Readings of the off-gas flow are taken to ensure that a hydrogen concentration of less than or equal to 4 percent is maintained in the recombiner feed.
6. Radionuclide residence times - Provided that reasonable and sufficient fission gasses are present in the off-gas, measurements will be made of at least one radionuclide to determine the decontamination factor(s) across one or several charcoal beds.
7. HEPA filters - If sufficient particulate fission gas daughter products are present, measurements of decontamination factors across the filters will be made. This is to confirm that the filters are operating properly during normal operating conditions.
8. Radiolytic gas production - Calculate the radiolytic gas production rate based on recombiner differential temperatures and verify that the production rate is within the design value.
9. Freeze-out dryer performance - Monitor the effluent dewpoint of the freeze-out dryer during its operating cycles to verify that discharge limits are met.

Insert 10 (SEE NEXT PAGE)
Acceptance Criteria

Level 1:

The release of radioactive gaseous and particulate effluents must not exceed the limits specified in the site technical specifications.

Level 2:

1. The system flow, pressure, temperature, and dewpoint shall comply with the process data sheets supplied to the site.

10. The test data will then be provided to the appropriate Engineering personnel for evaluation to verify the system will perform adequately under design conditions.

Nine Mile Point Unit FSAR

TABLE 14.2-245 (Cont)

2. The catalytic recombiner, hydrogen analyzer, freeze-out dryers, activated carbon beds, and filters shall be working properly during operation, i.e., there shall be no gross malfunctioning of these components.

22

TABLE 14.2-301

DRYWELL COOLING SYSTEM

Startup Test (SUT-75)

Test Objective

To demonstrate the capability of the drywell cooling system to maintain peak and average drywell temperatures within the maximum design limits during power operation at rated temperature and pressure.

Prerequisites

The appropriate preoperational tests have been completed. The SORC has reviewed and approved the test procedures and the initiation of testing. Instrumentation has been checked and calibrated as appropriate. The service water and closed loop cooling systems are operational to the extent required to conduct the test.

Test Procedure

The following data will be recorded and evaluated at the test conditions listed.

<u>Action</u>	<u>Test Conditions</u>
1. Record temperature and flow data to perform a heat balance across the coolers, check average space temperature, and check suspected hot spot temperatures.	<i>During</i> a. After heatup to rated temperature and pressure, TC2 and TC6
2. Check suspected hot spot temperatures as well as average space temperature <i>during post-scam conditions.</i>	a. TC- ² / 2 and 6

Acceptance Criteria

Level 1:

Drywell average air space temperature shall not exceed the limit specified in plant technical specifications.

Level 2:

The maximum temperature measured in any area of the Drywell shall not exceed the design limits specified in Table 9.4-1.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-302

ESF AREA COOLING

Startup Test (SUT-76)

Test Objective

Standby The purpose of this test is to verify that the unit coolers serving the RCIC, RHR, LPCS, HPCS, SGTS, *Aux. Bldg MCC,* Service water, *for* and Diesel Generator *equipment* rooms can maintain the equipment room temperature below the maximum design limits under postulated accident conditions.

Prerequisites

The appropriate preoperational tests have been completed. The SORC has reviewed and approved the test procedures and the initiation of testing. Instrumentation has been checked and calibrated as appropriate. The service water system is operational to the extent required to conduct the test.

Test Procedure

The ESF areas listed above will be isolated from the normal ventilation system and major equipment in the area ~~will be~~ run in the mode providing the maximum practical heat load. Numerous temperature measurements will be made in the area. Adequate temperature and flow data will be collected to perform a heat balance across the area coolers under test conditions. The test data will then be provided to appropriate engineering personnel for evaluation to verify the system will perform adequately under design basis conditions.

Acceptance Criteria

Level 1:

All ESF area air space temperatures measured shall not exceed the design limits specified in Table 9.4-1.

Level 2:

Evaluation of test data shall demonstrate that all ESF area air space temperatures will remain below the design limits in Table 9.4-1 under design basis conditions.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-303

BOP PIPING VIBRATION

Startup Test (SUT-77)

Test Objective

1. To verify that steady-state and/or transient piping vibration for the main steam (including relief valve discharge), residual heat removal, feedwater, reactor core isolation cooling, and condensate systems are within acceptable limits.
2. To verify that steady-state vibrations for small bore piping and essential instrumentation lines on main steam, nuclear steam supply, feedwater, reactor plant sampling, residual heat removal, and reactor core isolation cooling are within acceptable limits.

Prerequisites

The appropriate preoperational tests and generic pipe vibration tests have been completed, and the SORC has reviewed and approved the test procedures and the initiation of testing. Instrumentation has been checked and calibrated as appropriate.

Test Procedure

Due to the high radiation levels involved no visual observations are performed in this test. Remote monitoring of piping vibration will be utilized. The locations to be monitored and the corresponding predicted displacements will be provided in the startup test procedure.

The following tests are performed:

Action

Test Conditions

1. Record vibration of RCIC and main steam lines.

- a. At 25, 50, 75, and approximately 100% of rated main steam flow.
- b. In conjunction with turbine generator trip (SUT-27 at TC-2,6) and relief valve capacity checks (SUT-26) between TC-2 and 6.

24

24

<u>Action</u>	<u>Test Conditions</u>
1. Record vibration of RCIC lines	a. In conjunction with RCIC pump start, rated pump flow, and RCIC pump trip (SUT-14 at Hu and 1)
2. Record vibration of main steam lines	a. At approximately 25, 50, 75 and 100% of rated thermal power b. In conjunction with pressure controller setpoint changes (SUT-22 at TC-2 and 4), MISV closure (SUT-25 at TC-3 and 5), relief valve capacity checks (SUT-26 at TC-1) and turbine generator trip (SUT-27 at TC-2)
3. Record vibration of main steam relief valve lines	a. In conjunction with relief valve capacity checks (SUT-26 at TC-1)
4. Record vibration of feedwater and condensate lines	a. At approximately 25, 50, 75 and 100% of rated thermal power b. In conjunction with turbine generator trip (SUT-27 at TC-2 and 6) and feedwater system tests (SUT-23 at TC-1, 2, 5 and 6)
5. Record vibration of residual heat removal lines	a. At approximately 25, 50, 75 and 100% of rated thermal power b. In conjunction with RHR steam condensing mode and shutdown cooling mode (SUT-71 at TC-1 and 6)
6. Record vibration of reactor plant sampling lines	a. In conjunction with feedwater system test (SUT-23 at TC-6)
7. Record vibration of recirculation system instrumentation	a. In conjunction with rated recirculation flow on 100% load line
8. Record vibration of reactor vessel level indicator instrumentation (nuclear boiler instrumentation, ISC) lines	a. At approximately 25, 50, 75 and 100% of rated thermal power
9. Record vibration of main steam instrumentation lines	a. In conjunction with MSIV closure (SUT-25 at TC-6)

TABLE 14.2-304

BOP SYSTEM EXPANSION

Startup Test (SUT-78)

Test Objective

To verify that BOP piping systems are free to expand and move without unplanned obstruction or restraint during system heatup and cooldown cycles and to verify that the associated measured displacements are within specified limits.

Prerequisites

The appropriate preoperational tests have been completed and the SORC has reviewed and approved the test procedures and the initiation of testing. Instrumentation has been checked and calibrated as appropriate.

Test Procedure

Visual inspections will be performed, to the extent possible, to verify freedom of movement. In addition, scribes and remote sensors will be utilized to obtain displacement readings.

Action

1. Visual inspection for: reactor water cleanup, high pressure core spray, low pressure core spray, residual heat removal, reactor core isolation cooling, feedwater, and condensate systems.

Test Conditions

- a. Prior to initial heatup at ambient conditions.
- b. At the reactor vessel temperature plateau of $300 \pm 50^{\circ}\text{F}$.
- c. At the reactor vessel temperature plateau of $500 \pm 50^{\circ}\text{F}$ rated.
- d. At the end of the first heatup/cool-down cycle (near ambient conditions).

Nine Mile Point Unit 2 FSAR

TABLE 14.2-304 (Cont)

2. Record remote sensor displacement readings for: reactor water cleanup, high pressure core spray, low pressure core spray, residual heat removal, control rod drive, reactor core isolation cooling, main steam, ~~main steam safety relief~~ and feedwater systems.
- ~~TC-1~~
~~TC-2~~
~~TC-3~~
~~TC-4~~
~~TC-5~~
~~TC-6~~
~~TC-7~~
~~TC-8~~
~~TC-9~~
~~TC-10~~
~~TC-11~~
~~TC-12~~
~~TC-13~~
~~TC-14~~
~~TC-15~~
~~TC-16~~
~~TC-17~~
~~TC-18~~
~~TC-19~~
~~TC-20~~
~~TC-21~~
~~TC-22~~
~~TC-23~~
~~TC-24~~
~~TC-25~~
~~TC-26~~
~~TC-27~~
~~TC-28~~
~~TC-29~~
~~TC-30~~
~~TC-31~~
~~TC-32~~
~~TC-33~~
~~TC-34~~
~~TC-35~~
~~TC-36~~
~~TC-37~~
~~TC-38~~
~~TC-39~~
~~TC-40~~
~~TC-41~~
~~TC-42~~
~~TC-43~~
~~TC-44~~
~~TC-45~~
~~TC-46~~
~~TC-47~~
~~TC-48~~
~~TC-49~~
~~TC-50~~
~~TC-51~~
~~TC-52~~
~~TC-53~~
~~TC-54~~
~~TC-55~~
~~TC-56~~
~~TC-57~~
~~TC-58~~
~~TC-59~~
~~TC-60~~
~~TC-61~~
~~TC-62~~
~~TC-63~~
~~TC-64~~
~~TC-65~~
~~TC-66~~
~~TC-67~~
~~TC-68~~
~~TC-69~~
~~TC-70~~
~~TC-71~~
~~TC-72~~
~~TC-73~~
~~TC-74~~
~~TC-75~~
~~TC-76~~
~~TC-77~~
~~TC-78~~
~~TC-79~~
~~TC-80~~
~~TC-81~~
~~TC-82~~
~~TC-83~~
~~TC-84~~
~~TC-85~~
~~TC-86~~
~~TC-87~~
~~TC-88~~
~~TC-89~~
~~TC-90~~
~~TC-91~~
~~TC-92~~
~~TC-93~~
~~TC-94~~
~~TC-95~~
~~TC-96~~
~~TC-97~~
~~TC-98~~
~~TC-99~~
~~TC-100~~
3. Record scribe displacement readings for: reactor water cleanup, reactor core isolation cooling, feedwater, main steam, and condensate systems.
4. Record remote sensor displacement readings for Main Steam Safety Relief
5. Record remote sensor displacements for feedwater system.
- a. Prior to initial heatup at ambient conditions.
- b. At the reactor vessel temperature plateau of $300 \pm 50^\circ\text{F}$.
- c. At the reactor vessel temperature plateau of $500 \pm 50^\circ\text{F}$ rated.
- d. At the end of the first heatup/cool-down cycle (near ambient conditions).
- a. Prior to initial heatup at ambient conditions.
- b. At the reactor vessel temperature plateau of $300 \pm 50^\circ\text{F}$.
- c. At the reactor vessel temperature plateau of $500 \pm 50^\circ\text{F}$ rated.
- d. At the end of first cycle heatup (near ambient conditions).
- a. During SRV Testing at TC-1
- a. Upon feedwater system obtaining within $\pm 20^\circ\text{F}$ of its rated temperature during TC-6.

Acceptance Criteria

Level 1:

1. There are no obstructions which will interfere with the thermal expansion of the above piping systems.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-304 (Cont)

2. The displacements at the established transducer and scribe locations shall not exceed the allowable values provided in the BOP thermal expansion procedure. The allowable values of displacement shall be based on not exceeding ASME Section III code stress allowables.

22

Level 2:

1. The displacements at established transducer and scribe locations shall not exceed the expected values as provided in the BOP system expansion procedure.

Add this
New Abstract

Nine Mile Point Unit 2 FSAR

Add This
New Abstract

Table 14.2-307

Drywell High Energy Penetrations

Startup Test (SUT-81)

Test Objective:

The purpose of this test is to demonstrate the capability of the Drywell High Energy Penetrations to maintain the surrounding concrete below design temperature limits.

Prerequisites:

The SORC has reviewed and approved the test procedure and the initiating of testing. Instrumentation has been checked and calibrated as appropriate.

Test procedure:

The following Drywell Penetration System test will be performed at various power levels during plant startup while at steady-state conditions:

1. Temperature - Monitor the thermal rise of the process piping, flued head and the liner insert junction. Monitor the wall insert annular space if practical.
2. The test data will then be provided to the appropriate engineering personnel for evaluation to verify the system will perform adequately under design and accident conditions.

Acceptance Criteria:

Level 1:

NONE

Level 2:

1. The temperature of the concrete surrounding the high energy Drywell Penetrations shall not exceed 200 degrees Fahrenheit during normal operation.
2. Evaluation of test data shall demonstrate that the temperature of the concrete surrounding the high energy Drywell Penetrations will not exceed 340 degrees Fahrenheit during accident conditions.

Nine Mile Point Unit 2 FSAR

TABLE 14.2-403

QUALIFICATION OF GE PRINCIPAL TESTING PERSONNEL
DURING STARTUP TESTING

22

The GE Site Operations Manager meets the equivalent of ANSI N45.2.6, 1978, discussed for a Level III person. The Operations Manager is normally present for preoperational testing and will be SRO certified under the GE certification program.

The GE Operations Superintendent meets the equivalent of ANSI N45.2.6, 1978, discussed for a Level III person or a Level II person. The Operations Superintendent is normally present for preoperational testing and will be SRO certified under the GE certification program.

STO Engineers

The GE ~~Shift Superintendents~~ meet the equivalent of ANSI N45.2.6, 1978, discussed for a Level II person. They will also be SRO certified under the GE certification program.

The GE Lead Startup Test Design and Analysis Engineer meets the equivalent of ANSI N45.2.6, 1978, discussed for a Level III person or a Level II person. He is qualified at the time of appointment to the position.

The GE Startup Test Design and Analysis Engineers meet the equivalent of ANSI N45.2.6, 1978, discussed for a Level II person.

The GE Startup Control and Instrumentation Engineers meet the equivalent of ANSI N45.2.6, 1978, discussed for a Level II person.

The GE Startup Chemist meets the equivalent of ANSI N45.2.6, 1978, discussed for a Level II person.

In addition, all GE personnel listed above will meet ANSI 3.1, 1978, Section 4.3.2 minimum qualifications.

ATTACHMENT 1

ADDITIONAL RELIEF REQUESTS

Nine Mile Point Unit 2

Relief Request No: RR-IWB-1

1. Identification of Components

Pages 3 through 4 of 4 identifies those CRD housing welds for which relief from partial or total ASME XI exam is required.

2. ASME Section XI Requirements

Volumetric or Surface examinations are required for CRD housing welds in accordance with table IWB2500-1, Category B-0, Item no. B14.10.

3. Basis for Relief

The examinations of the CRD housing welds as identified in the NMP2 PSI Program Plan can only be performed on a limited scope due to the inherent obstructions caused by the surrounding cables, tubing and foundations which are integral parts of the CRD assembly. The approximate extent of the best effort surface and volumetric ASME XI preservice exams and the limiting permanent obstructions are indicated on pages 3 through 4 of 4. It is not practical to remove or replace these obstructions due to the congestion in the CRD assembly area. The integrity of the CRD housings has also been previously verified by non destructive examination during fabrication and erection under ASME Sect. III.

4. Inspection Period for Relief Request

Pre Service Inspection

5. Alternate Tests or Examinations

ASME Sect. XI volumetric and surface exams are performed. ASME Sect. III liquid penetrant and radiography exam results will also be used.

6. Schedule for Implementing Alternate Test

During Pre Service Inspection

Nine Mile Point Unit 2

Relief Request No: RR-IWB-1

7. Impact to Overall Plant Level of Quality

Overall Plant Quality is not Impacted

8. Preservice Examination Results

ASME XI volumetric and surface exam results and ASME III liquid penetrant and radiography exam results will be submitted in the Final Summary Report.

9. Radiation Considerations

None

Nine Mile Point Unit 2

Relief Request No: RR-IWB-1

<u>Weld</u>	<u>Extent of Exam</u>	<u>Obstructions</u>
RPV-CRDH-001A	170°	Cables, Tubing
001B	270°	Foundation
002A	90°	Cables, Tubing
002B	270°	Foundation
003A	170°	Cables, Tubing
003B	270°	Foundation
004A	170°	Cables, Tubing
004B	270°	Foundation
005A	170°	Cables, Tubing
005B	270°	Foundation
006A	170°	Cables, Tubing
006B	270°	Foundation
007A	170°	Cables, Tubing
007B	270°	Foundation
008A	Inaccessible	Foundation, Tubing
008B	Inaccessible	Foundation, Tubing
009A	Inaccessible	Foundation, Tubing
009B	Inaccessible	Foundation, Tubing
010A	Inaccessible	Foundation, Tubing
010B	Inaccessible	Foundation, Tubing
011A	Inaccessible	Foundation, Tubing
011B	Inaccessible	Foundation, Tubing
012A	Inaccessible	Foundation, Tubing
012B	Inaccessible	Foundation, Tubing
013A	170°	Tubing
013B	Inaccessible	Foundation, Tubing
014A	170°	Tubing
014B	Inaccessible	Foundation, Tubing
015A	170°	Tubing
015B	Inaccessible	Foundation, Tubing
016A	170°	Tubing
016B	Inaccessible	Foundation, Tubing
017A	170°	Tubing
017B	Inaccessible	Foundation, Tubing
018A	170°	Tubing
018B	Inaccessible	Foundation, Tubing
019A	170°	Tubing
019B	Inaccessible	Foundation, Tubing
020A	170°	Tubing
020B	Inaccessible	Foundation, Tubing
021A	170°	Tubing
021B	Inaccessible	Foundation, Tubing
022A	170°	Tubing
022B	Inaccessible	Foundation, Tubing
023A	170°	Tubing
023B	Inaccessible	Foundation, Tubing

Nine Mile Point Unit 2

Relief Request No: RR-IWB-1

<u>Weld</u>	<u>Extent of Exam</u>	<u>Obstructions</u>
RPV-CRDH-024A	170°	Tubing
024B	Inaccessible	Foundation, Tubing
025A	170°	Tubing
025B	Inaccessible	Foundation, Tubing
026A	170°	Tubing
026B	Inaccessible	Foundation, Tubing
027A	Inaccessible	Foundation, Tubing
027B	Inaccessible	Foundation, Tubing
028A	Inaccessible	Foundation, Tubing
028B	Inaccessible	Foundation, Tubing
029A	Inaccessible	Foundation, Tubing
029B	Inaccessible	Foundation, Tubing
030A	Inaccessible	Foundation, Tubing
030B	Inaccessible	Foundation, Tubing
031A	Inaccessible	Foundation, Tubing
031B	Inaccessible	Foundation, Tubing
032A	Inaccessible	Foundation, Tubing
032B	Inaccessible	Foundation, Tubing
033A	Inaccessible	Foundation, Tubing
033B	90°	Foundation
034A	Inaccessible	Cables
034B	270°	Foundation
035A	100°	Cables, Tubing
035B	270°	Foundation
036A	170°	Cables, Tubing
036B	270°	Foundation
037A	170°	Cables, Tubing
037B	270°	Foundation
038A	170°	Cables, Tubing
038B	270°	Foundation
039A	170°	Cables, Tubing
039B	90°	Foundation
040A	170°	Cables, Tubing
040B	90°	Foundation

Nine Mile Point Unit 2

Relief Request No: RR-IWB-2

1. Identification of Components

Pg 3 of 8 identifies the RPV Nozzle to shell welds for which partial relief from ASME XI exam is required.

2. ASME Section XI Requirements

Volumetric examinations are required for RPV nozzle to shell welds in accordance with table IWB2500-1, Category BD, Item No. B3.90.

3. Basis for Relief

The automated examination of the RPV nozzle to shell welds as identified in the NMP2 PSI Program Plan can only be performed on a limited scope due to the nozzle to shell blend, vessel scanner tracks, other nozzles and mechanical limitations. The extent of the worst case limitations including description and sketches is shown on page 3 thru 8. The integrity of the subject welds has also been previously verified by non destructive examination during fabrication and erection under ASME Sect. III.

4. Inspection Period for Relief Request

Pre Service Inspection

5. Alternate Tests or Examinations

Ultrasonic Inspections performed in the vessel fabrication shop will also be used.

6. Schedule for Implementing Alternate Test

Previously performed in shop.

7. Impact to Overall Plant Level of Quality

Overall plant quality is not impacted.



Nine Mile Point Unit 2

Relief Request No: RR-IWB-2

8. Preservice Examination Results

ASME XI volumetric exam results and shop UT data will be submitted in the final report.

9. Radiation Considerations

None

EXTENT OF LIMITATION

NOZZLE	WELD AND/OR RASTER	EXTENT OF LIMITATION		LIMITATION CAUSED BY	TYPICAL SKETCH SHOWN ON PAGE
		ONE SIDED PERPENDICULAR DIRECTION	PARALLEL DIRECTION		
N1	KA01, KA02	0°-360°, 19"-26"	0°-360°, 19"-26"	Nozzle Blend	4
N2	KA03, thru KA12	0°-360°, 10"-20" 215°-325°	0°-360°, 10"-20" 215°-325°	1) Nozzle Blend 2) Vessel Scanner tracks - welds KA03,04,05,06 07,10,12. 3) N9 Nozzle Welds KA05,10,11	5
N4	KA17 thru KA22	0°-360°, 11"-19"	0°-360°, 11"-19"	Nozzle Blend	6
N5 N16	KA23, 32	0°-360°, 11"-21" 215°-325°, 30°-140°	0°-360°, 11"-21" 215°-325°, 30°-140°	1) Nozzle Blend 2) Vessel Scanner Tracks	7
N6	KA24, 25, 26	0°-360°, 10"-21"	0°-360°, 10"-21"	Nozzle Blend	8


EXAMINATION LIMITATION REPORT SHEET

Site/Unit NMP2Page 3 of 5Raster No. A01C1*Package No. 1749C33Weld No. RPV-KA01Procedure No. 83A1749

*SEE A01C2 FOR COMPLETION OF RASTER.

Rev. 0 F.C. No. 001,002Limitation caused by NOZZLE BLEND

Area not scanned due to limitation

X-0° to 360° Y-19.39" to 26.01"Comments (use sketch to provide clarity) REF DWG-NES 80E3536 REV 3No33lc VIA

Review

Date _____

Date _____

Date _____

Prepared By Zam D. Dorey Date 21 FEB 86


EXAMINATION LIMITATION REPORT SHEET

Site/Unit NMP2Page 4 of 5Raster No. A0511Package No. 1749C18Weld No. RPV-KA05Procedure No. 83A1749Rev. 0 F.C. No. 001,002Limitation caused by INSITUATION NOZZLE AND TRACK #5 AND NOZZLE BLEND

Area not scanned due to limitation

X - 0° to 360°Y - 10.75" to 20.0"NOZZLE BLEND,
TRACK #5, AND
NOZZLEX = 217.16° to 325.72°Y - 20.0" to 35.85"

Comments (use sketch to provide clarity)



Review

Date

Date

Date

Prepared By [Signature] Date 2-19-86

EXAMINATION LIMITATION REPORT SHEET

Site/Unit NMP2

Page 2 of 5

Raster No. A17C1

Package No. 1749C27

Weld No. RAV-KA17

Procedure No. 83A1749

Rev. 0 F.C. No. 001,002

Limitation caused by NOZZLE BLEND


Area not scanned due to limitation

X - $0^{\circ} - 361^{\circ} 360^{\circ}$ Y - $18.40'' - 11.55''$

Comments (use sketch to provide clarity)

REF DUL 80E3536 REF REV. 3

No33lc N4A



Review

Prepared By [Signature] Date 2-17-86

Date _____
Date _____
Date _____


EXAMINATION LIMITATION REPORT SHEET

Site/Unit NMP2Page 3 of 5Raster No. A32C1Package No. 1749C4Weld No. KA32Procedure No. 83A1749Rev. 0 F.C. No. 001,002Limitation caused by (1) NOZZLE BEND AND (2) VESSEL SCANNING TRACKS

Area not scanned due to limitation

X - 90° TO 270°	Y - 20.57" TO 11.68"	NOZZLE BEND.
X - 270° TO 330°	Y - 20.57" TO 11.68"	NOZZLE BEND.
X - 330° TO 140.5°	Y - 20.57" TO 23.07"	VESSEL SCANNING TRACK
X - 219.50° TO 325.40°	Y - 20.57" TO 23.07"	VESSEL SCANNING TRACK

Comments (use sketch to provide clarity)

Prepared By W. L. L-111 Date 2-2-86

Date _____

Date _____

Date _____


EXAMINATION LIMITATION REPORT SHEET

Site/Unit NMP2Page 3 of 11Raster No. A26I1Package No. 1749C24Weld No. RPV-KA26Procedure No. 83A1749Rev. 0 F.C. No. 001,002Limitation caused by NOZZLE BLEND

Area not scanned due to limitation

X - 0° TO 360° Y - 10.75" TO 21.0"

Comments (use sketch to provide clarity)

Nozzle N6C

Review

W. C. Boly 1-111 Date 2-20-86

Date

Prepared By W.C. Boly Date 2-19-86

Date

Nine Mile Point Unit 2

Relief Request No: RR-IWB-3

1. Identification of Components

Page 3 thru 5 identifies RPV seam welds for which partial relief from ASME XI exam is required.

2. ASME Section XI Requirements

Volumetric examinations are required for RPV seam welds in accordance with table IWB 2500-1, Category B-A, Item No's B.11 and B.12.

3. Basis for Relief

The automated examination of the RPV seam welds as identified in the NMP2 PSI Program Plan can only be performed on a limited scope due to Vessel Weld Transitions, RPV stabilizers, RPV ID plate, nozzles and mechanical limitations of the scanning equipment. The extent and causes of the limitations are shown on pages 3 thru 5. The integrity of the subject welds has also been previously verified by non destructive examination during fabrication under ASME Sect. III.

4. Inspection Period for Relief Request

Pre Service Inspection

5. Alternate Tests or Examinations

Ultrasonic Inspections performed in the vessel fabrication shop will also be used.

6. Schedule for Implementing Alternate Test

Previously performed in shop.

7. Impact to Overall Plant Level of Quality

Overall plant quality is not impacted.

Nine Mile Point Unit 2

Relief Request No: RR-IWB-3

8. Preservice Examination Results

ASME XI volumetric exam results and shop UT data will be submitted in the final report.

9. Radiation Considerations

None

Nine Mile Point Unit 2

Relief Request No: RR-IWB-3

Weld

Approximate extent and cause of limitation

- AA Portions of the 40" high exam area on either side of the weld were not covered for a total of less than 5° of the circumference due to mechanical limitations of the scanning equipment. Two areas approximately 3" wide and 13" from weld center line were not covered for less than 20° of the circumference due to interference with nozzle N-9.
- AB Portions of the 40" high exam area were not covered for a total of less than 30° of the circumference due to mechanical limitations of the scanning equipment.
- AC Portions of the 40" wide exam area were not covered for a total of less than 60° of the circumference, and an approximately 1" wide band, 4" from weld center line was not covered for less than 90° of the circumference due to mechanical limitations of the scanning equipment. Two areas approximately 10" high and 10° around circumference were also not covered due to interference with nozzle N-10.
- AD Due to congestion in the area of this upper ring girth weld there are many areas of interference with RPV stabilizers, other nozzles, vessel transition region, and mechanical limitations. The areas not covered make up approximately 50% of the total exam area.

Nine Mile Point Unit 2

Relief Request No: RR-IWB-3

Weld

Approximate extent and cause of limitations

- BA Portions of the 20° wide exam band were not covered for a total height of less than 40" due to interference with N2 nozzle. An area approximately 0.2° wide and 20° away from weld center line was not covered for a total height of less than 80" due to mechanical limitations of the scanning equipment.
- BB Portions of the 20° wide exam band were not covered for a total height of less than 45" due to nozzle interference. Areas approximately 2.0° wide, 6° away from weld center line with a height of 10" and 4.0° wide, 3° away from weld center line with a height of 30" were also not covered due to nozzle blends and mechanical limits of the scanning equipment.
- BC Portions of the 20° wide exam band were not covered for a total height of less than 35" due to nozzle interferences.
- BD An area approximately 1.0° wide and 4° from the weld center line was not covered for a total height of less than 160" due to mechanical limitations of the scanning equipment.
- BE Portions of the 20° wide exam band were not covered for a total height of less than 25" due to nozzle interferences. An area approximately 2.0° wide and 4° away from the weld center line was not covered for a total height of less than 160" due to mechanical limitations of the scanning equipment.

Nine Mile Point Unit 2

Relief Request No: RR-IWB-3

<u>Weld</u>	<u>Approximate extent and cause of limitations</u>
BF	Portions of the 20° wide exam band were not covered for a total height of less than 100" due to nozzle interferences and mechanical limitations of scanning equipment. An area approximately 2.0° wide and 2° from weld centerline was not covered for a total height of less than 160" also due to mechanical limitations.
BG	Portions of the 20° wide exam band were not covered for a total height of less than 35" due to RPV stabilizer interference. An area approximately 0.5° wide and 2° away from weld centerline was not covered for a total height of less than 160" due to mechanical limitations of the scanning equipment.
BH	Portions of the 20° wide exam band were not covered for a total height of less than 60" due to RPV stabilizer and nozzle interferences. An area approximately 0.5° wide and 2° away from weld centerline was not covered for a total height of less than 160" due to mechanical limitations of scanning equipment.
BJ	Portions of the 20° wide exam band were not covered for a total height of less than 40" due to RPV stabilizer interferences.

Nine Mile Point Unit 2

Relief Request No: RR-IWB-4

1. Identification of Components

Page 3 of 3 identifies those integral attachment welds for which relief from partial ASME XI exam is required.

2. ASME Section XI Requirements

Surface examinations are required for the integral attachment welds in accordance with table IWB-2500-1, Category B-K-1, Item No. B10.10.

3. Basis for Relief

The examinations of the subject welds as identified in the NMP2 PSI Program Plan can only be performed on a limited scope due to permanent interferences as are indicated on Page 3 of 3. The integrity of the integral attachment welds has also been previously verified by non destructive examination during erection under ASME Sect. III.

4. Inspection Period for Relief Request

Pre Service Inspection

5. Alternate Tests or Examinations

ASME Sect. XI surface exams are performed. Results of ASME Sect. III surface exam performed prior to installation of permanent obstruction will also be used.

6. Schedule for Implementing Alternate Test

During Pre Service Inspection

7. Impact to Overall Plant Level of Quality

Overall plant quality is not impacted

Nine Mile Point Unit 2

Relief Request No: RR-IWB-4

8. Preservice Examination Results

ASME XI and ASME III surface exam results will be submitted in the final summary report.

9. Radiation Considerations

None

Nine Mile Point Unit 2

Relief Request No: RR-IWB-4

Due to interferences on the following welds, 100% coverage of magnetic particle examinations could not be accomplished. As a minimum of 75% of the weld exam area has been covered to full code requirements.

<u>Weld</u>	<u>Interferences</u>
2FWS-47-18-FW300 thru 301	Permanent Plate
2MSS-01-13-FW324 thru 327	Permanent Plate
2MSS-01-14-FW320 thru 323	Permanent Plate
2MSS-01-15-FW310 thru 317	Permanent Clamp
2MSS-01-15-FW320 thru 323	Permanent Plate
2MSS-01-15-FW332 thru 335	Permanent Clamp
2MSS-01-16-FW308 thru 315	Permanent Clamp

Nine Mile Point Unit 2

Relief Request No: RR-IWB-5

1. Identification of Components

Page 3 of 6 identifies those piping welds for which relief from partial ASME XI exam is required.

2. ASME Section XI Requirements

Volumetric and surface examinations are required for the piping welds in accordance with table IWB-2500-1, Category B-J, Item No. B9.11.

3. Basis for Relief

The surface examinations of the MSS and the volumetric examination of the RCS piping welds as identified in the NMP2 PSI Program Plan can only be performed on a limited scope due to permanent interferences as are indicated on Page 3 of 6. Pages 4 thru 6 of 6 show the area covered by the ASME XI Preservice examinations as well as the permanent interferences. The integrity of the piping welds has also been previously verified by non destructive examination during erection under ASME Sect. III.

4. Inspection Period for Relief Request

Pre Service Inspection

5. Alternate Tests or Examinations

ASME Sect. XI surface exams are performed. Results of ASME Sect. III volumetric exam performed prior to installation of permanent obstruction will also be used.

6. Schedule for Implementing Alternate Test

During Pre Service Inspection

Nine Mile Point Unit 2

Relief Request No: RR-IWB-5

7. Impact to Overall Plant Level of Quality .

Overall Plant quality is not impacted.

8. Preservice Examination Results

ASME XI volumetric/surface and ASME III volumetric exam results will be submitted in the final summary report.

9. Radiation Considerations

None

Nine Mile Point Unit 2

Relief Request No: RR-IWB-5

Due to interferences on the following welds, 100% coverage of the surface examinations of the MSS and the volumetric examination of the RCS piping welds could not be accomplished.

Weld

Interferences

2MSS-01-14-SW020

Permanent Integral Attachment

2MSS-01-15-SW016

Permanent Integral Attachment

2RCS-64-00-RCS-LW15

Permanent Sweepolet

SKETCH SHEET


AccuSystem

MSS/ 01-15-REV 15

Page 2 of 2

Data Sheet No. 7720-1930

Item No. 2-MSS-SW 01-15-SW016



NOT TO SCALE

INFORMATION ONLY

Examiner	<i>[Signature]</i>	Level <u>II</u>	Date <u>2-1-86</u>
Examiner	<u>N/A</u>	Level <u>N/A</u>	Date <u>N/A</u>
Reviewer	<i>[Signature]</i>	Level <u>III</u>	Date <u>2/5/86</u>

NEES

NUCLEAR ENERGY SERVICES




Area/System RCS / ISO # 6400 REV. 1

Page 3 of 4

NOT TO SCALE

Data Sheet No. 7718-52

Item No. 2-RCS-6400-LWIS
MRH
2-23-86



NOTE: O' SCAN LIMITED FOR
A 25" AREA ON CCW
SIDE DUE TO SWEEP-O-LET
OBSTRUCTION.

NOTE: O' SCAN LIMITED
FOR A 2.5" AREA
ON CCW SIDE DUE
TO LUG OBSTRUCTION.

NOTE: O' SCAN INCOMPLETE FOR A 70" AREA ON BOTH SIDES DUE TO BOLTED CLAMP OBSTRUCTION.

Examiner [Signature] Level II Date 2-23-86
Examiner [Signature] Level II Date 2-23-86
Reviewer [Signature] Level IV Date 2-23-86

nes

NUCLEAR ENERGY SERVICES, INC.

Nine Mile Point Unit 2

Relief Request No: RR-IWB-6

1. Identification of Components

Page 4 thru 5 identifies the stainless steel circumferential butt welds for which partial relief from ASME XI exam is required.

2. ASME Section XI Requirements

Volumetric and surface examinations are required for these piping butt welds in accordance with table IWB-2500-1, Category BJ, Item No's. B9.11, B9.31

3. Basis for Relief

The volumetric examinations of the subject welds as identified in the NMP2 PSI Program can only be performed on a limited scope due to piping system design and fitting configuration. These stainless steel welds have been examined from one side using the UT techniques specified on applicable line D or F of the attached matrix. The inspection data sheet for each specific weld defines in detail the extent of coverage obtained by the combination of angles, directions and techniques utilized. Structural integrity has also been verified during erection by volumetric and surface examinations under ASME Sect. III.

4. Inspection Period for Relief Request

Pre Service Inspection

5. Alternate Tests or Examinations

ASME XI surface exams are performed on the code required surface area of the subject welds. Latest UT techniques are employed and documented in detail in order to establish a meaningful baseline for future ISI comparisons.

6. Schedule for Implementing Alternate Test

During Pre Service Inspection

Nine Mile Point Unit 2

Relief Request No. RR-IWB-6

7. Impact to Overall Plant Level of Quality

Overall Plant Quality is not impacted

8. Preservice Examination Results

ASME XI surface and volumetric exam results will be submitted in the final report.

9. Radiation Considerations

None

Relief Request No.: RR-IWB-6

TABLE A

EXAMINATION MATRIX FOR STAINLESS PIPING

	Austenitic Piping 45° Refracted L	IGSCC & Inner Flare 45° & 60° shear 1/2 Vee	Austenitic Piping 45° Shear 2nd Leg Fusion Zone
A. Long Seams (SW) Access Both Sides	N/A	Yes	Yes
B. Fittings Long (SW) Access Both Sides	N/A	Yes	Yes
C. Circ Welds (SW) Access Both Sides	N/A	Yes	Yes
D. Circ Welds (SW) Access One Side	N/A	Yes (One Side)	Yes (One Side)
E. Circ Welds (FW) Access Both Sides	Yes If no beam skew If Contour O.K.	Yes	Only if 45° RL is ineffective
Circ Weld (FW) Access One Side	Yes If no beam skew If contour O.K.	Yes	Only if 45° RL is ineffective
G. Circ Overlay Weld (SW)	N/A	Yes	Yes
H. Circ Overlay Weld (FW)	Yes If no beam skew If contour O.K.	Yes	Only if 45° RL is ineffective

Note: The letter corresponding to the examination condition and technique shall be noted in the remarks section of the examination data sheet.

Nine Mile Point Unit 2

Relief Request No: RR-IWB-6

CAT	ITEM	WELD H	CONFIGURATION	EXAM FROM
B-J	B9.31	2RCS-64-00-SW56	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	FWB08	Elbow to VLV	Elbow Side Only
B-J	B9.31	SW29	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	SW27	Pipe to Tee	Pipe Side Only
B-J	B9.31	SW55	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	SW58	Pipe to Cross	Pipe Side Only
B-J	B9.11	SW59	Pipe to Cross	Pipe Side Only
B-J	B9.31	SW60	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.31	SW61	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	FWA16	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	FWA14	Pipe to Reduce	Pipe Side Only
B-J	B9.11	FQA19	Pipe to Safe End Ext.	Pipe Side Only
B-J	B9.31	SW28	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	SW15	Pipe to Cross	Pipe Side Only
B-J	B9.31	SW16	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.31	SW17	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	SW38	Pipe to Toe	Pipe Side Only
B-J	B9.31	SW41	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.31	SW01	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.31	FWA24	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	SW37	Pipe to Tee	Pipe Side Only
B-J	B9.11	FWB05	Elbow to Pump	Elbow Side Only
B-J	B9.11	FWB10	Elbow to VLV	Elbow Side Only
B-J	B9.31	FWB24	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.31	SW07	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.31	SW51	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	SW12	Tee to Reducer	Reducer Side Only
B-J	B9.11	SW52	Tee to Reducer	Reducer Side Only
B-J	B9.11	FWA17	Pipe to Safe End Ext.	Pipe Side Only
B-J	B9.11	FWA18	Pipe to Safe End Ext.	Pipe Side Only
B-J	B9.11	FWA20	Pipe to Safe End Ext.	Pipe Side Only
B-J	B9.11	FWA21	Pipe to Safe End Ext.	Pipe Side Only
B-J	B9.11	FWB21	Pipe to Safe End Ext.	Pipe Side Only
B-J	B9.11	FWB20	Pipe to Safe End Ext.	Pipe Side Only
B-J	B9.11	FWB18	Pipe to Safe End Ext.	Pipe Side Only
B-J	B9.11	FWB17	Pipe to Safe End Ext.	Pipe Side Only
B-J	B9.11	FWB07	Pipe to VLV	Pipe Side Only
B-J	B9.11	FWB10	Elbow to VLV	Elbow Side Only
B-J	B9.11	FWA05	Elbow to Pump	Elbow Side Only
B-J	B9.11	FWA08	Pipe to VLV	Pipe Side Only
B-J	B9.11	FWA10	Elbow to VLV	Elbow Side Only
B-J	B9.11	FWA07	Pipe to VLV	Pipe Side Only
B-J	B9.11	FWA13	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	FWA03	Elbow to VLV	Elbow Side Only
B-J	B9.11	FWA05	Elbow to Pump	Elbow Side Only
B-J	B9.11	FWB03	Elbow to VLV	Elbow Side Only
B-J	B9.11	FWB09	Pipe to VLV	Pipe Side Only

Nine Mile Point Unit 2

Relief Request No: RR-IWB-6

CAT	ITEM	WELD H	CONFIGURATION	EXAM FROM
B-J	B9.11	2RCS-64-00-FWA09	Pipe to VLV	Pipe Side Only
B-J	B9.11	FWB04	Pipe to VLV	Pipe Side Only
B-J	B9.11	FWB20	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	FWA12	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	FWB12	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	FWB13	Pipe to Sweep-o-let	Pipe Side Only
B-J	B9.11	FWB19	Pipe to Safe End Ext.	Pipe Side Only
B-J	B9.11	FWA01	Pipe to Safe End Ext.	Pipe Side Only
B-J	B9.11	FWB01	Pipe to Safe End Ext.	Pipe Side Only
B-F	B5.50	2WCS-09-05-SW028	Pipe to Tee	Tee Side Only
B-J	B9.11	SW030	Pipe to Tee	Tee Side Only
B-J	B9.11	SW032	Pipe to Tee	Tee Side Only
B-J	B9.11	SW033	Pipe to Flange	Pipe Side Only
B-J	B9.11	SW025	Pipe to Flange	Pipe Side Only

NINE MILE POINT UNIT 2

RELIEF REQUEST NO: RR-IWB-7

1. Identification of Components

Reactor Vessel Top & Bottom head welds # RPV-DA,DB,DC,DD,DE, DF,DG,DR and, RPV-AG require partial relief from ASME XI examination.

2. ASME Section XI Requirements

Volumetric examination is required for the bottom head welds in accordance with table IWB 2500-1, category BA, item no. B1.21, B1.22. Volumetric and surface examination is required for top head to flange per stem no. B1.40.

3. Basis for relief

Manual examination of these RPV bottom head welds as identified in the NMP2 PSI program plan can only be performed on a limited scope due to CRD penetrations and vessel support skirt. Only Approx. 12" to 24" on each end of welds RPV DG and DR can be examined due to interface with CRD penetrations housings. Approximately one foot is not being examined on each of welds RPV DA thru DF due to interference with RPV support skirt. Weld # RPV-AG is top head to flange weld which can only be examined from the head side due to flange configuration. Structural integrity of these welds has also been verified during fabrication under ASME Sect. III.

4. Inspection Period for Relief Request

Pre Service Inspection

5. Alternate Tests or Examinations

Additional angles are used for volumetric exams and weld RPV-AG receives a surface exam over the entire code required surface area.

6. Schedule for Implementing Alternate Test

During Pre Service Inspection

7. Impact to Overall Plant Level of Quality

Overall plant Quality is not affected.

8. Preservice Examination Results

ASME XI volumetric and surface exam results will be submitted in the final summary report.

9. Radiation Considerations

None

NINE MILE POINT UNIT 2

RELIEF REQUEST NO.: RR-IWB-8

1. Identification of Components

Page 2 identifies recirculation System welds for which partial relief from ASME XI exam is required.

2. ASME Section XI Requirements

Volumetric and Surface examinations are required for these recirculation system welds in accordance with table IWB-2500-1, category BJ, item no. B9.11.

3. Basis for Relief

The volumetric examinations of the subject welds as identified in the NMP2 PSI program plan can only be performed on a limited scope due to varying degrees of austenitic weld overlays. The ultrasonic responses encountered while performing examinations are described in the attached report. The inspection data sheet for each specific weld defines in detail the extent of coverage obtained for use as a baseline for future ISI comparison. Other welds in the system that are subject to the same operating conditions receive complete ASME XI volumetric examinations. Structural integrity has also been verified during erection by volumetric and surface examination under ASME sect III.

4. Inspection Period for Relief Request

Pre Service Inspection

5. Alternate Tests or Examinations

ASME XI surface exams are performed on the code required surface area of the subject welds. Latest UT techniques, described in the attached report, are employed and documented in detail.

6. Schedule for Implementing Alternate Test

During Pre Service Inspections

7. Impact to Overall Plant Level of Quality

Overall Plant Quality is not impacted

8. Preservice Examination Results

ASME XI surface and volumetric exam results will be submitted in the final report.

9. Radiation Considerations

None

NINE MILE POINT UNIT 2

RELIEF REQUEST NO: RR-IWB-8

WELD NUMBERS

2-RCS-64-00-FWB	11
2-RCS-64-00-FWA	06
2-RCS-64-00-FWB	06
2-RCS-64-00-FWA	21
2-RCS-64-00-FWA	20
2-RCS-64-00-FWA	19
2-RCS-64-00-FWA	18
2-RCS-64-00-FWA	17
2-RCS-64-00-FWB	17
2-RCS-64-00-FWB	18
2-RCS-64-00-FWB	19
2-RCS-64-00-FWB	20
2-RCS-64-00-FWB	21



NUCLEAR ENERGY SERVICES

ULTRASONIC EXAMINATION OF RECIRCULATION LINE STAINLESS STEEL OVERLAYED WELDS NINE MILE POINT, UNIT 2

This report serves to document the information from ultrasonic findings with regard to the Metallurgical nature of the weldments contained within the recirculation loops. (see list attached)

Welds within the recirculation loops have been overlayed with welding (an example is shown in Figure 1). During the examination of these welds, it was noted that in certain welds the intended angle at which the sound should travel was not the actual angle observed.

It appears that the ultrasound has a tendency to divert from it's intended path and redirect in an almost perpendicular fashion to the inside wall (ID) of the pipe. The generally accepted theory pertaining to this type of occurrence is that the columnar grain structure present in Austenitic weldments provides a "wave guide" effect and thus carries the sound in a direction other than the intended one. Other theories such as granular impedance or filtration have also been postulated.

Examinations

These were performed in accordance with the appropriate procedure. Beam redirection was noted and where this occurrence was evident, other examination frequencies and angles were used to try and overcome the effects produced by the grain structure. A low frequency was selected because of it's longer wavelength and greater penetration abilities.

1. 45° x 1.5 MHz shear wave search units were initially applied with little success. Reflections which when plotting at the calibration measured 45° angle, appeared to occur at approximately 3/4 'T' metal path. These reflections when postulated perpendicular to the surface, occur at or around 'T' 0° (Velocity Shear Wave). Counterbore could be detected but this appeared almost directly beneath the search unit, confirming beam redirection.
2. 60° x 1.5 MHz shear wave was selected and applied as above. The results noted with this unit were not unlike those noted when using the 45° shear wave unit. Again the reflection observed, appeared to originate from the ID surface.
3. The frequency was then reduced to 1.0 MHz with much the same result as in 1 + 2 above.

4. Refracted longitudinal techniques were applied. The rationale behind this exercise was consideration to the fact that
 - (a) A longer wavelength can be achieved for a given frequency.
 - (b) Penetration should be greater due to (a) above and (c) It has been demonstrated in the past in similar situations, longitudinal modes are less prone to beam redirection than are shear modes.

The disadvantage is that while using longitudinal wave modes, the response to corner reflectors (cracks) is less desirable than the response noted when using shear wave modes. (This is due to mode conversion and energy losses in a corner situation using longitudinal wave modes.) We essentially have a "trade-off" situation.

- 4.1 One of the other problems generated is that because of the incident angle necessary to produce a refracted longitudinal wave mode in the material, the "noise" generated in the search unit (SU) is greater than that in a shear wave search unit. To overcome this, a transmit/receive unit is used. Here again there is a trade off in that, for a given size SU the element size has to be smaller resulting in a greater beam divergence for a given frequency. This reduces the amount of energy that is transmitted into the material.
 - 4.2 With these and other considerations in mind, this technique was applied at code calibration sensitivity which resulted in excessive amounts of noise returning to the SU from within the material. To add to this, it was discovered that the beam redirection noted when using the shear wave techniques, also occurred when using the refracted "L" Wave techniques.
 - 4.3 An interesting observation was that the redirection is not necessarily the same when facing the sound "beam" in opposite directions. For example when facing the SU (on a vertical pipe) in the upward direction, beam redirection was noted to be considerably greater than when rotating the search unit through 180° and facing the beam downward. We can readily assume that this has to do with the direction of the columnar grains (which follow the direction of heat dissipation during their formation and generally grow epitaxially from weld bead to weld bead). We can also assume that in a vertically welded situation, the structure will differ considerably from that welded in a horizontal situation, basically determining that the responses observed should be weld direction sensitive.
5. To unquestionably verify the above, a variable angle search unit was applied. This unit is a 2 1/4 MHz transducer mounted on a device which enables the sound to be introduced into the material at any

selected angle. 0° longitudinal wave was the starting point, with the unit mounted on the overlayed area on FWB11 facing upwards, (toward the weld) the instrument calibrated in metal path for longitudinal velocity.

- 5.1 A back reflection (BR) and repeat BR's were apparent on the CRT. The unit was scanned forward and the BR appeared constant until the counterbore (CB) was located, at which time the metal path changed accordingly. The unit was replaced to its original position and the BR returned to its original position on the time base. The unit was then angled to produce a refracted longitudinal wave. The BR signal amplitude was seen to reduce and a second reflection (CB) could be seen appearing just after the BR (later in time). The unit was angled over until the second signal was at peak amplitude at which time the BR could no longer be seen. The unit was scanned forward toward the CB and the signal moved closer in time until it disappeared. This sequence was repeated, each time with a steeper angle. It is noteworthy that regardless of the angle introduced into the material, the CB always appeared at or slightly after 'T' 0°. This confirmed the fact that the beam was not being reflected in the manner in which it should be, given "normal" conditions.
- 5.2 At some point as the angle was increased, a series of signals could be seen later in time as the unit was scanned back and forth. These signals appeared at or about 'T' 0° for shear wave and increased in amplitude as the beam angle was increased. This was established to be shear wave redirection (due to its position in time on the time base).
- 5.3 The unit could indicate that higher angles, beam redirection may be more evident for a given grain structure. Similar results were observed while going through the "longitudinal wave" range.
- 5.4 The unit was rotated through 180° and the above was repeated. This time beam redirection was minimal as noted above in 4.3. The absence of 'T' 0° signals would indicate that there is not significant redirection while scanning in this direction (facing away from the weld (down)). A Pitch/Catch using 45° shear wave also performed in this (downward) direction and a "full vee path" could be detected at a measured and calculated angle of approximately 43°, which would tend to substantiate the conclusion that the sound is extremely sensitive to the dendritic formation angle, and in this case is redirecting mainly when scanning with the beam directed upwards toward the weld.
6. The possibility of introducing large amounts of low frequency energy was considered, and a dual 1 MHz x 1" diameter longitudinal wave SU was applied (each side having a 1" diameter element). The unit had



Page 4

a "roof angle" of approximately 2° and a forward refracted angle of 45° in the material under test. Beam redirection was still apparent, but due to the large energy source, return signals were noted. These were calculated as occurring from ID geometry at an angle of approximately 45° . The "prose" was that we were now penetrating the material at a known angle. The cons were more in evidence. The search unit being so large and the surface undulations being such as they are, contact was made and lost too frequently to perform a meaningful examination. With this condition, the beam shape characteristics change due to variations in contact. Considering the small area available (due to physical geometric constraints - the coverage and information acquired would be marginal in terms of calling the examination "meaningful" with this unit).

Recommendations

In cases where 45° longitudinal examinations have not been attempted, these should be carried out where possible. The results should be documented and included with the existing data. We determine that based on the above exercise, the returns for effort in terms of ALARA and ultimate defect detectability will be marginal in some cases and request for relief from examination of specific welds be sought.

NES is constantly researching new techniques and technology and as developments occur, these will be made known to the utility.




Michael L. Shakinovsky

LTH

Area/System _____ Page ____ of ____

Data Sheet No. _____

Item No. _____



* ESTIMATED THICKNESS BASED ON ACTUAL MEASUREMENT
FROM EDGE

WELD PROFILE - ULTRASONIC + PIN GAGE

FIGURE 1

Nine Mile Point Unit 2

Relief Request No: RR-IWB-9

1. Identification of Components

Page 3 identifies RPV nozzle to safe end welds for which partial relief from ASME XI exam is required.

2. ASME Section XI Requirements

Volumetric and surface examinations are required for RPV nozzle to safe end welds in accordance with table IWB-2500-1, Category BF, Item No. B5.10.

3. Basis for Relief

The automated examination of the subject welds as identified in the NMP2 PSI Program Plan can only be performed on a limited scope. The approximate extent of coverage due to physical limitations such as nozzle blend, insulation supports and bio shield wall is shown on pages 3 and 4. Other limitations due to the inability of the examination to distinguish the weld root from the inside diameter notch on the calibration standard are detailed in the attached discussion. Structural integrity has also been verified by volumetric and surface during erection under ASME Sect. III.

4. Inspection Period for Relief Request

Pre Service Inspection

5. Alternate Tests or Examinations

ASME XI surface exams are performed on the code required surface area of the subject welds. The UT techniques described in the attached discussion are employed and documented in detail. Pictorial data is permanently stored on UDRP5 as a baseline for direct ISI comparison.

6. Schedule for Implementing Alternate Test

During Pre Service Inspections

Nine Mile Point Unit 2

Relief Request No: RR-IWB-9

7. Impact to Overall Plant Level Quality

Overall Plant Quality is not impacted

8. Preservice Examination Results

ASME XI surface and volumetric examination results will be submitted in the final report.

9. Radiation Considerations

None

Nine Mile Point Unit 2

Relief Request No: RR-IWB-9

WELD #	NOZZLE #	EXTENT OF COVERAGE		CAUSE OF LIMITATION
		PERP.	PARALLEL	
RPV-KB01	N1A	64.85	100	Nozzle Blend
RPV-KB02	N1B	75.35	85.21	Nozzle Blend
RPV-KB03	N2A	71.25	94.30	Nozzle Blend
RPV-KB04	N2B	76.6	100	Nozzle Blend
RPV-KB05	N2C	74.3	91.4	Nozzle Blend
RPV-KB06	N2D	76.6	100	Nozzle Blend
RPV-KB07	N2E	69.0	100	Nozzle Blend
RPV-KB08	N2F	76.6	100	Nozzle Blend
RPV-KB09	N2G	76.6	100	Nozzle Blend
RPV-KB10	N2H	64.4	67.9	Nozzle Blend
RPV-KB11	N2J	76.6	100	Nozzle Blend
RPV-KB12	N2K	68.2	76.8	Nozzle Blend
RPV-KB17	N4A	66.1	75.5	Nozzle Blend, Insulation Suppt.
RPV-KB18	N4B	61.7	74.8	Nozzle Blend, Insulation Suppt.
RPV-KB19	N4C	22.7	22.5	Nozzle Blend, Insulation Suppt.
RPV-KB20	N4D	75.9	94.4	Nozzle Blend, Insulation Suppt.
RPV-KB21	N4E	45.3	40.1	Nozzle Blend, Insulation Suppt.
RPV-KB22	N4F	56.0	66.5	Nozzle Blend, Insulation Suppt.
RPV-KB23	N5A	36.5	43.7	Nozzle Blend, Insulation Suppt.
RPV-KB24	N6A	40.2	58.9	Nozzle Blend, Insulation Suppt.
RPV-KB25	N6B	45.2	54.3	Nozzle Blend
RPV-KB26	N6C	60.5	61.8	Nozzle Blend
RPV-KB32	N16A	30.9	31.1	Nozzle Blend, Bio Shield Wall

Nine Mile Point Unit 2

Relief Request No: RR-IWB-9

DISCUSSION

Relief on the limited examination volume of the 45° L axial examination is required:

The limited volume is the perpendicular examination of the inner 1/3T (Approx.), to 1/2" on both sides of the weld centerline. This volume was scanned and recorded; however, the ability to evaluate is minimal due to signals from the weld root. The pictorial data from this area is preserved on UDRPS as a baseline for direct comparison to ISI data.

During the 45° perpendicular exam on both calibration blocks (N1 & N2) the indication from the notch could not be distinguished from the root indication. Both calibration blocks had the weld root ground off for just a long enough distance to put in the notch. Even though we are using a 45° longitudinal wave there are also some dissimilar material and beam skew indications. The beam skew indications are the result of dendrites, and can occur at a depth of from (0.7)(T) to beyond (T), whenever the ultrasonic beam enters the weld in the 45° longitudinal axial examination.

Since this examination cannot distinguish weld root from the ID (inside diameter) notch, we can not "size" to code requirements in the root area of the weld.

The 0° examination establishes the existence and location of ID Geometry; however, dissimilar materials, because of their different velocities, sometimes show up as slight thickness changes. It is therefore possible to establish if a particular angle beam indication is probably coming from Geometry or a dissimilar metal interface.

Manual examination can not reduce any detection or discrimination problems. Special manual techniques may help in sizing specific indicators.

The additional "unlimited" examinations performed on this volume are:

- The 45° L parallel examination with the sensitivity increased to provide a noise level suitable for IGSCC baseline data.
- A perpendicular baseline IGSCC examination covering the inner 1/3 T in the safe end material with a 52° shear wave.
- The specific weld inspection data sheet defines in detail the extent of coverage obtained from each exam performed.

SKETCH SHEET

Area/System SAFE END WELDS


Page of

EXTENT OF AXIAL COVERAGE

Data Sheet No. N/A

FULL VOLUME EXAMINATION

Item No. N/A



- 1 THIS "LIMITED VOLUME" WAS SCANNED AND RECORDED; HOWEVER, THE ABILITY TO EVALUATE THIS AREA IS MINIMAL DUE TO SIGNALS FROM THE WELD ROOT.

Nine Mile Point Unit 2

Relief Request No: RR-IWC-7

1. Identification of Components

Page 3 of 4 identifies those RDS integral attachment welds for which relief from partial ASME XI exam is required.

2. ASME Section XI Requirements

Surface examinations are required for the RDS integral attachment welds in accordance with table IWC-2500-1, Category C-C, Item No. C3.40.

3. Basis for Relief

The examinations of the subject welds as identified in the NMP2 PSI Program Plan can only be performed on a limited scope due to the interferences from the tube steel of their associated supports. The sketch on Page 4 of 4 shows the typical configuration of the RDS integral attachment welds as well as the area covered by the ASME XI preservice surface exams and the limiting permanent interferences. The as installed position of the tube steel relative to the lug is required for the support to perform its design function. It is not practical to redesign the interfering tube steel outside the lug weld exam area or to cut the tube steel to perform this exam. The integrity of the RDS integral attachment welds has also been previously verified by non destructive examination during erection under ASME Sect. III.

4. Inspection Period for Relief Request

Pre Service Inspection

5. Alternate Tests or Examinations

ASME Sect. XI surface exams are performed. Results of ASME Sect. III magnetic particle exam performed prior to installation of permanent obstruction will also be used.

6. Schedule for Implementing Alternate Test

During Pre Service Inspection

7. Impact to Overall Plant Level of Quality

Overall Plant Quality is not impacted

Nine Mile Point Unit 2

Relief Request No: RR-IWC-7

8. Preservice Examination Results

ASME XI and ASME III surface exam results will be submitted in the final summary report.

9. Radiation Considerations

None


Nine Mile Point Unit 2

Relief Request No: RR-IWC-7

Due to Component support on the following welds, 100% coverage of Magnetic Particle Examinations could not be accomplished.

2-RDS-65-00-IAW01B-12 thru 19
IAW06A-12 thru 19
IAW03-12 thru 19
IAW07B-12 thru 19
IAWSP-2N-1 thru 8
IAWSP-2S-1 thru 8
IAW04B-12 thru 19
IAW22A-16 thru 25
IAW12A-20 thru 27
IAW12A-30 and 31
IAW13B-20 thru 27
IAW13B-32 and 33
IAW09A-16 thru 25
IAW15A-20 thru 27
IAW15A-30 and 31
IAW16B-20 thru 27
IAW16B-32 and 33
IAW19B-20 thru 25
IAW19B-32 and 33
IAW10B-16 thru 23

Typical for all lugs listed



NES

NUCLEAR ENERGY SERVICES, INC.

Nine Mile Point Unit 2

Relief Request No: RR-IWC-8

1. Identification of Components

Page 3 of 13 identifies those integral attachment, piping and valve body welds for which relief from partial ASME XI exam is required.

2. ASME Section XI Requirements

Surface examinations are required for the integral attachment and valve body welds in accordance with table IWC-2500-1, Category C-C, Item No. C3.40 and Category C-G, Item No. C6.20 respectively. Surface and volumetric examinations are required for weld 2RHS-66-57-SW005 in accordance with table IWC-2500-1, Category C-F, Item No. C5.11

3. Basis for Relief

The surface examinations of the subject welds as identified in the NMP2 PSI Program Plan can only be performed on a limited scope due to permanent interferences as are indicated on Page 3 of 13. Page 4 thru 13 of 13 shows the area covered by the ASME XI Preservice examinations as well as the permanent interferences. The integrity of the subject welds has also been previously verified by nondestructive examination during erection under ASME Sect. III.

4. Inspection Period for Relief Request

Pre Service Inspection

5. Alternate Tests or Examinations

ASME Sect. XI surface exams are performed. Results of ASME Sect. III volumetric exam for 2RHS-66-57-W005 and ASME Sect. III surface exam for the integral attachment and valve body welds performed prior to installation of permanent obstruction will also be used.

6. Schedule for Implementing Alternate Test

During Pre Service Inspection

Nine Mile Point Unit 2

Relief Request No: RR-IWC-8

7. Impact to Overall Plant Level of Quality

Overall Plant Quality is not impacted.

8. Preservice Examination Results

ASME XI and ASME III volumetric and or surface will be submitted in the final summary report.

9. Radiation Considerations

None


Nine Mile Point Unit 2

Relief Request No: RR-IWC-8

Due to interferences on the following welds, 100% coverage of surface examinations could not be accomplished.

<u>Weld</u>	<u>Exam Category</u>	<u>Interferences</u>
2RHS-66-57-FW307	C-C	Permanent Tube Steel
2RHS-66-57-SW005	C-F	Configuration of Flange
VWMOV1C-B thru D	C-G	Permanent Stiffener Plate
VWMOV2A-A thru C	C-G	Permanent Stiffener Plate
VWMOV112-B thru D	C-G	Permanent Stiffener Plate

Item No 2-RHS-6657-FW307



INFORMATION ONLY

Examiner Cal Dally

Level II Date 2-11-86

Examiner H/A

Level II/A Date 4/1/86

Reviewer J. W. D. Maly

Level III Date 2/20/86


nes

NUCLEAR ENERGY SERVICES, INC.

Area/System

Data Sheet No. 2721-134

Item No. 2-51-26-01-VWM0V112-B



INFORMATION ONLY

Examiner Andrew Moore

Level II Date 1/11/86

Examiner N/A

Level N/A Date N/A

Reviewer John S. Nelson

Level III Date 1/13/86

1125

NUCLEAR ENERGY SERVICES, INC.

Nine Mile Point Unit 2
Relief Request No: RR-IWC-8


SKETCH SHEET

Area/System CS1 / TST 2601 / TST Sketch #015

Page 2 of 2

Data Sheet No. 7721-135

Item No 2-CSI-2601-VWMOV112-C



INFORMATION ONLY

Examiner Andrew Moran Level II Date 1-11-86

Examiner N/A Level N/A Date N/A

Reviewer J. D. Malin Level III Date 1/13/86

SKETCH SHEET


Area/System

CS / TST-2601 Rev 1 / 7 ST Sketch 015

Page 2 of 2

Data Sheet No. 2221-136

Item No. 2-CS-2601-VWMOV112-D



INFORMATION ONLY

Examiner Andy W. Moran Level II Date 1-11-86
Examiner N/A Level N/A Date N/A
Reviewer J. D. Malin Level III Date 1/13/86


Nine Mile Point Unit 2
Relief Request No: RR-IWC-8
SKETCH SHEET

Area/System RHS / IST 66-13 Rev 1 / IST Sketch # 104

Page 2 of 2

Data Sheet No. 7721-113

Item No. 2-RHS-66-13-VWMOV2A-A



INFORMATION ONLY

Examiner Andrew W. Moran

Level II Date 1-9-86

Examiner

Level II Date 1/9/86

Reviewer John M. [Signature]


Date 1/13/86

Area/System RHS / IST 66-13 Rec 1 / IST Sketch # 104

Page 2 of 2

Data Sheet No. 7721-114

Item No. 2-RHS-66-13-VWMOV2A-B



INFORMATION ONLY

Examiner Andre W. Man

Level II Date 1-9-86

Examiner N/A

Level N/A Date N/A

Reviewer J. J. Donahue


Level N/A Date 1/12/86

Area/System RHS / TST 66-13 Rev 2 / TST Sketch # 104

Page 2 of 2

Data Sheet No. 7721-115

Item No. 2-RHS-66-13-VWMOV2A-C



INFORMATION ONLY

Examiner

Andrew W. Moore

Level

II

Date

1-9-86

Examiner

N/A

Level

N/A

Date

N/A

NEES

NUCLEAR ENERGY SERVICES, INC.

SKETCH SHEET

Area/System

RHS / TST 66-22 Rev 1 / TST 544ch 101


Page 2 of 8

Data Sheet No

9220 1459

Item No

2-RHS-4622-VWMOVIC-D



INFORMATION ONLY

Examiner

Amber W. Moore

Level II

Date 1-13-86

Examiner

N/A

Level N/A

Date N/A

Reviewer

Out Pinner

Level III


Date 1-24-86

Nine Mile Point Unit 2
Relief Request No: RR-IWC-8
SKETCH SHEET

Area/System RHS/LT ST-7622 Area 1 LT ST Sketch No. 101

Data Sheet No. 7720-1668A

Item No. 2RHS-6622-VWMAVIC-C



INFORMATION ONLY

Examiner Order W. Moten Level II Date 1-13-86

Examiner NA Level NA Date NA

REVIEWER Ced Pinner LEVEL III DATE 1-24-86

SKETCH SHEET

Area/System

AHS / TST 66-22 Rev 1 / TST Sketch 101

Page


2 of 2

Data Sheet No.

7101-162 411AL
9720-1455A

Item No.

2.AHS-66-22-VWMOVIC-B



INFORMATION ONLY

Examiner Andre W. Morris Level II Date 1-13-86
Examiner N/A Level N/A Date N/A
Reviewer Art Purnan Level III Date 1-24-86

ATTACHMENT 2

REVISIONS TO ORIGINAL RELIEF REQUESTS

Nine Mile Point Unit 2

Relief Request No.: RR-IWC-1

RELIEF REQUEST FOR RHR, HPCS, AND LPCS SYSTEM PUMP CASING WELDS

1. Identification of Components

Components - 2RHS*P1A, P1B, P1C pump casing welds
- 2CSH*P1 pump casing welds
- 2CSL*P1 pump casing welds

See the attached ISI sketches:

004A, 004B, 004C, 010A, 010B, 010C, 088A, 088B, 089A, 089B, 090A, and 090B, which indicate the welds for which relief is requested.

2. ASME Section XI Requirements

Pump casing welds require a surface examination in accordance with Table IWC-2500-1, Category C-G, Item No. C6.10.

3. Basis for Relief

The pump casing welds listed are inaccessible due to the pump being installed in a concrete pit, which does not allow access to the pump casing exterior to perform surface examinations. The pumps would require disassembly in order to perform the required examination. Pump disassembly at this stage of construction is considered impractical and not in the interest of safety from both a potential pump damage and disassembly/reassembly error.

In addition, the structural integrity of the pump(s) pressure boundary(s) has been demonstrated during fabrication and construction and will undergo hydrostatic testing as part of ASME Section III final certification.

4. Inspection Period for Relief Request

Preservice Inspection.

5. Alternate Tests or Examinations

The ASME Section III nondestructive examinations indicated on pages 3 and 4 of 4 will be used. In addition, the pumps will receive further testing

Nine Mile Point Unit 2

RR-IWC-1 (Cont)

in accordance with ASME Section XI, Article IWP, which further ensures the pumps' structural integrity.

6. Schedule for Implementing Alternate Test

The alternate test will be performed during PSI.

7. Impact to Overall Plant Level of Quality

No impact.

8. Preservice Examination Results

The results of the ASME Section III examinations indicated on pages 3 and 4 of 4 will be submitted in the Final Summary Report.

9. Radiation Considerations

None.

Nine Mile Point Unit 2

RR-IWC-1 (Cont)

<u>WELD NUMBER</u>	<u>COMPONENT/ WELD NAME</u>	<u>EXAM CAT</u>	<u>ITEM NO.</u>	<u>EXAM REQ</u>	<u>ASME III EXAM METHOD</u>
PW207	2CSH*P1 Item 2.2 to 2.1	C-G	C6.10	Sur	Vol
PW208	2CSH*P1 Item 2.2 to 2.2	C-G	C6.10	Sur	Vol
PW209	2CSH*P1 Item 2.2 to 2.6	C-G	C6.10	Sur	Vol
PW212	2CSH*P1 Item 2.2 to 2.2	C-G	C6.10	Sur	Vol
PW217	2CSH*P1 Item 2.2 Long Weld	C-G	C6.10	Sur	Vol
PW218	2CSH*P1 Item 2.2 Long Weld	C-G	C6.10	Sur	Vol
PW219	2CSH*P1 Item 2.2 Long Weld	C-G	C6.10	Sur	Vol
PW311	2CSL*P1 Item 2.3 to 2.1	C-G	C6.10	Sur	Vol
PW312	2CSL*P1 Item 2.3 to 2.5	C-G	C6.10	Sur	Vol
PW315	2CSL*P1 Item 2.3 Long Weld	C-G	C6.10	Sur	Vol
PW111A	2RHS*P1A Item 2.3 to 2.1	C-G	C6.10	Sur	Vol
PW111B	2RHS*P1B Item 2.3 to 2.1	C-G	C6.10	Sur	Vol
PW111C	2RHS*P1C Item 2.3 to 2.1	C-G	C6.10	Sur	Vol
PW112A	2RHS*P1A Item 2.3 to 2.3	C-G	C6.10	Sur	Vol

3 of 4

1597G

Nine Mile Point Unit 2

RR-IWC-1 (Cont)

<u>WELD NUMBER</u>	<u>COMPONENT/ WELD NAME</u>	<u>EXAM CAT</u>	<u>ITEM NO.</u>	<u>EXAM REQ</u>	<u>ASME III EXAM METHOD</u>
PW112B	2RHS*P1B Item 2.3 to 2.3	C-G	C6.10	Sur	Vol
PW112C	2RHS*P1C Item 2.3 to 2.3	C-G	C6.10	Sur	Vol
PW113A	2RHS*P1A Item 2.3 to 2.5	C-G	C6.10	Sur	Vol
PW113B	2RHS*P1B Item 2.3 to 2.5	C-G	C6.10	Sur	Vol
PW113C	2RHS*P1C Item 2.3 to 2.5	C-G	C6.10	Sur	Vol
PW116A	2RHS*P1A Item 2.3 Upper	C-G	C6.10	Sur	Vol
PW116B	2RHS*P1B Item 2.3 Upper	C-G	C6.10	Sur	Vol
PW116C	2RHS*P1C Item 2.3 Upper	C-G	C6.10	Sur	Vol
PW118A	2RHS*P1A Item 2.3 Lower	C-G	C6.10	Sur	Vol
PW118B	2RHS*P1B Item 2.3 Lower	C-G	C6.10	Sur	Vol
PW118C	2RHS*P1C Item 2.3 Lower	C-G	C6.10	Sur	Vol



RELIEF REQUEST FOR ASME SECTION III CLASS 2 PIPING
SUBMERGED UNDERWATER OR OTHERWISE INACCESSIBLE

1. Identification of Components

Pages 2 of 3 through 3 of 3 identify certain welds in the CSH, CSL, ICS and RHS systems classified in accordance with ASME Section XI Examination Category C-F, which are submerged in the suppression pool or otherwise inaccessible.

2. ASME Section XI Requirements

Piping is nonexempt and requires a volumetric and/or surface examination in accordance with Table IWC-2500-1, Category C-F, Item No. C5.11 and/or C5.21.

3. Basis for Relief

Relief is requested due to inaccessibility of the welds located underwater within the suppression pool or otherwise inaccessible.

Structural integrity of those portions of the piping system has been demonstrated during fabrication and erection under ASME Section III. The piping has been designed for submerged conditions and postulated plant loading combinations. Postulated cracks in this piping are not detrimental to the safety function of the systems in which these lines are located.

4. Inspection Period for Relief Request

Preservice Inspection.

5. Alternate Tests or Examinations

These welds received RT exam for ASME III

6. Schedule for Implementing Alternate Tests

Prior to completion of PSI.

7. Impact to Overall Plant Level of Quality

No impact.

8. Preservice Examination Results

ASME Section III RT examination results will be submitted in the Final Summary Report.

9. Radiation Considerations

None.

Nine Mile Point Unit 2

RR-IWC-2 (cont)

<u>WELD NUMBER</u>	<u>COMPONENT/ WELD NAME</u>	<u>EXAM CAT</u>	<u>ITEM NO.</u>	<u>EXAM REQ</u>
25-05-CSH-FW012	Pipe/Elbow	C-F	C5.11	Sur
25-05-CSH-FW013	Pipe/WNF	C-F	C5.11	Sur
25-05-CSH-FW014	Elbow/Z-12	C-F	C5.11	Sur
25-19-CSH-FW011*	Elbow/Z-13	C-F	C5.11	Sur
25-19-CSH-SW013*	Pipe/Elbow	C-F	C5.11	Sur
26-01-CSL-FW026	Pipe/Elbow	C-F	C5.11	Sur
26-01-CSL-FW027	Pipe/WNF	C-F	C5.11	Sur
26-01-CSL-FW028	Elbow/Z-15	C-F	C5.11	Sur
26-01-CSL-FW035	Pipe/Pipe	C-F	C5.11	Sur
57-08-ICS-FW007*	Pipe/Pene Z-19	C-F	C5.11	Sur
57-08-ICS-FW015*	Pipe/Elbow	C-F	C5.11	Sur
57-08-ICS-FW016*	Pipe/Elbow	C-F	C5.11	Sur
57-08-ICS-SW056	Pipe/Plate	C-F	C5.11	Sur
Diff 1-A*	Pipe/Z-88A	C-F	C5.21	Vol and Sur
Diff 1-B*	Pipe/Pipe	C-F	C5.21	Vol and Sur
Diff 1-C*	Pipe/Pipe	C-F	C5.21	Vol and Sur
Diff 1-D*	Pipe/Pipe	C-F	C5.21	Vol and Sur
Diff 1-E	Pipe/Flange	C-F	C5.21	Vol and Sur
Diff 1-M	Pipe/Flange	C-F	C5.21	Vol and Sur
Diff 2-A*	Pipe/Z-88B	C-F	C5.21	Vol and Sur
Diff 2-B*	Pipe/Pipe	C-F	C5.21	Vol and Sur
Diff 2-C*	Pipe/Pipe	C-F	C5.21	Vol and Sur
Diff 2-D*	Pipe/Pipe	C-F	C5.21	Vol and Sur
Diff 2-E	Pipe/Flange	C-F	C5.21	Vol and Sur
Diff 2-M	Pipe/Flange	C-F	C5.21	Vol and Sur
66-08-RHS-FW001	Pipe/Pipe	C-F	C5.11	Sur
66-08-RHS-FW003*	Pipe/Z73	C-F	C5.11	Sur
66-08-RHS-FW011*	Pipe/Elbow	C-F	C5.11	Sur

*Indicates weld is not submerged, but is otherwise inaccessible

Nine Mile Point Unit 2

RR-IWC-2 (cont)

<u>WELD NUMBER</u>	<u>COMPONENT/ WELD NAME</u>	<u>EXAM CAT</u>	<u>ITEM NO.</u>	<u>EXAM REQ</u>
66-08-RHS-SW018*	Pipe/Elbow	C-F	C5.11	Sur
66-13-RHS-FW023	Pipe/Elbow	C-F	C5.11	Sur
66-13-RHS-FW024	Pipe/WNF	C-F	C5.11	Sur
66-13-RHS-FW025	Z5A/Elbow	C-F	C5.11	Sur
66-13-RHS-FW029	Pipe/Pipe	C-F	C5.11	Sur
66-17-RHS-FW010*	Pipe/Z6B	C-F	C5.11	Sur
66-17-RHS-SW016*	Pipe/Elbow	C-F	C5.11	Sur
66-22-RHS-FW021	Pipe/Elbow	C-F	C5.11	Sur
66-22-RHS-FW022	Pipe/WNF	C-F	C5.11	Sur
66-22-RHS-FW023	Pipe/Z5C	C-F	C5.11	Sur
66-22-RHS-FW029	Pipe/Pipe	C-F	C5.11	Sur
66-23-RHS-FW018	Flg/Pipe	C-F	C5.11	Sur
66-23-RHS-FW019	Pipe/Sr Elb	C-F	C5.11	Sur
66-23-RHS-FW020	Elb/Z-5B	C-F	C5.11	Sur
66-23-RHS-FW022	Pipe/Pipe	C-F	C5.11	Sur
66-28-RHS-FW007*	Z-6A/Elbow	C-F	C5.11	Sur
66-28-RHS-SW006*	Elb/Pipe	C-F	C5.11	Sur

*Indicates weld is not submerged, but is otherwise inaccessible

Nine Mile Point Unit 2

Relief Request No.: RR-IWC-3

RELIEF REQUEST FOR ASME SECTION III, CLASS 2
DIFFUSERS (2RHS*DIFF1 and DIFF2)
SHELL WELDS

1. Identification of Components

Page 3 of 3 identifies those welds as shown on ISI Isometric Drawing Nos. ISI-66-11 and 66-07 for which relief is requested.

2. ASME Section XI Requirements

Volumetric examination is required in accordance with Table IWC-2500-1, Category C-A, Item No. C1.10.

3. Basis for Relief

Relief is requested due to inaccessibility of welds located underwater within the suppression pool.

Structural integrity of the diffusers has been demonstrated during fabrication and installation under ASME Section III. A through-wall crack in the diffuser is not detrimental to the safety function of the RHS system.

4. Inspection Period for Relief Request

Preservice Inspection

5. Alternate Tests or Examinations

These welds received ASME Section III RT examination.

6. Schedule for Implementing Alternate Tests

Prior to completion of PSI

7. Impact to Overall Plant Level of Quality

No impact

8. Preservice Examination Results

ASME Section III RT examination results will be submitted in the Final Summary Report.

Nine Mile Point Unit 2

Relief Request No.: RR-IWC-4

RELIEF REQUEST FOR ASME SECTION III, CLASS 2
DIFFUSERS (2RHS*DIFF1 and DIFF2)
NOZZLE-TO-SHELL WELDS

1. Identification of Components

Page 3 of 3 identifies those welds as shown on ISI Isometric Drawing Nos. ISI-66-11 and 66-07 for which relief is requested.

2. ASME Section XI Requirements

Volumetric and surface examinations are required in accordance with Table IWC-2500-1, Category C-8, Item No. C2.21.

3. Basis for Relief

Relief is requested due to the inaccessibility of welds located underwater within the suppression pool.

Structural integrity of the diffusers has been demonstrated during fabrication and installation under ASME Section III. A through-wall crack in the diffuser is not detrimental to the safety function of the RHS system.

4. Inspection Period for Relief Request

Preservice Inspection

5. Alternate Tests or Examinations

These welds received ASME Section III RT examination.

6. Schedule for Implementing Alternate Tests

Prior to completion of PSI

7. Impact to Overall Plant Level of Quality

No impact

Nine Mile Point Unit 2

RR-IWC-4 (Cont)

8. Preservice Examination Results

ASME Section III RT examination results will be submitted in the Final Summary Report.

9. Radiation Considerations

None .

Relief Request No.: RR-IWC-5

RELIEF REQUEST FOR ASME SECTION III, CLASS 2
PIPING INTEGRAL ATTACHMENTS

1. Identification of Components

Page 3 of 3 identifies piping integral attachment welds.

2. ASME Section XI Requirements

Piping integral attachment welds require a surface examination in accordance with Table IWC-2500-1, Category C-C, Item No. C3.40.

3. Basis for Relief

Relief is requested due to the inaccessibility of the welds because they are submerged.

Structural integrity of those portions of the piping boundary has been demonstrated during the fabrication and installation under ASME Section III. The piping and the related integral attachments have been designed for submerged conditions and postulated plant loading combinations. Postulated cracks in this piping are not detrimental to the safety function of the CSL system.

4. Inspection Period for Relief Request

Preservice Inspection

5. Alternate Tests or Examinations

These welds received ASME Section III surface examination.

6. Schedule for Implementing Alternate Tests

Prior to completion of PSI

7. Impact to Overall Plant Level of Quality

No impact

8. Preservice Examination Results

ASME Section III surface examination results shall be submitted in the Final Summary Report.

Nine Mile Point Unit 2

RR-IWC-5 (Cont)

9. Radiation Considerations

None



Nine Mile Point Unit 2

Relief Request No.: RR-IWC-6

RELIEF REQUEST FOR RHR, HPCS, AND LPCS SYSTEM (ASME CLASS 2) PUMP INTEGRAL ATTACHMENTS

1. Identification of Components

Pages 3 of 5 through 5 of 5 list pump integral attachments in the CSH, CSL, and RHS pumps classified in accordance with ASME Section XI Examination Category C-C. Refer to the pump drawings with Relief Request RR-IWC-1 which identifies the pump weld numbers.

2. ASME Section XI Requirements

Pump integral attachments require a surface examination in accordance with Table IWC-2500-1, Category C-C, Item No. C3.70.

3. Basis for Relief

The pump integral attachments are inaccessible due to the pump being installed in a concrete pit, which does not allow access to the pump casing to perform surface examinations. The pumps would require disassembly to perform the required examination. Pump disassembly at this stage of construction is considered impractical and not in the interest of safety from both a potential pump damage and disassembly/reassembly error.

In addition, the structural integrity of the pump(s) pressure boundary(s) has been demonstrated during fabrication and construction and will undergo hydrostatic testing as part of the ASME Section III final certification.

4. Inspection Period for Relief Request

Preservice Inspection.

5. Alternate Tests or Examinations

The ASME Section III nondestructive examinations indicated on pages 3, 4 and 5 of 5 will be used. In addition, the pumps will receive further testing in accordance with ASME Section XI, Article IWP, which further ensures the pumps' structural integrity.

Nine Mile Point Unit 2

RR-IWC-6 (Cont)

6. Schedule for Implementing Alternate Test

The alternate test will be performed during PSI.

7. Impact to Overall Plant Level of Quality

No impact.

8. Preservice Examination Results

The results of the ASME Section III examinations indicated on pages 3, 4 and 5 of 5 will be submitted in the Final Summary Report.

9. Radiation Considerations

None.

Nine Mile Point Unit 2

RR-IWC-6 (Cont)

<u>WELD NUMBER</u>	<u>COMPONENT/ WELD NAME</u>	<u>EXAM CAT</u>	<u>ITEM NO.</u>	<u>EXAM REQ</u>	<u>ASME III EXAM METHOD</u>
PW202	2CSH*P1 Item 1.4 to 1.7	C-C	C3.70	Sur	Sur
PW211	2CSH*P1 Item 1.14 to 1.2	C-C	C3.70	Sur	Sur
PW220	2CSH*P1 Item 2.5 to 2.2	C-C	C3.70	Sur	Sur
PW221	2CSH*P1 Item 2.5 to 2.2	C-C	C3.70	Sur	Sur
PW222	2CSH*P1 Item 2.7 to 2.2	C-C	C3.70	Sur	Sur
PW223	2CSH*P1 Item 2.7 to 2.2	C-C	C3.70	Sur	Sur
PW224	2CSH*P1 Item 2.4 to 2.2	C-C	C3.70	Sur	Sur
PW225	2CSH*P1 Item 2.4 to 2.2	C-C	C3.70	Sur	Sur
PW226	2CSH*P1 Item 2.3 to 2.2	C-C	C3.70	Sur	Sur
PW227	2CSH*P1 Item 2.3 to 2.2	C-C	C3.70	Sur	Sur
PW229	2CSH*P1 Item 1.9 to 1.7	C-C	C3.70	Sur	Sur
PW230	2CSH*P1 Item 1.9 to 1.7	C-C	C3.70	Sur	Sur
PW307	2CSL*P1 Item 1.15 to 1.2	C-C	C3.70	Sur	Sur
PW319	2CSL*P1 Item 2.2 to 2.5	C-C	C3.70	Sur	Sur
PW323	2CSL*P1 Item 2.4 to 2.3	C-C	C3.70	Sur	Sur

Nine Mile Point Unit 2

RR-IWC-6 (Cont)

<u>WELD NUMBER</u>	<u>COMPONENT/ WELD NAME</u>	<u>EXAM CAT</u>	<u>ITEM NO.</u>	<u>EXAM REQ</u>	<u>ASME III EXAM METHOD</u>
PW105A	2RHS*P1A Item 1.15 to 1.9	C-C	C3.70	Sur	Sur
PW105B	2RHS*P1B Item 1.15 to 1.9	C-C	C3.70	Sur	Sur
PW105C	2RHS*P1C Item 1.15 to 1.9	C-C	C3.70	Sur	Sur
PW107A	2RHS*P1A Item 1.15 to 1.2	C-C	C3.70	Sur	Sur
PW107B	2RHS*P1B Item 1.15 to 1.2	C-C	C3.70	Sur	Sur
PW107C	2RHS*P1C Item 1.15 to 1.2	C-C	C3.70	Sur	Sur
PW121A	2RHS*P1A Item 2.2 to 2.5	C-C	C3.70	Sur	Sur
PW121B	2RHS*P1B Item 2.2 to 2.5	C-C	C3.70	Sur	Sur
PW121C	2RHS*P1C Item 2.2 to 2.5	C-C	C3.70	Sur	Sur
PW125A	2RHS*P1A Item 1.13 to 1.1	C-C	C3.70	Sur	Sur
PW125B	2RHS*P1B Item 1.13 to 1.1	C-C	C3.70	Sur	Sur
PW125C	2RHS*P1C Item 1.13 to 1.1	C-C	C3.70	Sur	Sur
PW126A	2RHS*P1A Item 1.13 to 1.1	C-C	C3.70	Sur	Sur
PW126B	2RHS*P1B Item 1.13 to 1.1	C-C	C3.70	Sur	Sur
PW126C	2RHS*P1C Item 1.13 to 1.1	C-C	C3.70	Sur	Sur

Nine Mile Point Unit 2

RR-IWC-6 (Cont)

<u>WELD NUMBER</u>	<u>COMPONENT/ WELD NAME</u>	<u>EXAM CAT</u>	<u>ITEM NO.</u>	<u>EXAM REQ</u>	<u>ASME III EXAM METHOD</u>
PW127A	2RHS*P1A Item 2.4 to 2.3	C-C	C3.70	Sur	Sur
PW127B	2RHS*P1B Item 2.4 to 2.3	C-C	C3.70	Sur	Sur
PW127C	2RHS*P1C Item 2.4 to 2.3	C-C	C3.70	Sur	Sur
PW128A	2RHS*P1A Item 2.4 to 2.3	C-C	C3.70	Sur	Sur
PW128B	2RHS*P1B Item 2.4 to 2.3	C-C	C3.70	Sur	Sur
PW128C	2RHS*P1C Item 2.4 to 2.3	C-C	C3.70	Sur	Sur

Summary of Items Discussed

From GL 83-28 for NMP-2

ITEM

1.1 NMPC should revise the response to GL 83-28, item 1.1 and Administrative Procedure (AP) - 4, 7.4.2 to state that "not understood" conditions should be reviewed by SORC. The applicant agreed to make that revision.

1.2 Post Trip

For the sequence of events and analog time history, NMPC needs to respond to these parameters specifically and state that they are included.

1.2.1.5 and 1.2.2.5 - AP 10.1 should state it is for the life of the plant.

1.2.2.2 - NMPC needs to include the sampling rate for the analog.

1.2.2.3 - The duration for the time history should be at least 5 min. pre-trip to 10 min. post-trip. (NMPC stated the duration is 5 min. pre-trip to 5 min. post-trip for NSSS and 5 min. pre-trip to 30 min. post-trip for BOP.) If NSSS parameters are needed then the duration for these parameters should be extended. If these parameters are on strip chart recorders powered by a UPS then NMP-2 may have continual sampling covering the 10 min. post-trip anyway.

1.2.4 - If SPDA is not needed to cover requirements of GL 83-28 then NMPC may wish to delete the reference to it.

2.1 and 2.2 2 categories

a) Environmental Qualifications (EQ).

Q-list is being subdivided into Master EQ List (MEL)

b) Vendor Interface

The GE SIL program and NMPC's effort to keep updated should be discussed. NMPC should expand on the GE Operations Engineer Program. The transition process to an operating license should be discussed.

2.2.1.1 - NMPC needs to provide a brief description of the process for determining if a component needs to be safety class or not.

2.2.1.1 and 2.2.1.4 - See enclosure 3 to the meeting summary.

2.2.1.5 - NMPC's draft response referenced the NRC EQ audit to demonstrate their program. The NRC stated that NRC audits do not demonstrate NMPC programs and an NMPC demonstration is needed here. NMPC was told to include a program both for what is in the plant now and for replacement parts.

2.2.2 - See enclosure 3 to the meeting summary.

3.1 and 3.2 3.1.1 and 3.2.1 - NMPC needs to provide additional information concerning the program.

3.1.2 and 3.2.2

a) Has NMPC reviewed all vendor recommendations?

b) Has all appropriate information been incorporated?

NMPC will provide a statement on what has been done and what will be done to complete these issues and a schedule for implementation. NMPC should include other vendors in addition to General Electric.

4.5.1 SCRAM pilot valves are tested once a week on a $\frac{1}{2}$ SCRAM. Backup SCRAM valves should be tested once every 18 months.

4.5.3 NMPC will include a statement that NMP-2 was part of the GE Owners Group.

Enclosure 2
DRAFT

Preface

Throughout this document are references to NMPC or SWEC procedures. Except as specified in the response, these procedures are attached to this letter (listed below) and are included to facilitate NRC's review of this document. These procedures are, and must be "living documents" that will undoubtedly be revised in the future. Their inclusion here does not constitute any commitment by NMPC or SWEC to maintain these procedures verbatim as presented here. However, NMPC does commit to maintaining compliance with the intent of Generic Letter 83-28 as specified herein.

Attachment #1	AP-1.1	Composition and Responsibility of Site Organization
Attachment #2	AP-1.2	Composition and Responsibility of Unit Organization
Attachment #3	AP-1.3	Personnel Responsibilities and Authority
Attachment #4	AP-2	Production and Control of Procedures
Attachment #5	AP-3.4.1	Administration of Technical and Safety Reviews - Site Operations Review Committee
Attachment #6	AP-3.4.2	Operations Experience Assessment
Attachment #7	AP-4.0	Administration of Operations
Attachment #8	AP-5.0	Procedure for Repair
Attachment #9	AP-10.1	Management of Station Records
Attachment #10	TDP-5	Administration of Operational Engineering Assessment Items
Attachment #11	TDP-6	Nuclear Plant Reliability Data System (NPRDS) Failure Reporting
Attachment #12	TDP-8	Post-Maintenance Testing Criteria
Attachment #13	TDP-9	Independent Safety Engineering Group
Attachment #14	NTP-10	Training & Licensed Operator Candidates
Attachment #15	NTP-11	Licensed Operator Retraining
Attachment #16	N2-IOP-101A	Plant Startup
Attachment #17	N2-RAP-6	Post Reactor Scram Analysis and Evaluation
Attachment #18	SWEC Procedure PP-81	Method for Handling Supplier Technical Documents

Attachment #19 NEL-014.G Control and Distribution of Vendors Documents

Attachment #20 SWEC Procedure Equipment Identification Codes
C-3

Section 1.1

Generic Letter 83-28

Post-Trip Review (Program Description and Procedure)

REQUIRED ACTIONS BASED ON GENERIC IMPLICATIONS OF SALEM ATWS EVENTS

1.1 POST-TRIP REVIEW (PROGRAM DESCRIPTION AND PROCEDURE)

Position

Licensees and applicants shall describe their program for ensuring that unscheduled reactor shutdowns are analyzed and that a determination is made that the plant can be restarted safely. A report describing the program for review and analysis of such unscheduled reactor shutdowns should include, as a minimum:

1.1.1 The criteria for determining the acceptability of restart.

NMP2 Response

Nine Mile Point Unit 2's criteria for determining the acceptability of restart are contained in Procedure N2-RAP-6, Post Reactor Scram Analysis and Evaluation, and in (Interim) Operating Procedure N2-IOP-101A, Plant Startup (IOP-101A will be approved as OP-101A prior to startup). N2-RAP-6 provides a review and evaluation of specific parameters associated with a Reactor Scram from all operating conditions. If after the completion of this procedure, there is a condition which is not fully understood, The Site Operations Review Committee (SORC) must review this report before the Station Superintendent can authorize a restart. In the operating procedure N2-IOP-101A, valve instrumentation, system and component checkoff sheets must be completed prior to reactor startup. These pre-startup checkoff sheets are used to ensure that all equipment, necessary for safe operation is operable in accordance with plant Technical Specifications. This procedure also states that N2-RAP-6 must be completed (following a Scram) prior to restart.

The Administrative Procedure which identifies the criteria that the Station Superintendent will use for determining the acceptability of restart is, AP-4, Administration of Operations. Section 7.4 of this procedure states as follows:

7.4 The criteria in which the Station Superintendent will use for determining the acceptability of restart, after an unscheduled shutdown, shall be as follows:

7.4.1 The plant is shown to be in a safe condition.

7.4.2 The cause of the event is either understood or, after a detailed investigation, is considered to have been a spurious trip with a reasonably low potential for reoccurrence.

1.1.1 (Cont'd)

7.4.3 The need for corrective action has been determined and appropriately implemented.

7.4.4 The expected automatic operation of plant safety related systems has been verified.

Therefore, Unit 2 is currently in compliance with the intent of Section 1.1.1.

1.1.2 The responsibilities and authorities of personnel who will perform the review and analysis of these events.

NMP2 Response

The Superintendent Operations, Station Shift Supervisor, Shift Technical Advisor, and Technical Department personnel will perform the Post-Trip Review analysis. Their duties are specifically stated in Administrative Procedures AP-1.2 and AP-1.3, Composition and Responsibility of Unit Organization and Personnel Responsibilities and Authority. They are assisted by the Reactor Analyst Department which is directly responsible for the completion of N2-RAP-6, Post Reactor Scram Analysis and Evaluation Procedure. This procedure states specifically that "the Reactor Analyst Department will be directly responsible for data gathering and process evaluation. The analysis will be completed by the Unit Reactor Analyst or Site Reactor Analyst. In the event that those individuals are unavailable, the analysis will be conducted by a senior member of Technical Services and/or operations". Their duties are also supported by Site Administrative Procedure AP-1.1, Composition and Responsibility of Site Organization.

Therefore, administrative controls which regulate the responsibilities and authorities of personnel evaluating the Post-Trip Review meet the intent of Section 1.1.2.

1.1.3 The necessary qualifications and training for the responsible personnel.

NMP2 Response:

The analysis of unscheduled shutdowns at Nine Mile Point Unit 2 will be performed by a select group of trained and qualified individuals. The individuals currently in the positions of Superintendent Operations, Site Reactor Analyst, Unit Reactor Analyst, and the Station Shift Supervisors all have experience at the operating facilities at Nine Mile Point Unit 1 and/or James A. Fitzpatrick. The education, training, and job related experience qualify these people to make the Post-Trip Review and restart recommendation.

1.1.3 (Cont'd)

The qualifications and training for the positions of Station Superintendent, Superintendent Operations, Site Reactor Analyst Supervisor and Unit Reactor Analyst Supervisor comply with the requirements of ANSI/ANS 3.1-1978. Additionally, the current site Reactor Analyst Supervisor and the Unit Reactor Analyst Supervisor both hold Senior Reactor Operator licenses at Unit 2. The Station Shift Supervisors and Shift Technical Advisors also will meet the qualification requirements of ANSI/ANS 3.1-1978. The Shift Technical Advisor meets the Commission's Policy Statement on engineering expertise described in 50FR43621.

The training procedures which Unit 2 utilizes are NTP-10, Training of Licensed Operator Candidates and NTP-11, Licensed Operator Retraining. These procedures formally establish the procedures, programs, responsibilities and requirements necessary for the qualifications of NRC Licensed Reactor Operators and Senior Operators at Nine Mile Point 2.

Therefore, the existing Nine Mile Point Unit 2 administrative controls currently meet the intent of Section 1.1.3.

- 1.1.4 The sources of plant information necessary to conduct the review and analysis. The sources of information should include the measures and equipment that provide the necessary detail and type of information to reconstruct the event accurately and in sufficient detail for proper understanding. (See Action 1.2)

NMP2 Response

Information necessary to conduct the review and analysis is available, to the responsible personnel, through a number of different sources. The main source of data will come from N2-RAP-6, Post Reactor Scram Analysis and Evaluation Procedure. This procedure is designed to evaluate system performance from an initiation or isolation standpoint. The determination of safety system initiation, proper flow paths and system operation will be done using post trip logs, control room instrumentation, recorders, alarms, indicating lights, and the General Electric Transient Analysis Recording System (GETARS), as well as the Unit 2 Process Computer System. These systems provide Operators with essential plant performance information through a variety of logs, trends, summaries, and data displays. More information on these systems is provided in section 1.2 (Post-Trip Review - Data and Information Capability).

- 1.1.5 The methods and criteria for comparing the event information with known or expected plant behavior (e.g., that safety-related equipment operates as required by the Technical Specifications or other performance specifications related to the safety function).

1.1.5 (Cont'd)

NMP2 Response

As stated in Section 1.1.3, the individuals responsible for the event analysis are qualified per ANSI/ANS 3.1-1978 and currently hold Senior Reactor Operator licenses (both Unit and Site Reactor Analysts). At their disposal are records of previous reactor trips (when history records exist), Technical Specifications, Final Safety Analysis Report data, and reload licensing analyses which are used at their discretion for comparing the transient to expected responses.

- 1.1.6 The criteria for determining the need for independent assessment of an event (e.g., a case in which the cause of the event cannot be positively identified, a competent group such as the Site Operations Review Committee, will be consulted prior to authorizing restart) and guidelines on the preservation of physical evidence (both hardware and software) to support independent analysis of the event.

NMP2 Response

Unit 2's criteria for determining the need for independent assessment is contained in Reactor Analysis Procedure N2-RAP-6, Post Reactor Scram Analysis and Evaluation. This procedure specifically states (on the Final Assessment Sheet) that "If there is a condition not fully understood, the Station Superintendent should be so notified and the appropriate staff members called in to assist in the evaluation. If after further evaluation the scram is still not understood, SORC must review this report before authorization to restart". Also, AP-3.4.1, Administration of Technical and Safety Reviews, (SORC) states: "Scram reports need not be reviewed by SORC prior to restart unless the cause of the scram or the plant transient response is not fully understood. Under these conditions SORC will provide the independent assessment per generic letter 83-28 Section 1.1.6, and SORC approval is required prior to restart". Section 1.1.1 (of this response) states specific criteria contained in Administrative Procedure AP-4 which the Station Superintendent must follow prior to authorizing a restart.

Unit 2's procedure established to assure that all physical evidence (necessary for an independent assessment) is preserved is AP-10.1, Management of Station Records. This procedure provides an outline for the collection, storage and maintenance of site records and technical information. This procedure states that all Scram Reports and Scram Analysis data (N2-RAP-6) remain in plant archives for the life of the plant. This enables operating personnel to compare event information with known or expected plant behavior at any time.

Therefore, the Administrative Controls provide a systematic method to determine the need for independent assessment and NMP2 meets the intent of Section 1.1.6.

1.1.7 Our systematic safety assessment procedures which addresses Section 1.1 Post-Trip Review, are as follows:

Site Administrative Procedures

AP-1.1 Composition and Responsibility of Site Organization
AP-1.2 Composition and Responsibility of Unit Organization
AP-1.3 Personnel Responsibilities and Authority
AP-3.4.1 Administration of Technical and Safety Reviews (SORC)
AP-4.0 Administration of Operations
AP-10.1 Management of Station Records

Nuclear Training Procedures

NTP-10 Training of Licensed Operator Candidates
NTP-11 Licensed Operator Retraining

Reactor Analyst Procedure

N2-RAP-6 Post Reactor Scram Analysis and Evaluation

Operating Procedure

N2-IOP-101A Plant Startup

The administrative controls currently being implemented at Nine Mile Point Unit 2 contain procedures and data collection requirements related to Post-Trip Review. These requirements provide assurance that the cause for unscheduled reactor shutdown is analyzed and a determination made as to the cause prior to plant restart. In addition, the general response of safety related equipment is reviewed prior to plant restart.

Nine Mile Point Unit 2's Administrative Controls adequately addresses Sections 1.1 on Post-Trip Review.

Section 1.2

Generic Letter 83-28

Post-Trip Review (Data and Information Capability)

Section 1.2

Post-Trip Review - Data and Information Capability

Unit 2's Computer equipment which is capable of recording, recalling and displaying data and information necessary to diagnose the cause of unscheduled reactor shutdowns, is comprised of three different systems: The Process Computer System, General Electric's Transient Analysis Recording System, and the Safety Parameter Display System. Each system works independent of one another, but has many redundant data ID points which provide crucial information during a system failure.

The following three sections discuss each system in detail and answer the questions generated in Generic Letter 83-28.

Section 1.2A

Generic Letter 83-28

Post-Trip Review - Data and Information Capability
Process Computer System (PCS)

1.2.1 Capability for assessing sequency of events (on-off indications).

1.2.1.1 Brief description of equipment (e.g., plant computer, dedicated computer, strip chart).

NMP2 Response

The Process Computer installed at Nine Mile Point Unit 2 consists of dual Honeywell 4500 C.P.U.'s with the General Electric Process Management System (PMS) software package. Each processor contains 128K word memory for core storage and dual ported Ampex large core stores for bulk devices. In addition, the system utilizes an 80MB disk drive for additional storage capacity, and for back-up capability. Two magnetic tape units are utilized for either historical recording retention or for back-up capabilities.

For peripherals, the computer room is equipped with two color graphic videos, two input keyboards, two input/output terminets, one output only terminet, a cardreader, and a high speed line printer.

The control room is equipped with four color graphic videos, two input keyboards, one input/output terminet, two output terminets, six trend recorders, and five digital displays. Attachment A contains a list of all the main control room dedicated strip charts.

Additionally, the remote shutdown room is equipped with one color graphic video and one keyboard.

1.2.1.2 Parameters monitored.

NMP2 Response

Attachment 1 is a copy of all the sequence of event points that exist on the system to date. There has been a considerable amount of spares created so that points may be added in the future. These points reflect trip points associated with electrical breaker status, water levels, relief valve positions, IRM and APRM upscale levels, and the Neutron Monitoring System.

1.2.1.3 Time discrimination between events.

NMP2 Response

SOE (sequence of event) points are alarmed and recorded on an automatic interrupt driven basis on a change of state. Temporal resolution is 4 milliseconds between events. Events occurring within this time period may not be recorded in sequence.

1.2.1.4 Format for displaying data and information.

NMP2 Response

Attachment 2 is a copy of the format used when a sequence of event (SOE) log is printed out to a terminal. The log will print after recording 64 contact changes or 30 seconds after first contact change. Each change of state will also be alarmed to the alarm terminal in the Control Room. The time period to printout can be changed from 1-60 seconds.

1.2.1.5 Capability for retention of data and information.

NMP2 Response

Retention of all sequence of event (SOE) data is controlled by the Historical Recording System. The HRR (Historical Recording Retention) system will record all changes of state including SOE points. This data can then be retrieved at any time from either the disk drive or from magnetic tape depending on the time frame. Attachment 3 contains the data format viewed by the user. The distance back in time a user may go depends on the retention cycle of magnetic tapes used. The data can be printed to a terminal or viewed on the CRT screen.

1.2.1.6 Power source(s) (e.g., Class 1E, non-Class 1E, noninterruptible).

NMP2 Response

Power to the Unit 2 Process Computer is provided by an Uninterruptible Power Supply 2VBB-UPS1G Non-Class 1E. This supply is fed from a 600V power panel 2VBB-PNL301, which is supplied by either the Station Generator 13.8KV line, (2NJS-US3, during normal operation) or from an off-site Scriba 115KV line (2NJS-US4, during a shutdown condition). The process computer is also supplied by an alternate 600V bus 2NJS-US6. In the condition which all power is lost, backup power is supplied by a 125V DC battery supply, 2BYS-SWG001C.

In summary, upon loss of normal power, a static transfer switch transfers power from the normal source to the alternative source. If both normal and alternate sources are lost, the DC source will automatically pickup the loads by means of a DC auctioneering circuit.

1.2.2 Capability for assessing the time history of analog variables needed to determine the cause of unscheduled reactor shutdowns and the functioning of safety-related equipment.

- 1.2.2.1 Brief description of equipment (e.g., plant computer, dedicated computer, strip charts):

NMP2 Response

A brief description of the equipment comprising the Unit 2 Process Computer was given in Section 1.2.1.1.

In addition, the Post Trip data can be obtained in the Control Room on two of three terminets, or in computer room on the line printer or on either terminet.

Historical data may be obtained on either the color video or the terminet. Also, historical data can be obtained from the list of dedicated strip charts which are located in the control room (see Section 1.2.1.1).

- 1.2.2.2 Parameters monitored, sampling rate and basis for selecting parameters and sampling rate.

NMP2 Response

The parameters monitored by the Process Monitoring System (PMS) are located on Attachments 4 "NSSS Post Trip Log" and 5 "BOP Post Trip log".

These NSSS points provide information to enable the system to calculate and display or printout, a variety of nuclear system data arrays (LPRM readings, sensitivities, and calibration constants; APRM gain adjustment factors and trip levels; control rod positions; fuel bundle isotopic compositions, etc.).

The BOP points provide data to enable the system to perform calculations, evaluations of the status and efficiency of various plant systems not directly related to the nuclear steam supply. The calculations include turbine cycle performance, condenser performance, unit electric performance, and feedwater heater performance.

Selected Nuclear Steam Supply System and Balance of Plant digital signals are scanned once each second for the purposes of monitoring process variable alarms. Each time an input is scanned, it is compared to its previous state and if it is different, the program will determine the nature of the change, (e.g., alarm or return-to-normal) and a descriptive message will be logged.



1.2.2.3 Duration of time history (minutes before trip and minutes after trip).

NMP2 Response

Two Post-Trip Logs are used at Nine Mile Unit 2. The first log is an accumulation of points associated with the Nuclear Steam Supply System, and the second is an accumulation of Balance of Plant points. This log's data interval is from 5 minutes before the trip until 5 minutes after. The BOP log is made up of a maximum of 48 predetermined points. The data collection period ranges from 30 minutes before the trip until 30 minutes after the event. Each point is scanned every 15 seconds. Both logs will be initiated upon completion of their recording constraints. Recording and scan rate times are changeable via software change routines to allow plant operations to vary the process monitoring function.

1.2.2.4 Format for displaying data including scale (readability) of time histories.

NMP2 Response

Attachment 6 is a representation of what both the NSSS and BOP Post-Trip logs look like. This attachment is self-explanatory as to the data that is contained on these logs.

1.2.2.5 Capability for retention of data, information and physical evidence (both hardware and software).

NMP2 Response

Post-Trip logs can be recovered in the same manner as discussed in Section 1.2.1.5. The only difference being that the logs can be recovered and reprinted exactly as the original log. Post-Trip logs can be demanded at a later time if no other event has generated another new Post-Trip log to overlay existing data..

1.2.2.6 Power source(s) (e.g., Class 1E, non-Class 1E, noninterruptible).

NMP2 Response

Power sources are the same sources discussed in Section 1.2.1.6.

1.2.3 Other data and information provided to assess the cause of unscheduled reactor shutdowns.

NMP2 Response

Other data and information available to assess the cause of unscheduled reactor shutdowns include operator logs, trend recorders, meter indications, surveillance test data sheets, seismic recording equipment, operator interviews, and occurrence reports. Other computer systems available to assist in the evaluation of

1.2.3 NMP2 Response (Cont'd)

unscheduled shutdowns are the Safety Parameter Display System (SPDS), and the General Electric's Transient Analysis Recording System (GETAR's). In addition, previous scram report data and information is available at the operator's disposal enabling them to compare event information with known or expected plant behavior.

1.2.4 Schedule for any planned changes to existing data and information capability.

NMP2 Response

The SOE printout will be changed from 30 to 5 seconds to be more consistent with timelines of plant data for operator response. Also, points will be added to SOE & Alarm displays as required for more effective plant operations.

ATTACHMENT A

Main Control Room Pen Recorders (strip charts)

- Reactor Vessel Level-Fuel Zone
- Post Accident Monitor, channels (A&B) Rx level, Rx Pressure
- Reactor Water Cleanup F/D Inc. Conductivity & Oxygen sample
- Service Water/RHR Temperature
- RECIRC Pumps Suction Temperature
- Total RECIRC Flow
- Reactor Pressure; Turbine Steam Flow
- Core Pressure Drop; Total Flow
- Reactor Steam Flow; Feedwater Flow
- Reactor Water Level
- Condensate Demineralized Conductivity in/out & oxygen out
- Inlet Conductivity High; out Conductivity High
- 6th Point Heater Outlet Conductivity & Oxygen/PG
- Generator Turbine Component Position
- Core Monitoring
- Bearing Metal Temperatures
- Turbine Temperatures
- Turbine Vibration
- Bearing Drain & Thrust Bearing Temperatures
- CRD Pump Discharge Conductivity and Oxygen
- IRM/APRM Recorders (4 units)
- SRM channel (records two of 4 channels)
- Main Steam Reheater Reheating Steam Supply Temperature 1A & 1B
- Circulating Water System Return Water Conductivity & PH
- Main Generator Frequency
- 345KV Line Main Generator Volts

ATTACHMENT 1

03/08/85

NINE HILL POINT - UNIT 2 COMPUTER POINTS I/O LIST SOE REPORT COMPUTER SHEETS FOR LOOP DIAGRAM 21HC- 6 UNCONTROLLED ISSUE - REVISION 9.00

R V	PT ID	POINT DESCRIPTION	PR-0	A S	CO USED	CUT-OUT 1 POINT ID	COI IS	SI IS	SOURCE	TR0UBLE CONTACT	
	ESK	LSK	VEIMOR REF OHG	P T II T	PR-1	S	ALII E NO	ATRI HIMU	VO LT	DESTINATION	
10	ISSUC15	TB STOP V FAST CLOS CH B			ALHCLR	1	0		1	H13-P630-U	3A-0931
		N/A 7.225-001-014	0 0	TRIP	1	0431	CEC603406	1	C91-P623-4-12-3.4		
10	ISSUC16	TB STOP V FAST CLOS CH D			ALHCLR	1	0		1	H13-P630-B	3A-0932
		N/A 7.225-001-014	0 0	TRIP	1	0432	CEC603406	1	C91-P623-4-12-5.6		
10	MIUC01	NEUT MON SYS CH A TRIP			ALHCLR	1	0		1	H13-P630-B	3A-0937
	N/A	N/A 7.225-001-015	0 0	TRIP	1	0437	CEC603102	1	C91-P623-4-12-7.8		
15	MIUC02	NEUT MON SYS CH C TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0938
	N/A	N/A 7.225-001-015	0 0	TRIP	1	0438	CEC603102	1	C91-P623-4-12-9.10		
15	MIUC03	NEUT MON SYS CH B TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0939
	N/A	N/A 7.225-001-015	0 0	TRIP	1	0439	CEC603402	1	C91-P623-4-12-11.12		
10	MIUC04	NEUT MON SYS CH D TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0940
	N/A	N/A 7.225-001-015	0 0	TRIP	1	0440	CEC603402	1	C91-P623-4-12-13.14		
13	MIUC01	IRH CHAN A UPSC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0948
	N/A	N/A 7.224-001-028	0 0	TRIP	1	0290	CEC603201	1	C91-P623-4-01-1.2		
12	MIUC02	IRH CHAN B UPSC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0952
	N/A	N/A 7.224-001-028	0 0	TRIP	1	0302	CEC603301	1	C91-P623-4-01-3.4		
07	MIUC03	IRH CHAN C UPSC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0711
	N/A	N/A 7.224-001-028	0 0	TRIP	1	0711	CEC603201	1	C91-P623-4-01-5.6		
07	MIUC04	IRH CHAN D UPSC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0712
	N/A	N/A 7.224-001-028	0 0	TRIP	1	0712	CEC603301	1	C91-P623-4-01-7.8		
07	MIUC05	IRH CHAN E UPSC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0713
	N/A	N/A 7.224-001-028	0 0	TRIP	1	0713	CEC603201	1	C91-P623-4-01-9.10		
07	MIUC06	IRH CHAN F UPSC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0714
	N/A	N/A 7.224-001-028	0 0	TRIP	1	0714	CEC603301	1	C91-P623-4-01-11.12		
07	MIUC07	IRH CHAN G UPSC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0715
	N/A	N/A 7.224-001-028	0 0	TRIP	1	0715	CEC603201	1	C91-P623-4-01-13.14		
07	MIUC08	IRH CHAN H UPSC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0716
	N/A	N/A 7.224-001-028	0 0	TRIP	1	0716	CEC603301	1	C91-P623-4-01-15.16		
10	MIUC01	APRH CH A USPC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0307
	N/A	N/A 7.224-001-078	0 0	TRIP	1	0307	CEC603202	1	C91-P623-4-03-1.2		
10	MIUC02	APRH CH B USPC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0308
	N/A	N/A 7.224-001-078	0 0	TRIP	1	0308	CEC603302	1	C91-P623-4-03-3.4		
10	MIUC03	APRH CH C USPC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0717
	N/A	N/A 7.224-001-078	0 0	TRIP	1	0717	CEC603202	1	C91-P623-4-03-5.6		
10	MIUC04	APRH CH D USPC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0718
	N/A	N/A 7.224-001-078	0 0	TRIP	1	0718	CEC603302	1	C91-P623-4-03-7.8		
10	MIUC05	APRH CH E USPC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0719
	N/A	N/A 7.224-001-078	0 0	TRIP	1	0719	CEC603202	1	C91-P623-4-03-9.10		
10	MIUC06	APRH CH F USPC LVL TRIP			ALHCLR	1	0		1	H13-P630-U	3A-0720
	N/A	N/A 7.224-001-078	0 0	TRIP	1	0720	CEC603302	1	C91-P623-4-03-11.12		

03/08/85

ATTACHMENT 1B

NINE HILE POINT - UNIT 2

COMPUTER POINTS I/O LIST

SOE REPORT

COMPUTER SHEETS FOR LUMP DIAGRAM 211C- 6

UNCONTROLLED ISSUE - REVISION 9

R V	PT ID	POINT DESCRIPTION	PR-0	A S	CO USED	COI-OUT 1 POINT ID	COI SI IS	SOURCE	TRIMULE CONTACT
	ESH	LSH	VENDOR REF DNG	P T H T	PR-1	S ALH E NO	AINI HINO VO LT	DESTINATION	
	10 NPUC07	APRH CH A USPC THRH STAT		NORMAL	1	0	1	H13-P630-U	3A-0756
	N/A	N/A	7.224-001-078	0 0 TRIP	1	0756	CEC603202	1	C91-P623-4-14-1.2
	10 NPUC08	APRH CH B USPC THRH STAT		NORMAL	1	0	1	H13-P630-U	3A-0757
	N/A	N/A	7.224-001-078	0 0 TRIP	1	0757	CEC603302	1	C91-P623-4-14-3.4
	10 NPUC09	APRH CH C USPC THRH STAT		NORMAL	1	0	1	H13-P630-U	3A-0758
	N/A	N/A	7.224-001-078	0 0 TRIP	1	0758	CEC603202	1	C91-P623-4-14-5.6
	10 NPUC10	APRH CH D USPC THRH STAT		NORMAL	1	0	1	H13-P630-U	3A-0759
	N/A	N/A	7.224-001-078	0 0 TRIP	1	0759	CEC603302	1	C91-P623-4-14-7.8
	10 NPUC11	APRH CH E USPC THRH STAT		NORMAL	1	0	1	H13-P630-U	3A-0760
	N/A	N/A	7.224-001-078	0 0 TRIP	1	0760	CEC603202	1	C91-P623-4-14-9.10
	10 NPUC12	APRH CH F USPC THRH STAT		NORMAL	1	0	1	H13-P630-U	3A-0761
	N/A	N/A	7.224-001-078	0 0 TRIP	1	0761	CEC603302	1	C91-P623-4-14-11.12
	12 RDSUC05	DISCH VOL H HTR LVL CH A		ALICLR	1	0	1	H13-P630-C	3A-0397
	N/A	N/A	7.225-001-014	0 0 TRIP	1	0397	CEC603109	1	C91-P623-4-05-1.2
	12 RDSUC06	DISCH VOL H HTR LVL CH C		ALICLR	1	0	1	H13-P630-C	3A-0398
	N/A	N/A	7.225-001-014	0 0 TRIP	1	0398	CEC603109	1	C91-P623-4-05-3.4
	12 RDSUC07	DISCH VOL H HTR LVL CH B		ALICLR	1	0	1	H13-P630-C	3A-0399
	N/A	N/A	7.225-001-014	0 0 TRIP	1	0399	CEC603409	1	C91-P623-4-05-5.6
	12 RDSUC08	DISCH VOL H HTR LVL CH D		ALICLR	1	0	1	H13-P630-C	3A-0400
	N/A	N/A	7.225-001-014	0 0 TRIP	1	0400	CEC603409	1	C91-P623-4-05-7.8
	12 RNSDC20	RHR PUMP 1A STATUS		STOP	1	0	1	H13-P630-U	52-2HNSA01
	SRHS04	N/A	7.241-001-021	0 0 RUN	1		1	C91-P623-4-07-1.2	
	12 RNSDC21	RHR PUMP 1B STATUS		STOP	1	0	1	H13-P630-U	52-2HNSB01
	SRHS05	N/A	7.241-001-021	0 0 RUN	1		1	C91-P623-4-07-3.4	
	12 RNSDC22	RHR PUMP 1C STATUS		STOP	1	0	1	H13-P630-U	52-2HNSC01
	SRHS03	N/A	7.241-001-021	0 0 RUN	1		1	C91-P623-4-07-5.6	
	12 RNSDC23	RHR LOOP A PIP DISH PRES		NORMAL	1	0	1	H13-P630-U	B22C-H114A
	N/A	N/A	7.241-001-032	0 0 HIGH	1		1	C91-P623-4-07-7.8	
	12 RNSDC24	RHR LOOP B PIP DISH PRES		NORMAL	1	0	1	H13-P630-U	B22C-H113B
	N/A	N/A	7.212-001-032	0 0 HIGH	1		1	C91-P623-4-07-9.10	
	12 RNSDC25	RHR LOOP C PIP DISH PRES		NORMAL	1	0	1	H13-P630-U	B22C-H114B
	N/A	N/A	7.212-001-032	0 0 HIGH	1		1	C91-P623-4-07-11.12	
	12 RNSDC26	RHR INJECT FLOW LOOP A		OFF	1	0	1	H13-P630-U	E12-H112A
	N/A	N/A	7.241-001-021	0 0 ON	1		1	C91-P623-4-07-13.14	
	12 RNSDC27	RHR INJECT FLOW LOOP B		OFF	1	0	1	H13-P630-U	E12-H112B
	N/A	N/A	7.241-001-021	0 0 ON	1		1	C91-P623-4-07-15.16	
	12 RNSDC28	RHR INJECT FLOW LOOP C		OFF	1	0	1	H13-P630-U	E12-H112C
	N/A	N/A	7.241-001-021	0 0 ON	1		1	C91-P623-4-07-1.2	
	15 RPSUC01	NORMAL SCRAH DIV 1		ALICLR	1	0	1	H13-P630-U	3A-0405
	N/A	N/A	7.225-001-015	0 0 TRIP	1	0445	CEC603111	1	C91-P623-4-05-9.10

ATTACHMENT 1C

03/08/05

NINE HILE POINT - UNIT 2 COMPUTER POINTS I/O LIST SDE REPORT COMPUTER SHEETS FOR LOOP DIAGRAM ZINC- 6 UNCONTROLLED ISSUE - REVISION 9.0

R	PT ID	POINT DESCRIPTION	PR-O	A	CO	CUT-OUT 1	CUT 51	SOURCE	TROUBLE CONTACT
V				S	USED POINT ID	IS	TS		
ESK	LSK	VEIMOR REF DING	P T H T	PR-I	S ALII E	ALII HIND	VO LT	DESTINATION	
15 RPSUC02	N/A	HANUAL SCRAH DIV 2		ALICLR	1	0		1 H13-P630-B	JA-0447
15 RPSUC03	N/A	REACTOR SCRAH DIV 1	0 0	TRIP	1	0447	CEC403411	1 C91-P623-4-05-11.12	JA-0448
15 RPSUC04	N/A	REACTOR SCRAH DIV 2	0 0	TRIP	1	0441	CEC403110	1 C91-P623-4-05-13.14	JA-0442
15 RPSUC05	N/A	HANUAL SCRAH DIV 3	0 0	TRIP	1	0442	CEC403410	1 C91-P623-4-05-15.16	JA-0446
15 RPSUC06	N/A	HANUAL SCRAH DIV 4	0 0	TRIP	1	0446	CEC403111	1 C91-P623-4-13-7.0	JA-0440
15 RPSUC07	N/A	REACTOR SCRAH DIV 3	0 0	TRIP	1	0440	CEC403411	1 C91-P623-4-13-9.10	JA-0443
15 RPSUC08	N/A	REACTOR SCRAH DIV 4	0 0	TRIP	1	0443	CEC403110	1 C91-P623-4-13-11.12	JA-0449
13 RRSBC09	N/A	RRCS CONFIRMED ATHS DIV1	0 0	ALARM	1	0850	CEC403439	1 C91-P623-4-13-13.14	JA-0050
13 RRSBC10	N/A	RRCS CONFIRMED ATHS DIV2	0 0	ALARM	1	0850	CEC403439	1 C91-P623-4-15-5.6	JA-0065
13 RRSBC11	N/A	RRCS HAH INITATED DIV 1	0 0	ALARM	1	0854	CEC403432	1 C91-P623-4-15-7.0	JA-0054
13 RRSBC12	N/A	RRCS HAH INITATED DIV 2	0 0	ALARM	1	0854	CEC403432	1 C91-P623-4-15-1.2	JA-0069
15 SVVBC01	N/A	RLF VLV PILOT SOL NO A	0 0	OPEN	1			1 C91-P623-4-09-3.4	
15 SVVBC02	N/A	RLF VLV PILOT SOL NO B	0 0	OPEN	1			1 H13-P630-C	
15 SVVBC03	N/A	RLF VLV PILOT SOL NO C	0 0	OPEN	1			1 C91-P623-4-09-5.6	
15 SVVBC04	N/A	RLF VLV PILOT SOL NO D	0 0	OPEN	1			1 H13-P630-C	
15 SVVBC05	N/A	RLF VLV PILOT SOL NO E	0 0	OPEN	1			1 C91-P623-4-09-7.0	
15 SVVBC06	N/A	RLF VLV PILOT SOL NO F	0 0	OPEN	1			1 H13-P630-C	
15 SVVBC07	N/A	RLF VLV PILOT SOL NO G	0 0	OPEN	1			1 C91-P623-4-09-13.14	
15 SVVBC08	N/A	RLF VLV PILOT SOL NO H	0 0	OPEN	1			1 H13-P630-C	
15 SVVBC09	N/A	RLF VLV PILOT SOL NO J	0 0	OPEN	1			1 C91-P623-4-07-15.16	
								1 H13-P630-C	
								1 C91-P623-4-11-1.2	
								1 H13-P630-C	
								1 C91-P623-4-13-3.4	

ATTACHMENT 1D

03/08/85

NINE HILE POINT - UNIT 2
COMPUTER POINTS I/O LIST
SOE REPORT

COMPUTER SHEETS FOR LOOP DIAGRAM 211C-4
UNCONTROLLED ISSUE - REVISION 9..

R	PT ID	POINT DESCRIPTION	PR-0	A	CO	OUT-UNIT 1	COI 51	SOURCE	INCHARGE
V				S	USED POINT ID	IS	IS		CONTACT
	ESK	LSK	VEIMOR	P T	PR-1	S	ALH	ALH HIND	VO
			REF DNG	IT		E	NO		LT
								DESTINATION	
15	SVVBC10	RLF VLV PILOT SOL NO H			CLOSED	1		1	H13-P430-C
	N/A	N/A	7.412-001-032	0 0	OPEN	1		1	C91-P423-4-11-5.6
15	SVVBC11	RLF VLV PILOT SOL NO L			CLOSED	1		1	H13-P430-C
	N/A	N/A	7.412-001-032	0 0	OPEN	1		1	C91-P423-4-11-7.8
15	SVVBC12	RLF VLV PILOT SOL NO H			CLOSED	1		1	H13-P430-C
	N/A	N/A	7.412-001-032	0 0	OPEN	1		1	C91-P423-4-11-9.10
15	SVVBC13	RLF VLV PILOT SOL NO H			CLOSED	1		1	H13-P430-C
	N/A	N/A	7.412-001-032	0 0	OPEN	1		1	C91-P423-4-11-11.12
15	SVVBC14	RLF VLV PILOT SOL NO P			CLOSED	1		1	H13-P430-C
	N/A	N/A	7.412-001-032	0 0	OPEN	1		1	C91-P423-4-11-13.14
15	SVVBC15	RLF VLV PILOT SOL NO R			CLOSED	1		1	H13-P430-C
	N/A	N/A	7.412-001-032	0 0	OPEN	1		1	C91-P423-4-11-15.16
15	SVVBC16	RLF VLV PILOT SOL NO S			CLOSED	1		1	H13-P430-C
	N/A	N/A	7.412-001-032	0 0	OPEN	1		1	C91-P423-4-13-1.2
15	SVVBC17	RLF VLV PILOT SOL NO U			CLOSED	1		1	H13-P430-C
	N/A	N/A	7.412-001-032	0 0	OPEN	1		1	C91-P423-4-13-3.4
15	SVVBC18	RLF VLV PILOT SOL NO V			CLOSED	1		1	H13-P430-C
	N/A	N/A	7.412-001-032	0 0	OPEN	1		1	C91-P423-4-13-5.6
14	THAUC03	BACKUP OVERSPEED TRIP			ALHCLR	1	0	1	H13-P430-A
	101HA439	1-4B	7.330-002-019	0 0	TRIP	1	3981	CLC051109	1
15	THAUC05	LOSS OF STAT COOL TRIP			RESET	1	0	1	C91-P423-3-00-1.2
	101HA439	N/A	7.330-002-017	0 0	TRIP	1		1	H13-P430-A
14	THAUC07	VACUUM TRIP			ALHCLR	1	0	1	C91-P423-3-00-3.4
	101HA439	1-4C	7.330-002-018	0 0	TRIP	1	3985	CLC051109	1
15	THAUC09	OVERSPEED TRIP			RESET	1	0	1	H13-P430-A
	101HA440	N/A	7.330-002-020	0 0	TRIP	1		1	C91-P423-3-00-5.6
14	THAUC11	CUST TRIP			ALHCLR	1	0	1	H13-P430-A
	101HA440	1-4D	7.330-002-017	0 0	TRIP	1	3989	CLC051109	1
14	THAUC12	TSI VIBRATION HIGH TRIP			ALHCLR	1	0	1	C91-P423-3-00-9.10
	101HA440	1-4A	7.330-002-017	0 0	TRIP	1	4001	CLC051119	1
14	THAUC14	TURB ENERG HAZARD TRIP			ALHCLR	1	0	1	H13-P430-A
	101HA440	1-4C	7.330-002-019	0 0	TRIP	1		1	C91-P423-3-00-11.12
15	THAUC31	MASTER TRIP TRIPPED			ALHCLR	1	0	1	C91-P423-3-00-13.14
	101HA439		7.330-002-019	0 0	TRIP	1		1	H13-P430-A
								1	C91-P423-3-00-15.16

3A-3981

10113-819

3A-3985

10117-819

3A-3989

3A-4001

10121-9110

10117-1.2

03/08/85

ATTACHMENT 1E

NINE HILE POINT - UNIT 2

COMPUTER POINTS I/O LIST

SOE REPORT

COMPUTER SHEETS FOR LOOP DIAGRAM 2INC- 4

UNCONTROLLED ISSUE - REVISION 9--

R V	PT ID	POINT DESCRIPTION			PR-0	A	CO S	CUT-OUT 1 USED POINT, 10	CUT 51 15 15	SOURCE	TROUBLE CONTACT
		ESH	LSH	VENOOR REF DNG							
					P T	PR-1	S	ALII E NO	ALII MIHO VO LT	DESTINATION	
	11 CSHLC10			HPCS LO RX H20 LVL CH A		NORMAL	1	0		1 H13-P630-C	JA-0100
	N/A			7.243-001-012	0 0	LOH	1	0180	CEC601708	1 C91-P623-4-04-5.6	
	11 CSHLC11			HPCS LO RX H20 LVL CH B		NORMAL	1	0		1 H13-P630-C	JA-0101
	N/A			7.243-001-012	0 0	LOH	1	0181	CEC601708	1 C91-P623-4-04-7.8	
	11 CSHLC12			HPCS LO RX H20 LVL CH C		NORMAL	1	0		1 H13-P630-C	JA-0102
	N/A			7.243-001-012	0 0	LOH	1	0182	CEC601708	1 C91-P623-4-04-9.10	
	11 CSHLC13			HPCS LO RX H20 LVL CH D		NORMAL	1	0		1 H13-P630-C	JA-0103
	N/A			7.243-001-012	0 0	LOH	1	0183	CEC601708	1 C91-P623-4-04-11.12	
	10 CSHPC06			HPCS DH PRESS CHAN A		NORMAL	1	0		1 H13-P630-C	JA-0175
	N/A			7.243-001-012	0 0	HIGH	1	0175	CEC601707	1 C91-P623-4-02-13.14	
	10 CSHPC07			HPCS DH PRESS CHAN B		NORMAL	1	0		1 H13-P630-C	JA-0176
	N/A			7.243-001-012	0 0	HIGH	1	0176	CEC601707	1 C91-P623-4-02-15.16	
	10 CSHPC08			HPCS DH PRESS CHAN C		NORMAL	1	0		1 H13-P630-C	JA-0177
	N/A			7.243-001-012	0 0	HIGH	1	0177	CEC601707	1 C91-P623-4-02-1.2	
	10 CSHPC09			HPCS DH PRESS CHAN D		NORMAL	1	0		1 H13-P630-C	JA-0178
	N/A			7.243-001-012	0 0	HIGH	1	0178	CEC601707	1 C91-P623-4-04-3.4	
	15 CSLBC10			LPCS PUMP BREAKER		OPEN	1	0		1 H13-P630-U	52-2CSLN01
	SCSL01			7.242-001-004	0 0	CLOSED	1			1 C91-P623-4-00-7.10C	
	14 CSLBC11			LPCS SYSTEM PRESSURE		NORMAL	1	0		1 H13-P630-U	022-K13A
	N/A			7.242-001-004	0 0	HIGH	1			1 C91-P623-4-00-9.10	
	15 CSLBC12			LPCS INJECTION FLOW		NORMAL	1	0		1 H13-P630-U	021A-H51
	N/A			7.242-001-004	0 0	LOH	1			1 C91-P623-4-00-11.10C	
	10 CSLLC01			LPCS/RHR/ADS HTR LVL C-A		NORMAL	1	0		1 H13-P630-C	JA-0070
	N/A			7.242-001-004	0 0	LOH	1	0070	CEC601403	1 C91-P623-4-00-13.14	
	11 CSLLC02			LPCS/RHR/ADS HTR LVL C-E		NORMAL	1	0		1 H13-P630-C	JA-0071
	N/A			7.242-001-004	0 0	LOH	1	0071	CEC601403	1 C91-P623-4-00-15.16	
	10 CSLPC07			LPCS/RHR/ADS DH PR CH A		NORMAL	1	0		1 H13-P630-C	JA-0068
	N/A			7.242-001-004	0 0	HIGH	1	0068	CEC601402	1 C91-P623-4-02-5.6	
	11 CSLPC08			LPCS/RHR/ADS DH PR CH E		NORMAL	1	0		1 H13-P630-C	JA-0069
	N/A			7.242-001-004	0 0	HIGH	1	0069	CEC601402	1 C91-P623-4-02-7.8	
	15 EGPIIC15			SPARE						1 H13-P630-U	
	10IHA408						1		CEC052502	1 C91-P626-2-03-1.2	
	15-EGPIIC16			SPARE						1 H13-P630-U	
	10IHA403						1		CEC052502	1 C91-P626-4-05-3.4	
	15 EHSOC25			LOAD SHED SIGNAL BUS 101		ALICLR	1	0		1 H13-P630-U	JA-EHSOC25
	10IHA103A			24-9.4A	0 0	ALARII	1			2 C91-P623-3-12-1.2	
	15 EHSOC26			LOAD SEQ SIG BUS 101		ALICLR	1	0		1 H13-P630-U	JA-EHSOC26
	10IHA103A			24-9.4B	0 0	ALARII	1			2 C91-P623-3-12-3.4	
	15 EHSOC27			LOAD SEQ SIG BUS 101		ALICLR	1	0		1 H13-P630-U	JA-EHSOC27
	10IHA103B			24-9.4B	0 0	ALARII	1			2 C91-P623-3-12-5.6	

ATTACHMENT 1F

03/08/85

WHITE HOLE POINT - UNIT 2 COMPUTER POINTS I/O LIST SOE REPORT COMPUTER SHEETS FOR LOGIC DIAGRAM 211C- 6 UNCONTROLLED ISSUE - REVISION 9

R	PT ID	POINT DESCRIPTION	PR-0	A	CO	CUT-OUT 1	CO1 S1	SOURCE	TROUBLE CONTACT
V				S	USED	POINT ID	1S 1S		
	ESH	LSH	VENDOR REF DNG	P T H T	PR-1 S E	ALI E	ALN HIW NO	VO I I	DESTINATION
	15	ENSBC29	G1 ACB101-1 TR SIGNAL			ALICLR	1 0	1 H13-P0500	JA-ENSUC29
	101HA103A	24-9.4A		0 0	ALARII	1		2 C91-P623-3-12-7.0	
	15	ENSBC30	DIV 1 LOCA SIGNAL			ALICLR	1 0	1 H13-P0500	JA-ENSUC30
	101HA103A	24-9.4D		0 0	ALARII	1		2 C91-P623-3-12-9.10	
	15	ENSBC32	D1 BLK 18L CLOS SFPC-SHP			AVAIL	1 0	1 H13-P0500	JA-ENSUC32
	101HA104A	24-9.4B		0 0	NOAVLD	1		2 C91-P623-3-12-11.12	
	15	ENSUC35	LD SHED SIGNAL BUS 103			ALICLR	1 0	1 H13-P0500	JA-ENSUC35
	101HA201B	24-9.4A		0 0	ALARII	1		2 C91-P623-3-12-13.14	
	15	ENSUC36	LD SEQ SIG LOCA BUS 103			ALICLR	1 0	1 H13-P0500	JA-ENSUC36
	101HA201B	24-9.4D		0 0	ALARII	1		2 C91-P623-3-12-15.16	
	15	ENSUC37	LD SEQ SIG BUS 103			ALICLR	1 0	1 H13-P0500	JA-ENSUC37
	101HA203A	24-9.4B		0 0	ALARII	1		2 C91-P623-3-13-1.2	
	15	ENSUC39	G3 ACB103-1 TR SIGNAL			ALICLR	1 0	1 H13-P0500	JA-ENSUC39
	101HA203A	24-9.4A		0 0	ALARII	1		2 C91-P623-3-13-3.4	
	15	ENSUC40	DIV 2 LOCA SIGNAL			ALICLR	1 0	1 H13-P0500	JA-ENSUC40
	101HA203A	24-9.4D		0 0	ALARII	1		2 C91-P623-3-13-5.6	
	15	ENSUC42	D2 BLK 18L CLOS SFPC-SHP			AVAIL	1 0	1 H13-P0500	JA-ENSUC42
	101HA203A	24-9.4B		0 0	NOAVLD	1		2 C91-P623-3-13-7.0	
	11	ISDC03	RHR/ADS HTR LVL CHAN B			NORMAL	1 0	1 H13-P630-C	JA-0115
	N/A	N/A	7.241-001-020	0 0	LOH	1	0115 CEC601406	1 C91-P623-4-02-1.2	
	11	ISGC04	RHR/ADS WATER LEVEL CH F			NORMAL	1 0	1 H13-P630-C	JA-0114
	N/A	N/A	7.241-001-020	0 0	LOH	1	0114 CEC601406	1 C91-P623-4-02-3.4	
	03	ISBC07	RHR/ADS DII PRESS CHAN B			NORMAL	1 0	1 H13-P630-C	JA-0113
	N/A	N/A	7.241-001-020	0 0	HIGH	1	0113 CEC601405	1 C91-P623-4-02-5.10	
	11	ISBC08	RHR/ADS DII PRESS CH F			NORMAL	1 0	1 H13-P630-C	JA-0112
	N/A	N/A	7.241-001-020	0 0	HIGH	1	0112 CEC601405	1 C91-P623-4-02-11.12	
	14	ISUC01	RX LO WATER LEVEL CHAN A			ALICLR	1 0	1 H13-P630-C	JA-0413
	N/A	N/A	7.225-001-014	0 0	TRIP	1	0413 CEC603105	1 C91-P623-4-04-13.14	
	14	ISUC02	RX LO WATER LEVEL CHAN C			ALICLR	1 0	1 H13-P630-C	JA-0414
	N/A	N/A	7.225-001-014	0 0	TRIP	1	0414 CEC603105	1 C91-P623-4-04-15.16	
	14	ISUC03	REAC LOH HTR LVL CHAN B			ALICLR	1 0	1 H13-P630-C	JA-0415
	N/A	N/A	7.225-001-014	0 0	TRIP	1	0415 CEC603405	1 C91-P623-4-05-1.2	
	14	ISUC04	REAC LOH HTR LVL CHAN D			ALICLR	1 0	1 H13-P630-C	JA-0416
	N/A	N/A	7.225-001-014	0 0	TRIP	1	0416 CEC603405	1 C91-P623-4-06-3.4	
	14	ISUC05	REAC CHAN A HIGH PRESS TR			ALICLR	1 0	1 H13-P630-C	JA-0409
	N/A	N/A	7.225-001-014	0 0	TRIP	1	0409 CEC603103	1 C91-P623-4-06-5.6	
	14	ISUC06	REAC CHAN C HI PR TRIP			ALICLR	1 0	1 H13-P630-C	JA-0410
	N/A	N/A	7.225-001-014	0 0	TRIP	1	0410 CEC603103	1 C91-P623-4-06-7.0	
	14	ISUC07	REAC CHAN D HI PR TRIP			ALICLR	1 0	1 H13-P630-C	JA-0411
	N/A	N/A	7.225-001-014	0 0	TRIP	1	0411 CEC603405	1 C91-P623-4-06-9.10	

ATTACHMENT 16

03/00/05

NINE MILE POINT - UNIT 2 COMPUTER POINTS I/O LIST : SOE REPORT COMPUTER SHEETS FOR LOOP DIAGRAM 2INC- 6 CONTROLLED ISSUE - REVISION 9

R V	PT ID	POINT DESCRIPTION	PR-0	A	CO	CUT-OUT 1	CO1 SI	SOURCE	TPCODE CONTACT
	ESH	LSK	VENOOR REF DKG	P T H T	PR-1	S ALII E HO	ALII HIND VO LT	DESTINATION	
	14 ISCUC08	REAC CHAN D HIGH PRSS TR			ALHCLR	1	0	1 H13-P630 C	3A-0412
	N/A	7.225-001-014	0 0	TRIP	1	0412	CEC603403	1 C91-P623-4-00-11.12	
	14 ISCUC09	DRYHELL HI PR CHAN A			ALHCLR	1	0	1 H13-P630 C	3A-0405
	N/A	7.225-001-014	0 0	TRIP	1	0405	CEC603101	1 C91-P623-4-00-13.14	
	14 ISCUC10	DRYHELL HI PR CHAN C			ALHCLR	1	0	1 H13-P630 C	3A-0406
	N/A	7.225-001-014	0 0	TRIP	1	0406	CEC603101	1 C91-P623-4-00-13.16	
	14 ISCUC11	DRYHELL HI PR CHAN B			ALHCLR	1	0	1 H13-P630 C	3A-0407
	N/A	7.225-001-014	0 0	TRIP	1	0407	CEC603401	1 C91-P623-4-00-1.2	
	14 ISCUC12	DRYHELL HI PR CHAN D			ALHCLR	1	0	1 H13-P630-C	3A-0408
	N/A	7.225-001-014	0 0	TRIP	1	0408	CEC603401	1 C91-P623-4-00-3.4	
	15 HSSBC20	TURBINE BYPASS VALVE			CLOSED	0	0	1 H13-P630-C	
	N/A	3-1J 1.010-002-072	0 0	OPEN	1			1 C91-P623-4-00-5.6	
	10 HSSUC01	HSL ISOL V CLOS CHAN A			ALHCLR	1	0	1 H13-P630-C	3A-0401
	N/A	7.225-001-014	0 0	TRIP	1	0401	CEC603100	1 C91-P623-4-00-7.8	
	15 HSSUC02	HSL ISOL V CLOS CHAN C			ALHCLR	1	0	1 H13-P630-C	3A-0403
	N/A	7.225-001-014	0 0	TRIP	1	0403	CEC603100	1 C91-P623-4-00-9.10	
	15 HSSUC03	HSL ISOL V CLOS CHAN B			ALHCLR	1	0	1 H13-P630-C	3A-0402
	N/A	7.225-001-014	0 0	TRIP	1	0402	CEC603400	1 C91-P623-4-00-11.12	
	10 HSSUC04	HSL ISOL V CLOS CHAN D			ALHCLR	1	0	1 H13-P630-C	3A-0404
	N/A	7.225-001-014	0 0	TRIP	1	0404	CEC603400	1 C91-P623-4-00-13.14	
	10 HSSUC05	IRI STI LN CHAN A RADN H			ALHCLR	1	0	1 H13-P630-U	3A-0417
	N/A	7.225-001-014	0 0	TRIP	1	0417	CEC603107	1 C91-P623-4-00-15.16	
	10 HSSUC06	IRI STI LN CHAN C RADN H			ALHCLR	1	0	1 H13-P630-U	3A-0418
	N/A	7.225-001-014	0 0	TRIP	1	0410	CEC603107	1 C91-P623-4-10-1.2	
	10 HSSUC07	IRI STI LN CHAN B RADN H			ALHCLR	1	0	1 H13-P630-U	3A-0419
	N/A	7.225-001-014	0 0	TRIP	1	0419	CEC603407	1 C91-P623-4-10-3.4	
	10 HSSUC08	IRI STI LN CHAN D RADN H			ALHCLR	1	0	1 H13-P630-U	3A-0420
	N/A	7.225-001-014	0 0	TRIP	1	0420	CEC603407	1 C91-P623-4-10-5.6	
	12 HSSUC09	TB CONT V FAST CLOS CH A			ALHCLR	1	0	1 H13-P630-U	3A-0421
	N/A	7.225-001-014	0 0	TRIP	1	0421	CEC603104	1 C91-P623-4-10-7.8	
	12 HSSUC10	TB CONT V FAST CLOS CH C			ALHCLR	1	0	1 H13-P630-U	3A-0422
	N/A	7.225-001-014	0 0	TRIP	1	0422	CEC603104	1 C91-P623-4-10-9.10	
	10 HSSUC11	TB CONT V FAST CLOS CH B			ALHCLR	1	0	1 H13-P630-U	3A-0423
	N/A	7.225-001-014	0 0	TRIP	1	0423	CEC603404	1 C91-P623-4-10-11.12	
	10 HSSUC12	TB CONT V FAST CLOS CH D			ALHCLR	1	0	1 H13-P630-U	3A-0424
	N/A	7.225-001-014	0 0	TRIP	1	0424	CEC603404	1 C91-P623-4-10-13.14	
	10 HSSUC13	TB STOP V FAST CLOS CH A			ALHCLR	1	0	1 H13-P630-U	3A-0429
	N/A	7.225-001-014	0 0	TRIP	1	0429	CEC603106	1 C91-P623-4-10-15.16	
	10 HSSUC14	TB STOP V FAST CLOS CH C			ALHCLR	1	0	1 H13-P630-U	3A-0430
	N/A	7.225-001-014	0 0	TRIP	1	0430	CEC603106	1 C91-P623-4-12-1.2	

ATTACHMENT 14

03/08/85

WINE HILL POINT - UNIT 2 COMPUTER POINTS I/O LIST SOE REPORT COMPUTER SHEETS FOR LOOP DIAGRAM 21HC- 6 CONTROLLED ISSUE - REVISION 9

R V	PT 10	POINT DESCRIPTION	PR-0	A S	CO USED	CUT-OUT 1 POINT ID	COL 1 15	SI TS	SOURCE	TROUBLE CONTACT
	ESH	LSK	VENDOR REF DNG	P T H T	PR-1	S ALI E NO	ATHI HIMO	VO LT	DESTINATION	
07	AAAXC71	SPARE - SOE				1		2	C91-P623-3-11-9.10	
07	AAAXC72	SPARE - SOE				1		2	C91-P623-3-11-11.12	
07	AAAXC73	SPARE - SOE				1		2	C91-P623-3-11-13.14	
07	AAAXC74	SPARE - SOE				1		2	C91-P623-3-11-15.16	
07	AAAXC87	SPARE - SOE				1		2	C91-P623-3-13-9.10	
07	AAAXC88	SPARE - SOE				1		2	C91-P623-3-13-11.12	
07	AAAXC89	SPARE - SOE				1		2	C91-P623-3-13-13.14	
07	AAAXC90	SPARE - SOE				1		2	C91-P623-3-13-15.16	
07	AAAXC91	SPARE - SOE				1		2	C91-P623-3-14-1.2	
07	AAAXC92	SPARE - SOE				1		2	C91-P623-3-14-3.4	
07	AAAXC93	SPARE - SOE				1		2	C91-P623-3-14-5.6	
07	AAAXC94	SPARE - SOE				1		2	C91-P623-3-14-7.8	
07	AAAXC95	SPARE - SOE				1		2	C91-P623-3-14-9.10	
07	AAAXC96	SPARE - SOE				1		2	C91-P623-3-14-11.12	
07	AAAXC97	SPARE - SOE				1		2	C91-P623-3-14-13.14	
07	AAAXC98	SPARE - SOE				1		2	C91-P623-3-14-15.16	
07	AAAXC99	SPARE - SOE				1		2	C91-P623-3-15-1.2	
12	CSHBC14	HPCS PUMP BREAKER NO 2			OPEN	1	0	1	H13-P630-C	52/A-2CSH110
N/A	N/A	7.243-001-011	0 0	CLOSED	1	0	0	1	C91-P623-4-00-1.2	
12	CSHBC15	HPCS PRESSURE			LOW	1	0	0	H13-P630-C	52/A-H51
N/A	N/A	7.243-001-011	0 0	NORMAL	1	1	0	1	C91-P623-4-00-3.4	
12	CSHBC16	HPCS INJECTION FLOW			NORMAL	1	0	1	H13-P630-C	52/A-H56
N/A	N/A	7.243-001-011	0 0	HIGH	1	1	0	1	C91-P623-4-00-5.6	

ATTACHMENT 11

NINE HILE POINT - UNIT 2
COMPUTER POINTS I/O LIST
SOE REPORT :
COMPUTER SHEETS FOR LOOP DIAGRAM ZINC- 4
#CONTROLLED ISSUE - REVISION 9##

R	PT ID	POINT DESCRIPTION	PR-0	A	CO	CUT-OUT 1	COL	SI	SOURCE	TROUBLE
V				S	USED	POINT 10	15	15		CONTACT
	ESH	LSK	VENDOR	P T	PR-1	S	ALL	AINI HIN	VO	DESTINATION
			REF DNG	II T		E	HO		LT	
	14	AAABC79	SPARE - SOE							
					1				1	C91-P623-3-07-15,16
	14	AAABC80	SPARE - SOE						1	
					1				1	C91-P623-3-07-5,6
	14	AAABC81	SPARE - SOE						1	
					1				1	C91-P623-3-07-7,8
	15	AAABC82	SPARE - SOE						1	
					1				1	C91-P623-4-15-9,10
	15	AAABC83	SPARE - SOE						1	
					1				1	C91-P623-4-15-11,12
	15	AAABC84	SPARE - SOE						1	
					1				1	C91-P623-4-15-13,14
	15	AAABC85	SPARE - SOE						1	
					1				1	C91-P623-4-15-15,16
	13	AAABC86	SPARE - SOE						1	
					1				1	C91-P623-3-01-1,2
	13	AAABC87	SPARE - SOE						1	
					1				1	C91-P623-3-01-3,4
	13	AAABC88	SPARE - SOE						1	
					1				1	C91-P623-3-01-5,6
	12	AAABC89	SPARE - SOE						1	
					1				1	C91-P623-3-01-7,8
	09	AAABC90	SPARE - SOE						1	
					1				1	C91-P623-3-01-9,10
	09	AAABC91	SPARE - SOE						1	
					1				1	C91-P623-3-01-11,12
	09	AAABC92	SPARE - SOE						1	
					1				1	C91-P623-3-01-13,14
	09	AAABC93	SPARE - SOE						1	
					1				1	C91-P623-3-01-15,16
	09	AAABC94	SPARE - SOE						1	
					1				1	C91-P623-3-02-1,2
	09	AAABC95	SPARE - SOE						1	
					1				1	C91-P623-3-02-3,4
	09	AAABC96	SPARE - SOE						1	
					1				1	C91-P623-3-02-5,6
	09	AAABC97	SPARE - SOE						1	
					1				1	C91-P623-3-02-7,8
	09	AAABC98	SPARE - SOE						1	
					1				1	C91-P623-3-02-9,10

8/65

ATTACHMENT 1J

HIRE HILL POINT - UNIT 2

COMPUTER POINTS I/O LIST

SOE REPORT

COMPUTER SHEETS FOR LOOP DIAGRAM 211C- 4

CONTROLLED ISSUE - REVISION 9

R V	PT ID	POINT DESCRIPTION		PR-0		A S	CO USED	CUT-OUT POINT	1 10	COI 15	SI TS	SOURCE	TROUBLE CONTACT
	ESH	LSH	VENDOR REF DIG	P T H T	PR-1	S E	ALH NO	ALC HNO		VO LT		DESTINATION	
	09	AAABC99	SPARE - SOE										
	12	AAADC26	SPARE - SOE			1				1		C91-P623-3-02-11,12	
	12	AAADC27	SPARE - SOE			1				1		C91-P623-4-03-13,14	
	12	AAADC28	SPARE - SOE			1				1		C91-P623-4-03-15,16	
	12	AAADC29	SPARE - SOE			1				1		C91-P623-4-12-15,16	
	12	AAADC30	SPARE - SOE			1				1		C91-P623-4-13-15,16	
	12	AAADC31	SPARE - SOE			1				1		C91-P623-4-14-13,14	
	15	AAAU01	SPARE - SOE			1				1		C91-P623-4-14-15,16	
	15	AAAU02	SPARE - SOE			1				2		C91-P623-3-15-3,4	
	15	AAAU03	SPARE - SOE			1				2		C91-P623-3-15-5,6	
	15	AAAU04	SPARE - SOE			1				2		C91-P623-3-15-7,8	
	15	AAAU05	SPARE - SOE			1				2		C91-P623-3-15-9,10	
	15	AAAU06	SPARE - SOE			1				2		C91-P623-3-15-11,12	
	15	AAAU07	SPARE - SOE			1				2		C91-P623-3-15-13,14	
	09	AAAXC01	SPARE - SOE			1				2		C91-P623-3-15-15,16	
	09	AAAXC02	SPARE - SOE			1				1		C91-P623-3-02-13,14	
	07	AAAXC03	SPARE - SOE			1				1		C91-P623-3-02-15,16	
	07	AAAXC04	SPARE - SOE			1				1		C91-P623-3-03-1,2	
	07	AAAXC05	SPARE - SOE			1				1		C91-P623-3-03-3,4	
	07	AAAXC06	SPARE - SOE			1				1		C91-P623-3-03-5,6	
						1				1		C91-P623-3-03-7,8	

ATTACHMENT 1K

03/08/85

NINE HILE POINT - UNIT 2 COMPUTER POINTS I/O LIST SOE REPORT COMPUTER SHEETS FOR LOOP DIAGRAM ZINC- 6 UNCONTROLLED ISSUE - REVISION 9-4

R Y	PT ID	POINT DESCRIPTION	PR-0	A S	CO USED	CUT-OUT 1 POINT 10	COL 51 IS 15	SOURCE	THRU CONTACT
	ESH	LSK	VEHICOR REF DNG	P T H T	PR-1	S ALH E NO	AINI HIND VO LT	DESTINATION	
	12 AAAXC07	SPARE - SOE				1		1 CV1-P623-3-03-9.10	
	12 AAAXC08	SPARE - SOE				1		1 CV1-P623-3-03-11.12	
	12 AAAXC09	SPARE - SOE				1		1 CV1-P623-3-03-13.14	
	12 AAAXC10	SPARE - SOE				1		1 CV1-P623-3-03-15.16	
	15 AAAXC11	SPARE - SOE				1		1 CV1-P623-3-04-1.2	
	15 AAAXC12	SPARE - SOE				1		1 CV1-P623-3-04-3.4	
	15 AAAXC13	SPARE - SOE				1		1 CV1-P623-3-04-5.6	
	15 AAAXC15	SPARE - SOE				1		1 CV1-P623-3-04-9.10	
	15 AAAXC16	SPARE - SOE				1		1 CV1-P623-3-04-11.12	
	15 AAAXC17	SPARE - SOE				1		1 CV1-P623-3-04-13.14	
	15 AAAXC18	SPARE - SOE				1		1 CV1-P623-3-04-15.16	
	15 AAAXC19	SPARE - SOE				1		1 CV1-P623-3-05-1.2	
	15 AAAXC20	SPARE - SOE				1		1 CV1-P623-3-05-3.4	
	15 AAAXC21	SPARE - SOE				1		1 CV1-P623-3-05-5.6	
	15 AAAXC22	SPARE - SOE				1		1 CV1-P623-3-05-7.8	
	15 AAAXC23	SPARE - SOE				1		1 CV1-P623-3-05-9.10	
	15 AAAXC24	SPARE - SOE				1		1 CV1-P623-3-05-11.12	
	15 AAAXC25	SPARE - SOE				1		1 CV1-P623-3-05-13.14	
	15 AAAXC26	SPARE - SOE				1		1 CV1-P623-3-05-15.16	
	15 AAAXC27	SPARE - SOE				1		1 CV1-P623-3-06-1.2	

ATTACHMENT 11

03/08/05

NINE HOLE POINT - UNIT 2 COMPUTER POINTS I/O LIST SOE REPORT COMPUTER SHEETS FOR LOOP DIAGRAM 211C- 6 CONTROLLED ISSUE - REVISION 9

R V	PT ID	POINT DESCRIPTION		PR-0	A	CO	CUT-OUT 1	COL SI	SCUPCE	TRUCKLE CONTACT
	ESK	LSK	VENDOR REF DNG	P T H T	PR-1	S	ALH E NO	AMH HIND	VO LT	DESTINATION
15	AAAXC28		SPARE - SOE						1	
13	AAAXC29		SPARE - SOE			1			1	C91-P623-3-06-3,4
13	AAAXC30		SPARE - SOE			1			1	C91-P623-3-06-5,6
13	AAAXC31		SPARE - SOE			1			1	C91-P623-3-06-7,8
13	AAAXC32		SPARE - SOE			1			1	C91-P623-3-06-9,10
13	AAAXC33		SPARE - SOE			1			1	C91-P623-3-06-11,12
13	AAAXC34		SPARE - SOE			1			1	C91-P623-3-06-13,14
14	AAAXC35		SPARE - SOE			1			1	C91-P623-3-06-15,16
14	AAAXC36		SPARE - SOE			1			1	C91-P623-3-07-1,2
07	AAAXC39		SPARE - SOE			1			1	C91-P623-3-07-3,4
07	AAAXC40		SPARE - SOE			1			1	C91-P623-3-07-5,10
07	AAAXC41		SPARE - SOE			1			1	C91-P623-3-07-11,12
07	AAAXC43		SPARE - SOE			1			1	C91-P623-3-07-13,14
07	AAAXC44		SPARE - SOE			1			2	C91-P623-3-08-1,2
07	AAAXC45		SPARE - SOE			1			2	C91-P623-3-08-3,4
07	AAAXC46		SPARE - SOE			1			2	C91-P623-3-08-5,6
07	AAAXC47		SPARE - SOE			1			2	C91-P623-3-08-7,8
07	AAAXC48		SPARE - SOE			1			2	C91-P623-3-08-9,10
07	AAAXC49		SPARE - SOE			1			2	C91-P623-3-08-11,12
07	AAAXC50		SPARE - SOE			1			2	C91-P623-3-08-13,14
						1			2	C91-P623-3-08-15,16

ATTACHMENT IM

03/08/85

NINE MILE POINT - UNIT 2
COMPUTER POINTS I/O LIST
SOE REPORT

COMPUTER SHEETS FOR LOOP DIAGRAM 211C- 6
UNCONTROLLED ISSUE - REVISION 9

R V	PT ID	POINT DESCRIPTION	PR-1	A S	CO USED	CUT-OUT 1 POINT ID	CO1 IS	SI TS	SOURCE	TRouble CONTACT
	ESH	LSH	VENDOR REF OHG	P T H T	PR-1	S E	ALI NO	ALH HIND	VO LT	DESTINATION
	07	AAAXC51	SPARE - SOE			1			2	C91-P623-3-09-1,2
	07	AAAXC52	SPARE - SOE			1			2	C91-P623-3-09-3,4
	07	AAAXC53	SPARE - SOE			1			2	C91-P623-3-09-5,6
	07	AAAXC54	SPARE - SOE			1			2	C91-P623-3-09-7,8
	07	AAAXC55	SPARE - SOE			1			2	C91-P623-3-09-9,10
	07	AAAXC56	SPARE - SOE			1			2	C91-P623-3-09-11,12
	07	AAAXC57	SPARE - SOE			1			2	C91-P623-3-09-13,14
	07	AAAXC58	SPARE - SOE			1			2	C91-P623-3-09-15,16
	07	AAAXC59	SPARE - SOE			1			2	C91-P623-3-10-1,2
	07	AAAXC60	SPARE - SOE			1			2	C91-P623-3-10-3,4
	07	AAAXC61	SPARE - SOE			1			2	C91-P623-3-10-5,6
	07	AAAXC62	SPARE - SOE			1			2	C91-P623-3-10-7,8
	07	AAAXC63	SPARE - SOE			1			2	C91-P623-3-10-9,10
	07	AAAXC64	SPARE - SOE			1			2	C91-P623-3-10-11,12
	07	AAAXC65	SPARE - SOE			1			2	C91-P623-3-10-13,14
	07	AAAXC66	SPARE - SOE			1			2	C91-P623-3-10-15,16
	07	AAAXC67	SPARE - SOE			1			2	C91-P623-3-11-1,2
	07	AAAXC68	SPARE - SOE			1			2	C91-P623-3-11-3,4
	07	AAAXC69	SPARE - SOE			1			2	C91-P623-3-11-5,6
	07	AAAXC70	SPARE - SOE			1			2	C91-P623-3-11-7,8

UNIT X, PAGE XX OF XX . HQ/DA/YR HR:MM

SEQUENCE OF EVENTS LOG

[illegible]

RECORD INITIATED AFTER 64 CONTACT CHANGES FOR 30 SECONDS
AFTER FIRST CONTACT CHANGE, WHICHEVER IS FIRST.

Figure 3-10. SEQ-1 Sequence of Events Log

NUCLEAR ENERGY
BUSINESS OPERATIONSGENERAL  ELECTRIC23A4198
REV 0

SH NO. 8-96

UNIT 1, PAGE 11 OF 11
HISTORICAL DATA RETRIEVAL AND REVIEW SERVICES (ONLINE)

MO-DA-YR HR:MM

BETWEEN HR:MM ON MM/DD/YY AND HR:MM ON MM/DD/YY

SEQUENCE OF EVENTS LOG

TIME POINT ID POINT DESCRIPTION STATUS

HR:MM:SC P P P P P P P P O S S S

TO DISPLAY MORE INFORMATION, PRESS PAGE FORWARD

FILE DHR3-1. DHR/6

DHR3-1 - Historical Data Retrieval and Review Services -
SEQUENCE OF EVENTS LOG

ATTACHMENT 4

COMPUTER POINTS

For NSSS Post Trip Log

FWSLA101	Reactor Water Level
RCSFB01	Recirc Flow Total
FWSB01	Feedwater Flow Total
FWSFA103	Main Steam Flow Total
FWSFA104	Main Turbine Steam Flow
NSSPB01	Reactor Pressure
FWSPA101	Steam Dome Pressure
CNMFB02	Cond Booster Flow
CNMFB01	Cond Pump Flow
RCSTA103	Recirc Pump Suct Temp A
RCSTA105	Recirc Pump Suct Temp B
CMSPA01	Drywell Pressures
CMSTA01	Drywell Temp
CMSPA02	Drywell High Range Pressure
CMSPA04	Suppression Pool Pressure
CMSTA07	Suppression Pool Temp
CMSAA02	Drywell Oxygen
MSSBC20	Bypass Valve Position
CWSTB10	Avg Cond Temp Rise
SWPTA53	Service Water Inlet °F
SWPTA74	Service Water Disch °F
CNSLA03	Hotwell Level
TMLPA02	Turbing Big Oil Press
CNMPA02	Cond Vac

ATTACHMENT 5

COMPUTER POINTS

For BOP Post Trip Log

NMP2A273	APRM A
NMP2A274	APRM B
NMP2A275	APRM C
NMP2A276	APRM D
NMP2A277	APRM E
NMP2A278	APRM F
CNMPA04	Condensate Pumps Discharge Header Pressure
FWSPA04	Final Feedwater Pressure To Reactor
CNMPA01	Condenser Vacuum 1A
MSSPA05	Turbine Main Steam Inlet Hdr. Pressure
MSSPA06	Turbine 1st Stage Pressure
SPGQA02	Generator Water
SWPFA08	Service Water Pump Loop B Hdr. Flow
SWPFA09	SWP Loop A Header Flow
SWPFFA15	Service Water Loop A Disch Pressure
SWPFFA16	Service Water Loop B Disch Pressure
TMBPA01	Hydraulic Fluid Pressure
TMEPA01	Gland Seal Steam Supply Pressure
FWSPA100	Reactor Pressure
MSSFA101	Cleanup Flow
NMPFA101	Recirc Loop A1 Drive Flow
NMPFA103	Recirc Loop B1 Drive Flow
NSSFA101	Total Care Flow
RCSTA103	Recirc Loop A1 Inlet Temp
RCSTA105	Recirc Loop B1 Inlet Temp
CCPPA01	RBCLCW Pump Disch Hdr. Press
CCPTA16	RBCLCW Heat Exchange Disch Temp
CCSPA01	TBCLCW Pump Disch Hdr. Press
CNMPA03	Condenser Vacuum 1B
HVRPA01	Reactor Bldg. Differential Pressure
MSSTA03	Turb PSV89A Outlet Temperature
OFGFA01	Offgas System Total Flow
OFGPA01	Offgas System Inlet Pressure
TMEPA03	Clean Steam Reboiler E1A Disch Steam Pressure
TMEPA04	Clean Steam Reboiler E1B Disch Steam Pressure

UNIT X, PAGE XX OF XX DATE MM/DD/YR TIME 10:30:10

NSS POST TRIP REVIEW LOG

PRE-TRIP DATA

PPPPPPPP PPPPPPPP PPPPPPPP PPPPPPPP PPPPPPPP PPPPPPPP
10120110 SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX
10120115 SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX
10120120
10:20:25
10:20:30

POST-TRIP DATA

PPPPPPPP PPPPPPPP PPPPPPPP PPPPPPPP PPPPPPPP PPPPPPPP
10125110 SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX
10125115 SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX SXXXXX.XX
10125125
10125130

DATA RECORDED FOR 24 POINTS AT 5-SEC INTERVALS FOR 5 MIN

NOTE: BOP POST TRIP REVIEW LOG IS SAME AS NSS LOG EXCEPT, BOP LOG DATA IS RECORDED FOR 48 POINTS AT 15 SEC INTERVALS FOR 30 MINUTES BEFORE AND 30 MIN AFTER TRIP.

Figure 3-6. PTL-2 NSS Post Trip Review Log

Section 1.2B

Generic Letter 83-28

Post-Trip Review - Data and Information Capability
General Electric's Transient Analysis Recording System

GETARS - 1

1.2.1 Capability for assessing sequency of events (on-off indications).

1.2.1.1 Brief description of equipment (e.g., plant computer, dedicated computer, strip chart).

NMP2 Response

The General Electric Transient Analysis Recording System (GETARS-1) is a high-speed data acquisition system developed for startup operations but is a permanent plant system. The system operates on a Hewlett-Packard 2117F computer system. The processor contains 128K words of high-speed memory, dual-channel direct memory access, and a dynamic mapping system. The system utilizes a Hewlett-Packard 7920 moving head disk, which has a capability of 50 mbytes for program and data storage. A Hewlett-Packard 7970E magnetic tape drive is used for historical recording. The system also utilizes the Validyne HD310 Expanded Multiplexer system as the analog to digital converter. This system can contain up to 4096 analog inputs.

Peripherals contained on the system include the Versatec V80 printer/plotter, and one HP2645A black and white video display.

The operating system uses two sets of supervisory software. The realtime executive system is the RTE-IVB. This system executes all data entry programs, data reduction programs, and utility programs. A lower overhead executive called RTEM is used to permit interfacing between peripheral devices and (control for high-speed data) acquisition programs.

These are also 21 permanent remote multiplexes used for analog scanning.

1.2.1.2 Parameters monitored.

NMP2 Response

The GETARS system presently contains approximately 500 Analog points. Attachment 1 contains a list of the systems and the ID points which are monitored by the GETARS system.

1.2.1.3 Time discrimination between events.

NMP2 Response

The remote multiplexers (MC370AD) each contain 32 analog channels. The scan rates range from 23,810 scans/second when monitoring one channel, to 2,100 scans/second when monitoring all 32 channels. In a real time environment, groups may not be scanned more rapidly than once each millisecond i.e., 1,000 samples per second.

1.2.1.4 Format for displaying data and information.

NMP2 Response

There are a number of functions contained on the GETARS system that produce various reports and plots.

The control rod timing function identifies the status of each control rod and evaluates control rod scram performance against test time criteria. Attachments 2 through 7 provide format examples for the reports generated by this function.

The off-line Print/Plot program provides on-site verification and analysis of data recorded by the data acquisition system. Attachments 8 and 9 represent the format associated with the printer and the plotter.

The dynamic noise frequency analysis function is a time series analysis package which allows time history data to be analyzed in the frequency domain. Attachment 10 provides this function's output format.

The histogram function provides a display of signal data in either engineering units, millivolts, or engineering units. Attachment 12 provides a sample of this function's output.

The Run analysis function provides a statistical analysis of a given data acquisition Run. A sample format is provided on Attachment 13.

1.2.1.5 Capability for retention of data and information.

NMP2 Response

Data retention for the GETARS system is contained on either the Disk Drive or Magnetic Tape. System utilities are available on this system to save the data to or from tape. The data acquisition system automatically writes analog data to the disk.

1.2.1.6 Power source(s) (e.g., Class 1E, non-Class 1E, noninterruptible).

NMP2 Response

Power to the General Electric Transient Analysis Response System (GETARS) is supplied by an Uninterruptible Power Supply 2VBB-UPS1G Non-Class 1E. This supply is fed from a 600V power panel 2VBB-PNL301, which is supplied by one of two sources, either the Station Generator 13.8KV line (2NJS-US3, during normal operation) or from an off-site Scriba 115KV line (2NJS-US4, during a shutdown condition). The GETARS system is also supplied by an alternate 600V BUS 2NJS-US6. In a condition by which all power is lost, backup power is supplied by a 125V DC battery supply 2BYS-SWG001C.

1.2.1.6 NMP2 Response (Cont'd)

In summary, upon loss of normal power, a static transfer switch transfers power from the normal source to the alternative source. If both normal and alternate sources are lost, the DC source will automatically pickup the loads (by means of a DC auctioneering circuit) and supply power panel 2VBS-PNLC102 which feeds GETARS.

- 1.2.2 Capability for assessing the time history of analog variables needed to determine the cause of unscheduled reactor shutdowns and the functioning of safety-related equipment.

- 1.2.2.1 Brief description of equipment (e.g., plant computer, dedicated computer, strip charts).

NMP2 Response

A description of the equipment making up the GETARS system is provided in the response for Section 1.2.1.1.

- 1.2.2.2 Parameters monitored, sampling rate and basis for selecting parameters and sampling rate.

NMP2 Response

All system inputs contained in the systems described on Attachment 1 are continually being monitored. As stated in Section 1.2.1.3, the absolute maximum recording speed is 1,000 samples per channel.

- 1.2.2.3 Duration of time history (minutes before trip and minutes after trip).

NMP2 Response

Upon a trip condition, data recording continues until the disk data area becomes full or the operator terminates the data recording. This disk area will hold a maximum of 11 minutes of data of which one-sixth is pre-trip data.

- 1.2.2.4 Format for displaying data including scale (readability) of time histories.

NMP2 Response

Description of the formats for displaying the recorded data is contained in Section 1.2.1.4.

- 1.2.2.5 Capability for retention of data, information and physical evidence (both hardware and software).

NMP2 Response

Description of the capability for retention of data is contained in Section 1.2.1.5.

1.2.2.6 Power source(s) (e.g., Class 1E, non-Class 1E, noninterruptible).

NMP2 Response

A description of the power sources is contained in Section 1.2.1.6.

1.2.3 Other data and information provided to assess the cause of unscheduled reactor shutdowns.

1.2.4 Schedule for any planned changes to existing data and information capability.

NMP2 Response

See section 1.2.4.A.

Attachment 1

Unit 2's GETAR's System (parameters Monitored) and ID Points

Main Steam

Steam Line Flow
Main Steam Header Pressure
Main Steam Line Isolation
MSIV Position

RPS

Manual Reactor Scram
Auto Reactor Scram

Rx Instrumentation

Rx Dome Pressure
Rx Water Level
Rx Core Plate DP
Rx Bottom Head Drain Temperature
Rx Vessel Level (WR)

Neutron Monitoring

APRM's
LPRM's
Thermal Heat Flux
Flow-Biased Thermal Upscale Trip Setpoint

Residual Heat Removal

RHR Hx Level
RHR Sys Flow
RHR Hx Lvl Cont Output
RHR Hx Pressure
RHR Pump Trp Brkr. Posn.
CRD System Flow
Selectable CRD Position

Attachment 1 (Cont'd)

Recirculation System

Recirc Loop Flow
Recirc Loop Flow Control Valve Position
Recirc Pmp Trip Bkr
Recirc Master Controller Output
Load Demand Error
Recirc Sys Flux Error
Recirc Sys Flux Estimator Output
Recirc Loop Suction Temp
Recirc Pump D/P
Jet Pump Double Tap D/P
Jet Pump Flow Loops
Total Core Flow
LFMG Drive Motor Bkr
Recirc Flow Control Funct Generator Inputs

RCIC

RCIC Initiation
RCIC Suction Pressure Controller Output
RCIC Elbow Tap D/P
RCIC Turbine Spd
RCIC Flow

Feedwater

Fdwtr Line Temp
Fdwtr Flow
Stm/Fdwtr Flow Mismatch
Fdwtr Master Controller Output
Fdwtr Pump Suction Pressure
Fdwtr Pump Disch Pressure
Fdwtr Pump Byp Low Flow Control Valve Pos
Fdwtr Pump Trip
Fdwtr Low Flow Valve Pos
Fdwtr High Flow Control Valve Pos
Fdwtr Recirc Valve Pos
High Flow Funct Generator Output
Low Flow Master Controller Level Setpoint
STep Generator Output

HPCS/LPCS

HPCS Pump Trip
HPCS Initiation
HPCS Discharge Flow
HPCS Discharge Pressure
HPCS Diesel Generator Bkr Trip
HPCS MCC Feeder Bkr Trip
LPCS Injection Valve Pos

Attachment 1 (Cont'd)

Control Rod Drive

CRD Flow Controller Output
RCIC Trip/Throttle Valve Pos

Safety Relief Valve

SRV's
ADS Initiation

BOP/Emergency Bus Breaker

Normal Brkr Pos
Alternate Brkr Pos
Diesel Brkr Pos
MCC Feeder Breaker Pos

BOP (Turbine/Generator)

Main Turbine Speed
Auto Load Following
Load Reference Output
Main Turbine trip
Transient Auto Pressure Setpoint
EHC Pressure Setpoint
Power/Load Unbalance
Stop Valve Pos
Bypass Valve Pos
Main Turbine Stm Flow
Main Generator MWE
Grid Voltage
Grid Frequency
RCIC Ramp Gen Signal Converter Ouput
RCIC EGM Output
RCIC Steam Control (Governor) Valve Pos
Total Byp Valve Posn

BOP (Condenser, Extract Stm, Service Water, FW Heater

Cond. Bstr Pmp Disch Hdr Press
Service Water Pump Trips
Spent Fuel Pool Cooling Pump Trip
Service Water Pump Trip
Main Condenser Vacuum
Cond Pump Disch Hdr Press
Htr Drn Pmp Disch Press
Lp Htr Strings
A&B Isolation Valves
Bypass Rx FWP Bypass
ESS LP/HP Htr Strings
Warming Valves
Main Gen Bkr Pos
Press Reg Output
Total Cont Valve Pos

ATTACHMENT 2

GETARS-1 SAMPLE INPUT AND OUTPUT
CRD - CONTROL ROD TIMING

Page 4-7
09 Aug 84

4.2.3 Sample Output - Channel And Subchannel Number

CRD OUTPUT 12 22 44 THU., 26 JUN., 1984

CRD I.D.	CHANNEL * SUBCHANNEL NUMBER															
3																
61					336. 1	0. 2	0. 8	373. 1	0. 0	371. 1	0. 0					
57			336. 1	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	336. 3	0. 0	0. 0	0. 0	0. 0		
53		0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	
49		336. 4	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	
45	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0
41	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0
37	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	371. 3
33	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0
29	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0
25	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0
21	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0
17		0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0
13		0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0
9			0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0
5					0. 0	0. 0	371. 2	0. 0	0. 0	0. 0	0. 0	0. 0				
1	4	8	12	16	20	24	28	32	36	40	44	48	52	56	60	

ATTACHMENT 3

GETARS-1 SAMPLE INPUT AND OUTPUT
CRD - CONTROL ROD TIMING

Page 4-8
09 Aug 84

Sample Output Con't - Channel and Subchannel Number

CRD I.D.	STATUS OF ALL CRD'S															
3																
61					1	0	0	3	0	2	0					
57			0	0	0	0	0	0	0	4	0	0	0			
53		0	0	0	0	0	0	0	0	0	0	0	0	0		
49		99	0	0	0	0	0	0	0	0	0	0	0	0		
45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
41	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
37	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	99
33	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
29	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
25	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
21	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
17		0	0	0	0	0	0	0	0	0	0	0	0	0	0	
13		0	0	0	0	0	0	0	0	0	0	0	0	0	0	
9			0	0	0	0	0	0	0	0	0	0	0	0		
5					0	0	99	0	0	0	0					
1	4	8	12	16	20	24	28	32	36	40	44	48	52	56	60	

0 -> NO DATA, 1 -> FAST ROD, 2 -> NORMAL ROD, 3 -> SLOW ROD, 4 -> FAILED ROD, 99 -> INOPERATIVE ROD

Page 4-9 .
09 Aug 84

CRD #	STATUS	DATE	TIME	CRD #	STATUS	DATE	TIME	CRD #	STATUS	DATE	TIME
20.61	1	4/28/81	3: 0	24.61	0	6/28/84	0:10	28.61	0	6/28/84	0:10
32.61	3	12/12/80	0:30	36.61	0	6/28/84	0:10	40.61	2	1/18/81	0:40
44.61	0	6/28/84	0:10	12.57	0	4/28/81	1:20	16.57	0	6/28/84	0:10
20.57	0	6/28/84	0:10	24.57	0	6/28/84	0:10	28.57	0	6/28/84	0:10
32.57	0	6/28/84	0:10	36.57	0	6/28/84	0:10	40.57	4	4/25/81	3:20
44.57	0	6/28/84	0:10	48.57	0	6/28/84	0:10	52.57	0	6/28/84	0:10
0.53	0	6/28/84	0:10	12.53	0	6/28/84	0:10	16.53	0	6/28/84	0:10
20.53	0	6/28/84	0:10	24.53	0	6/28/84	0:10	28.53	0	6/28/84	0:10
32.53	0	6/28/84	0:10	36.53	0	6/28/84	0:10	40.53	0	6/28/84	0:10
44.53	0	6/28/84	0:10	48.53	0	6/28/84	0:10	52.53	0	6/28/84	0:10
56.53	0	6/28/84	0:10	0.45	99	4/23/81	6:12	12.49	0	6/28/84	0:10
16.49	0	6/28/84	0:10	20.49	0	6/28/84	0:10	24.49	0	6/28/84	0:10
28.49	0	6/28/84	0:10	32.49	0	6/28/84	0:10	36.49	0	6/28/84	0:10
40.49	0	6/28/84	0:10	44.49	0	6/28/84	0:10	48.49	0	6/28/84	0:10
52.49	0	6/28/84	0:10	56.49	0	6/28/84	0:10	4.45	0	6/28/84	0:10
0.45	0	6/28/84	0:10	12.45	0	6/28/84	0:10	16.45	0	6/28/84	0:10
20.45	0	6/28/84	0:10	24.45	0	6/28/84	0:10	28.45	0	6/28/84	0:10
32.45	0	6/28/84	0:10	36.45	0	6/28/84	0:10	40.45	0	6/28/84	0:10
44.45	0	6/28/84	0:10	48.45	0	6/28/84	0:10	52.45	0	6/28/84	0:10
56.45	0	6/28/84	0:10	60.45	0	6/28/84	0:10	4.41	0	6/26/84	0:10
0.41	0	6/28/84	0:10	12.41	0	6/28/84	0:10	16.41	0	6/28/84	0:10
20.41	0	6/28/84	0:10	24.41	0	6/28/84	0:10	28.41	0	6/28/84	0:10
32.41	0	6/28/84	0:10	36.41	0	6/28/84	0:10	40.41	0	6/28/84	0:10
44.41	0	6/28/84	0:10	48.41	0	6/28/84	0:10	52.41	0	6/28/84	0:10
56.41	0	6/28/84	0:10	60.41	0	6/28/84	0:10	4.37	0	6/28/84	0:10
0.37	0	6/28/84	0:10	12.37	0	6/28/84	0:10	16.37	0	6/28/84	0:10
20.37	0	6/28/84	0:10	24.37	0	6/28/84	0:10	28.37	0	6/28/84	0:10
32.37	0	6/28/84	0:10	36.37	0	6/28/84	0:10	40.37	0	6/28/84	0:10
44.37	0	6/28/84	0:10	48.37	0	6/28/84	0:10	52.37	0	6/23/84	0:10
56.37	0	6/28/84	0:10	60.37	99	12/12/81	23: 0	4.33	0	6/28/84	0:10
0.33	0	6/28/84	0:10	12.33	0	6/28/84	0:10	16.33	0	6/28/84	0:10
20.33	0	6/28/84	0:10	24.33	0	6/28/84	0:10	28.33	0	6/28/84	0:10
32.33	0	6/28/84	0:10	36.33	0	6/28/84	0:10	40.33	0	6/28/84	0:10
44.33	0	6/28/84	0:10	48.33	0	6/28/84	0:10	52.33	0	6/28/84	0:10
56.33	0	6/28/84	0:10	60.33	0						

ATTACHMENT 5

GETARS-I SAMPLE INPUT AND OUTPUT
CRD - CONTROL ROD TIMING

Page 4-11
09 Aug 84

4.2.5 Sample Input - CRDSV

IRU,CRDSV
LIST DEVICE LUT
THIS PROGRAM WILL CHECK SCRAM DATES AGAINST SCRAM
SURVEILLANCE REQUIREMENTS AND WILL PRINTOUT THE RESULTS
TO HELP THE USER IN IDENTIFYING RODS DUE FOR TESTING.
INPUT FILE NAME? 76
7CRD01

4.2.6 Sample Output - CRDSV

CRDSV OUTPJT 12:27 AM THU. 26 JUNE, 1984

ALL RODS HAVE BEEN SCRAM TESTED WITHIN 1294 DAYS.

***** SURVEILLANCE INTERVALS HAVE BEEN EXCEEDED *****

THE FOLLOWING RODS HAVE SCRAM TIME DATES* LESS THAN 128 DAYS

DATE ROD COORDINATE STATUS

THE FOLLOWING 29X OF THE RODS HAVE THE* OLDEST SCRAM TEST DATES

DATE	ROD* COORDINATE	STATUS
12/12/80	32.61	3
1/18/81	48.61	2
4/28/81	28.61	1
6/28/84	24.61	B
6/28/84	36.61	B
6/28/84	28.61	B
6/28/84	44.61	B
4/28/81	12.57	B
6/28/84	16.57	B
6/28/84	28.57	B
6/28/84	24.57	B
6/28/84	28.57	B
6/28/84	32.57	B
6/28/84	36.57	B
4/25/81	48.57	4
6/28/84	44.57	B
6/28/84	48.57	B
6/28/84	52.57	B
6/28/84	8.53	B
6/28/84	12.53	B
6/28/84	16.53	B
6/28/84	28.53	B
6/28/84	24.53	B
6/28/84	28.53	B
6/28/84	32.53	B
6/28/84	36.53	B
6/28/84	48.53	B
6/28/84	44.53	B
6/28/84	48.53	B
6/28/84	52.53	B
6/28/84	56.53	B
4/23/81	8.49	99
6/28/84	12.49	B
6/28/84	16.49	B
6/28/84	28.49	B
6/28/84	24.49	B
6/28/84	28.49	B
6/28/84	32.49	B

Page 4-14
09 Aug 84

[illegible]



ATTACHMENT 7

GETARS-1 SAMPLE INPUT AND OUTPUT
CRD - CONTROL ROD TIMING

Page 4-13
09 Aug 84

4.2.8 Sample Output - Timing Analysis

CONTROL TIMING ANALYSIS PERFORMED AT 12:25 AM THU, 28 JUNE, 1984

RUN NUMBER 38 SCRAM TIME TEST ROD 48-39

CRD I.D.	STATUS OF ALL CRD'S															
3																
61					1	0	0	3	0	2	0					
57			0	2	0	0	0	0	0	4	0	0	0			
53		0	0	2	0	0	0	0	0	0	0	0	0	0		
49		99	0	0	0	0	0	0	0	0	0	0	0	0		
45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
41	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
37	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	99
33	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
29	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
25	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
21	0	0	0	2	0	0	0	0	0	0	0	0	0	0	0	0
17		0	0	2	0	0	0	0	0	0	0	0	0	0	0	0
13		0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
9			0	0	0	0	0	0	0	0	0	0	0	0		
5					0	0	99	0	0	0	0					
1	4	8	12	16	20	24	28	32	36	40	44	48	52	56	60	

0 -> NO DATA, 1 -> FAST ROD, 2 -> NORMAL ROD, 3 -> SLOW ROD, 4 -> FAILED ROD, 99 -> INOPERATIVE ROD

ATTACHMENT 8

GETARS-1 SAMPLE INPUT AND OUTPUT
DSPLY - OFF-LINE PRINT/PLOT PROGRAM

Page 4-19
09 Aug 84

4.3.2 DSPLY PRINT Sample Output

INZ-1
FILE 1
RUN 1
DATE 1/ 1/85
TIME OF START OF RUN 4:19:21:313
BEGINNING AT 1.88 SECS. FROM START OF RUN

CHAN#	97	CHAN#	98	CHAN#	99	CHAN#	100
CHA	897	CHA	898	CHA	899	CHA	100
MV		MV		MV		MV	
LINK	11	LINK	11	LINK	11	LINK	11
ISUB	1	ISUB	1	ISUB	1	ISUB	1
IPOST	1	IPOST	2	IPOST	3	IPOST	4
RELATIVE TIME
2865.688	5764.888	8716.881	6886.488				
2868.888	5768.888	8712.888	6187.288				
2868.888	5764.888	8716.881	6297.681				
2868.888	5764.888	8716.881	6398.488				
2868.888	5768.888	8716.881	6326.488				
2868.888	5768.888	8716.881	6139.288				
2868.888	5764.888	8712.888	6889.681				
2868.888	5764.888	8716.881	5878.488				
2868.888	5768.888	8716.881	5764.888				
2865.688	5768.888	8716.881	5616.888				
RELATIVE TIME				
2868.888	5764.888	8716.881	5438.488				
2868.888	5764.888	8712.888	5328.888				
2868.888	5764.888	8712.888	5283.288				
2868.888	5768.888	8712.888	5878.488				
2868.888	5764.888	8712.888	4944.888				
2868.888	5768.888	8712.888	4798.488				
2868.888	5768.888	8716.881	4651.288				
2868.888	5764.888	8712.888	4548.888				
2865.688	5768.888	8716.881	4416.888				
2868.888	5764.888	8716.881	4385.681				
RELATIVE TIME				
2865.688	5768.888	8716.881	4147.288				
2868.888	5768.888	8716.881	4812.888				
2868.888	5768.888	8716.881	3897.688				
2865.688	5768.888	8716.881	3748.888				
2868.888	5764.888	8716.881	3652.888				
2865.688	5768.888	8716.881	3513.688				
2865.688	5768.888	8716.881	3398.488				
2868.888	5764.888	8716.881	3278.488				
2865.688	5768.888	8716.881	3139.288				
2868.888	5768.888	8716.881	3033.688				
RELATIVE TIME				
2865.688	5768.888	8712.888	2875.288				
2868.888	5764.888	8716.881	2748.888				
2868.888	5764.888	8716.881	2649.688				
2868.888	5764.888	8716.881	2528.888				
2865.688	5768.888	8716.881	2489.688				
2868.888	5764.888	8716.881	2284.888				
2865.688	5764.888	8716.881	2126.488				
2868.888	5764.888	8716.881	2054.488				
2865.688	5764.888	8716.881	1924.888				
2865.688	5768.888	8712.888	1788.888				
RELATIVE TIME				
2868.888	5764.888	8716.881	1665.688				
2865.688	5768.888	8712.888	1531.288				
2865.688	5764.888	8716.881	1448.888				
2865.688	5764.888	8721.688	1318.488				
2865.688	5764.888	8716.881	1195.288				
2868.888	5764.888	8716.881	1084.888				
2868.888	5764.888	8716.881	948.888				
2865.688	5768.888	8716.881	811.288				
2865.688	5768.888	8716.881	676.888				
2868.888	5768.888	8712.888	588.888				

- ATTACHMENT 9


GETARS-I SAMPLE INPUT AND OUTPUT
DSPLY - OFF-LINE PRINT/PLOT PROGRAM

Page 4-22
09 Aug 84

4.3.4 DSPLY PLOT Sample Output

OFF - LINE PLOT
INZ-1
FILE 0 1
RUN 0 1
DATE 1/ 1/85
TIME 0 START OF RUN 4:19:21:313
BEGINNING AT 1.00 SECS. FROM START OF RUN

.200SEC./GRID LINE



ATTACHMENT 10


GETARS-1 SAMPLE INPUT AND OUTPUT
DYNNO - DYNAMIC NOISE FREQUENCY ANALYSIS

Page 4-27
09 Aug 84

DYNNO Sample Output Con't

RUN 1 DATE 12/ 2.83 TIME 12:14:50. 8 SINE WAVE 38HZ

DELTA T = .00100 DECIATION = 1 LOG PVV OFFSET = 0.000 SECONDS 5 1024 POINTS SEGMENTS AVERAGED
10** -3 10** -2 10** -1 10** 0 10** 1 10** 2 10** 3 10** 4 10** 5 10** 6



X CHAN 1	CHAN 001	G	MEAN 2.192	STD DEV 264.7595	Y CHAN 1	CHAN 261	G	MEAN 16.765	STD DEV 1776.856
X LP FILTER	10.127	1	3 POLE		Y LP FILTER	8.220	1	8 POLE	
SPECTRUM VALUES									
FREQUENCIES 0.00 TO 25.00		25.00 TO 50.00		50.00 TO 125.00		125.00 TO 250.00		250.00 TO 500.00	
RMS VALUES .7981E-01		.1778E-04		.2693E-02		5.06E-01		.6412E-01	
								.1778E-04	

ATTACHMENT -11

GETARS-1 SAMPLE INPUT AND OUTPUT
HISTOGRAM

Page 4-61
09 Aug 84

4.10.2 HISTOGRAM Sample Output

IRU.HIST
ENTER COMMENTS
FILE NAME? (ENTER -1 FOR MILLIVOLT DISPLAY)
ENTER A 1 FOR CRT DISPLAY
1ST CHANNEL, LAST CHANNEL, # OF SCANS?
ENTER -1 TO END

HIST-2
MILLV

21,31,500
-1

HISTOGRAM 4:14 AM TUE.. 1 JAN.. 1985

HIST-2

ENG. UNITS DISPLAY FILE = MILLV

CHAN	NAME	UNITS	MEAN	MAX	MIN	SIG	P-P	LO5X	LO1X	LO.2X	NORM	HI.2X	HI1X	HI5X
21	CHA #21	MV	2883.8435	2889.6881	2875.2882	2.3983	14.3999	0	0	1	498	1	0	0
22	CHA #22	MV	5768.7888	5769.6886	5764.7998	2.8566	4.8888	0	0	0	500	0	0	0
23	CHA #23	MV	8724.2482	8726.4884	8716.8888	2.9725	9.5996	0	0	0	500	0	0	0
24	CHA #24	MV	-859.7472	6369.6886	-7185.6886	3824.8179	13555.2818	258	2	0	0	1	0	239
25	CHA #25	MV	2875.2769	2888.8888	2878.3999	1.7637	9.6881	0	0	0	500	0	0	0
26	CHA #26	MV	5765.5391	5769.6886	5768.8888	3.3612	9.6886	0	0	0	500	0	0	0
27	CHA #27	MV	8724.5664	8726.4884	8712.8888	2.9668	14.4884	0	0	0	500	0	0	0
28	CHA #28	MV	-859.5168	6379.2882	-7228.7998	3824.7651	13688.8888	258	2	0	0	0	2	238
29	CHA #29	MV	2877.3696	2888.8888	2878.3999	2.4116	9.6881	0	0	2	498	0	0	0
30	CHA #30	MV	5763.8332	5764.7998	5755.2882	2.2659	9.5996	0	0	0	500	0	0	0
31	CHA #31	MV	8717.7227	8721.5996	8712.8888	2.3988	9.5996	0	0	0	500	0	0	0



GETARS-1 SAMPLE INPUT AND OUTPUT
MPXT - MULTIPLEXER TEST PROGRAM

Page 4-72
09 Aug 84

4.13.2 MPXT Sample Output

IRU,MPXT
ENTER COMMENTS
FILE NAME? (ENTER -1 FOR MILLIVOLT DISPLAY)
ENTER A 1 FOR CPT DISPLAY.
1ST CHANNEL, LAST CHANNEL, # OF SCANS?
ENTER A -1 TO END.
MPXT STOP 8888

MPXT-2
MILLV

246.256.18
-1

MPXT -- COMMENTS MPXT-2
ENG. UNITS DISPLAY - FILE - MILLV

POINT ID.	CHA 246	CHA 247	CHA 248	CHA 249	CHA 250	CHA 251	CHA 252	CHA 253	CHA 254	CHA 255	CHA 256
ENG. UNITS	MV	MV	MV	MV	MV	MV	MV	MV	MV	MV	MV
LINK	11	11	11	11	11	11	11	11	11	11	11
SUBLINK	1	1	1	1	1	1	1	1	1	1	1
PCPT	22	23	24	25	26	27	28	29	30	31	32
SCOPE	1.200	1.200	1.200	1.200	1.200	1.200	1.200	1.200	1.200	1.200	1.200
INTERCEPT	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
	5769.601	8726.400	619.200	2875.200	5764.800	8721.600	624.000	2975.200	5764.800	8721.600	595.200
	5764.800	8726.400	-1525.400	2975.200	5764.800	8721.600	-1562.000	2982.800	5764.800	8716.321	-1525.400
	5769.601	8726.400	-3523.600	2870.400	5769.601	8721.600	-3613.200	2875.200	5764.800	8716.321	-3523.600
	5764.800	8721.600	-5553.000	2875.200	5769.601	8726.400	-5601.601	2880.000	5760.000	8716.321	-5553.000
	5764.800	8716.801	-6774.800	2875.200	5764.800	8726.400	-6744.800	2875.200	5764.800	8721.600	-6774.800
	5769.601	8726.400	-4724.800	2875.200	5769.601	8721.600	-4694.800	2875.200	5764.800	8716.321	-4724.800
	5769.601	8721.600	-2651.200	2875.200	5769.601	8726.400	-2821.200	2882.800	5760.000	8712.200	-2651.200
	5769.601	8726.400	-4333.200	2875.200	5764.800	8726.400	-4392.400	2882.800	5764.800	8716.321	-4333.200
	5769.601	8726.400	-6335.200	2875.200	5764.800	8721.600	-6394.800	2868.000	5760.000	8716.321	-6335.200
	5769.601	8721.600	-6823.601	2875.200	5764.800	8721.600	-6883.601	2875.200	5764.800	8721.600	-6823.601

ATTACHMENT 13

GETARS-1 SAMPLE INPUT AND OUTPUT
VMEAN - RUN ANALYSIS PROGRAM

Page 4-93
09 Aug 84

4.28.2 VMEAN Sample Output

RUN NO. 1 DATE 1/ 1/85 TIME 4:19:22:315 THRU 4:19:24:315

RUN DESCRIPTION : INZ-1

SCAN PERIOD (MS) = 2.88

FIRST CHANNEL = 1

LAST CHANNEL = 188

1. D. TABLE

						-----ABSOLUTE VALUES-----				
CH#	NAME	EU	LINK	SUBL	PORT	MEAN	STD DEV	MIN VAL	MAX VALUE	P-P
1	CHA 881	MV	11	1	1	2862.918	2.412	2856.888	2865.688	9.688
2	CHA 882	MV	11	1	2	5762.561	2.335	5755.288	5764.888	9.688
3	CHA 883	MV	11	1	3	8715.856	1.191	8712.888	8721.688	9.688
4	CHA 884	MV	11	1	4	-286.868	3896.328	-7228.888	6417.681	13646.488
5	CHA 885	MV	11	1	5	2874.864	2.834	2878.488	2875.288	4.888
6	CHA 886	MV	11	1	6	5757.583	2.662	5758.488	5768.888	9.688
7	CHA 887	MV	11	1	7	8718.757	2.797	8712.888	8726.488	14.488
8	CHA 888	MV	11	1	8	-282.736	3896.881	-7219.288	6427.288	13646.488
9	CHA 889	MV	11	1	9	2873.747	2.288	2878.488	2875.288	4.888
10	CHA 818	MV	11	1	10	5762.623	2.388	5755.288	5764.888	9.688
11	CHA 811	MV	11	1	11	8718.188	2.362	8712.888	8721.688	9.688
12	CHA 812	MV	11	1	12	-286.549	3896.175	-7238.488	6483.288	13641.682
13	CHA 813	MV	11	1	13	2871.493	2.134	2865.688	2875.288	9.688
14	CHA 814	MV	11	1	14	5759.779	.976	5755.288	5768.888	4.888
15	CHA 815	MV	11	1	15	8715.621	1.262	8712.888	8721.588	9.688
16	CHA 816	MV	11	1	16	-286.462	3895.834	-7238.488	6451.288	13689.682
17	CHA 817	MV	11	1	17	2874.864	2.834	2878.488	2875.288	4.888
18	CHA 818	MV	11	1	18	5758.624	2.885	5755.288	5768.888	4.888
19	CHA 819	MV	11	1	19	8723.955	3.272	8712.888	8726.488	14.488
20	CHA 828	MV	11	1	20	-288.646	3896.866	-7224.888	6483.288	13627.281
21	CHA 821	MV	11	1	21	2883.295	2.388	2875.288	2889.688	14.488
22	CHA 822	MV	11	1	22	5768.675	2.876	5764.888	5769.681	4.881
23	CHA 823	MV	11	1	23	8724.188	3.858	8712.888	8726.488	14.488
24	CHA 824	MV	11	1	24	-287.666	3896.891	-7228.888	6483.288	13632.888
25	CHA 825	MV	11	1	25	2875.378	1.687	2878.488	2888.888	9.688
26	CHA 826	MV	11	1	26	5765.351	2.948	5768.888	5769.681	9.681
27	CHA 827	MV	11	1	27	8724.592	2.887	8716.881	8726.488	9.682
28	CHA 828	MV	11	1	28	-287.431	3895.583	-7228.888	6417.681	13646.488
29	CHA 829	MV	11	1	29	2877.238	2.383	2878.488	2888.888	9.688
30	CHA 838	MV	11	1	30	5762.978	2.233	5755.288	5764.888	9.688
31	CHA 831	MV	11	1	31	8717.588	2.528	8712.888	8721.588	9.688
32	CHA 832	MV	11	1	32	-284.188	3896.834	-7228.888	6412.888	13641.688
33	CHA 833	MV	11	1	1	2862.896	2.481	2856.888	2865.688	9.688
34	CHA 834	MV	11	1	2	5762.517	2.329	5755.288	5764.888	9.688
35	CHA 835	MV	11	1	3	8715.832	1.173	8712.888	8721.688	9.688
36	CHA 836	MV	11	1	4	-286.581	3896.887	-7228.888	6417.681	13646.488
37	CHA 837	MV	11	1	5	2874.883	2.822	2878.488	2875.288	4.882
38	CHA 838	MV	11	1	6	5757.574	2.678	5758.488	5768.888	9.682
39	CHA 839	MV	11	1	7	8718.838	2.775	8712.888	8726.488	14.488
40	CHA 848	MV	11	1	8	-283.772	3896.181	-7219.288	6427.288	13646.488
41	CHA 841	MV	11	1	9	2873.762	2.282	2878.488	2875.288	4.888
42	CHA 842	MV	11	1	10	5762.684	2.328	5755.288	5764.888	9.682
43	CHA 843	MV	11	1	11	8718.895	2.467	8712.888	8721.688	9.682
44	CHA 844	MV	11	1	12	-286.673	3895.914	-7238.488	6483.288	13641.682
45	CHA 845	MV	11	1	13	2871.536	2.159	2865.688	2875.288	9.682
46	CHA 846	MV	11	1	14	5759.779	.976	5755.288	5768.888	4.882
47	CHA 847	MV	11	1	15	8715.658	1.256	8712.888	8721.688	9.682
48	CHA 848	MV	11	1	16	-286.553	3895.155	-7238.488	6451.288	13689.682
49	CHA 849	MV	11	1	17	2873.977	2.888	2878.488	2875.288	4.882

Section 1.2 C

Generic Letter 83-28

Post-Trip Review - Data and Information Capability

Safety Parameter Display System (SPDS)

2. Capability for assessing the time history of analog variables needed to determine the cause of unscheduled reactor shutdowns, and the functioning of safety-related equipment.

1.2.2.1 Brief description of equipment (e.g., plant computer, dedicated computer, strip charts).

NMP2 Response

The Nine Mile Point 2 Liquid Radwaste System and Emergency Response Facility computer system (LWCS/ERF) consists of dual Honeywell 4500 CPU's on which the standard Honeywell SEER software package has been implemented and modified as needed. Each processor contains 25K of core memory and dual ported Ampex large core stores used for bulk devices. The system also utilizes two 80MB disk drives for additional storage capacity. A magnetic tape unit is used for historical recording and additional back-up capabilities. Video monitors, types/printers and keyboards are located in the computer room, the control room, the Technical Support Center, and the Emergency Operations Facility to enable operators in recording and viewing event data.

1.2.2.2 Parameters monitored, sampling rate, and basis for selecting parameters and sampling rate.

NMP2 Response

There can be up to 690 data points contained on the Event Historical Recording System. These points can be contained in one of 115 groups made up of 6 data points each. Depending on which group the data point is contained in. The sampling rate can be every 1, 5, or 30 seconds. The only exception to these rates is with the two week post event recording. This data is collected every 15 minutes.

1.2.2.3 Duration of time history (minutes before trip and minutes after trip).

NMP2 Response

There are three types of historical event recording on the LWCS/ERF computer system. Two hours of pre-event data is collected on a continuous basis in a circular buffer. When a pre-defined event is detected, the buffer is frozen. Twelve hours of post-event data is collected immediately following the occurrence of a predefined event. This is done by the use of two 1 hour buffers which are used in a switching process for 12 hours. Two weeks of additional data will be collected immediately after the 12 hour collection is completed.

1.2.2.4 Format for displaying data including scale (readability) of time histories.

NMP2 Response

The Trend history consists of five secondary displays which are reactivity control, core cooling, coolant system integrity, and containment integrity (Attachments A-D) Radioactive Release (Future). Each secondary display consists of a number of trend plots covering a 6-minute time span. The reactivity control display consists of trend plots of APRM power, IRM power, and SRM log count rate. The core cooling display consists of a trend plot of RPV water level. The coolant system integrity display consists of trend plots of RPV pressure and drywell pressure. The containment integrity display consists of trend plots for drywell pressure, drywell oxygen concentration, suppression pool temperature, and suppression pool water level, as well as the containment isolation valve groups. The radioactive release display is a composite of Stack, Offgas and Containment Rad Monitor Parameters.

All displays contain safety function blocks at the bottom, which may be green or red depending upon whether the function is considered "normal" or "in alarm/unknown." The color of the safety functions is determined by the status of the variables associated with those safety functions.

Attachments (E-H) are the formats used for viewing the Event Historical data. This data can be used by displaying it on a video or printing it to a typer. The operator can view the data based on time for each sample taken. This display/printout can be based on any of the groups and ranged over all or any of the time period of the event recording. The operator can also display a trend of the various groups. This trend can also be based by group and consist of data over a specified period of the data recording.

1.2.2.5 Capability for retention of data, information, and physical evidence (both hardware and software).

NMP2 Response


Primary retention of data is done on disk buffers for all three types of historical recording. Two buffers are used for the pre-event recording, which is able to hold 1 hour's worth of data. Upon the detection of an event, the pre-event buffers will be frozen and can be saved to magnetic tape by a programmer. The 12 hour post-event data is collected with the use of two, 1 hour buffers on disk. These buffers are used in a switching mode, and are dumped to magnetic tape when they become full. The 14 day post event collection also uses two buffers on the disk. These buffers are dumped to magnetic tape daily, by the programmer. The programmer has the option of dumping the data to tape manually or initiating an automatic mode. The data can be restored from tape to a review buffer on the disk to allow a programmer to view or trend the data.

1.2.2.6 Power source(s) (e.g., Class IE, non-Class IE, non-interruptable).

NMP2 Response

Power to the Unit 2 LWCS/ERF computer is provided by an uninterruptible power supply 2VBB-UPS1A non class IE. This supply is fed from a 600V power panel 2VBB-PNL301, which is supplied by either the station generator 13.8kv line (2WJS-US3, during normal operation) or from an off-site Scriba 115kv line (2NJS-US4, during a shutdown condition). Back-up power is supplied by a 125v DC battery supply, 2BYS-SWG001A.

In summary, upon loss of normal power, a static transfer switch transfers power from the normal source to the alternative source. If both normal and alternate sources are lost, the DC source will automatically pickup the loads by means of a DC auctioneering circuit.



NMP-2

MODE ENTER

CORE COOLING

DATE: 03:18:86

TIME: HH:MM:SS

A228

RPV LEVEL

IN | 0

205

-165

54:00

56:00

TIME

58:00

MM:SS


REACTIVITY
CONTROL

CORE
COOLING

COOLANT SYS
INTEGRITY

CONTAINMENT
INTEGRITY

ATTACHMENT C



ATTACHMENT D

NMP-2

MODE ENTER

CONTAINMENT INTEGRITY

DATE: 03:18:86

TIME: HH:MM:SS

A230

CONTAINMENT
ISOLATION
GROUPS

1A SHUT

2A SHUT

3A SHUT

4A SHUT

1B SHUT

2B SHUT

3B SHUT

4B SHUT


DRYWELL PRESS

PSIG 0




DRYWELL OXYGEN CONC

% 0




SUPPRESSION POOL TEMP

DEGF 0



SUPPRESSION POOL LEVEL

FEET 0





54:00

56:00

TIME

58:55

MM:SS



ENTER (D) DISPLAY, (PF) PAGE FORWARD, (PB) PAGE BACK, (P) PRINT, (C) CANCEL PRNT
 REVIEW BUFFER TIME SPAN 03-11-86 11:14 THRU 03-12-86 18:51

START DATE 03-11-86 TIME 11:14, END DATE 03-11-86 TIME 20:11, GROUP NUMBER 1

TIME	NMP2U100 %PWR	NMP2U101 %PWR	NMP2U102 %PWR	NMP2U103 %PWR	NMP2U104 %PWR	NMP2U105 %PWR
3-11-86						
11:14:06	86.19	86.75	86.97	87.13	86.09	87.40
11:14:07	86.19	86.75	86.97	87.13	86.09	87.40
11:14:08	86.19	86.75	86.97	87.13	86.09	87.40
11:14:09	86.19	86.75	86.97	87.13	86.09	87.40
11:14:10	86.19	86.75	86.97	87.13	86.09	87.40
11:14:11	86.19	86.75	86.97	87.13	86.09	87.40
11:14:12	86.19	86.75	86.97	87.13	86.09	87.40
11:14:13	86.19	86.75	86.97	87.13	86.09	87.40
11:14:14	86.19	86.75	86.97	87.13	86.09	87.40
11:14:15	86.19	86.75	86.97	87.13	86.09	87.40
11:14:16	86.19	86.75	86.97	87.13	86.09	87.40
11:14:17	86.19	86.75	86.97	87.13	86.09	87.40
11:14:18	86.19	86.75	86.97	87.13	86.09	87.40
11:14:19	86.19	86.75	86.97	87.13	86.09	87.40
11:14:20	86.19	86.75	86.97	87.13	86.09	87.40
11:14:21	86.19	86.75	86.97	87.13	86.09	87.40
11:14:22	86.19	86.75	86.97	87.13	86.09	87.40
11:14:23	86.19	86.75	86.97	87.13	86.09	87.40
11:14:24	86.19	86.75	86.97	87.13	86.09	87.40
11:14:25	86.19	86.75	86.97	87.13	86.09	87.40
11:14:26	86.19	86.75	86.97	87.13	86.09	87.40
11:14:27	86.19	86.75	86.97	87.13	86.09	87.40
11:14:28	86.19	86.75	86.97	87.13	86.09	87.40
11:14:29	86.19	86.75	86.97	87.13	86.09	87.40
11:14:30	86.19	86.75	86.97	87.13	86.09	87.40
11:14:31	86.19	86.75	86.97	87.13	86.09	87.40
11:14:32	86.19	86.75	86.97	87.13	86.09	87.40
11:14:33	86.19	86.75	86.97	87.13	86.09	87.40
11:14:34	86.19	86.75	86.97	87.13	86.09	87.40
11:14:35	86.19	86.75	86.97	87.13	86.09	87.40
11:14:36	86.19	86.75	86.97	87.13	86.09	87.40
11:14:37	86.19	86.75	86.97	87.13	86.09	87.40
11:14:38	86.19	86.75	86.97	87.13	86.09	87.40
11:14:39	86.19	86.75	86.97	87.13	86.09	87.40
11:14:40	86.19	86.75	86.97	87.13	86.09	87.40
11:14:41	86.19	86.75	86.97	87.13	86.09	87.40
11:14:42	86.19	86.75	86.97	87.13	86.09	87.40
11:14:43	86.19	86.75	86.97	87.13	86.09	87.40
11:14:44	86.19	86.75	86.97	87.13	86.09	87.40
11:14:45	86.19	86.75	86.97	87.13	86.09	87.40

ATTACHMENT F


03/11/86
11:19:15

NMP2U100

NMP2U101

NMP2U102

NMP2U103



MID 50.000
GROL 021 INTERVAL 01 SEC

50.000

62.500


45.000

- TREND LIMITS -
LOW HIGH
25.00 75.000
75.00 90.000
50.00 100.00
50.00 90.000

	VALUE
NMP 00 APRM CHANNEL A PWR LVL	85.78
NMP 01 APRM CHANNEL B PWR LVL	86.94
NMP 02 APRM CHANNEL C PWR LVL	86.81
NMP 03 APRM CHANNEL D PWR LVL	87.15

ATTACHMENT

3/11/86
11:35:25



				VALUE
NMP2U100	APRM CHANNEL A	PWR LVL		85.78
NMP2U101	APRM CHANNEL B	PWR LVL		86.94
NMP2U102	APRM CHANNEL C	PWR LVL		86.81
NMP2U103	APRM CHANNEL D	PWR LVL		87.15

- TREND LIMITS -	
LOW	HIGH
25.00	75.000
75.00	90.000
50.00	100.00
50.00	90.000

ATTACHED

13/12/86
18:51:04

NMP2U100

NMP2U101

NMP2U102

NMP2U103

0.000 100.00

0.000 100.00

25.000 100.00

0.000 90.000

18:51:04

18:19:34

17:48:04

17:16:34

MID VALUES 50.000
GROUP 021 INTERVAL 30 SEC

50.000

62.500

45.000

- TREND LIMITS -

LOW HIGH

				VALUE
NMP2U100	APRM	CHANNEL A	PWR LVL	25.78
NMP2U101	APRM	CHANNEL B	PWR LVL	35.94
NMP2U102	APRM	CHANNEL C	PWR LVL	36.31
NMP2U103	APRM	CHANNEL D	PWR LVL	37.15

25.00	75.000
75.00	90.000
50.00	100.00
50.00	90.000

Section 2.1, 2.2

Generic Letter 83-28

Equipment Classification and Vendor Interface

However, a task is currently underway to upgrade the details of our equipment classification list (Q-List, See Response 2.2.1.2). This will provide additional assurance that those components which contribute to the reactor trip function are appropriately classified as safety-related.

Administrative controls consisting of documents, procedures and information handling systems are used in the station to control safety-related activities including maintenance, work requests (work orders), parts replacements and modifications.

The work request form (AP-5, Page 15) contains the classification information, which is derived from the equipment classification list (Q-List) by the work request originator or the approving supervisor. A Quality Assurance representative checks the classification again using the equipment classification list (Q-List) (AP-5, Page 6 and 7).

Maintenance procedures are in the process of being reviewed to assure that any classification information is correct. The review of Maintenance Department maintenance procedures is complete. The review of I&C Department maintenance procedures is ongoing and will be completed prior to startup.

Nine Mile Point Unit 2 has an ongoing program to ensure that vendor information is complete, current and controlled throughout the life of the plant, and appropriately referenced in procedures. This program is conducted in three parts. The first part is the AP-3.4.2, Operations Experience Assessment program which receives, reviews and acts on applicable information from the reactor trip system supplier for Nine Mile Point Unit 2. The information consists of General Electric Service Information Letters (SILs) which the Independent Safety Engineering Group (ISEG) receives and reviews to determine applicability. TDP-5, Administration of Operational Engineering Assessment Items, provides guidance to the ISEG for the handling of OEA items to assure complete and accurate closeout of potential operating problems.

In addition, the Operations Assessment Program addresses information from the Nuclear Regulatory Commission (NRC) such as I&E Notices, Circulars and Bulletins, as well as information from the Institute of Nuclear Power Operations (INPO) such as Significant Event Reports and Significant Operating Experience Reports. Collectively, these sources of information provide a comprehensive and timely mechanism to assure that information pertaining to problems with safety-related equipment are identified and corrected.

Thus, together with our current participation in the General Electric Operations Engineer Program, a high level of communication, feedback and equipment performance improvement is achieved.

2.1 EQUIPMENT CLASSIFICATION AND VENDOR INTERFACE (REACTOR TRIP SYSTEM COMPONENTS)

Position

Licensees and applicants shall confirm that all components whose functioning is required to trip the reactor are identified as safety-related on documents, procedures and information handling systems used in the plant to control safety-related activities, including maintenance, work orders and parts replacement. In addition, licensees and applicants shall establish, implement and maintain a continuing program to ensure that vendor information is complete, current and controlled throughout the life of the plant, and appropriately referenced or incorporated in plant instructions and procedures. Vendors of these components should be contacted and an interface established. Where vendors cannot be identified, have gone out of business, or will not supply the information, the licensee or applicant shall assure that sufficient attention is paid to equipment maintenance, replacement, and repair to compensate for the lack of vendor backup and to assure reactor trip system reliability. The vendor interface program shall include periodic communication with vendors to assure that all applicable information has been received. The program should use a system of positive feedback with vendors for mailings containing technical information. This could be accomplished by licensee acknowledgement for receipt of technical mailings. The program shall also define the interface and division of responsibilities among the licensees and the nuclear and non-nuclear divisions of their vendors that provide service on reactor trip system components to assure that requisite control of, and applicable instructions for maintenance work are provided.

NMP2 Response

Niagara Mohawk does not currently plan to develop a specific list of components that would comprise a reactor trip system. The reactor trip function is accomplished at Nine Mile Point Unit 2 by utilizing redundant plant process instrumentation that input to a one-out-of-two taken twice logic system. These signals initiate a reactor trip (rapid control rod insertion i.e. scram) by deenergizing solenoid operated scram pilot valves that vent air from the reactor scram valves.

The components that contribute to the reactor trip function are contained in several systems rather than one reactor trip system. Those systems whose components contribute to the reactor trip function include the reactor protection system, reactor vessel instrumentation system, neutron monitoring system and control rod drive system. Therefore, a new system identified as the reactor trip system would cause unnecessary inconsistencies with existing Nine Mile Point Unit 2 system nomenclature. This would require extensive revision to existing documentation and training program with no enhancement of safety.

2.1 (Cont'd)

The second part of this program is the Administrative Control of technical manuals. The current method used to control the flow of technical information is Stone & Webster's Project Procedure PP-81, Method for Handling Supplier Technical Documents. This procedure states a specific program in which technical documents are received and transmitted to the appropriate personnel for proper channeling. All technical documents are received at Stone & Webster's Operations Center where a responsible engineer reviews it to ensure that information is technically adequate and applicable to the equipment purchased. It is then transmitted to the site (Nine Mile Point's Document Control) where it is checked for comments, issued as a controlled document and maintained throughout the life of the plant. This procedure will stay in effect until a similar program, such as the one being implemented at Unit 1, NEL-014G, Control and Distribution of Vendor Documents can be developed.

The third part of the program is Niagara Mohawk's Technical Review and Control of maintenance procedures per Section 6.5.2 of Technical Specifications, which is administered through AP-2, Production and Control of Procedures. This is a unique feature of the Nine Mile Point Technical Specifications which assures that a thorough technical review is performed on all safety-related procedures, rather than a cursory review and approval by the Site Operations Review Committee as could occur at nuclear stations with Standard Technical Specifications.

These three parts provide Unit 2 with an improved method of evaluating and controlling technical information which subsequently enhances Nine Mile's position on safety.

2.2 EQUIPMENT CLASSIFICATION AND VENDOR INTERFACE (PROGRAMS FOR ALL SAFETY-RELATED COMPONENTS)

Position

Licensees and applicants shall submit, for staff review, a description of their programs for safety-related equipment classification and vendor interface as described below:

1. For equipment classification, licensees and applicants shall describe their program for ensuring that all components of safety-related systems necessary for accomplishing required safety functions are identified as safety-related on documents, procedures, and information handling systems used in the plant to control safety-related activities, including maintenance, work orders and replacement parts. This description shall include:

- 2.2.1.1 The criteria for identifying components as safety-related within systems currently classified as safety-related. This shall not be interpreted to require changes in safety classification at the systems level.

2.2.1.1 (Cont'd)

NMP2 Response

NMP-2 utilizes the quality group classification system for classifying the water, steam, and radioactive waste containing components important to the safety of water-cooled nuclear power plants. This system established by NRC Regulatory Guide 1.26, "Quality Group Classification and Standards," defines the Quality Group Classification System consisting of four Quality Groups A, B, C, and D. The definition of Quality Group A (Class 1) is provided by 10CFR50.2 (V) under "Reactor Coolant Boundary". The definitions of Groups B, C, and D are provided by Regulatory Guide 1.26.

Niagara Mohawk's architect engineer, Stone & Webster, used this guide to develop a detailed "Equipment and Structure Classification List" located in Section 3.2 (Classification of Structures, Systems, and Components) of the FSAR. This section states that, "Seismic Category I structures, systems and components are necessary to ensure:

1. The integrity of the reactor coolant pressure boundary (RCPB).
2. The capability to shut down the reactor and maintain it in a safe shutdown condition.
3. The capability to prevent or mitigate the consequences of accidents that could result in potential offsite exposures comparable to the guideline exposures of 10CFR100."

The criteria used for identifying equipment as safety-related on documents, drawings, and information handling systems is Stone & Webster's procedure C-3, Equipment Identification Codes. This procedure describes a format and application by which the equipment is identified in such a manner to allow control during all phases of plant design and construction. Each piece of equipment is identified by an equipment code number. This code number is divided in two by either an asterisk(*) for safety-related equipment, or a dash(-) for all other equipment. This provides a systematic way in which safety-related equipment can be identified by operating personnel in quick concise manner. Therefore, NMP2 meets the intent of Section 2.2.1.1.

- 2.2.1.2 A description of the information handling system used to identify safety-related components (e.g. computerized equipment list) and the methods used for its development and validation.

NMP2 Response

The current listing of safety-related equipment is provided in FSAR Table 3.2-1. Currently, this document is being used by plant and engineering personnel to identify safety-related components. As mentioned in Section 2.1, a task is currently underway to upgrade the details and accessibility of the equipment classification list. This upgrade is described as follows and will be implemented when the data is fully validated.

The Information Handling System that will be used to identify safety-related components is the Master Equipment List (MEL). The MEL is a computer data base which will ultimately consist of on-line information on all equipment installed at NMP2. This data base forms the nucleus of an information system that ties engineered component attributes to one installed component attributes, two active component documents, three spare parts necessary to maintain components, and four archived component documents. Eventually, it will form an operational authority file which interfaces with other computer data bases which track scheduled and unscheduled maintenance, equipment qualification requirements, in-service inspections, and modifications of plant components, thus ensuring configuration integrity for NMP2 as well as ready access for station supervision.

The MEL was developed from all major existing computerized design information systems on cables, raceways, equipment, pipe lines & supports etc., and then integrated into one data base. The design information provided by the NSSS vendor and A/E was developed from engineering evaluations performed by GE and Stone & Webster engineers using the criteria of FSAR Section 3.2.

Validation of the MEL for safety-related components is accomplished on a system basis by an extensive check of the component identification number against drawings, existing data bases, testing information, name plate serial numbers and if necessary, physical inspection in the plant. This effort is currently continuing.

- 2.2.1.3 A description of the process by which station personnel use this information handling system to determine that an activity is safety-related and what procedures for maintenance, surveillance, parts replacement and other activities defined in the introduction to 10CFR50, Appendix B, apply to safety-related components.

2.2.1.3 (Cont'd)

NMP2 Response

The following is a description of the process of determining if an activity is safety related. The supervisor of the department responsible for the activity has the responsibility to utilize the Equipment Classification List (Q-List) to determine the equipment classification. Documents such as work requests and purchase requisitions are reviewed and approved by the Quality Assurance Department. Activities such as surveillance or preventative maintenance are covered by procedures which are reviewed and approved per Section 6.5.2 of the Unit 2 Technical Specifications. These attributes are specified in various administrative procedures currently in place. The final administrative control before work occurs is approved by the Shift Supervisor. Based on the training, experience and knowledge of Technical Specifications required to fill the position, the Shift Supervisor can determine if the correct practices are to be used. This control includes sign-offs in the procedures, work requests and markups (tags) to be used. It is the intent of the process at Nine Mile Point Unit 2 to have checks and balances on the system to assure that an error on the part of an individual will not result in "non-safety related practices" being applied to safety-related equipment.

- 2.2.1.4 A description of the management controls utilized to verify that the procedures for preparation, validation and routine utilization of the information handling system have been followed.

NMP2 Response

Safety-related activities are governed by various administrative controls which implement the Quality Assurance Program. Adherence to the Quality Assurance Program is monitored primarily through the use of audits and inspections. These audits and inspections encompassed the various safety-related activities and are performed at various frequencies. For example, maintenance activities on safety-related equipment are subject to quality assurance inspections on a routine basis. Other audits or inspections are performed less often but cover a longer period of operation or activity. Items of non-compliance identified as a result of these audits and inspections are documented in accordance with provisions of the quality assurance program and are carried as open items until resolved.

- 2.2.1.5 A demonstration that appropriate design verification and qualification testing is specified for procurement of safety-related components. The specifications shall include qualification testing for expected safety service conditions and provide support for the licensees' receipt of testing documentation to support the limits of life recommended by the supplier.

NMP2 Response

The Nuclear Regulatory Commission conducted an audit of the Equipment Qualification program at Nine Mile Point Unit 2. The results of that audit are detailed in letter dated 1-8-85 from Elinor G. Adensam to B. G. Hooten.

- 2.2.1.6 Licensees and applicants need only to submit for staff review the equipment classification program for safety-related components. Although not required to be submitted for staff review, your equipment classification program should also include the broader class of structures, systems and components important to safety required by GDC-1 (defined in 10CFR Part 50, Appendix A, "General Design Criteria, Introduction").

NMP2 Response

With respect to the equipment classification program in use at Niagara Mohawk for structures, systems and components Important to Safety, we are participating in the Utility Safety Classification Group and are seeking a generic resolution to the Staff's concern in this regard through the efforts of the Group. We do not agree that the plant structure and components important to safety constitute a broader class than the safety-related set. Nevertheless, we believe that non-safety related plant structures, systems and components have been designed and are maintained in a manner commensurate with their importance to the safety and operation of the plant.

Section 3.1 & 3.2

Generic Letter 83-28

Post-Maintenance Testing (Safety Related Systems)

3.1 & 3.2 POST-MAINTENANCE TESTING

Positions

The following actions are applicable to post-maintenance testing:

- 3.1.1 Licensees and applicants shall submit the results of their review of test and maintenance procedures and Technical Specifications to assure that post-maintenance operability testing of safety related components in the reactor trip system is required to be conducted and that the testing demonstrates that the equipment is capable of performing its safety functions before being returned to service.
- 3.2.1 Licensees and applicants shall submit a report documenting the extending of test and maintenance procedures and Technical Specifications review to assure that post-maintenance operability testing of all safety related equipment is required to be conducted and that the testing demonstrates that the equipment is capable of performing its safety functions before being returned to service.

NMP2 Response

The following is in response to sections 3.1.1 and 3.2.1 and is presented with the intent that NMPC does not distinguish between Reactor Trip System and all other safety-related systems in implementing Post-Maintenance Testing Requirements.

Niagara Mohawk has made improvements to administrative and implementing procedures to more clearly satisfy the Post-Maintenance Testing (PMT) requirements of Generic Letter 83-28. AP-5 "Procedure for Repair" (pages 5,9,10,15 and 18) specifies the requirement for PMT following any maintenance of Safety Related equipment.- TDP-8 "Post-Maintenance Testing Criteria" provides guidance on the type of testing required based on the type of component and the type of maintenance performed.

This process applies to systems that have been turned over to NMPC from Construction and is summarized as follows: The department supervisor receiving the Work Request (AP-5.0, page 15) determines if the departmental procedure for accomplishing the maintenance task, or another department('s) procedure, incorporates a maintenance test that meets the requirements given in TDP-8. If so, he denotes the procedure number on the WR (line #15) and on the PMT requirements line (line 37). If not, line #37 is left blank. Upon completion of the work, the WR is returned to the Control Room, where the Station Shift Supervisor or the Assistant Shift Supervisor review the WR including line #37. If the Operations Department has a procedure which meets the testing requirements of TDP-8, it is denoted on line #37, and performed. Successful performance results in the Station Shift Supervisor or Assistant Station Shift Supervisor accepting the system/component for return to service. An unsuccessful test results in the initiation of another WR.

3.1.1 & 3.2.1 (Cont'd)

If no procedure exists for testing the system/component in relation to the maintenance performed, (which could be the case for a safety related component or system that is not in Technical Specifications) a PMT Test Report is completed per AP-5 and attached to the WR. Generally, this will involve placing the component in service and witnessing proper operation.

Further, maintenance procedures which do not contain post-maintenance tests generally contain steps to notify the appropriate department to conduct a test. However, the WR is the administrative control.

Thus, Nine Mile Point Unit 2 is currently in compliance with Post-Maintenance Testing requirements of Generic Letter 83-28.

- 3.1.2 Licensees and applicants shall submit the results of their check of vendor and engineering recommendations to ensure that any appropriate test guidance is included in the test and maintenance procedures or the Technical Specifications, where required.

NMP2 Response

As stated in Section 2.1, the General Electric SIL program constitutes the RTS Vendor Interface Program. The post-maintenance testing recommendations contained in the SILs have been identified and are being handled via the Operations Assessment Program. As of this writing all of these have been assigned to an engineer for incorporation of applicable information. It is expected that disposition of all of these will occur prior to fuel load.

- 3.1.3 Licensees and applicants shall indentify, if applicable, any post-maintenance test requirements in existing technical specifications which can be demonstrated to degrade rather than enhance safety. Appropriate changes to these test requirements, with supporting justification, shall be submitted for staff approval. (Note that action 4.5 discusses on-line system functional testing.)

NMP2 Response

Technical Specifications have been reviewed for Post-Maintenance Testing Requirements that can be demonstrated to degrade safety rather than enhance it. None were identified.

- 3.2.2 Licensees and applicants shall submit the results of their check of vendor and engineering recommendations to ensure that any appropriate test guidance is included in the test and maintenance procedures or the Technical Specifications where required.

3.2.3 (Cont.d)

NMP2 Response

As stated in Section 2.2.2, the General Electric SIL program constitutes the Safety Related Systems Vendor Interface Program. The post-maintenance testing recommendations contained in the SILs have been identified and are being handled via the Operations Assessment Program. As of this writing all of these have been assigned to an engineer for incorporation of applicable information. It is expected that disposition of all of these will occur prior to fuel load.

- 3.2.3 Licensees and applicants shall identify, if applicable, any post-maintenance test requirements in existing Technical Specifications which are perceived to degrade rather than enhance safety. Appropriate changes to these test requirements, with supporting justification, shall be submitted for staff approval.

NMP2 Response

Technical Specifications have been reviewed for Post-Maintenance Testing Requirements that can be demonstrated to degrade safety rather than enhance it. None were identified.

Section 4.5

Generic Letter 83-28

Reactor Trip System Reliability (System Functional Testing)

4.5 REACTOR TRIP SYSTEM RELIABILITY (SYSTEM FUNCTIONAL TESTING)

Position

On-line functional testing of the reactor trip system, including independent testing of the diverse trip features, shall be performed on all plants.

- 4.5.1 The diverse trip features to be tested include the breaker undervoltage and shunt trip features on Westinghouse, B&W and GE plants; the circuitry used for power interruption with the silicon controlled rectifiers on B&W plants; and the scram pilot valve and backup scram valves (including all initiating circuitry) on GE plants.

NMP2 Response

Generic Letter 83-28, Section 4.5 recommends on-line functional testing of scram pilot valves and scram backup valves. At Nine Mile Point Unit 2, the scram pilot air system controls and supplies air to operate the scram valves and the scram discharge volume vent and drain valves. The control air is supplied through two backup scram, and two Redundant Reactivity Control System (RRCS) solenoid operated air valves to the scram pilot valves at the individual control rod drive Hydraulic Control Units (HCU) and the scram discharge volume vent and drain valves, per each of two HCU Air Headers. The backup scram valves receive signals from the reactor protection system, as do the pilot solenoids, to each scram, vent and drain valve, providing redundancy and increasing system reliability. In the event that the scram pilot valves fail to function, the action of the backup scram valves assure that the control rods insert, thus, enhancing the reliability of the reactor trip function.

The backup scram valves are normally de-energized, DC solenoid operated valves. When at least one pair of channel sensor relays in both trip systems de-energize (one out of two taken twice logic), both backup scram valve solenoids energize and reposition the backup scram valves to block the instrument air supply and exhaust the scram air header. This action alone will cause the insertion of all control rods. The check valve around backup scram valve B allows the pilot air header to bleed down even if backup scram valve B fails to change position. Thus, the failure of one backup scram valve to operate will not prevent a scram, and the operation of one backup scram valve will cause a scram of the one half of the control rods.

Current testing of the scram pilot valves is accomplished through the existing technical specification surveillance program. The surveillance tests, taken together, functionally test the trip system from the sensing instrument, through the trip logic circuitry, to the scram pilot valves. The surveillance procedures are written to test the one-out-of-two taken twice logic in such a manner that the channels are tested independently. This allows one-half of the necessary logic to "makeup," actuating the entire trip channel up to and including one out of the two scram pilot valves on every control rod's scram inlet and discharge valves.

4.5.1 (Cont'd)

Scram testing is performed during each operating cycle in accordance with Technical Specification. This scram time testing demonstrates the action of the pilot scram valves and scram inlet and discharge valves.

In series with the backup scram valves are two normally deenergized DC RRCS solenoid operated Alternate Rod Insertion (ARI) valves. Similar to the B backup scram valve, each RRCS valve has a check valve in a bypass line so its failure will not prevent the other RRCS or the backup scram valves from depressurizing its scram air header. The ARI function of RRCS is actuated on failure to scram symptoms, i.e. high reactor vessel pressure or low-low reactor water level.

Because of the design of the system, on-line testing of one backup scram or one RRCS valve would result in a full scram of one half the control rods. This would be an unacceptable situation which would result in an automatic or a manual full scram of all the control rods. Therefore, on-line testing of backup scram valves or RRCS valves will not be performed. However, backup scram valves and RRCS valves will be tested on a refueling interval.

A plant specific reliability study was performed by GE in NEDE 22157 for RRCS and ARI. The results of this study showed that these systems are highly reliable.

- 4.5.2 Plants not currently designed to permit periodic on-line testing shall justify not making modifications to permit such testing. Alternates to on-line testing proposed by licensees will be considered where special circumstances exist and where the objective of high reliability can be met in another way.

NMP2 Response

As described in 4.5.1, Nine Mile Point Unit 2 is not designed for on-line testing of the backup scram or the ARI valves. The current design would result in scram of one half of the rods, if one of the backup scram, or ARI valves were energized while on-line. However, due to the multiple redundancy of the system, ie. the backup scram valves are redundant to the scram pilot valves, and are also redundant to each other, modifications to permit on-line testing are not warranted.

Additionally, the ARI valves are a redundant scram system, utilizing independent sensors from the Reactor Protection System and capable of completing a scram with the total failure of the normal scram system. The ARI valves are controlled by the Redundant Reactivity Control system, which is also redundant.

NMPC endorses the following excerpt from NEDC-30505 "Response Guidelines for NRC Generic Letter 83-28" prepared by General Electric for the BWR Owners Group.

"The Nine Mile Point Unit 2 Reactor Protection System design complies with all applicable regulatory requirements for the RPS.

4.5.2 (Cont'd)

The remainder of this paragraph is a summary of the on-line functional testing and testing intervals performed on the RPS. Consistent with the Technical Specifications, on-line channel functional testing is performed on the multiple and diverse reactor transient trip sensors [Average Power Range Monitor (APRM) and intermediate Range Monitor (IRM) Reactor trip signal channels, and multiple and diverse Scram Discharge Volume High water level trips]. During the required trip sensor channel tests discussed above, each scram contactor which actuates the scram pilot solenoid valves is tested. The simple operation of the scram contactors minimizes concerns of wear, and frequent testing assures that any failures are detected early. The Scram Pilot Solenoid Valves which are actuated by the scram contactors are all tested regularly. Redundant Electrical Protection Assemblies (EPAs) which protect the Scram Pilot Solenoid Valves from low voltage chattering (and the associated potential consequence of accelerated wear) are also functionally tested. These surveillance testing requirements related to the Scram Pilot Solenoid Valves assure that the probability of undetected failure of these solenoid valves is small. In summary, the current RPS on-line surveillance requirement, in conjunction with multiple and diverse scram sensors, assure that the probability of failure of enough control rods to prevent scram is negligible.

Channel functional tests are performed on-line for the following sensor trips:

- Reactor Vessel Dome Pressure-High
- Reactor Vessel Water Level-Low
- Main Steam Line Isolation Valve-Closure
- Main Steam Line Radiation-High
- Drywell Pressure-High
- Turbine Control Valve Fast Closure, Control Oil Pressure-Low
- Turbine Stop Valve-Closure

Channel functional tests are also performed for APRMs and IRMs.

In References 1 and 2, it is shown that each of the above plant variables used to initiate a protective function is backed up by a completely different plant variable. In fact, it can be seen from Table 1 that for the most frequent transients, scram is initiated by three diverse sensors in all but one case (regulator failure-primary pressure increase which is initiated by two diverse sensors). This indicates that adequate redundancy exists in the design to provide protection against multiple independent sensor failures. Also, diversity among sensor types reduces the potential for common cause failures, failures due to human error, and increases in failure rate due to wearout. A pictorial representation of the RPS logic configuration is provided in Figure 1.

4.5.2 (Cont'd)

Each sensor channel functional test includes full actuation of the associated logic, the two output scram contactors in each channel, and the individual CRD scram air pilot valve solenoids for the associated logic division (solenoids from both logic Division A and B are required for scram initiation).

The most credible failures within the RPS logic will de-energize a set of scram solenoids which causes a half scram, i.e., one of the two scram solenoids required for scram initiation is de-energized at some or all hydraulic control units. These failures would be "SAFE" failures that would increase the probability of plant shutdown.

The less credible logic failures which prevent a channel from de-energizing will be detected during channel functional test in compliance with Technical Specification requirements. The tests described above ensure that an increase in failure rate due to a wearout condition or a common cause failure potential could be detected early and corrective action taken before the failure condition becomes systematic.

Other channel functional tests include testing of the Scram Discharge Volume (SDV) Water Level-High trip and manual scram trip and test of the reactor mode switch in the shutdown position every refueling. The first two trips involve on-line testing and the latter mode switch test can only be conducted during reactor shutdown. The manual scram trip can be tested on-line without creating a scram.

The testing of the SDV Water Level-High trip is considered adequate based on the current designed redundancy and diversity incorporated into the system. There are two diverse and redundant sets of level sensors which scram the reactor in the unlikely event of high water level in the SDV during power operation. These trips are designed to allow sufficient scram water discharge volume given the scram trip point is reached.

Reference 2 concluded that reactor shutdown can be achieved if at least 50% of the control rods in a checkerboard pattern and 69% in a random pattern are inserted in the core. The probability of independent failure of enough rods to prevent shutdown is negligible. The most unlikely type of failure would be some common cause mechanism that if undetected over a long period of time would cause unsafe shutdown. The Technical Specification surveillance requirements adequately ensure that a failure mechanism affecting several individual drives (considered to be very remote) would not go undetected. One of the major features that ensures that several drives do not fail at one time due to wearout or a common cause is the staggered maintenance and overhaul of selected degraded CRDs or Hydraulic Control Units (HCUs) at refueling outages. This ensures a mix of drives by age, component lot, maintenance time and servicing personnel, and testing.

4.5.2 (Cont'd)

The scram insertion time tests include, in addition to drive timing and insertion capability, a test of operability of the HCU scram insert and discharge valves including associated scram air pilot valves. As stated in the previous paragraph, the required frequency of testing given in the Technical Specification ensures that a systematic failure mechanism in the HCU's would be detected early enough and corrective action taken before the condition becomes a critical failure preventing scram."

Therefore, since the scram pilot valves are tested weekly during APRM half scram tests, and since the backup scram valves and the ARI valves will be tested once a refueling cycle, and since rod scram time testing is performed at on a refueling cycle or more frequently in accordance with Standard Technical Specifications, on-line testing of the backup scram and ARI valves is not warranted.

4.5.3 Existing intervals for on-line functional testing required by Technical Specifications shall be reviewed to determine that the intervals are consistent with achieving high reactor trip system availability when accounting for considerations such as:

1. uncertainties in component failure rates
2. uncertainty in common mode failure rates
3. reduced redundancy during testing
4. operator errors during testing
5. component "wear-out" caused by the testing

Licensees currently not performing periodic on-line testing shall determine appropriate test intervals as described above. Changes to existing required intervals for on-line testing as well as the intervals to be determined by licensees currently not performing on-line testing shall be justified by information on the sensitivity of reactor trip system availability to parameters such as the test intervals, component failure rates, and common mode failure rates.

NMP2 Response

Nine Mile Point Unit 2 on-line functional testing and testing intervals are performed consistent with the Technical Specifications which are based on Standard Technical Specifications. The following reactor trips are functionally tested on-line.

Manual Scram
High Reactor Pressure
High Drywell Pressure
Low Reactor Water Level
High Water Level Scram Discharge Volume
Main Steam Line Valve Position
High Radiation Main Steam Line
Neutron Flux
Intermediate Range Monitor (IRM) (when required)
Average Power Range Monitors
Turbine Valve Closure
Generator Load Rejection

4.5.3 (Cont'd)

In addition, the shutdown position of the reactor mode switch scram function is tested during refueling outages. During the testing discussed above, the scram pilot solenoid valves are tested, in that one of the two scram pilot valves on every control rod scram inlet and outlet valves are activated. Also, overvoltage, undervoltage and underfrequency protection is provided for the reactor trip bus including power to the scram pilot valves.

For the major transients evaluated, the number of independent scram features which are available to terminate a particular transient are listed in the response to Section 4.5.2 above. Therefore, it can be demonstrated that adequate redundancy exists in the Nine Mile Point Unit 2 design to provide protection against multiple independent sensor failures.

Further, NMPC participated in and endorses the "BWR Owners Group response to NRC Generic Letter 83-28, Item 4.5.3" NEDC-30844. This document contains analyses performed by General Electric that concluded that the current on-line functional testing intervals are adequate to achieve high reactor trip system availability.


In summary, the current reactor protection system on-line surveillance program requirements, in terms of scope and testing intervals, in conjunction with multiple and diverse scram sensors assures the probability and reliability of the reactor trip system to function to effect control rod insertion and resulting reactor shutdown.

Further, for Unit 2 an automatic standby liquid control system is installed which provides redundant means to shut down the reactor.

Table 1
SENSOR DIVERSITY FOR MAJOR TRANSIENTS

Transient	Scram Signals - Order of Occurrence						
	Inputs From Pressure or Differential Pressure Transmitters and Trip Units		Inputs From Pressure Position or Micro Switch Contact Opening				Inputs From Neutron Flux or Radiation Sensors
	Reactor Pressure >1065 PSIG	Reactor Level <Level 3	Turb Cont. Valve Off Pres. Set Pt.	Turb Stop Valve Pos <90% Full Open	MSIV Pos. <90% Full Open	APRM >120%	
MSIV Closure	3	4			1	2	MSIV Ht Rad. >6 x Background
Turb Trip (with bypass)	3			1		2	
Generator Trip (with bypass)	3		1			2	
Pres. Regulator Failure (primary pressure decrease)	3	4			1	2	
Pres. Regulator Failure (primary pressure increase)	2					1	
F.W. Flow Control, Failure (reactor water inventory increase)	3			1		2	
F.W. Flow Control, Failure (reactor water inventory decrease)	3	1			2		4
Loss of Condenser Vacuum	3		4	1	5	2	
Loss of Normal AC Power	4	5	2	1	6	3	

Figure 1 RPS Relay Logic Configuration



REFERENCES

1. NEDO-1-189, "An Analysis of Functional Common-Mode Failures in GE BWR Protection and Control Instrumentation," L. G. Frederick, et al, July 1970.
2. "BWR Scram System Reliability Analysis," W. P. Sullivan, et al, September 30, 1976 (Transmitted in letter from E. A. Hughes (GE) to D. F. Ross (NRC), "General Electric Company ATWS Reliability Report," September 30, 1976).

①

Nine Mile Point, Unit 2, Response Survey

3/51/86.

1. Item 2.1 : (a) Part 1 : The response is partially complete. Those components that function to provide RT should be reviewed to determine that all such components are classified as safety-related on all relevant plant documents. (b) Part 2 : The program and its goals for vendor manuals should be briefly described. Also the permanent update program should be described.
2. Item 2.2.1 : Response appears complete.
 - 2.2.1.1 : Response appears complete, but should address subcomponents and parts.
 - 2.2.1.2 : Response should state how the Q List was prepared; how new items are entered; how changes in classification of listed items are made; how listed items are verified; how unauthorized changes to the listing are prevented; and how the listing will be maintained and made available to users as an official, single, consistent, and unambiguous version.
 - 2.2.1.3 : Response appears complete.
 - 2.2.1.4 : Response is not complete :
 - (a) Administrative controls should be identified.
 - (b) Application of the QA program to preparation, maintenance, and usage of the Q List to identify safety-related equipment in maintenance, test, operating, and parts procurement procedures should be described.

2.2.1.5 : Response states that Engineering Procedures will address these requirements, however (a) Have these procedures been written? (b) If not, provide schedule for their completion, and (c) They should require that replacement parts meet the same specifications as the original.

2.2.1.6 : Response appears complete.

3. Item 2.2.2 : Response is incomplete. The response should address these items :

(a) Guideline (Accomplishment of Program Enhancements):

^{4/10/81}
^{5/12/81}
^{AKS}
~~Applicant's~~
~~Licensee's~~ response should briefly describe how their program will accomplish the program enhancements recommended in Section 3.2 of the NUTAC/VETIP Report (INPO 84-011). These include: - ^{hand on AP 3.4.2}

- For NPRDS:

- (1) Improvement of the definition of component to better describe components other than electrical.
- (2) Improve the failure reporting guidance to:
 - provide better information on the role played by piece parts in causing component failures;

- . recommend that utility provide information when inadequate vendor information is a causal or contributing factor in a failure.
- . recommend that utility provide more complete information including details of failure analyses in the failure reports.
- . assure that utilities submit preliminary reports promptly, and for complicated failure cases, upgrade the initial report with later, more detailed supplementary reports. NPRDS procedures should be revised to recommend this procedure.
- . increase the scope of NPRDS reporting to allow more comprehensive and complete reporting.
- . provide guidance that requires utilities to report when inadequate, faulty, or missing maintenance or test procedures are contributing factors in a failure.

For SEE-IN:

Reports should be generated for potential failures caused by faulty or missing vendor supplied information or other ETI. Such occurrences should be reported over NUCLEAR NETWORK.

b) Guideline (NUTAC/VETIP Implementation Responsibilities):

Licensee response should describe briefly how their program will accomplish the implementation responsibilities recommended in Section 4.1.1 of the NUTAC/VETIP Report. These include:✓

- . Establishment and maintenance of vendor interface with NSSS supplier.
- . Have a program of seeking assistance from other vendors of safety-related equipment when found necessary.✓
- . Have procedures for processing all incoming ETI regardless of source to assure prompt review, evaluation, and distribution of results so that
 - (1) Key personnel are promptly warned of possible problems;
 - (2) New or revised information is incorporated into plant procedures and programs;
 - (3) Significant ETI is shared with other utilities via NUCLEAR NETWORK reports;
 - (4) administrative procedures should require that plant procedures at least reference appropriate ETI;
 - (5) Appropriate ETI should be incorporated into the performance and quality review sections of safety-related procedures;
 - (6) Vendors or outside contractors who perform or provide safety-related services shall be subject to adequate utility control and shall conform to utility or utility-approved QA procedures and controls.

c) Guideline (Vendor Contact):

Licensee response should show that interfaces have been or are being established with at least two or more major vendors of safety-related equipment other than the NSSS. Examples of such vendors include: diesel generator vendor, switch-gear vendor, major pumps vendor, or vendor of motor-operated valves.

d) Guideline (Commitment To Aid In Accomplishment Of Implementation Responsibilities):

Licensee response should show that they have committed to work with INPO to ensure accomplishment of INPO Implementation Responsibilities as described in Sections 3.2, 4.1.2, and 4.2.2.1 of the NUTAC/VETIP report. ✓

e) Guideline (NSSS Vendor Contact):

The vendor interface program should include periodic contact with the NSSS vendor to assure that the latest versions of maintenance, test, service, and modification recommendations are in the licensee's possession. ✓

f) Guideline (Vendor Contact):

The licensee should show that contact has been attempted with major vendors of their safety-related equipment other than the NSSS to establish continuing, periodic interfaces with them for exchange of service, test, maintenance, and modification information. Evidence of such attempts and their results should be retained for audit. ✓

g) Guideline (Assurance of Receipt of ETI):

The vendor interface program should use a system of positive feedback such as licensee acknowledgement of receipt of technical information mailings to assure that licensee has received all current information. ✓

h)

Guideline (Division of Responsibility):

Program description shall define the interface and describe the division of responsibilities among the licensee and the nuclear and non-nuclear divisions of their vendors that provide service on safety-related equipment. This is interpreted to mean that the licensee shall remain responsible for controlling the content and application of procedures, instructions, and quality assurance activities to maintenance, test, service, and modification work on safety-related equipment performed by other than licensee organizations and personnel.

4. Item 3.1.3 : Commitment appears OK. Applicant should improve when T.S. review is complete for this item.

5. Item 3.2.3 : As per Item 3.1.3.

6. Item 4.5.2 : Response is incomplete. Response states that it will be provided prior to startup. A schedule for submission of response promptly should be provided. The response of 12/20/85 states that backup screw valves will be tested at refueling outages appears acceptable.

7. Item 4.5.3 : Response is incomplete. It states that applicant is participating in a BWROG committee to address Technical Specification Improvements, and that a response will be provided prior to startup. It is not clear that this BWROG committee will address the issue and a schedule that provides for prompt submittal should be provided followed by the submittal.

Attendance

Name

Mary Haughey
David Shum
Joel Kramer
Tony Zallnick
Robert Randall
T. Loomis
D. R. Lasher
A. L. Toalston

Organization

NRC
FOB/NRC
EICSB/PWRA
NMPC - Licensing
NMPC - Generation
NMPC - Nuclear Licensing
NRC
NRC

April 17, 1986

MEETING SUMMARY DISTRIBUTION

Docket No(s): 50-410

NRC PDR

Local PDR

BWD #3 r/f

J. Partlow

E. Adensam

Attorney, OELD

E. Jordan

B. Grimes

ACRS (10)

Project Manager M. Haughey

E. Hylton

NRC PARTICIPANTS

M. Haughey

D. Shum

D. Lasher

A. Toalston

bcc: Applicant & Service List

