


Vepco

Doc # 50-281
Control # 8311090245
Date 11/3/83 of Document:
REGULATORY DOCKET FILE

SURRY UNIT 2, CYCLE 7 STARTUP PHYSICS TEST REPORT



8311090247 831103
PDR ADOCK 05000281
P PDR

NUCLEAR OPERATIONS DEPARTMENT

Virginia Electric and Power Company

SURRY UNIT 2, CYCLE 7

STARTUP PHYSICS TEST REPORT

BY

E. S. Hendrixson

Reviewed By:

C. T. Snow
C. T. Snow, Supervisor
Nuclear Fuel Operation Subsection

Approved By:

E. J. Lozito
E. J. Lozito, Director
Nuclear Fuel Operation Subsection

Nuclear Fuel Operation Subsection
Nuclear Operations Department
Virginia Electric and Power Co.
Richmond, Va.

October, 1983

CLASSIFICATION/DISCLAIMER

The data, techniques, information, and conclusions in this report have been prepared solely for use by the Virginia Electric and Power Company (the Company), and they may not be appropriate for use in situations other than those for which they were specifically prepared. The Company therefore makes no claim or warranty whatsoever, express or implied, as to their accuracy, usefulness, or applicability. In particular, THE COMPANY MAKES NO WARRANTY OF MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE, NOR SHALL ANY WARRANTY BE DEEMED TO ARISE FROM COURSE OF DEALING OR USAGE OF TRADE, with respect to this report or any of the data, techniques, information, or conclusions in it. By making this report available, the Company does not authorize its use by others, and any such use is expressly forbidden except with the prior written approval of the Company. Any such written approval shall itself be deemed to incorporate the disclaimers of liability and disclaimers of warranties provided herein. In no event shall the Company be liable, under any legal theory whatsoever (whether contract, tort, warranty, or strict or absolute liability), for any property damage, mental or physical injury or death, loss of use of property, or other damage resulting from or arising out of the use, authorized or unauthorized, of this report or the data, techniques, information, or conclusions in it.

ACKNOWLEDGEMENTS

The author would like to acknowledge the cooperation of the Surry Power Station personnel in performing the tests documented in this report. Also, the author would like to express his gratitude to Mr. C. T. Snow for his aid and guidance in preparing this report.

TABLE OF CONTENTS

SECTION	TITLE	PAGE NO.
	Classification/Disclaimer.....	i
	Acknowledgements.....	ii
	List of Tables.....	iv
	List of Figures.....	v
	Preface.....	vi
1	Introduction and Summary.....	1
2	Control Rod Drop Time Measurements.....	10
3	Control Rod Bank Worth Measurements.....	15
4	Boron Endpoint and Worth Measurements.....	20
5	Temperature Coefficient Measurement.....	24
6	Power Distribution Measurements.....	27
7	References.....	34
APPENDIX	Startup Physics Test Results and Evaluation Sheets.....	35

LIST OF TABLES

TABLE	TITLE	PAGE NO.
1.1	Chronology of Tests.....	4
2.1	Hot Rod Drop Time Summary.....	12
3.1	Control Rod Bank Worth Summary.....	17
4.1	Boron Endpoints Summary.....	22
5.1	Isothermal Temperature Coefficient Summary.....	25
6.1	Incore Flux Map Summary.....	29
6.2	Comparison of Measured Power Distribution Param- eters With Their Technical Specifications Limits...	30

LIST OF FIGURES

FIGURE	TITLE	PAGE NO.
1.1	Core Loading Map.....	5
1.2	Beginning of Cycle Fuel Assembly Burnups.....	6
1.3	Incore Instrumentation Locations.....	7
1.4	Burnable Poison and Source Assembly Locations.....	8
1.5	Control Rod Locations.....	9
2.1	Typical Rod Drop Trace.....	13
2.2	Rod Drop Time - Hot Full Flow Conditions.....	14
3.1	Bank B Integral Rod Worth - HZP.....	18
3.2	Bank B Differential Rod Worth - HZP.....	19
4.1	Boron Worth Coefficient.....	23
5.1	Isothermal Temperature Coefficient - HZP, ARO.....	26
6.1	Assembly Power Distribution - HZP, ARO.....	31
6.2	Assembly Power Distribution - 46.5% Power.....	32
6.3	Assembly Power Distribution - HFP, Eq. Xenon.....	33

PREFACE

The purpose of this report is to present the analysis and evaluation of the physics tests which were performed to verify that the Surry 2, Cycle 7 core could be operated safely, and to make an initial evaluation of the performance of the core. It is not the intent of this report to discuss the particular methods of testing or to present the detailed data taken. Standard test techniques and methods of data analysis were used. The test data, results and evaluations, together with the detailed startup procedures, are on file at the Surry Power Station. Therefore, only a cursory discussion of these items is included in this report. The analyses presented include a brief summary of each test, a comparison of the test results with design predictions, and an evaluation of the results.

The Surry 2, Cycle 7 Startup Physics Tests Results and Evaluation Sheets have been included as an appendix to provide additional information on the startup test results. Each data sheet provides the following information: 1) test identification, 2) test conditions (design), 3) test conditions (actual), 4) test results, 5) acceptance criteria, and 6) comments concerning the test. These sheets provide a compact summary of the startup test results in a consistent format. The design test conditions and design values of the measured parameters were completed prior to startup physics testing. The entries for the design values were based on the calculations performed by Vepco's Nuclear Fuel Engineering Group¹. During the tests, the data sheets were used as guidelines both to verify that the proper test conditions were met and to facilitate the preliminary comparison between measured and predicted test results, thus enabling a quick identification of possible problems occurring during the tests. The Appendix to this report contains the final completed and

approved version of the Startup Physics Tests Results and Evaluation
Sheets.

SECTION 1

INTRODUCTION AND SUMMARY

On June 30, 1983 Unit No. 2 of the Surry Power Station was shutdown for its seventh refueling. During this shutdown, 61 of the 157 fuel assemblies in the core were replaced with fresh fuel assemblies. The seventh cycle core consists of 6 sub-batches of fuel: one once-burned batch from Cycle 6 (sub-batch 8A), two twice burned sub-batches that were carried over from Cycle 5 (sub-batches 7A2 and 7B2), one thrice burned sub-batch that was carried over from Cycle 4 (sub-batch 6B5), and two fresh sub-batches (sub-batch 9A and sub-batch S1/9C). The core loading pattern and the design parameters for each batch are shown in Figure 1.1. Fuel assembly burnups are given in Figure 1.2. The incore instrumentation locations are identified in Figure 1.3. Figure 1.4 identifies the location and number of burnable poison rods and source assemblies for Cycle 7. Figure 1.5 identifies the location and number of control rods in the Cycle 7 core.

On September 25, 1983 at 1902, the seventh cycle core achieved initial criticality. Following criticality, startup physics tests were performed as outlined in Table 1.1. A summary of the results of these tests follows:

1. The drop time of each control rod was confirmed to be within the 1.8 second limit of the Surry Technical Specifications².
2. Individual control rod bank worths for all control rod banks were measured using the rod swap technique and were found to be within 5.6% of the design predictions. The sum of the individual control

rod bank worths was measured to be within 0.9% of the design prediction. These results are within the design tolerance of $\pm 15\%$ for individual bank worths ($\pm 10\%$ for the rod swap reference bank worth) and the design tolerance of $\pm 10\%$ for the sum of the individual control rod bank worths.

3. Critical boron concentrations for two control bank configurations were measured to be within 24 ppm of the design predictions. These results were within the design tolerances and also met the accident analysis acceptance criterion.
4. The boron worth coefficient was measured to be within 2.5% of the design prediction, which is within the design tolerance of $\pm 10\%$ and met the accident analysis criterion.
5. The isothermal temperature coefficient for the ARO configuration was measured to be within 0.55 pcm/ $^{\circ}$ F of design predictions. This is within the design tolerance of ± 3 pcm/ $^{\circ}$ F and met the accident analysis acceptance criterion.
6. Core power distributions at HZP indicated measured assemblywise power values to be somewhat larger than the established design tolerance. These higher-than-expected power values were accompanied by a quadrant power tilt ratio (QPTR) which at hot-zero-power, was measured to be approximately 2.9%, but decreased to 0.7% at full power. Core power distributions for various at-power conditions were generally within 8% of the predicted power distributions. These deviations of power

distribution at HZP had no adverse consequences since, for all maps, the hot channel factors were measured to be within the limits of the Technical Specifications.

In summary, all startup physics test results were acceptable. Detailed results, together with specific design tolerances and acceptance criteria for each measurement, are presented in the appropriate sections of this report.


Table 1.1

SURRY 2 - BOL CYCLE 7 PHYSICS TESTS
CHRONOLOGY OF TESTS

Test	Date	Time	Power	Reference Procedure
Hot Rod Drop-Hot Full Flow	9/21/83	0830	HSD	PT-7
Reactivity Computer Checkout	9/25/83	2200	HZP	PT28.11(B)
Boron Endpoint-ARO	9/26/83	0958	HZP	PT28.11(C)
Temperature Coefficient-ARO	9/26/83	1021	HZP	PT28.11(D)
Flux Map-ARO	9/26/83	1547	HZP	OP-57, PT28.2
Bank B Worth	9/26/83	2330	HZP	PT28.11(E)
Boron Endpoint-B In	9/27/83	0716	HZP	PT28.11(C)
Bank D Worth - Rod Swap	9/27/83	0811	HZP	PT28.11(F)
Bank C Worth - Rod Swap	9/27/83	0849	HZP	PT28.11(F)
Bank A Worth - Rod Swap	9/27/83	0920	HZP	PT28.11(F)
Bank SB Worth - Rod Swap	9/27/83	0947	HZP	PT28.11(F)
Bank SA Worth - Rod Swap	9/27/83	1020	HZP	PT28.11(F)
Flux Map - NI Calibration	9/29/83	0912	46.5%	OP-57, PT28.2
Flux Map - NI Calibration	9/29/83	1458	53.9%	OP-57, PT28.2
Flux Map - NI Calibration	9/29/83	2054	66.0%	OP-57, PT28.2
Flux Map - HFP, Eq. Xenon	10/5/83	1210	100%	OP-57, PT28.2

Figure 1.1

SURRY UNIT 2 - CYCLE 7
CORE LOADING MAP



FUEL ASSEMBLY DESIGN PARAMETERS

	SUB-BATCH					
	6B5	7A2	7B2	8A	9A	S1/9C
INITIAL ENRICHMENT (w/o U235)	3.20	3.13	3.41	3.61	3.59	3.59
BURNUP AT BOC 7 (MWD/MTU)	24,415	24,135	25,610	17,681	0	0
ASSEMBLY TYPE	15X15	15X15	15X15	15X15	15X15	15X15
NUMBER OF ASSEMBLIES	8	8	12	68	57	4
FUEL RODS PER ASSEMBLY	204	204	204	204	204	204

Figure 1.2

SURRY UNIT 2 - CYCLE 7
BEGINNING OF CYCLE FUEL ASSEMBLY BURNUPS

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A	
						1P2 16583	6R4 0	2P6 17365							1
				3N0 25523	2P7 14693	5R8 0	5P2 15408	2R0 0	4P0 15364	0N8 25916					2
			5P3 18842	3R9 0	3R1 0	0P9 19742	4P8 19597	2P3 19598	5R7 0	1R7 0	2P0 19061				3
		4P2 18777	4P4 19101	4R5 0	1P0 20061	0R6 0	3P9 19158	2R5 0	5P1 19549	4R8 0	6P5 19166	2P4 18718			4
	3N2 25400	5R6 0	2R6 0	0L7 23965	1R0 0	W41 24402	2P8 10944	W11 24270	5R4 0	0L4 24398	2R1 0	5R2 0	0N6 25634		5
	1P7 14774	4R2 0	4P1 19945	5R3 0	1L2 24309	2R4 0	1P3 19722	3R3 0	1L0 24394	4R6 0	6P4 19872	0R1 0	4P5 14871		6
2P2 16704	5R1 0	3P8 20237	0R2 0	W29 24336	2R8 0	1N2 25411	4P7 15626	2N8 25876	0R9 0	W20 24544	1R8 0	0P7 20055	3R6 0	1P8 16876	7
6R2 0	5P5 15424	1P6 19706	0P4 19704	6P6 10563	2P5 19285	3P3 15843	1R3 0	5P6 15289	6P0 19731	1P4 11428	0P3 19096	0P2 19297	3P0 15973	6R3 0	8
4P6 16854	3R5 0	4P9 19934	1R9 0	W32 23903	4R9 0	4N0 25799	6P1 15681	5N0 25894	3R0 0	W04 24670	2R9 0	3P6 19929	4R1 0	3P4 16239	9
	1P1 15216	5R5 0	0P6 19792	3R4 0	1L1 24193	1R5 0	2P9 19623	0R3 0	0L2 23972	6R0 0	3P7 20202	3R8 0	5P0 14690		10
	0N1 25721	0R8 0	3R7 0	0L6 23830	2R3 0	W05 24671	1P9 11479	W48 24521	1R6 0	0L5 24020	2R2 0	5R9 0	1N7 25239		11
		0P5 18917	5P4 19189	4R7 0	6P2 19886	2R7 0	6P7 19527	4R3 0	6P8 20167	0R4 0	0P1 19138	5P8 18566			12
			2P1 18903	0R5 0	4R4 0	1P5 20123	3P5 19236	5P9 20007	5R0 0	6R1 0	3P1 18578				13
				0N4 25450	6P3 14760	1R1 0	3P2 15870	0R7 0	5P7 14753	2N3 25456					14
						4P3 16807	6R5 0	0P8 16488							15

---> ASSEMBLY ID

---> ASSEMBLY BURNUP

Figure 1.3

SURRY UNIT 2 - CYCLE 7
INCORE INSTRUMENTATION LOCATIONS





Figure 1.4
SURRY UNIT 2 - CYCLE 7
BURNABLE POISON AND SOURCE ASSEMBLY LOCATIONS

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A	
															1
					12P		12P								2
			8P	16P		SS		16P	8P						3
			16P		20P	4P	20P		16P						4
	8P	16P		16P		4P		16P		16P	8P				5
	16P		16P		16P		16P		16P		16P				6
	12P		20P		16P		4P		16P		20P		12P		7
SS			4P	4P		4P	20P	4P		4P	4P				8
	12P		20P		16P		4P		16P		20P		12P		9
	16P		16P		16P		16P		16P		16P		16P		10
	8P	16P		16P		4P		16P		16P	8P				11
			16P		20P	4P	20P		16P						12
			8P	16P		SS		16P	8P						13
					12P		12P								14
															15

900 -- FRESH BURNABLE POISON RODS
 SS -- SECONDARY SOURCE

Figure 1.5
SURRY UNIT 2 - CYCLE 7
CONTROL ROD LOCATIONS



Function	Number of Clusters
Control Bank D	8
Control Bank C	8
Control Bank B	8
Control Bank A	8
Shutdown Bank SB	8
Shutdown Bank SA	8
SP (Spare Rod Locations)	8

SECTION 2

CONTROL ROD DROP TIME MEASUREMENTS

The drop time of each control rod was measured at cold and at hot RCS conditions in order to confirm satisfactory operation and to verify that the rod drop times were less than the maximum allowed by the Technical Specifications. The hot control rod drop time measurements were run with the RCS at hot, full flow conditions (547 °F, 2235 psig) and are described below.

The rod drop time measurements were performed by first withdrawing a rod bank to its fully withdrawn position, and then removing the movable gripper coil fuse and stationary gripper coil fuse for the test rod. This allows the rod to drop into the core as it would in a normal plant trip. The data recorded during this test are, the stationary gripper coil voltage, the LVDT (Linear Variable Differential Transformer) primary coil voltage and a 60Hz timing trace which are recorded via a visicorder. The rod drop time to the dashpot entry and to the bottom of the dashpot are determined from this data. Figure 2.1 provides an example of the data that is recorded during a rod drop time measurement.

As shown in Figure 2.1, the initiation of the rod drop is indicated by the decay of the stationary gripper coil voltage when the stationary coil fuse is removed. A voltage is then induced in the LVDT primary coil as the rod drops. The magnitude of this voltage is a function of the rod velocity. When the rod enters the dashpot section of its guide tube, the velocity slows causing a voltage decrease in the LVDT coil. The LVDT voltage then reaches a minimum as the rod reaches the bottom of the dashpot. Subsequent variations in the trace are caused by the rod

bouncing. This procedure was repeated for each control rod.

The measured drop times for each control rod are recorded on Figure 2.2. The slowest, fastest, and average drop times are summarized in Table 2.1. Technical Specification 3.12.C.1² specifies a maximum rod drop time from loss of stationary gripper coil voltage to dashpot entry of 1.8 seconds with the RCS at hot, full flow conditions. All test results met this limit.

Table 2.1

SURRY UNIT 2 - CYCLE 7 BOL PHYSICS TEST
HOT ROD DROP TIME SUMMARY

ROD DROP TIME TO DASHPOT ENTRY

SLOWEST ROD	FASTEST ROD	AVERAGE TIME
K-6, 1.29 sec.	P-6, 1.20 sec.	1.25 sec.

ROD DROP TIME TO BOTTOM OF DASHPOT

SLOWEST ROD	FASTEST ROD	AVERAGE TIME
G-9, 2.04 sec.	M-12, 1.87 sec.	1.97 sec.

Figure 2.1

SURRY UNIT 2 - CYCLE 7 BOL PHYSICS TEST

TYPICAL ROD DROP TRACE







Figure 2.2

SURRY UNIT 2 - CYCLE 7 BOL PHYSICS TEST
ROD DROP TIME - HOT FULL FLOW CONDITIONS



 - ROD DROP TIME TO DASHPOT ENTRY (SEC.)
 - ROD DROP TIME TO BOTTOM OF DASHPOT (SEC.)

SECTION 3

CONTROL ROD BANK WORTH MEASUREMENTS

Control rod bank worth measurements were obtained for all control and shutdown banks using the rod swap³ technique. The first step in the rod swap procedure was to dilute the most reactive control rod bank (hereafter referred to as the reference bank) into the core and measure its reactivity worth using conventional test techniques. The reactivity changes resulting from the reference bank movements were recorded continuously by the reactivity computer⁴ and were used to determine the differential and integral worth of the reference bank (Control Bank B). At the completion of the reference bank reactivity worth measurement, the reactor coolant system temperature and boron concentration were stabilized such that the reactor was critical with the reference bank near full insertion. Initial statepoint data for the rod swap maneuver were obtained by moving the reference bank to its fully inserted position and recording the core reactivity and moderator temperature. At this point, a rod swap maneuver was performed by withdrawing the reference bank while one of the other control rod banks (i.e., a test bank) was inserted. The core was kept nominally critical throughout this rod swap and the maneuver was continued until the test bank was fully inserted and the reference bank was at the position at which the core was just critical. This measured critical position (MCP) of the reference bank with the test bank fully inserted is the major parameter of interest and was used to determine the integral reactivity worth of the test bank. Statepoint data (core reactivity, moderator temperature, and the differential worth of the reference bank) were recorded with the reference bank at the MCP. The

rod swap maneuver was then performed in reverse order such that the reference bank once again was near full insertion and the test bank was once again fully withdrawn from the core. The rod swap process was then repeated for all of the other control rod banks (control and shutdown).

A summary of the results for these tests is given in Table 3.1. As shown by this table and the Startup Physics Tests Results and Evaluation Sheets given in the Appendix, the individual measured bank worths for all of the control and shutdown banks were within the design tolerance ($\pm 10\%$ for the reference bank and $\pm 15\%$ for the test banks). The sum of the individual rod bank worths was measured to be within -0.9% of the design prediction. This is well within the design tolerance of $\pm 10\%$ for the sum of the individual control rod bank worths.

The integral and differential reactivity worths of the reference bank (Control Bank B) are shown in Figures 3.1 and 3.2, respectively. The design predictions and the measured data are plotted together in order to illustrate their agreement. Figure 3.2 indicates that the measured differential rod worth for Control Bank B is somewhat different from the predicted differential rod worth. However, the measured integral rod worth demonstrates good agreement with the design prediction (-3.3%), therefore this test met the acceptance criteria and design tolerance. In summary, all measured rod worth values were satisfactory.

Table 3.1

SURRY UNIT 2 - CYCLE 7 BOL PHYSICS TEST
CONTROL ROD BANK WORTH SUMMARY

BANK	MEASURED WORTH (PCM)	PREDICTED WORTH (PCM)	PERCENT DIFFERENCE $(M-P)/P \times 100$
B-Reference Bank	1254	1297	-3.3%
D	1121	1146	-2.2%
C	776	794	-2.3%
A	469	444	5.6% (25 pcm)
SB	799	830	-3.7%
SA	1116	1077	3.6%
Total Worth	5535	5588	-0.9%

Figure 3.1
SURRY UNIT 2 - CYCLE 7 BOL PHYSICS TEST
BANK B INTEGRAL ROD WORTH - HZP
B BANK WITH ALL OTHER RODS OUT

-- PREDICTED

* MEASURED





Figure 3.2
 SURRY UNIT 2 - CYCLE 7 BOL PHYSICS TEST
 BANK B DIFFERENTIAL ROD WORTH - HZP
 B BANK WITH ALL OTHER RODS OUT



SECTION 4

BORON ENDPOINT AND WORTH MEASUREMENTS

Boron Endpoint

With the reactor critical at hot zero power, reactor coolant system boron concentrations were measured at selected rod bank configurations to enable a direct comparison of measured boron endpoints with design predictions. For each measurement, the RCS conditions were stabilized with the control banks at or very near a selected endpoint position. The critical boron concentration was then measured. If necessary, an adjustment to the measured critical boron concentration was made to account for off-nominal core conditions, i.e., for rod position and moderator temperature.

The results of these measurements are given in Table 4.1. As shown in this table and in the Startup Physics Test Results and Evaluation Sheets given in the Appendix, all measured critical boron endpoint values were within their respective design tolerances. All measured values met the accident analysis acceptance criterion. In summary, all results were satisfactory.

Boron Worth Coefficient

The measured boron endpoint values provide stable statepoint data from which the boron worth coefficient was determined. A plot of the boron concentration as a function of integrated reactivity can be constructed by relating each endpoint concentration to the integrated rod worth present in the core at the time of the endpoint measurement. The value of the boron coefficient, over the range of boron endpoint concentrations, is

obtained directly from this plot.

The boron worth plot is shown in Figure 4.1. As indicated in this figure and in the Appendix, the boron worth coefficient of reactivity was measured to be -8.09 pcm/ppm. The measured boron worth coefficient is within 2.5% of the predicted value of -8.30 pcm/ppm and is well within the design tolerance of $\pm 10\%$. The measurement result also met the accident analysis acceptance criterion. In summary, this result was satisfactory.


Table 4.1

**SURRY UNIT 2 - CYCLE 7 BOL PHYSICS TEST
BORON ENDPOINTS SUMMARY**

Control Rod Configuration	Measured Endpoint (ppm)	Predicted Endpoint (ppm)	Difference M-P (ppm)
ARO	1379	1403	-24
B Bank In	1224	1220*	4

* The predicted endpoint for the B Bank in configuration has been adjusted for the difference between the measured and predicted values of the endpoint taken at the ARO configuration as shown in the boron endpoint Startup Physics Test Results and Evaluation Sheets in the Appendix.

Figure 4.1
SURRY UNIT 2 - CYCLE 7 BOL PHYSICS TEST
BORON WORTH COEFFICIENT
□ ENDPOINT MEASUREMENTS



SECTION 5

TEMPERATURE COEFFICIENT MEASUREMENT

The isothermal temperature coefficient measurement was accomplished by controlling the RCS heat gains/losses with the steam dump valves to the condenser, and/or steam generator blowdown establishing a constant and uniform heatup/cooldown rate, and then monitoring the resulting reactivity changes on the reactivity computer. This measurement was performed at a very low power level in order to minimize the effects of non-uniform nuclear heating, thus, the moderator and fuel were approximately at the same temperature (between 542-546 °F) during the measurement. To eliminate the boron reactivity effect of outflow from the pressurizer, the pressurizer level was maintained constant or slightly increasing during the measurement.

An isothermal temperature coefficient measurement was performed at the ARO configuration. Reactivity measurements were taken during both RCS heatup and cooldown ramps during which the RCS temperature varied approximately 4°F. Reactivity was determined using the reactivity computer and was plotted against the RCS temperature on an x-y recorder. The temperature coefficient was then determined from the slope of the plotted lines. The x-y recorder plots of reactivity changes versus RCS temperature for each measurement are shown in Figure 5.1.

The predicted and measured isothermal temperature coefficient values are compared in Table 5.1. As can be seen from this summary and from the Startup Physics Test Results and Evaluation Sheets given in the Appendix, the measured isothermal temperature coefficient value was within the design tolerance of ± 3 pcm/°F and met the accident analysis acceptance criterion. In summary, the measured results were satisfactory.


Table 5.1

SURRY UNIT 2 - CYCLE 7 BOL PHYSICS TESTS
ISOTHERMAL TEMPERATURE COEFFICIENT SUMMARY

BANK POSITION	TEMPERATURE RANGE (°F)	BORON CONCENTRATION (ppm)	ISOTHERMAL TEMPERATURE COEFFICIENT (PCM/°F)				
			HEATUP	COOL DOWN	AVER.	PRED.	DIFFER. (M-P)
ALL RODS OUT	542.3 to 545.7	1380	-5.23	-5.03	-5.13	-5.68	0.55

Figure 5.1

SURRY UNIT 2 - CYCLE 7 BOL PHYSICS TESTS
ISOTHERMAL TEMPERATURE COEFFICIENT
HZP, ARO



SECTION 6

POWER DISTRIBUTION MEASUREMENTS

The core power distributions were measured using the incore movable detector flux mapping system. This system consists of five fission detectors which traverse fuel assembly instrumentation thimbles in 50 core locations (see Figure 1.3). For each traverse, the detector output is continuously monitored on a strip chart recorder. The output is also scanned for 61 discrete axial points by the PRODAC P-250 process computer. Full core, three-dimensional power distributions are then determined by analyzing this data using the Westinghouse computer program, INCORE⁵. INCORE couples the measured flux map data with predetermined analytic power-to-flux ratios in order to determine the power distribution for the whole core.

A list of all the full-core flux maps taken during the test program together with a list of the measured values of the important power distribution parameters is given in Table 6.1. The measured power distribution parameter values are compared with their Technical Specifications limits in Table 6.2. Flux Map 1 was taken at zero power. This flux map serves as the base case design check. Figure 6.1 shows the resulting radial power distribution associated with this flux map. This map indicated the presence of a quadrant power tilt (2.9%) and some assemblywise relative power values in excess of the design tolerance, but all measured hot channel factor values were within the Technical Specifications limits. Flux Maps 2 and 5 were taken over a wide range of power levels and control rod configurations. These flux maps were taken to check the at-power design predictions and to measure core power

distributions at various operating conditions. These maps also provide incore/excore calibration data for the nuclear instrumentation system. The radial power distributions for these maps are given in Figures 6.2 and 6.3. These figures show that the measured relative assembly power values are generally within 8% of the predicted values, and that the quadrant power tilt ratio decreased significantly during power ascension.

In conclusion, all power distribution measurement results were considered to be acceptable with respect to the design tolerances, the accident analysis acceptance criteria, and the Technical Specification limits. It is therefore anticipated that the core will continue to operate safely throughout Cycle 7.

TABLE 6.1

SURREY UNIT 2 - CYCLE 7 BOL PHYSICS TESTS

INCORE FLUX MAP SUMMARY

MAP DESCRIPTION	MAP NO.	DATE	BURN UP MWD/ MTU	PWR (%)	BANK D STEPS	¹ F-Q(T) HOT CHANNEL FACTOR				² F-DH(N) HOT CHNL. FACTOR			CORE F(Z) MAX		³ F(XY)	⁴ QPTR		AXIAL OFF SET (%)	NO. OF THIM BLES
						ASSY	PIN	AXIAL POINT	F-Q(T)	ASSY	PIN	F-DH(N)	AXIAL POINT	F(Z)		MAX	LOC		
ARO	1	9-26-83	0	0	211	E10	IH	14	2.439	E10	IH	1.519	14	1.562	1.491	1.029	NE	31.52	38
46.5% POWER	2	9-29-83	10	47	178	C10	GH	31	1.943	L13	MN	1.459	24	1.275	1.424	1.011	NE	0.16	38
HFP, EQ. XENON ⁵	5	10- 5-83	198	100	228	E10	IH	33	1.761	L10	GH	1.420	34	1.177	1.378	1.007	NE	-1.35	38

NOTES: HOT SPOT LOCATIONS ARE SPECIFIED BY GIVING ASSEMBLY LOCATIONS (E.G. H-8 IS THE CENTER-OF-CORE ASSEMBLY), FOLLOWED BY THE PIN LOCATION (DENOTED BY THE "Y" COORDINATE WITH THE SEVENTEEN ROWS OF FUEL RODS LETTERED A THROUGH R AND THE "X" COORDINATE DESIGNATED IN A SIMILAR MANNER). IN THE "Z" DIRECTION THE CORE IS DIVIDED INTO 61 AXIAL POINTS STARTING FROM THE TOP OF THE CORE.

1. F-Q(T) INCLUDES A TOTAL UNCERTAINTY OF 1.08.
2. F-DH(N) INCLUDES A MEASUREMENT UNCERTAINTY OF 1.04.
3. F(XY) IS EVALUATED AT THE MIDPLANE OF THE CORE.
4. QPTR - QUADRANT POWER TILT RATIO.
5. MAPS 3 AND 4 WERE QUARTER-CORE FLUX MAPS TAKEN FOR INCORE/EXCORE DETECTOR CALIBRATION.

Table 6.2

SURRY UNIT 2 - CYCLE 7 BOL PHYSICS TESTS
COMPARISON OF MEASURED POWER DISTRIBUTION PARAMETERS
WITH THEIR TECHNICAL SPECIFICATION LIMITS

MAP NO.	F-Q(T) HOT CHANNEL FACTOR*			F-DH(N) HOT CHANNEL FACTOR+		
	MEAS	LIMIT	MARGIN (%)	MEAS	LIMIT	MARGIN (%)
1	2.44	4.18	41.6	1.52	1.86	18.3
2	1.94	4.36	54.9	1.46	1.72	15.0
5	1.76	2.18	19.2	1.42	1.55	8.4

- * The Technical Specification limit for the heat flux hot channel factor, F-Q(T) is a function of core height. The value for F-Q(T) listed above is the maximum value of F-Q(T) in the core. The Technical Specification limit listed above is evaluated at the plane of maximum F-Q(T). The minimum margin values listed above are the minimum percent difference between the measured values of F-Q(T) and the Technical Specifications limit for each map. All measured F-Q(T) hot channel factors include 8% total uncertainty.
- + The measured values for the enthalpy rise hot channel factor, F-dH(N) include 4% measurement uncertainty.

Figure 6.1

SURRY UNIT 2 - CYCLE 7 BOL PHYSICS TESTS

ASSEMBLYWISE POWER DISTRIBUTION

HZIP, ARO

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A						
PREDICTED MEASURED PCT DIFFERENCE						0.50 0.53 6.3	0.84 0.90 6.2	0.50 0.53 6.3	PREDICTED MEASURED PCT DIFFERENCE						1					
0.37 0.36 -3.5						0.73 0.74 1.0	1.09 1.15 5.5	1.15 1.23 6.7	1.09 1.19 9.0	0.73 0.73 -0.2	0.37 0.36 -3.8					2				
0.47 0.46 -3.5						1.03 0.99 -3.5	1.19 1.18 -0.7	1.21 1.24 2.3	1.21 1.33 8.6	1.19 1.19 -0.2	1.03 1.01 -2.4	0.47 0.45 -3.9				3				
0.47 0.46 -2.9						0.84 0.81 -2.9	1.16 1.12 -3.2	1.23 1.20 -2.4	1.17 1.18 0.6	1.23 1.26 2.5	1.16 1.17 1.0	0.84 0.85 1.7	0.47 0.47 -0.2			4				
0.37 0.36 -2.9						1.02 0.99 -2.9	0.98 0.97 -1.5	1.25 1.22 -2.3	1.03 1.00 -4.7	1.25 1.25 0.4	0.98 1.00 1.8	1.15 1.23 6.7	1.02 1.04 1.7	0.37 0.35 -4.4	5					
0.72 0.72 -0.9						1.17 1.16 -0.9	1.21 1.21 -0.1	1.24 1.25 1.6	0.98 0.96 -1.5	1.22 1.17 -4.9	1.19 1.12 -5.8	1.22 0.97 -4.6	0.98 1.28 3.3	1.24 1.26 4.0	1.21 1.20 1.9	0.72 0.69 -4.3	6			
0.49 0.45 -9.9						1.08 1.04 -3.4	1.19 1.20 1.0	1.22 1.23 1.5	1.01 1.04 2.1	0.99 0.96 -3.5	1.13 1.08 -4.2	0.99 0.96 -3.2	1.21 1.17 -2.8	1.01 1.04 2.4	1.22 1.24 2.3	1.19 1.25 4.9	1.08 1.17 8.6	0.49 0.54 8.5	7	
0.83 0.75 -10.0						1.14 1.07 -5.9	1.21 1.22 0.9	1.16 1.17 0.6	1.23 1.23 0.3	1.17 1.08 -3.2	1.11 1.11 -2.8	1.11 1.09 -2.6	1.17 1.14 -2.6	1.23 1.26 2.3	1.16 1.19 2.3	1.21 1.28 6.2	1.14 1.22 7.8	0.83 0.89 6.6	8	
0.49 0.45 -9.9						1.08 1.02 -4.9	1.19 1.19 0.1	1.22 1.22 0.2	1.01 1.02 0.3	1.21 1.18 -2.2	0.99 0.93 -6.0	1.13 1.08 -3.8	0.99 0.97 -2.4	1.21 1.18 -2.4	1.01 1.12 10.2	1.22 1.24 2.3	1.19 1.22 2.6	1.08 1.11 3.3	0.49 0.52 4.4	9
0.72 0.72 0.1						1.17 1.17 0.1	1.21 1.21 0.2	1.24 1.24 0.3	0.98 0.94 -3.7	1.22 1.15 -5.6	1.19 1.15 -3.6	1.22 1.19 -2.5	0.98 0.98 0.8	1.24 1.30 5.0	1.21 1.33 10.2	1.17 1.13 -3.6	0.72 0.70 -2.7			10
0.37 0.35 -4.0						1.02 0.98 -4.0	1.15 1.11 -4.0	0.98 0.99 0.3	1.25 1.20 -3.9	1.03 0.99 -3.3	1.25 1.22 -2.4	1.03 1.00 -2.6	1.25 1.23 -1.2	0.98 1.06 7.7	1.15 1.19 3.5	1.02 1.00 -2.4	0.37 0.35 -3.9			11
0.47 0.43 -8.0						0.84 0.77 -8.0	1.16 1.15 -0.6	1.23 1.21 -1.8	1.23 1.21 -1.8	1.17 1.15 -2.1	1.23 1.20 -2.6	1.23 1.25 2.1	1.16 1.21 3.8	0.84 0.85 1.8	0.47 0.45 -3.5				12	
0.47 0.45 -4.3						1.03 1.02 -4.3	1.19 1.18 -0.6	1.21 1.18 -2.1	1.23 1.20 -2.0	1.21 1.21 0.1	1.19 1.22 2.8	1.03 1.05 1.9	0.47 0.47 -0.6				13			
0.37 0.37 -0.6						0.73 0.71 -2.5	1.09 1.05 -4.4	1.15 1.14 -1.6	1.09 1.12 2.0	0.73 0.75 2.7	0.37 0.38 2.8					14				
STANDARD DEVIATION =2.402						0.50 0.47 -5.8			0.84 0.82 -2.6			0.50 0.51 2.5			AVERAGE PCT DIFFERENCE = 3.2		15			

SUMMARY

MAP NO: S2-7- 1

DATE: 9/26/83

POWER: 0%

CONTROL ROD POSITIONS:

F-Q(T) = 2.439

QPTR:

D BANK AT 211 STEPS

F-DH(N) = 1.519

NW 0.984 | NE 1.029

F(Z) = 1.562

SW 0.968 | SE 1.019

F(XY) = 1.491

BURNUP = 0 MWD/MTU A.O = 31.52(%)

Figure 6.2

SURRY UNIT 2 - CYCLE 7 BOL PHYSICS TESTS
ASSEMBLYWISE POWER DISTRIBUTION
46.5% POWER

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A	
PREDICTED MEASURED PCT DIFFERENCE.					0.50 0.82 0.50 0.52 0.86 0.52 4.4 4.2 4.4					PREDICTED MEASURED PCT DIFFERENCE.					1
					0.39 0.74 1.07 1.08 1.07 0.74 0.39 0.38 0.74 1.08 1.09 1.09 0.74 0.40 -0.5 -0.1 0.9 1.0 1.8 0.3 4.5										2
					0.50 1.05 1.19 1.19 1.20 1.19 1.19 1.05 0.50 0.49 1.04 1.18 1.19 1.19 1.18 1.19 1.08 0.52 -0.6 -0.5 -0.2 -0.5 -1.1 -1.1 0.2 2.8 4.4										3
					0.49 0.87 1.17 1.23 1.22 1.17 1.22 1.23 1.17 0.87 0.49 0.49 0.85 1.16 1.21 1.21 1.14 1.21 1.23 1.18 0.88 0.51 -1.5 -1.4 -0.8 -0.9 -1.3 -2.3 -1.2 0.2 1.0 1.8 3.7										4
					0.38 1.04 1.16 0.99 1.23 1.03 1.25 1.03 1.23 0.99 1.16 1.04 0.38 0.38 1.02 1.14 0.97 1.21 0.99 1.20 1.00 1.23 0.99 1.17 1.07 0.41 -1.5 -1.5 -2.0 -2.3 -2.1 -4.3 -4.2 -2.7 0.0 -0.1 0.6 3.4 6.1										5
					0.73 1.18 1.21 1.22 0.94 1.22 1.20 1.22 0.94 1.22 1.21 1.18 0.73 0.73 1.17 1.19 1.18 0.91 1.17 1.14 1.17 0.93 1.23 1.22 1.22 0.77 -0.7 -0.7 -2.1 -3.5 -2.9 -3.9 -4.9 -3.6 -1.0 0.8 1.0 3.4 5.3										6
					0.49 1.06 1.18 1.21 1.02 1.21 1.01 1.15 1.01 1.21 1.02 1.21 1.18 1.06 0.49 0.49 1.06 1.18 1.19 0.98 1.17 0.99 1.11 0.99 1.19 1.04 1.24 1.22 1.10 0.51 -0.2 -0.2 -0.1 -1.5 -3.6 -2.7 -2.3 -3.0 -1.9 -1.5 2.1 2.1 3.5 4.3 4.1										7
					0.81 1.07 1.19 1.16 1.23 1.19 1.14 1.16 1.14 1.19 1.23 1.16 1.19 1.07 0.81 0.81 1.07 1.19 1.15 1.22 1.17 1.12 1.14 1.11 1.16 1.26 1.18 1.23 1.11 0.85 -0.3 -0.5 -0.2 -0.7 -1.3 -1.6 -1.8 -2.0 -2.2 -2.2 2.1 2.1 3.6 3.9 4.9										8
					0.49 1.06 1.18 1.21 1.02 1.21 1.01 1.15 1.01 1.21 1.02 1.21 1.18 1.06 0.49 0.49 1.07 1.22 1.22 1.01 1.17 0.96 1.11 0.98 1.17 1.04 1.24 1.24 1.11 0.52 -0.2 1.6 3.3 0.5 -1.3 -2.7 -4.8 -3.7 -3.1 -3.2 1.9 2.1 4.6 5.2 6.1										9
					0.73 1.18 1.21 1.22 0.94 1.22 1.20 1.22 0.94 1.22 1.21 1.18 0.73 0.76 1.21 1.23 1.21 0.90 1.16 1.14 1.17 0.92 1.23 1.23 1.24 0.77 3.3 3.3 1.5 -1.3 -3.7 -5.1 -5.2 -4.1 -1.4 0.3 1.8 5.1 5.3										10
					0.38 1.04 1.16 0.99 1.23 1.03 1.25 1.03 1.23 0.99 1.16 1.04 0.38 0.40 1.08 1.21 0.98 1.19 0.98 1.17 0.98 1.21 1.01 1.20 1.08 0.40 4.2 4.2 4.2 -1.3 -3.7 -4.8 -6.5 -4.7 -1.6 1.4 2.9 4.1 4.7										11
					0.49 0.87 1.17 1.23 1.22 1.17 1.22 1.23 1.17 0.87 0.49 0.52 0.91 1.23 1.19 1.19 1.12 1.18 1.22 1.19 0.89 0.51 5.1 5.1 4.9 -2.6 -3.0 -4.0 -3.9 -0.7 1.3 3.1 3.9										12
					0.50 1.05 1.19 1.19 1.20 1.19 1.19 1.19 1.05 0.50 0.52 1.10 1.20 1.16 1.18 1.19 1.21 1.08 0.51 4.9 4.9 1.1 -2.5 -2.0 -0.0 2.2 3.2 3.5										13
					0.39 0.74 1.07 1.08 1.07 0.74 0.39 0.41 0.78 1.09 1.09 1.09 0.76 0.39 4.9 4.8 1.8 1.1 1.9 2.2 2.2										14
STANDARD DEVIATION =1.635					0.50 0.82 0.50 0.52 0.85 0.51 4.4 3.6 2.4					AVERAGE PCT DIFFERENCE = 2.6					15

SUMMARY

MAP NO: S2-7- 2

DATE: 9/29/83

POWER: 47%

CONTROL ROD POSITIONS:

F-Q(T) = 1.943

QPTR:

D BANK AT 178 STEPS

F-DH(N) = 1.459

NW 0.984 | NE 1.011

F(Z) = 1.275

SW 0.994 | SE 1.011

F(XY) = 1.424

BURNUP = 10 MWD/MTU A.O = 0.16(%)

Figure 6.3

SURREY UNIT 2 - CYCLE 7 BOL PHYSICS TESTS

ASSEMBLYWISE POWER DISTRIBUTION

HFP, EQUILIBRIUM XENON

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A	
PREDICTED MEASURED PCT DIFFERENCE					0.53 0.88 0.53 0.55 0.90 0.55 2.8 2.8 2.8					PREDICTED MEASURED PCT DIFFERENCE					1
0.40 0.75 1.09 1.16 1.09 0.75 0.40 0.39 0.75 1.09 1.17 1.09 0.74 0.41 -0.7 -0.2 0.3 0.5 0.7 -0.9 4.5															2
0.50 1.02 1.15 1.18 1.21 1.18 1.15 1.02 0.50 0.50 1.01 1.14 1.17 1.19 1.16 1.14 1.04 0.53 -0.7 -0.7 -0.4 -0.5 -1.3 -1.3 -0.9 2.4 4.5															3
0.50 0.86 1.13 1.19 1.19 1.15 1.19 1.13 0.86 0.50 0.49 0.85 1.12 1.18 1.18 1.13 1.17 1.18 0.88 0.52 -2.2 -1.2 -0.8 -0.7 -1.0 -1.5 -1.3 -0.8 0.7 2.1 3.2															4
0.39 1.01 1.13 0.99 1.22 1.03 1.23 1.03 1.22 0.99 1.13 1.01 0.39 0.39 0.99 1.11 0.97 1.20 1.01 1.20 1.01 1.21 0.98 1.14 1.04 0.41 -2.2 -2.2 -1.9 -1.4 -1.7 -2.5 -2.5 -1.9 -0.6 -0.2 0.9 2.5 3.9															5
0.74 1.14 1.18 1.21 1.01 1.22 1.20 1.22 1.01 1.21 1.18 1.14 0.74 0.74 1.14 1.16 1.17 0.99 1.20 1.17 1.21 1.01 1.22 1.19 1.17 0.77 -0.2 -0.2 -1.6 -3.3 -2.1 -1.9 -2.7 -1.5 0.1 0.7 1.0 2.4 3.4															6
0.53 1.08 1.17 1.18 1.03 1.21 1.03 1.15 1.03 1.21 1.03 1.18 1.17 1.08 0.53 0.51 1.08 1.19 1.18 0.99 1.19 1.02 1.14 1.03 1.22 1.04 1.20 1.20 1.11 0.55 -3.7 -0.4 1.8 -0.4 -3.7 -1.8 -0.8 -1.1 0.0 0.4 1.7 1.7 2.3 2.8 2.6															7
0.88 1.16 1.20 1.14 1.23 1.19 1.14 1.15 1.14 1.19 1.23 1.14 1.20 1.16 0.88 0.84 1.14 1.22 1.16 1.24 1.19 1.14 1.15 1.14 1.19 1.25 1.16 1.23 1.19 0.92 -3.7 -1.5 1.8 1.4 1.0 0.3 -0.5 -0.2 -0.0 -0.0 1.7 1.7 2.3 2.9 4.6															8
0.53 1.08 1.17 1.18 1.03 1.21 1.03 1.15 1.03 1.21 1.03 1.18 1.17 1.08 0.53 0.51 1.06 1.17 1.19 1.04 1.21 1.00 1.14 1.02 1.21 1.03 1.20 1.21 1.13 0.57 -3.7 -1.8 0.1 0.7 1.0 -0.4 -2.7 -1.3 -0.5 -0.5 0.3 1.7 2.8 4.5 7.0															9
0.74 1.14 1.18 1.21 1.01 1.22 1.20 1.22 1.01 1.21 1.18 1.14 0.74 0.75 1.14 1.18 1.23 1.00 1.19 1.17 1.20 1.00 1.21 1.18 1.18 0.77 0.1 0.1 0.5 -1.2 -2.9 -3.0 -1.8 -0.4 -0.2 0.3 3.2 3.7															10
0.39 1.01 1.13 0.99 1.22 1.03 1.23 1.03 1.22 0.99 1.13 1.01 0.39 0.40 1.03 1.14 1.00 1.20 1.01 1.18 1.00 1.21 0.99 1.15 1.04 0.41 1.5 1.5 1.5 1.0 -1.4 -2.6 -4.2 -2.8 -0.7 0.3 1.9 3.1 3.3															11
0.50 0.86 1.13 1.19 1.19 1.15 1.19 1.13 0.86 0.50 0.52 0.88 1.16 1.19 1.18 1.12 1.15 1.18 0.88 0.52 2.9 2.9 2.1 -0.1 -0.9 -2.8 -3.1 -0.4 0.8 2.4 3.3															12
0.50 1.02 1.15 1.18 1.21 1.18 1.15 1.02 0.50 0.52 1.04 1.16 1.16 1.17 1.17 1.17 1.04 0.52 2.5 2.1 1.0 -1.8 -2.8 -1.0 1.5 2.5 2.9															13
0.40 0.75 1.09 1.16 1.09 0.75 0.40 0.40 0.77 1.09 1.16 1.10 0.76 0.40 2.1 2.4 0.3 -0.1 1.0 1.5 1.5															14
STANDARD DEVIATION = 1.228					0.53 0.88 0.53 0.55 0.90 0.54 2.7 2.3 1.5					AVERAGE PCT DIFFERENCE = 1.7					15

SUMMARY

MAP NO: S2-7- 5

DATE: 10/ 5/83

POWER: 100%

CONTROL ROD POSITIONS:

F-Q(T) = 1.761

QPTR:

D BANK AT 228 STEPS

F-DH(N) = 1.420

NW 0.989 | NE 1.007

F(Z) = 1.177

SW 0.997 | SE 1.007

F(XY) = 1.378

BURNUP = 198 MWD/MTU A.O = -1.35(%)

SECTION 7

REFERENCES

1. M. E. Paul and A.P. Main, "Surry Unit 2, Cycle 7, Design Report," NFE Technical Report No. 290, Vepco, July, 1983.
2. Surry Power Station Technical Specifications, Section 3.1.E, 3.12.C.1.
3. T. K. Ross, W. C. Beck, "Control Rod Reactivity Worth Determination By The Rod Swap Technique," VEP-FRD-36A, December, 1980.
4. "Technical Manual for Westinghouse Solid State Reactivity Computer," Westinghouse Electric Corporation.
5. W. Leggett and L. Eisenhart, "The INCORE Code," WCAP-7149, December, 1967.

APPENDIX

STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEETS

SURRY POWER STATION UNIT 2 CYCLE 7 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Reactivity Computer Checkout Proc No /Section: 2-PT-28.11/APP.B Sequence Step No: 6	
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: *	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 108	RCS Temperature (°F): 543.8 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	Date/Time Test Performed: 9/25/83 2200	
IV	Measured Parameter (Description)	p_c = Meas. Reactivity using p-computer p_t = Inferred p from reactor period
Test Results	Measured Value	p_c = -55.0 -40.0 -30.0 25.5 41.5 66.5 p_t = -57.2 -40.4 -30.0 26.1 41.7 67.0 %D = -3.8 -1.0 0.0 -2.3 -0.5 -0.7
	Design Value (Actual Conditions)	%D = $[(p_c - p_t)/p_t] \times 100\% \leq 4.0\%$
	Design Value (Design Conditions)	%D = $[(p_c - p_t)/p_t] \times 100\% \leq 4.0\%$
	Reference	WCAP 7905, Rev. 1, Table 3.6
	V Acceptance Criteria	FSAR/Tech Spec
	Reference	Not Applicable
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO *At the just critical position Allowable Range = ± 55 pcm	

Completed By: J. J. Gorman
Test Engineer

Evaluated By: P. C. Hart
Recommended for
Approval By : C. J. Snow
NFO Engineer

SURRY POWER STATION UNIT 2 CYCLE 7 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Critical Boron Concentration - ARO Proc No /Section: 2-PT-28.11/APP.C Sequence Step No: 7	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 543.6 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	
IV Test. Results	Date/Time Test Performed: 9/26/83 0958	
	Meas Parameter (Description)	$(C_B)_M^{ARO}$; Critical Boron Concentration - ARO
	Measured Value	$(C_B)_M^{ARO} = 1379 \text{ ppm}$
	Design Value (Actual Cond)	$C_B = 1403 \pm 50 \text{ ppm}$
	Design Value (Design Cond)	$C_B = 1403 \pm 50 \text{ ppm}$
	Reference	VEP-PSE-NFE-290
V Acceptance Criteria	FSAR/Tech Spec	$\alpha_{C_B} \times C_B \leq 15,115 \text{ pcm}$
	Reference	UFSAR Section 14.2.5
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	$\alpha_{C_B} = -8.30 \text{ pcm/ppm}$ for preliminary analysis $\Delta C_B = -8.09 \text{ pcm/ppm}$ for final analysis	

Completed By:

J. J. Guzman
Test Engineer

Evaluated By:

E. J. Hal

Recommended for

Approval By:

C. J. Snow
NFO Engineer

SEP 17 1983

SURRY POWER STATION UNIT 2 CYCLE 7 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Isothermal Temperature Coefficient - ARO Proc No /Section: 2-PT-28.11/APP.D Sequence Step No: 8	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 544.1 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 228 CC: 228 CD: 228	
IV Test Results	Date/Time Test Performed: 9/26/83 1021	
	Meas Parameter (Description)	$(\alpha_T^{ISO})_{ARO}$ Isothermal Temp Coeff - ARO
	Measured Value	$(\alpha_T^{ISO})_{ARO} = -5.13$ pcm/°F ($C_B = 1380$ ppm)
	Design Value (Actual Cond)	$(\alpha_T^{ISO})_{ARO} = -5.68 \pm 3.0$ pcm/°F ($C_B = 1380$ ppm)
	Design Value (Design Cond)	$(\alpha_T^{ISO})_{ARO} = -5.41 \pm 3.0$ pcm/°F ($C_B = 1403$ ppm)
	Reference	VEP-PSE-NFE-290
V Acceptance Criteria	FSAR/Tech Spec	$\alpha_T^{ISO} \leq 0.43^*$ pcm/°F $\alpha_T^{Dop} = -2.07$ pcm/°F
	Reference	TS 3.1, VEP-FRD-NFE-290
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	* Uncertainty on $\alpha_{T_{MOD}}$ = 0.5 pcm/°F (Reference: memorandum from C. T. Snow to E. J. Lozito dated June 27, 1980).	

Completed By:

J. J. Curren
Test Engineer

Evaluated By:

E. J. Hal

Recommended for

Approval By :

C. J. Snow
NFO Engineer

SURRY POWER STATION UNIT 2 CYCLE 7 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description : M/D Flux Map - Hot Zero Power, All Rods Out Proc No / Section: 2-PT-28.2, OP-57 Sequence Step No: 9				
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% Full Power): ~ 0 Other (specify) Must have ≥ 38 thimbles		
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 211		RCS Temperature(°F): 547.1 Power Level (% Full Power): 2 % Other (Specify): 38 thimbles		
IV Test Results	Date/Time Test Performed: 9/26/83 1547				
	Measured Parameter	MAXIMUM REL. ASSEMBLYWISE PERCENT DIFF. (M-P)/P	NUCLEAR ENTHALPY RISE HOT CHANNEL FACTOR F_{AH}^N	TOTAL HEAT FLUX HOT CHANNEL FACTOR F_Q^T	QUADRANT POWER TILT RATIO QPTR
	Measured Value	10.2% for $P_{eq} = 1.12 +$ 10.2% for $P_{010} = 1.33 +$ 10.0% for $P_{RB} = 0.75$	1.520	2.439	1.029 ⁺
	Design Value	$\pm 10\%$ For $P_i \geq 0.9$ $\pm 15\%$ For $P_i < 0.9$	$F_{AH}^N \leq 1.55[1+0.2(1-P)]$	$F_Q^T \leq (4.36) \times K(z)$	≤ 1.02
V Acceptance Criteria	Reference	WCAP-7905 REV.1	NONE	NONE	WCAP-7905 REV.1
	FSAR/ Tech Spec	NONE	NA	NA	NA
	Reference	NONE	Tech Spec 3.12	Tech Spec 3.12	TS 3.12
VI Comments	<p>The Minimum $F_Q^T(z)$ Margin is 41.6 %</p> <p>Design Tolerance is met : <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO</p> <p>Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO</p> <p>* As Required</p> <p>+ Design tolerance not met but test results are acceptable per Surry Power Station Deviation Report SZ-83-301.</p>				

Completed By: R. J. Cuyman
Test Engineer

Evaluated By: B. D. Mann
Recommended for
Approval By: C. J. Snow
NFO Engineer

**SURRY POWER STATION UNIT 2 CYCLE 7
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Cntl Bank B Worth Meas., Rod Swap Ref. Bank Proc No /Section: 2-PT-28.11/APP.E Sequence Step No: 10	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.9
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	Date/Time Test Performed: 9/26/83 2330	
IV Test Results	Measured Parameter (Description)	I_B^{REF} ; Integral Worth of Cntl Bank B, All Other Rods Out
	Measured Value	$I_B^{REF} = 1254 \text{ pcm}$
	Design Value (Actual Conditions)	$I_B^{REF} = 1297 \pm 130 \text{ pcm}$
	Design Value (Design Conditions)	$I_B^{REF} = 1297 \pm 130 \text{ pcm}$
	Reference	VEP-PSE-NFE-290
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: R. J. Curfman
Test Engineer

Evaluated By: Tom A. Brookmire

Recommended for
Approval By: C. J. Snow
NFO Engineer

SURRY POWER STATION UNIT 2 CYCLE 7 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Critical Boron Concentration - B Bank In Proc No /Section: 2-PT-28.11/APP.C Sequence Step No: //	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 0 CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.8 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: 0 CC: 228 CD: 228	
IV Test Results	Date/Time Test Performed: 9/27/83 0716	
	Meas Parameter (Description)	$(C_B)_B^M$; Critical Boron Conc - B Bank In
	Measured Value	$(C_B)_B^M = 1224 \text{ ppm}$
	Design Value (Actual Cond)	$C_B = 1220 \pm 26 \text{ ppm}$
	Design Value (Design Cond)	$C_B = 1244 + \Delta C_B^{\text{Prev}} \pm (10 + 129.7/ \alpha_{C_B}) \text{ ppm}$
	Reference	VEP-PSE-NFE-290
V Acceptance Criteria	FSAR/Tech Spec	$\alpha_{C_B} \times C_B \leq 15,115 \text{ pcm}$
	Reference	UFSAR Section 14.2.5
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	$\alpha_{C_B} = -8.30 \text{ pcm/ppm}$ for preliminary analysis $\Delta C_B^{\text{Prev}} = (C_B)_{\text{ARO}}^M - 1403$ $\alpha_{C_B} = -8.09 \text{ pcm/ppm}$ for final analysis	

Completed By:

J. J. Guffman
Test Engineer

Evaluated By:

Tom A. Brookmire

Recommended for

Approval By:

C. J. Snow
NFO Engineer

SURRY POWER STATION UNIT 2 CYCLE 7
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: HZP Boron Worth Coefficient Measurement Proc No /Section: 2-PT-28.11/APP.E Sequence Step No: N/A	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 543.7 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: 228	
IV Test Results	Date/Time Test Performed: 9/26/83 0958	
	Measured Parameter (Description)	α_{CB} , Boron Worth Coefficient
	Measured Value	$\alpha_{CB} = -8.09 \text{ pcm/ppm}$
	Design Value (Actual Conditions)	$\alpha_{CB} = -8.30 \pm 0.83 \text{ pcm/ppm}$
	Design Value (Design Conditions)	$\alpha_{CB} = -8.30 \pm 0.83 \text{ pcm/ppm}$
	Reference	VEP-PSE-NFE-290
V Acceptance Criteria	FSAR/Tech Spec	$\alpha_{CB} \times C_B \leq 15,115 \text{ pcm}$
	Reference	UFSAR Section 14.2.5
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: J. J. Cuyman
Test Engineer

Evaluated By: Tom A. Brookman

Recommended for
Approval By: C. J. Snow
NFO Engineer

SURRY POWER STATION UNIT 2 CYCLE 7 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Cntl Bank D Worth Measurement-Rod Swap Proc No /Section: 2-PT-28.11/APP.F Sequence Step No: 13	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: Moving	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.5 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB: Moving CC: 228 CD: Moving	
IV Test Results	Date/Time Test Performed: 9/27/83 0811	
	Meas Parameter (Description)	I_{D}^{RS} ; Int Worth of Cntl Bank D-Rod Swap
	Measured Value	(Adj. Meas. Crit. Ref Bank) $I_{D}^{RS} = 1121 \text{ pcm}$ Position = 194 steps
	Design Value (Actual Cond)	(Adj. Meas. Crit. Ref Bank) $I_{D}^{RS} = 1146 \pm 172 \text{ pcm}$ Position = 194 steps
	Design Value (Design Cond)	$I_{D}^{RS} = 1141 \pm 171 \text{ pcm}$ (Critical Ref Bank Position = 198 steps)
	Reference	VEP-PSE-NFE-290, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: B. J. Geyman
Test Engineer

Evaluated By: H. C. Hartsfield

Recommended for
Approval By: C. J. Snow
NFO Engineer

SURRY POWER STATION UNIT 2 CYCLE 7 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Cntl Bank C Worth Measurement-Rod Swap Proc No /Section: 2-PT-28.11/APP.F Sequence Step No: 14	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB:Moving CC:Moving CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.4 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB: 228 CA: 228 CB:Moving CC:Moving CD: 228	
IV Test Results	Date/Time Test Performed: 9/27/83 0849	
	Meas Parameter (Description)	I_{C}^{RS} ; Int Worth of Cntl Bank C-Rod Swap
	Measured Value	(Adj. Meas. Crit. Ref Bank) $I_{C}^{RS} = 776 \text{ pcm}$ Position = 135 steps
	Design Value (Actual Cond)	(Adj. Meas. Crit. Ref Bank) $I_{C}^{RS} = 794 \pm 119 \text{ pcm}$ Position = 135 steps
	Design Value (Design Cond)	$I_{C}^{RS} = 799 \pm 120 \text{ pcm}$ (Critical Ref Bank Position = 160 steps)
	Reference	VEP-PSE-NFE-290, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: J. J. Cuyman
Test Engineer

Evaluated By: H. C. Hartshorn

Recommended for
Approval By : C. J. Snow
NFO Engineer

**SURRY POWER STATION UNIT 2 CYCLE 7
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Cntl Bank A Worth Measurement-Rod Swap Proc No /Section: 2-PT-28.11/APP.F Sequence Step No: 15	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547
	SDA: 228 SDB: 228 CA:Moving CB:Moving CC: 228 CD: 228	Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 545.3
	SDA: 228 SDB: 228 CA:Moving CB:Moving CC: 228 CD: 228	Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
IV Test Results	Date/Time Test Performed: 9/27/83 0920	
	Meas Parameter (Description)	I_A^{RS} ; Int Worth of Cntl Bank A - Rod Swap
	Measured Value	$I_A^{RS} = 469 \text{ pcm}$ (Adj. Meas. Crit. Ref Bank Position = 90 steps)
	Design Value (Actual Cond)	$I_A^{RS} = 444 \pm 100 \text{ pcm}$ (Adj. Meas. Crit. Ref Bank Position = 90 steps)
	Design Value (Design Cond)	$I_A^{RS} = 464 \pm 100 \text{ pcm}$ (Critical Ref Bank Position = 119 steps)
	Reference	VEP-PSE-NFE-290, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: [Signature]
Test Engineer

Evaluated By: [Signature]

Recommended for
Approval By: [Signature]
NFO Engineer

SURRY POWER STATION UNIT 2 CYCLE 7 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Shutdown Bank B Worth Meas. - Rod Swap Proc No /Section: 2-PT-28.11/APP.F Sequence Step No: 16	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 228 SDB:Moving CA: 228 CB:Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 544.9 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA: 228 SDB:Moving CA: 228 CB:Moving CC: 228 CD: 228	
IV Test Results	Date/Time Test Performed: 9/27/83 0947	
	Meas Parameter (Description)	I_{SB}^{RS} ; Int Worth of Shutdown Bank B-Rod Swap
	Measured Value	(Adj. Meas. Crit. Ref Bank) $I_{SB}^{RS} = 799 \text{ pcm}$ Position = 138 steps
	Design Value (Actual Cond)	(Adj. Meas. Crit. Ref Bank) $I_{SB}^{RS} = 830 \pm 125 \text{ pcm}$ Position = 138 steps
	Design Value (Design Cond)	$I_{SB}^{RS} = 841 \pm 126 \text{ pcm}$ (Critical Ref Bank Position = 165 steps)
	Reference	VEP-PSE-NFE-290, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By:

J. J. Cuyman
Test Engineer

Evaluated By:

H. C. Hart

Recommended for

Approval By :

C. J. Snow
NFO Engineer

SURRY POWER STATION UNIT 2 CYCLE 7 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Shutdown Bank A Worth Meas. - Rod Swap Proc No /Section: 2-PT-28.11/APP.F Sequence Step No: 17	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA:Moving SDB: 228 CA: 228 CB:Moving CC: 228 CD: 228	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 544.4 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	SDA:Moving SDB: 228 CA: 228 CB:Moving CC: 228 CD: 228	
IV Test Results	Date/Time Test Performed: 9/27/83 1020	
	Meas Parameter (Description)	I_{SA}^{RS} ; Int Worth of Shutdown Bank A-Rod Swap
	Measured Value	(Adj. Meas. Crit. Ref Bank $I_{SA}^{RS} = 1116 \text{ pcm}$ Position = 193 steps)
	Design Value (Actual Cond)	(Adj. Meas. Crit. Ref Bank $I_{SA}^{RS} = 1077 \pm 162 \text{ pcm}$ Position = 193 steps)
	Design Value (Design Cond)	$I_{SA}^{RS} = 1076 \pm 161 \text{ pcm}$ (Critical Ref Bank Position = 191 steps)
	Reference	VEP-PSE-NFE-290, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By:

J. J. Guyman
Test Engineer

Evaluated By:

J. P. Hartge

Recommended for

Approval By :

C. J. Snow
NFO Engineer

SURRY POWER STATION UNIT 2 CYCLE 7
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Total Rod Worth - Rod Swap Proc No./Section: 2-PT-28.11/APP.F Sequence Step No: N/A	
II Test Conditions (Design)	Bank Positions (Steps) SDA:Moving SDB:Moving CA:Moving CB:Moving CC:Moving CD:Moving	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps) SDA:Moving SDB:Moving CA:Moving CB:Moving CC:Moving CD:Moving	RCS Temperature (°F): 545.5 Power Level (% F.P.): 0 Other (Specify): Below Nuclear Heating
	Date/Time Test Performed: 9/27/83 0811	
IV Test Results	Meas Parameter (Description)	I _{Total} ; Int Worth of All Banks - Rod Swap
	Measured Value	I _{Total} = 5535 pcm
	Design Value (Actual Cond)	I _{Total} = 5588 ± 559 pcm
	Design Value (Design Cond)	I _{Total} = 5618 ± 562 pcm
	Reference	VEP-PSE-NFE-290, VEP-FRD-36A, NFO-TI-2.2A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Completed By: J. J. Guyma
Test Engineer

Evaluated By: P. C. Hart
Recommended for
Approval By: C. J. Snow
NFO Engineer

SURRY POWER STATION UNIT 2 CYCLE 7
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description : M/D Flux Map - At Power, NI Calibration, FCFM Proc No / Section: 2-PT-28.2, OP-57 Sequence Step No: 45				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% Full Power): ~ 50 Other (specify) Must have ≥ 38 thimbles		
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *				
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature(°F): 558 Power Level (% Full Power): 46.5 % Other (Specify): 38 thimbles		
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 178				
IV Test Results	Date/Time Test Performed: 9/29/83 0912				
	Measured Parameter	MAXIMUM REL. ASSEMBLYWISE PERCENT DIFF. (M-P)/P	NUCLEAR ENTHALPY RISE HOT CHANNEL FACTOR $F_{\Delta H}^N$	TOTAL HEAT FLUX HOT CHANNEL FACTOR F_Q^T	QUADRANT POWER TILT RATIO QPTR
	Measured Value	6.5% for $P_{H-11} = 1.17$ 6.1% for $P_{A-1} = 0.52$	1.459	1.943	1.0112
	Design Value	$\pm 10\%$ For $P_i \geq 0.9$ $\pm 15\%$ For $P_i < 0.9$	NA	NA	≤ 1.02
	Reference	WCAP-7905 REV. 1	NONE	NONE	WCAP-7905 REV.1
V Acceptance Criteria	FSAR/ Tech Spec	NONE	$F_{\Delta H}^N \leq 1.55[1+0.2(1-P)]$	For $P > 0.5$ $F_Q^T \leq (2.18/P) \times K(z)$ For $P \leq 0.5$ $F_Q^T \leq (4.36) \times K(z)$	NA
	Reference	NONE	Tech Spec 3.12	Tech Spec 3.12	TS 3.12
VI - Comments	The Minimum $F_Q^T(z)$ Margin is 54.9 % Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	* As Required				

Completed By: J. Rayno
Test Engineer

Evaluated By: E. J. Hall

A.14

Recommended for
Approval By: C. J. Snow

NFO Engineer

SURRY POWER STATION UNIT 2 CYCLE 7 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description :M/D Flux Map-At Power,NI Calibration, QCFM Proc No / Section: 2-PT-28.2, OP-57 Sequence Step No: <u>46</u>	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): ~ 60 Other (specify) Must have ≥ 16 thimbles
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature(°F): <u>559</u> Power Level (% F.P.): <u>53.9</u> Other (Specify): <u>19 thimbles</u>
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: <u>184</u>	
IV Test Results	Date/Time Test Performed: <u>9/29/83 1458</u>	
	Measured Parameter (Description)	MAXIMUM RELATIVE ASSEMBLYWISE POWER PERCENT DIFFERENCE [(Measured - Predicted)/Predicted]
	Measured Value	<u>- 3.0 % for $P = 1.21$ H-5</u> <u>4.9% for $P = 0.40$ B-11</u>
	Design Value (Design Conditions)	$\pm 10\%$ For $P_i \geq 0.9$ $\pm 15\%$ For $P_i < 0.9$
	Reference	WCAP-7905 REV.1
V Comments	Design Tolerance is met : <u>X</u> YES <u> </u> NO	
	* As Required	

Completed By: R. J. Geyman
Test Engineer

Evaluated By: P. J. H.

Recommended for
Approval By: C. J. Snow

NFO Engineer

SURRY POWER STATION UNIT 2 CYCLE 7 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description :M/D Flux Map-At Power,NI Calibration, QCFM Proc No / Section: 2-PT-28.2, OP-57 Sequence Step No: 47	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): $T_{REF} \pm 1$
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *	Power Level (% F.P.): ~ 70 Other (specify) Must have ≥ 16 thimbles
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature(°F): 563
	SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 183	Power Level (% F.P.): 66.0 Other (Specify): 19 thimbles
IV Test Results	Date/Time Test Performed: 9/29/83 2054	
	Measured Parameter (Description)	MAXIMUM RELATIVE ASSEMBLYWISE POWER PERCENT DIFFERENCE [(Measured - Predicted)/Predicted]
	Measured Value	- 2.8% for $P_{H-5} = 1.21$ 4.1% for $P_{B-11} = 0.40$
	Design Value (Design Conditions)	$\pm 10\%$ For $P_i \geq 0.9$ $\pm 15\%$ For $P_i < 0.9$
	Reference	WCAP-7905 REV.1
V Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	* As Required	

Completed By: R. J. Gussman
Test Engineer

Evaluated By: P. I. Hdd

Recommended for
Approval By: C. J. Snow

NFO Engineer

SURRY POWER STATION UNIT 2 CYCLE 7
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description : M/D Flux Map - Full Power Equilibrium Xenon Proc No / Section: 2-PT-28.2, OP-57 Sequence Step No: 48				
II Test Conditions (Design)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: *		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% Full Power): 95 +5/-0 Other (specify) Must have ≥ 38 thimbles		
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 228 SDB: 228 CA: 228 CB : 228 CC : 228 CD: 228		RCS Temperature(°F): 573 Power Level (% Full Power): 100 Other (Specify): 38 thimbles		
IV Test Results	Date/Time Test Performed: 10/5/83 12:10				
	Measured Parameter	MAXIMUM REL. ASSEMBLYWISE PERCENT DIFF. (M-P)/P	NUCLEAR ENTHALPY RISE HOT CHANNEL FACTOR F_{AH}^N	TOTAL HEAT FLUX HOT CHANNEL FACTOR F_Q^T	QUADRANT POWER TILT RATIO QPTR
	Measured Value	4.6% for $P_{A-8} = 0.92$ 7.0% for $P_{A-9} = 0.57$	1.420	1.761	1.0071
	Design Value	$\pm 10\%$ For $P_i \geq 0.9$ $\pm 15\%$ For $P_i < 0.9$	NA	NA	≤ 1.02
	Reference	WCAP-7905 REV. 1	NONE	NONE	WCAP-7905 REV.1
V Acceptance Criteria	FSAR/ Tech Spec	NONE	$F_{AH}^N \leq 1.55[1+0.2(1-P)]$	$F_Q^T \leq (2.18/P) \times K(z)$	NA
	Reference	NONE	Tech Spec 3.12	Tech Spec 3.12	TS 3.12
VI Comments	The Minimum $F_Q^T(z)$ Margin is 19.2 % Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	* As Required				

Completed By:

S. J. Guffman
Test Engineer

Evaluated By:

E. J. Logie

Recommended for
Approval By:

E. J. Logie
NFO Engineer