

The Catholic University of America
School of Engineering & Architecture
Mechanical Engineering Department

Reactor Restart Report

AGN-201 Nuclear Reactor, Serial #101
Facility Operating License R-31
Docket 50-77

August 9, 1979

Dr. David D. Ebert
Reactor Supervisor

Mr. Warren E. Keene
Radiation Safety Officer

Dr. Edward D. Jordan
Reactor Administrator

Dr. Yun C. Whang
Chairman, Mechanical Engr. Dept.

7910110 364
1129 314 P

ABSTRACT

This report presents the reactor restart procedures and results which verify that the reactor has been restarted and operated in accordance with the Facility Technical Specifications.

1122 315

Background and Introduction

The reactor was placed in the shutdown condition on February 22, 1975 and not operated again until May 9, 1979. Repair work was initiated on June 15, 1978 by Dr. David Ebert and Mr. Windsor Dempsey. Dr. Ebert received a Senior Reactor Operators License⁽¹⁾ on January 17, 1979 and the Reactor Operating License was extended for another 20 years on March 12, 1979⁽²⁾. Repair and necessary paperwork to verify and document conformance to the new Technical Specifications was completed on May 8, 1979.

The reactor was restarted on May 9, 1979 following the approved Reactor Restart Procedures (approved by the Reactor Safety Committee).⁽³⁾ In the subsequent months following restart, 1) a power calibration, 2) control rod calibrations, 3) measurement of k_{ex} and, 4) verification of shut down margins were performed and observed to be both consistent with previously determined values and to conform with the Technical Specifications.⁽²⁾ The reactor is now being operated on a routine basis.

POOR ORIGINAL

Details

A. Prestartup Maintenance and Surveillance

The following list presents the prestartup items which were checked and verified to conform with the Technical Specifications.⁽²⁾

1. Shield tank level test and calibration
2. Shield tank temperature test and calibration
3. Seismic displacement test and calibration
4. Thermal column water level check
5. Emergency lighting check
6. Channel 1 count rate, plateau, safety circuit calibration
7. Channel 2 level, period, safety circuit calibration
8. Channel 3 level, and safety circuit calibration
9. Visual inspection and leakage check
10. Control rod insertion and scram time calibration
11. Reactor scram from loss of electrical power
12. Radiation monitoring equipment calibration
13. Control rod drive inspection, lubrication
14. CUA Reactor Safety Committee review of the startup procedure and the operating and emergency procedures

B. Reactor Restart Procedures and Results

1- REACTOR RESTART PROCEDURES

1. Verify that all the maintenance and tests are in conformance with the Tech Specs. and have been carried out and documented.
2. Perform items 1-9a of the Prestartup Checkout Procedure, but leave the Cd foil inserted in the glory hole position.
3. Undertake a 1/M plot as SR #1 is inserted, estimating the critical position of each step.
4. Assuming that the reactor is still subcritical with the SR #1 inserted, estimate the subcritical neutron multiplication constant (k) under the conditions that all rods are out of the core (ARO) and the Cd foil inserted. This k will be $K_0 \approx 1 - \frac{\Delta\rho_{SR1}}{1-R_1}$ where R_1 is the ratio of the neutron detector readings of SR #1 out to inserted ($R_1 < 1$). R_1 can be computed for each detector and applied, and then averaged and applied. $\Delta\rho_{SR1}$ is the assumed reactivity worth of SR #1 (~ 0.0125).
5. K_0 should be less than 0.9654. This number is obtained by

$$1.0 + k_{ex} - 3(\Delta\rho_{SR1}) - \Delta\rho_{FR} = 1.0 + 0.0045 - 3(0.0125) - 0.0016 = 0.9654$$

This is the ARO shutdown k referenced to 20°C, assuming the Cd has no negative reactivity worth. If K_0 is not < 0.9654 , step 6 should not be undertaken until the discrepancy is resolved. Return to the ARO condition. Record
6. all three neutron detector readings. Withdraw the Cd foil in approximately 1 inch increments, performing 1/M calculations at each step. Also, estimate the reactivity worth of the change in Cd position using the relation.

$$\Delta\rho_{cd} \approx (1-k_0)(1-R_0)$$

where R_0 is the ratio of detector readings at the initial condition to the present position of the Cd. $k_0 + \Delta\rho_{Cd}$ should be less than approximately 0.9654 otherwise the estimates for SR and CR and/or k_{ex} are in error. If this is not the case, Step 7 should not be undertaken until the discrepancy is resolved.

7. From the above information, assuming that the Cd foil has been removed, estimate and verify a. that the shutdown margin (without Cd foil) is $\geq 2\% \Delta k/k$ with the most reactive rod inserted; b. that the estimated k_{ex} is $< 0.65\% \Delta k/k$ c; that the reactor will be subcritical with the least reactive SR or CR withdrawn.

$$a). k_{shut} = k_0 + \Delta\rho_{Cd}$$

$$\text{Verify } k_{shut} + \Delta\rho_{SR1} \leq 0.98 \text{ or } k_{shut} \leq 0.9675$$

$$b). 1 + k_{ex} \approx k_{shut} + 3(\Delta\rho_{SR1}) + \Delta\rho_{FR}$$

$$\text{or } k_{ex} \approx k_{shut} - 1 + 0.0391$$

$$\text{Verify } k_{ex} \leq 0.65\% \Delta k/k$$

$$c). \text{ If b). is satisfied, then c). will be satisfied if } \Delta\rho_{SR1} \approx 0.0125 \Delta k/k$$

8. Provided that all the above conditions have been satisfied or discrepancies resolved, 1/M measurements should be undertaken as the SR #1 and 2 are inserted. After SR #1 has been inserted it should be scrammed according to Prestartup Check 9b. Likewise, after SR #1 and 2 have been inserted they should be scrammed according to Prestartup check 9c.
9. Criticality should be achieved at the lowest practical power level since a power calibration has not been undertaken for 5 years (approximately 1mW).
10. As soon as practical after the initial criticality, the following tests should be performed:

POOR ORIGINAL

1129 319

- a. Power Calibration
- b. Control Rod Calibrations
- c. Measurement of K_{ex}
- d. Verify that:
 - i. Shutdown margin $\geq 2\% \frac{\Delta k}{k}$ with the most reactive rod inserted.
 - ii. The reactor would be subcritical with the least reactive CR or SR removed.

1129 320

II. Reactor Restart Procedure Results

1. Refer to the operations log
- 2 & 3. See Appendix A for copies of the appropriate sections of the operations log. The pertinent data is put in tabular form in Table 1 and plotted in Figure 1.
4. $k_o \approx 0.79$
5. $k_o < 0.9654$
6. See Table 1 and Figure 1.
 $\Delta\rho_{cd} \approx 2.73\% \Delta k/k$
 $k_o + \Delta\rho_{cd} \approx 0.82 < 0.9654$
7. a) $k_{shut} \approx 0.8173 < 0.9675$
b) $k_{ex} \approx -0.1436 < 0.00065$
c) Since b) is satisfied, so is c).
8. See Table 1 and Figure 1 and Appendix A
9. See Table 1 and Figure 1 and Appendix A. Criticality achieved at approximately $1\frac{1}{2}$ mW power on May 5, 1979.
10. a) Power Calibration Results:
Channel #1 = 584K cpm/100 mW
Channel #2 = 114% / 100 mW
Channel #3 = 4.13×10^{-9} Amps/100 mW
These factors are consistent with those obtained in the past years of operation.
b) Control Rod Calibration Results:
The integral rod worth for the fine control rod is given in Figure 2. The total worth of the fine control rod was determined to be $0.142\% \Delta k/k$ and the differential worth was measured to be 76 $\mu\rho/cm$ in the linear region of the range. The differential rod worth for the coarse control rod was determined to be 607 $\mu\rho/cm$. The total worth of the coarse control rod was inferred to be $1.14\% \Delta k/k$. These values are consistent with those obtained in the past years of operation.

c) k_{ex} Calculation:

The excess reactivity at 20°C which would result if all the control and safety rods were inserted was determined to be 0.435% $\Delta k/k$. This value is less than the Tech. Spec. limit of 0.65% $\Delta k/k$ and is consistent with the value obtained in the past years of operation.

- d) i. The shutdown margin with the most reactive rod inserted at 20.5°C was determined to be -2.0% $\Delta k/k$. The choice of 20.5°C was chosen because this was the lowest temperature at which the reactor was operated since May 9, 1979. This particular Limiting Condition for Operation (LCO) therefore defines the minimum temperature for operation when the glory hole is empty and the normal material in the Access Ports.
- ii. The shut down margin with the least reactive coarse or safety rod removed and the other rods inserted was determined to be -0.71% $\Delta k/k$ at 20.5°C. This value is within the limits established by the Tech. Specs.

References

1. Senior Operator License No. 3426, Docket No.55-6671, January 17, 1979.
2. Amendment No.7 to the Facility Operating License No.R-31, Docket No. 50-77, March 12, 1979.
3. CUA Reactor Safety Committee Meeting Minutes, May 2, 1979.

1129 323

TABLE 1

Inverse Multiplication Results

Condition	Date & Page	Ch 1		Ch 2		Ch 3		Ave 1/M
		cpm	1/M	%	1/M	$\times 10^{-12}$ amp	1/M	
1. ARO, Cd In	5/2/79 560	140	1.0	0.017	1.0	0.80	1.0	1.0
2. SR#1 In, Cd In	" "	149	0.94	0.018	0.95	0.86	0.93	0.94
3. ARO, Cd Out	" "	160	0.88	0.019	0.89	0.94	0.85	0.87
4. ARO, Cd In	5/7/79 562	135	1.0	0.018	1.0	0.80	1.0	1.0
5. ARO, Cd Out	" "	150	0.90	0.02	0.90	0.95	0.84	0.88
6. SR#1 In, Cd Out	" "	200	0.68	0.023	0.78	1.15	0.70	0.72
7. SR#1 1 & 2 In Cd Out	" "	250	0.54	0.04	0.45	1.90	0.42	0.47
8. ARO, Cd In	5/9/79 565	150	1.0	0.018	1.0	0.85	1.0	1.0
9. ARO, Cd Out	" "	175	0.86	0.018	1.0	0.95	0.89	0.92
10. SR#1 & 2 In Cd Out	" "	290	0.52	0.032	0.56	1.9	0.45	0.51
11. SR#1 & 2 In Cd Out, FR at 15 cm	" "	300	0.50	0.038	0.47	2.0	0.43	0.47
12. " & CR at 5 cm	" "	320	0.47	0.04	0.45	2.4	0.35	0.42
13. " & CR at 10 cm	" "	360	0.42	0.045	0.40	2.7	0.31	0.38
14. " & CR at 15 cm	" "	490	0.31	0.073	0.25	4.2	0.20	0.25
15. " & CR at 17.5 cm	" "	900	0.17	0.12	0.15	7.0	0.12	0.15
16. " & CR at 19.0	" "	1650	0.091	0.25	0.072	13.0	0.065	0.076
17. " & CR at 20.0	" "	← critical →						0

Fig. 1 Reactor Startup $1/M$ Plots




Fig. 2 Fine Control Rod Integral Worth Plot

46 1320

K-E 10 X 10 TO 14 INCH 7 X 10 INCHES
HEUFFEL & ESSEN CO. MADE IN U.S.A.

Reactivity Worth (μp)

1600
1500

400
300
200
100

1000
900
800
700
600
500
400
300
200
100

1000
900
800
700
600
500
400
300
200
100

1000
900
800
700
600
500
400
300
200
100

1000
900
800
700
600
500
400
300
200
100

1000
900
800
700
600
500
400
300
200
100

1000
900
800
700
600
500
400
300
200
100

1000
900
800
700
600
500
400
300
200
100

1000
900
800
700
600
500
400
300
200
100

1000
900
800
700
600
500
400
300
200
100

1000
900
800
700
600
500
400
300
200
100


1000
900
800
700
600
500
400
300
200
100

2 4 6 8 10 12 14 16 18 20 22 24 26

Fine Rod Insertion (cm)

POOR ORIGINAL

1129 326



Reactor Operator W. Dempsey Senior Reactor Operator DR. DAVID E. BENT
 Reason for Operation PRESTART UP CHECK
 Authorized Experiments ONLY PRE-STARTUP CHECK AUTHORIZED
 Special Operating Limitations NOT AUTHORIZED TO INSERT CONTROL RODS
 Shield Water Temperature 18.8 (°C) Estimated Excess Reactivity ($\Delta k/k$)

Prestartup Checklist

1. All Reactor Neutron Detectors Working ☒
 - a. Channel 1:
 - i. High voltage 2400 (VDC)
 - ii. Zero check ☒
 - iii. Calibrate 3600 (cpm)
 - iv. High level trip 93 (%fs)
 - v. Low level trip 10 (%fs)
 - vi. Operate 140 (cpm)
 - b. Channel 2:
 - i. Low level trip 0.0015 (%fp)
 - ii. High level trip 100 (%fp)
 - iii. High Cal. 100 (%fp)
 - iv. Zero check 0.001 (%fp)
 - v. Low Cal. 0.01 (%fp)
 - vi. Period scram ☒
 - vii. Operate 0.017 (%fp)
 - c. Channel 3:
 - i. Zero check ☒
 - ii. Calibration check OK ☒
 - iii. Low level trip 10 (%fs)
 - iv. High level trip 93 (%fs)
 - v. Recorder OK ☒
 - vi. Operate 8x10 (%fs)
2. Radiation Survey:
 Meter type and number EMERSON E-170
 Calibration 11-3-78 NERAC
 Max. survey reading 0.15 MR/HR
 Location REACTOR PIT
3. Safety Feature Checks:
 - Thermal column seal ☒
 - Manhole cover seal ☒
 - Access port fillers installed ☒
 - Cd in glory hole ☒
 - Water temp. switch in place ☒
 - Skirt area OK ☒
4. Area Radiation Monitor Check ☒
 Alarm setpoint 17 MR/HR = 100% = 1k
5. Control Rod Drive Settings Check 75.5
6. Nearby Persons Informed ☒
7. Key in Console and Power On ☒
8. Instrument Calibration and Level Trip Setpoints:
 - a. No temporary wiring installed ☒
9. Rod Control Interlocks and Scram Checks:
 - a. Sequence interlocks OK ☒
 - b. Safety 1 Scram OK ☒
 - c. Safety 1 and 2 scram OK ☒
10. Cd Removed from the Glory Hole ☒
11. Calculate k_{excess} —

Completed by W. DempseyApproved by D. D. Shurt
Senior Reactor OperatorReviewed by D. D. Shurt
Reactor SupervisorDate May 3, 1979

POOR ORIGINAL

1129 327

AGN-201; Serial #101
Reactor Operations Log

Page # 560

Run #

Date 5/2/79

Reactor Operator W. Dampsey Senior Reactor Operator D. Ebert

Activity Repair / Maintenance / Pre-Restart Testing
* See Reactor Restart Procedures for more info.

TIME	DETAILS
17:30	Connect rod drive cables.
18:30	} Perform Prestart-up check through 9a for Restart Procedures.
20:30	
20:38	Emergency light operation check
17:00	Implement radiation monitor. Alarm at 100% power. DDE OK.
21:07	Insert SR#1
21:12	SR#1 inserted - 1/M calculation
21:33	SA Manual Scram
21:36	Power off
21:43	Withdrawn cd. - 1/M calculation

1/M Readings

ARO, Cd In	ch 1	ch 2	ch 3	Ave
ARO, Cd In	140cpm	1.0	0.017%	1.0
SR1 In, Cd In	149	0.94	0.018	0.95
ARO, Cd out	160	0.875	0.019	0.894
				0.8733

$$R_0 \approx 1 - \frac{\Delta p_{SR1}}{1 - R_1} = 1 - \frac{0.0125}{1 - 0.94} = 0.79 (\text{12 shutdown ARO, Cd in})$$

$$\Delta p_{cd} \approx (1 - k_0)(1 - R_0) = (1 - 0.79)(1 - 0.87) = 2.73\% \Delta b/\text{h}$$

$$k_0 + \Delta p_{cd} = 0.79 + 0.0272 \approx 0.8172$$

1129 328

AGN-201: Serial #101
Reactor Operations Log

Page # 561
Run # —
Date May 7, 1979

Reactor Operator Windsor Dimpsey Senior Reactor Operator David D. Ebert
Reason for Operation B. Prestartup check
Authorized Experiments only up to and including step 8 of restart
Special Operating Limitations procedures authorized
Shield Water Temperature 19.5 (°C) Estimated Excess Reactivity (%Δk/k)

Prestartup Checklist

1. All Reactor Neutron Detectors Working ☒
2. Radiation Survey: NSE #543
Meter type and number Eberline E 120
Calibration 11/3/78 - W. Keene
Max. survey reading 0.2 mR/hr
Location Control rod drive cover
3. Safety Feature Checks:
Thermal column seal ☒
Manhole cover seal ☒
Access port fillers installed ☒
Cd in glory hole ☒
Water temp. switch in place ☒
Skirt area OK ☒
4. Area Radiation Monitor Check ☒
Alarm setpoint 0.7 mR/hr = 1K = 100% power
5. Control Rod Drive Settings Check 75.5
6. Nearby Persons Informed ☒
7. Key in Console and Power On ☒
8. Instrument Calibration and Level Trip Setpoints:
a. No temporary wiring installed ☒
- b. Channel 1:
i. High voltage 2400 (VDC)
ii. Zero check ☒
iii. Calibrate 3600 (cpm)
iv. High level trip 93 (%fs)
v. Low level trip 11 (%fs)
vi. Operate 135 (cpm)
- c. Channel 2: High voltage
i. Low level trip 0.0015 (%fp)
ii. High level trip 100 (%fp)
iii. High Cal. 100 (%fp)
iv. Zero check 0.001 (%fp)
v. Low Cal. 0.01 (%fp)
vi. Period scram ☒
vii. Operate 0.018 (%fp)
- d. Channel 3: High voltage
i. Zero check ☒
ii. Calibration check OK ☒
iii. Low level trip 10 (%fs)
iv. High level trip 91 (%fs)
v. Recorder OK ☒
vi. Operate 0.8 x 10⁻¹² changes
9. Rod Control Interlocks and Scram Checks:
a. Sequence interlocks OK ☒
b. Safety 1 Scram OK ☒
c. Safety 1 and 2 scram OK ☒
10. Cd Removed from the Glory Hole ☒
11. Calculate k_{excess} —

Completed by Windsor Dimpsey

Approved by David D. Ebert
Senior Reactor Operator

Reviewed by David D. Ebert
Reactor Supervisor

May 8, 1979
Date

POOR ORIGINAL

1129 329

AGN-201; Serial #101
Reactor Operations Log

Page # 562

Run #

Date May 7, 1979

Reactor Operator W. Dempsey Senior Reactor Operator D. D. Shert

Activity Prestartup check.

TIME	DETAILS																									
17:46	Connect control rod drive cables																									
18:18	Unscrew SR#1 dashpot slightly to get in gear light vol																									
20:00	Remove SR#1 fix for proper operation - put back into reactor.																									
20:32	Screw SR#1 with Cd inserted																									
20:32	Withdrawn Cd w/ ARO																									
	<u>1/M Readings</u>																									
	<table><tr><td></td><td>ch 1</td><td>ch 2</td><td>ch 3</td><td>Ave</td></tr><tr><td></td><td>cpm</td><td>%</td><td>%</td><td></td></tr><tr><td>ARO, Cd out</td><td>150</td><td>1</td><td>0.02</td><td>1</td></tr><tr><td>20:38 SR#1 in, Cd out</td><td>200</td><td>0.75</td><td>0.023</td><td>0.81</td></tr><tr><td>20:53 SR#1 & 2 in, Cd out</td><td>250</td><td>0.6</td><td>0.04</td><td>0.53</td></tr></table>		ch 1	ch 2	ch 3	Ave		cpm	%	%		ARO, Cd out	150	1	0.02	1	20:38 SR#1 in, Cd out	200	0.75	0.023	0.81	20:53 SR#1 & 2 in, Cd out	250	0.6	0.04	0.53
	ch 1	ch 2	ch 3	Ave																						
	cpm	%	%																							
ARO, Cd out	150	1	0.02	1																						
20:38 SR#1 in, Cd out	200	0.75	0.023	0.81																						
20:53 SR#1 & 2 in, Cd out	250	0.6	0.04	0.53																						
21:00	Insert SR#1 & 2 and screw on over all three channels.																									
21:25	Remove SR#2 to investigate sticking engage microswitch.																									

AGN-201: Serial #101
Reactor Operations Log

Page # 56
Run # 53
Date May 9, 1979

Reactor Operator W. DEMPSEY Senior Reactor Operator DAVID EBERT
Reason for Operation INITIAL RESTARTUP
Authorized Experiments PROCEED ACCORDING TO PRESTARTUP PROCEDURE
Special Operating Limitations DO NOT EXCEED 1% POWER
Shield Water Temperature 17.8 (°C) Estimated Excess Reactivity .4475% (%Δk/k)

see p 55E Prestartup Checklist
for calibration

1. All Reactor Neutron Detectors Working ☒
2. Radiation Survey:
Meter type and number Gm SN273 (ASE543)
Calibration 11-3-78 KEENE
Max. survey reading .15 MR/HR
Location PERMANENT SKIRT AREA
3. Safety Feature Checks:
Thermal column seal ☒
Manhole cover seal ☒
Access port fillers installed ☒
Cd in glory hole ☒
Water temp. switch in place ☒
Skirt area OK ☒
4. Area Radiation Monitor Check ☒
Alarm setpoint
5. Control Rod Drive Settings Check 755
6. Nearby Persons Informed ☒
7. Key in Console and Power On ☒
8. Instrument Calibration and Level Trip Setpoints:
a. No temporary wiring installed ☒
- b. Channel 1:
i. High voltage 2400 (VDC)
ii. Zero check ☒
iii. Calibrate 3600 (cpm)
iv. High level trip 95% (%fs)
v. Low level trip 12.0 (%fs)
vi. Operate 150 (cpm)
- c. Channel 2:
i. Low level trip .0016 (%fp)
ii. High level trip 100 (%fp)
iii. High Cal. ☒ (%fp) 100%
iv. Zero check ☒ (%fp) .0001%
v. Low Cal. ☒ (%fp) .01%
vi. Period scram ☒ (sec)
vii. Operate ☒ (%fp) .018%
- d. Channel 3:
i. Zero check ☒
ii. Calibration check OK ☒
iii. Low level trip 10 (%fs)
iv. High level trip 93 (%fs)
v. Recorder OK ☒
vi. Operate ☒ (%fs) .85 x 10⁻¹²
9. Rod Control Interlocks and Scram Checks:
a. Sequence interlocks OK ☒
b. Safety 1 Scram OK ☒
c. Safety 1 and 2 scram OK ☒
10. Cd Removed from the Glory Hole ☒
11. Calculate ^k excess ☒

Completed by W. DEMPSEY Approved by D. D. Shert
Reviewed by D. D. Shert Reactor Supervisor Senior Reactor Operator
Date May 9, 1979

POOR ORIGINAL

1129 331

Operations Data

Interpolated
From 2/22/75 Run # 529

- Initial Control Rod Lower Limit Positions:
Fine control rod 120 (cm)
Coarse control rod 0087 (cm)
- Power Limit Instrument Readings:
Channel 1 2114 cK (cpm)
Channel 2 170 (%fp)
Channel 3 3.10-11 (amp)

3. Channel Meter Readings from Neutron Source:

Channel	All Rods Out	Only Safety Rods In
#1 (cpm)	175	290
#2 (%fp)	.018	.032
#3 (amp)	$.95 \times 10^{-12}$	1.9×10^{-12}

- Approach to Criticality 1034 (Time) Criticality Attained 1200 (Time)

5. Power, Meter Readings, and Rod Positions:

Time	Channel 1 (cpm)	Channel 2 (% power)	Channel 3 (amp)	Fine Control Rod (cm)	Coarse Control Rod (cm)
1037	300	.038%	2.8×10^{-12}	15.00	0087 (OUT)
1044	320	.04	2.7×10^{-12}	15.00	05.00 IN
1100	360	.045	2.7×10^{-12}	15.00	10.00
1100	490	.073	4.2×10^{-12}	15.00	15.00
1123	900	.12	7.0×10^{-12}	17.50	17.50
1132	1650	.175	1.3×10^{-11}	19.00	19.00
1200	17K	.18%	3.5×10^{-11}	20.00	20.00
1217	10K	.16%	8×10^{-11}	14.39	20.00

6. Remarks:

Time THE ESTIMATED CRITICAL POSITION: FR 15cm AND CR 20 CM
10:34 Fine Rod insertion to 15cm.

10:44 CR (INSERTED) 50 cm

11:00 CR (INSERTED) 10 cm

11:10 CR " 15 cm

11:19 CR " 17.50 cm

11:29 CR " 19.00 cm

11:38 CR " 20.00 cm

12:19 Steady power level correlation (RRS) slightly subcritical

12:19 MANUAL SCRAM

POOR ORIGINAL

7. Shutdown Check List.

- Manner MANUAL
- All rods down ✓
- Console power off
- Cd in glory hole
- Recorder standby/off
- Console and skirt doors locked
- Keys returned to SRC

1129 332

Time	a	b	c	d	e	f	g	Ch 1 (CPM)	Ch 2 (%fp)	Ch 3 (amps)	Initial
1219	MANUAL	✓	✓	✓	✓	✓	✓	160	.019	$.8 \times 10^{-12}$	ND