

CAROLINA POWER & LIGHT COMPANY
H. B. ROBINSON UNIT NO. 2
CYCLE 7 STARTUP PHYSICS TEST RESULTS

Cycle 7 Initial Criticality: July 16, 1979.

Startup Physics Test Completion Date: July 30, 1979.

I. All Rods Out Critical Boron Concentration Measurements:

- A. Acceptance Criteria: Prediction and measurement shall agree within ± 50 PPM.
- B. Results:
- | | |
|--------------|----------|
| Prediction: | 1215 PPM |
| Measurement: | 1227 PPM |
| Difference: | 11 PPM |

II. Control Rod Worth Measurements:

- A. Acceptance Criteria:
1. Control Bank "C" integral reactivity worth prediction and measurement shall agree within $\pm 15\%$.
 2. Control Bank "D" integral reactivity worth prediction and measurement shall agree within $\pm 15\%$.
 3. Control Banks "C" & "D" combined integral reactivity worth prediction and measurement shall agree within $\pm 10\%$.

B. Results:

<u>Bank</u>	<u>Prediction</u>	<u>Measurement</u>	<u>% Difference</u>
C	745	723	-3.0
D	1279	1270	- .7
D&C	2024	1993	-1.5

1215 054

III. Moderator Temperature Coefficient Measurements:

A. Acceptance Criteria:

Sufficient data shall be collected to implement administrative controls to ensure that the moderator temperature coefficient during power escalation is non-positive.

B. Results:

<u>Bank "D" Position</u>	<u>Bank "C" Position</u>	<u>Boron Concentration</u>	<u>Moderator Temperature Coefficient (PCM/°F)</u>
211	228	1215 PPM	+2.82
0	209	1165 PPM	+0.26
42 (Overlap)	170	1145 PPM	-0.01
0	120	1119 PPM	-1.16

Administrative controls were implemented to ensure a non-positive moderator temperature coefficient during power escalation. These controls were based on the control rod positions and boron concentrations which were observed during the moderator temperature coefficient measurements.

IV. Power Distribution Measurements:

Flux maps were taken at approximately 0, 30, 70, 90, 95.7, and 100% power.

A. Acceptance Criteria:

1. Hot zero power map:

- a. Assembly wise $F_{\Delta H} < (1.08 \times \text{predicted})$ if $(F_{\Delta H} \text{ predicted}) \geq 1.0$.
- b. Assembly wise $F_{\Delta H} < (1.15 \times \text{predicted})$ if $(F_{\Delta H} \text{ predicted}) < 1.0$.
- c. Quadrant tilts < 1.02 .

1215 055

IV. Continued

2. Power maps:

- a. $F_Q(Z) \leq 2.2/P$ $P = \text{Fraction of full power}$ $P \geq 50\%$
 ≤ 4.4 $P \leq 50\%$
b. $F_{\Delta H}^N < \frac{1.55}{1.04} (1 + .2(1-P))$
c. Quadrant tilts < 1.02

B. Results:

1. Hot zero power map:

All assemblies satisfied the $F_{\Delta H}$ acceptance criteria. The most limiting comparisons were:

- a. For $F_{\Delta H}$ predicted ≥ 1.0 , quarter core location G-8.

Prediction = 1.071 1.08 X Prediction = 1.157

Measurement = 1.151

- b. For $F_{\Delta H}$ predicted < 1.0 quarter core location G-9.

Prediction = .943 1.15 X Prediction = 1.084

Measurement = 1.022

The HZP quadrant tilts satisfied the acceptance criteria.

The largest quadrant tilt measured was 1.004 (.4%) in the Northeast quadrant.

2. Power maps.

All maps satisfied each acceptance criteria. The following is a summary of the results:

% Power	F_Q Limit	$F_Q(Z)$	$1.55 \frac{4.4}{1.04} (1 + .2(1-P))$	$F_{\Delta H}^N$	Maximum Quadrant Tilt
31	4.400	2.124	1.696	1.425	1.000 (<.1%)
69	3.188	2.390	1.583	1.390	1.009 (.9%)
90	2.444	1.974	1.520	1.393	1.008 (.8%)
95	2.316	1.974	1.505	1.401	1.008 (.8%)
100	2.200	1.880	1.490	1.399	1.005 (.5%)