

Nuclear Valve Division

Borg-Warner Corporation  
7500 Tyrone Ave., Van Nuys, California 91409



Energy  
Equipment

REPORT NO. 1843

PAGE 1 of 4

DATE 23 March 1981

REV A 3-25-81

FLOW INTERRUPTION TEST  
FOR  
PART NO. 77910  
SUPPLIED TO  
COMBUSTION ENGINEERING, INC.  
ARIZONA NUCLEAR POWER PROJECT  
PALO VERDE NUCLEAR GENERATING STATION  
SPECIFICATION NO. 14273-PE-705

Prepared by:

B. A. Patel  
Project Engineer

Approved by:


C. Braley  
Manager, Design Engineering

Approved by:

M. Riaz  
Manager, Valves



# Nuclear Valve Division



REPORT NO. 1843

PAGE 1.1

REVISION B

DATE 5/18/81

## CHANGE RECORD SHEET

REVISIONS						
DATE	PAGES AFFECTED			DESCRIPTION	APPROVED BY	REV LTR
	REVISED	ADDED	REMOVED			
5/18		X		Seat Leakage Test Results Attachment 1		B
		X		AETL Report No. 548-9142		B

Prepared by: B. A. Patel  
B. A. Patel

Approved by: C. Braley  
C. Braley



1.0 PURPOSE

- 1.1 To demonstrate that the valve will perform satisfactorily when subjected to flow interruption.

2.0 REFERENCES

- 2.1 Combustion Engineering Specification No. 14273-PE-705.  
2.2 ASME Boiler and Pressure Vessel Code Section III, 1974 Edition.  
2.3 MSS-SP-61 - Hydrostatic testing of steel valves.  
2.4 NVD P/N 79190 identical to 77910 except weld prep.  
Actual test will be conducted on P/N 79190.

3.0 TEST EQUIPMENT REQUIRED

- 3.1 High flow water system ref. para. 6.1.1.

4.0 PRETEST REQUIREMENTS

- 4.1 Test valve shall have gate visually examined through valve ports. Any evidence of defects shall be noted.  
4.2 Test valve shall be tested per applicable acceptance test procedure.  
4.3 Required pipe connections with adapter ends shall be attached to valve prior to start of test.  
4.4 A photograph of each test setup shall be taken and is to be included as part of test report.

5.0 POST TEST REQUIREMENTS

- 5.1 After completion of all tests, valve shall be tested per applicable acceptance test procedure.  
5.2 Valve gate shall be visually examined through valve ports for any evidence of galling.



## 6.0 TEST OUTLINE

### 6.1 Valve Leakage Test and Cycle Test

These tests will be performed as part of standard valve acceptance test procedure.

### 6.2 Flow Interruption Capability Tests

6.2.1 Test valve flow requirements are listed in the following table:

<u>Inlet or Head Press (PSI)</u>	<u>Flow (GPM)</u>	<u>Valve Close Time (Sec) Max</u>
2500	600	30

6.2.2 Install valve in a test system capable of meeting the flow and pressure requirements specified in para. 6.2.1. Instrumentation required to simultaneously record upstream total pressure and downstream static pressure (ref. Figure 1).

6.2.3 Downstream end of valve shall discharge to atmosphere or suitable low pressure receiver.

6.2.4a Start with valve in full open position and close valve. During the closing cycle, flow through the valve shall at least equal that noted in para. 6.2.1 with the differential pressure increasing to the value noted.

6.2.4b Start with valve in full close position and open the valve. (Valve must be full open). During the opening cycle, flow through the valve shall at least equal that noted in para. 6.2.1 with the differential pressure increasing to the value noted.


6.2.5 Following completion of flow test, check valve leakage per applicable acceptance test procedure.

6.2.6 The above test shall be performed a total of 3 closing and opening cycles.




Nuclear Valve Division

Borg-Warner Corporation  
7500 Tyrone Ave., Van Nuys, California 91409

 Energy  
Equipment

REPORT NO. 1843

PAGE 4 of 4



TEST SETUP  
FIGURE 1



ATTACHMENT 1

ATTACHMENT TO REPORT NO. 1843  
RESULTS OF FLOW INTERRUPTION TEST

NVD Part No. 79190  
Serial No. 25709

TVA Tag No. \_\_\_\_\_  
Description 3" Gate Valve  
Seat Leakage Test Pressure  
2500-2550 psig

TEST	PRESSURE		FLOW	
	Closing	Opening	Closing	Opening
1				
2				
3				

SEAT LEAKAGE ONE SIDE 600 / 5 MIN NORMAL FLOW DIRECTION  
OTHER SIDE 200 CC / 5 MIN OPPOSITE DIRECTION



Test Performed by: L. Macias  
Witnessed by: R. H. Tut 5-14-81

PHOTOGRAPH OF ALL SETUPS ON NEXT PAGE