

1 UNITED STATES OF AMERICA  
2 NUCLEAR REGULATORY COMMISSION  
3 BEFORE THE ATOMIC SAFETY AND LICENSING BOARD  
4

5 In the Matter of )

6 SOUTHERN CALIFORNIA )  
7 EDISON COMPANY, ET. AL. )

Docket Nos. 50-361 OL  
50-362 OL

8 (San Onofre Nuclear Generating )  
9 Station, Units 2 and 3) )  
10  
11  
12  
13  
14  
15

16 DIRECT TESTIMONY AND EXHIBIT OF  
17 MR. RICHARD M. ROSENBLUM  
18  
19  
20  
21  
22  
23  
24  
25  
26

TESTIMONY OF RICHARD M. ROSENBLUM

Q. Would you please state your name?

A. Richard M. Rosenblum.

Q. By whom are you employed?

A. I am employed by Southern California Edison Company ("SCE").

Q. What is your current position with SCE?

A. I am the Startup Supervisor for Unit 2, San Onofre Nuclear Generating Station.

Q. Would you please describe your formal education and other training you have received?

A. I graduated in 1973 with a Master of Science Degree in Nuclear Engineering from Rensselaer Polytechnic Institute and a Bachelor of Science Degree in Nuclear Engineering from that same school in 1972. While at Rensselaer Polytechnic Institute, I qualified as a Senior Reactor Operator on the Rensselaer Polytechnic Institute test reactor.

Q. Are you a registered professional engineer?

A. Yes. I am a registered professional engineer (Control Systems), in the State of California.

Q. Would you please describe your employment background?

A. From 1973 to 1976, I was employed by Combustion Engineering Inc., ("CE") in their Startup Engineering group. During that time, I was technical advisor on initial startup of two units and technical advisor during refueling and startup of two additional units. On the last of those units, I was manager

1 of the CE startup team. I joined SCE in 1976 as a Startup  
2 Engineer. In 1979, I became Supervisor of Startup for Unit  
3 2.

4 Q. What is the purpose of your testimony?

5 A. The purpose of my testimony is to discuss staffing of the  
6 startup effort at Unit No. 2 and the startup tests that are  
7 proposed for that unit.

8 Q. What personnel are involved in the fuel loading and low power  
9 testing?

10 A. The testing after the fuel loading and low power license  
11 issuance will be supported by personnel from four primary  
12 organizations; licensed operators perform the hands-on  
13 activities, they are supported by a group of about twenty SCE  
14 startup personnel, approximately ten CE startup personnel,  
15 and technical experts from SCE and other vendors of major  
16 components as required. In addition, SCE Shift Technical  
17 Advisors routinely provide technical support to the operators  
18 on a 24 hour per day basis.

19 Q. Would you please describe the tests that will be accomplished  
20 during fuel loading and low power testing of SONGS Unit No.  
21 2?

22 A. The activities subsequent to issuance of a fuel load and low  
23 power license can be divided into four general categories:

24 (1) Fuel Loading

25 During this activity each of two hundred and  
26 seventeen fuel assemblies is transferred from the Fuel

1 Handling Building to the Containment Building, where it is  
2 inserted into a specified location in the reactor vessel.  
3 After all fuel assemblies have been loaded into the reactor,  
4 each assembly is video taped to confirm its location. This  
5 location is then verified to be correct by plant personnel.

6 Next, several reactor structural members are  
7 placed above the fuel and the reactor vessel head is  
8 installed and bolted in place. The total duration of the  
9 fuel loading activity from movement of the first fuel  
10 assembly to completion of the reactor vessel installation is  
11 expected to be four weeks.

12 (2) Post Core-Loading Hot Functional Testing

13 Following fuel loading an integrated plant test  
14 program, called Post-Core Loading Hot Functional Testing, is  
15 performed. The primary purpose of this testing is to perform  
16 a verification of those parameters which can only be  
17 definitively measured with the fuel in place. During Hot  
18 Functional Testing, the reactor is taken from ambient  
19 conditions to normal operating temperature and pressure  
20 (approximately 545°/2,250 psia) utilizing heat generated by  
21 pumps, heaters and other equipment, but not by nuclear heat  
22 and then returned again to ambient. Typical tests which  
23 would be performed at this time include: Reactor Coolant  
24 System (RCS) Flow Measurements, Flow Coastdown Measurements,

25 ////

26 ////

1 Pressurizer Control Systems Tests, Control Rod Exercise  
2 Tests, Control Rod Drop Time Tests, RCS Heat Loss  
3 Measurements, and RCS Inventory Measurements.

4 Testing is performed continuously during this  
5 period which is expected to take seven weeks.

6 (3) Initial Criticality and Low Power Physics Testing

7 Upon completion of Hot Functional Testing, the  
8 reactor is returned to approximately 320°F and 600 psia at  
9 which time the reactor is initially brought critical.  
10 Shortly thereafter, power is raised to less than 0.01 percent  
11 of full power. At this time reactor physics tests are  
12 performed for three to four weeks. This activity is termed  
13 Low Power Physics Testing, and testing is performed at both  
14 reduced temperature (320°F) and at normal operating  
15 conditions (545°F/2250 psia). Typical tests which would be  
16 performed at this time include: Differential Boron Worth  
17 Measurements, Control Rod Worth Measurements, Control Rod  
18 Symmetry Tests, Moderator Temperature Coefficient  
19 Measurements, Pseudo Dropped Rod Worth Measurements, Pseudo  
20 Ejected Rod Worth Measurements, and RCS Chemistry and Radio-  
21 Chemistry Tests.

22 (4) Power Escalations to 5% of Full Power

23 Following completion of Low Power Physics Testing,  
24 reactor power is gradually raised to 3 1/2 percent of full  
25 power. At this point, natural circulation demonstrations are  
26 performed. To familiarize operating personnel with the

1 characteristics and control of natural circulation, each  
2 operating crew will participate in one of these tests prior  
3 to further power increase. This is expected to take about  
4 one week.

5 Further testing at 4 1/2 percent of full power may  
6 be performed. Such testing would be on the non-nuclear  
7 steam plant and would include placing the main feedwater  
8 systems in service and rolling the turbine to full speed for  
9 testing. This is expected to take about one week.

10 Q. Have the tests that will be performed pursuant to the  
11 requested fuel load and low power testing license been  
12 defined?

13 A. Yes. Such tests are outlined in Exhibit RMR-1, "Low Power  
14 Testing Program."



1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26

Witness: Richard M. Rosenblum

Exhibit No. , (RMR-1)

Date:

LOW POWER TESTING PROGRAM

- 1 I. Fuel Loading (approximately 28 days)
- 2 A. Initially all reactor internals are not installed.
- 3 B. Install core barrel.
- 4 C. Using refueling machine and dummy fuel element verify
- 5 coordinates of all fuel locations.
- 6 D. Establish refueling conditions.
- 7 1. Boron concentration.
- 8 2. Water Level and Cooling.
- 9 3. Containment Integrity.
- 10 4. Tech. Spec. compliance.
- 11 5. Install Temporary Neutron Detectors.
- 12 E. Load Fuel.
- 13 1. Move fuel element from storage location to transfer
- 14 machine.
- 15 2. Transfer to containment.
- 16 3. Move from transfer machine to core.
- 17 4. Lower into core.
- 18 5. Verify acceptable sub-criticality analysis.
- 19 6. Unlatch and move to pickup new fuel element.
- 20 7. Fuel loading rate 2-3 fuel assemblies/hour.
- 21 F. Verify Fuel Load.
- 22 1. Traverse center lines of fuel to verify proper
- 23 positioning.
- 24 2. Verify serial number, orientation, and location of
- 25 each Fuel Assembly and CEA. Videotape for record.
- 26 ///



1 G. Reassembly of Reactor Internals.

- 2 1. Install Upper Guide Structure.
- 3 2. Install/couple CEA extension shafts.
- 4 3. Install Incore Detectors.
- 5 4. Install Reactor Vessel Head.
- 6 5. Bolt down Reactor Vessel Head.
- 7 6. Install cable support structure and connect cables.

8 H. Ready for start of Post-Core-Hot-Functional Testing.

9 II. Post Core-Hot Functional Testing

10 Reactor Shutdown (approximately 45 days).

11 A. Fill and vent Reactor Coolant System.

12 120°F and 150 psia; record baseline thermal expansion

13 data.

14 B. Pressurize and heatup to 350 psia and 200°F. Perform:

- 15 1. Component Cooling Water Heat Rejection Test.
- 16 2. Secure Shutdown Cooling and start Reactor Coolant
- 17 Pumps.
- 18 3. Record thermal expansion data.

19 C. Heatup to 260°F, 350 psia. Perform:

- 20 1. CEDM exercise and rod drops.
- 21 2. Record thermal expansion data.
- 22 3. Instrumentation comparisons.
- 23 4. Incore instrumentation data.

24 D. Heatup and pressurize to 350°F, 600 psia, (470°/1550

25 psia, 530°F/1990) psia. Perform:

26 ///

1. Record thermal expansion data.

2. Instrumentation comparisons.

3. Incore instrumentation data.

E. Heatup and pressurize to full operating temperature and pressure (545°F/2250 psia). Perform:

1. RCS Leakage Measurement.

2. RCS Heat Loss Measurement.

3. RCS Flow Measurement.

4. RCS Flow Coastdown Measurement.

5. CEDM Exercises and Drop Time Measurements.

6. Pressure Control Tests.

7. Steam Plant Testing.

8. Thermal Expansion Measurements.

9. Instrumentation comparisons.

F. Cooldown and depressurize to initial criticality conditions (320°F, 600 psia).

### III. Initial Criticality and Low Power Physics Testing

A. Initial criticality (7 days).

1. Achieved at 320°F, 600 psia.

2. Performed in steps.

a. With the reactor at refueling boron concentration, slowly remove control rods while monitoring core sub-criticality, until CEA's are fully withdrawn.

b. Slowly reduce the boron concentration until criticality is achieved.

///

- 1                   c. Raise power to 0.01% to 0.1% of full power and  
2                   stabilize the plant.
- 3           B. Low Power Physics Testing (14 days).  
4           Power level at all times less than one tenth of one  
5           percent of full power. Usually in the range of one  
6           hundredth of one percent of full power.
- 7           C. Testing during low power physics consists primarily of  
8           three types of measurements.
- 9           1. Shutdown Worth Measurements.
- 10           a. CEA Group Worth.  
11           b. Individual CEA Worth Measurements.  
12           c. CEA Symmetry Measurements.  
13           d. Boron Worth Measurements.
- 14           2. Temperature and Pressure Coefficient Measurements.  
15           3. Chemistry and Radio-chemistry Monitoring (performed  
16           continually).
- 17           D. Test Sequence.
- 18           1. Low Temperature 320°F (3 days).  
19           a. Temperature coefficient Measurement.  
20           b. Group 6,5,4, Worth Measurement, Individual and  
21           Sequential.
- 22           2. Temperature and Pressure increase to 545°/2250 psia (2  
23           days).  
24           a. Temperature Coefficient Measurement.  
25           b. Pressure Coefficient Measurement.

26           ///

- 1                   3. Operating conditions (5450/2250 psia) (9 days).
- 2                   a. Individual CEA symmetry check.
- 3                   b. Pseudo Dropped Individual PLCEA Worth
- 4                   Measurement.
- 5                   c. Pseudo Dropped Group PLCEA Worth Measurement.
- 6                   d. Pseudo Worst Dropped Full Length CEA Worth
- 7                   Measurement.
- 8                   e. Group 6,5,4,3 Worth Measurement.
- 9                   f. Temperature Coefficient Measurement.
- 10                  g. Pseudo Ejected CEA (ZPDIL) Worth Measurement.
- 11                  h. Group 2,1 Worth Measurement.
- 12                  i. Temperature Coefficient Measurement.
- 13                  j. PLCEA Group Worth Measurement.
- 14                  k. CEA Group B Worth Measurement.
- 15                  l. CEA Group A Worth Measurement.
- 16                  m. Pseudo Stuck CEA Worth Measurement.
- 17                  n. Sequential Withdrawal Worth Measurement.
- 18                  o. Individual CEA 2-1 Worth Measurement.
- 19                  p. CEA Group P Worth Measurement.
- 20                  q. Pseudo Ejected CEA Worth (FPDIL) Measurement.

21       IV. Power Escalation to 5% of Full Power

- 22           A. After completion of all low power physics tests,
- 23           management permission to proceed to a higher power level
- 24           is granted.

25       ///

26       ///

- 1 B. Natural circulation testing at 3 1/2% power (7 days)  
2 required primarily for operator training. Three  
3 demonstrations are performed.
- 4 1. Natural Circulation Verification.
- 5 a. Trip all 4-RCP's.  
6 b. Verify natural circulation.  
7 c. Stabilize and hold for specified time.  
8 d. Reduce power and terminate test.
- 9 2. Natural circulation with reduced pressure.
- 10 a. Secure pressurizer heaters.  
11 b. Trip all 4-RCP's.  
12 c. Verify natural circulation.  
13 d. Monitor depressurization rate and take appropriate  
14 action.  
15 e. Decrease power and terminate test.
- 16 3. Natural circulation with reduced heat removal  
17 capacity.
- 18 a. Trip all 4-RCP's.  
19 b. Verify natural circulation.  
20 c. Isolate one steam generator.  
21 d. Stabilize conditions.  
22 e. Restore isolated steam generator.  
23 f. Verify natural circulation stabilized.  
24 g. Reduce power and terminate test.
- 25 C. If not licensed to a higher power level, perform steam  
26 plant testing (7 days).

- 1 1. Increase power to 4-1/2%.
- 2 2. Place main feedwater system in service.
- 3 3. Roll turbine to 1800 RPM.
- 4 a. Overspeed trip test.
- 5 b. Synchronization check.
- 6 c. Checkout generator at full speed.
- 7 d. Lightly load turbine/generator for test purposes
- 8 (1% electrical load).
- 9
- 10
- 11
- 12
- 13
- 14
- 15
- 16
- 17
- 18
- 19
- 20
- 21
- 22
- 23
- 24
- 25
- 26