

Southern Nuclear Operating Company
Post Office Box 1295
Birmingham, Alabama 35201
Telephone 205 868-5086



J. D. Woodard
Vice President
Farley Project

Southern Nuclear Operating Company
February 22, 1993
the southern electric system

Docket No. 50-348


U. S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, DC 20555

Joseph M. Farley Nuclear Plant
Unit 1 Cycle 12 - Startup Report

Gentlemen:

Enclosed is the Startup Report for Unit 1 Cycle 12. If you have any questions, please advise.

Respectfully submitted,


J. D. Woodard

EFB:cht-U1cycl12.efb
NEL-93-0076
Enclosure

cc: Mr. S. D. Ebner
Mr. S. T. Hoffman
Mr. G. F. Maxwell

010004

9303010227 930222
PDR ADOCK 05000348
PDR

JE 26

SOUTHERN NUCLEAR OPERATING COMPANY JOSEPH M. FARLEY NUCLEAR PLANT

STARTUP TEST REPORT UNIT 1 CYCLE 12

	<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
1.0	Introduction	1
2.0	Unit 1 Cycle 12 Core Refueling	1
3.0	Control Rod Drop Time Measurement	8
4.0	Initial Criticality	10
5.0	All-Rods-Out Isothermal Temperature Coefficient and Boron Endpoint	10
6.0	Control and Shutdown Bank Worth Measurements	11
7.0	Power Ascension Activities	12
8.0	Incore-Excore Detector Calibration	13
9.0	Reactor Coolant System Flow Measurement	15

APPROVED:

Ch Bandy Technical Manager

RO Key General Manager - Nuclear Plant

1.0 INTRODUCTION

The Joseph M. Farley Unit 1 Cycle 12 Startup Test Report addresses the tests performed as required by plant procedures following core refueling. The report provides a brief synopsis of each test and gives a comparison of measured parameters with design predictions, Technical Specifications, or values in the FSAR safety analysis.

Unit 1 of the Joseph M. Farley Nuclear Plant is a three loop Westinghouse pressurized water reactor rated at 2652 MWth. The unit began commercial operations on December 1, 1977. The Cycle 12 core loading consists of 157 17 x 17 fuel assemblies, of which 105 are Westinghouse Low Parasitic (LOPAR) assemblies and the remaining 52 assemblies represent the first phase of transition to Westinghouse Vantage 5 fuel.

All thimble plug and burnable poison inserts have been removed from the Cycle 12 core and two new double encapsulated secondary source inserts were added to be activated for use in Cycle 13. The new sources provide compatibility with Vantage 5 fuel and the double encapsulation gives an additional margin of protection against source material leakage into the reactor coolant. The burnable absorber inserts have been supplanted by Westinghouse Integral Fuel Burnable Absorbers (IFBAs) incorporated in the Vantage 5 assemblies. The design burnup capability of the Cycle 12 core is 16000 MWD/MTU.

Previous Cycle Completion Dates and Average Burnups

<u>Cycle</u>	<u>Date</u> <u>Critical</u>	<u>Start of</u> <u>Cycle</u>	<u>EOL</u> <u>Date</u>	<u>EOL Burnup</u> <u>(MWD/MTU)</u>	<u>EOL Burnup</u> <u>(EFPD)</u>	<u>Total</u> <u>EFPY</u>
1	08-09-77	08-18-77	03-08-79	15450	420.60	1.152
2	10-31-79	11-04-79	11-07-80	10177	276.70	1.910
3	03-25-81	04-03-81	09-10-81	5180	140.70	2.296
4	03-03-82	03-07-82	01-14-83	10622	288.10	3.085
5	03-28-83	03-30-83	02-10-84	11096	301.30	3.911
6	04-22-84	04-24-84	04-06-85	12238	333.58	4.825
7	05-26-85	05-27-85	10-03-86	17231	470.04	6.112
8	11-30-86	12-02-86	03-25-88	16190	443.26	7.326
9	05-20-88	05-21-88	09-23-89	17456	479.29	8.639
10	11-08-89	11-10-89	03-08-91	16910	464.17	9.911
11	05-18-91	05-21-91	09-25-92	17513	480.26	11.227

2.0 UNIT 1 CYCLE 12 CORE REFUELING

REFERENCES

1. Westinghouse Refueling Procedure FP-ALA-R11.
2. Westinghouse WCAP 13434 (The Nuclear Design and Core Management of the Joseph M. Farley Unit 1 Power Plant Cycle 12)


Unloading of the Cycle 11 core into the spent fuel pool commenced on 10-05-92 and was completed on 10-06-92 with no significant problems or delays. During the offload, each fuel assembly was inspected with binoculars for indications of damage or other problems. No visual defects were noted.

Radiochemistry detection of an iodine peak following a reactor trip approximately a year before the end of cycle shutdown indicated the probability that the Cycle 11 core contained leaking fuel assemblies. Therefore, following core unload, each fuel assembly removed from the

Cycle 11 core was subjected to ultrasonic leak testing (UT). The UT program identified three leaking fuel assemblies (2B48, 2B30 and 2A47). In addition, high magnification TV examinations of the leaking assemblies disclosed that rod Q5 of assembly 2B30 had a hydride blister on the side and that the top end plug was displaced upward and to the side, leaving a visible opening. No visible defects could be found during the TV inspection of assemblies 2B48 and 2A47. Assemblies 2B30 and 2A47 were scheduled for discharge into the spent fuel pool for storage, but leaking assembly 2B48 was scheduled for reload into the Cycle 12 core. Therefore, 2B48 was replaced with assembly 2A14 in the Cycle 12 core design.

The Cycle 12 Core reload commenced on 11-3-92 and was completed on 11-5-92. The as-loaded, redesigned Cycle 12 core is shown in Figures 2.1 through 2.5

FIGURE 2.1: UNIT 1 CYCLE 12 REFERENCE LOADING PATTERN




The Original w/o U-235 enrichments were:

Region 9A (J) assemblies.....3.597%
 Region 11A (2A) assemblies....3.805%
 Region 11B (2A) assemblies....4.207%
 Region 12A (2B) assemblies....3.803%
 Region 12B (2B) assemblies....4.193%
 Region 13A (2C) assemblies....3.801%
 Region 13B (2C) assemblies....4.195%
 Region 14A (2D) assemblies....3.800%
 Region 14B (2D) assemblies....4.200%

No. of Fuel Assemblies:

Region 9A.....1
 Region 11A.....1
 Region 11B.....8
 Region 12A....16
 Region 12B....15
 Region 13A....32
 Region 13B....32
 Region 14A....28
 Region 14B....24
 Total 157


FIGURE 2.2: Control and Shutdown Rod Locations



BANK IDENTIFIER	NUMBER OF LOCATIONS
A	8
B	8
C	8
D	8

BANK IDENTIFIER	NUMBER OF LOCATIONS
SA	8
SB	8
SP (SPARE)	13


FIGURE 2.3: Burnable Absorber and Source Assembly Locations



TYPE	TOTAL
###I..(NUMBER OF IFBA RODS).....	2784
#SSA..(NUMBER OF SECONDARY SOURCE RODLETS)...	16


Note - Locations M-8 and D-8 contain new dually-compatible Secondary Sources for first time irradiation in Cycle 12

FIGURE 2.4: Secondary Source Rod Configurations




SECONDARY SOURCE ASSEMBLY


FIGURE 2.5: Burnable Absorber Configurations




104 IFBA ASSEMBLY



80 IFBA ASSEMBLY



64 IFBA ASSEMBLY



32 IFBA ASSEMBLY

3.0 CONTROL ROD DROP TIME MEASUREMENT (FNP-1-STP-112)

PURPOSE

The purpose of this procedure was to measure the drop time of all full length control rods under hot full-flow conditions in the reactor coolant system to insure compliance with Technical Specification Requirements.

SUMMARY OF RESULTS

For the hot full-flow condition ($T_{avg} \geq 541$ °F and all reactor coolant pumps operating) Technical Specification 3.1.3.4 requires that the drop time from the fully withdrawn position shall be ≤ 2.7 seconds from the beginning of stationary gripper coil voltage decay until dashpot entry. All full length rod drop times were measured to be less than 2.7 seconds. The longest drop time recorded was 1.85 seconds for rod B-6. The rod drop time results for both dashpot entry and dashpot bottom are presented in Figure 3.1. Mean drop times are summarized below:

<u>TEST</u> <u>CONDITIONS</u>	<u>MEAN TIME TO</u> <u>DASHPOT ENTRY</u>	<u>MEAN TIME TO</u> <u>DASHPOT BOTTOM</u>
Hot full-flow	1.616 sec.	2.200 sec.

To confirm normal rod mechanism operation prior to conducting the rod drop test, the Verification of Rod Control System Operability (FNP-O-ETP-3643) was performed. In this test, the stepping waveforms of the stationary, lift and movable gripper coils were examined for anomalies, rod speed was measured, the functioning of the Digital Rod Position Indicator (DRPI) and bank overlap unit were checked, and the bank overlap unit switch settings and functions were verified to be correct.

FIGURE 3.1: UNIT 1 CYCLE 12 DRIVE LINE "DROP TIME" TABULATION

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A	
															1
					1.633		1.583		1.617						2
					2.183		2.150		2.283						3
						1.583		1.650							4
						2.183		2.183							5
			1.633		1.617				1.620		1.617				6
			2.217		2.182				2.196		2.200				7
				1.600						1.633					8
				2.183						2.250					9
	1.617		1.643		1.617		1.567		1.567		1.570		1.850		10
	2.167		2.200		2.200		2.150		2.150		2.167		2.517		11
		1.617				1.550		1.583				1.650			12
		2.200				2.183		2.167				2.200			13
	1.617				1.550			1.567					1.700		14
	2.200				2.083			2.117					2.317		15
		1.617				1.533		1.550				1.617			16
		2.217				2.150		2.133				2.200			17
	1.617		1.582		1.617		1.600		1.600		1.612		1.683		18
	2.183		2.183		2.200		2.133		2.183		2.233		2.250		19
			1.600							1.617					20
			2.167							2.150					21
			1.567		1.548				1.617		1.633				22
			2.167		2.133				2.185		2.233				23
						1.600		1.667							24
						2.167		2.283							25
					1.733		1.633		1.667						26
					2.367		2.217		2.250						27
															28

↓ North

TEMPERATURE - 547.667 PRESSURE - 2220 psig %FLOW - 100



← BREAKER "OPENING" TO DASHPOT ENTRY - IN SECONDS
 → BREAKER "OPENING" TO DASHPOT BOTTOM - IN SECONDS

DATE: 11-28-92

4.0 INITIAL CRITICALITY (FNP-O-ETP-3601)

PURPOSE

The purpose of this procedure was to achieve initial criticality under carefully controlled conditions, establish the upper flux limit for the conduct of zero power physics tests, and operationally verify the calibration of the reactivity computer.

SUMMARY OF RESULTS

Initial reactor criticality for Cycle 12 was achieved during dilution mixing at 1325 hours on November 29, 1992. The reactor was allowed to stabilize at the following conditions:

RCS Pressure	2230.0 psig
RCS Temperature	546.5 °F
Intermediate Range Power	1.49×10^8 Amp
RCS Boron Concentration	1916.5 ppm
Bank D Position	184.5 steps

Once criticality was achieved, the point of adding nuclear heat was determined in order to define the flux range for physics testing, and the reactivity computer calibration was verified by making positive and negative reactivity changes and comparing the reactivity indicated by the reactivity computer with values determined using the Inhour Equation.

5.0 ALL-RODS-OUT ISOTHERMAL TEMPERATURE COEFFICIENT AND BORON ENDPOINT (FNP-O-ETP-3601)

PURPOSE

The objectives of these measurements were to determine the hot, zero power isothermal and moderator temperature coefficients for the all-rods-out (ARO) configuration and to measure the ARO boron endpoint concentration.

SUMMARY OF RESULTS

The ARO, hot zero power temperature coefficients and the ARO boron endpoint concentration are tabulated below:

ARO, HZP ISOTHERMAL AND MODERATOR TEMPERATURE COEFFICIENT

<u>Rod Configuration</u>	<u>Boron Conc. ppm</u>	<u>Measured ITC pcm/°F</u>	<u>ITC Design Acc. Criterion pcm/°F</u>	<u>Calculated MTC pcm/°F</u>
All Rods Out	1949.0	+1.15	$+0.92 \pm 2$	+3.40*

where:

ITC = Isothermal Temperature Coefficient, includes $-1.96 \text{ pcm/}^\circ\text{F}$ Doppler coefficient

MTC = Moderator Temperature Coefficient, corrected to the ARO condition

* MTC result was normalized to all rods out (ARO) and to the ARO critical boron concentration (1919 ppm).

ARO, HZP BORON ENDPOINT CONCENTRATION

<u>Rod Configuration</u>	<u>Measured C_b (ppm)</u>	<u>Design-predicted C_b (ppm)</u>
All Rods Out	1952.0	1919 ± 50

Since the measured MTC ($+3.40 \text{ pcm/}^\circ\text{F}$) was less positive than the Technical Specification limit of $+7.0 \text{ pcm/}^\circ\text{F}$, no rod withdrawal limits were required. The design review criterion for the ARO boron concentration was also satisfied.

6.0 CONTROL AND SHUTDOWN BANK WORTH MEASUREMENTS (FNP-O-ETP-3601)

PURPOSE

The objective of the bank worth measurements was to determine the integral reactivity worth of each control and shutdown bank for comparison with the values predicted by design.

SUMMARY OF RESULTS

The rod worth measurements were performed using the bank interchange method in which: (1) the worth of the bank having the highest design worth (designated as the "Reference Bank") is carefully measured using the standard dilution method; then (2) the worths of the remaining control and shutdown banks are derived from the change in the reference bank reactivity needed to offset full insertion of the bank being measured. For Cycle 12, control bank D was the reference bank. The measured bank worths satisfied the review criteria both for the banks measured individually and for the total worth of all banks combined.

SUMMARY OF CONTROL AND SHUTDOWN BANK WORTH MEASUREMENTS

<u>Control or Shutdown Bank</u>	<u>Predicted Bank Worth & Review Criteria (pcm)</u>	<u>Measured Bank Worth (pcm)</u>	<u>Percent Difference</u>
A	296 ± 100	314.7	+6.32
B	1122 ± 168	1106.9	-1.35
C	1017 ± 152	973.2	-4.31
D (Ref.)*	1174 ± 117	1138.9	-2.99
SD - A	902 ± 135	930.7	+3.18
SD - B	1052 ± 158	972.8	-7.53
All Banks	5563 ± 556.3	5437.2	-2.26

*The reference bank worth was measured by the dilution method.

7.0 POWER ASCENSION ACTIVITIES

Upon completion of HZP physics tests, the following activities were performed during power ascension, or at 100% power:

1. Incore movable detector system alignment.
2. Calorimetric thermal power measurement and adjustment of the power range NIS channel percent power indications.
3. Measurement of NIS intermediate range channel currents in order to determine high flux trip and rod stop setpoints.
4. Incore-excore AFD channel recalibration.
5. Core hot channel factor surveillance.
6. Reactor coolant system flow measurement.
7. Rescaling OPAT and OTAT protection loops to the 100% loop ΔT s measured during the RCS flow test.

At approximately 10% - 12% power, the determination of the incore system core limit settings (FNP-1-ETP-3606) was performed. The purpose of this procedure is to align the system so that the movable detectors stop at the correct core heights during flux mapping.

In order to invoke Technical Specification 3.10.3 test exceptions for HZP physics tests, preliminary intermediate and power range trip setpoints of less than or equal to 25% power were used for initial reactor startup and physics testing. In addition, since both NIS intermediate range detectors were replaced, the preliminary N35 and N36 channel trip setpoint and rod stop currents were set to 80% of the corresponding Cycle 11 setpoint currents.

Following the completion of physics tests, the NIS power range high range high flux trip setpoint was increased to 80% to allow power escalation above 25%. The 80% setpoint (vice 109%) was administratively imposed to address the possibility that the power range channels initially could be indicating nonconservatively. Due to the projected reduction in core neutron leakage between Cycle 11 and Cycle 12, it was recommended that power ascension be limited to 22.75% indicated power prior to performing the first thermal power measurement in order to prevent inadvertently exceeding 35% power. Therefore, a thermal power measurement was performed prior to increasing power above 22% and the NIS PR channels percent power indications were adjusted.

At 30% power, the thermal power measurement was repeated, the power range channels were recalibrated and currents were measured for determining the intermediate range high flux trip and rod stop setpoints. Then, the reactor was ramped to 33%, the Incore-Excore test (described in Par. 8.0) was performed and the power range N41 - N44 delta flux channels were recalibrated. Following calibration of the delta flux channels, a full-core flux map was performed at equilibrium xenon conditions at 33% power for core hot channel factor surveillance, and the power range NIS high flux trip setpoint was increased from 80% to 109%. Subsequent power escalation to 99% proceeded smoothly with no high quadrant power tilt ratio (QPTR) indications.

At approximately 99% power, a Loop 3 Overpower ΔT rod stop alarm was received. In addition, the percent ΔT channels had been indicating approximately 2% higher than NIS (calorimetric) power. Therefore, power escalation was stopped at 99%, the RCS flow test (described in Par. 9.0) was performed and the ΔT protection channels (OPAT and OTAT) were rescaled to the ΔT values (normalized to 100%) measured during the flow test.

As summarized in Table 7.1, core hot channel factor surveillance was initially performed under non-equilibrium conditions using the incore-excore base case full core flux map taken at 33% power, and then under equilibrium conditions using full-core flux maps performed at 33% and 100% power.

TABLE 7.1
SUMMARY OF POWER ASCENSION FULL CORE FLUX MAP DATA

Parameter	Fuel Type	Map 287	Map 294	Map 295
Avg. % power	N/A	33%	33%	100%
Max FDH	Lopar	1.4575	1.4560	1.4457
	Vantage 5	1.6273	1.6279	1.5570
Max power tilt*	N/A	1.0090	1.0070	1.0062
Avg. core % A.O.	N/A	+7.959	+8.365	+5.023
Limiting FQ(Z)**	Lopar	1.9844	2.0312	1.8184
	Vantage 5	2.2557	2.2634	1.9347
FQ Limit	Lopar	4.5364	4.5571	2.2779
	Vantage 5	4.8453	4.8015	2.4056
Flux map conditions	N/A	Non-equilibrium	Equilibrium	Equilibrium

*Calculated power tilts based on assembly FDHN from all assemblies.

**Based on percent to FQ limit.

Fuel types referenced above are low parasitic (Lopar) fuel (105 assemblies), and Vantage 5 fuel (52 assemblies).

8.0 INCORE-EXCORE DETECTOR CALIBRATION (FNP-1-STP-121)

PURPOSE

The objective of this procedure was to determine the relationship between power range upper and lower excore detector currents and axial offset for the purpose of calibrating the control board and the plant computer axial flux difference (AFD) channels, and for calibrating the delta flux penalty input to the overtemperature delta-T protection system.

SUMMARY OF RESULTS

At an indicated power of approximately 33%, a full core base-case flux map was performed at the AO (+7.959%) obtained immediately following power ascension. Five additional (quarter-core) flux maps were performed at various positive and negative axial offsets ranging from +24.6% to -35.4% in order to develop equations relating detector current to incore axial offset. (A sixth quarter-core map was performed, but the data was lost due to a plant computer malfunction.) In addition, data was taken from intermediate range channels N35 and N36 to determine the effects of Bank D insertion on the detector currents. Prior to ascending above 33% power, the power range NIS channels were adjusted to incorporate the revised calibration data.

During the refueling outage preceding the cycle 12 startup, the original analog power range channel detector current meters were replaced with permanently installed digital meters on all channels (N41 - N44). The digital meters enhanced the accuracy and precision of detector current readings and reduced the error in the incore-excore test. As a result, the excore quadrant power tilt ratio (QPTR) remained well within its limits during the ascension to full power and, at 100% power, the maximum QPTR was only 1.0037. In addition, an evaluation of the incore-excore calibration performed at 100% power using flux map data showed that the 33% power calibration was still within acceptable tolerance. Nevertheless, the detector equations were refined using full power flux map data and, once the core hot channel factors were verified to be satisfactory, the NIS delta-flux channels were adjusted to incorporate the revised calibration. The revised detector current vs AO equations (in which both the slopes and zero-offset currents were revised to account for core leakage changes between 33% and full power) are tabulated below:

TABLE 8.1

DETECTOR CURRENT VERSUS AXIAL OFFSET EQUATIONS OBTAINED FROM INCORE-EXCORE CALIBRATION TEST

CHANNEL N41:

$$\begin{array}{llll} \text{I-Top} & = & 0.7718 * \text{AO} & + \quad 145.97 \text{ uA} \\ \text{I-Bottom} & = & -0.8473 * \text{AO} & + \quad 140.17 \text{ uA} \end{array}$$

CHANNEL N42:

$$\begin{array}{llll} \text{I-Top} & = & 0.7911 * \text{AO} & + \quad 143.50 \text{ uA} \\ \text{I-Bottom} & = & -0.8752 * \text{AO} & + \quad 136.69 \text{ uA} \end{array}$$

CHANNEL N43:

$$\begin{array}{llll} \text{I-Top} & = & 0.7656 * \text{AO} & + \quad 148.66 \text{ uA} \\ \text{I-Bottom} & = & -0.9546 * \text{AO} & + \quad 153.73 \text{ uA} \end{array}$$

CHANNEL N44:

$$\begin{array}{llll} \text{I-Top} & = & 0.8105 * \text{AO} & + \quad 142.63 \text{ uA} \\ \text{I-Bottom} & = & -0.8786 * \text{AO} & + \quad 139.44 \text{ uA} \end{array}$$

9.0 REACTOR COOLANT SYSTEM FLOW MEASUREMENT (FNP-1-STP-115.1)

PURPOSE

The purpose of this procedure was to measure the flow rate in each reactor coolant loop in order to confirm that the total core flow met the minimum flow requirement given in the Technical Specifications. In addition, the RCS loop 100% delta-T values measured during this test are used to evaluate and, if necessary, to rescale the OPAT and OTAT protection channels.

SUMMARY OF RESULTS

The occurrence of a rod stop at 99% power and the disagreements noted between percent loop ΔT and NIS (calorimetric) percent power indicated the OPAT and OTAT protection loops required rescaling. Therefore, power escalation was stopped and the Unit 1 RCS flow measurement was performed at an average measured power of 99.75%. Since it was intended to use the data for rescaling the ΔT protection channels, 12 sets of flow test data (rather than the minimum of six) were taken to ensure accuracy.

In order to comply with the Unit 1 Technical Specifications, the total reactor coolant system flow rate measured at normal operating temperature and pressure must equal or exceed 267,880 gpm for three loop operation. From the average of 12 sets of measurements, the measured RCS loop flows were:

Loop A = 94,476 gpm
Loop B = 92,997 gpm
Loop C = 94,431 gpm

This gave a total measured core flow of 281,904 gpm, which satisfied the Technical Specification requirement.

The measured 100% loop ΔT s (normalized to 100.0% power) obtained during the RCS flow test were:

Loop A: 62.837 °F
Loop B: 64.876 °F
Loop C: 64.126 °F

Scaling calculations were performed and the OPAT and OTAT protection channels were recalibrated to these revised 100% ΔT values.