

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL Page 1 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
00.01

The intent of this procedure is to satisfy the Technical Specifications Surveillance requirements by providing detailed instructions in Channel Calibration and Functional Tests for the Main Steam Line Effluent Radiation Monitors (JSQNRU0139, JSQNRU0140) and the In Containment Area Radiation Monitors (JSQARU0148, JSQBRU0149).

This procedure supersedes 36ST-9SQ09.

9304070225 930330  
PDR ADOCK 05000528  
G PDR

9-28-92  
Effective Date

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 2 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

### TABLE OF CONTENTS

#### SECTION

#### PAGE

1.0	<u>OBJECTIVE</u> .....	4
2.0	<u>REFERENCES</u> .....	5
3.0	<u>DEFINITIONS AND ABBREVIATIONS</u> .....	6
4.0	<u>MEASURING, TEST AND SAFETY EQUIPMENT</u> .....	7
5.0	<u>LIMITATIONS AND PRECAUTIONS</u> .....	7
6.0	<u>PERSONNEL INDOCTRINATION</u> .....	8
7.0	<u>PREREQUISITES</u> .....	10
8.0	<u>INSTRUCTIONS</u> .....	11
8.1	Multiple Channel Area Monitors - RU-139 and RU-140 .....	11
8.1.1	Initial Test Setup .....	11
8.1.2	Low Voltage Power Supply .....	13
8.1.3	Battery Test .....	15
8.1.4	High Voltage Board Calibration .....	17
8.1.5	Ion Chamber Interface Board Calibration .....	18
8.1.6	Preamplifier Verification Test .....	19
8.1.7	Preamp Calibration .....	22
8.1.8	Detector As Left Keep Alive Source .....	27
8.2	RU-139 Functional Test .....	29
8.3	RU-140 Functional Test .....	32
8.4	Single Channel Area Monitors RU-148 and RU-149 .....	35
8.4.1	Initial Test Setup .....	35

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 3 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

## TABLE OF CONTENTS

<u>SECTION</u>		<u>PAGE</u>
8.4.2	Low Voltage Power Supply .....	36
8.4.3	Battery Test .....	37
8.4.4	High Voltage Adjustment .....	39
8.4.5	Ion Chamber Interface Board .....	40
8.4.6	Preamplifier Verification Test .....	41
8.4.7	Preamp Calibration .....	43
8.4.8	Analog Output Calibration .....	47
8.4.9	As Left Keep Alive .....	50
8.5	RU-148 Functional Test .....	52
8.6	RU-149 Functional Test .....	54
9.0	<u>SYSTEM RESTORATION</u> .....	56
10.0	<u>CONTINGENCIES</u> .....	56
	APPENDIX A - DETERM/RETERM SHEET .....	57
	APPENDIX B - LOW VOLTAGE POWER SUPPLY .....	58

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 4 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.001.0 OBJECTIVE

The intent of this procedure is to satisfy the Technical Specifications Surveillance requirements by providing detailed instructions in Channel Calibration and Functional Tests for the Main Steam Line Effluent Radiation Monitors (XJSQNRU0139, XJSQNRU0140) and the In Containment Area Radiation Monitors (XJSQARU0148, XJSQBRU0149). (RCTS# 031006, 035118, 037057 and CRDR 920373.)

## 1.1 Technical Specification Requirements

1.1.1 This procedure satisfies Technical Specification Surveillance Requirement 4.3.3.1 and Table 4.3-3, items 1.D and 1.E.

1.1.2 The applicable Technical Specification Limiting Condition for Operation number is 3.3.3.1.

1.1.3 There are no LCO action statements satisfied by this surveillance test.

## 1.2 Plant Modes

1.2.1 The Technical Specification Surveillance Requirements are required when the plant is in modes 1, 2, 3 and 4.

1.2.2 This Surveillance Test procedure may be performed in any plant mode.

## 1.3 Normal Performance Intervals

1.3.1 The frequency at which this test will be routinely performed is once every 18 months. This test procedure may be performed at other times for system/subsystems verification of functional operability and/or historical data.

## 1.4 ASME Requirements

None

## 1.5 Department/Section Responsibilities

## 1.5.1 Performance

1.5.1.1 The OCS/RMS Department has primary performance responsibility for this Surveillance Procedure.

1.5.1.2 The Operations and RMS/Chemistry Departments have support responsibility.



## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 5 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.002.0 REFERENCES

## 2.1 Implementing References

## 2.1.1 73AC-9ZZ04: Surveillance Testing

## 2.2 Developmental References

## 2.2.1 KAMAN Radiation Monitoring System Technical Manuals

2.2.1.1 Volume IV - Post Accident Radiation Monitoring System N997-261-5

2.2.1.2 Volume V - Post Accident Radiation Monitoring System N997-262-7

2.2.1.3 Volume VI - Post Accident Radiation Monitoring System N997-263-3

## 2.2.2 Drawings

## 2.2.2.1 XJSQNRU0139 and XJSQNRU0140

2.2.2.1.1 LOCATION: 13-J-ZMF-002-5

2.2.2.1.2 ELECTRICAL: 13-E-SQB-004-10

2.2.2.1.3 Microcomputer Configuration N997-658-4, 722-3, and 723-3.

2.2.2.1.4 CPU board N997-946-2, 947-2, and 948-1.

2.2.2.1.5 Systems board N997-726-2, and 727-2.

2.2.2.1.6 Motherboard N997-799-2, and 800-2.

2.2.2.1.7 High Voltage board N997-834-3.

2.2.2.1.8 Low Voltage P/S N997-893-2

## 2.2.2.2 XJSQARU0148 and XJSQBRU149

2.2.2.2.1 LOCATION: 13-J-ZJF-009-16, 13-J-ZCF-013-6, 13-J-ZCF-014-3

2.2.2.2.2 ELECTRIC : 13-E-SQB-003-13, 4-10

2.2.2.2.3 Microcomputer Configuration N997-697-2, 698-3 and 699-3.

2.2.2.2.4 Scam board N997-533-2 thru 543-2.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 6 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

2.2.2.2.5 Power monitor board N997-B40-2

2.2.3 Regulatory Commitment Tracking System (RCTS)

2.2.3.1 RCTS 031006, 037057 and 035118

2.2.3.2 CRDR 920373

2.2.4 UFSAR Section 11.5 Rev 4

2.2.5 Standards

2.2.5.1 KNP 18-72 MCAM Functional Test N997-256-3

2.2.5.2 KNP 18-71 SCAM Functional Test N997-255-4

2.2.5.3 KNP 18-54 DRMS KERIC and 1E Cabinet Functional Test N997-235-1

2.2.5.4 TOI 451081-001 PreAmp Assembly Test N997-408-1

2.2.6 Other References

2.2.6.1 SFR 1-SQ-099

2.2.6.2 EER 86-SQ-038

2.2.6.3 EER 90-SQ-107

2.2.6.4 Calculation 13-JC-SQ-214

2.2.6.5 Calculation 13-JC-SQ-216

### 3.0 DEFINITIONS AND ABBREVIATIONS

3.1 SCAM - Single Channel Area Monitor

3.2 MCAM - Multiple Channel Area Monitor

3.3 KELIC - KAMAN Electronic Local Indication and Control Unit

3.4 KEPIC - KAMAN Electronic Portable Indication and Control Unit

3.5 KERIC - KAMAN Electronic Remote Indication and Control Unit

3.6 PAMU - Post Accident Monitoring Unit

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL Page 7 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
00.01

### 4.0 MEASURING, TEST AND SAFETY EQUIPMENT

- 4.1 Calibrated M&TE or Equivalent
  - 4.1.1 DMM - Fluke 8600
  - 4.1.2 Picoamp source - Keithly 261
- 4.2 Non-Calibrated M&TE or Equivalent
  - 4.2.1 Kaman Preamp Test Fixture - ID #SQ106
  - 4.2.2 Kaman Battery Test Fixture - ID #SQ105
  - 4.2.3 KEPIC
  - 4.2.4 KERIC Extension Cable

### 5.0 LIMITATIONS AND PRECAUTIONS

- 5.1 Secure testing if any unanticipated or unexpected alarm, unusual noise or vibration is observed.
- 5.2 Exercise extreme caution when working with detectors and detector connectors. Very high voltages are present.
- 5.3 Notify the Assistant/Shift Supervisor of the intention to commence, stop or resume testing.
- 5.4 Ensure there is no welding, grinding, or radio transmissions in the immediate area of the microcomputer during testing, all of which can interfere with microcomputer electronics.
- 5.5 Avoid exposing equipment being tested to dust, dirt, moisture or other hazardous conditions.
- 5.6 The Work Group Supervisor shall be notified as soon as possible if any AS FOUND data does not meet the acceptance criteria, if a problem or deficiency occurs that may affect the operability of the system or component under test, or if it is found that the surveillance requirement is not satisfied within the prescribed Technical Specification testing interval.
- 5.7 Always ensure the KEPIC is in REMOTE before connecting or disconnecting it from the monitor.

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 8 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.006.0 PERSONNEL INDOCTRINATION

The intent of this procedure is to meet the Technical Specification requirement for Channel Calibration and Functional Surveillance Tests for the Main Steam Line Effluent Radiation Monitors and the In Containment Area Radiation Monitors.

The Main Steam Line Effluent Radiation Monitors measure direct dose rates from the main steam line to identify radioactive material released to the environment from the atmospheric dump and main steam relief valves. There are two Main Steam Line Monitors installed. Each monitor has two detectors monitoring the main steam lines from steam generators A and B. The ion detectors are located in the Main Steam Support Structure building on the 120 foot elevation. The microcomputers for these radiation monitors are in the PAMU cabinet which is located in the breezeway between the turbine building and the auxiliary building on the 100 foot elevation.

The In Containment Area Radiation Monitors measure the dose rate in containment prior to and during a Loss of Coolant Accident and their intended function is for core damage assessment. There are two In Containment Area Radiation Monitor Channels, each with a single ion chamber detector. The detectors are located at the 140 foot elevation of containment. The microcomputers are located in the Control building, one on the 120 foot elevation and the other on the 160 foot elevation. Each channel has a Remote Indicating Control unit located in panel X-JSQA/B-C05 on the 140 foot elevation of the Control Room.

## 6.1 Personnel Required

- 6.1.1 Performance of this test will require two OCS/RMS technicians for a period of 48 hours for a total of 96/man hours.

## 6.2 Personnel Responsibilities

- 6.2.1 One of the technicians will be designated the Test Leader.
- 6.2.1.1 The Test Leader will be responsible for directing test personnel as the procedure warrants. The Test Leader is responsible for obtaining the Shift Supervisor's permission to perform the procedure.
- 6.2.1.2 The Test Leader and accompanying test performers shall ensure the test is conducted and completed in accordance with 73AC-9ZZ04 and that the procedure OBJECTIVES, PERSONNEL RESPONSIBILITIES and LIMITATIONS AND PRECAUTIONS sections are understood.
- 6.2.2 It is the responsibility of any test participant to notify the Work Group Supervisor and the Shift Supervisor as soon as possible if the test fails or any deficiency occurs.

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL Page 9 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
00.01

6.2.3 Technical personnel performing this procedure will specifically acknowledge only those alarms which are generated within the body of the procedure. This action will ensure that: 1) valid alarms will not be inadvertently acknowledged and 2) that Operations personnel will remain cognizant of the status of the system.

### 6.3 General Indoctrination

6.3.1 As each data value/entry is recorded, it is the responsibility of the performer to evaluate that data for acceptability. If data is unacceptable, it should be promptly circled and the performer will immediately proceed to CONTINGENCIES, Section 10.0.

6.3.2 AS FOUND High and Alert alarm setpoints and background readings recorded in this procedure that have no acceptance criteria associated with them are being recorded for information only.

6.3.3 The DETERMINATION/RETERMINATION SHEET contained in Appendix A ensures documentation of identifying all wires/cables lifted and relanded. Extra DETERMINATION/ RETERMINATION sheets may be inserted for reperformances.

6.3.4 Unless specified by this procedure, leads landed are Second Party Validated by the functional check performed during the AS LEFT LOOP check. If performing a partial procedure, ensure leads landed are Second Party Validated.

6.3.5 If the requested LED display has non-operational segment(s), an alternate display unit (DCU, KELIC, KERIC or KEPIC) may be used for the requested readout. In addition, the LED may be replaced as 'skill of the craft' or a Maintenance Work Request should be generated and a Maintenance Required Tag should be affixed to the failed display.

6.3.6 Data base value changes to RU-148 and RU-149 must be entered at the KERIC.

6.3.7 System console alarms are to be acknowledged from the Control Room console only, unless otherwise instructed by Control Room personnel.

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 10 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

7.0 PREREQUISITES

- \_\_\_\_ 7.1 The LIMITATIONS AND PRECAUTIONS, Section 5.0, and PERSONNEL INDOCTRINATION, Section 6.0, have been read and understood.
- \_\_\_\_ 7.2 The calibration is current on all M&TE utilized in this test.
- \_\_\_\_ 7.3 Ensure the PROCEDURE LOG/CONTINUATION SHEET (this documents the current revision, SS notification, etc. for this procedure) is used for documenting activities associated with procedure performance. A new PROCEDURE LOG/CONTINUATION SHEET shall be used for each work shift.
- \_\_\_\_ 7.4 Verify this copy of this procedure is the current revision/decimal revision by checking the Nuclear Administrative and Technical Manual Index and the Daily Change List or by calling NRM-DDC. This verification shall be documented appropriately in the ST package within 4 hours prior to commencement of the Section 8.0 instructions.
- \_\_\_\_ 7.5 Ensure that the DETERMINATION/RETERMINATION SHEET (Appendix A) is used for documenting all lifts, relands and second party validation associated with this procedure performance.
- \_\_\_\_ 7.6 The Shift Supervisor has given permission and the Control Room Operator has been informed prior to the commencement of this test.



# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 11 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

### 8.0 INSTRUCTIONS

#### 8.1 Multiple Channel Area Monitors - RU-139 and RU-140

139 140

##### 8.1.1 Initial Test Setup

8.1.1.1 Notify Operations and RMS/Chemistry that monitor being tested will be removed from service for calibration.

RU-139  
RU-140

8.1.1.2 At the minicomputer terminal, take the monitor Off-Line by typing the monitor number then press the function key UNIT OFF.

RU-139 monitor number 25.  
RU-140 monitor number 26.

8.1.1.3 Verify and record monitor identification tag number.

139/ \_\_\_\_\_

140/ \_\_\_\_\_

8.1.1.4 Verify the KEPIC's LOCAL/REMOTE keyswitch is in REMOTE, then connect the KEPIC to the microcomputer receptacle.

8.1.1.5 At the KEPIC, place the REMOTE/LOCAL keyswitch in the LOCAL position.

8.1.1.6 Record the AS FOUND Channel 1 radiation level.

139/ \_\_\_\_\_ mR/hr.

140/ \_\_\_\_\_ mR/hr.

8.1.1.7 At the KEPIC, place the monitor in the calibrate mode by pressing function keys \*FTN 1 06 1 ENT\* and record the AS FOUND Channel 1 Ion Chamber keep alive current.

139/ \_\_\_\_\_ Amps

140/ \_\_\_\_\_ Amps



# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 12 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

139 140

8.1.1.8

At the KEPIC, place the monitor in continuous display for Channel 2 by pressing function keys \*FTN 2 01 ENT\* and record the AS FOUND Channel 2 Ion Chamber keep alive current.

139/ \_\_\_\_\_ Amps.

140/ \_\_\_\_\_ Amps.

8.1.1.9

At the KEPIC, place the monitor in normal mode by pressing function keys \*FTN 1 06 0 ENT\* and record the AS FOUND Channel 2 radiation level.

139/ \_\_\_\_\_ mR/hr.

140/ \_\_\_\_\_ mR/hr.

8.1.1.10

Perform a memory self test by pressing function keys \*TST ENT\*.

8.1.1.11

After a few seconds, verify the display indicates \*O A OA\* and then returns to normal.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 13 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

139 140

### B.1.2 Low Voltage Power Supply

#### NOTE

Refer to Appendix B for Low Voltage Power Supply Potentiometer locations.

8.1.2.1 Connect a DVM between J29 Pin 5 and Ground on the mother board. Record AS FOUND 5 VDC supply voltage.

ALLOWABLE RANGE 4.950 TO 5.050  
AS FOUND

AS LEFT

139/ \_\_\_\_\_

140/ \_\_\_\_\_

8.1.2.2 Adjust potentiometer R-26 on the low voltage power supply to 5.000 VDC (4.950 to 5.050). Record AS LEFT.

8.1.2.3 Disconnect the DVM installed in Step 8.1.2.1 and connect the DVM between J29 Pin 3 and Ground on the motherboard. Record AS FOUND 15 VDC supply voltage.

ALLOWABLE RANGE 14.950 TO 15.050  
AS FOUND

AS LEFT

139/ \_\_\_\_\_

140/ \_\_\_\_\_

8.1.2.4 Adjust potentiometer R-40 on the low voltage power supply to 15.000 VDC (14.950 to 15.050). Record AS LEFT.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 14 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

139   140

8.1.2.5      Disconnect the DVM installed in Step 8.1.2.3 and connect the DVM between J29 Pin 2 and Ground on the motherboard. Record AS FOUND -15 VDC supply voltage.

ALLOWABLE RANGE   -14.950 TO -15.050

AS FOUND

AS LEFT

139/ \_\_\_\_\_

140/ \_\_\_\_\_

8.1.2.6      Adjust potentiometer R-45 on the low voltage power supply to -15.000 VDC (-14.950 to -15.050). Record AS LEFT.

8.1.2.7      Disconnect the DVM installed in Step 8.1.2.5 and connect the DVM between J29 Pin 8 and Ground on the motherboard. Record AS FOUND 12 VDC supply voltage.

ALLOWABLE RANGE   11.000 TO 13.000

AS FOUND

AS LEFT

139/ \_\_\_\_\_

140/ \_\_\_\_\_

8.1.2.8      Adjust potentiometer R-4 on the Power Distribution board to 12.000 VDC (11.000 to 13.000). Record AS LEFT.

8.1.2.9      Disconnect the DVM installed in Step 8.1.2.7 and connect the DVM on the low voltage power supply to TB-1 terminals 10 (-V3) and 11 (+V3). Record AS FOUND 24 VDC supply voltage.

ALLOWABLE RANGE   23.50 TO 24.50

AS FOUND

AS LEFT

139/ \_\_\_\_\_

140/ \_\_\_\_\_

8.1.2.10      Adjust potentiometer R-41 on the low voltage power supply to 24.00 VDC (23.50 to 24.50). Record AS LEFT.

8.1.2.11      Disconnect the DVM installed in Step 8.1.2.9.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 15 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

139   140

### 8.1.3      Battery Test

8.1.3.1      Disconnect the battery cable from the microcomputer and document in Appendix A. Connect the battery test fixture in series with the battery cable.

8.1.3.2      With the test fixture switch in the OFF position, connect a DVM to TP-1(+) and TP-2(-) on the battery test fixture and record AS FOUND battery voltage.

ALLOWABLE RANGE   5.000 TO 11.000 VDC

AS FOUND

AS LEFT

139/ \_\_\_\_\_

140/ \_\_\_\_\_

8.1.3.3      Connect the battery to the microcomputer by placing the test fixture switch to the ON position and record AS FOUND battery charge voltage.

ALLOWABLE RANGE   5.000 TO 11.000 VDC

AS FOUND

AS LEFT

139/ \_\_\_\_\_

140/ \_\_\_\_\_

8.1.3.4      Place the test fixture switch in the OFF position.

8.1.3.5      Disconnect the DVM installed in Step 8.1.3.2 and connect the DVM between TP-2(+) and TP-3(-).

8.1.3.6      Set the DVM to read MADC and record AS FOUND battery charge current.

ALLOWABLE RANGE   0.000 TO 600.0 MADC

AS FOUND

AS LEFT

139/ \_\_\_\_\_

140/ \_\_\_\_\_

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL Page 16 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
00.01

139 140

8.1.3.7 If the values recorded for AS FOUND are not in tolerance, replace the battery with one obtained from stores part # 822945 or 450565 and repeat 8.1.3.1 through 8.1.3.6 and record values AS LEFT. Record ROS number below. Otherwise record AS FOUND values for AS LEFT and continue with step 8.1.3.8.

139/ROS# \_\_\_\_\_

140/ROS# \_\_\_\_\_

8.1.3.8 Disconnect the DMM and battery test fixture and reconnect the battery cable to the microcomputer and document in Appendix A.

8.1.3.9 At the KEPIC, display and record the last 2 ten minute averages using function keys \*DSP 1 25 ENT\* and then \*EXP\* for the second reading.

139/1) \_\_\_\_\_ 2) \_\_\_\_\_

140/1) \_\_\_\_\_ 2) \_\_\_\_\_

8.1.3.10 Place the KEPIC in REMOTE and disconnect it from the microcomputer.

8.1.3.11 De-energize the monitor by placing the power switch SW-1 in the OFF position.

8.1.3.12 After leaving the monitor off for approximately 5 minutes, energize the monitor by placing the power switch in the ON position.

8.1.3.13 Connect the KEPIC to the monitor and verify the last 2 ten minute averages recorded in 8.1.3.9 are retained.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 17 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

### 8.1.4 High Voltage Board Calibration

RU-139 RU-140  
CH1 CH2 CH1 CH2

#### NOTE

The following sections are written for both channels 1 and 2. The format for test points, variable pots, and board slot numbers is "channel 1 value / channel 2 value".

- 8.1.4.1 Connect a DVM between TP-1 (ch1)/TP-3 (ch2) and TP-2 (Ground) on the High Voltage Board, slot 25. Record AS FOUND Proportional High Voltage.

ALLOWABLE RANGE 6.930 to 7.070

139/ch1/ \_\_\_\_\_

139/ch2/ \_\_\_\_\_

140/ch1/ \_\_\_\_\_

140/ch2/ \_\_\_\_\_

- 8.1.4.2 Adjust potentiometer, R-1 (ch1)/R-4 (ch2), to 7.700 VDC (7.630 to 7.770).

- 8.1.4.3 Slowly adjust potentiometer, R-2 (ch1)/R-5 (ch2), until the KEPIC EQUIP FAIL light illuminates.

- 8.1.4.4 Adjust potentiometer, R-1 (ch1)/R-4 (ch2), to approximately 7.0 VDC and verify the KEPIC EQUIP FAIL light extinguishes.

- 8.1.4.5 Adjust potentiometer, R-1 (ch1)/R-4 (ch2), to 6.300 VDC (6.230 to 6.370).

- 8.1.4.6 Slowly adjust potentiometer, R-3 (ch1)/R-6 (ch2), until the KEPIC EQUIP FAIL light illuminates.



# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 18 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

RU-139 RU-140  
CH1 CH2 CH1 CH2

8.1.4.7

Adjust potentiometer, R-1 (ch1)/R-4 (ch2), to 7.000 VDC (6.930 to 7.070). Record AS LEFT Proportional High Voltage.

ALLOWABLE RANGE 6.930 to 7.070

139/ch1/ \_\_\_\_\_

139/ch2/ \_\_\_\_\_

140/ch1/ \_\_\_\_\_

140/ch2/ \_\_\_\_\_

8.1.4.8

Disconnect the DVM installed in Step 8.1.4.1.

8.1.5

Ion Chamber Interface Board Calibration

8.1.5.1

Connect the DVM between TP-1 on the Interface Board in slot 12 (ch1)/slot 11 (ch2) and TP-2 (Ground) on the High Voltage Board. Record AS FOUND Up-Count voltage.

ALLOWABLE RANGE 9.840 to 9.860

AS FOUND

AS LEFT

139/ch1/ \_\_\_\_\_

139/ch2/ \_\_\_\_\_

140/ch1/ \_\_\_\_\_

140/ch2/ \_\_\_\_\_

8.1.5.2

Adjust potentiometer R-7 on the Interface Board to 9.850 VDC (9.840 to 9.860). Record AS LEFT Up-Count voltage.



# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 19 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

RU-139 RU-140  
CH1 CH2 CH1 CH2

8.1.5.3 Move the test lead connected to TP-1 to TP-2 on the Interface Board. Record AS FOUND Down-Count voltage.

ALLOWABLE RANGE 0.890 to 0.910

AS FOUND

AS LEFT

139/ch1/ \_\_\_\_\_

139/ch2/ \_\_\_\_\_

140/ch1/ \_\_\_\_\_

140/ch2/ \_\_\_\_\_

8.1.5.4 Adjust potentiometer R-10 on the Interface Board to 0.900 VDC (0.890 to 0.910). Record AS LEFT Down-Count voltage.

8.1.5.5 Disconnect the DVM connected in step 8.1.5.1.

8.1.6 Preamplifier Verification Test

8.1.6.1 At the KEPIC, turn the LOCAL/REMOTE keyswitch to LOCAL.

8.1.6.2 Place the KEPIC in continuous display for the channel being tested by entering \*FTN (channel) 01 ENT\*.

NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL Page 20 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
00.01

RU-139 RU-140  
CH1 CH2 CH1 CH2

NOTE

If this section is being performed following Section 8.1.7, Preamp Calibration, steps 8.1.6.3 and 8.1.6.4 are N/A.

CAUTION

EXERCISE CAUTION WHEN WORKING WITH SIGNAL CONNECTORS. VERY HIGH VOLTAGES MAY BE PRESENT AND CONNECTORS MAY BE DAMAGED IF OVERSTRESSED.

8.1.6.3 Disconnect the detector signal cable from connector J10A (ch1)/J11A (ch2) at the microcomputer and document in Appendix A.

8.1.6.4 After several minutes, verify the equipment fail light illuminates.

8.1.6.5 At the microcomputer KEPIC, press function keys \*TST (channel) 01 ENT\* to self test the preamp electronics. This test will run for approximately 2 minutes. If the test is successful, the FUNCT CHAN PARAMETER display will indicate \*A A AA\* as the VALUE display increments from E-11 to E-05. If the display panel indicates an \*E\* in any field, proceed to Section 8.1.7, Preamp Calibration.

8.1.6.6 Verify/connect the picoamp source to the microcomputer signal connector.

8.1.6.7 At the KEPIC, place the monitor in Calibrate mode by pressing function keys \*FTN 1 06 1 ENT\*.

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 21 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00RU-139      RU-140  
CH1 CH2 CH1 CH2

8.1.6.8

Turn the picoamp source ON, place the polarity switch in the + position, and adjust the current output in accordance with the values below. Record AS FOUND data.

PICO AMP INPUT	ALLOWABLE RANGE	RU-139 CH 1		RU-139 CH 2	
		AS FOUND	AS LEFT	AS FOUND	AS LEFT
8.00 E-11	7.80 E-11 TO 8.20 E-11				
8.00 E-10	7.80 E-10 to 8.20 E-10				
8.00 E-09	7.80 E-9 to 8.20 E-9				
8.00 E-08	7.80 E-8 to 8.20 E-8				
8.00 E-07	7.80 E-7 to 8.20 E-7				
8.00 E-06	7.80 E-6 to 8.20 E-6				
8.00 E-05	7.80 E-5 to 8.20 E-5				

(CRDR 920373)

PICO AMP INPUT	ALLOWABLE RANGE	RU-140 CH 1		RU-140 CH 2	
		AS FOUND	AS LEFT	AS FOUND	AS LEFT
8.00 E-11	7.80 E-11 TO 8.20 E-11				
8.00 E-10	7.80 E-10 to 8.20 E-10				
8.00 E-09	7.80 E-9 to 8.20 E-9				
8.00 E-08	7.80 E-8 to 8.20 E-8				
8.00 E-07	7.80 E-7 to 8.20 E-7				
8.00 E-06	7.80 E-6 to 8.20 E-6				
8.00 E-05	7.80 E-5 to 8.20 E-5				

(CRDR 920373)

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 22 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

RU-139	RU-140
CH1 CH2	CH1 CH2

8.1.6.9 If the data recorded in step 8.1.6.8 is within tolerance, record data AS LEFT and proceed to step 8.1.6.10. If the data is not within tolerance, perform section 8.1.7, Preamp Calibration.

8.1.6.10 Disconnect the picoamp source from the detector signal connector, reconnect the detector signal cable at the microcomputer, document in Appendix A and proceed to section 8.1.8, As Left Keep Alive Check.

## 8.1.7 Preamp Calibration

NOTE

Perform this section if steps 8.1.6.5 or 8.1.6.8 of the Preamplifier Verification Test are not within tolerance.

8.1.7.1 Turn the microcomputer power switch, S-1, to the OFF position.

NOTE

To facilitate removal of the preamplifier, the microcomputer power supply may need to be repositioned, but should not be removed.

8.1.7.2 Remove the preamplifier from the microcomputer assembly.

CAUTION

DO NOT HANDLE THE INTERNAL COMPONENTS OF THE PREAMP ASSEMBLY WITHOUT RUBBER SURGICAL GLOVES.

8.1.7.3 Remove the preamp assembly cover and connect the preamp into the test fixture.

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 23 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

RU-139	RU-140
CH1 CH2	CH1 CH2

8.1.7.4 Place test fixture switches S-1 thru S-9 in OFF (0 = OFF and 1 = ON).

8.1.7.5 Turn on power to the test fixture.

8.1.7.6 Connect a picoamp source to the triax connector on the preamp.

8.1.7.7 Turn picoamp source ON and turn polarity switch to OFF.

8.1.7.8 Set picoamp source for an output of 0.00 E-12 amps.

NOTE

The preamplifier assembly is extremely sensitive to RFI, EMI, and/or technician body movements. To efficiently calibrate the preamplifier these conditions must be minimized.

8.1.7.9 Connect a DVM between TP-2 and Ground (R-9 lead closest to parametric amplifier) and record AS FOUND voltage.

ALLOWABLE RANGE -0.009 to 0.009

AS FOUND

AS LEFT

139/ch1/\_\_\_\_\_

139/ch2/\_\_\_\_\_

140/ch1/\_\_\_\_\_

140/ch2/\_\_\_\_\_

8.1.7.10 Adjust potentiometer, R-18, on the preamp to 0.000 VDC (-0.009 to 0.009). Record AS LEFT voltage.

8.1.7.11 Disconnect the DVM installed in step 8.1.7.9, connect the DVM between TP-3 and Ground and adjust potentiometer R-21, so the polarity and value are equally displaced around zero.



# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 24 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

RU-139      RU-140  
CH1 CH2 CH1 CH2

\_\_\_\_\_

8.1.7.12      Set the picoamp source for an output of 6.50 E-10 amps and turn polarity switch to (+).

\_\_\_\_\_

8.1.7.13      Turn test fixture switch, S-1, to CN and record AS FOUND voltage.

ALLOWABLE RANGE 6.450 to 6.550

AS FOUND

AS LEFT

139/ch1/ \_\_\_\_\_

139/ch2/ \_\_\_\_\_

140/ch1/ \_\_\_\_\_

140/ch2/ \_\_\_\_\_

\_\_\_\_\_

8.1.7.14      Adjust potentiometer, R-19, for an output of 6.500 VDC (6.450 to 6.550).

\_\_\_\_\_

8.1.7.15      Set the picoamp source for an output of 6.50 E-6 amps.

\_\_\_\_\_

8.1.7.16      Turn test fixture switch, S-3, to ON and record the AS FOUND voltage.

ALLOWABLE RANGE 6.450 to 6.550

AS FOUND

AS LEFT

139/ch1/ \_\_\_\_\_

139/ch2/ \_\_\_\_\_

140/ch1/ \_\_\_\_\_

140/ch2/ \_\_\_\_\_

\_\_\_\_\_

8.1.7.17      Adjust potentiometer, R-20, for an output of 6.500 VDC (6.450 to 6.550).

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 25 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

RU-139    RU-140  
CH1 CH2 CH1 CH2

8.1.7.18 Turn test fixture switches S-1 and S-3 to OFF.

8.1.7.19 Repeat steps 8.1.7.12 thru 8.1.7.18 until all values are within tolerance. Record final values AS LEFT.

8.1.7.20 Set the picoamp source and the test fixture switches to the values and positions listed and record preamp voltages.

S-1	S-2	S-3	PICOAMP INPUT	ALLOWABLE RANGE (VDC)	139 CH1	139 CH2	140 CH1	140 CH2
OFF	OFF	OFF	3.00 E-11	2.800 TO 3.200				
OFF	OFF	OFF	8.00 E-11	7.800 TO 8.200				
ON	OFF	OFF	8.00 E-10	7.800 TO 8.200				
ON	OFF	OFF	3.00 E-10	2.800 TO 3.200				
OFF	ON	OFF	3.00 E-9	2.920 TO 3.080				
OFF	ON	OFF	8.00 E-9	7.920 TO 8.080				
ON	ON	OFF	8.00 E-8	7.920 TO 8.080				
ON	ON	OFF	3.00 E-8	2.920 TO 3.080				
OFF	OFF	ON	3.00 E-7	2.920 TO 3.080				
OFF	OFF	ON	8.00 E-7	7.920 TO 8.080				
ON	OFF	ON	8.00 E-6	7.920 TO 8.080				
ON	OFF	ON	3.00 E-6	2.920 TO 3.080				
OFF	ON	ON	3.00 E-5	2.920 TO 3.080				
OFF	ON	ON	8.00 E-5	7.920 TO 8.080				

8.1.7.21 Turn polarity switch on the picoamp source to OFF.



# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 26 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

RU-139 RU-140  
CH1 CH2 CH1 CH2

8.1.7.22 Turn test fixture switches S-4 and S-5 to ON and S-1, S-2, and S-3 to OFF. Record AS FOUND voltage.

ALLOWABLE RANGE 7.000 to 8.000

AS FOUND

AS LEFT

139/ch1/ \_\_\_\_\_

139/ch2/ \_\_\_\_\_

140/ch1/ \_\_\_\_\_

140/ch2/ \_\_\_\_\_

8.1.7.23 Adjust potentiometer, R-30, for an output of 7.500 VDC (7.000 to 8.000). Record AS LEFT voltage. R-30 is accessible from a hole in the back of preamp cover.

8.1.7.24 Set the test fixture switches in accordance with the following table and record Test Current Board voltages.

S-1	S-2	S-3	S-4	S-5	S-6	S-7	S-8	S-9	ALLOWABLE RANGE	139 CH1	139 CH2	140 CH1	140 CH2
ON	OFF	OFF	ON	OFF	ON	OFF	OFF	OFF	7.000 TO 8.000				
OFF	ON	OFF	ON	OFF	OFF	ON	OFF	OFF	7.000 TO 8.000				
ON	ON	OFF	ON	ON	OFF	OFF	OFF	ON	7.400 TO 7.600				
OFF	OFF	ON	ON	OFF	ON	OFF	OFF	ON	7.400 TO 7.600				
ON	OFF	ON	ON	OFF	OFF	ON	OFF	ON	7.400 TO 7.600				
OFF	ON	ON	ON	OFF	OFF	OFF	ON	ON	7.400 TO 7.600				

8.1.7.25 Deenergize and disconnect the test fixture and DVM.

8.1.7.26 Reinstall the preamp into the microcomputer.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 27 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

RU-139 RU-140  
CH1 CH2 CH1 CH2

\_\_\_\_\_

8.1.7.27 If the microcomputer power supply was repositioned, restore the power supply to its original position. If the power supply has not been repositioned, N/A this step.

\_\_\_\_\_

8.1.7.27.1 Independent verification that the power supply is in its original position.

\_\_\_\_\_

8.1.7.28 Connect the picoamp source to the microcomputer signal connector.

\_\_\_\_\_

8.1.7.29 Turn microcomputer power switch, S-1, to the ON position.

\_\_\_\_\_

8.1.7.30 Repeat Section 8.1.6 and record data AS LEFT.

8.1.8 Detector As Left Keep Alive Source

\_\_\_\_\_

8.1.8.1 When the value displayed at the KEPIC is stable, record the ion chamber amps paying particular attention to the sign of the exponent.

ALLOWABLE RANGE  $\geq 2.40 \text{ E-12 amps}$

139/ch1/\_\_\_\_\_amps

139/ch2/\_\_\_\_\_amps

140/ch1/\_\_\_\_\_amps

140/ch2/\_\_\_\_\_amps

\_\_\_\_\_

8.1.8.2 Place the monitor in normal mode by entering \*FTN 1 06 ENT\* at the KEPIC.

NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 28 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

RU-139 RU-140  
CH1 CH2 CH1 CH2

\_\_\_\_\_

8.1.8.3

When the value displayed at the KEPIC is stable, record the radiation level paying particular attention to the sign of the exponent.

ALLOWABLE RANGE  $\geq 1.00 \text{ E } 00 \text{ mr/hr}$

139/ch1/\_\_\_\_\_mr/hr

139/ch2/\_\_\_\_\_mr/hr

140/ch1/\_\_\_\_\_mr/hr

140/ch2/\_\_\_\_\_mr/hr

\_\_\_\_\_ N/A \_\_\_\_\_ N/A

8.1.8.4

Return to section 8.1.4 High Voltage Board Calibration and continue for channel 2.

139 140

\_\_\_\_\_

8.1.8.5

At the KEPIC, turn the LOCAL/REMOTE keyswitch to REMOTE and disconnect the KEPIC from the monitor.

\_\_\_\_\_

8.1.8.6

Ensure the monitor has been returned to normal and all alarms and indications appear normal.

\_\_\_\_\_

8.1.8.7

At the minicomputer terminal, place the monitor On-Line by typing the monitor number then press the function key UNIT ON.

RU-139 monitor number 25.

RU-140 monitor number 26.

\_\_\_\_\_ N/A

8.1.8.8

For RU-139, proceed to section 8.2, RU-139 Functional Test.

N/A \_\_\_\_\_

8.1.8.9

For RU-140, proceed to section 8.3, RU-140 Functional Test.

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 29 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

## 8.2 RU-139 Functional Test

- \_\_\_\_\_ 8.2.1 Put the Control Room console in database display by entering \*25 1\* and pressing the DATABASE key.
- \_\_\_\_\_ 8.2.2 If required, acknowledge RU-139 alarms and as a minimum verify that RU-139 displays \*ON-LINE\* in the upper right corner of the screen.
- \_\_\_\_\_ 8.2.3 At the Control Room console, obtain and record the RU-139, channel 1, High and Alert Level setpoints from the database display.
- High Level Setpoint \_\_\_\_\_
- Alert Level Setpoint \_\_\_\_\_
- \_\_\_\_\_ 8.2.4 Enter the privilege mode as follows:
- 8.2.4.1 Turn the console keyswitch to PRIVILEGE.
- 8.2.4.2 Press function key EPM.
- 8.2.4.3 When prompted, enter the password.
- 8.2.4.4 Press the RETURN key.
- \_\_\_\_\_ 8.2.5 At the Control Room console, create a High alarm on RU-139, channel 1, by typing \*LVL 25 1 A 0\*, pressing the RETURN key, typing \*LVL 25 1 H 0\*, and pressing the RETURN key again.
- \_\_\_\_\_ (TS) 8.2.6 After several seconds, verify that the Control Room console database display for RU-139, channel 1 LEVEL ALARMS for HIGH LVL changes to YES and the audible alarm sounds.
- \_\_\_\_\_ 8.2.7 Acknowledge the RU-139, channel 1 alarm(s) at the Control Room console.
- \_\_\_\_\_ 8.2.8 Utilizing the Control Room printer, verify that no alarms other than those created by this test have been acknowledged by test personnel. Notify the Control Room Operator if an alarm not generated by this test has been acknowledged by test personnel.
- \_\_\_\_\_ 8.2.9 At the Control Room console, reset the High Level setpoint by typing \*LVL 25 1 H (8.2.3 value)\* and then pressing the RETURN key.
- \_\_\_\_\_ 8.2.10 At the Control Room console, reset the Alert Level setpoint by typing \*LVL 25 1 A (6.2.3 value)\* and then pressing the RETURN key.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 30 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

- \_\_\_\_\_ 8.2.11 At the Control Room console, obtain and record the RU-139, channel 2, High and Alert Level setpoints by entering \*25 2\* and pressing the DATA BASE key.
- High Level Setpoint \_\_\_\_\_
- Alert Level Setpoint \_\_\_\_\_
- \_\_\_\_\_ 8.2.12 At the Control Room console, create a High Alarm on RU-139, channel 2, by typing \*LVL 25 2 A 0\*, pressing the RETURN key, typing \*LVL 25 2 H 0\*, and pressing the RETURN key again.
- \_\_\_\_\_ (TS) 8.2.13 After several seconds, verify that the Control Room console database display for RU-139, channel 2 LEVEL ALARMS for HIGH LVL changes to YES and the audible alarm sounds.
- \_\_\_\_\_ 8.2.14 At the Control Room console, acknowledge the RU-139, channel 2, alarm(s).
- \_\_\_\_\_ 8.2.15 Utilizing the Control Room printer, verify that no alarms other than those created by this test have been acknowledged by test personnel. Notify the Control Room Operator if an alarm not generated by this test has been acknowledged by test personnel.
- \_\_\_\_\_ 8.2.16 At the Control Room console, reset the High Level setpoint by typing \*LVL 25 2 H (8.2.11 value)\* and then pressing the RETURN key.
- \_\_\_\_\_ 8.2.17 At the Control Room console, reset the Alert Level setpoint by typing \*LVL 25 2 A (8.2.11 value)\* and then pressing the RETURN key.
- \_\_\_\_\_ 8.2.18 At the Control Room console, press the EXT key and return the keyswitch to PROTECT.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 31 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

\_\_\_\_ (TS) 8.2.19 Contact the shift RMS/Chemistry Technician for notification that Testing is complete and verification that the setpoints have been restored to the values specified in accordance with 74RM-9EF42, "Radiation Monitor Setpoint Determination."

8.2.19.1 RMS/Chemistry Technician to record the following setpoints for RU-139.

RU-139	CHANNEL 1	CHANNEL 2
HIGH ALARM SETPOINT		
ALERT ALARM SETPOINT		
RAD LEVEL CONV FACTOR		

8.2.19.2 Signature of the RMS/Chemistry Technician recording the above setpoints and verifying that the other RMS database parameters for RU-139 are correct.

\_\_\_\_\_  
Signature of RMS/Chemistry Technician, Date/Time

\_\_\_\_ 8.2.20 Verify that all Control Room console alarms associated with RU-139 testing are clear.

\_\_\_\_ 8.2.21 The Test Leader shall ensure that all procedure steps and sign-offs have been completed or marked N/A as applicable for RU-139.

\_\_\_\_ 8.2.22 Notify the Shift Supervisor or Assistant Shift Supervisor that testing of RU-139 is complete and that a Channel Check may be required.



# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 32 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

### 8.3 RU-140 Functional Test

- \_\_\_\_\_ 8.3.1 Put the Control Room console in database display by entering \*26 1\* and pressing the DATABASE key.
- \_\_\_\_\_ 8.3.2 If required, acknowledge RU-140 alarms and as a minimum verify that RU-140 displays \*ON-LINE\* in the upper right corner of the screen.
- \_\_\_\_\_ 8.3.3 At the Control Room console, obtain and record the RU-140, channel 1, High and Alert Level setpoints from the database display.  

High Level Setpoint \_\_\_\_\_

Alert Level Setpoint \_\_\_\_\_
- \_\_\_\_\_ 8.3.4 Enter the privilege mode as follows:
  - 8.3.4.1 Turn the console keyswitch to PRIVILEGE.
  - 8.3.4.2 Press function key EPM.
  - 8.3.4.3 When prompted, enter the password.
  - 8.3.4.4 Press the RETURN key.
- \_\_\_\_\_ 8.3.5 At the Control Room console, create a High alarm on RU-140, channel 1, by typing \*LVL 26 1 A 0\*, pressing the RETURN key, typing \*LVL 26 1 H 0\*, and pressing the RETURN key again.
- \_\_\_\_\_ (TS) 8.3.6 After several seconds, verify that the Control Room console database display for RU-140, channel 1 LEVEL ALARMS for HIGH LVL changes to YES and the audible alarm sounds.
- \_\_\_\_\_ 8.3.7 At the Control Room console, acknowledge the RU-140, channel 1, alarm(s).
- \_\_\_\_\_ 8.3.8 Utilizing the Control Room printer, verify that no alarms other than those created by this test have been acknowledged by test personnel. Notify the Control Room Operator if an alarm not generated by this test has been acknowledged by test personnel.
- \_\_\_\_\_ 8.3.9 At the Control Room console, reset the High Level setpoint by typing \*LVL 25 1 H (8.3.3 value)\* and then pressing the RETURN key.
- \_\_\_\_\_ 8.3.10 At the Control Room console, reset the Alert Level setpoint by typing \*LVL 25 1 A (8.3.3 value)\* and then pressing the RETURN key.



# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 33 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

- \_\_\_\_\_ 8.3.11 At the Control Room console, obtain and record the RU-140, channel 2, High and Alert Level setpoints by entering \*26 2\* and pressing the DATA BASE key.
- High Level Setpoint \_\_\_\_\_
- Alert Level Setpoint \_\_\_\_\_
- \_\_\_\_\_ 8.3.12 At the Control Room console, create a High Alarm on RU-140, channel 2, by typing \*LVL 26 2 A 0\*, pressing the RETURN key, typing \*LVL 26 2 H 0\*, and pressing RETURN key again.
- \_\_\_\_\_ (TS) 8.3.13 After several seconds, verify the Control Room console database display for RU-140, channel 2 LEVEL ALARMS for HIGH LVL changes to YES and the audible alarm sounds.
- \_\_\_\_\_ 8.3.14 At the Control Room console, acknowledge the RU-140, channel 2, alarm(s).
- \_\_\_\_\_ 8.3.15 Utilizing the Control Room printer, verify that no alarms other than those created by this test have been acknowledged by test personnel. Notify the Control Room Operator if an alarm not generated by this test has been acknowledged by test personnel.
- \_\_\_\_\_ 8.3.16 At the Control Room console, reset the High Level setpoint by typing \*LVL 26 2 H (8.3.11 value)\* and then pressing the RETURN key.
- \_\_\_\_\_ 8.3.17 At the Control Room console, reset the Alert Level setpoint by typing \*LVL 26 2 A (8.3.11 value)\* and then pressing the RETURN key.
- \_\_\_\_\_ 8.3.18 At the Control Room console, press the EXT key and return the keyswitch to PROTECT.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 34 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

\_\_\_\_ (TS) 8.3.19 Contact the shift RMS/Chemistry Technician for notification that Testing is complete and verification that the setpoints have been restored to the values specified in accordance with 74RM-9EF42, "Radiation Monitor Setpoint Determination."

8.3.19.1 RMS/Chemistry Technician to record the following setpoints for RU-140.

RU-140	CHANNEL 1	CHANNEL 2
HIGH ALARM SETPOINT		
ALERT ALARM SETPOINT		
RAD LEVEL CONV FACTOR		

8.3.19.2 Signature of the RMS/Chemistry Technician recording the above setpoints and verifying that the other RMS database parameters for RU-140 are correct.

\_\_\_\_\_  
Signature of RMS/Chemistry Technician/Date/Time

\_\_\_\_ 8.3.20 Verify that all Control Room console alarms associated with RU-140 testing are clear.

\_\_\_\_ 8.3.21 The Test Leader shall ensure that all procedure steps and sign-offs have been completed or marked N/A as applicable for RU-140.

\_\_\_\_ 8.3.22 Notify the Shift Supervisor or Assistant Shift Supervisor that testing of RU-140 is complete and that a Channel Check may be required.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 35 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

### 8.4 Single Channel Area Monitors RU-148 and RU-149

148 149

#### 8.4.1 Initial Test Setup

8.4.1.1 Notify Operations and RMS/Chemistry that the monitor will be removed from service for calibration.

RU-148

RU-149

8.4.1.2 At the minicomputer terminal, take the monitor Off Line by typing the monitor number then press the function key UNIT OFF.

RU-148 monitor number 42.

RU-149 monitor number 50.

8.4.1.3 Verify and record monitor identification tag number.

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.1.4 At the KELIC, place the REMOTE/LOCAL keyswitch in the LOCAL position.

8.4.1.5 Record the AS FOUND radiation level.

148/ \_\_\_\_\_ mR/hr.

149/ \_\_\_\_\_ mR/hr.

8.4.1.6 At the KELIC, place the monitor in the calibrate mode by pressing function keys \*FTN 1 05 1 ENT\* and record the AS FOUND Ion Chamber keep alive current.

148/ \_\_\_\_\_ Amps

149/ \_\_\_\_\_ Amps

8.4.1.7 Perform a memory self test by pressing function keys \*TST ENT\*.

8.4.1.8 After a few seconds, verify the display indicates \*O A OA\* and then returns to normal.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 36 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148 149

### 8.4.2 Low Voltage Power Supply

8.4.2.1 Connect a DVM between J8 PIN 5 and TP-5 (Ground) on the SCAM Board. Record AS FOUND 5 VDC supply.

ALLOWABLE RANGE 4.950 TO 5.050

AS FOUND

AS LEFT

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.2.2 Adjust potentiometer VR-1 on the 5/15/-15 VDC power supply to 5.000 VDC (4.950 to 5.050). Record AS LEFT.

8.4.2.3 Disconnect the DVM installed in step 8.4.2.1 and connect the DVM between J8 PIN 4 and TP-5 on the SCAM Board. Record AS FOUND 15 VDC supply.

ALLOWABLE RANGE 14.950 TO 15.050

AS FOUND

AS LEFT

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.2.4 Adjust potentiometer VR-2 on the 5/15/-15 VDC power supply to 15.000 VDC (14.950 to 15.050). Record AS LEFT.

8.4.2.5 Disconnect the DVM installed in step 8.4.2.3 and connect the DVM between J8 PIN 3 and TP-5 on the SCAM Board. Record AS FOUND -15 VDC supply.

ALLOWABLE RANGE -14.950 TO -15.050

AS FOUND

AS LEFT

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.2.6 Adjust potentiometer VR-3 on the 5/15/-15 VDC power supply to -15.000 VDC (-14.950 to -15.050). Record AS LEFT.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 37 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148 149

8.4.2.7 Disconnect the DVM installed in step 8.4.2.5 and connect the DVM between J8 PIN 2 and TP-5 on the SCAM Board. Record AS FOUND 24 VDC supply.

ALLOWABLE RANGE 23.50 TO 24.50  
AS FOUND

AS LEFT

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.2.8 Adjust potentiometer "Adjust Volt" on the 24 VDC power supply to 24.00 VDC (23.50 to 24.50). Record AS LEFT.

8.4.2.9 Disconnect the DVM installed in step 8.4.2.7.

### 8.4.3 Battery Test

8.4.3.1 Connect the DVM between the anode of CR-1 and the negative side of capacitor C-4 (Ground) on the Power Monitor Board. Record battery charge voltage.

ALLOWABLE RANGE 4.950 TO 5.050

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.3.2 Turn the microcomputer power switch, S-1, to the OFF position.

8.4.3.3 Disconnect the DVM installed in step 8.4.3.1 and connect the DVM between the anode of CR-2 and the negative side of capacitor C-4 on the Power Monitor Board. Record battery voltage.

ALLOWABLE RANGE Greater than 3.100 VDC

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.3.4 Turn the microcomputer power switch, S-1, to the ON position.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 38 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148   149

8.4.3.5

Disconnect the DVM installed in step 8.4.3.3, set the DVM to read MADC and connect the DVM across CR-1 on the Power Monitor Board. Record charge current.

ALLOWABLE RANGE 1.000 TO 7.000 MADC

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.3.6

Disconnect DVM installed in step 8.4.3.5.

8.4.3.7

At the KELIC, display and record the last 2 ten minute averages using function keys \*DSP 1 25 ENT\* and then \*EXP\* for the second reading.

148/1) \_\_\_\_\_ 2) \_\_\_\_\_

149/1) \_\_\_\_\_ 2) \_\_\_\_\_

8.4.3.8

De-energize the monitor by placing the power switch SW-1 in the OFF position.

8.4.3.9

After leaving the monitor off for approximately 5 minutes, energize the monitor by placing the power switch in the ON position.

8.4.3.10

Verify the last 2 ten minute averages recorded in 8.4.3.7 are retained.



# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 39 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148 149

### 8.4.4 High Voltage Adjustment

8.4.4.1 Connect a DVM between TP-4 and TP-5 (Ground) on the SCAM Board. Record AS FOUND Proportional High Voltage.

ALLOWABLE RANGE 5.530 TO 5.670

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.4.2 Adjust potentiometer, R-69, to 6.160 VDC (6.090 to 6.230).

8.4.4.3 Slowly adjust potentiometer, R-83, until the KELIC EQUIP FAIL light illuminates.

8.4.4.4 Adjust potentiometer, R-69, to approximately 5.6 VDC and verify the KELIC EQUIP FAIL light extinguishes.

8.4.4.5 Adjust potentiometer, R-69, to 5.040 VDC (4.970 to 5.110).

8.4.4.6 Slowly adjust potentiometer, R-88, until the KELIC EQUIP FAIL light illuminates.

8.4.4.7 Adjust potentiometer, R-69, to 5.600 VDC (5.530 to 5.670). Record AS LEFT Proportional High Voltage.

ALLOWABLE RANGE 5.530 TO 5.670

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.4.8 Disconnect the DVM installed in step 8.4.4.1.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL Page 40 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
00.01

148 149

### 8.4.5 Ion Chamber Interface Board

8.4.5.1 Connect the DMM between TP-1 on the Ion Chamber Interface Board and TP-5 (Ground) on the SCAM Board. Record AS FOUND Up Count Voltage.

ALLOWABLE RANGE 9.840 TO 9.860

AS FOUND

AS LEFT

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.5.2 Adjust potentiometer, R-7, on the Interface Board to 9.850 VDC (9.840 to 9.860). Record AS LEFT Up Count Voltage.

8.4.5.3 Move the test lead connected at TP-1 to TP-2 on the Interface Board. Record AS FOUND Down Count Voltage.

ALLOWABLE RANGE 0.890 TO 0.910

AS FOUND

AS LEFT

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.5.4 Adjust potentiometer, R-10, on the Interface Board to 0.900 VDC (0.890 to 0.910). Record AS LEFT Down Count Voltage.

8.4.5.5 Disconnect the DMM installed in step 8.4.5.1.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL Page 41 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
00.01

148 149

### 8.4.6 Preamplifier Verification Test

8.4.6.1 At the KELIC, turn the LOCAL/REMOTE keyswitch to LOCAL.

#### NOTE

If this section is being performed following  
Section 8.4.7, Preamp Calibration, steps  
8.4.6.2 and 8.4.6.3 are N/A.

#### CAUTION

EXERCISE CAUTION WHEN WORKING WITH SIGNAL  
CONNECTORS. VERY HIGH VOLTAGES MAY BE  
PRESENT AND CONNECTORS MAY BE DAMAGED IF  
OVERSTRESSED.

8.4.6.2 Disconnect the detector signal cable from connector J-10A at the  
microcomputer. Document in Appendix A.

8.4.6.3 After several minutes, verify the equipment fail light illuminates.

8.4.6.4 At the microcomputer KELIC, press function keys "TST 1 01 ENT" to self  
test the preamp electronics. This test will run for approximately 2  
minutes. If the test is successful, the FUNCT CHAN PARAMETER  
display will indicate "A A AA" as the VALUE display increments from  
E-11 to E-05. If the display panel indicates an "E" in any field, proceed  
to Section 8.4.7, Preamp Calibration.

8.4.6.5 Verify/connect the picoamp source to the microcomputer signal  
connector.

8.4.6.6 At the KELIC, place the microcomputer in Calibrate mode by pressing  
function keys "FTN 1 06 1 ENT".

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 42 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148   149

8.4.6.7   Turn the picoamp source ON, place the polarity switch in the '+' position, and adjust the current output in accordance with the values specified below. Record AS FOUND data.

PICO AMP INPUT	ALLOWABLE RANGE	RU-148		RU-149	
		AS FOUND	AS LEFT	AS FOUND	AS LEFT
8.00 E-11	7.80 E-11 TO 8.20 E-11				
8.00 E-10	7.80 E-10 to 8.20 E-10				
8.00 E-09	7.80 E-9 to 8.20 E-9				
8.00 E-08	7.80 E-8 to 8.20 E-8				
8.00 E-07	7.80 E-7 to 8.20 E-7				
8.00 E-06	7.80 E-6 to 8.20 E-6				
8.00 E-05	7.80 E-5 to 8.20 E-5				

(CRDR 920373)

8.4.6.8   If the data recorded in step 8.4.6.7 is within tolerance, record data AS LEFT. If the data is not within tolerance, proceed to section 8.4.7, Preamp Calibration.

8.4.6.9   Place monitor back in Normal mode by pressing function keys \*FTN 1 06 0 ENT\*.

8.4.6.10   At the KELIC, place the LOCAL/REMOTE keyswitch in REMOTE.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 43 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148 149

### 8.4.7 Preamp Calibration

#### NOTE

Perform this section if steps 8.4.6.4 or 8.4.6.7 of the Preamplifier Verification Test are not within tolerance.

- 8.4.7.1 Turn the microcomputer power switch, S-1, to the OFF position and remove the preamp from the microcomputer assembly.

#### CAUTION

DO NOT HANDLE THE INTERNAL COMPONENTS OF THE PREAMP ASSEMBLY WITHOUT RUBBER SURGICAL GLOVES.

- 8.4.7.2 Remove the preamp assembly cover and connect the preamp into the test fixture.
- 8.4.7.3 Place test fixture switches S-1 thru S-9 in OFF (0 = OFF and 1 = ON).
- 8.4.7.4 Turn on power to the test fixture.
- 8.4.7.5 Connect a picoamp source to the triax connector on the preamp.
- 8.4.7.6 Turn picoamp source ON and turn polarity switch to OFF.
- 8.4.7.7 Set picoamp source for an output of 0.00 E-12 amps.

#### NOTE

The preamplifier assembly is extremely sensitive to RFI, EMI and/or technician body movements. To efficiently calibrate the preamplifier these conditions must be minimized.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 44 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148   149

8.4.7.8   Connect a DVM between TP-2 and Ground (R-9 lead closest to parametric amplifier) and record AS FOUND voltage.

ALLOWABLE RANGE -0.009 to 0.009

AS FOUND

AS LEFT

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.7.9   Adjust potentiometer, R-18, on the preamp to 0.000 VDC (-0.009 to 0.009). Record AS LEFT voltage.

8.4.7.10   Disconnect the DVM installed in step 8.4.7.8, connect the DVM between TP-3 and Ground and adjust potentiometer R-21, so the polarity and value are equally displaced around zero.

8.4.7.11   Set the picoamp source for an output of 6.50 E-10 amps and turn polarity switch to (+).

8.4.7.12   Turn test fixture switch, S-1, to ON and record AS FOUND voltage.

ALLOWABLE RANGE 6.450 to 6.550

AS FOUND

AS LEFT

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.7.13   Adjust potentiometer, R-19, for an output of 6.500 VDC (6.450 to 6.550).

8.4.7.14   Set the picoamp source for an output of 6.50 E-6 amps.

8.4.7.15   Turn test fixture switch, S-3, to ON and record AS FOUND voltage.

ALLOWABLE RANGE 6.450 to 6.550

AS FOUND

AS LEFT

148/ \_\_\_\_\_

149/ \_\_\_\_\_



# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 45 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148 149

- \_\_\_\_\_ 8.4.7.16 Adjust potentiometer, R-20, for an output of 6.500 VDC (6.450 to 6.550).
- \_\_\_\_\_ 8.4.7.17 Turn test fixture switches S-1 and S-3 to OFF.
- \_\_\_\_\_ 8.4.7.18 Repeat steps 8.4.7.11 thru 8.4.7.17 until all values are within tolerance. Record final values AS LEFT.
- \_\_\_\_\_ 8.4.7.19 Set the picoamp source and the test fixture switches to the values and positions listed and record preamp voltages.

S-1	S-2	S-3	PICOAMP INPUT	ALLOWABLE RANGE	RU-148	RU-149
OFF	OFF	OFF	3.00 E-11	2.800 TO 3.200 VDC		
OFF	OFF	OFF	8.00 E-11	7.800 TO 8.200 VDC		
ON	OFF	OFF	8.00 E-10	7.800 TO 8.200 VDC		
ON	OFF	OFF	3.00 E-10	2.800 TO 3.200 VDC		
OFF	ON	OFF	3.00 E-9	2.920 TO 3.080 VDC		
OFF	ON	OFF	8.00 E-9	7.920 TO 8.080 VDC		
ON	ON	OFF	8.00 E-8	7.920 TO 8.080 VDC		
ON	ON	OFF	3.00 E-8	2.920 TO 3.080 VDC		
OFF	OFF	ON	3.00 E-7	2.920 TO 3.080 VDC		
OFF	OFF	ON	8.00 E-7	7.920 TO 8.080 VDC		
ON	OFF	ON	8.00 E-6	7.920 TO 8.080 VDC		
ON	OFF	ON	3.00 E-6	2.920 TO 3.080 VDC		
OFF	ON	ON	3.00 E-5	2.920 TO 3.080 VDC		
OFF	ON	ON	8.00 E-5	7.920 TO 8.080 VDC		

- \_\_\_\_\_ 8.4.7.20 Turn polarity switch on the picoamp source OFF.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 46 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148   149

8.4.7.21 Turn test fixture switches S-4 and S-5 to ON and S-1, S-2, and S-3 to OFF. Record AS FOUND voltage.

ALLOWABLE RANGE 7.000 to 8.000

AS FOUND

AS LEFT

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.7.22 Adjust potentiometer, R-30, for an output of 7.500 VDC (7.000 to 8.000). Record AS LEFT voltage. R-30 is accessible from a hole in the back of preamp cover.

8.4.7.23 Set the test fixture switches in accordance with the following table and record Test Current Board voltages.

S-1	S-2	S-3	S-4	S-5	S-6	S-7	S-8	S-9	ALLOWABLE RANGE	RU-148	RU-149
ON	OFF	OFF	ON	OFF	ON	OFF	OFF	OFF	7.000 TO 8.000		
OFF	ON	OFF	ON	OFF	OFF	ON	OFF	OFF	7.000 TO 8.000		
ON	ON	OFF	ON	ON	OFF	OFF	OFF	ON	7.400 TO 7.600		
OFF	OFF	ON	ON	OFF	ON	OFF	OFF	ON	7.400 TO 7.600		
ON	OFF	ON	ON	OFF	OFF	ON	OFF	ON	7.400 TO 7.600		
OFF	ON	ON	ON	OFF	OFF	OFF	ON	ON	7.400 TO 7.600		

8.4.7.24 Deenergize and disconnect the test fixture and DVM.

8.4.7.25 Reinstall the preamp into the microcomputer.

8.4.7.26 Connect the picoamp source to the detector signal connector.

8.4.7.27 Turn microcomputer power switch, S-1, to the ON position.

8.4.7.28 Repeat Section 8.4.6 and record data AS LEFT.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 47 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148 149

### 8.4.8 Analog Output Calibration

#### NOTE

Radiation levels displayed on the KERIC and KELIC are in mR/hr units. Radiation levels displayed on the QSPDS terminals are in R/hr units.

- 8.4.8.1 Remove the KERIC from cabinet J-SQA/B-C05 to gain access to potentiometers R-35 and R-36.
- 8.4.8.2 Use the KERIC Extension Cable to connect the KERIC to the connector in the back of cabinet J-SQA/B-C05.
- 8.4.8.3 Attach a DVM to TB-43 for RU-148 or TB-44 for RU-149. Terminals 7(+) and 8(-) at panel J-SQA/B-C05.
- 8.4.8.4 Adjust the Picoamp source current, while observing the KELIC, until 2.00 E 03 mR/hr is reached. Record AS FOUND voltage and KERIC radiation level.

DESIRED VALUE	ALLOWABLE RANGE	RU-148		RU-149	
		AS FOUND	AS LEFT	AS FOUND	AS LEFT
0.400 VDC	0.360 TO 0.440				
2.00 E 03 mR/hr	1.40 E 03 TO 2.60 E 03				

- 8.4.8.5 Adjust potentiometer, R-36, on the KERIC Interface Board to 0.400 VDC (0.360 to 0.440).

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 48 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148 149

8.4.8.6

Adjust the Picoamp source current, while observing the KELIC, until the monitor's upper range is reached ( $1.00 \text{ E } 10 \text{ mR/hr}$ ). Record AS FOUND voltage and KERIC radiation level.

DESIRED VALUE	ALLOWABLE RANGE	RU-148		RU-149	
		AS FOUND	AS LEFT	AS FOUND	AS LEFT
10.000 VDC	9.000 TO 11.000				
$1.00 \text{ E } 10$ mr/hr	$7.00 \text{ E } 09$ TO $1.30 \text{ E } 10$				

8.4.8.7

Adjust potentiometer, R-35, on the KERIC Interface Board, to 10.000 VDC (9.000 to 11.000).

8.4.8.8

Repeat steps 8.4.8.4 thru 8.4.8.7 as necessary until both values are within tolerance and record AS LEFT.

8.4.8.9

While observing the KELIC, adjust the picoamp source current for a radiation level of  $1.30 \text{ E } 06 \text{ mR/Hr}$  and allow the system to stabilize for approximately three minutes.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 49 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148 149

### NOTE

RU-148 is an 'A' train and RU-149 is a 'B' train QSPDS point 'Containment Area Radiation' found on page display 104.

8.4.8.10 Record the KERIC and QSPDS indications and verify that the values recorded are within the allowable range.

DEVICE	ALLOWABLE RANGE	RU-148	RU-149
KERIC	9.09E05 TO 1.69E06		
QSPDS	9.09E02 TO 1.69E03		

8.4.8.11 Disconnect the DVM installed in step 8.4.8.3.

8.4.8.12 Disconnect the KERIC Extension Cable and install the KERIC back into cabinet J-SQA/B-C05.

8.4.8.13 Disconnect the picoamp source from the detector signal connector, reconnect the detector signal cable at the microcomputer, document in Appendix A.



# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 50 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148 149

### 8.4.9 As Left Keep Alive

8.4.9.1 Using SIMS, verify that the detector has not been replaced since the last calibration.

8.4.9.1.1 If the detector has been replaced, verify that the detector serial number listed in step 8.4.9.4 matches the serial number of the current detector. (If the detector is inaccessible, obtain the serial number from a DDC file copy of the work package used to replace the detector.)

8.4.9.2 At the KELIC, record the radiation level.

ALLOWABLE  $\pm 1.00 \text{ E03 mr/hr}$

148/ \_\_\_\_\_

149/ \_\_\_\_\_

8.4.9.3 At the KELIC, place the LOCAL/REMOTE keyswitch in LOCAL.

8.4.9.4 At the KELIC, place the monitor in the Calibrate Mode by pressing function keys \*FTN 1 06 1 ENT\*. Record the Ion Chamber current level for the detector being checked. Mark the other unit detectors \*N/A\*.

### RU-148 DETECTOR

	DETECTOR SERIAL NUMBER	ALLOWABLE RANGE (IN AMPS)	AS LEFT VALUE
UNIT 1	22706	9.66E-12 TO 1.79E-11	
UNIT 2	22709	7.00E-12 TO 1.30E-11	
UNIT 3	62165	1.67E-11 TO 3.09E-11	

Acceptance Criteria (Ref. 2.2.5.3)



# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 51 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

148   149

### RU-149 DETECTOR

	DETECTOR SERIAL NUMBER	ALLOWABLE RANGE (IN AMPS)	AS LEFT VALUE
UNIT 1	22711	8.12E-12 TO 1.51E-11	
UNIT 2	53364	1.40E-11 TO 2.60E-11	
UNIT 3	62163	1.40E-11 TO 2.60E-11	

Acceptance Criteria (Ref. 2.2.6.3)

8.4.9.5      At the KELIC, place the monitor in the Normal mode by pressing function keys \*FTN 1 06 0 ENT\*.

8.4.9.6      At the KELIC, turn the LOCAL/REMOTE keyswitch to REMOTE.

#### 8.4.10   Restoration of Monitor

8.4.10.1      Ensure the monitor alarms and indications appear normal.

8.4.10.2      Ensure the KERIC has been returned to normal and all alarms and indications appear normal.

8.4.10.3      At the minicomputer terminal, place the monitor On Line by typing the monitor number then press function key UNIT ON.

RU-148 monitor number 42.  
RU-149 monitor number 50.

8.4.10.4      For RU-148, proceed to section 8.5, RU-148 Functional Test.

8.4.10.5      For RU-149, proceed to section 8.6, RU-149 Functional Test.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 52 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

### 8.5 RU-148 Functional Test

- \_\_\_\_\_ 8.5.1 Put the Control Room console in database display by entering \*42 1\* and pressing the DATABASE key.
- \_\_\_\_\_ 8.5.2 If required, acknowledge RU-148 alarms and as a minimum verify that RU-148 displays \*ON-LINE\* in the upper right corner of the screen.
- \_\_\_\_\_ 8.5.3 At panel J-SQA-C05, verify and record the KERIC identification tag number for monitor RU-148.  

Id. Number \_\_\_\_\_
- \_\_\_\_\_ 8.5.4 Turn the KERIC ENABLE/DISABLE keyswitch to ENABLE.
- \_\_\_\_\_ 8.5.5 Press the KERIC TEST-LT CK light/switch and verify:
  - 8.5.5.1 All indicator lamps light.
  - 8.5.5.2 FUNCT CHAN PARAMETER displays \*8 8 88\*
  - 8.5.5.3 VALUE displays \*8.88E-88\*
- \_\_\_\_\_ 8.5.6 Display and record the RU-148, channel 1, High Level setpoint by pressing KERIC function keys \*DSP 1 01 ENT\*. Pa., particular attention to the sign of the exponent.  

High Level Setpoint \_\_\_\_\_
- \_\_\_\_\_ 8.5.7 Create a High Alarm on RU-148, channel 1, by pressing KERIC function keys \*SET 1 01 ENT\*.
- \_\_\_\_\_ (TS) 8.5.8 After several seconds, verify that the Control Room console database display for RU-148 LEVEL ALARMS for HIGH LVL changes to YES and the audible alarm sounds.
- \_\_\_\_\_ 8.5.9 Acknowledge the RU-148 alarm(s) at the Control Room console.
- \_\_\_\_\_ 8.5.10 Utilizing the Control Room printer, verify that no alarms other than those created by this test have been acknowledged by test personnel. Notify the Control Room Operator if an alarm not generated by this test has been acknowledged by test personnel.
- \_\_\_\_\_ 8.5.11 Press KERIC function keys \*SET 1 01 (value recorded in 8.5.6) ENT\* to reset the High Level setpoint.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 53 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

- \_\_\_\_\_ 8.5.12 Acknowledge the RU-148 alarm at the KERIC by pressing the "HIGH/ACK" button.
- \_\_\_\_\_ 8.5.13 Return the KERIC ENABLE/DISABLE keyswitch to DISABLE.
- \_\_\_\_\_ (TS) 8.5.14 Contact the shift RMS/Chemistry Technician for notification that Testing is complete and verification that the setpoints have been restored to the values specified in accordance with 74RM-9EF42, "Radiation Monitor Setpoint Determination."

8.5.14.1 RMS/Chemistry Technician to record the following setpoints for RU-148.

RU-148	CHANNEL 1
HIGH ALARM SETPOINT	
ALERT ALARM SETPOINT	
RAD LEVEL CONV FACTOR	

8.5.14.2 Signature of the RMS/Chemistry Technician recording the above setpoints and verifying that the other RMS database parameters for RU-148 are correct.

\_\_\_\_\_  
Signature of RMS/Chemistry Technician/Date/Time

- \_\_\_\_\_ 8.5.15 Verify that all Control Room console alarms associated with RU-148 testing are clear.
- \_\_\_\_\_ 8.5.16 Notify the Shift Supervisor or Assistant Shift Supervisor that testing of RU-148 is complete and that a Channel Check may be required.
- \_\_\_\_\_ 8.5.17 The Test Leader shall ensure that all procedure steps and sign-offs have been completed or marked N/A as applicable for RU-148.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 54 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

### 8.6 RU-149 Functional Test

- \_\_\_\_\_ 8.6.1 Put the Control Room console in database display by entering \*50 1\* and pressing the DATABASE key.
- \_\_\_\_\_ 8.6.2 If required, acknowledge RU-149 alarms and as a minimum verify that RU-149 displays \*ON-LINE\* in the upper right corner of the screen.
- \_\_\_\_\_ 8.6.3 At panel J-SQB-C05, verify and record the KERIC identification tag number for monitor RU-149.  

Id. Number \_\_\_\_\_
- \_\_\_\_\_ 8.6.4 Turn the KERIC ENABLE/DISABLE keyswitch to ENABLE.
- \_\_\_\_\_ 8.6.5 Press the KERIC TEST-LT CK light/switch and verify:
  - 8.6.5.1 All indicator lamps light.
  - 8.6.5.2 FUNCT CHAN PARAMETER displays \*8 8 88\*.
  - 8.6.5.3 VALUE displays \*8.88E-88\*.
- \_\_\_\_\_ 8.6.6 Display and record the RU-149, channel 1, High Level setpoint by pressing KERIC function keys \*DSP 1 01 ENT\*. Pay particular attention to the sign of the exponent.  

High Level Setpoint \_\_\_\_\_
- \_\_\_\_\_ 8.6.7 Create a High Alarm on RU-149, channel 1, by pressing KERIC function keys \*SET 1 01 ENT\*.
- \_\_\_\_\_ (ts) 8.6.8 After several seconds, verify that the Control Room console database display for RU-149 LEVEL ALARMS for HIGH LVL changes to YES and the audible alarm sounds.
- \_\_\_\_\_ 8.6.9 Acknowledge the RU-149 alarm(s) at the Control Room console.
- \_\_\_\_\_ 8.6.10 Utilizing the Control Room printer, verify that no alarms other than those created by this test have been acknowledged by test personnel. Notify the Control Room Operator if an alarm not generated by this test has been acknowledged by test personnel.
- \_\_\_\_\_ 8.6.11 Press KERIC function keys \*SET 1 01 (value recorded in 8.6.6) ENT\* To reset the High Level setpoint.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 55 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
0.00

- \_\_\_\_\_ 8.6.12 Acknowledge the RU-149 alarm at the KERIC by pressing the \*HIGH/ACK\* button.
- \_\_\_\_\_ 8.6.13 Return the KERIC ENABLE/DISABLE keyswitch to DISABLE.
- \_\_\_\_\_ (TS) 8.6.14 Contact the shift RMS/Chemistry Technician for notification that Testing is complete and verification that the setpoints have been restored to the values specified in accordance with 74RM-9EF42, "Radiation Monitor Setpoint Determination."

8.6.14.1 RMS/Chemistry Technician to record the following setpoints for RU-149.

RU-149	CHANNEL 1
HIGH ALARM SETPOINT	
ALERT ALARM SETPOINT	
RAD LEVEL CONV FACTOR	

8.6.14.2 Signature of the RMS/Chemistry Technician recording the above setpoints and verifying that the other RMS database parameters for RU-149 are correct.

\_\_\_\_\_  
Signature of RMS/Chemistry Technician/Date/Time

- \_\_\_\_\_ 8.6.15 Verify that all Control Room console alarms associated with RU-149 testing are clear.
- \_\_\_\_\_ 8.6.16 Notify the Shift Supervisor or Assistant Shift Supervisor that testing of RU-149 is complete and that a Channel Check may be required.
- \_\_\_\_\_ 8.6.17 The Test Leader shall ensure that all procedure steps and sign-offs have been completed or marked N/A as applicable for RU-149.

# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL Page 56 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23

Revision  
00.01

### 9.0 SYSTEM RESTORATION

- \_\_\_\_ 9.1 The M&TE Usage Forms have been completed and a copy inserted in the test package.
- \_\_\_\_ 9.2 Review the data sheets or computer printouts, as applicable, and circle and initial all out of tolerance readings. Review circled readings with OCS/RMS Work Group Supervisor and the Shift Supervisor.
- \_\_\_\_ 9.3 The Test Leader shall ensure that all procedure steps, signoffs, and data sheets have been completed or marked N/A as applicable, and that the test package is complete. The Test Leader will deliver the test package to his immediate Work Group Supervisor as soon as possible for the acceptance review.
- \_\_\_\_ 9.4 Notify RMS/Chemistry to update the Database parameter sheets to reflect the current calibration date for all monitors/channels calibrated in this performance.
- \_\_\_\_ 9.5 Notify the Assistant/Shift Supervisor of the completion of this test.

### 10.0 CONTINGENCIES

- 10.1 If a problem or deficiency has the potential to affect the outcome of the test, affect plant safety, or if the test performer is unable to make that determination, he is responsible to stop the test and notify his immediate Work Group Supervisor. His Work Group Supervisor shall evaluate the problem or deficiency as to its significance in accordance with 73AC-9ZZ04, Surveillance Testing, and initiate pertinent actions or documents to resolve the problem.



# FOR INFORMATION ONLY

## NUCLEAR ADMINISTRATIVE AND TECHNICAL MANUAL

Page 57 of 58

RADIATION MONITORING CALIBRATION  
TEST FOR NEW SCOPE AREA MONITORS

74ST-9SQ23


Revision  
0.00

Appendix A Page 1 of 1

### APPENDIX A - DETERM/RETERM SHEET

DESCRIPTION	STEP #	CABLE ID	DETERM		RETERM		2ND PARTY	
			INIT	DATE	INIT	DATE	INIT	DATE
RU-139 BATTERY	8.1.3.1/ 8.1.3.8							
RU-139 J10A	8.1.6.3/ 8.1.6.10							
RU-139 J11A	8.1.6.3/ 8.1.6.10							
RU-140 BATTERY	8.1.3.1/ 8.1.3.8							
RU-140 J10A	8.1.6.3/ 8.1.6.10							
RU-140 J11A	8.1.6.3/ 8.1.6.10							
RU-148 J10A	8.4.6.2/ 8.4.8.14							
RU-149 J11A	8.4.6.2/ 8.4.8.14							

### APPENDIX B - LOW VOLTAGE POWER SUPPLY



Low Voltage Power Supply

U-1 RV-148

Kaman Instrumentation Corporation	DOCUMENT	KMP NO.	
	STANDARD PRACTICE PROCEDURE	18-104	
		PAGE 14 OF 14	REV.

## 10.0 DATA SHEET - KDI-1000 PRIMARY CALIBRATION, Cs-137

Calibration Date 09 MAY 85  
 KI Detector Part No. 824636-003

Customer/Channel HJ-SQA-RE-150  
 Mfr. Serial No. 22706

ITEM	MFR	MODEL	S/N	CAL DUE
Picoammeter	KEITHLEY	616	62723A	10 JUN 85
HV Supply	CAMPBELL	3002	10784052	02 SEP 85
DVM	KEITHLEY	130	LV927	13 JAN 86

Keep-Alive Current (Acceptance Limits =  $0.9$  to  $5.5 \times E-11A$ ):

18. Initial Reading .10 (E-9 Coulombs)  
 20. Final Reading 1.19 (E-9 Coulombs)  
 21. Time Interval 79 Second (60 seconds minimum)  
 22. Current = (Step 20 - Step 18)/Step 21 = 1.38 E-11 Amperes

## 3.04 R/hr readings:

28. Initial Reading 1.00 (E-9 Coulombs)  
 30. Final Reading 3.53 (E-9 Coulombs)  
 31. Time Interval 60 Seconds (60 seconds minimum)  
 33. Current = (Step 30 - Step 28)/Step 31 = 4.30 E-11 Amperes  
 34. Net current (Step 33 - Step 22) = 2.925 E-11 Amperes  
 35. Efficiency (Step 34/3.04) = 1.96 E-11 A/R/hr \*

## 30.1 R/hr readings:

41. Gross current = 3.20 E-10 Amperes  
 43. Net current (Step 41 - Step 22) = 3.06 E-10 Amperes  
 44. Efficiency (Step 43/30.1) = 1.02 E-11 A/R/hr \*

## 299 R/hr readings:

50. Gross current = 3.19 E-9 Amperes  
 52. Net current (Step 50 - Step 22) = 3.12 E-9 Amperes  
 53. Efficiency (Step 52/299) = 1.04 E-11 A/R/hr \*

\* Acceptance Limits =  $0.8$  to  $1.2 \times E-11$  A/R/hr

By R. W. Brown Date 09 MAY 85 QA G. J. Smith Date 5/16/85

V-1 RU-149

Kornas Instrumentation Corporation

DOCUMENT

STANDARD PRACTICE PROCEDURE

KID NO.

18-104

PAGE 14 OF 14

REV.

A

## 10.0 DATA SHEET - KDI-1000 PRIMARY CALIBRATION, Cs-137

Calibration Date 09 MAY 85Customer/Channel J-SOB-RE-149KI Detector Part No. 82A67-103Mfr. Serial No. 22711

ITEM	MFR	MODEL	S/N	CAL DUE
Picoammeter	KETHLEY	616	627234	10 JUN 85
HV Supply	CANBERA	3002	10784052	02 SEP 85
DVM	KETHLEY	130	LV427	13 JAN 86

Keep-Alive Current (Acceptance Limits =  $0.9$  to  $5.5 \times E-11A$ ):

18. Initial Reading 1.0 (E-9 Coulombs)  
 20. Final Reading 1.14 (E-9 Coulombs)  
 21. Time Interval 90 Second (60 seconds minimum)  
 22. Current = (Step 20 - Step 18)/Step 21 = 1.16 E-11 Amperes

3.04 R/hr readings:

28. Initial Reading 1.00 (E-9 Coulombs)  
 30. Final Reading 3.38 (E-9 Coulombs)  
 31. Time Interval 60 Seconds (60 seconds minimum)  
 33. Current = (Step 30 - Step 28)/Step 31 = 3.97 E-11 Amperes  
 34. Net current (Step 33 - Step 22) = 2.81 E-11 Amperes  
 35. Efficiency (Step 34/3.04) = .92 E-11 A/R/hr \*

30.1 R/hr readings:

41. Gross current = 3.13 E-10 Amperes  
 43. Net current (Step 41 - Step 22) = 3.01 E-10 Amperes  
 44. Efficiency (Step 43/30.1) = 1.00 E-11 A/R/hr \*

299 R/hr readings:

50. Gross current = 3.03 E-9 Amperes  
 52. Net current (Step 50 - Step 22) = 3.02 E-9 Amperes  
 53. Efficiency (Step 52/299) = 1.01 E-11 A/R/hr \*

\* Acceptance Limits =  $0.8$  to  $1.2 \times E-11$  A/R/hrBy R. WilliamsDate 09 MAY 85QA G. B. B.Date 5-14-85

## AREA MONITOR CALIBRATION: DATA SHEET

Palo Verde Unit 2, Ch. RB-150

2-3-50A-RB-150

450593-003

3621820-4

Detector Type Ion ChamberHigh Voltage Mfr. H/PMfr. LNDModel 6516 AModel 50314 s/n 22704S/N 1824A04064KIC Part No. 824636-002Cal. Due FunctionalReadout Type Picoammeter

Check Source/Live Zero

Source

Mfr. Keithley

Source:

Nuclide  $^{241}\text{Am}$  Activity 0.08  $\mu\text{Ci}$ Model 616Date 1982S/N 62723 ACal. Due 11/83Test Location Pinecrest Hosp.Calibration Date 6/9/83Temperature 25°C Pressure 607.5 mm Hg Relative Humidity <30%Calibration Source I.D. Therobron-RUNuclide  $^{60}\text{Co}$  Activity 6602 C Date 12/77Beam Measuring Detector: Mfr. Burdick Model 640 S/N 1D-1000

For Verification of radiation

field---NBS traceable)

Type Ion Ch.Certificate See addendum pg

## TEST DATA

High Voltage Setting +800 V

Acceptance Criteria

Other Instrument Settings (if applicable)

.8 to 1.2 ( $10^{-8}$ ) A/R/hrCheck Source/Live Zero Reading 1.0 E-11 A

Measured Field

Instrument Reading (A)

GROSS

NET

A/R/HR

.706 ( $10^3$ ) mR/hr

1.7 E-11

1.7 E-11

1.99 E-11

.566 ( $10^4$ ) mR/hr

6.5 E-11

5.5 E-11

1.97 E-11

.584 ( $10^5$ ) mR/hr

6.20 E-10

6.10 E-10

1.04 E-11

.756 ( $10^6$ ) mR/hr

7.84 E-9

7.63 E-9

1.04 E-11

Tested with DVM Fluke Mod. 8020M s/v LV 47.1, Cal due 10/24/83, at +800 V, 6/9/83

Performer J. MillerDate 6/9/83QA E. BoyleDate 6-21-83BECHTEL  
631



U-2 RU-149

## 10.0 DATA SHEET - KDI-1000 PRIMARY CALIBRATION, Cs-137

Calibration Date 10-25-85Customer/Channel PVKI Detector Part No. 824636-0009Mfg. Serial No. 52264

ITEM	MFG	MODEL	S/N	CAL DUE
Picoammeter	Kalray	G16	12037	6/10/86
HV Supply	Camberra	3002	20468	10/20/86
DVM				

Keep-Alive Current (Acceptance Limits =  $0.3$  to  $5.5 \times I_{-11A}$ ):

18. Initial Reading 1.1 (E-9 Coulombs)  
 20. Final Reading 1.40 (E-9 Coulombs)  
 21. Time Interval 64.3 Second (60 seconds minimum)  
 22. Current = (Step 20 - Step 18)/Step 21 = 2.00E-11 Amperes

3.04 R/hr readings:

28. Initial Reading 1.12 (E-9) Coulombs  
 30. Final Reading 4.02 (E-9) Coulombs  
 31. Time Interval 63.79 Seconds (60 seconds minimum)  
 33. Current = (Step 30 - Step 28)/Step 31 = 4.55E-11 Amperes  
 34. Net current (Step 33 - Step 22) = 2.55E-11 Amperes  
 35. Efficiency (Step 34/3.04) = 8.19E-11 A/R/hr \*

30.1 R/hr readings:

41. Gross current = 2.70 E-10 Amperes  
 43. Net current (Step 41 - Step 22) = 2.50 E-10 Amperes  
 44. Efficiency (Step 43/30.1) = 8.10E-11 A/R/hr \*

299 R/hr readings:

50. Gross current = 2.68 E-9 Amperes  
 52. Net current (Step 50 - Step 22) = 2.66 E-9 Amperes  
 53. Efficiency (Step 52/299) = 8.89E-11 A/R/hr \*

\* Acceptance Limits =  $0.8$  to  $1.7 \times E-11$  A/R/hrBy Wayne Dodge Date 10/25/85

QA

Date 10/25/85



U-3 RU-148

10.0 DATA SHEET - ALI-1000 PRIMARY CALIBRATION, Cs-137

598

Calibration Date 5-20-86  
 XI Detector Part No. 824636-003

Customer/Owner N/A  
 Mfg. Serial No. 1-2165

ITEM	MFG	MODEL	S/N	CAL DATE
Picoammeter	KEITHLEY	616	12159	6-1-86
HV Supply	CANBERKA	3002	LV468	10-20-86
DVM	FLUKE	8020A	LV302	2-9-87

Keep-Alive Current (Acceptance Limits =  $0.9$  to  $5.5 \times E-11$ A):

18. Initial Reading 1.0 (E-9 Coulombs)  
 20. Final Reading 1.52 (E-9 Coulombs)  
 21. Time Interval 10 Second (60 seconds minimum)  
 22. Current = (Step 20 - Step 18)/Step 21 = .0238E-9 Amperes

3.04 R/hr readings:

23. Initial Reading 1.0 (E-9 Coulombs)  
 30. Final Reading 3.89 (E-9 Coulombs)  
 31. Time Interval 60 Seconds (60 seconds minimum)  
 33. Current = (Step 30 - Step 23)/Step 31 = .0482E-9 Amperes  
 34. Net current (Step 33 - Step 22) = .0244E-9 Amperes  
 35. Efficiency (Step 34/3.04) = .802E-11 A/R/hr \*



30.1 R/hr readings:

41. Gross current = 2.60 E-10 Amperes  
 43. Net current (Step 41 - Step 22) = 2.762 E-10 Amperes  
 44. Efficiency (Step 43/30.1) = .918E-11 A/R/hr \*

299 R/hr readings:

50. Gross current = 2.80 E-9 Amperes  
 52. Net current (Step 50 - Step 22) = 2.78 E-9 Amperes  
 53. Efficiency (Step 52/299) = .9289E-11 A/R/hr \*

\* Acceptance Limits =  $0.8$  to  $1.2 \times E-11$  A/R/hr

By [Signature]  Date 5-20-86 QA  Date 5-20-86

## 10.0 DATA SHEET - K11-1000 PRIMARY CALIBRATION, Cs-137

U-3 RU-149

194

Calibration Date 5-30-86  
KI Detector Part No. 824636-003Customer/Channel N/A  
Mfr. Serial No. 62163

ITEM	MFR	MODEL	S/N	CAL DUE
Picoammeter	KEITHLEY	616	12059	6-1-86
HV Supply	CANBERRA	3002	LV468	10-20-86
DVM	FLUKE	8020A	LV302	2-9-87

Keep-Alive Current (Acceptance Limits =  $0.9$  to  $5.5 \times E-11A$ ):

18. Initial Reading 1.0 (E-9 Coulombs)  
 20. Final Reading 1.30 (E-9 Coulombs)  
 21. Time Interval 60 Second (60 seconds minimum)  
 22. Current = (Step 20 - Step 18)/Step 21 = .020E-9 Amperes

3.04 R/hr readings:

28. Initial Reading 1.0 (E-9 Coulombs)  
 30. Final Reading 3.81 (E-9 Coulombs)  
 31. Time Interval 60 Seconds (60 seconds minimum)  
 33. Current = (Step 30 - Step 28)/Step 31 = .0468E-9 Amperes  
 34. Net current (Step 33 - Step 22) = .0268E-9 Amperes  
 35. Efficiency (Step 34/3.04) = .0887E-11 A/R/hr \*  
.8816E-11

30.1 R/hr readings:

41. Gross current = 3.10 E-10 Amperes  
 43. Net current (Step 41 - Step 22) = 2.90 E-10 Amperes  
 44. Efficiency (Step 43/30.1) = .963E-11 A/R/hr \*

299 R/hr readings:

50. Gross current = 2.92 E-9 Amperes  
 52. Net current (Step 50 - Step 22) = 2.90 E-9 Amperes  
 53. Efficiency (Step 52/299) = .969E-11 A/R/hr \*

\* Acceptance Limits =  $0.8$  to  $1.2 \times E-11$  A/R/hrBy D. Delaney  Date 5-30-86

QA

QC  
16Date 5-30-86