

REACTOR CONTAINMENT BUILDING  
INTEGRATED LEAK RATE TEST

QUAD-CITIES NUCLEAR POWER STATION  
UNIT ONE  
DECEMBER 5-8, 1992

## TABLE OF CONTENTS

	<u>PAGE</u>
TABLE AND FIGURES INDEX. . . . .	1
INTRODUCTION . . . . .	4
A. <u>TEST PREPARATIONS</u>	
A.1 Type A Test Procedures . . . . .	4
A.2 Type A Test Instrumentation. . . . .	4
A.2.a. Temperature . . . . .	8
A.2.b. Pressure. . . . .	8
A.2.c. Vapor Pressure. . . . .	9
A.2.d. Flow. . . . .	9
A.3 Type A Test Measurements . . . . .	9
A.4 Type A Test Pressurization . . . . .	10
B. <u>TEST METHOD</u>	
B.1 Basic Technique. . . . .	12
B.2 Supplemental Verification Test . . . . .	13
B.3 Instrument Error Analysis. . . . .	13
C. <u>SEQUENCE OF EVENTS</u>	
C.1 Test Preparation Chronology. . . . .	14
C.2 Test Pressurization and Stabilization Chronology . . . . .	15
C.3 Measured Leak Rate Phase Chronology. . . . .	15
C.4 Induced Leakage Phase Chronology . . . . .	15
C.5 Depressurization Phase Chronology. . . . .	16

TABLE OF CONTENTS  
(CONTINUED)

	<u>PAGE</u>
D. <u>TYPE A TEST DATA</u>	
D.1 Measured Leak Rate Phase Data . . . . .	17
D.2 Induced Leakage Phase Data. . . . .	17
E. <u>TEST CALCULATIONS</u> . . . . .	30
F. <u>TYPE A TEST RESULTS</u>	
F.1 Measured Leak Rate Test Results . . . . .	31
F.2 Induced Leakage Test Results. . . . .	32
F.3 Pre-Operational Results vs. Test Results. . . . .	33
F.4 Type A Test Penalties . . . . .	33
F.5 Evaluation of Instrument Failures . . . . .	33
F.6 As-Found Type A Test Results. . . . .	34
APPENDIX A <u>TYPE B AND C TESTS</u> . . . . .	35
APPENDIX B <u>COMPUTATIONAL PROCEDURES</u> . . . . .	45
APPENDIX C <u>INSTRUMENT ERROR ANALYSIS</u> . . . . .	58
APPENDIX D <u>BN-TOP-1, REV. 1 ERRATA</u> . . . . .	64
APPENDIX E <u>TYPE A TEST RESULTS USING MASS-PLOT.</u> . . . . .	69
<u>METHOD (ANS/ANSI 56.8)</u>	

# TABLES AND FIGURES INDEX

	<u>PAGE</u>
TABLE 1 Instrument Specifications. . . . .	5
TABLE 2 Sensor Physical Locations. . . . .	6
TABLE 3 Measured Leak Rate Phase Test Results. . . . .	18
TABLE 4 Induced Leakage Phase Test Results . . . . .	19
FIGURE 1 Idealized View of Drywell and Torus. . . . . Used to Calculate Free Air Volumes	7
FIGURE 2 Measurement System Schematic Arrangement . . . . .	11
FIGURE 3 Measured Leak Rate Phase - Graph of Calculated . . . . . Leak Rate and Upper Confidence Limit	20
FIGURE 4 Measured Leak Rate Phase - Graph of . . . . . Dry Air Pressure	21
FIGURE 5 Measured Leak Rate Phase - Graph of Volume . . . . . Weighted Average Containment Vapor Pressure	22
FIGURE 6 Measured Leak Rate Phase - Graph of Volume . . . . . Weighted Average Containment Temperature	23
FIGURE 7 Induced Leakage Phase - Graph of Calculated. . . . . Leak Rate	24
FIGURE 8 Induced Leakage Phase - Graph of Volume. . . . . Weighted Average Containment Temperature	25
FIGURE 9 Induced Leakage Phase - Graph of Volume. . . . . Weighted Average Containment Vapor Pressure	26
FIGURE 10 Induced Leakage Phase - Graph of . . . . . Dry Air Pressure	27
FIGURE 11 Graph of Reactor Water Level . . . . . Through Testing Period	28
FIGURE 12 Graph of Torus Water Level . . . . . Through Testing Period	29



## INTRODUCTION

This report presents the test method and results of the Integrated Primary Containment Leak Rate Test (IPCLRT) successfully performed on December 5 - 8, 1992 at Quad-Cities Nuclear Power Station, Unit One. The test was performed in accordance with 10 CFR 50, Appendix J, and the Quad-Cities Unit One Technical Specifications.

For the eighth time at Quad Cities a short duration test (less than 24 hours) was conducted using the general test method outlined in BN-TOP-1, Revision 1 (Bechtel Corporation Topical Report) dated November 1, 1972. The first short duration test was conducted on Unit One in December, 1982.

Using the above test method, the total primary containment integrated leak rate was calculated to be 0.1471 wt %/day at a test pressure greater than 48 PSIG. The calculated leak rate was within the 0.750 wt %/day acceptance criteria (75% of  $L_A$ ). The associated upper 95% confidence limit was 0.2944 wt %/day.

The supplemental induced leakage test result was calculated to be 1.1315 wt %/day. This value should compare with the sum of the measured leak rate phase result (0.1471 wt %/day) and the induced leak of 8.5 SCFM (1.0324 wt %/day). The calculated leak rate of 1.1315 wt %/day lies within the allowable tolerance band of  $1.1795 \text{ wt \% / day} \pm 0.250 \text{ wt \% / day}$ .

## SECTION A - TEST PREPARATIONS

### A.1 Type A Test Procedure

The IPCLRT was performed in accordance with Quad-Cities Procedures QCTS 500-1 Rev. 0, QCTS 500-2 through -6, and procedure QCTP 500-1.

These procedures were written to comply with 10 CFR 50 Appendix J, ANS/ANSI N45.4-1972, and Quad-Cities Unit One Technical Specifications, and to reflect the Commission's approval of a short duration test using the BN-TOP-1, Rev. 1 Topical Report as a general test method.

### A.2 Type A Test Instrumentation

Table One shows the specifications for the instrumentation utilized in the IPCLRT. Table Two lists the physical locations of the temperature and humidity sensors within the primary containment. Figure 1 is an idealized view of the drywell and suppression chamber used to calculate the primary containment free air subvolumes. Instrumentation calibrations were performed using NBS traceable standards. Quad Cities procedure QCTS 500-2 was used to perform the calibration.

TABLE ONE  
INSTRUMENT SPECIFICATIONS

<u>INSTRUMENT</u>	<u>MANUFACTURER</u>	<u>MODEL NO.</u>	<u>SERIAL NO.</u>	<u>RANGE</u>	<u>ACCURACY</u>	<u>REPEATABILITY</u>
Precision Pressure Gauges (2)	Volumetrics	PPM-1000		0.4 - 100 PSIA	+0.015% Rdg ±0.005% F.S.	±0.001% F.S.
Thermistors (30)	Volumetrics	418905000	SEE TABLE TWO	50° - 135°F	0.25°F	0.01°F
Dewcells (10)	Volumetrics	Lithium Chloride	SEE TABLE TWO	93-212°F	0.25°F	0.01°F
Thermocouple	Pall Trinity Micro	14-T-2H		0-600°F	±2.0°F	±.1°F
Flowmeter	Fischer & Porter	10A3555S	8405A0348A1	1.15-11.10 scfm	±.111 scfm	
Level Indicator LT 1-646B	GEMAC	555111BCAA 3AAA		0-60" H <sub>2</sub> O		

TABLE TWO  
SENSOR PHYSICAL LOCATIONS

THERMISTER NO.	SERIAL NUMBER	SUBVOLUME	ELEVATION	AZIMUTH*
1	10533-3	1	670'0"	180°
2	12172-1	1	670'0"	0°
3	10602-19	2	657'0"	20°
4	10533-1	2	657'0"	197°
5	10602-5	3	639'0"	70°
6	10602-12	3	639'0"	255°
7	10533-16	4(Annular Ring)	643'0"	55°
8	10602-1	4	615'0"	225°
9	10533-9	5	620'0"	5°
10	10533-12	5	620'0"	100°
11	10602-16	5	620'0"	220°
12	10602-21	6	608'0"	40°
13	10602-8	6	608'0"	130°
14	10602-9	6	608'0"	220°
15	10602-20	6	608'0"	310°
16	12172-3	7	598'0"	70°
17	10602-26	7	598'0"	160°
18	10602-4	7	598'0"	250°
19	10533-23	7	598'0"	340°
20	10602-18	8	587'0"	10°
21	10533-27	8	587'0"	100°
22	12172-4	8	587'0"	190°
23	10533-32	8	587'0"	280°
24	12776-4	9(CRD Space)	595'0"	170°
25	10602-2	9(CRD Space))	580'0"	170°
26	12172-2	10(Torus)	578'0"	70°
27	10533-24	10(Torus)	578'0"	140°
28	10533-25	10(Torus)	578'0"	210°
29	10602-24	10(Torus)	578'0"	280°
30	10533-26	10(Torus)	578'0"	350°
Thermocouple	(inlet to clean-up HX)	11(Rx Vessel)		

DEWCELL NO.	SERIAL NUMBER	SUBVOLUME	ELEVATION	AZIMUTH
1	0890292	1	670'0"	180°
2	10533-7	2,3,4	653'0"	90°
3	0870292	2,3,4	653'0"	270°
4	11778-27	5	620'0"	0°
5	10602-22	6	605'0"	45°
6	11778-23	7	600'0"	220°
7	10602-30	8,9	591'0"	0°
8	10533-15	8,9	591'0"	202°
9	10533-13	10	578'0"	90°
10	0970292	10	578'0"	270°
Thermocouple (Saturated)		11	---	---

Idealized View of Drywell and Torus  
Used to Calculate Free Volumes




FIGURE 1

#### A.2.a. Temperature

The location of the 30 thermistor's was chosen to avoid conflict with local temperature variations and thermal influence from metal structures. A temperature survey of the containment was performed to verify that the sensor locations were representative of average subvolume conditions.

The Thermistors are hermetically sealed, glass encapsulated units manufactured by YSI Inc. These sensors have a recommended operating range between -110 and 390 degrees F. A stability of better than 0.018 degrees F per ten months can be expected when the units are stored at or below 212 degrees F. Interchangeable Thermistors, model 41890500 were chosen. YSI certifies each sensor to follow the same Resistance verses Temperature curve within 0.1 degrees F over the range of 50 to 135 degrees F.

Each sensor is connected to a signal conditioning card. The Thermistor resistance is converted by this card to a known voltage. The voltage output from the cards is a function of the resistance. The Thermistor's change in resistance with temperature is very nonlinear.

Therefore, the variation of output voltage with temperature is nonlinear. In order to allow direct reading of temperature values from the DAS, two sixth order polynominal curve fits are programmed into the DAS's EPROMs. As recommended in ANS 56.8, the DAS output and display has a resolution of 0.01 degrees F.

#### A.2.b. Pressure

Two Volumetrics PPM-1000 Precision Pressure Monitors were utilized to measure total containment pressure. Each precision pressure gauge was calibrated from 0.4-100.0 PSIA. Primary containment pressure was sensed by the pressure gauges in parallel through a tygon tube connected in parallel with a drywell pressure sensing instrument.

Each instrument contains a pressure-sensing element that delivers an electrical frequency (in relation to the applied pressure) to a microprocessor circuit. The microprocessor corrects the signal for nonlinearity, offset, scaling, and temperature effects and displays the corrected pressure value on a 5-1/2 digit LED readout.

The sensor is the vibrating cylinder type. The cylinder is a vibrating mechanical system. A vacuum reference is maintained on the outside of the cylinder. The pressure differential across the wall creates stress on the wall varying the natural resonant frequency of vibration. The resonant frequency depends upon the physical properties of the element such as mass, stress, elasticity, dimensions and temperature. The cylinder is made from a special nickel iron alloy, and closely controlled manufacturing techniques eliminate mass, dimension, and elasticity effects. Temperature is measured using a calibrated diode and corrected by the microprocessor.

The sensor's electronic circuit conditions the frequency wave and sends it to the pulse rate converter board which counts the period. The period is sent in a 16-bit word to the microprocessor controlled panel meter (MPM).

The sensor's temperature sensing diode voltage is converted to a 15-bit digital signal using the analog-to-digital converter in the MPM. The pressure is calculated by the MPM and displayed in appropriate units on the 5-1/2 digit seven-segment LED display.

Each PPM-1000 was calibrated from 0.40-100.0 PSIA by Volumetrics on September 18, 1992.

#### A.2.c. Vapor Pressure

Ten lithium chloride dewcells were used to determine the partial pressure due to water vapor in the containment. The dewcells were calibrated by Volumetrics on September 22, 1992.

#### A.2.d. Flow

A rotameter flowmeter, Fischer-Porter serial number 8405A0348A1, was used for the flow measurement during the induced leakage phase of the IPCLRT. The flowmeter was calibrated by Fischer-Porter on September 30, 1992, to within  $\pm 1\%$  of full scale (0.9 - 11.4 SCFM) using NBS traceable standards, to standard atmospheric conditions.

Plant personnel continuously monitored the flow during the induced leakage phase and corrected any minor deviations from the induced flow rate of 8.5 SCFM by adjusting a 3/8" needle valve on the flowmeter inlet. The flow meter outlet was unrestricted and vented to the atmosphere.

#### A.3 Type A Test Measurement

The IPCLRT was performed utilizing a direct interface with the station prime computer. This system consists of a Data Acquisition System (DAS) and a multiplexer in containment.

Upon initiation of data acquisition cycle, the DAS reads the selected OPERATE mode of single, continuous, or interval, and either block or sequential scan. Once the system has determined which channels to scan (user-defined), it addresses the analog scanner to select the first channel for sampling. This address information (three BCD digits from the Printer/Scanner Interface Card) is transmitted at RS-232C voltage levels.

The scanner selects the channel and routes the analog signal to the Analog to Digital Converter (ADC) housed in the DAS. After a relay stabilizing time of approximately ten milliseconds, the Central Processing Card (CPU) initiates the ADC. Although the ADC is capable of 20 conversions per second, the actual scan rate is 10 per second because the CPU has numerous other functions to perform.

Upon conversion request, the ADC resets and selects a 0.1V or 1.0V full scale conversion factor as designated by the CPU. The CPU is then interrupted by the ADC to read the converted data and the ADC status word. The status word indicates the polarity of the input voltage and if it was an overrange. The data is stored in a buffer in RAM. The CPU addresses the scanner for data from the next channel, and the acquisition process continues until all the data from the channels programmed to be scanned is stored in the buffer.

Numerical calculation of the raw data may now begin. The CPU selects the most recent data entry from the buffer and divides it by 65536, the full scale count value of the ADC, to obtain the voltage value. The CPU checks the channel's format byte to determine the channel's assigned engineering unit (0-15). That unit's associated slope and intercept values ( $m$  and  $b$ ) are user-accessible in CMOS RAM. The slope ( $m$ ) is multiplied by the voltage value ( $x$ ), then added to the intercept ( $b$ ) to obtain the final data value ( $y$ ).

The final data value is printed out on all enabled outputs. The printout includes the channel number, the final data, the assigned engineering unit, and the channel header. Digital input data, headers, date, and time are also printed out.

The PRIME computer was used to compute and print the leak rate data using either the ANSI/ANS mass plot method (ANSI/ANS 56.8), a total time method based on ANSI/ANS n45.4, or the BN-TOP-1 method. Key parameters, such as total time measure leak rate, volume weighted dry air pressure and temperature, and absolute pressure were monitored using a Tektronix 4208 terminal. Plant personnel also plotted a large number of other parameters, including reactor water level and temperature, dry air mass, volume weighted partial pressures and temperature, total time leak rate, statistically averaged leak rate and UCL, and all sensor outputs in engineering units. In all cases, data was plotted hourly and computer summaries were obtained at 10 minute time intervals. The plotting of data and the computer printed summaries of data allowed rapid identification of any problems as they might develop. Figure 2 shows a schematic of the data acquisition system.

#### A.4 Type A Test Pressurization

Two PTS 1500 CFM diesel drive, oil-free air compressors were used to pressurize the primary containment. The compressors were physically located outside the Reactor Building. The compressed air was piped using flexible metal hose to the Reactor Building, through an existing four inch fire header penetration, and piped to a temporary spool piece that, when installed, allowed the pressurization of the drywell through the "A" containment spray header. The inboard, containment spray isolation valve, MO-1-1001-26A was open during pressurization. Once the containment was pressurized, the MO-1-1001-26A valve was closed and the spool piece was removed and replaced with a blind flange.



TEMPERATURE/HUMIDITY SENSING DEVICE  
INTERCONNECTION DIAGRAM




FIGURE 2



## SECTION B - TEST METHOD

### B.1 Basic Technique

The absolute method of leak rate determination was used. The absolute method uses the ideal gas laws to calculate the measured leak rate, as defined in ANSI N45.4-1972. The inputs to the measured leak rates calculation include subvolume weighted containment temperature, subvolume weighted vapor pressure, and total absolute air pressure.

As required by the Commission in order to perform a short duration test (measured leak rate phase of less than 24 hours), the measured leak rate was statistically analyzed using the principles outlined in BN-TOP-1, Rev. 1. A least squares regression line for the measured total time leak rate versus time since the start of the test is calculated after each new data set is scanned. The calculated leak rate at a point in time,  $t_i$ , is the leak rate on the regression line at the time  $t_i$ .

The use of a regression line in the BN-TOP-1, Rev. 1 report is different from the way it is used in the ANSI/ANS 56.8 standard. The latter standard uses the slope of the regression line for dry air mass as a function of time to derive a statistically averaged leak rate. In contrast, BN-TOP-1, Rev. 1 calculates a regression line for the measured leak rate, which is a function of the change in dry air mass. For the ANSI/ANS calculations one would expect to always see a negative slope for the regression line, because the dry air mass is decreasing over time due to leakage from the containment. For the regression line computed in the BN-TOP-1, Rev. 1 method the ideal slope is zero, since you presume that the leakage from the containment is constant over time. Since it is impossible to instantaneously and perfectly measure the containment leakage, the slope of the regression line will be positive or negative depending on the scatter in the measured leak rate values obtained early in the test. Since the measured leak rate is a total time calculation, the values computed early in the test will scatter much more than the values computed after a few hours of testing.

The computer printouts titled "Leak Rate Based on Total Time Calculations" attached to the BN-TOP-1, Rev. 1 topical report are misleading in that the column titled "Calculated Leak Rate" actually has printed out the regression line values (based on all the measured leak rate data computed from the data sets received up until the last time listed on the printout). The calculated leak rate as a function of time ( $t_i$ ) can only be calculated from data available up until that point in time,  $t_i$ . This is significant in that the calculated leak rate may be decreasing over time, despite a substantial positive slope in the last computed regression line. Extrapolation of the regression line is not required by the BN-TOP-1, Rev. 1 criteria to terminate a short duration test. What is required is that the calculated leak rate be decreasing over time or that an increasing calculated leak rate be extrapolated to 24 hours. The distinction between the regression line values and the calculated leak rate as a function of time is made in Section 6.4 of BN-TOP-1, Rev. 1. Calculated leak rates, as a function of time, are correctly printed out in the "Trends Based on Total Time Calculations" computer printouts in Appendix B of BN-TOP-1, Rev. 1.

Associated with each calculated leak rate is statistically derived upper confidence limit. Just as the calculated leak rate in BN-TOP-1, Rev. 1 and the statistically averaged leak rate in the ANSI/ANS standards are not the same (and do not necessarily yield nearly equal values), the upper confidence limit calculations are greatly different. In the BN-TOP-1, Rev. 1 topical report the upper confidence limit is defined as the calculated leak rate plus the product of the two sided 97.5% T-distribution value (as opposed to the one-sided t-distribution used in the ANSI/ANS standard) and the standard deviation of the measured leak rate data about the computed regression line (which has no relationship to the value computed in the ANSI/ANS standards).

There are two important conclusions that can be derived from data analyzed using the BN-TOP-1, Rev. 1 method: 1) the upper confidence limit for the same measured leak rate data can be substantially greater than the value calculated using the ANSI/ANS method, and 2) the upper confidence limit does not converge to the calculated leak rate nearly as quickly as usually observed in the latter method as the number of data sets becomes large. With this in mind, the upper confidence limit can become the critical parameter for concluding a short duration test, even when the measured leak rate seems to be well under the maximum allowable leak rate. A graphical comparison of the two methods can be made by referring to Figure 3 for the BN-TOP-1 in Appendix E for the statistically averaged leak rate and upper confidence limit based on ANSI/ANS 56.8-1981. This data supports the contention of many that BN-TOP-1, while it may not give the best estimate of containment leakage, is a conservative method of testing. The ANSI/ANS 56.8 data contained in Appendix F is provided for information only. The reported test results are based on BN-TOP-1, only.

## B.2 Supplemental Verification Test

The supplemental verification test superimposes a known leak of approximately the same magnitude as  $L_A$  (8.16 SCFM or 1.0 wt %/day as defined in Technical Specifications). The degree of detectability of the combined leak rate (containment calculated leak rate plus the superimposed, induced leak rate) provides a basis for resolving any uncertainty associated with measured leak rate phase of the test. The allowed error band is  $\pm 25\%$  of  $L_A$ .

There are no references to the use of upper confidence limits to evaluate the acceptability of the induced leakage phase of the IPCLRT in the ANSI/ANS standards.

## B.3 Instrument Error Analysis

Instrument error analysis was not performed. For explanation and justification see Appendix C.

It is extremely important during a short duration test to quickly identify a failed sensor and in real time back the spurious data out of the calculated volume weighted containment temperature and vapor pressure. Failure to do so can cause the upper confidence limit value to place a short duration test in jeopardy. It has been the station's experience that sensor failures should be removed from all data collected, not just subsequent to the apparent failure, in order to minimize the discontinuity in computed values that are related to the sensor failure (not any real change in containment conditions). For this test, one instrument failure was encountered before the start of the test, and was removed from data collection prior to the start of the test.

## SECTION C - SEQUENCE OF EVENTS

### C.1 Test Preparation Chronology

The pretest preparation phase and containment inspection was completed on December 7, 1992 with no apparent structural deterioration being observed. Major preliminary steps included:

- 1) Blocking open three pairs of drywell to suppression chamber vacuum breakers.
- 2) Installation of all IPCLRT test equipment in the suppression chamber.
- 3) Completion of all repairs and installations in the drywell affecting primary containment.
- 4) Venting of the reactor vessel to the drywell by opening the manual head vent line to the drywell equipment drain sump.
- 5) Installation of the IPCLRT data acquisition system including computer programs, instrument console, locating instruments in the drywell, and associated wiring.
- 6) Completion of the pre-test valve line-up.

This test was conducted at the end of the refuel outage to test the containment in an "As Left" condition with repairs and adjustments. The Station has an exemption to 10CFR50, Appendix J requirements to allow performing the test at the end of the refuel outage.

## C.2 Test Pressurization and Stabilization Chronology

<u>DATE</u>	<u>TIME</u>	<u>EVENT</u>
12-7-92	1330	Began pressurizing containment.
	1400	2.5 psig reached.
	1445	Began snooping for leaks. Top of Torus, Reactor Building basement, RWCU Heat Exchanger room, RHR, Core Spray, and HPCI rooms, and MSIV room.
	1600	Pin-hole leak found on X-23 penetration bellows. Considered minor. No other leaks found.
	1946	Pressurization complete.
12-8-92	0134	Containment temperature stable, changing less than 0.5 degrees per hour for last 4 hours. Reactor water level change less than 1.25 inches per hour for last hour. Reactor water temperature change less than 2°F per hour for last hour. All stabilization criteria satisfied.

## C.3 Measured Leak Rate Phase Chronology

12-8-92	0134	Began measured phase. Base data set #112.
	0744	Terminated measured leak rate phase at 6 hours 10 minutes, base data set #151. Calculated leak rate was 0.1471 wt%/day and decreasing over time. The BN-TOP-1 upper confidence limit was 0.2944 wt%/day.

## C.4 Induced Leakage Phase Chronology

12-8-92	0754	Valved in flowmeter at 8.5 SCFM and began induced phase stabilization with base data set #152.
	0854	Following the 1 hour stabilization required by BN-TOP-1, the induced phase of the test was begun with base data set #158.
	1204	Terminated induced phase at data set #177, calculated leak rate of 1.1315 wt%/day.

### C.5 Depressurization Phase Chronology

<u>DATE</u>	<u>TIME</u>	<u>EVENT</u>
12-8-92	1400	Began depressurization using procedure for venting through the Standby Gas Treatment System.
	1825	Depressurization complete.
	0400	Technical Staff personnel entered drywell. No apparent structural damage and instruments still in place.

## SECTION D - TYPE A TEST DATA

### D.1 Measured Leak Rate Phase Data

A summary of the computed data using the BN-TOP-1, Rev. 1 test method for a short duration test can be found in Table 3. Graphic results of the test are found in Figures 3-7. For comparison purposes only, the statistically averaged leak rate and upper confidence limit using the ANS/ANSI 56.8-1981 standard are graphed in Figure E-1. A summary of the computed data using the ANS/ANSI standard is found in Appendix E.

### D.2 Induced Leakage Phase Data

A summary of the computed data for the Induced Leakage Phase of the IPCLRT is found in Table 4. The calculated leak rate and upper confidence limit using the Mass BN-TOP-1, Rev. 1 method are shown in Figure 7. Containment conditions during the Induced Leakage Phase are presented graphically in Figures 8-10.

# MEASURED LEAK RATE TEST RESULTS

TABLE 3

DATA SET	TIME	TEST DURATION	AVE. TEMP.	DRY AIR PRESSURE	MEAS. LEAK RATE	CALC. LEAK RATE	UPPER CONFIDENCE LIMIT
112	01:34:19	0.000	90.9	64.1322	---	---	---
113	01:39:19	0.082	90.9	64.1278	0.5891	---	---
114	01:44:19	0.166	90.9	64.1252	0.5899	---	---
115	01:49:19	0.250	90.9	64.1233	0.3233	0.3679	1.4255
116	01:54:19	0.332	90.9	64.1199	0.4830	0.4085	1.0246
117	02:04:19	0.500	90.8	64.1135	0.3490	0.3331	0.7436
118	02:14:19	0.666	90.8	64.1080	0.2832	0.2668	0.5783
119	02:24:19	0.832	90.8	64.1021	0.3588	0.2794	0.5830
120	02:34:19	1.000	90.7	64.0965	0.2874	0.2536	0.5188
121	02:44:19	1.166	90.7	64.0908	0.2667	0.2310	0.4696
122	02:54:19	1.332	90.7	64.0840	0.3294	0.2418	0.4814
123	03:04:19	1.500	90.6	64.0787	0.2985	0.2390	0.4673
124	03:14:19	1.666	90.6	64.0741	0.2706	0.2292	0.4441
125	03:24:19	1.832	90.5	64.0693	0.2605	0.2197	0.4236
126	03:34:19	2.000	90.5	64.0630	0.2536	0.2111	0.4060
127	03:44:19	2.166	90.5	64.0580	0.2154	0.1954	0.3805
128	03:54:19	2.332	90.5	64.0547	0.2230	0.1855	0.3636
129	04:04:19	2.500	90.4	64.0498	0.2080	0.1745	0.3461
130	04:14:19	2.666	90.4	64.0427	0.2385	0.1727	0.3427
131	04:24:19	2.832	90.3	64.0397	0.1931	0.1624	0.3270
132	04:34:19	3.000	90.3	64.0352	0.2131	0.1579	0.3200
133	04:44:19	3.166	90.3	64.0283	0.2202	0.1560	0.3168
134	04:54:19	3.332	90.3	64.0257	0.2073	0.1523	0.3110
135	05:04:19	3.500	90.3	64.0207	0.2253	0.1523	0.3112
136	05:14:19	3.666	90.2	64.0162	0.2136	0.1509	0.3086
137	05:24:19	3.832	90.2	64.0116	0.2069	0.1488	0.3050
138	05:34:19	4.000	90.2	64.0053	0.2128	0.1479	0.3034
139	05:44:19	4.166	90.1	64.0024	0.2069	0.1466	0.3009
140	05:54:19	4.332	90.1	63.9974	0.2125	0.1464	0.3002
141	06:04:19	4.500	90.1	63.9931	0.2187	0.1471	0.3008
142	06:14:19	4.666	90.1	63.9884	0.2151	0.1475	0.3008
143	06:24:19	4.832	90.0	63.9854	0.2038	0.1465	0.2988
144	06:34:19	5.000	90.0	63.9811	0.1906	0.1441	0.2946
145	06:44:19	5.166	90.0	63.9774	0.2058	0.1440	0.2937
146	06:54:19	5.332	90.0	63.9731	0.1982	0.1431	0.2917
147	07:04:19	5.500	90.0	63.9693	0.2107	0.1436	0.2920
148	07:14:19	5.666	89.9	63.9606	0.2252	0.1459	0.2950
149	07:24:19	5.832	89.9	63.9598	0.2174	0.1472	0.2962
150	07:34:19	6.000	89.9	63.9557	0.2007	0.1467	0.2947
151	07:44:19	6.166	89.9	63.9521	0.2073	0.1471	0.2944


# INDUCED LEAKAGE PHASE TEST RESULTS

TABLE 4

<u>DATA SET</u>	<u>TIME</u>	<u>TEST DURATION</u>	<u>AVE. TEMP.</u>	<u>DRY AIR PRESSURE</u>	<u>MEAS. LEAK RATE</u>	<u>CALC. LEAK RATE</u>	<u>UPPER CONFIDENCE LIMIT</u>
158	08:54:19	0.000	89.7	63.8942	---	---	---
159	09:04:19	0.168	89.7	63.8843	1.4988	---	---
160	09:14:19	0.334	89.6	63.8789	0.6935	---	---
161	09:24:19	0.500	89.6	63.8707	1.0293	0.8391	5.3517
162	09:34:19	0.668	89.6	63.8620	1.1057	0.9555	2.8778
163	09:44:19	0.834	89.6	63.8551	0.9852	0.9398	2.1611
164	09:54:19	1.000	89.6	63.8469	1.0802	0.9842	1.9328
165	10:04:19	1.168	89.5	63.8391	1.0832	1.0127	1.8006
166	10:14:19	1.334	89.5	63.8306	1.0556	1.0199	1.6979
167	10:24:19	1.500	89.5	63.8212	1.1480	1.0600	1.6705
168	10:34:19	1.668	89.5	63.8158	1.1076	1.0739	1.6264
169	10:44:19	1.834	89.5	63.8061	1.1584	1.1001	1.6098
170	10:54:19	2.000	89.5	63.8010	1.1021	1.1026	1.5749
171	11:04:19	2.168	89.4	63.7922	1.1184	1.1090	1.5506
172	11:14:19	2.334	89.4	63.7863	1.1115	1.1120	1.5277
173	11:24:19	2.500	89.4	63.7776	1.1581	1.1255	1.5199
174	11:34:19	2.668	89.4	63.7713	1.1275	1.1293	1.5046
175	11:44:19	2.834	89.4	63.7621	1.1187	1.1303	1.4889
176	11:54:19	3.000	89.4	63.7557	1.1247	1.1323	1.4761
177	12:04:19	3.168	89.3	63.7491	1.1127	1.1315	1.4624




MEASURED LEAK RATE PHASE  
GRAPH OF CALCULATED LEAK RATE  
AND UPPER CONFIDENCE LIMIT



SOFTWARE ID NUMBER: GNO1405-0.0

FIGURE 3


MEASURED LEAK RATE PHASE  
GRAPH OF DRY AIR PRESSURE



SOFTWARE ID NUMBER: GN01405-0.0

FIGURE 4

MEASURED LEAK RATE PHASE  
GRAPH OF VOLUME WEIGHTED  
AVERAGE CONTAINMENT VAPOR PRESSURE




SOFTWARE ID NUMBER: GN01405-0.0

FIGURE 5

MEASURED LEAK RATE PHASE  
GRAPH OF VOLUME  
WEIGHTED AVERAGE CONTAINMENT TEMPERATURE

CONTAINMENT AIR TEMPERATURE VS TIME


Normal Test



SOFTWARE ID NUMBER: GN01405-0.0

FIGURE 6

INDUCED LEAKAGE PHASE  
GRAPH OF CALCULATED  
LEAK RATE




SOFTWARE ID NUMBER: GN01405-0.0

FIGURE 7

INDUCED LEAKAGE PHASE  
GRAPH OF VOLUME  
WEIGHTED AVERAGE CONTAINMENT TEMPERATURE

CONTAINMENT AIR TEMPERATURE VS TIME


Verification Test



SOFTWARE ID NUMBER: GNQ1405-0.0

FIGURE 8

INDUCED LEAKAGE PHASE  
GRAPH OF VOLUME  
WEIGHTED AVERAGE CONTAINMENT VAPOR PRESSURE




SOFTWARE ID NUMBER: GN01405-0.0

FIGURE 9

INDUCED LEAKAGE PHASE  
GRAPH OF DRY AIR PRESSURE

CONTAINMENT DRY AIR PRESSURE VS TIME

Verification Test




SOFTWARE ID NUMBER: GN01405-0.0

FIGURE 10




GRAPH OF REACTOR WATER LEVEL  
THROUGH TESTING PERIOD



SOFTWARE ID NUMBER: GN01405-0.0

FIGURE 11

GRAPH OF TORUS WATER LEVEL  
THROUGH TESTING PERIOD



SOFTWARE ID NUMBER: GN01405-0.0

FIGURE 12

## SECTION E - TEST CALCULATIONS

Calculations for the IPCLRT are based on the BN-TOP-1, Rev. 1 test method and are found in the functional requirements specification CECO Generic ILRT computer code software ID No. GN1405-0.0, Document ID No. ILRT-FRS-0.0. A reproduction of the BN-TOP-1, Rev. 1 method can be found in Appendix C. In preparing for the first Quad Cities short duration test using BN-TOP-1, Rev. 1 a number of editorial errors and ambiguous statements in the topical report were identified. These errors are presented in Appendix E and are editorial in nature only. The Station has made no attempt to improve or deviate from the methodology outlined in the topical report.

Section 2.3 of BN-TOP-1, Rev. 1 gives the test duration criteria for a short duration test. By station procedure some of these duration criteria have been made more conservative and in some cases these changes may be required by regulations.

### A. "Containment Atmosphere Stabilization"

Once the containment is at test pressure the containment atmosphere shall be allowed to stabilize for about four hours (4 hours required by Quad Cities procedure and actual stabilization: 5 hrs, 48 min). The atmosphere is considered stabilized when:

1. The rate of change of average temperature is less than  $1.0^{\circ}\text{F}/\text{hour}$  averaged over the last two hours.

DATA SET*	AVE. CONTAINMENT TEMP.	$\Delta T$
112	90.9	-
100	91.2	0.3
88	91.5	0.3
average		<u><math>0.3^{\circ}\text{F}/\text{hour}</math></u>

\* Approximate time interval between data sets is 10 minutes.

or

2. "The rate of change of temperature changes less than  $0.5^{\circ}\text{F}/\text{hour}/\text{hour}$  averaged over the last two hours."

(Not required if A.1 satisfied).

### B. Data Recording and Analysis

1. "The Trend Report based on Total Time calculations shall indicate that the magnitude of the calculated leak rate is tending to stabilize at a value less than the maximum allowable leak rate ( $L_A$ )..."

By Quad Cities procedure the calculated leak rate must be less than  $0.75 L_A$ . The actual value was  $0.1471 L_A$ , stable, and decreasing (no extrapolation required).

and

2. "The end of the test upper 95% confidence limit for the calculated leak rate based on total time calculations shall be less than the maximum allowable leak rate".

By Quad Cities procedure the upper confidence limit must be less than  $0.75 L_A$ . The actual value was  $0.2944 L_A$ .

and

3. "The mean of the measured leak rates based on Total Time calculations over the last five hours of the test or last 20 data points, whichever provides the most data, shall be less than the maximum allowable leak rate."

By Quad Cities procedure this average must be less than  $0.75 L_A$ . The actual value was  $0.2248 L_A$  for the last five hours.

and

4. "Data shall be recorded at approximately equal intervals and in no case at intervals greater than one hour."

At Quad Cities data scans are automatically performed on 10 minute intervals.

and

5. "At least twenty (20) data points shall be provided for proper statistical analysis."

There were 39 data sets taken for this test.

and

6. "In no case shall the minimum test duration be less than six (6) hours."

Quad Cities' procedure limits a short duration test to a minimum of six (6) hours. The data taken during this test supports the argument that a shorter duration test can be conducted. All of the above termination criteria were satisfied in six (6.0) hours.

## SECTION F - TYPE A TEST RESULTS

### F.1 Measured Leak Rate Test Results

Based on the data obtained during the short duration test, the following results were determined: ( $L_A = 1.0$  wt %/day)

- 1) Calculated leak rate equals 0.1471 wt %/day and declining steadily over time ( $<0.7500$  wt %/day).
- 2) Upper confidence limit equals 0.2944 wt %/day and declining ( $<.750$  wt %/day).
- 3) Mean of the measured leak rates for the last 5 hours (31 data sets) equals 0.2248 wt %/day ( $<0.750$  wt %/day).
- 4) Data sets were accumulated at approximately 10 minute time intervals and no intervals exceeded one hour.
- 5) There were 39 data sets accumulated in 6.166 hours measured phase.
- 6) The minimum test duration (by procedure) of 6 hours was successfully accomplished ( $\geq 6$  hours).

## F.2 Induced Leakage Test Results

A leak rate of 8.5 scfm (1.0324 wt %/day) was induced on the primary containment for this phase of the test. The leak rates during this phase of the test were as follows.

BN-TOP-1 Calculated Leak Rate (Measured Leak Rate Phase)	0.1471	0.1471
Induced Leak (8.5 scfm)	1.0324	1.0324
Allowed Error Band	$\pm 0.2500$ 1.4295	$\pm 0.2500$ 0.9295
BN-TOP-1 Calculated Leak Rate (Induced Leak Rate Phase)	1.1315 wt %/day	

The induced phase of the test has duration criteria given in Section 2.3.C of BN-TOP-1. The test duration requirements are listed below and were satisfied by the test procedure and the data analysis:

1. Containment atmospheric conditions shall be allowed to stabilize for about one hour after superimposing the known leak. (actual: 1 hour)
2. The verification test duration shall be approximately equal to half the integrated leak rate test duration. (actual: 3 hours, 10 minutes for a 6 hour, 10 minute test)
3. Results of this verification test shall be acceptable provided the correlation between the verification test data and the integrated leak rate test data demonstrate an agreement within plus or minus 25 percent. (actual: see results above)

### F.3 Pre-Operational Results vs Test Results

Past IPCLRT reports have compared the results of each test with the pre-operational IPCLRT, performed April 20-21, 1971. Over the last 21 years, different test equipment, sensor locations and number of sensors, test methods, and test duration have been used. This test yielded results that compare favorably with recent tests and demonstrate that there has been no substantial deterioration in containment integrity.

TEST DATE	TEST DURATION (HOURS)	CALCULATED LEAK RATE (BN-TOP-1)	STATISTICALLY AVE. LEAK RATE (ANSI/ANS)
April, 1971	24	Not Available	0.111
February, 1976	24	Not Available	0.3175
December, 1982	12	0.4532	0.3796
July, 1984	24	0.4281	0.2297
March, 1986	12	0.2286	0.2286
December, 1987	6	0.3194	0.3162
November, 1989	6	0.3786	0.3714
March, 1991	24	Not Available	0.6069
December, 1992	6	0.1471	

### F.4 TYPE A TEST PENALTIES

During the type A test, there were a number of systems that were not drained and vented outside the containment. The isolation valves for these systems or penetrations were not "challenged" by the type A test. Even though these systems would not be drained and vented during a DBA event, historically, penalties for these systems have been added to the type A test results.

	AS LEFT MINIMUM PATHWAY LEAKAGE	
	SCFH	WT%/DAY
RWCU (2 & 5)	0.2	0.00041
Feedwater A & B	1.6	0.00327
RBCCW (Supply & Return)	1.05	0.00214
Core Spray A & B	3.7	0.00756
RHR A & B	34.1	0.06965
TIPS	2.4	0.00490
O <sub>2</sub> Analyzer	5.05	0.01031
ACAD	1.2	0.00245
HPCI (Steam Exhaust)	2.25	0.00460
Clean Demin	0.4	0.00082
SBLC	0.4	0.00082
CAMS	0.08	0.00016
Totals	52.43	0.1071

This penalty increases the type A test result to 0.2542 wt%/day with an upper confidence limit of 0.4015 wt%/day.

### F.5 EVALUATION OF INSTRUMENT FAILURES

Prior to the start of the test, Thermister number 15 was locked out. There were no instrument failures during the test.

## F.6 AS FOUND TYPE A TEST RESULTS

The following table summarizes the results of all type B and C testing, as well as the IPLRT results to arrive at an "As Found" type A test result. This is considered a passing "As Found" type A test.\* However, per 10CFR50, Appendix J, which requires an accelerated testing schedule be maintained until the performance of two consecutive passing "As Found" tests, the present schedule of performing a type A test every refuel outage must be maintained.

### SUMMARY OF ALL CONTAINMENT LEAK RATE TESTING DURING UNIT TWO REFUEL OUTAGE SPRING, 1992

	AS FOUND (SCFH) MINIMUM PATHWAY LEAKAGE	AS LEFT (SCFH) MINIMUM PATHWAY LEAKAGE
(1) MSIV's @ 25 PSIG	6.92	8.32
(2) MSIV's converted to 48 PSIG**	11.97	14.39
(3) All Type C Tests (Except MSIV's)	191.81	73.06
(4) All Type B Tests	24.01	18.05
TOTAL (2 + 3 + 4)	227.79	105.50
(1) Type A Test Integrated Leak Rate Test)	= 0.1471 wt %/day	
(2) Upper Confidence Limit of Type A Test Result	= 0.2944 wt %/day	
(3) Correction for Unvented Volumes During Type A Test	= 0.1071 wt %/day	
(4) Correction for Repairs Prior to Type A Test (As Found - As Left)	= 0.2911 wt%/day	
Total (2 + 3 + 4)	= 0.6926 wt%/day	

\* Five bolted flanges were not tested in the "As Found" condition. These bolted flanges were challenged during the previous Unit One ILRT in March of 1991. There is no reason to believe these flanges have degraded since they were last tested.

\*\* Leak Rate at 25 PSIG converts to Leak Rate at 48 PSIG using conversion ratio of 1.73. REFERENCE Leaking Characteristics of Steel Containment Vessels & the Analysis of Leakage Rate Determination, Division of Safety Standards, A.E.C. TID-20583, May 1964, pg. 76.

APPENDIX A  
TYPE B AND C TESTS

Presented herein are the results of local leak rate tests conducted on all penetrations, double-gasketed seals, and isolation valves since the previous IPCLRT in April 1990. Total leakage for double gasketed seals and total leakage for all penetrations and isolation valves following repairs satisfied the Technical Specification limits.



# REFUEL OUTAGE LOCAL LEAK RATE TEST SUMMARY

TEST DIRECTOR	Date: 12/9/92		OUTAGE		QIR12				
OPERATING ENGINEER	Date: 12/12/92								
TECH STAFF SUPERVISOR	Date: 12/12/92								
DESCRIPTION	VALVE/ PENETRATION	AS FOUND (SCFH) AT 25 PSIG			AS LEFT (SCFH) AT 25 PSIG				
		TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY	TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY
A MSIV	AO 203-1A	9-20-92	10.08			9-20-92	10.08		
	AO 203-2A	9-21-92	0.32	0.32	10.08	9-21-92	0.32	0.32	10.08
B MSIV	AO 203-1B	9-20-92	combined			9-20-92	combined		
	AO 203-2B	9-20-92	4.8	2.4	4.8	9-20-92	4.8	2.4	4.8
C MSIV	AO 203-1C	9-20-92	combined			11-30-92	combined		
	AO 203-2C	9-20-92	4.4	2.2	4.4	11-30-92	7.2	3.6	7.2
D MSIV	AO 203-1D	9-20-92	combined			9-20-92	combined		
	AO 203-2D	9-20-92	4	2	4	9-20-92	4	2	4
TOTAL		6.92			23.28	TOTAL		8.32	
* CORRECTED TOTAL		11.9716			40.2744	* CORRECTED TOTAL		14.3936	
								26.08	
								45.1184	

\* To determine the corrected leakage of MSIV's (as if they had been tested at 48 psig), multiply the 25 psig total by 1.73.

DESCRIPTION	VALVE/ PENETRATION	AS FOUND (SCFH)				AS LEFT (SCFH)			
		TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY	TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY
MSL DRAIN	MO 220-1	9-20-92	combined			12-1-92	combined		
	MO 220-2	9-20-92	3.1	1.6	3.1	12-1-92	1	0.5	1
PRIMARY SAMPLE	AO 220-44	10-21-92	combined			10-21-92	combined		
	AP 220-45	10-21-92	0.4	0.2	0.4	10-21-92	0.4	0.2	0.4
A FEEDWATER	CV 220-58A	10-6-92	undetermined			12-1-92	1.2		
	CV 220-62A	10-7-92	52	52	undetermined	12-6-92	4.5	1.2	4.5
B FEEDWATER	CV 220-58B	9-22-92	19			10-30-92	0.4		
	CV 220-62B	9-22-92	27.5	19	27.5	10-30-92	1.1	0.4	1.1
PAGE TOTAL				72.8	31	PAGE TOTAL		2.3	7

Note: due to the undetermined leakage this total only reflects the quantified values. Max. path actual leakage is infinite. *pk* 9/10/92

-1-

Note: due to the undetermined leakage this total only reflects the quantified values. Max. path actual leakage is infinite. *pk 12/1/92*

# REFUEL OUTAGE LOCAL LEAK RATE TEST SUMMARY

DESCRIPTION	VALVE/ PENETRATION	AS FOUND (SCFH)				AS LEFT (SCFH)			
		TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY	TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY
TIP BALL VALVES	737-1B	9-22-92	0.4	0.4	0.4	10-5-92	0.4	0.4	0.4
	737-1C	9-22-92	0.5	0.5	0.5	10-5-92	0.4	0.4	0.4
	737-1D	9-22-92	0.4	0.4	0.4	10-5-92	0.4	0.4	0.4
	737-1E	9-22-92	0.4	0.4	0.4	10-5-92	0.4	0.4	0.4
	737-1F	9-22-92	0.4	0.4	0.4	10-5-92	0.4	0.4	0.4
TIP PURGE CHECK VALVE	CV 743	9-22-92	0.4	0.4	0.4	9-22-92	0.4	0.4	0.4
A DRYWELL SPRAY	MO 1001-23A	10-6-92	combined			11-13-92	combined		
	MO 1001-26A	10-6-92	0.4	0.2	0.4	11-13-92	6	3	6
B DRYWELL SPRAY	MO 1001-23B	9-29-92	combined			11-11-92	combined		
	MO 1001-26B	9-29-92	5	2.5	5	11-11-92	0.8	0.4	0.8
A RHR RETURN	MO 1001-29A	10-6-92	2.9	1.5	2.9	11-13-92	0.4	0.2	0.4
B RHR RETURN	MO 1001-29B	9-29-92	6.5	3.25	6.5	11-9-92	20	10	20
A TORUS COOLING SPRAY	MO 1001-34A	10-6-92	combined			11-7-92	combined		
	MO 1001-36A	10-6-92	combined			11-7-92	combined		
B TORUS COOLING SPRAY	MO 1001-37A	10-6-92	30	15	30	11-7-92	11	5.5	11
	MO 1001-34B	9-29-92	combined			11-9-92	combined		
	MO 1001-36B	9-29-92	combined			11-9-92	combined		
	MO 1001-37B	9-29-92	2.6	1.3	2.6	11-9-92	24	12	24
SHUTDOWN COOLING	MO 1001-47	10-4-92	1.5			11-8-92	3		
	MO 1001-50	10-12-92	16.95	1.5	16.95	10-12-92	16.95	3	16.95
SBLC	CV 1101-15	10-15-92	6			11-5-92	0.4		
	CV 1101-16	10-15-92	28	6	28	11-5-92	16	0.4	16
CLEAN UP SUCTION	MO 1201-2	10-12-92	combined			11-26-92	combined		
	MO 1201-5	10-12-92	11	5.5	11	11-26-92	0.4	0.2	0.4
RCIC STEAM SUPPLY	MO 1301-16	9-20-92	combined			12-1-92	combined		
	MO 1301-17	9-20-92	0.2	0.1	0.2	12-1-92	0.4	0.2	0.4
PAGE TOTAL				39.35	106.05	PAGE TOTAL		37.3	98.35

# REFUEL OUTAGE LOCAL LEAK RATE TEST SUMMARY

DESCRIPTION	VALVE/ PENETRATION	AS FOUND (SCFH)				AS LEFT (SCFH)			
		TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY	TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY
RCIC VACUUM PUMP EXHAUST	CV 1301-40	9-22-92	0.4	0.4	0.4	9-22-92	0.4	0.4	0.4
	CV 1301-41	9-22-92	3.5	3.5	3.5	9-22-92	3.5	3.5	3.5
A CORE SPRAY	MO 1402-24A	9-22-92	3.3			9-22-92	3.3		
	MO 1402-25A	9-22-92	4	3.3	4	9-22-92	4	3.3	4
B CORE SPRAY	MO 1402-24B	9-22-92	0.4			9-22-92	0.4		
	MO 1402-25B	9-22-92	0.4	0.4	0.4	9-22-92	0.4	0.4	0.4
A TORUS/REACTOR BUILDING VACUUM BREAKER	AO 1601-20A	9-24-92	combined			11-26-92	7.9		
	AO 1601-31A	9-24-92	0.4	0.2	0.4	11-26-92	1	1	7.9
B TORUS/REACTOR BUILDING VACUUM BREAKER	AO 1601-20B	9-24-92	combined			11-26-92	4.1		
	AO 1601-31B	9-24-92	1.7	0.9	1.7	11-26-92	4.1	4.1	4.1
DRYWELL/TORUS (1) PURGE SUPPLY	AO 1601-21	9-22-92	combined			11-26-92	0		
	AO 1601-56	9-22-92	combined			11-26-92	0		
	AO 1601-22	9-22-92	combined			11-26-92	combined		
	AO 1601-55	9-22-92	6	3	6	11-26-92	0.4	0	0.4
DRYWELL/TORUS (2) PURGE EXHAUST	AO 1601-23,62	9-21-92	combined			11-27-92	3		
	AO 1601-60,61	9-21-92	combined			11-25-92	0.4		
DRYWELL/TORUS (3) NITROGEN PURGE	AO 1601-24,63	9-21-92	50	25	50	11-27-92	2	2	3.4
	AO 1601-57	9-22-92	combined			11-26-92	combined		
	RV 1699-9	9-22-92	combined			11-26-92	1		
	AO 1601-58	9-22-92	combined			11-26-92	0		
	AO 1601-59	9-22-92	3.5	1.8	3.5	11-26-92	3.1	1	3.1
		PAGE TOTAL		PKY 38.5	PKY 69.9	PAGE TOTAL		PKY 15.7	PKY 27.2

- (1) The MNPLR/MXPLR is the lesser/greater combined leakage value of 1601-21,56 or 1601-22,55  
 (2) The MNPLR/MXPLR is the lesser/greater combined leakage value of 1601-23,62,60, and 61  
 (3) The MNPLR/MXPLR is the lesser/greater of the combined leakage of 1601-58,59 or 1601-57 and RV 1699-9

# REFUEL OUTAGE LOCAL LEAK RATE TEST SUMMARY

DESCRIPTION	VALVE/ PENETRATION	AS FOUND (SCFH)				AS LEFT (SCFH)			
		TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY	TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY
DRYWELL FLOOR DRAIN SUMP	AO 2001-3	10-20-92	0.4			10-20-92	0.4		
	AO 2001-4	10-20-92	1.1	0.4	1.1	10-20-92	1.1	0.4	1.1
DRYWELL EQUIPMENT DRAIN SUMP	AO 2001-15	10-7-92	combined			10-7-92	combined		
	AO 2001-16	10-7-92	1	0.5	1	10-7-92	1	0.5	1
HPCI STEAM SUPPLY	MO 2301-4	9-20-92	combined			11-30-92	combined		
	MO 2301-5	9-20-92	3.5	1.8	3.5	11-30-92	2.6	1.3	2.6
HPCI DRAIN POT EXHAUST	CV 2301-34	9-21-92	1.3	1.3	1.3	11-21-92	1.85	1.85	1.85
HPCI STEAM EXHAUST	CV 2301-45	9-21-92	10	10	10	Vlv removed from Appendix J program			N/A
HPCI EXHAUST	MO 2399-40	NA	new valve			12-3-92	0.4		
VACUUM BREAKERS	MO 2399-41	NA	new valve	NA	NA	12-3-92	0.4	0.4	0.4
RBCCW SUPPLY	MO 3702	9-28-92	2.7			9-28-92	2.7		2.7
	CV 3799-31	9-28-92	undetermined	2.7	undetermined	10-8-92	0.1	0.1	
RBCCW RETURN	MO 3703	9-28-92	36			11-18-92	combined		
	MO 3706	9-28-92	12	12	36	11-18-92	1.9	0.95	1.9
CLEAN DEMIN WATER	4399-45	9-28-92	0.4			10-14-92	0.4		
	CV 4399-46	9-28-92	0.7	0.4	0.7	9-28-92	0.7	0.4	0.7
SERVICE AIR	4699-46	9-28-92	1.2			9-28-92	1.2		
	CV 4699-47	9-28-92	12	1.2	12	10-27-92	2.2	1.2	2.2
DRYWELL PNEUMATIC	AO 4720	9-23-92	0.4			9-23-92	0.4		
	AO 4721	9-23-92	0.4	0.4	0.4	9-23-92	0.4	0.4	0.4
PAGE TOTAL				30.7	66	PAGE TOTAL		7.5	14.85

Note: this total only reflects quantified leakages.  
Actual total is infinite  
p12/10/92

# REFUEL OUTAGE LOCAL LEAK RATE TEST SUMMARY

DESCRIPTION	VALVE/ PENETRATION	AS FOUND (SCFH)				AS LEFT (SCFH)			
		TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY	TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY
DRYWELL INSTRUMENT AIR	CV 4799-155	9-24-92	2.6			9-24-92		2.6	
	CV 4799-156	9-24-92	0.6	0.6	2.6	9-24-92		0.6	2.6
	CV 4799-158	9-23-92	0.4			9-23-92		0.4	
	CV 4799-159	9-23-92	1	0.4	1	9-23-92		1	1
SRM/IRM PURGE (UNIT 2 ONLY)	4799-353	NA	NA			NA	NA		
	4799-354	NA	NA	NA	NA	NA	NA	NA	NA
OXYGEN ANALYZER	AO 8801A	10-17-92	0.4			10-17-92		0.4	
	AO 8802A	10-17-92	0.4	0.4	0.4	10-17-92		0.4	0.4
	AO 8801B	10-17-92	0.4			10-17-92		0.4	
	AO 8802B	10-17-92	5	0.4	5	10-17-92		5	5
	AO 8801C	10-17-92	2.5			10-17-92		2.5	
	AO 8802C	10-17-92	0.6	0.6	2.5	10-17-92		0.6	2.5
	AO 8801D	9-25-92	3.9			9-25-92		3.9	
	AO 8802D	9-25-92	2.5	1.25	2.5	9-25-92		2.5	2.5
DRYWELL PARTICULATE SAMPLE LINES (21 LINES)	AO 8803	9-25-92	2.4			9-25-92		2.4	
	AO 8804	9-25-92	3.8	2.4	3.8	9-25-92		3.8	3.8
	8803 B-V-1/2-H	10-16-92	NA	1.23	4.65	10-16-92	NA	1.23	4.65
		PAGE TOTAL	NA	7.28	22.45	PAGE TOTAL		7.28	22.45

# REFUEL OUTAGE LOCAL LEAK RATE TEST SUMMARY

DESCRIPTION	VALVE/ PENETRATION	AS FOUND (SCFH)				AS LEFT (SCFH)			
		TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY	TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY
CONTINUOUS AIR MONITOR SYSTEM (CAM)	SO 2499-1A	9-23-92	combined			10-26-92	combined		
	SO 2499-2A	9-23-92	0.4	0.2	0.4	10-26-92	0.04	0.02	0.04
	SO 2499-1B	9-23-92	combined			10-26-92	combined		
	SO 2499-2B	9-23-92	0.4	0.2	0.4	10-26-92	0.04	0.02	0.04
	SO 2499-3A	9-23-92	combined			10-26-92	combined		
	SO 2499-4A	9-23-92	0.4	0.2	0.4	10-26-92	0.04	0.02	0.04
CONTINUOUS AIR MONITOR SYSTEM (CAM) PANELS	SO 2499-3B	9-23-92	combined			10-26-92	combined		
	SO 2499-4B	9-23-92	0.4	0.2	0.4	10-26-92	0.04	0.02	0.04
	2251(2252)-81A	9-22-92	1.3			12-3-92	1.15		
	CK 2499-22A	9-22-92	0.04	0.04	1.3	12-3-92	0.4	0.4	1.15
	2251(2252)-81B	9-22-92	1.3			12-1-92	0.7		
	CK 2499-22B	9-22-92	0.04	0.04	1.3	12-1-92	0.4	0.4	0.7
ATMOSPHERIC CONTAINMENT ATMOSPHERE DILUTION SYSTEM (ACAD)	AO 2599-2A	9-24-92	combined			9-24-92	combined		
	AO 2599-23A	9-24-92	0.7	0.4	0.7	9-24-92	0.7	0.4	0.7
	AO 2599-2B	9-24-92	combined			9-24-92	combined		
	AO 2599-23B	9-24-92	0.7	0.4	0.7	9-24-92	0.7	0.4	0.7
	AO 2599-3A	9-24-92	combined			9-24-92	combined		
	AO 2599-24A	9-24-92	0.4	0.2	0.4	9-24-92	0.4	0.2	0.4
ACAD TO SBGT	AO 2599-3B	9-24-92	combined			9-24-92	combined		
	AO 2599-24B	9-24-92	0.4	0.2	0.4	9-24-92	0.4	0.2	0.4
	AO 2599-4A	9-21-92	combined			11-27-92	1		
	AO 2599-5A	9-21-92	1.3	0.7	1.3	11-27-92	0.4	0.4	1
	AO 2599-4B	9-21-92	0.4			11-27-92	0.5		
	AO 2599-5B	9-21-92	undetermined	0.4	undetermined	11-27-92	2	0.5	2
PAGE TOTAL		PX 3.18		PX 7.7	PAGE TOTAL		PX 2.98 PX 7.21		

Note: This total only reflects quantified leakages  
actual total is infinite. <sup>12/1/92</sup> PX



# REFUEL OUTAGE LOCAL LEAK RATE TEST SUMMARY

DESCRIPTION	VALVE/ PENETRATION	AS FOUND (SCFH)				AS LEFT (SCFH)			
		TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY	TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY
SHEAR LUG INSPECTION HATCHES	SL-1	10-16-92	0.4	0.2	0.4	10-16-92	0.4	0.2	0.4
	SL-2	10-20-92	0.4	0.2	0.4	10-20-92	0.4	0.2	0.4
	SL-3	10-16-92	0.4	0.2	0.4	10-16-92	0.4	0.2	0.4
	SL-4	10-16-92	0.4	0.2	0.4	10-16-92	0.4	0.2	0.4
	SL-5	10-16-92	0.4	0.2	0.4	10-16-92	0.4	0.2	0.4
	SL-6	10-16-92	0.4	0.2	0.4	10-16-92	0.4	0.2	0.4
	SL-7	10-20-92	0.4	0.2	0.4	10-20-92	0.4	0.2	0.4
	SL-8	10-16-92	0.4	0.2	0.4	10-16-92	0.4	0.2	0.4
DRYWELL EQUIPMENT HATCH	X-1	9-20-92	0.4	0.2	0.4	12-6-92	0.4	0.2	0.4
	X-2	9-19-92	6.87	3.44	6.87	12-5-92	0	0	0
	X-4	11-3-92	0.4	0.2	0.4	12-4-92	0.4	0.4	0.4
	X-6	9-20-92	0.4	0.2	0.4	12-6-92	0.4	0.2	0.4
TIP PENETRATIONS	X-35A	9-21-92	0.4	0.2	0.4	9-21-92	0.4	0.2	0.4
	X-35B	9-21-92	0.4	0.2	0.4	9-21-92	0.4	0.2	0.4
	X-35C	9-21-92	0.4	0.2	0.4	9-21-92	0.4	0.2	0.4
	X-35D	9-21-92	0.4	0.2	0.4	9-21-92	0.4	0.2	0.4
	X-35E	9-21-92	0.4	0.2	0.4	9-21-92	0.4	0.2	0.4
	X-35F	9-21-92	0.4	0.2	0.4	9-21-92	0.4	0.2	0.4
	X-35G	9-21-92	0.4	0.2	0.4	9-21-92	0.4	0.2	0.4
DRYWELL HEAD		9-21-92	0.8	0.4	0.8	12-6-92	0.4	0.2	0.4
		PAGE TOTAL				PAGE TOTAL			
		924	7.44	924	14.87	924	4	924	7.6

# REFUEL OUTAGE LOCAL LEAK RATE TEST SUMMARY

DESCRIPTION	VALVE/ PENETRATION	AS FOUND (SCFH)				AS LEFT (SCFH)			
		TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY	TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY
MECHANICAL (BELLOWS) PENETRATIONS	X-7A	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-7B	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-7C	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-7D	9-20-92	1	0.5	1	9-20-92	1	0.5	1
	X-8	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-9A	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-9B	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-10	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-11	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-12	10-3-92	2.9	2.9	2.9	11-28-92	0.4	0.4	0.4
	X-13A	9-20-92	0.5	0.25	0.5	9-20-92	0.5	0.25	0.5
	X-13B	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-14	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-16A	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-16B	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-17 (U-1)	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-23	10-1-92	0.4	0.4	0.4	10-1-92	0.4	0.4	0.4
	X-24	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-25	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-26	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-36 (U-1)	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
	X-47	9-20-92	0.4	0.2	0.4	9-20-92	0.4	0.2	0.4
PAGE TOTAL		924 7.65 924 12				PAGE TOTAL			
		924 5.15 924 9.5							



# REFUEL OUTAGE LOCAL LEAK RATE TEST SUMMARY

DESCRIPTION	VALVE/ PENETRATION	AS FOUND (SCFH)				AS LEFT (SCFH)			
		TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY	TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY
ELECTRICAL PENETRATIONS	X-100A (U-1)	9-28-92	0.41	0.21	0.41	9-28-92	0.41	0.21	0.41
	X-100B	9-28-92	0.41	0.21	0.41	9-28-92	0.41	0.21	0.41
	X-100C	9-25-92	0.12	0.06	0.12	9-25-92	0.12	0.06	0.12
	X-100D (U-1)	9-25-92	0.04	0.02	0.04	9-25-92	0.04	0.02	0.04
	X-100E	9-25-92	0.07	0.04	0.07	9-25-92	0.07	0.04	0.07
	X-100F	9-25-92	0.04	0.02	0.04	9-25-92	0.04	0.02	0.04
	X-100G	9-28-92	37.74	0.04	37.74	11-2-92	0.04	0.02	0.02
	X-101A	9-25-92	4.69	2.35	4.69	9-25-92	4.69	2.35	4.69
	X-101B	9-28-92	0.61	0.31	0.61	9-28-92	0.61	0.31	0.61
	X-101D	9-25-92	0.04	0.02	0.04	9-25-92	0.04	0.02	0.04
	X-102A (U-1)	9-25-92	1.2	0.6	1.2	9-25-92	1.2	0.6	1.2
	X-102B	9-25-92	0.04	0.02	0.04	9-25-92	0.04	0.02	0.04
	X-103	9-25-92	0.61	0.31	0.61	9-25-92	0.61	0.31	0.61
	X-104A (U-2)	NA	NA	NA	NA	NA	NA	NA	NA
	X-104B	9-28-92	0.41	0.21	0.41	9-28-92	0.41	0.21	0.41
	X-104C	9-25-92	0.13	0.07	0.13	9-25-92	0.13	0.07	0.13
	X-104D (U-2)	NA	NA	NA	NA	NA	NA	NA	NA
	X-104F	9-25-92	0.07	0.04	0.07	9-25-92	0.07	0.04	0.07
	X-105A	9-28-92	0.41	0.21	0.41	9-28-92	0.41	0.21	0.41
	X-105B (U-1)	9-25-92	0.61	0.31	0.61	9-25-92	0.61	0.31	0.61
	X-105C	9-25-92	4.28	2.14	4.28	9-25-92	4.28	2.14	4.28
	X-105D (U-1)	9-25-92	0.04	0.02	0.04	9-25-92	0.04	0.02	0.04
	X-106A (U-2)	NA	NA	NA	NA	NA	NA	NA	NA
	X-106B (U-2)	NA	NA	NA	NA	NA	NA	NA	NA
	X-107A	9-25-92	0.2	0.1	0.2	9-25-92	0.2	0.1	0.2
	X-107B (U-2)	NA	NA	NA	NA	NA	NA	NA	NA
PAGE TOTAL		NA	NA	7.31	94	52.17	PAGE TOTAL		
				NA	7.29	94			

# REFUEL OUTAGE LOCAL LEAK RATE TEST SUMMARY

DESCRIPTION	VALVE/ PENETRATION	AS FOUND (SCFH)				AS LEFT (SCFH)			
		TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY	TEST DATE	VALVE LEAKAGE	MINIMUM PATHWAY	MAXIMUM PATHWAY
TORUS HATCHES	X-200A	9-20-92	0.4	0.2	0.4	12-6-92	0.4	0.2	0.4
	X-200B	9-20-92	0.4	0.2	0.4	12-6-92	0.4	0.2	0.4
TORUS CAM/ACAD PENETRATIONS	X-227A	9-24-92	0.41	0.21	0.41	9-24-92	0.41	0.21	0.41
	X-227B	9-24-92	0.4	0.2	0.4	9-24-92	0.4	0.2	0.4
A TORUS LEVEL FLANGE		9-23-92	0.4	0.4	0.4	9-23-92	0.4	0.4	0.4
B TORUS LEVEL FLANGE		9-23-92	0.4	0.4	0.4	9-23-92	0.4	0.4	0.4
PAGE TOTAL			PKY 1.61		PKY 2.41	PAGE TOTAL			PKY 1.61 PKY 2.41
TEST TOTAL (1)			(2)		(3)				(3)
			PKY 215.82		PKY 384.55				PKY 91.11 PKY 211.02

(1) The test total is the sum of all page totals in the summary(exclude MSIVs from test total).

(2) When the maximum pathway leakage exceeds 0.6 La (293.75 SCFH), write a DVR immediately. (T.S. 3.7.A.2.C.)

(3) As left max path must be less than or equal to 220.31 prior to start-up (NRC commitment)

Note: This total only reflects quantified leakages  
actual total is infinite OVR-92-104

not quantifiable

9/20/92

APPENDIX B  
COMPUTATIONAL PROCEDURE

#### D. INPUT PROCESSING

Calculations performed by the software are outlined below:

- D.1 Average temperature of subvolume #1 ( $T_1$ )  
= The average of all RTD temps in subvolume #1

$$T_1 = \frac{1}{N} \sum_{j=1}^N T_{1,j}$$

where N = The number of RTDs in subvolume #1

- D.2 Average dew temperature of subvolume #1 ( $D_1$ )  
= The average of all dew cell dew temps in subvolume #1

$$D_1 = \frac{1}{N} \sum_{j=1}^N D_{1,j}$$

where N = The number of RTDs in subvolume #1

- D.3 Total corrected pressure #1, ( $P_1$ )

$C_1$  First correction factor for raw pressure #1, (from program initialization data set).

$M_1$  Second correction factor for raw pressure #1, (from program initialization data set).

$Pr_1$  Raw pressure #1, from BUFILE.

$P_1 = C_1 + M_1 Pr_1/1000$ , for 5 digit pressure transmitters

$P_1 = C_1 + M_1 Pr_1/10000$ , for 6 digit pressure transmitters

- D.4 Total corrected pressure #2, ( $P_2$ )

$C_2$  First correction factor for raw pressure #2, (from program initialization data set).

$M_2$  Second correction factor for raw pressure #2, (from program initialization data set).

$Pr_2$  Raw pressure #2, from BUFILE.

$P_2 = C_2 + M_2 Pr_2/1000$ , for 5 digit pressure transmitters

$P_2 = C_2 + M_2 Pr_2/10000$ , for 6 digit pressure transmitters

D.5 Whole Containment Volume Weighted Average Temperature, ( $T_C$ )

$$\begin{array}{l} \text{Approximate} \\ \text{Method} \end{array} \quad T_C = \frac{N}{\sum_{i=1}^N} f_i T_i$$

$$\begin{array}{l} \text{Exact} \\ \text{Method} \end{array} \quad T_C = \frac{1}{\sum_{i=1}^N \frac{f_i}{T_i}}$$

where:  $f_i$  = The volume fraction of the  $i$ th subvolume  
 $N$  = The total # of subvolumes in containment

D.6 Average Vapor Pressure of Subvolume  $i$ , (Curve fit of ASME steam tables.) ( $Pv_i$ )

$$\begin{aligned} Pv_i = & 0.01529125 + 0.001653476 D_i \\ & - 1.44734 \times 10^{-6} (D_i)^2 + 7.081828 \times 10^{-7} (D_i)^3 \\ & - 2.28128 \times 10^{-9} (D_i)^4 + 3.03544 \times 10^{-11} (D_i)^5 \end{aligned}$$

D.7 Whole Containment Average Vapor Pressure, ( $Pv_C$ )

$$\begin{array}{l} \text{Approximate} \\ \text{Method} \end{array} \quad Pv_C = \frac{N}{\sum_{i=1}^N} f_i Pv_i$$

$$\begin{array}{l} \text{Exact} \\ \text{Method} \end{array} \quad Pv_C = T_C \sum_{i=1}^N \frac{f_i Pv_i}{T_i}$$

$N$  = The total of subvolumes in containment  
 $f_i$  = Volume fraction of the  $i$ th subvolume

D.8 Whole Containment Average Dew Temperature, ( $D_C$ )

$$\begin{array}{l} \text{Approximate} \\ \text{Method} \end{array} \quad D_C = \frac{N}{\sum_{i=1}^N} f_i D_i$$

**Exact Method** The whole containment average vapor pressure, ( $Pv_C$ ) calculated with the exact method is used to find  $D_C$ . An initial value of  $D_C$  is guessed and used with the equation in D.6 to calculate  $Pv_C$ . This value is then compared to the known value from D.7. A new value of  $D_C$  is guessed and the process is repeated until a value of  $D_C$  is found that results in a calculated value of  $Pv_C$  that is within .0001 psia of the value from D.7.

D.9 Average total containment pressure, (P)

$$P = ( P_1 + P_2 ) / 2$$

Average total containment dry air pressure, (P<sub>d</sub>)

$$P_d = P - P_{v_c}$$

D.10 Total Containment dry air mass, (M)

Type 1: 
$$M = \frac{P_d V_c}{R T_c}$$

where: R = Perfect gas constant, V<sub>c</sub> = Total containment free volume.

Type 2: Type 2 dry air mass accounts for changes in Reactor Vessel level.

For uncorrected dry air mass, (Type 1) the below definitions apply.

$$V_c = \sum_{i=1}^N V_i \quad \text{and} \quad f_i = V_i / V_c$$

where V<sub>i</sub> is the user entered free volume in subvolume i.

For corrected dry air mass, (Type 2) the same definitions for V<sub>c</sub> and f<sub>i</sub> apply, except that one of the V<sub>i</sub>s is corrected for changes in vessel level. If k is the subvolume number of the corrected subvolume then:

$$V_k = V_{k0} - a(C - b)$$

a is the number of cubic feet of free volume per inch of vessel level.

b is the base level of the reactor vessel, in inches.

C is the actual water level in the reactor vessel, in inches.

V<sub>k0</sub> is the volume of the subvolume k when C equals b.

The volume fractions (f<sub>i</sub>) are then calculated with the corrected volume, and all other calculations are subsequently performed as previously specified for Type 1 dry air mass.


# D.11 Leakrate Calculations using Mass-Plot Method:

This method assumes that the leakage rate is constant during the testing period, a plot of the measured contained dry air mass versus time would ideally yield a straight line with a negative slope.

Based on the least squares fit to the data obtained, the calculated containment leakage rate is obtained from the equation:

$$M = At + B$$

Where  $M$  = containment dry air mass at time  $t$  (lbs.)  
 $B$  = calculated dry air mass at time  $t=0$  (lbs.)  
 $A$  = calculated leakage rate (lbs/hr)  
 $t$  = time interval since start of test (hours)



The values of the constants  $A$  and  $B$  such that the line is linear least squares best fitted to the leak rate data are:

$$A = \frac{NI(t_i)(M_i) - (It_i)(\Sigma M_i)}{NI(t_i)^2 - (It_i)^2}$$

$$B = \frac{\Sigma M_i - AIt_i}{N}$$

By definition, leakage out of the containment is considered positive leakage. Therefore, the statistically averaged least squares containment leakage rate in weight percent per day is given by:

$$L = ( \quad ) (2400)/B \quad (\text{weight \% / day})$$

In order to calculate the 95% confidence limit of the least squares averaged leak rate, the standard deviation of the least squares slope and the student's T-Distribution function are used as follows:

$$\sigma = \left[ \frac{1}{(N-2)} \frac{NI(M_i)^2 - (IM_i)^2}{NI(t_i)^2 - (It_i)^2} - A^2 \right]^{1/2} \frac{(2400)}{B} (\text{weight \% per day})$$

$$UCL = L + \sigma (T)$$

$$\text{where } T = \frac{1.6449(N-2) + 3.5283 + 0.85602/(N-2)}{(N-2) + 1.2209 - 1.5162/(N-2)}$$

- N = Number of data sets
- t<sub>i</sub> = test duration at the i<sup>th</sup> data set (hours)
- σ = standard deviation of least squares slope (weight%/day)
- T = Value of the single-sided T-Distribution function with 2 degrees of freedom
- L = calculated leak rate in weight %/day
- UCL = 95% upper confidence limit (%/day)
- B = calculated containment dry air mass at time t=0 (lbs.)

#### D.12 Point to Point Calculations

This method calculates the rate of change with respect to time of dry air mass using the Point to Point Method.



For every data set, the rate of change of dry air mass between the most recent, ( $t_i$ ) and the previous time ( $t_{i-1}$ ) is calculated using the two point method shown below:

$$\dot{M}_i = \frac{2400}{(t_i - t_{i-1})} (1 - M_i/M_{i-1})$$

Then the least square fit of the point to point leakrates is calculated as described for dry air masses in section D.11

### D.13 Total Time Calculations

This method calculates the rate of change with respect to time of dry air mass using the Total Time Method

Initially, a reference time ( $t_r$ ) is chosen. For every data set the rate of change of dry air mass between  $t_r$  and the most recent time,  $t_i$  is calculated using the two point method shown below.

$$\dot{M}_i = \frac{2400}{(t_i - t_r)} (1 - M_i/M_r)$$

Then the least squares fit and 95% UCL of the Total Time leakrates are calculated as shown below:

$$B = \frac{\sum \dot{M}_i \sum (t_i)^2 - \sum t_i \sum \dot{M}_i t_i}{N \sum (t_i)^2 - (\sum t_i)^2}$$

$$A = \frac{(N \sum t_i \dot{M}_i - \sum t_i \sum \dot{M}_i)}{N \sum (t_i)^2 - (\sum t_i)^2}$$

$$L = B + At$$

$$T = \frac{1.6449(N-2) + 3.5283 + 0.85602/(N-2)}{(N-2) + 1.2209 - 1.5162/(N-2)}$$

Note: N is the number of data sets minus one.

$$F = \frac{1}{N} + \frac{(t_p - \sum (t_i) / N)^2}{\sum (t_i)^2 - (\sum t_i)^2 / N}$$

$$\sigma = \sqrt{\frac{F}{N} \frac{\sum (\dot{M}_i)^2 - B \sum \dot{M} - A \sum \dot{M}_i t_i}{\sum (t_i)^2 - (\sum t_i)^2 / N}}$$

$$UCL = L + T\sigma$$

Note: This equation is calculated for information only from the start of the test up to 24 hours, then it becomes the official leakrates for future times.

#### D.14 BN-TOP-1

This method calculates the rate of change with respect to the time of dry air mass using the Total Time Method.

Initially, a reference time ( $t_r$ ) is chosen. For every data set the rate of change of the data item between  $t_r$  and the most recent time, ( $t_i$ ) is calculated using the two point method shown below:

$$\dot{M}_i = \frac{2400}{(t_i - t_r)} (1 - M_i/M_r)$$

Then the least squares fit of the Total Time leakrates and the BN-TOP-1 95% UCLs are calculated as shown below.

$$B = \frac{(\sum \dot{M}_i \sum (t_i)^2 - \sum t_i \sum \dot{M}_i t_i)}{N \sum (t_i)^2 - (\sum t_i)^2}$$

Note: N is the number of data sets minus one.

$$A = \frac{(N \sum t_i \dot{M}_i - \sum t_i \sum \dot{M}_i)}{N \sum (t_i)^2 - (\sum t_i)^2}$$

$$L = B + At$$

$$T = 1.95996 + \frac{2.37226}{(N-2)} + \frac{2.8225}{(N-2)^2}$$

$$F = 1 + \frac{1}{N} + \frac{(t_p - \sum (t_i) / N)^2}{\sum (t_i)^2 - (\sum t_i)^2 / N}$$

$$\sigma = \sqrt{\frac{F}{N} \left[ \sum (\dot{M}_i)^2 - B \sum \dot{M}_i - A \sum \dot{M}_i t_i \right]}$$

$$UCL = L + T\sigma$$

Note: This equation is calculated for information only from the start of the test up to 24 hours, then it becomes the official leakrates for future times.

#### D.15 Temperature stabilization checking per ANSI 56.8-1981

$T_i$  Weighted average containment air temperature at hour  $i$ .

$T_{i,n}$  Rate of change of weighted average containment air temperature over an  $n$  hour period at hour  $i$ , using a two point backwards difference method.

$$T_{i,n} = \frac{T_i - T_{i-n}}{n}$$

$Z_i$  is the ANSI 56.8-1981 Temperature stabilization criteria at hour  $i$ .

$$Z_i = |T_{i.4} - T_{i.1}| \quad i \text{ must be } \geq 4.$$

Per ANSI 56.8-1981,  $Z$  must be less than or equal to 0.5 °F/hr

NOTE: If the data sampling interval is less than one hour, then:

Option #1 Use data collected at hourly intervals

Option #2 Use average of data collected in previous hour for that hour's data.

#### D.16 Calculation of Instrument Selection Guide. (ISG)

$$ISG = \frac{2400}{t} \sqrt{\frac{2(e_p/p)^2}{N_p} + \frac{2(e_r/T)^2}{N_r} + \frac{2(e_d/p)^2}{N_d}}$$

where:  $t$  is the test time, in hours

$p$  is test pressure, psia

$T$  is the volume weighed average containment temperature, °R

$N_p$  is the number of pressure transmitters

$N_r$  is the number of RTDs

$N_d$  is the number of dew cells

$e_p$  is the combined pressure transmitters' error, psia

$e_r$  is the combined RTDs' error, °R

$e_d$  is the combined dew cells' error, °R

$$e_p = \sqrt{(S_p)^2 + (RP_p + RS_p)^2}$$

where:  $S_p$  is the sensitivity of a pressure transmitter

$RP_p$  is the repeatability of a pressure transmitter

$RS_p$  is the resolution of pressure transmitter

$$e_r = \sqrt{(S_r)^2 + (RP_r + RS_r)^2}$$

where:  $S_r$  is the sensitivity of an RTD

$RP_r$  is the repeatability of an RTD

$RS_r$  is the resolution of an RTD

$$e_d = \frac{\Delta P_v}{\Delta T_d} \left| T_d \sqrt{(S_d)^2 + (RP_d + RS_d)^2} \right.$$

where:  $S_d$  is the sensitivity of a dew cell  
 $RP_d$  is the repeatability of a dew cell  
 $RS_d$  is the resolution of a dew cell

$$\frac{\Delta P_v}{\Delta T_d} \Big|_d = \frac{\text{change in vapor pressure}}{\text{change in saturation temperature}}$$

The above ratio is from ASME steam tables and evaluated at the containment's saturation temperature at that time.

#### D.17 BN-TOP-1 Temperature Stabilization Criteria Calculation

- A. The rate of change of temperature is less than 1 °F/Hr averaged over the last two hours.

$$K_1 = |T_1 - T_{1-1}| \quad K_2 = |T_{1-1} - T_{1-2}|$$

$K_1$  and  $K_2$  must both be less than 1 to meet the criteria listed in A.

- B. The rate of change of temperature changes less than 0.5 F/hour/hour averaged over the last two hours.

$$K_1 = (T_1 - T_{1-1}) / (t_1 - t_{1-1})$$

$$K_2 = (T_{1-1} - T_{1-2}) / (t_{1-1} - t_{1-2})$$

$$Z = |(K_1 - K_2) / (t_1 - t_{1-1})|$$

Z must be less than 0.5 to meet the criteria listed in B.

#### D.18 Reactor Vessel Free Volume Mass Calculation

As shown in section D.10, the free volume of the Reactor Vessel subvolume  $\kappa$  is given by the below equation.

$$V_\kappa = V_{\kappa 0} - a(c-b)$$

The dry air mass in subvolume  $\kappa$  can then be written as:

$$M_\kappa = 144 (\bar{P} - \bar{P}_{v\kappa}) V_\kappa / R \bar{T}_\kappa$$

Where:  $M_\kappa$  is the dry air mass in subvolume  $\kappa$ , (lbm)

$R$  is the gas constant of air

$\bar{T}_\kappa$  is the average temperature of subvolume  $\kappa$ , (°R)

$\bar{P}_{v\kappa}$  is the average vapor pressure of subvolume  $\kappa$ , (psia)

$\bar{P}$  is the average containment pressure, (psia)

$V_\kappa$  is the free air volume in subvolume  $\kappa$ , (ft<sup>3</sup>)

#### D.19 Torus Free Volume Calculation

Free volume calculations of the Torus rely upon narrow range Torus water level inputs. These values range between plus and minus five inches. It is assumed that the Torus subvolume free air volume is that subvolume's volume when the Torus level equals zero. The user may enter three constants to model the variation of Torus air volume with water level.

The equations for Torus free volume in subvolume  $t$  are given:

$$\begin{aligned} V_t &= V_{to} - (aL + bL^2 + cL^3) \text{ when } L \geq 0 \\ V_t &= V_{to} + (-aL + bL^2 - cL^3) \text{ when } L \leq 0 \end{aligned}$$

The dry air mass in subvolume  $t$  can then be written as:

$$M_t = 144 (\bar{P} - \bar{P}_{vt}) V_t / R \bar{T}_t$$

Where:  $M_t$  is the dry air mass in subvolume  $t$ , (lbm)

$\bar{P}$  is the average containment pressure, (psia)

$\bar{P}_{vt}$  is the average vapor pressure of subvolume  $t$  (psia)

$V_t$  is the free volume in subvolume  $t$ , (ft<sup>3</sup>)

$R$  is the gas constant of air

$\bar{T}_t$  is the average temperature in subvolume  $t$  (°R)

$L$  is the Torus level, (inches)

$a, b, c$  are Torus level constants

$V_{to}$  is the free volume in subvolume  $T$  when  $L$  equals zero, taken from standard free volume inputs, (ft<sup>3</sup>)

#### E. OUTPUTS

E.1 OUTPUT DEVICE TYPES: The below output devices shall be supported. There are no special constraints on output device locations.

##### PRINTERS:

PRIME High Speed Line Printer  
OKIDATA 2410  
OKIDATA 93  
LA120

##### PLOTTERS:

Hewlett Packard 7475A 8.5" X 11"  
Hewlett Packard 7585A 8.5" X 11"  
Hewlett Packard 7585A 11" X 17"

##### CRTs:

Wyse Wy75  
View Point 60  
Ampex Dialogue 80 & 81  
PRIME PT200

##### GRAPHICS TERMINALS:

RamTech 6200  
RamTech 6211  
Tektronix 4107  
Tektronix 4208  
Tektronix 4014

APPENDIX C  
INSTRUMENT ERROR ANALYSIS

July 8, 1992

To: D. Nyman  
D. Schumacher  
S. Gupta  
J. Kuznicki  
R. Salmi  
H. King

Subject: Calculation Of The Instrument Selection Guide For ILRT  
Instrumentation Systems

10CFR50-Appendix J specifies that all Type A tests be conducted in accordance with the provisions of the American National Standard N45.4-1972. Section 6.4 of that standard requires that the combined precision of all instruments used to perform a Type A test be such that the accuracy of the collected data is consistent with the magnitude of the specified leakage rate.


The Instrument Selection Guide, (ISG) formulation defined in Appendix G of the 1987 Standard, ANSI/ANS-56.8 is an acceptable means of determining the ability of the Type A test instrumentation system to measure the integrated leakage rate of a primary reactor containment system. This rather long formulation is labor intensive to calculate either by hand or by computer.


Section 5.4 of NO Directive NOD-TS.13 specifies that all CECO plants shall use a standardized instrumentation system for Type A testing. Attachment A lists the resolutions, repeatabilities, and sensitivities which may be expected when the standardized system is used. Also listed are the recommended minimum numbers of each type of sensor.

It is shown in Attachment B, that if the standard Type A test instrumentation specifications and the minimum sensor numbers are met, then the ANS-56.8 ISG acceptance criteria is always satisfied. This eliminates the need to demonstrate by calculation in station procedures that the ISG acceptance criteria is met.



The requirement to calculate Type A Test instrumentation system ISG values may be eliminated from the ILRT procedures of each CECO station. Instead, the instrumentation requirements listed in Attachment A need be included. This letter along with the attachments may be referenced as the basis for that procedure change.

  
\_\_\_\_\_  
Jim Glover  
Production Services Dept.

  
\_\_\_\_\_  
J. Brunner  
Technical Staff Support  
Superintendent

G. Vanderheyden  
M. Strait  
P. Johnson  
W. T'Niemi

R. Shields  
R. Walsh  
J. Brunner

## ATTACHMENT A

### ILRT INSTRUMENTATION SYSTEM SPECIFICATIONS

Pressure Transmitters:	Resolution	0.0001 psi
	Repeatability	0.001 psi
	Sensitivity	0.0001 psi
	Minimum Number	1

Temperature Channels:	Resolution	0.01 °F
	Repeatability	0.02 °F
	Sensitivity	0.01 °F
	Minimum Number	15

Dew Temperature Channels:	Resolution	0.01 °F
	Repeatability	0.1 °F
	Sensitivity	0.1 °F
	Minimum Number	5

### Instrument Parameter Definitions From ANSI/ANS 56.8-1987

**Repeatability:** The capability of the measurement system to reproduce a given reading from a constant source.

**Resolution:** The least unit discernible on the display mechanism.

**Sensitivity:** The capability of a measurement system to respond to change in the measured parameter.

## INSTRUMENT SELECTION GUIDE CALCULATIONS FOR ILRT INSTRUMENTATION

"These calculations are based upon the equations listed in Appendix G of ANSI/ANS 56.8-1987"

Pressure Transmitter Parameters			Temperature Parameters			Dew Temperature Parameters		
Sensitivity	Sp := 0.0001	psi	Sensitivity	Sr := 0.01	F	Sensitivity	Sd := 0.1	F
Repeatability	RPp := 0.001	psi	Repeatability	RPr := 0.02	F	Repeatability	RPd := 0.1	F
Resolution	RSp := 0.0001	psi	Resolution	RSr := 0.01	F	Resolution	RSd := 0.01	F
Number	Np := 1		Number	Nr := 15		Number	Nd := 5	
Pressure	P := 44.	psig	Temperature	T := 95	F	Dew Temp	Td := 95.	F
TEST DURATION t := 8								

## Pressure Error Calculation

Measurement System Error  $P_{mse} := RPp + RSp$   $P_{mse} = 0.0011$

Pressure Error  $P_e := \frac{(P_{mse}^2 + Sp^2)^{0.5}}{Np^{0.5}}$   $P_e = 0.0011$

## Temperature Measurement Error

Measurement System Error  $T_{mse} := RPr + RSr$   $T_{mse} = 0.03$

Temperature Error  $T_e := \frac{(T_{mse}^2 + Sr^2)^{0.5}}{Nr^{0.5}}$   $T_e = 0.0082$

## Dew Temperature Measurement Error

Measurement System Error  $T_{dmse} := RPd + RSd$   $T_{dmse} = 0.11$

Calculate the vapor pressure rate of change with dew temp from steam tables

$A := 0.0886717535$   $B := 22.452$   $C := 490.59$

$Z := \frac{d}{dTd} \left[ A \cdot \exp \left[ B \cdot \frac{Td - 32}{(Td - 32 + C)} \right] \right]$   $Z = 0.041$

Measurement System Error  $D_{mse} := Z \cdot (RPd + RSd)$   $D_{mse} = 0.0045$

Dew Temperature Error  $De := \frac{[D_{mse}^2 + (Z \cdot Sd)^2]^{0.5}}{Nd^{0.5}}$   $De = 0.0027$

$$\text{Pressure Error Term } PE := 2 \cdot \left[ \frac{Pe}{(P + 14.7)} \right]^2 \quad PE = 7.0813 \cdot 10^{-10}$$

$$\text{Temperature Error Term } TE := 2 \cdot \left[ \frac{Te}{(T + 459.68)} \right]^2 \quad TE = 4.3336 \cdot 10^{-10}$$

$$\text{Dew Temperature Error Term } DTE := 2 \cdot \left[ \frac{De}{(P + 14.7)} \right]^2 \quad DTE = 4.3179 \cdot 10^{-9}$$

$$ISG := \frac{2400.0}{1} \cdot (PE + TE + DTE)^{0.5} \quad ISG = 0.0222$$

ANSI/ANS 56.8 requires that the ISG be less than 0.25La to be acceptable

STATION	La	0.25La
DRESDEN	1.6	0.4
ZION	0.1	0.025
BYRON	0.1	0.025
BRAIDWOOD	0.1	0.025
QUAD CITIES	1.0	0.25
LASALLE	0.635	0.156

APPENDIX D

BN-TOP-i, REV. 1 ERRATA

# APPENDIX E

## BN-TOP-1, REV. 1 ERRATA

The Commission has approved short duration testing for the IPCLNT provided the Station uses the general test method outlined in the BN-TOP-1, Rev. 1 topical report. The primary difference between that method and the ones previously used is in the statistical analysis of the measured leak rate data.

Without making any judgments concerning the validity of this test method, certain errors in the editing of the mathematical expressions were discovered. The intent here is not to change the test method, but rather to clarify the method in a mathematically precise manner that allows its implementation. The errors are listed below.

### EQUATION 3A, SECTION 6.2

Reads:  $L_i = A + B t_i$

Should Read:  $L_i = A_i + B_i t_i$

Reason: The calculated leak rate ( $L_i$ ) at time  $t_i$  is computed using the regression line constants  $A_i, B_i$  (computed using equations 6 and 7). The summation signs in equation 6 are defined as  $\sum_{i=1}^n$ , where  $n$  is the number of data sets up until time  $t_i$ . The regression line constants change each time a new data set is received. The calculated leak rate is not a linear function of time.

### PARAGRAPH FOLLOWING EQ. 3A, SECTION 6.2

Reads: The deviation of the measured leak rate ( $M$ ) from the calculated leak rate ( $L$ ) is shown graphically on Figure A.1 in Appendix A and is expressed as:

$$\text{Deviation} = M_i - L_i$$

Should Read: The deviation of the measured leak rate ( $M_i$ ) from the regression line ( $N_i$ ) is shown graphically on Figure A.1 in Appendix A and is expressed as:

$$\text{Deviation} = M_i - N_i$$

$$\text{where } N_i = A_p + B_p * t_i,$$

$A_p, B_p$  = Regression line constants computed from all data sets available from the start of the test to the last data set at time  $t_p$ ,

$t_i$  = time from the start of the test to the  $i$ th data set.

Reason:

The calculated leak rate as a function of time during the test is based on a regression line. The regression line constants,  $A_i$  and  $B_i$ , are changing as each additional data set is received. Equation 3A is used later in the test to compute the upper confidence limit as a function of time. For the purpose of this calculation, it is the deviation from the last computed regression line at time  $t_p$  that is important.

EQUATION 4, SECTION 6.2

Reads:  $SSQ = \sum (M_i - L_i)^2$

Should Read:  $SSQ = \sum (M_i - N_i)^2$

Reason: Same As Above

EQUATION 5, SECTION 6.2

Reads:  $SSQ = \sum [M_i - (A + Bt_i)]^2$

Should Read:  $SSQ = \sum [M_i - (A_p + B_p * t_i)]^2$

Reason: Same As Above

EQUATION ABOVE EQUATION 6, SECTION 6.2

Reads:  $B = \frac{(t_i - \bar{t})(M_i - \bar{M})}{\sum (t_i - \bar{t})^2}$

Should Read:  $B_i = \frac{\sum [(t_i - \bar{t})(M_i - \bar{M})]}{\sum (t_i - \bar{t})^2}$

Reason: Regression line constant  $B_i$  changes over time (as a function of  $t_i$ ) as each additional data set is received. Bar of "t" left out of denominator. Summation signs omitted.

EQUATION 6, SECTION 6.2

Reads:  $B = \frac{n \sum t_i M_i - (\sum t_i)(\sum M_i)}{n \sum t_i^2 - (\sum t_i)^2}$

Should Read:  $B_i = \frac{n \sum t_i M_i - (\sum t_i)(\sum M_i)}{n \sum t_i^2 - (\sum t_i)^2}$

Reason: Same As Above

EQUATION 7, SECTION 6.2

Reads:  $A = \bar{M} - B \bar{t}$   
Should Read:  $A_i = \bar{M} - B_i \bar{t}$   
Reason: Same As Above

EQUATION 10, SECTION 6.2

Reads: 
$$A = \frac{(\sum M_i) (\sum t_i^2) - (\sum t_i) (\sum t_i M_i)}{n \sum t_i^2 - (\sum t_i)^2}$$
  
Should Read: 
$$A_i = \frac{(\sum M_i) (\sum t_i^2) - (\sum t_i) (\sum t_i M_i)}{n \sum t_i^2 - (\sum t_i)^2}$$
  
Reason: Same As Above

EQUATION 13, SECTION 6.3

Reads: 
$$\sigma^2 = s^2 \left[ 1 + \frac{1}{n} + \frac{(t_p - t)^2}{(\sum t_i - t)^2} \right]$$
  
Should Read: 
$$\sigma^2 = s^2 \left[ 1 + \frac{1}{n} + \frac{(t_p - \bar{t})^2}{\sum (t_i - \bar{t})^2} \right]$$

where  $t_p$  = time from the start of the test of the last data set for which the standard deviation of the measured leak rates ( $M_i$ ) from the regression line ( $N_i$ ) is being computed;

$t_i$  = time from the start of the test of the  $i^{\text{th}}$  data set;

$n$  = number of data sets to time  $t_p$ ;

$\bar{t} = \frac{1}{n} \sum_{i=1}^n t_i$ ; and

$\bar{t} = \frac{1}{n} \sum t_i$ .

Reason: Appears to be error in editing of the report. Report does a poor job of defining variables.



EQUATION 14, SECTION 6.3

Reads:  $\sigma = s \left[ 1 + \frac{1}{n} + \frac{(t_p - \bar{t})^2}{\sum (t_i - \bar{t})^2} \right]$

Should Read:  $\sigma = s \left[ 1 + \frac{1}{n} + \frac{(t_p - \bar{t})^2}{\sum (t_i - \bar{t})^2} \right]$

Reason: Same As Above

EQUATION 15, SECTION 6.3

Reads: Confidence Limit =  $L \pm T$

Should Read: Confidence Limits =  $L \pm T * \sigma$

where  $L$  = calculated leak rate at time  $t_p$ ,

$T$  = T distribution value based on  $n$ , the number of data sets received up until time  $t_p$ ;

$\sigma$  = standard deviation of measured leak rate values ( $M_i$ ) about the regression line based on data from the start of the test until time  $t_p$ .

Reason: Same As Above

EQUATION 16, SECTION 6.3

Reads:  $UCL = L + T$

Should Read:  $UCL = L + T * \sigma$

Reason: Same As Above

EQUATION 17, SECTION 6.3

Reads:  $LCL = L - T$

Should Read:  $LCL = L - T * \sigma$

Reason: Same As Above

APPENDIX E

TYPE A TEST RESULTS USING MASS-PLOT  
METHOD (ANS/ANSI 56.8)

TYPE A TEST RESULTS  
USING MASS - PLOT METHOD  
MEASURED LEAK RATE PHASE

DATA SET #	DATA SET DAY HH MM SS	TEST TIME, (HR)	DRY AIR MASS, (LBM)	LEAK RATE (%/D)	95% UP CONF LIMIT, (%/D)
112	342 01:34:19	0.000	0.87683000E+05	---	---
113	342 01:39:19	0.082	0.87681234E+05	---	---
114	342 01:44:19	0.166	0.87679422E+05	0.5899E+00	0.5938E+00
115	342 01:49:19	0.250	0.87680047E+05	0.3495E+00	0.7548E+00
116	342 01:54:19	0.332	0.87677140E+05	0.4240E+00	0.6375E+00
117	342 02:04:19	0.500	0.87676625E+05	0.3475E+00	0.4775E+00
118	342 02:14:19	0.666	0.87676109E+05	0.2791E+00	0.3769E+00
119	342 02:24:19	0.832	0.87672093E+05	0.3103E+00	0.3804E+00
120	342 02:34:19	1.000	0.87672500E+05	0.2839E+00	0.3390E+00
121	342 02:44:19	1.166	0.87671640E+05	0.2620E+00	0.3078E+00
122	342 02:54:19	1.332	0.87666969E+05	0.2823E+00	0.3225E+00
123	342 03:04:19	1.500	0.87666640E+05	0.2814E+00	0.3136E+00
124	342 03:14:19	1.666	0.87666531E+05	0.2702E+00	0.2986E+00
125	342 03:24:19	1.832	0.87665562E+05	0.2599E+00	0.2855E+00
126	342 03:34:19	2.000	0.87664469E+05	0.2511E+00	0.2744E+00
127	342 03:44:19	2.166	0.87665953E+05	0.2328E+00	0.2594E+00
128	342 03:54:19	2.332	0.87664000E+05	0.2228E+00	0.2478E+00
129	342 04:04:19	2.500	0.87664000E+05	0.2115E+00	0.2359E+00
130	342 04:14:19	2.666	0.87659765E+05	0.2122E+00	0.2338E+00
131	342 04:24:19	2.832	0.87663015E+05	0.2010E+00	0.2231E+00
132	342 04:34:19	3.000	0.87659640E+05	0.1978E+00	0.2178E+00
133	342 04:44:19	3.166	0.87657531E+05	0.1974E+00	0.2155E+00
134	342 04:54:19	3.332	0.87657765E+05	0.1943E+00	0.2110E+00
135	342 05:04:19	3.500	0.87654187E+05	0.1962E+00	0.2115E+00
136	342 05:14:19	3.666	0.87654390E+05	0.1954E+00	0.2094E+00
137	342 05:24:19	3.832	0.87654031E+05	0.1936E+00	0.2066E+00
138	342 05:34:19	4.000	0.8765906E+05	0.1934E+00	0.2054E+00
139	342 05:44:19	4.166	0.87651515E+05	0.1923E+00	0.2034E+00
140	342 05:54:19	4.332	0.87649375E+05	0.1925E+00	0.2028E+00
141	342 06:04:19	4.500	0.87647047E+05	0.1940E+00	0.2037E+00
142	342 06:14:19	4.666	0.87646328E+05	0.1947E+00	0.2038E+00
143	342 06:24:19	4.832	0.87647015E+05	0.1935E+00	0.2021E+00
144	342 06:34:19	5.000	0.87648187E+05	0.1903E+00	0.1989E+00
145	342 06:44:19	5.166	0.87644156E+05	0.1902E+00	0.1982E+00
146	342 06:54:19	5.332	0.87644390E+05	0.1889E+00	0.1966E+00
147	342 07:04:19	5.500	0.87640672E+05	0.1898E+00	0.1971E+00
148	342 07:14:19	5.666	0.87636390E+05	0.1929E+00	0.2003E+00
149	342 07:24:19	5.832	0.87636672E+05	0.1944E+00	0.2017E+00
150	342 07:34:19	6.000	0.87639000E+05	0.1935E+00	0.2004E+00
151	342 07:44:19	6.166	0.87636297E+05	0.1936E+00	0.2002E+00

TYPE A TEST RESULTS  
USING MASS - PLOT METHOD  
INDUCED LEAK RATE PHASE

DATA SET #	DATA SET DAY HH MM SS	TEST TIME, (HR)	DRY AIR MASS, (LBM)	LEAK RATE (%/D)	95% UP CONF LIMIT, (%/D)
158	342 08:54:19	0.000	0.87586547E+05	---	---
159	342 09:04:19	0.168	0.87577359E+05	---	---
160	342 09:14:19	0.334	0.87578094E+05	0.6951E+00	0.4697E+01
161	342 09:24:19	0.500	0.87567765E+05	0.9149E+00	0.1637E+01
162	342 09:34:19	0.668	0.87559594E+05	0.1043E+01	0.1419E+01
163	342 09:44:19	0.834	0.87556562E+05	0.1003E+01	0.1231E+01
164	342 09:54:19	1.000	0.87547125E+05	0.1047E+01	0.1209E+01
165	342 10:04:19	1.168	0.87540375E+05	0.1071E+01	0.1189E+01
166	342 10:14:19	1.334	0.87535156E+05	0.1068E+01	0.1157E+01
167	342 10:24:19	1.500	0.87523703E+05	0.1111E+01	0.1195E+01
168	342 10:34:19	1.668	0.87519125E+05	0.1118E+01	0.1186E+01
169	342 10:44:19	1.834	0.87509015E+05	0.1143E+01	0.1204E+01
170	342 10:54:19	2.000	0.87506109E+05	0.1136E+01	0.1188E+01
171	342 11:04:19	2.168	0.87498062E+05	0.1137E+01	0.1181E+01
172	342 11:14:19	2.334	0.87491875E+05	0.1135E+01	0.1173E+01
173	342 11:24:19	2.500	0.87480890E+05	0.1148E+01	0.1184E+01
174	342 11:34:19	2.668	0.87476765E+05	0.1148E+01	0.1179E+01
175	342 11:44:19	2.834	0.87470844E+05	0.1145E+01	0.1173E+01
176	342 11:54:19	3.000	0.87463406E+05	0.1144E+01	0.1169E+01
177	342 12:04:19	3.168	0.87457906E+05	0.1140E+01	0.1162E+01

MASS PLOT LEAKRATES VS TIME

FIGURE 1

MASS PLOT LEAKRATES VS TIME

FIGURE 2