

DUKE POWER COMPANY

POWER BUILDING

422 SOUTH CHURCH STREET, CHARLOTTE, N. C. 28242

82 FEB 9 10:19

WILLIAM O. PARKER, JR.
VICE PRESIDENT
STEAM PRODUCTION

TELEPHONE: AREA 704
373-4083

February 2, 1982

Mr. James P. O'Reilly, Regional Administrator
U. S. Nuclear Regulatory Commission
Region II
101 Marietta Street, Suite 3100
Atlanta, Georgia 30303

Subject: Oconee Nuclear Station, Unit 2
Docket No. 50-270



Dear Sir:

This submittal supplements my letter of October 16, 1981 concerning IE Bulletin 79-14 and provides the status and schedule for completion of the Unit 2 work associated with the reanalysis and correction of nonconformances identified as a result of this Bulletin. Also included is the work projected to be completed during the current refueling outage.

Very truly yours,

A handwritten signature in cursive script, appearing to read "William O. Parker, Jr.", with a long horizontal flourish extending to the right.

William O. Parker, Jr.

RLG/php
Attachment

8204230230

Q

IE 11511

Oconee Nuclear Station
Units 1, 2, and 3
USNRC IE Bulletin 79-14, Revision 1, Supplement 1, Supplement 2
Update to Responses
January 26, 1982

During the inspection conducted in our offices by Mr. W. P. Ang of the USNRC Region II on September 30 through October 2, 1981, it was requested that a status of the work associated with IE Bulletin 79-14 for Unit 2 be provided by two months prior to the completion of its next scheduled refueling outage. To date, the piping stress reanalysis has been completed for all systems or portion of systems associated with the subject bulletin. Reanalysis of all pipe supports located in the normally accessible and inaccessible regions has been completed. The enclosed table summarizes the work associated with the normally inaccessible regions of Unit 2 and indicates the work projected to be completed during the outage.

1. Letter dated October 29, 1979 from Mr. W. O. Parker, Jr. (Duke Power Company) to Mr. J. P. O'Reilly, USNRC, Region II.
2. Letter dated November 6, 1979 from Mr. W. O. Parker, Jr. (Duke Power Company) to Mr. J. P. O'Reilly, USNRC, Region II.
3. Letter dated December 7, 1979 from Mr. W. O. Parker, Jr. (Duke Power Company) to Mr. J. P. O'Reilly, USNRC, Region II.
4. Letter dated January 24, 1980 from Mr. W. O. Parker, Jr. (Duke Power Company) to Mr. J. P. O'Reilly, USNRC, Region II.
5. Letter dated June 11, 1980 from Mr. W. O. Parker, Jr. (Duke Power Company) to Mr. J. P. O'Reilly, USNRC, Region II.
6. Letter dated October 16, 1981 from Mr. A. C. Thies (Duke Power Company) to Mr. J. P. O'Reilly, USNRC, Region II.

UNIT 2
Normally Inaccessible
Region
Status as of January 26, 1982

| | |
|---|-----|
| Total Number of Required Support Modifications | 831 |
|---|-----|

| | |
|---|-----|
| Total Number of Modifications Projected to be Completed During the Current Outage | 416 |
|---|-----|

| | |
|--|-----|
| Total Number of Support Modifications on Supports with Expansion Anchors | 175 |
|--|-----|

| | |
|---|-----|
| Total Number of Modifications Projected to be Completed During the Current Outage on Supports with Expansion Anchors | 175 |
|---|-----|