

TEST REPORT

GRAND GULF NUCLEAR STATION

HPCS POWER SUPPLY UNIT

I. Klepper

A. Sheel

Approved: *G. B. Stramback*
G. B. Stramback, Manager

Reactor Instrumentation and Protection Design
Nuclear Control & Instrumentation Department
General Electric Company
San Jose, California

f

8204260266

TABLE OF CONTENTS

1.	Introduction	2
2.	Test Plan	3
3.	Tests	4
4.	Test Results	8
5.	Design Margin	15
6.	Acceptability	17
7.	Conclusion	20
8.	References	21
9.	Figures and Tables	22
	Appendix	23

1. INTRODUCTION

The HPCS Power Supply was developed to power the high pressure core spray (HPCS) system for BWR/5 and BWR/6 plants.

The HPCS Power Supply concept was originally provided in a licensing topical report, NEDO-10905, May 1973. The NRC staff reviewed the topical report and Amendments 1 and 2, NEDO-10905-1, August 1974, and NEDO-10905-2, April 1976, respectively, and concluded that "the analysis and simulated tests provide reasonable assurance that the concept, though unique for diesel generator loading is workable, however, due to the marginal nature of the design concept, and partial testing performed, the staff will require that an actual test be performed which simulates as close as practicable the actual HPCS system configuration."¹

The staff also reviewed and accepted Amendment 3, NEDO-10905-3, August 1979, and concluded that the acceptance is only for a particular design diesel generator unit (Diesel Engine GM-EMD Model 20-645E4; Generator Ideal Electric Company, Type-SAB, Frame-M636PB) and "Each of the other diesel generators listed in NEDO-10905 (Table 3-1) must undergo similar prototype qualification testing to be acceptable."⁴

The remainder of this report presents results of prototype qualification testing on a particular design diesel generator unit depicted in NEDO-10905 Table 3-1 as Diesel Engine GM-EMD Model 12-645E4-Tandem.

2. TEST PLAN

In accordance with the staff's requirement,¹ a test program was arranged. The test program was presented for the staff's review² and the staff provided comments on the test program.³ NEDO-10905-3 presented a revised test procedure, incorporating the staff's comments, to be used as guidance for additional testing in accordance with the staff's requirement.¹ Based on the staff's acceptance and requirement for additional testing,⁴ a prototype qualification test for a second engine type, tandem-12 cylinder, (as referenced in Table 3-1, NEDO-10905) was arranged.

3. TESTS

3.1 TEST SITE

The test was conducted during preoperational tests on the HPCS equipment at the Grand Gulf Nuclear Station, Unit 1, presently under construction by Mississippi Power & Light Company.

3.2 TEST REQUIREMENT

A test program specific to Grand Gulf was prepared and discussed with the staff in a meeting on July 23, 1981. Based on the July 1981 meeting discussion and the NRC's question 40.29, detailed Grand Gulf test instructions were prepared and incorporated into preoperational test procedures 1P81PT01, 1P81PT04, and 1E22-PT01. The test instructions were reviewed by the NRC site representative.

3.3 DOCUMENTATION

All the test data were logged and signed off by the preoperational test supervisor. The completed test instruction containing all test results is filed in the General Electric Document Control System, San Jose, California, at Grand Gulf under the control of the GGNS Records Coordinator, and is available for review.

3.4 TEST ARRANGEMENT

3.4.1 Process Arrangement

The piping and instrumentation diagram is shown in Figure 3-1 and the process diagram for the HPCS system is presented in Figure 3-2. In a loss of coolant accident (LOCA) mode of operation, the HPCS pump (E22-C001-C) operates with suction from either the condensate storage tank with suction valve (E22-F001-C) open, or the suppression pool with suction valve (E22-F015-C) open. The injection valve (E22-F004-C) is automatically opened during this mode. However, because of lack of reactor pressure, in this prototype test, mode H of operation (see Figure 3-2) was selected.

By opening the motor operated valves E22-F010-C and E22-F011-C, a flow path from condensate storage tank to condensate storage tank was established. In this way the HPCS system operation was checked over the entire flow range and respective pump discharge pressures.

3.4.2 Power Supply Arrangement

The main one line diagram, Figure 3-3, shows the electrical distribution network for Grand Gulf Units 1 & 2. The HPCS one line diagram, Figure 3-4a through 3-4c shows the electrical configuration of the HPCS power supply system (bus 4.16KV-17AC, bus 480VAC, and bus 125VDC).

In the normal condition, the system is operated from one of the offsite sources, and the DG is not running (breaker #1 open). Extra heaters were added for test purposes to load the system to some margin in excess of the normal design load. Loss of offsite power (LOP) was simulated by tripping breaker #5 (152-1705 Figure 3-3).

3.4.3 Equipment Description

3.4.3.1 Diesel Engine

The test was conducted on a tandem 12 cylinder, turbocharged GM EMD engine Model R12-654E4. The governor is Woodward EG series, electric type hydraulic actuator.

3.4.3.2 Generator

The AC synchronous generator, manufactured by Portec, Inc., Electric Products Division is rated at 4125 KVA (3300 KW) continuously, 900 RPM, 60 Hz, 4160/2400 V, WYE connected.

The generator is equipped with a static exciter and static voltage regulator, type SVS. The generator data are tabulated in Table 4-3.

3.4.3.3 Motor

The motor is an induction type K manufactured by General Electric Company rated 3500 HP, 4000 V, 60 Hz, 1800 RPM, and 436A.

The motor characteristics may be found in NEDO-10905, May 1973, Table 3-4.

3.4.3.4 Pump

The HPCS pump (Figure 3-6) manufactured by Borg Warner Corporation, Byron Jackson Pump Division is rated 3500 HP, 7275 GPM. The pump calculated performance and factory test curves are shown in Figure 3-5 and 3-5a.

3.4.3.5 Test Setup and Instrumentation

An additional forced cooling system was added to the engine lube oil and jacket water cooling system to cool the engine after shutdown. The cooling system was used only to cool the engine when required after a test run to bring the temperature down to the prewarmed condition. Before each test run, the engine was brought back to normal configuration by valving off the additional forced cooling system. Normal system instrumentation was used during the test. Additional Brush oscillographic recorders were used for recording all major parameters, such as speed, voltage, KW, KVAR, frequency, flow, and pressure. All instruments were calibrated. A detailed instrument list and calibration records are available for review from GE's Document Control System and are maintained at Grand Gulf under the control of the GGNS Records Coordinator.

4. TEST RESULTS

4.1 FUNCTIONAL TEST

Prior to actual test, all control and protection circuits and systems including excitation systems, voltage regulator, and governor were checked for operability.

The alarms and protective relays were set and tested to meet the design requirements, preparing the entire system for the actual test.

No adjustment except that recommended by the normal maintenance procedure, were allowed during test runs.

4.2 DIESEL GENERATOR STARTING TIME

This is an exclusive start test without loading of DG to determine the starting time for the DG. The DG start signal was manually initiated from the local panel and the transient events were recorded on an oscillographic chart.

Five (5) such consecutive starting tests were performed: three from the engine at cold, prewarmed standby condition (lube oil temperature at 85°F-140°F or 29.4°C-60°F and jacket water temperature at 95°F-155°F or 35°C-68.3°C) and two from the engine at hot equilibrium condition

(jacket water temperature at 165°F-175°F or 74°C-79.5°C and lube oil temperature at 170°F-190°F or 76.7°C-87.8°C). The following results were obtained:

Rated Speed (900±5% RPM)	in	7.1-7.6 secs.
Rated Frequency (60±.3 Hz)	in	7.4-7.8 secs.
Rated Voltage (4160±1% VAC)	in	7.9-8.3 secs.

The test data from start no. 3 (cold) are tabulated in Tables 4-1a and 4-1b.

The oscillographic chart recordings are shown in Figure 4-1.

4.3 HPCS SYSTEM OPERATION FROM NORMAL POWER SOURCE

This test was performed to determine the performance of the HPCS system. This test was performed with the HPCS bus (17AC) being powered from the offsite (normal) power source.

An automatic HPCS start signal was initiated with automatic opening of the injection valve F004-C and water suction from the suppression pool with valve F015-C open; an injection in the reactor vessel was achieved in 4.0 secs. at rated flow of 7115 GPM. This result was well within the design requirement of 27 secs. maximum.

Note: This above test was performed with the actual injection valve used for HPCS; a fast opening valve with 12 secs. maximum opening time.

4.4 HPCS SYSTEM OPERATION FROM DIESEL GENERATOR SOURCE

4.4.1 Rated Flow

This test was run to determine the performance of the HPCS system

operating at rated flow (7115 GPM) with the diesel generator as the only source of power.

The system was aligned to inject water into the reactor vessel with an automatic opening of the injection valve E22-F004-C and suction from the suppression pool with valve E22-F015-C open. The HPCS power supply (bus 17AC) was in its normal condition, i.e., DG in standby condition with bus 17AC (4.16 KV) being fed from normal offsite source.

A loss of offsite power (LOP) and a LOCA were simultaneously initiated by manually tripping the offsite power breaker (to provide for DG start) and manually initiating the HPCS system (to provide HPCS pump start as soon as the HPCS DG is available for loading). This test was repeated five times following the same test sequence.

A rated flow of 7115 GPM was achieved in 14.6-17.8 secs from the time initiation signal was applied. This is well within the design requirement of 27 secs. maximum.

At rated flow the HPCS pump motor drew 1890 KW (2413 HP) which is less than the nominal 3500 HP and DG load was 2000 KW. The DG satisfactorily started and accepted all system loads and none of the low voltage motor starters dropped out after bus 17AC was reenergized during HPCS pump start.

4.4.2 Maximum BHP Flow

This test was run to determine the performance of HPCS system at maximum BHP of HPCS pump motor, with only DG supplying the 4.16 KV bus, without being paralleled to offsite power. All the normal HPCS loads were operational and the HPCS pump was manually started. The test valves E22-F010C and E22-F011C were manually positioned to obtain the maximum load on HPCS pump motor, i.e., maximum BHP of HPCS pump motor. Therefore, the system was set in condensate storage tank to condensate storage tank (CST) mode, and operated for one hour.

The total water flow was 4700 GPM. The initial voltage dip at the start of the pump went to 60% and recovered to 70% within 3.3 secs. In the first 2.5 secs. after start, the frequency dropped to 98.3% of its rated value and recovered to the rated value in another 1.7 secs.

The same test was run with the system set in suppression pool to suppression pool mode; valve E22-F023-C open to obtain the flow corresponding to the maximum BHP on HPCS pump motor. The voltage dip at start of the pump was 63.63% and recovered after approximately 3.6 secs. to 72.72%.

In the first 3.6 secs, the frequency dropped to 95.6% and recovered to its rated value after another 2.5 secs.

No equipment failed to operate due to low voltage during pump motor start, in both tests.

The transient events for test 4.3 and 4.4 were recorded and the charts are available for review from GE document Control System and are maintained at Grand Gulf under the control of the GGNS Records Coordinator.

4.5 STARTING AND LOAD RELIABILITY TEST

The HPCS System was aligned for a flowpath from CST to CST, by positioning the test valves E22-F010C and E22-F011C to load the HPCS pump motor at its maximum BHP.

The bus 17AC (4.16KV) was fed from the offsite power transformer 21; breaker 152-1705 (Figure 3-3) closed. The DG was ready for auto start. Extra heaters (480 V) were connected to the HPCS 480V MCC to load the DG in excess of the design load of HPCS System (HPCS pump motor at BHP and HPCS MCC loads of $270 \text{ KW} \pm 10\%$).

A signal from undervoltage relay of bus 17AC (4.16KV) provided a DG start signal after the offsite breaker (152-1705) was tripped. The HPCS system was manually initiated to provide a start signal for the HPCS pump. The test was run for one hour, during which time the lube oil and jacket water temperature reached their equilibrium point (jacket water temperature 165°F - 175°F or 74°C - 79.5°C and lube oil temperature 170°F - 190°F or 76.7°C - 87.8°C). The load was maintained at maximum design load of HPCS system.

At the end of one hour run the DG was shutdown. An external forced cooling system was employed to cool the engine to its standby condition

(lube oil temperature 85°F-140°F or 29.4°C-60°C and jacket water temperature 95°F-155°F or 35°C-68.3°C).

The test was repeated 69 times, of which 63 times were from engine in warm standby condition and 6 times were from the hot equilibrium condition of engine.

For hot equilibrium condition the test was immediately initiated after the shutdown of DG without using the forced cooling system. All variable readings were taken at 15 minute intervals and chart recordings monitored the transient events for each of 69 starts. There was no failure (as defined by Reg. Guide 1.108) in starting or carrying the HPCS design load (HPCS pump motor at BHP and normal and resistive 480V MCC loads).

The results of the 69 tests are as follows:

Time from the start signal till DG tied to bus	8.46-9.2 sec.
Time till HPCS system attained the rated flow (7115 GPM)	21-26.25 sec.
Minimum voltage on Bus 17AC (4.16KV)	2800-2975V or 67.3%-71.5% of rated 4160V
Time for Bus 17AC voltage to return to 80% of rated voltage	4.1-4.6 sec.
Time for Bus 17AC voltage to return to 90% of rated voltage	4.23-5 sec.
Minimum frequency on Bus 17AC (after DG on Bus)	59-59.6 Hz or 98.33%-99.33% of rated Hz

During the one hour test of each of 69 starts, the DG load was maintained at the maximum design load of HPCS system 2700-2850 KW and water flow at 4650-6000 GPM to attain the BHP of pump motor.

Due to similarity of the tests, one typical group of strip charts (Figures 4-2a through 4-2d) and data sheets (Tables 4-2a through 4-2d) for the test #23 are included in this report. All other test run data and charts are available from GE Document Control System and are maintained at Grand Gulf under the control of the GGNS Records Coordinator.

5. DESIGN MARGIN

This test was performed for the first time to the largest combination of DG (4610 HP Tandem type 3300 KW) and pump (3500 HP) ever used in HPCS system of a BWR plant (see NEDO-10905, May 1973, Table 3-1). The results of the test demonstrated the following margins.

5.1 STARTING TIME MARGIN

The HPCS system attained a rated flow (7115 GPM) in a maximum time of 17.8 seconds (test 4.4.1). When compared to the design requirement of 27 seconds the system demonstrated a starting time margin of 9.2 seconds.

The starting time achieved during the CST to CST test configuration (test 4.5) was somewhat longer due to test conditions which required operator actions to manually position the two slower operating (much slower than the HPCS injection valve F004-C) test valves F010-C and F011-C to a position that yielded the maximum BHP of the HPCS pump motor.

Further margin in starting time is anticipated in case of an actual LOCA condition because of high reactor pressure which requires a very low initial HPCS flow.

5.2 LONG TERM LOAD CARRYING CAPABILITY

The DG supplied successfully the maximum design load of HPCS system (maximum BHP of HPCS pump motor and HPCS-MCC). This condition represented the maximum load to be ever supplied by DG in an accident condition. The load margin was 13.64%. At all other points, the power demand by the pump is much less, i.e., at rated flow and especially during an accident condition when reactor pressure is high. On a long term basis, the DG would be loaded to less than 70% of its continuous rating.

The DG also successfully passed the 24 hour full load carrying capability test (R.G. 1.108 requirement) of which for 22 hours, it was loaded at 100% of its continuous rating (3300 KW) and for 2 hours it was loaded to 110% of its continuous rating (3630 KW).

6. ACCEPTABILITY

6.1 PERFORMANCE

The performance of the DG was satisfactorily demonstrated. It fully demonstrated the capability of the DG to perform its intended function for HPCS application. The following performance was particularly verified during the test.

- a. Fast and reliable starting of the engine in 8.3 seconds or less was demonstrated repeatedly from both cold and hot engine conditions.
- b. The DG could successfully start and accelerate a large motor almost equal to its size (3300 KW generator and 3500 HP motor) well within the required time.
- c. During the loading sequence of the DG, the frequency and voltage decreased to 98.33% and 67.3% of nominal, respectively. The voltage returned to 80% in 4.1 secs and 90% in 4.23 secs of rated value. Regulatory Guide 1.9, position C.4 requires that the DG unit design should be such that at no time during the loading sequence, should the frequency and voltage decrease to less than 95% of nominal and 75% of nominal, respectively. The test met this requirement for frequency but not for voltage. However, the DG carries a single large load (HPCS pump motor) which represents more than 90% of the design load on the HPCS bus 17AC, and therefore a larger decrease in voltage is acceptable. The HPCS system

operation was entirely successful in meeting the design requirement of establishing rated flow condition in far less than 27 secs. The voltage recovery and the speed of DG during transient events also meet the Regulatory Guide 1.9 requirement.

- d. Because of the excellent performance in terms of volts/cycle, which is a true measure in determining the performance of an electrical system, the voltage and frequency variation did not have any adverse effect on the design load. The system fully utilized the benefit of low voltage starting.
- e. No adverse effect of load sequencing was encountered during the test, which simulated as close as possible the actual load of HPCS system.
- f. The DG successfully carried additional 480V loads in order to assure a maximum design load of HPCS. This will satisfy minor variation of load without jeopardizing the performance of the system. The voltage and frequency variation had no adverse effect on the battery charger and its load.
- g. The voltage and frequency overshoot during 100% rated-load rejection had no adverse effect on the diesel engine's operation.
- h. The DG carried 100% and 110% rated load without exceeding the diesel engine manufacturer's design limits.

- i. The reliability of starting and accepting design load in the required time was fully demonstrated by starting and carrying design load 69 times without failure from both hot and cold engine starting conditions. This met the objective of establishing a 0.99 reliability for the particular DG design.
- j. Long-term load carrying capability was demonstrated by running the system for a period of almost 70 hours during starting and load reliability test.
- k. The system has adequate margin in all respects, such as starting time, accelerating time, and long-term carrying capability.
- l. The pump performance proved that it closely corresponds to manufacturer's data (see Figure 3-5).

7. CONCLUSION

The test fully demonstrated that the HPCS power supply can fully meet its design intent. This series of actual pump loop tests provided full assurance of the workability of the HPCS power supply concept and confirmed that the analytical studies and factory prototype tests could conservatively predict the engine generator performance.


It also further confirmed the results of LaSalle test. Even though the DG size and configuration were different at Grand Gulf, compared to LaSalle, the results of both tests are remarkably similar.

8. REFERENCES

The below listed references are presented in Appendix A:


1. Letter from Olan D. Parr to G. G. Sherwood, December 17, 1976, on General Electric topical report NEDO-10905.
2. General Electric letter No. 781-106-77, November 17, 1977, from J. F. Quirk to Olan D. Parr on GE HPCS Power Supply Unit, Qualification Testing.
3. Letter from Olan D. Parr to G. G. Sherwood, March 31, 1978, on GE HPCS Power Supply Unit, Qualification Testing.
4. Letter from Olan D. Parr to G. G. Sherwood, April 7, 1980, accepting results of GE prototype testing of a specific DG unit (2600 KW) identified in NEDO-10905 (Table 3-1).

9. FIGURES AND TABLES





- (Q)

BECHTEL SOUTHFIELD, MICHIGAN							
MISSISSIPPI POWER & LIGHT COMPANY 6000 South Main Street JACKSON, MISSISSIPPI							
P&I DIAGRAM HIGH PRESSURE CORE SPRAY SYSTEM UNIT 1							
	<table border="1"> <thead> <tr> <th>ICE No.</th> <th>Revised No.</th> <th>REV</th> </tr> </thead> <tbody> <tr> <td>9645</td> <td>M-1036</td> <td>13</td> </tr> </tbody> </table>	ICE No.	Revised No.	REV	9645	M-1036	13
ICE No.	Revised No.	REV					
9645	M-1036	13					

PLANT MAJOR LOADS FOR UNIT NO. 1

90P

SECTION 1 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 2 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 3 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 4 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 5 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 6 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 7 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 8 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 9 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 10 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 11 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 12 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 13 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 14 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 15 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 16 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 17 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 18 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 19 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 20 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 21 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 22 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 23 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 24 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 25 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 26 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 27 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 28 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 29 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 30 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 31 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 32 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 33 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 34 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 35 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 36 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 37 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 38 - 100V

- 1. 100V MAIN BUS
- 2. 100V MAIN BUS

SECTION 39 - 100V


- 1. 100V MAIN BUS
- 2. 100V MAIN BUS



SECTION 40 - 100V


- 1. 100V MAIN BUS
- 2. 100V MAIN BUS



SECTION 41 - 100V


- 1. 100V MAIN BUS
- 2. 100V MAIN BUS







[illegible]



[illegible]



125 VDC DISTRIBUTION SYSTEM
PART OF E22-5001



00- ESSENTIAL
 01- NON ESSENTIAL
 02- ZENITH CONTROLS, INC. RELAY
 TYPE AB-4

		SEARCHED		INDEXED	
E	NJZ056	1	CHMRS RPT		
		No additional info Call info per Newark 1-78 Cuba Embassy			
FILED		JUN 1966	762E298BA	FBI NEW YORK	
13	C4				

BYRON JACKSON






Figure 3-5
MANUFACTURER'S CALCULATED
PERFORMANCE CURVE FOR HPCS PUMP








Figure 4-1
HPCS-D.G. STARTING TEST
START NO. 3 (COLD)

DOCUMENT/ PAGE PULLED

AINO, 8204260266

NO. OF PAGES 4 pages

REASON

☐ PAGE ILLEGIBLE

☐ HARD COPY FILED AT: PDR CF
OTHER _____

☐ BETTER COPY REQUESTED ON ____/____/____

☒ PAGE TOO LARGE TO FILM.

☐ HARD COPY FILED AT: PDR CF
OTHER _____

☐ FILMED ON APERTURE CARD NO. 8204260266-01

THU2

8204260266-04

OFFICIAL COPY

IP81PT04
REV. 1

Diesel Generator Starting Test-Start No.3 (Cold)

SHEET 1 OF 2

Part 1: System Data

Time of start 1652

Instrument	L O C A T I O N	Service Description	Eng Units	Step 7.1.4.2 Initial Data	Step 7.1.4.4 After Start Data
MPL					
Test Inst.	7351	Outside Ambient Temperature	°F	68.8	62.7 *
Test Inst.	7352	D/G Room Temperature	°F	73.6	72.1 x
PI-R107A	*	Eng A Start Air A003A Press.	Psig	243	218 x
PI-R108A	*	Eng A Start Air A004A Press.	Psig	242	220 x
PI-R107B	*	Eng B Start Air A003B Press.	Psig	242	220 x
PI-R108B	*	Eng B Start Air A004B Press.	Psig	240	217 x
TI-R003A	**	JW CLR SSW INL	°C	14	15
TI-R004A	**	JW Outlet	°C	(50) 137F	(60) 143°F
TI-R005A	**	JW INL To OIL CLR	°C	67	71 ✓
TI-R006A	**	JW Out FM OIL CLR	°C	65	72
TI-R009A	**	LO FLTR INL	°C	56	57
TI-R010A	**	LO CLR OUTL	°C	55	64 ✓
PI-R016A	**	LO PRESSURE	Psig	0	106
PI-R017A	**	LO FILTER INL	Psig	0	0
PI-R018A	**	LO FILTER OUTL	Psig	0	0
TI-R003B	**	JW CLR SSW INL	°C	13	12 ✓
TI-R004B	**	JW OUTLET	°C	(46) 137F	(54) ✓ 137°F
TI-R005B	**	JW INL TO OIL CLR	°C	61	67
TI-R006B	**	JW OUT FM OIL CLR	°C	58	64 ✓
TI-R009B	**	LO FLTR INL	°C	58.48	51 ✓
TI-R010B	**	LO CLR OUTL	°C	54	65
PI-R016B	**	LO PRESSURE	Psig	0	106 ✓
PI-R017B	**	LO FILTER INL	Psig	0	0
PI-R018B	**	LO FILTER OUTL	Psig	0	0

* At E22-S001 Engine Start Air Receivers
** At E22-S001 Engine Skid

KSK 3/25/82 ✓ 3/24/82
* FBL 3/28/82

TABLE 4-1a

D/G STARTING TIME TEST, COLD, DATA SHEET

OFFICIAL COPY

IP81PT04
REV. 1

DATA SHEET 8.7

Diesel Generator Starting Test-Start No. 3 (Cold)

SHEET 2 OF 2

Part 2: Recorded data

Field flashing initiation time 4.6 sec
Field flashing completion time 6.9 sec
Engine cranking initiation time 0 sec
Engine cranking completion time 2.15 sec
Acceleration time to attain rated speed (900 \pm 4.5 rpm or 60.0 \pm .3 HZ) 7.3 / 7.5 sec.
and rated voltage (4160 \pm 41 VAC) 8.1 sec.

Part 3: Acceptance criteria

All data taken on this data sheet is baseline except for the following:

Air pressure (PI-R107A, B; PI-R108A, B) > 160 psig

Lube oil temperature (TI-R010A, B) $< 115^{\circ}\text{C}$

35.66 $^{\circ}\text{C}$ Jacket water temperature (TI-R004 A, B) $< 90^{\circ}\text{C}$

Acceleration time to rated speed and voltage < 10 seconds

DATA SHEET 8.7 COMPLETED BY:

TEST SUPERVISOR SIGNATURE	DATE
<u>J. J. Harris</u>	<u>3/30/82</u>

TABLE 4-1b

D/G STARTING TIME TEST, COLD, DATA SHEET

OFFICIAL REPORT

REV. 1

DATA SHEET 8.33
HPCS Diesel Generator Operating Parameters For
D/G Load And Reliability Test No. 23

DATE:

3/14/82SHEET 1 OF 4

Instrument MPL Number	L O C A T I O N	Service Description	Eng Units	Step	Step			
				7.3.23.2	7.3.23.10			
					15 min	30min	45 min	60 min
				Initial Data	After Engine Start			
E22-JI-R609	1	Wattmeter	KW	0	3000	3000	3000	2850
E22-JI-R608	1	Varmeter	KVAR	0	1200	1200	1200	1200
E22-EI-R610	1	Bus Voltmeter	KV	4.10	4.200	4.200	4.200	4.200
E22-II-R607	1	D/G Ammeter	AMP	0	420	420	420	410
E22-SI-R612	1	D/G Frequency	HZ	60	60	60	60	60
E22-SI-R615	1	Bus Frequency	HZ	60	60	60	60	60
LIS-N600	4	FO Storage Tk	IN	6.8"	6.8"	6.8"	6.8"	6.8"
LIS-N602	4	FO Day Tk	IN	13.5"	34"	31"	26"	20"
LI-R600	5	FO Stor Tk	IN	6.8"	6.8"	6.8"	6.8"	6.8"
LI-R601	5	FO Day Tk	IN	13.5"	34"	31"	26"	20"
JI-R031	6	Wattmeter	KW	0	2790	2786	2790	2790
JI-R032	6	Varmeter	KVAR	0	1100	1100	1100	1100
EI-R034	6	Bus VM 01-02	KV	4.100	4200	4200	4200	4200
EI-R034	6	Bus VM 02-03	KV	4.140	4200	4200	4200	4200
EI-R034	6	Bus VM 03-01	KV	4.200	4200	4200	4200	4200
EI-R033	6	D/G VM 01-02	KV	0	4200	4200	4200	4200
EI-R033	6	D/G VM 02-03	KV	0	4200	4200	4200	4200
EI-R033	6	D/G VM 03-01	KV	0	4200	4200	4200	4200
II-R051	6	D/G AM 01	AMP	0	415	415	415	415
II-R051	6	D/G AM 02	AMP	0	415	415	415	415
II-R051	6	D/G AM 03	AMP	0	415	415	415	415
SI-R024	6	D/G Frequency	HZ	0	60	60	60	60
SI-R050	6	Bus Frequency	HZ	60	60	60	60	60
EI-R046	6	Exciter VM	VOLT	0	87	89	90	88
II-R047	6	Exciter AM	AMP	0	99	100	100	99
EI-R029	6	DC Supply VM	VOLT	131	131	131	131	131
II-R030	6	DC Supply AM	AMP	4	11	11	11	11
AI-R006	6	Running Time	HR	183.0	183.3	183.5	183.7	184.0
SI-R002	6	D/G Tachometer	RPM	0	900	900	900	900
E22-FI-R603	1	HPCS Pump Flow	GPM	0	5200	5300	5300	5300
E22-PI-R601	1	HPCS Pump Dis Press	Psig	0	845	850	850	850
E22-PIS-N652	2	HPCS Pump Suc Press	Psig	20	20	20	20	20

KNHRC371X22 M2M M2M M2M PS
3-14-82 3-14-82 3-14-82 3-14-82

DATA SHEET 8.33 COMPLETED BY:

V.S.B. 3/14/82 V.S.B. 3/14/82 V.S.B. 3/14/82

TEST SUPERVISOR SIGNATURE	DATE
<i>Shurrie</i>	3/14/82

376

TABLE 4-2a

HPCS D/G LOAD AND RELIABILITY TEST DATA

OFFICIAL

DATA SHEET 8.33

REV. 1

HPCS Diesel Generator Operating Parameters For
D/G Load And Reliability Test No. 23

SHEET 2 OF 4

Instrument MPL Number	L O C A T I O N	Service Description	Eng Units	Step 7.3.23.2	Step 7.3.23.10----->			
					15 min	30min	45 min	60 min
				Initial Data	<----After Engine Start----			
TI-R049-1A	3	A CYL 1 EXH	°C	54	470	472	470	470
TI-R049-2A	3	A CYL 2 EXH	°C	60	488	485	486	480
TI-R049-3A	3	A CYL 3 EXH	°C	55	477	479	479	475
TI-R049-4A	3	A CYL 4 EXH	°C	51	455	458	460	460
TI-R049-5A	3	A CYL 5 EXH	°C	59	433	434	436	435
TI-R049-6A	3	A CYL 6 EXH	°C	55	418	419	423	420
TI-R049-7A	3	A CYL 7 EXH	°C	58	463	463	463	465
TI-R049-8A	3	A CYL 8 EXH	°C	55	478	479	480	480
TI-R049-9A	3	A CYL 9 EXH	°C	56	478	480	480	480
TI-R049-10A	3	A CYL 10 EXH	°C	52	442	445	447	447
TI-R049-11A	3	A CYL 11 EXH	°C	30	—	—	—	—
TI-R049-12A	3	A CYL 12 EXH	°C	55	438	440	440	440
TI-R049-CEA	3	ENG A EXHAUST	°C	54	424	425	428	425
TI-R049-1B	3	B CYL 1 EXH	°C	59	456	460	460	460
TI-R049-2B	3	B CYL 2 EXH	°C	53	463	465	467	465
TI-R049-3B	3	B CYL 3 EXH	°C	51	467	468	470	470
TI-R049-4B	3	B CYL 4 EXH	°C	52	466	462	462	465
TI-R049-5B	3	B CYL 5 EXH	°C	54	443	445	448	445
TI-R049-6B	3	B CYL 6 EXH	°C	61	439	441	442	443
TI-R049-7B	3	B CYL 7 EXH	°C	53	452	455	457	460
TI-R049-8B	3	B CYL 8 EXH	°C	60	465	468	469	470
TI-R049-9B	3	B CYL 9 EXH	°C	52	450	450	452	455
TI-R049-10B	3	B CYL 10 EXH	°C	51	454	454	458	460
TI-R049-11B	3	B CYL 11 EXH	°C	51	435	436	438	440
TI-R049-12B	3	B CYL 12 EXH	°C	58	435	436	439	437
TI-R049-CEB	3	Eng B EXHAUST	°C	55	427	430	431	435
TIS-N045	3	Stator Temp PT 1	°F	121	170	173	176	180
TIS-N045	3	Stator Temp PT 2	°F	136	197	194	196	200
TIS-N045	3	Stator Temp PT 3	°F	120	169	173	175	180
TIS-N045	3	Stator Temp PT 4	°F	120	165	170	171	175
TIS-N045	3	Stator Temp PT 5	°F	122	169	172	174	170
TIS-N045	3	Stator Temp PT 6	°F	119	167	173	174	170

MCM MCM MCM MCM 86
3-14-82 3-14-82 3-14-82 3-14-82 3-14-82

DATA SHEET 8.33 COMPLETED BY:

TEST SUPERVISOR SIGNATURE	DATE
<i>Shurria</i>	3/14/82

TABLE 4-2b

HPCS D/G LOAD AND RELIABILITY TEST DATA

OFFICIAL

DATA SHEET 8.33

HPCS Diesel Generator Operating Parameters For
D/G Load And Reliability Test No. 23

SHEET 3 OF 4

Instrument MPL Number	L O C A T I O N	Service Description	Eng Units	Step 7.3.23.2	Step 7.3.23.10----->			
					15 min	30 min	45 min	60 min
				Initial Data	<----After Engine Start----->			
TI-R003A	3	JW CLR SSW INL	°C	15	15	15	15	15
TI-R004A	3	JW OUTLET	°C	38	63	68	68	68
TI-R005A	3	JW INL TO OIL CLR	°C	58	72	72	72	72
TI-R006A	3	JW OUT FM OIL CLR	°C	72	70	70	70	70
TI-R009A	3	LO FLTR INL	°C	55	82	84	84	84
TI-R010A	3	LO CLR OUTL	°C	44	68	70	70	70
PI-R016A	3	LO PRESSURE	Psig	0	97	96	96	96
PI-R017A	3	LO FILTER INL	Psig	0	0	0	0	0
PI-R018A	3	LO FILTER OUTL	Psig	0	0	0	0	0
PI-R065A	3	FO INL PRESS	Psig	0	38	38	38	38
TI-R003B	3	JW CLR SSW INL	°C	10	10	10	10	10
TI-R004B	3	JW OUTLET	°C	42	74	74	74	74
TI-R005B	3	JW INL TO OIL CLR	°C	70	70	70	70	70
TI-R006B	3	JW OUT FM OIL CLR	°C	70	70	70	70	70
TI-R009B	3	LO FLTR INL	°C	52	80	83	83	83
TI-R010B	3	LO CLR OUTL	°C	56	80	82	82	82
PI-R016B	3	LO PRESSURE	Psig	0	98	96	96	96
PI-R017B	3	LO FILTER INL	Psig	0	0	0	0	0
PI-R018B	3	LO FILTER OUTL	Psig	0	0	0	0	0
PI-R065B	3	FO INL PRESS	Psig	0	38	38	38	38
Test Inst.	3	CRANKCASE PRESS A	In H2O	3	4.0 3.0 * 4.0 2.5	2.6	4.0	4.0
Test Inst.	3	CRANKCASE PRESS B	In H2O	3	2.5 3.6 * 3.6	2.6	3.6	3.6
Test Inst.	3352	Outside Amot. Temp	°F	76	79.6	80.1	79	75
Test Inst.	335L	D/G Room Temp	°F	87.5	90.4	93.9	94.4	94.6
		Clock Time	HR-MIN	2230	2255	2310	2325	2340

CHW CHW CHW CHW
3-14-82 3-14-82 3-14-82 3-14-82
* reading error total water
column not added up.
3/14/82

DATA SHEET 8.33 COMPLETED BY:

TEST SUPERVISOR SIGNATURE	DATE
<i>Shurris</i>	3/14/82

TABLE 4-2c
HPCS D/G LOAD AND RELIABILITY TEST DATA

OFFICIAL COPY

1P81PT04
REV. 1

DATA SHEET 8.33

HPCS Diesel Generator Operating Parameters For
D/G Load And Reliability Test No. 23

SHEET 4 OF 4

Location 1	1H13-P601-16B
Location 2	1H13-P625
Location 3	1E22-S001 Engine Skid
Location 4	1H13-P877
Location 5	1H13-P870
Location 6	1H22-P118

Data From Recordings:

SECTION #3
Time from undervoltage signal till D/G tied to bus 4.6 sec
Time till HPCS at rated flow (from U.V. signal) 23.5 sec
Time till valve E22-R604 G full open (from U.V. signal) sec Deleted
D/G steady-state load 2200 KW 950 KVAR
Minimum Voltage on Bus 17AC 2870 Volt (after D/G on Bus)
Minimum Freq on Bus 17AC 59.3 HZ (after D/G on Bus)
SECTION #7
Time after D/G tie for frequency to return to 58% (58.8 HZ) 0 sec
Time after D/G tie for Bus 17AC voltage to return to 80% (3328 VAC) 4.5 sec
Time after D/G tie for Bus 17AC voltage to return to 90% (3744 VAC) 4.6 sec

Comments: Freq. never below 59.3

Test Equipment used: Bill & Howell #2651 GOULD 2600 # 1679
GOULD 2600 # 1672 Howlett Packard REC # 636 AMP # 82
GOULD 2200 # 878 GOULD 2200 # 875

Acceptance Criteria: All data is baseline except for the following: D/G load (E22-R609) is maintained at design loads for at least one hour.

DATA SHEET 8.33 COMPLETED BY:

TEST SUPERVISOR SIGNATURE	DATE
<u>[Signature]</u>	<u>3/18/82</u>

TABLE 4-2d

HPCS D/G LOAD AND RELIABILITY TEST DATA

SERIAL NO. 17312216/217	200	A. C. SYNCHRONOUS GENERATOR DATA	SALES ORDER NO. 17312216/217	DATE 3/7/74	REV. 2
TYPE L-11022	KVA 4125	VOLTS 4160/2400	AMPS 572.5/992.3	PHASE 3(6 Wire)	HERTZ 60
FRAME 150	INSUL CLASS F	P.F. .8	POLES 8	DUTY Continuous	RPM 900
1	Direct Axis Synchronous Reactance (Unsaturated)			Xd	.732 P.U.
2	Quadrature Axis Synchronous Reactance (")			Xq	.386 P.U.
3	Direct Axis Transient Reactance (Rated Voltage)			X'd	.135 P.U.
4	Direct Axis Subtransient Reactance (" ")			X''d	.072 P.U.
5	Quadrature Axis Subtransient Reactance (" ")			X''q	.088 P.U.
6	Zero Sequence Reactance (" ")			Xo	.058 P.U.
7	Negative Sequence Reactance (" ")			X2	.080 P.U.
8	Direct Axis Transient Open Circuit Time Constant			T'do	5.291 Sec.
9	Direct Axis Short Circuit Transient Time Constant			T'd	.977 Sec.
10	Direct Axis Short Circuit Subtransient Time Const			T''d	.04 Sec.
11	Synchronous Impedance Unit on Rated KVA Base				4.192 Ohms
12	Short Circuit Ratio			SCR	1.436 P.U.
13	Field Resistance at 25 Deg. C				.722 Ohms
14	Field Current at Full Load, Rated Voltage and Power Factor				109.6 Amps
15	Field Current at No Load, Rated Voltage				69.2 Amps
16	Field Current at No Load, 60% Volts				40.2 Amps
17	Continuous Duty Field Voltage				105.1 Volts
18	Inherent Regulation				27.5 %
19	Recommended Field Discharge Resistor:			2. Ohms	50. Amps
20	Synchronizing Power Coefficient at No Load			PrNL	10680 KW/E.Rad
21	Synchronizing Power Coefficient at Full Load			PrFL	13990 KW/E.Rad
22	Unbalanced Magnetic Pull with Rotor Displaced:			Pd0/30	6280 Lbs.
23	Magnetization Characteristics			Curve No.	2503
*Rating - above P.U. values are based upon 4125 KVA, 3300 KW base rating. Generator 2000 Hr. (continuous) rating at 50 degrees C: 3474 KW at 0.8 P.F. capable of 10 percent O.L. for 2 hr. in any 24 hr. period. 1/2 hr. rating: 3688 KW at 0.8 P.F.					
STATIC EXCITER					
SERIAL NO.	600	N.A. D.C. EXCITER DATA	TYPE L-	SATURATION CURVE NO:	
1	KW	VOLTS	AMP	RPM	INSUL. CLASS
2	Field Resistance at 25 Deg. C				Ohms
3	Recommended Rheostat:			Plate(s)	Ohms

TABLE 4-3
HPCS POWER SUPPLY GENERATOR
DATA

APPENDIX

CORRESPONDENCE RELATED TO HPCS POWER
SUPPLY PROTOTYPE TESTING