

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

June 28, 1982

Mr. Harold R. Denton, Director
 Office of Nuclear Reactor Regulation
 U.S. Nuclear Regulatory Commission
 Washington, DC 20555

Dear Mr. Denton:

In the Matter of the) Docket Nos. 50-259
 Tennessee Valley Authority) 50-260
 50-296

The purpose of this letter is to inform you of changes on two NUREG-0737 items for Browns Ferry Nuclear Plant. In my October 28 and November 20, 1981 letters to you, we erroneously indicated that item II.E.4.2.6, "Containment Isolation Dependability," was complete on all three units. At the time of these submittals, this work was complete on unit 1, ongoing on unit 3, and planned for the unit 2 late summer 1982 outage. At present, this item is complete on units 1 and 3 and will be completed on unit 2 during the upcoming outage in August. The correct schedule for this work was provided to you in my February 19, 1982 letter on the subject of containment purge.

Also, the schedule for item II.B.3, "Post Accident Sampling (PASF)," has been revised from our October 28 and November 20, 1981 submittals. The new schedule is as follows for outage-related work.

<u>Start Date</u>	<u>Complete Date</u>
Unit 2 Cycle 5 - April 1984	Unit 2 Cycle 6 - December 1985
Unit 1 Cycle 6 - October 1984	Unit 1 Cycle 7 - June 1986
Unit 3 Cycle 6 - March 1985	Unit 3 Cycle 7 - November 1986

A046

8207010301 820628
 PDR ADOCK 05000259
 P PDR


Mr. Harold R. Denton

June 28, 1982

Non-outage related work will be ongoing during this time. The above schedule extensions are necessary because of higher priority work related to torus work and scram discharge volume modifications that must be done on elevation 565 of the Reactor Building. Modifications necessary to tie in the PASF must be done on this same elevation. Present estimates indicate that 8,000 to 9,000 man-days will be required to complete the PASF.

Very truly yours,

TENNESSEE VALLEY AUTHORITY


L. M. Mills, Manager
Nuclear Licensing

Subscribed and sworn to before
me this 28th day of June 1982.

Paulette H. White
Notary Public

My Commission Expires 9-5-84

cc: U.S. Nuclear Regulatory Commission
Region II
ATTN: James P. O'Reilly, Regional Administrator
101 Marietta Street, Suite 3100
Atlanta, Georgia 30303

Mr. R. J. Clark
Browns Ferry Project Manager
U.S. Nuclear Regulatory Commission
7920 Norfolk Avenue
Bethesda, Maryland 20014