

GENERAL PUBLIC UTILITIES NUCLEAR CORPORATION

Three Mile Island Nuclear Station

Unit 1

REACTOR CONTAINMENT BUILDING INTEGRATED
LEAKAGE RATE TEST REPORT

September, 1993

ILRT Sections Prepared By:

D. M. Washko

Date: 11-29-93

LLRT Sections Prepared By:

D. M. Washko

Date: 11-29-93

Reviewed By:

[Signature]

Date: 11/30/93

Approved By:

[Signature]

Date: 11/30/93

TABLE OF CONTENTS

| | | |
|-----|---|---------|
| 1.0 | <u>INTRODUCTION AND PURPOSE</u> | Page 1 |
| 2.0 | <u>GENERAL AND TECHNICAL DATA</u> | Page 2 |
| 2.1 | General Data | |
| 2.2 | Technical Data | |
| 3.0 | <u>TEST INSTRUMENTATION</u> | Page 3 |
| 3.1 | Integrated Leakage Rate Measurement System | |
| 3.2 | Measurement System Arrangement | |
| 4.0 | <u>TEST SUMMARY</u> | Page 6 |
| 4.1 | Test Summary Time-Line | |
| 4.2 | Edited Test Log | |
| 4.3 | Type A Test Results Summary | |
| 4.4 | Verification Test Results Summary | |
| 5.0 | <u>TEST DESCRIPTION</u> | Page 9 |
| 6.0 | <u>TYPE B AND C LOCAL LEAKAGE RATE TEST RESULTS</u> | Page 11 |
| 6.1 | Local Leak Rate Test Program | |
| 6.2 | Acceptance Criteria | |
| 7.0 | <u>ANALYSIS AND INTERPRETATION</u> | Page 12 |
| 7.1 | Summary of Type B and C Penalties | |
| 7.2 | Volume Change Corrections | |
| 7.3 | ILRT Results | |
| 8.0 | <u>APPENDICES</u> | |
| | APPENDIX A STABILIZATION PHASE DATA | Page 16 |
| | APPENDIX B ILRT TEST DATA AND PLOTS | Page 28 |
| | APPENDIX C VERIFICATION TEST DATA AND PLOTS | Page 45 |
| | APPENDIX D ILRT COMPUTER PROGRAM DESCRIPTION | Page 56 |
| | APPENDIX E SENSOR LOCATIONS | Page 60 |
| | APPENDIX F INSTRUMENTATION SELECTION GUIDE VALUE | Page 65 |
| | APPENDIX G LOCAL LEAKAGE RATE TEST SUMMARIES | Page 73 |

1.0 INTRODUCTION AND PURPOSE

The Reactor Building Integrated Leakage Rate "Type A" Test is performed to demonstrate that leakage through the primary reactor containment systems and components penetrating primary reactor containment at the design basis accident pressure of 50.6 psig (P_a) does not exceed the allowable leakage rate specified in the Three Mile Island Nuclear Station Unit 1 Technical Specifications. The allowable leakage is defined by the design basis accident, applied in the safety analysis, in accordance with the exposure guidelines specified by 10 CFR 100.

The purpose of this report is to provide information pertinent to the activities related to the preparation, test performance, and reporting of the Three Mile Island Nuclear Station Unit 1 (TMI-1) Integrated Leakage Rate Test (ILRT). The maximum allowable integrated leakage rate for TMI-1 is 0.10 percent by weight of the mass of air contained within the R.B. when pressurized to 50.6 psig per day (L_a). The measured leakage rate (L_{am}) at the upper 95 percent confidence level is required by 10 CFR 50 Appendix J to be less than 75 percent of the maximum allowable leakage rate. In addition, 10 CFR 50 Appendix J requires that the accuracy of the ILRT be verified by a supplemental test. The supplemental test is acceptable if the difference between the ILRT data and the supplemental test data is within 25 percent of L_a .

The successful periodic Type A and verification tests were performed during the period from September 15, 1993 to September 16, 1993, according to the requirements of the Three Mile Island Nuclear Station Unit 1 Technical Specifications 4.4.1.1, TMI-1 Surveillance Procedure 1303-6.1, and 10CFR50, Appendix J. The test method used was the Absolute Method as described in "ANSI N45.4-1972, "Leakage-Rate Testing of Containment Structures for Nuclear Reactors". The supplemental test was conducted by superimposing a known leakage rate on the existing containment building leakage rate.

Leakage rates were calculated using the Mass Point data analysis technique as described in ANSI/ANS-56.8-1987, "Containment System Leakage Testing Requirements". The test results are reported in accordance with the requirements of 10CFR50, Appendix J, Section V.B.3.

The ILRT was performed at the beginning of the 10R refueling outage prior to any repairs or adjustments to containment isolation barriers. The duration of the ILRT was 24.25 hours. The 95 percent Upper Confidence Level (UCL) leakage rate was determined to be 0.0707 percent by weight per day. The supplemental test was conducted for a period of 4.25 hours and demonstrated a difference between the ILRT data and the supplemental test data of 19.9 percent of L_a . Therefore, the ILRT and supplemental test met the acceptance criteria of 10 CFR 50 Appendix J.

Most of the Local Leak Rate Testing (LLRT) was performed just prior to performing the ILRT. About two thirds of the LLRT was performed during the ILRT pressurization and stabilization periods.

2.0 GENERAL AND TECHNICAL DATA

2.1 General Data

| | |
|---------------------|---|
| Owner | General Public Utilities Nuclear Corporation |
| Docket No.: | 50-289 |
| Plant | Three Mile Island Nuclear Station Unit 1 |
| Location | Three Mile Island, near the East Shore of the Susquehanna River in Dauphin County, Pennsylvania |
| Containment Type | Prestressed, post-tensioned reinforced concrete composed of cylindrical walls, a flat foundation mat and a shallow dome roof with a 3/8 inch carbon steel liner |
| NSSS Supplier, Type | Babcock & Wilcox PWR |
| Date Test Completed | September 16, 1993 |

2.2 Technical Data

| | |
|--------------------------------------|--------------------------------|
| Containment Net Free Volume | 2 x 10 ⁶ cubic feet |
| Design Pressure | 55.0 psig |
| Design Temperature | 281° F |
| Calculated Peak Accident Pressure | 50.6 psig |
| Calculated Peak Accident Temperature | 289° F |

3.0 TEST INSTRUMENTATION

The following is a description of the test instruments which comprise the Integrated Leakage Rate Measurement System. The accuracy, repeatability, and sensitivity of the instrumentation meets the requirements of ANSI/ANS-56.8-1987, "Containment System Leakage Testing Requirements".

3.1 Integrated Leakage Rate Measurement System

1. Absolute Pressure

| | |
|--------------------------|---|
| Quantity | 2 |
| Manufacturer | Volumetrics |
| Type | Precision Pressure Gauge Model PPM -1000 |
| Range | 0 - 100 psia |
| Accuracy | $\pm 0.015\%$ reading plus $\pm 0.002\%$ Full Scale (± 0.0119 psia) |
| Repeatability | 0.001% Full Scale 0.001 psi |
| Resolution | 0.008% Full Scale 0.008 psi |
| Sensor Sensitivity Error | 0.001 % Full Scale 0.001 psi |

2. Drybulb Temperature

| | |
|--------------------------|--|
| Quantity | 24 |
| Manufacturer | Yellow Spring Instruments |
| Type | 3-wire 100 ohm platinum resistance temperature detectors (RTDs) |
| Range | 60 - 120° F |
| Accuracy | $\pm 0.1^\circ$ F |
| Sensor Sensitivity Error | 0.01° F |

| | | |
|----|--------------------------|---|
| 3. | Dewpoint Temperature | |
| | Quantity | 10 |
| | Manufacturer | Foxboro |
| | Type | Lithium Chloride Dewcell using a 3-wire 100 ohm RTD, Model BD154WB |
| | Range | 40 - 100° F dewpoint |
| | Accuracy | ±1.5° F |
| | Sensor Sensitivity Error | 0.1° F |
| 4. | Verification Flow | |
| | Quantity | 2 (1 primary, 1 backup) |
| | Manufacturer | Volumetrics |
| | Type | Thermal mass flow Model FM10 |
| | Range | 0 - 15 scfm |
| | Accuracy | ± 1% full scale |
| | Sensitivity | ± 0.5% full scale |
| 5. | Readout Device | |
| | Quantity | 1 |
| | Manufacturer | Volumetrics |
| | Type | Model A-100 with sensor conditioning cards |
| | RTD Repeatability | 0.01° F |
| | Dewcell Repeatability | 0.01° F |
| | Resolution | |
| | Drybulb Temp | 0.001° F |
| | Dewpoint Temp | 0.001° F |

3.2 Measurement System Arrangement

The measurement system arrangement as installed for the ILRT is shown in Appendix E. The Instrumentation Selection Guide Value is calculated as shown in Appendix F. All instrumentation performed satisfactorily with the exception of two dewcells. Dewcells 1 and 10 exhibited excessive fluctuations which were not evident in the other 8 dewcells. The readings from these two dewcells were recorded, however they were not used in the calculations for the measured leakage rate.

The 24 RTD and 10 dewcell sensors are located at five different levels within the reactor containment building. Within each level, the sensors are located within four different quadrants. This provides more than adequate coverage of the containment and ensures that the sensors are recording representative temperatures in all areas of the containment. The test readings from these sensors show a fairly uniform temperature distribution from the basement elevation at 287 feet to the dome area elevation at 437 feet. The results from this test as well as previous ILRTs at TMI Unit 1 have shown no temperature stratification because:

- a. There are very few cubicles inside the Reactor Building
- b. There is free communication between all levels of the building and also between cubicles and the Reactor Building.
- c. The air inside the Reactor Building is recirculated by the installed ventilation system.
- d. Equipment in the Reactor Building, with the exception of the ventilation system fans and required instrumentation, was de-energized during the test. This eliminated any heat producing equipment in the building which could cause local hot spots.

Due to the uniform temperature distribution, all operable RTD's and dewcells were assigned equal weighting factors.

After the ILRT was completed GPUN performed a temperature survey and evaluated the results by EER 93-0434 and concluded relatively uniform temperature distribution.

4.0 TEST SUMMARY

4.1 Test Summary Time-Line

| <u>Phase</u> | <u>Time Frame</u> | <u>Duration</u> |
|----------------------|--|-----------------|
| Pressurization | From: 1430 on 9/14/93 To: 1345 on 9/15/93 | 23.25 hours |
| Stabilization | From: 1345 on 9/15/93 To: 1815 on 9/15/93 | 4.50 hours |
| ILRT Test | From: 1830 on 9/15/93 To: 1845 on 9/16/93 | 24.25 hours |
| Verification Test | From: 1900 on 9/16/93 To: 2315 on 9/16/93 | 4.25 hours |
| Depressurization | From: 0010 on 9/17/93 To: 1000 on 9/17/93 | 9.83 hours |

4.2 Edited Test Log

September 14, 1993

| | |
|----------|--|
| 1430 Hr. | Pressurization of containment started. |
| 1815 Hr. | Pressurization rate approx. 2.4 psi/hr. |
| 1935 Hr. | Secured pressurization for reactor building entry. Containment pressure is 27 psia (approx. 12.3 psig). |
| 1945 Hr. | During inside RB inspection, a steady stream of water was noted from RCP coolers. Operations determined that this was not a problem. |
| 1950 Hr. | Pressurization restarted. |

September 15, 1993

| | |
|----------|--|
| 0500 Hr. | Pressurization rate approx. 2.3 psi/hr. |
| 0530 Hr. | One compressor was shut down for repairs. Pressurization rate dropped to approx. 1.8 psi/hr. |
| 0801 Hr. | Compressor repaired and restarted. Pressurization rate back to approx. 2.4 psi/hr. |

September 15, 1993

0805 Hr. Industrial Cooler System shut down. Reactor Building recirculation fans will continue to run without cooling water for the ILRT.

1110 Hr. Target pressure is 51.6 psig. Barometric pressure is approx. 14.58 psia.

1158 Hr. One compressor shutdown at containment pressure of 64.58 psia.

1218 Hr. Two additional compressors shutdown at containment pressure of 65.38 psia.

1335 Hr. Fourth compressor shutdown at containment pressure of 65.98 psia.

1345 Hr. Isolated pressurization line and secured last compressor. Started stabilization period. Containment pressure at 66.0345 psia (51.4545 psig).

1515 Hr. Temperature stabilization criteria met.

1830 Hr. Start of Type A test. Containment pressure at 66.1000 psia (51.52 psig).

September 16, 1993

1845 Hr. Mass Point UCL L_{am} calculated to be 0.0707 wt%/day. Calculated leakage within 0.75 L_a . End of test. Test duration is 24 hours and 15 minutes.

1850 Hr. Initiated verification flow. $L_o = 6.03$ SCFM.

1900 Hr. Started verification test.

2315 Hr. Completed verification test. $L_c = 0.1487$ wt%/day.

September 17, 1993

0010 Hr. Started depressurization.

1000 Hr. Depressurization of containment completed.

4.3 Type A Test Results Summary

| | |
|---|--------------------|
| Test Method | Absolute |
| Test Pressure | 51.5 psig |
| Mass Point Calculated Leakage Rate (L_{am}) | * 0.0684 % wt./day |
| 95 % Upper Confidence Level Leakage Rate (UCL) | * 0.0707 % wt./day |

* Does not include penalties for nonstandard alignments and water level changes (Refer to Section 7.0)

The 95 % Upper Confidence Level leakage rate was below the 10 CFR 50 Appendix J criteria of $0.75 L_a$.

4.4 Verification Test Results Summary

| | |
|--|------------------|
| Mass Point Calculated Leakage Rate (L_{am}) | 0.0684 % wt./day |
| Imposed Leak (L_o) (6.03 SCFM) | 0.1002 % wt./day |
| Lower Limit: $L_o + L_{am} - 0.25 L_a$ | 0.1436 % wt./day |
| Composite Leakage (L_c) $(L_c = L_{am} + L_o)$ \diamond | 0.1487 % wt./day |
| Upper Limit: $L_o + L_{am} + 0.25 L_a$ | 0.1936 % wt./day |

\diamond The computer software determines a composite leakage rate (L_c) based on the sum of the current containment building leakage rate (L_{am}) and the superimposed leakage rate (L_o). The composite leakage rate must be within the Appendix J Supplemental (Verification) Test Acceptance Criteria of $0.25 L_a$. The criteria is mathematically represented by the upper and lower limits listed above.

The composite leakage rate (L_c) of 0.1487 wt.%/day was within the 10 CFR 50 Appendix J criteria of $0.25 L_a$.

5.0. TEST DESCRIPTION

Prior to containment pressurization at 1430, on September 14, 1993, site personnel were engaged in prerequisite activities for the conduct of the ILRT. These activities included ILRT procedure review and finalization, system valve lineups, ILRT computer program checkout and linkup to the Volumetrics Data Acquisition System, and ILRT instrumentation calibration, installation and operability checks. The ILRT test procedure was reviewed against the requirements of the TMI-1 Technical Specifications; 10CFR50, Appendix J; and ANSI/ANS-56.8-1987.

The ILRT instrumentation was calibrated prior to the ILRT as recommended by ANSI N45.4-1972, Sections 6.2 and 6.3. Final ILRT instrumentation operability checks and in-situ checks, as specified in ANSI/ANS-56.8-1987, Section 4.2.3.1, were performed in accordance with TMI-1 Maintenance Procedure MP 1430-Y-23 to ensure that all instrumentation was operating correctly. Calibration records for the ILRT instrumentation system components are retained at the plant.

The Three Mile Island Unit 1 ILRT (Integrated Leak Rate Test) was conducted by General Public Utilities Nuclear Corporation personnel and others, in accordance with the requirements of Surveillance Procedure 1303-6.1. The ILRT test procedure was the administrative document used to set up the required plant system prerequisites and initial conditions necessary to conduct an ILRT.

The containment structure itself was isolated (i.e., plant systems penetrating the containment boundary were isolated, via closure of containment isolation valves.) The Decay Heat Removal System was in service to maintain the plant in a safe and stable condition during the test. Portions of fluid systems which under post-accident conditions become extensions of the containment boundary valves were drained and vented. The Penetration Pressurization System was depressurized and manometers were installed in the manifolds to provide a means of leak detection. Equipment within the reactor building, which may be subject to damage, was protected and potential pressure sources were removed or vented. All accessible liner weld channels were vented to the containment atmosphere. The accessible exterior and interior surfaces of the containment were visually inspected in accordance with TMI-1 Surveillance Procedure SP 1301-8.1, "Reactor Building Annual Inspection".

The pressurization system consisted of a group of five diesel driven oil-free air compressors (total capacity of 6,300 scfm), a water-cooled aftercooler, a desiccant type air dryer, and valves.

A fully automated data acquisition system was used to record and monitor ILRT containment-related test parameters, e.g., containment air pressure, drybulb temperatures, and dewpoint temperatures, at fifteen minute intervals. The ILRT computer system consisted of two portable computers and floppy disk drives. The test data was processed via the General Physics ILRT software system computer program.

With test prerequisites and initial conditions satisfied, the containment was pressurized and external inspections of the containment were completed. When the pressure reached 51.5 psig, containment pressurization was stopped and isolated. The containment air mass system was then allowed to thermodynamically stabilize. Once stabilization was attained, the data acquisition system and ILRT computer system recorded the test data and computed the ILRT leakage rate at fifteen minute intervals.

The Type A test and the supplemental verification test were performed according to the requirements of the Three Mile Island Unit 1 Technical Specifications and 10CFR50, Appendix J. The test method as required by the Technical Specifications is the absolute method as described in ANSI N45.4-1972, "Leakage Rate Testing of Containment Structures for Nuclear Reactors." The leakage rate was calculated using formulas from ANSI/ANS-56.8-1987, "Containment System Leakage Testing Requirements".

The ILRT containment leakage rate was then compared to the procedure acceptance criteria limit and verified satisfactory.

Prior to depressurization of the containment, a verification test was completed. The verification test induced a known leakage rate and a calculation was made which verified the test method and the operation of the instrumentation system.

The containment was then slowly depressurized to normal atmospheric conditions and restoration was started.

6.0 TYPE B AND C LOCAL LEAKAGE RATE TEST RESULTS

6.1 Local Leak Rate Test Program

This section addresses the Primary Reactor Containment Local Leak Rate Testing (LLRT) Program. The LLRT program complies with containment leak test requirements set forth in Technical Specification 4.4.1 and 10CFR50, Appendix J.

A summary of local leakage rate tests since the ILRT in January 1990 is included in Appendix G.

6.2 Acceptance Criteria

The combined leakage rate of all penetrations and isolation valves shall not exceed 0.6 L_a (0.060 wt.%/day, 104,846 sccm) at P_a.

7.0 ANALYSIS AND INTERPRETATION

The upper 95% confidence limit (UCL) Mass Point leakage rate calculated during the ILRT were less than the test acceptance criteria of $0.75 L_a$ (0.075 % wt./day). Additions to the calculated leakage rates must be made to account for penetration paths not exposed to the ILRT pressure and for changes in the net free containment volume due to changes in containment water levels. These additions are discussed below.

7.1. Summary of Type B and C Penalties

Penetration paths not exposed to the ILRT pressure and the corresponding minimum pathway leakage rates are as follows:

| Penetration Number | System | LLRT MINPATH LEAKAGE |
|--------------------|-----------------|----------------------|
| 423 | Purge AH-V1C/1D | 1794 SCCM |

LLRT results based on the above equate to a Type B and C penalty addition of 0.0011 wt.-% per day. This penalty was conservatively taken since the purge valve interspace was pressurized during the test, in order to equalize the interspace. Interspace repressurization however was maintained below ILRT pressure to preclude any flow into the Reactor Building.

7.2 Volume Change Corrections

The following volumes were monitored for liquid level changes which would affect the containment net free volume:

| VOLUME MONITORED | LEVEL CHANGE (in.) | VOLUME CHANGE (ft ³) |
|-------------------|--------------------|----------------------------------|
| Pressurizer | -2.7 | 23.9 |
| Core Flood Tank B | -0.1 | 6.8 |
| Containment Sump | 0.2 | -3.0 |

Based on the volumes monitored, the containment net free volume increased during the ILRT by 27.7 ft³. This overall increase in the containment net free volume during the ILRT is conservatively included in the reported containment integrated leakage rate and no other correction is required.

7.3 ILRT Results

The ILRT leakage rate including the required additions is as follows:

| | |
|------------------------------------|------------------|
| Mass Point 95% UCL Leakage Rate | 0.0707 % wt./day |
| Type C Penalties | 0.0011 % wt./day |
| Volume Change | 0.0000 % wt./day |
| Final 95 % UCL Leakage Rate | 0.0718 % wt./day |

The Final Mass Point 95 % UCL leakage rate is less than the test acceptance criteria value of $0.75 L_a$ (0.075 % wt./day).

8.0 REFERENCES

- A. Three Mile Island Unit 1 Surveillance Procedure, 1303-6.1, "Reactor Building Integrated Leak Rate Test".
- B. Three Mile Island Nuclear Station Unit 1 Technical Specifications.
- C. Three Mile Island Nuclear Station Unit 1 Updated Final Safety Analysis Report.
- D. Code of Federal Regulations, Title 10, Part 50, Appendix J, "Primary Reactor Containment Leakage Testing for Water Cooled Power Reactors".
- E. ANSI N45.4-1972, "Leakage-Rate Testing of Containment Structures for Nuclear Reactors".
- F. ANSI/ANS-56.8-1987, "Containment System Leakage Testing Requirements".

APPENDIX A
STABILIZATION PHASE DATA

STABLIZATION MODE
OPTIONS

SUMMARY
TIME = 1815

- 1 - MANUAL DATA ENTRY
- 2 - PARAMATER GRAPHS
- 3 - SENSOR PLOTS
- 4 - REPRINT CURRENT DATA PT
- 5 - SENSOR DIFFERENTIALS
- 6 - ANSI STABILIZATION CRITERIA
- 7 - BN-TOP-1 STAB. CRITERIA
- 8 - ANSI CRITERIA PRINTOUT
- 9 - BN-TOP-1 CRITERIA PRINTOUT
- P - PASS WORD MENU

OF DATA POINTS = 19
MODE DURATION (IN HRS) = 4.50
TOT TIME MEASURED LEAK = 0.5124
TOT TIME CALCULATED LEAK = 0.6102
TOT TIME 95% UCL = 1.1807
MASS PT LEAK = 0.5087
MASS PT 95% UCL = 0.5775

ANSI TEMPERATURE STABLIZATION CRITERIA MET
BN-TOP TEMPERATURE STABLIZATION CRITERIA MET

POINT SUMMARY: CURRENT VALUE/DIFFERENCE FROM PREVIOUS POINT

| | | | | | |
|-----------|-------------|---------|----------------|----------|---------|
| AVG TEMP: | 90.558/ | +0.069 | AVG PRESS: | 65.527 / | +0.004 |
| MASS: | 642884.88 / | -44.250 | AVG DEW PRESS: | 0.5675/ | +0.0025 |
| | | | TOTAL PRESS: | 66.094 / | +0.006 |

STABLE MODE

Three Mile Island UNIT 1

Page 1

| TEMPERATURE STABILIZATION UNIT 1 | | | | | | |
|----------------------------------|--------|-----------|--------|-----------|----------|---------|
| | | ANSI 56.8 | | | BN-TOP-1 | |
| TIME | TEMP | 1 HR | 4 HR | 4HR - 1HR | BN1 | BN2 |
| 0.00 | 89.644 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| 0.25 | 89.598 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| 0.50 | 89.633 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| 0.75 | 89.677 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| 1.00 | 89.717 | 0.0735 | 0.0000 | -0.0735 | 0.0000 | 0.0000 |
| 1.25 | 89.764 | 0.1664 | 0.0000 | -0.1664 | 0.0000 | 0.0000 |
| 1.50 | 89.836 | 0.2031 | 0.0000 | -0.2031 | 0.0000 | 0.0000 |
| 1.75 | 89.881 | 0.2035 | 0.0000 | -0.2035 | 0.0000 | 0.0000 |
| 2.00 | 89.967 | 0.2495 | 0.0000 | -0.2495 | 0.1615 | 0.0000 |
| 2.25 | 90.032 | 0.2682 | 0.0000 | -0.2682 | 0.2173 | 0.2231 |
| 2.50 | 90.058 | 0.2220 | 0.0000 | -0.2220 | 0.2125 | -0.0190 |
| 2.75 | 90.145 | 0.2646 | 0.0000 | -0.2646 | 0.2340 | 0.0861 |
| 3.00 | 90.195 | 0.2288 | 0.0000 | -0.2288 | 0.2392 | 0.0206 |
| 3.25 | 90.269 | 0.2368 | 0.0000 | -0.2368 | 0.2525 | 0.0533 |
| 3.50 | 90.319 | 0.2611 | 0.0000 | -0.2611 | 0.2415 | -0.0439 |
| 3.75 | 90.381 | 0.2358 | 0.0000 | -0.2358 | 0.2502 | 0.0346 |
| 4.00 | 90.436 | 0.2403 | 0.1980 | -0.0422 | 0.2345 | -0.0626 |
| 4.25 | 90.489 | 0.2197 | 0.2228 | 0.0031 | 0.2283 | -0.0251 |
| 4.50 | 90.558 | 0.2394 | 0.2314 | -0.0080 | 0.2503 | 0.0880 |

STABLE MODE

Page 1

| AVERAGE DATA VALUES | | | | | | |
|---------------------|------|--------|---------|-----------|-----------|-----------|
| DATE | TIME | RTD | DEW PT. | VAP PRESS | DRY PRESS | MASS |
| 258 | 0.00 | 89.644 | 82.726 | 0.554 | 65.481 | 643503.19 |
| 258 | 0.25 | 89.598 | 82.741 | 0.554 | 65.476 | 643514.63 |
| 258 | 0.50 | 89.633 | 82.867 | 0.556 | 65.469 | 643404.88 |
| 258 | 0.75 | 89.677 | 82.944 | 0.558 | 65.466 | 643320.88 |
| 258 | 1.00 | 89.717 | 82.887 | 0.557 | 65.468 | 643294.81 |
| 258 | 1.25 | 89.764 | 83.116 | 0.561 | 65.466 | 643216.56 |
| 258 | 1.50 | 89.836 | 83.064 | 0.560 | 65.470 | 643169.00 |
| 258 | 1.75 | 89.881 | 83.265 | 0.564 | 65.469 | 643112.94 |
| 258 | 2.00 | 89.967 | 83.114 | 0.561 | 65.476 | 643080.94 |
| 258 | 2.25 | 90.032 | 83.072 | 0.560 | 65.482 | 643061.94 |
| 258 | 2.50 | 90.058 | 83.175 | 0.562 | 65.484 | 643055.50 |
| 258 | 2.75 | 90.145 | 83.370 | 0.565 | 65.487 | 642973.75 |
| 258 | 3.00 | 90.195 | 83.301 | 0.564 | 65.494 | 642984.63 |
| 258 | 3.25 | 90.269 | 83.435 | 0.567 | 65.497 | 642932.75 |
| 258 | 3.50 | 90.319 | 83.200 | 0.562 | 65.508 | 642979.44 |
| 258 | 3.75 | 90.381 | 83.345 | 0.565 | 65.511 | 642934.88 |
| 258 | 4.00 | 90.436 | 83.317 | 0.564 | 65.517 | 642933.06 |
| 258 | 4.25 | 90.489 | 83.345 | 0.565 | 65.523 | 642929.06 |
| 258 | 4.50 | 90.558 | 83.484 | 0.568 | 65.527 | 642884.94 |

STABLE MODE


Three Mile Island UNIT 1 Page 1

| LEAKAGE RATE SUMMARY UNIT 1 | | | | | | |
|-----------------------------|------|------------|--------|--------|------------|--------|
| | | TOTAL TIME | | | MASS/POINT | |
| DATE | TIME | TTLM | LMCALC | SL | LAM | L95 |
| 258 | 0.00 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| 258 | 0.25 | -0.1711 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| 258 | 0.50 | 0.7330 | 0.7330 | 0.0000 | 0.7335 | 5.1968 |
| 258 | 0.75 | 0.9065 | 1.0283 | 3.9174 | 0.9793 | 1.7833 |
| 258 | 1.00 | 0.7771 | 1.0141 | 2.8804 | 0.9106 | 1.2936 |
| 258 | 1.25 | 0.8550 | 1.0393 | 2.3843 | 0.9269 | 1.1549 |
| 258 | 1.50 | 0.8308 | 1.0299 | 2.1530 | 0.9103 | 1.0640 |
| 258 | 1.75 | 0.8317 | 1.0182 | 2.0021 | 0.8972 | 1.0087 |
| 258 | 2.00 | 0.7874 | 0.9877 | 1.8869 | 0.8624 | 0.9545 |
| 258 | 2.25 | 0.7314 | 0.9431 | 1.7861 | 0.8136 | 0.9029 |
| 258 | 2.50 | 0.6678 | 0.8881 | 1.6911 | 0.7540 | 0.8494 |
| 258 | 2.75 | 0.7180 | 0.8632 | 1.6144 | 0.7375 | 0.8179 |
| 258 | 3.00 | 0.6445 | 0.8222 | 1.5385 | 0.6981 | 0.7769 |
| 258 | 3.25 | 0.6545 | 0.7932 | 1.4738 | 0.6757 | 0.7466 |
| 258 | 3.50 | 0.5580 | 0.7456 | 1.4044 | 0.6263 | 0.7053 |
| 258 | 3.75 | 0.5652 | 0.7096 | 1.3431 | 0.5943 | 0.6703 |
| 258 | 4.00 | 0.5315 | 0.6731 | 1.2845 | 0.5614 | 0.6361 |
| 258 | 4.25 | 0.5038 | 0.6375 | 1.2288 | 0.5295 | 0.6030 |
| 258 | 4.50 | 0.5124 | 0.6102 | 1.1807 | 0.5087 | 0.5775 |


STABLE MODE
Page 1

| AVERAGE MASS DIFFERENTIAL | | |
|---------------------------|--------------|-------------------|
| DATE | TIME (HOURS) | MASS DIFFERENTIAL |
| 258 | 0.00 | 0.000 |
| 258 | 0.25 | 11.438 |
| 258 | 0.50 | -109.750 |
| 258 | 0.75 | -84.000 |
| 258 | 1.00 | -26.063 |
| 258 | 1.25 | -78.188 |
| 258 | 1.50 | -47.625 |
| 258 | 1.75 | -56.125 |
| 258 | 2.00 | -32.000 |
| 258 | 2.25 | -19.000 |
| 258 | 2.50 | -6.375 |
| 258 | 2.75 | -81.688 |
| 258 | 3.00 | 10.813 |
| 258 | 3.25 | -51.813 |
| 258 | 3.50 | 46.563 |
| 258 | 3.75 | -44.500 |
| 258 | 4.00 | -1.750 |
| 258 | 4.25 | -4.000 |
| 258 | 4.50 | -44.250 |


STABILIZATION PERIOD DIFFERENTIAL MASS VS TIME



STABILIZATION PERIOD PRESSURE VS TIME



STABILIZATION PERIOD MASS POINT LEAK RATE VS TIME



6.4351

UNIT 1

MASS

LBM
 $\times 10^5$

26


STABILIZATION PERIOD MASS VS TIME

6.4288


1345/ 258

TIME


1815/ 258



STABILIZATION PERIOD VAPOR PRESSURE VS TIME



STABILIZATION PERIOD TEMPERATURE VS TIME



APPENDIX B
ILRT TEST DATA AND PLOTS

TEST MODE
OPTIONS

- 1 - MANUAL DATA ENTRY
- 2 - PARAMETER GRAPHS
- 3 - SENSOR PLOTS
- 4 - REPRINT CURRENT DATA PT
- 5 - SENSOR DIFFERENTIALS
- 6 - TREND ANALYSIS
- P - PASS WORD MENU

SUMMARY
TIME = 1845

OF DATA POINTS = 98
MODE DURATION (IN HOURS) = 24.25
TOT TIME MEASURED LEAK = 0.0707
TOT TIME CALCULATED LEAK = 0.0702
TOT TIME 95% UCL = 0.0849
MASS POINT LEAK = 0.0684
MASS POINT 95% UCL = 0.0707
75 L& = .075

POINT SUMMARY: CURRENT VALUE/DIFFERENCE FROM PREVIOUS POINT

| | | | | | |
|-----------|-------------|---------|----------------|----------|---------|
| AVG TEMP: | 93.441/ | +0.016 | AVG PRESS: | 65.825 / | -0.001 |
| MASS: | 642444.06 / | -32.500 | AVG DEW PRESS: | 0.5792/ | +0.0026 |
| | | | TOTAL PRESS: | 66.404 / | +0.001 |

TEST MODE

Page 1

| AVERAGE DATA VALUES | | | | | | |
|---------------------|------|--------|--------|-----------|-----------|-----------|
| DATE | TIME | RTD | W PT. | VAP PRESS | DRY PRESS | MASS |
| 258 | 0.00 | 90.619 | 83.305 | 0.564 | 65.536 | 642903.44 |
| 258 | 0.25 | 90.655 | 83.332 | 0.565 | 65.541 | 642912.31 |
| 258 | 0.50 | 90.721 | 83.408 | 0.566 | 65.546 | 642882.00 |
| 258 | 0.75 | 90.767 | 83.136 | 0.561 | 65.556 | 642931.63 |
| 258 | 1.00 | 90.834 | 83.544 | 0.569 | 65.555 | 642835.69 |
| 258 | 1.25 | 90.888 | 83.651 | 0.571 | 65.559 | 642814.63 |
| 258 | 1.50 | 90.938 | 83.488 | 0.568 | 65.567 | 642839.25 |
| 258 | 1.75 | 90.985 | 83.570 | 0.569 | 65.571 | 642824.25 |
| 258 | 2.00 | 91.025 | 83.410 | 0.566 | 65.580 | 642860.69 |
| 258 | 2.25 | 91.076 | 83.479 | 0.567 | 65.584 | 642839.00 |
| 258 | 2.50 | 91.115 | 83.540 | 0.569 | 65.588 | 642831.00 |
| 258 | 2.75 | 91.169 | 83.543 | 0.569 | 65.593 | 642820.56 |
| 258 | 3.00 | 91.212 | 83.553 | 0.569 | 65.598 | 642817.19 |
| 258 | 3.25 | 91.275 | 83.697 | 0.571 | 65.600 | 642765.00 |
| 258 | 3.50 | 91.310 | 83.499 | 0.568 | 65.608 | 642807.81 |
| 258 | 3.75 | 91.348 | 83.575 | 0.569 | 65.612 | 642797.00 |
| 258 | 4.00 | 91.392 | 83.615 | 0.570 | 65.616 | 642783.00 |
| 258 | 4.25 | 91.427 | 83.537 | 0.568 | 65.622 | 642802.44 |
| 258 | 4.50 | 91.484 | 83.490 | 0.568 | 65.627 | 642786.31 |
| 258 | 4.75 | 91.516 | 83.610 | 0.570 | 65.629 | 642774.56 |
| 258 | 5.00 | 91.559 | 83.630 | 0.570 | 65.634 | 642767.75 |
| 258 | 5.25 | 91.597 | 83.772 | 0.573 | 65.636 | 642740.81 |
| 259 | 5.50 | 91.631 | 83.648 | 0.571 | 65.642 | 642765.38 |
| 259 | 5.75 | 91.671 | 83.530 | 0.568 | 65.649 | 642780.56 |
| 259 | 6.00 | 91.708 | 83.750 | 0.572 | 65.648 | 642735.25 |
| 259 | 6.25 | 91.750 | 83.651 | 0.571 | 65.655 | 642747.88 |
| 259 | 6.50 | 91.780 | 83.722 | 0.572 | 65.657 | 642740.50 |
| 259 | 6.75 | 91.825 | 83.749 | 0.572 | 65.661 | 642720.31 |
| 259 | 7.00 | 91.859 | 83.688 | 0.571 | 65.666 | 642729.81 |
| 259 | 7.25 | 91.903 | 83.706 | 0.572 | 65.669 | 642712.06 |
| 259 | 7.50 | 91.937 | 83.834 | 0.574 | 65.670 | 642685.63 |
| 259 | 7.75 | 91.972 | 83.894 | 0.575 | 65.673 | 642671.75 |
| 259 | 8.00 | 92.009 | 83.712 | 0.572 | 65.680 | 642697.19 |
| 259 | 8.25 | 92.038 | 83.806 | 0.573 | 65.682 | 642679.81 |
| 259 | 8.50 | 92.076 | 83.840 | 0.574 | 65.685 | 642667.38 |
| 259 | 8.75 | 92.111 | 83.806 | 0.573 | 65.689 | 642663.19 |
| 259 | 9.00 | 92.132 | 83.799 | 0.573 | 65.693 | 642674.81 |
| 259 | 9.25 | 92.172 | 83.765 | 0.573 | 65.697 | 642666.63 |
| 259 | 9.50 | 92.203 | 83.690 | 0.571 | 65.702 | 642681.00 |
| 259 | 9.75 | 92.225 | 83.859 | 0.574 | 65.702 | 642655.94 |

TEST MODE

Page 2

| AVERAGE DATA VALUES | | | | | | |
|---------------------|-------|--------|---------|-----------|-----------|-----------|
| DATE | TIME | RTD | DEW PT. | VAP PRESS | DRY PRESS | MASS |
| 259 | 10.00 | 92.247 | 83.876 | 0.575 | 65.705 | 642658.00 |
| 259 | 10.25 | 92.290 | 83.945 | 0.576 | 65.706 | 642626.31 |
| 259 | 10.50 | 92.320 | 83.890 | 0.575 | 65.711 | 642632.88 |
| 259 | 10.75 | 92.341 | 83.886 | 0.575 | 65.714 | 642640.69 |
| 259 | 11.00 | 92.374 | 83.827 | 0.574 | 65.718 | 642640.81 |
| 259 | 11.25 | 92.412 | 83.814 | 0.574 | 65.721 | 642631.00 |
| 259 | 11.50 | 92.447 | 83.765 | 0.573 | 65.725 | 642625.69 |
| 259 | 11.75 | 92.465 | 83.967 | 0.576 | 65.725 | 642599.81 |
| 259 | 12.00 | 92.495 | 83.858 | 0.574 | 65.729 | 642610.31 |
| 259 | 12.25 | 92.520 | 83.860 | 0.574 | 65.732 | 642610.94 |
| 259 | 12.50 | 92.553 | 83.919 | 0.576 | 65.734 | 642588.50 |
| 259 | 12.75 | 92.568 | 83.783 | 0.573 | 65.739 | 642621.13 |
| 259 | 13.00 | 92.593 | 83.876 | 0.575 | 65.740 | 642600.94 |
| 259 | 13.25 | 92.620 | 83.770 | 0.573 | 65.744 | 642613.81 |
| 259 | 13.50 | 92.648 | 83.930 | 0.576 | 65.745 | 642582.75 |
| 259 | 13.75 | 92.672 | 83.817 | 0.574 | 65.749 | 642600.44 |
| 259 | 14.00 | 92.686 | 83.994 | 0.577 | 65.748 | 642576.06 |
| 259 | 14.25 | 92.711 | 83.869 | 0.575 | 65.754 | 642597.00 |
| 259 | 14.50 | 92.739 | 83.867 | 0.575 | 65.756 | 642591.19 |
| 259 | 14.75 | 92.769 | 83.886 | 0.575 | 65.758 | 642576.63 |
| 259 | 15.00 | 92.790 | 83.974 | 0.577 | 65.759 | 642559.00 |
| 259 | 15.25 | 92.812 | 84.054 | 0.578 | 65.760 | 642540.25 |
| 259 | 15.50 | 92.831 | 84.046 | 0.578 | 65.762 | 642544.31 |
| 259 | 15.75 | 92.845 | 84.034 | 0.578 | 65.765 | 642551.25 |
| 259 | 16.00 | 92.868 | 83.999 | 0.577 | 65.768 | 642553.56 |
| 259 | 16.25 | 92.888 | 84.178 | 0.580 | 65.767 | 642521.00 |
| 259 | 16.50 | 92.908 | 83.834 | 0.574 | 65.775 | 642579.88 |
| 259 | 16.75 | 92.930 | 84.039 | 0.578 | 65.774 | 642538.06 |
| 259 | 17.00 | 92.959 | 84.018 | 0.577 | 65.776 | 642531.25 |
| 259 | 17.25 | 92.978 | 83.896 | 0.575 | 65.781 | 642551.63 |
| 259 | 17.50 | 92.996 | 84.066 | 0.578 | 65.780 | 642519.56 |
| 259 | 17.75 | 93.021 | 83.997 | 0.577 | 65.783 | 642522.19 |
| 259 | 18.00 | 93.039 | 84.119 | 0.579 | 65.783 | 642499.44 |
| 259 | 18.25 | 93.056 | 83.930 | 0.576 | 65.788 | 642533.44 |
| 259 | 18.50 | 93.074 | 83.935 | 0.576 | 65.790 | 642529.25 |
| 259 | 18.75 | 93.092 | 83.940 | 0.576 | 65.792 | 642526.25 |
| 259 | 19.00 | 93.108 | 83.972 | 0.576 | 65.793 | 642519.75 |
| 259 | 19.25 | 93.124 | 84.110 | 0.579 | 65.792 | 642494.06 |
| 259 | 19.50 | 93.145 | 84.224 | 0.581 | 65.792 | 642466.75 |
| 259 | 19.75 | 93.158 | 84.233 | 0.581 | 65.794 | 642468.00 |

| AVERAGE DATA VALUES | | | | | | |
|---------------------|-------|--------|---------|-----------|-----------|-----------|
| DATE | TIME | RTD | DEW PT. | VAP PRESS | DRY PRESS | MASS |
| 259 | 20.00 | 93.179 | 84.056 | 0.578 | 65.799 | 642494.69 |
| 259 | 20.25 | 93.200 | 84.074 | 0.578 | 65.800 | 642485.38 |
| 259 | 20.50 | 93.215 | 84.158 | 0.580 | 65.801 | 642470.50 |
| 259 | 20.75 | 93.232 | 84.085 | 0.579 | 65.804 | 642483.38 |
| 259 | 21.00 | 93.247 | 84.157 | 0.580 | 65.804 | 642470.94 |
| 259 | 21.25 | 93.271 | 84.072 | 0.578 | 65.808 | 642476.25 |
| 259 | 21.50 | 93.282 | 84.109 | 0.579 | 65.809 | 642473.69 |
| 259 | 21.75 | 93.303 | 84.114 | 0.579 | 65.810 | 642464.06 |
| 259 | 22.00 | 93.326 | 84.154 | 0.580 | 65.811 | 642447.69 |
| 259 | 22.25 | 93.327 | 84.193 | 0.581 | 65.812 | 642452.19 |
| 259 | 22.50 | 93.335 | 84.029 | 0.578 | 65.817 | 642489.13 |
| 259 | 22.75 | 93.359 | 83.984 | 0.577 | 65.819 | 642485.38 |
| 259 | 23.00 | 93.381 | 84.017 | 0.577 | 65.820 | 642466.88 |
| 259 | 23.25 | 93.385 | 84.017 | 0.577 | 65.822 | 642478.00 |
| 259 | 23.50 | 93.403 | 84.045 | 0.578 | 65.823 | 642466.38 |
| 259 | 23.75 | 93.405 | 84.178 | 0.580 | 65.821 | 642449.88 |
| 259 | 24.00 | 93.426 | 83.977 | 0.577 | 65.826 | 642476.56 |
| 259 | 24.25 | 93.441 | 84.116 | 0.579 | 65.825 | 642444.06 |

TEST MODE

Three Mile Island UNIT 1

Page 1

| LEAKAGE RATE SUMMARY UNIT 1 | | | | | | |
|-----------------------------|------|------------|---------|--------|------------|--------|
| | | TOTAL TIME | | | MASS/POINT | |
| DATE | TIME | TTLM | LMCALC | SL | LAM | L95 |
| 258 | 0.00 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| 258 | 0.25 | -0.1318 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| 258 | 0.50 | 0.1598 | 0.1598 | 0.0000 | 0.1593 | 1.6045 |
| 258 | 0.75 | -0.1403 | -0.0416 | 2.2986 | -0.0799 | 0.3860 |
| 258 | 1.00 | 0.2530 | 0.1634 | 1.1996 | 0.1738 | 0.5812 |
| 258 | 1.25 | 0.2653 | 0.2587 | 0.9122 | 0.2673 | 0.5345 |
| 258 | 1.50 | 0.1598 | 0.2492 | 0.7873 | 0.2316 | 0.4147 |
| 258 | 1.75 | 0.1689 | 0.2451 | 0.7082 | 0.2162 | 0.3488 |
| 258 | 2.00 | 0.0799 | 0.2035 | 0.6445 | 0.1584 | 0.2769 |
| 258 | 2.25 | 0.1070 | 0.1851 | 0.5885 | 0.1384 | 0.2337 |
| 258 | 2.50 | 0.1082 | 0.1721 | 0.5437 | 0.1260 | 0.2037 |
| 258 | 2.75 | 0.1126 | 0.1636 | 0.5082 | 0.1200 | 0.1843 |
| 258 | 3.00 | 0.1074 | 0.1555 | 0.4780 | 0.1139 | 0.1680 |
| 258 | 3.25 | 0.1590 | 0.1632 | 0.4647 | 0.1296 | 0.1783 |
| 258 | 3.50 | 0.1020 | 0.1543 | 0.4413 | 0.1204 | 0.1633 |
| 258 | 3.75 | 0.1060 | 0.1480 | 0.4217 | 0.1152 | 0.1530 |
| 253 | 4.00 | 0.1124 | 0.1443 | 0.4058 | 0.1135 | 0.1467 |
| 258 | 4.25 | 0.0887 | 0.1361 | 0.3880 | 0.1052 | 0.1357 |
| 258 | 4.50 | 0.0972 | 0.1311 | 0.3735 | 0.1013 | 0.1288 |
| 258 | 4.75 | 0.1013 | 0.1276 | 0.3613 | 0.0997 | 0.1244 |
| 258 | 5.00 | 0.1013 | 0.1247 | 0.3504 | 0.0981 | 0.1204 |
| 258 | 5.25 | 0.1156 | 0.1247 | 0.3429 | 0.1011 | 0.1215 |
| 259 | 5.50 | 0.0937 | 0.1209 | 0.3328 | 0.0980 | 0.1169 |
| 259 | 5.75 | 0.0798 | 0.1154 | 0.3218 | 0.0925 | 0.1106 |
| 259 | 6.00 | 0.1047 | 0.1146 | 0.3152 | 0.0936 | 0.1103 |
| 259 | 6.25 | 0.0930 | 0.1121 | 0.3075 | 0.0919 | 0.1073 |
| 259 | 6.50 | 0.0936 | 0.1099 | 0.3005 | 0.0908 | 0.1051 |
| 259 | 6.75 | 0.1013 | 0.1091 | 0.2951 | 0.0913 | 0.1046 |
| 259 | 7.00 | 0.0926 | 0.1073 | 0.2890 | 0.0904 | 0.1028 |
| 259 | 7.25 | 0.0986 | 0.1064 | 0.2841 | 0.0906 | 0.1021 |
| 259 | 7.50 | 0.1085 | 0.1069 | 0.2808 | 0.0927 | 0.1037 |
| 259 | 7.75 | 0.1116 | 0.1077 | 0.2780 | 0.0951 | 0.1056 |
| 259 | 8.00 | 0.0963 | 0.1065 | 0.2736 | 0.0945 | 0.1044 |
| 259 | 8.25 | 0.1012 | 0.1061 | 0.2699 | 0.0948 | 0.1041 |
| 259 | 8.50 | 0.1037 | 0.1060 | 0.2668 | 0.0956 | 0.1044 |
| 259 | 8.75 | 0.1025 | 0.1057 | 0.2637 | 0.0960 | 0.1043 |
| 259 | 9.00 | 0.0948 | 0.1047 | 0.2600 | 0.0952 | 0.1031 |
| 259 | 9.25 | 0.0956 | 0.1039 | 0.2566 | 0.0947 | 0.1022 |
| 259 | 9.50 | 0.0874 | 0.1022 | 0.2526 | 0.0929 | 0.1001 |
| 259 | 9.75 | 0.0948 | 0.1015 | 0.2495 | 0.0925 | 0.0994 |

| LEAKAGE RATE SUMMARY UNIT 1 | | | | | | |
|-----------------------------|-------|------------|--------|--------|------------|--------|
| | | TOTAL TIME | | | MASS/POINT | |
| DATE | TIME | TTLM | LMCALC | SL- | LAM | L95 |
| 259 | 10.00 | 0.0916 | 0.1005 | 0.2463 | 0.0917 | 0.0984 |
| 259 | 10.25 | 0.1009 | 0.1005 | 0.2442 | 0.0925 | 0.0988 |
| 259 | 10.50 | 0.0962 | 0.1000 | 0.2417 | 0.0924 | 0.0984 |
| 259 | 10.75 | 0.0913 | 0.0992 | 0.2388 | 0.0917 | 0.0975 |
| 259 | 11.00 | 0.0891 | 0.0982 | 0.2360 | 0.0906 | 0.0962 |
| 259 | 11.25 | 0.0904 | 0.0974 | 0.2334 | 0.0900 | 0.0954 |
| 259 | 11.50 | 0.0902 | 0.0966 | 0.2309 | 0.0895 | 0.0946 |
| 259 | 11.75 | 0.0965 | 0.0964 | 0.2290 | 0.0898 | 0.0947 |
| 259 | 12.00 | 0.0912 | 0.0958 | 0.2268 | 0.0893 | 0.0941 |
| 259 | 12.25 | 0.0892 | 0.0951 | 0.2245 | 0.0888 | 0.0934 |
| 259 | 12.50 | 0.0941 | 0.0948 | 0.2227 | 0.0889 | 0.0933 |
| 259 | 12.75 | 0.0827 | 0.0937 | 0.2202 | 0.0877 | 0.0921 |
| 259 | 13.00 | 0.0869 | 0.0930 | 0.2181 | 0.0870 | 0.0913 |
| 259 | 13.25 | 0.0816 | 0.0919 | 0.2156 | 0.0858 | 0.0901 |
| 259 | 13.50 | 0.0887 | 0.0914 | 0.2138 | 0.0855 | 0.0897 |
| 259 | 13.75 | 0.0823 | 0.0905 | 0.2117 | 0.0847 | 0.0887 |
| 259 | 14.00 | 0.0873 | 0.0900 | 0.2099 | 0.0844 | 0.0883 |
| 259 | 14.25 | 0.0803 | 0.0890 | 0.2078 | 0.0834 | 0.0873 |
| 259 | 14.50 | 0.0804 | 0.0882 | 0.2057 | 0.0825 | 0.0864 |
| 259 | 14.75 | 0.0827 | 0.0875 | 0.2039 | 0.0819 | 0.0856 |
| 259 | 15.00 | 0.0857 | 0.0870 | 0.2024 | 0.0817 | 0.0853 |
| 259 | 15.25 | 0.0889 | 0.0868 | 0.2011 | 0.0817 | 0.0852 |
| 259 | 15.50 | 0.0865 | 0.0865 | 0.1997 | 0.0817 | 0.0851 |
| 259 | 15.75 | 0.0835 | 0.0860 | 0.1982 | 0.0812 | 0.0846 |
| 259 | 16.00 | 0.0816 | 0.0854 | 0.1966 | 0.0807 | 0.0840 |
| 259 | 16.25 | 0.0879 | 0.0852 | 0.1954 | 0.0808 | 0.0840 |
| 259 | 16.50 | 0.0732 | 0.0841 | 0.1935 | 0.0796 | 0.0829 |
| 259 | 16.75 | 0.0814 | 0.0836 | 0.1920 | 0.0793 | 0.0825 |
| 259 | 17.00 | 0.0817 | 0.0832 | 0.1907 | 0.0790 | 0.0821 |
| 259 | 17.25 | 0.0761 | 0.0824 | 0.1891 | 0.0782 | 0.0813 |
| 259 | 17.50 | 0.0819 | 0.0820 | 0.1878 | 0.0780 | 0.0810 |
| 259 | 17.75 | 0.0802 | 0.0816 | 0.1865 | 0.0777 | 0.0807 |
| 259 | 18.00 | 0.0838 | 0.0813 | 0.1855 | 0.0777 | 0.0806 |
| 259 | 18.25 | 0.0757 | 0.0807 | 0.1840 | 0.0770 | 0.0799 |
| 259 | 18.50 | 0.0755 | 0.0800 | 0.1826 | 0.0764 | 0.0793 |
| 259 | 18.75 | 0.0751 | 0.0794 | 0.1812 | 0.0759 | 0.0787 |
| 259 | 19.00 | 0.0754 | 0.0788 | 0.1799 | 0.0753 | 0.0782 |
| 259 | 19.25 | 0.0794 | 0.0785 | 0.1788 | 0.0751 | 0.0779 |
| 259 | 19.50 | 0.0836 | 0.0783 | 0.1780 | 0.0753 | 0.0780 |
| 259 | 19.75 | 0.0823 | 0.0782 | 0.1771 | 0.0753 | 0.0780 |

| LEAKAGE RATE SUMMARY UNIT 1 | | | | | | |
|-----------------------------|-------|------------|--------|--------|------------|--------|
| | | TOTAL TIME | | | MASS/POINT | |
| DATE | TIME | TTLM | LMCALC | SL | LAM | L95 |
| 259 | 20.00 | 0.0763 | 0.0777 | 0.1760 | 0.0750 | 0.0776 |
| 259 | 20.25 | 0.0771 | 0.0773 | 0.1749 | 0.0746 | 0.0772 |
| 259 | 20.50 | 0.0789 | 0.0770 | 0.1739 | 0.0746 | 0.0770 |
| 259 | 20.75 | 0.0756 | 0.0765 | 0.1728 | 0.0741 | 0.0766 |
| 259 | 21.00 | 0.0769 | 0.0762 | 0.1718 | 0.0739 | 0.0763 |
| 259 | 21.25 | 0.0750 | 0.0758 | 0.1708 | 0.0736 | 0.0760 |
| 259 | 21.50 | 0.0746 | 0.0753 | 0.1698 | 0.0732 | 0.0755 |
| 259 | 21.75 | 0.0754 | 0.0750 | 0.1688 | 0.0729 | 0.0752 |
| 259 | 22.00 | 0.0773 | 0.0747 | 0.1679 | 0.0728 | 0.0751 |
| 259 | 22.25 | 0.0757 | 0.0744 | 0.1670 | 0.0725 | 0.0748 |
| 259 | 22.50 | 0.0687 | 0.0738 | 0.1659 | 0.0719 | 0.0742 |
| 259 | 22.75 | 0.0686 | 0.0732 | 0.1647 | 0.0712 | 0.0735 |
| 259 | 23.00 | 0.0709 | 0.0727 | 0.1637 | 0.0708 | 0.0731 |
| 259 | 23.25 | 0.0683 | 0.0721 | 0.1626 | 0.0702 | 0.0725 |
| 259 | 23.50 | 0.0694 | 0.0716 | 0.1616 | 0.0697 | 0.0720 |
| 259 | 23.75 | 0.0713 | 0.0712 | 0.1607 | 0.0694 | 0.0716 |
| 259 | 24.00 | 0.0664 | 0.0706 | 0.0854 | 0.0687 | 0.0710 |
| 259 | 24.25 | 0.0707 | 0.0702 | 0.0849 | 0.0684 | 0.0707 |

TEST MODE

Three Mile Island UNIT 1

Page 1


| LEAKAGE RATE TREND SUMMARY UNIT 1 | | | | | | |
|-----------------------------------|-------|------------|---------|---------|------------|---------|
| | | TOTAL TIME | | | MASS POINT | |
| DATE | TIME | TTLM | LMCALC | CHANGE | LAM | CHANGE |
| 258 | 0.25 | -0.1318 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| 258 | 0.50 | 0.1598 | 0.1598 | 0.1598 | 0.1593 | 0.1593 |
| 258 | 0.75 | -0.1403 | -0.0416 | -0.2015 | -0.0799 | -0.2392 |
| 258 | 1.00 | 0.2530 | 0.1634 | 0.2050 | 0.1738 | 0.2537 |
| 258 | 1.25 | 0.2653 | 0.2587 | 0.0953 | 0.2673 | 0.0935 |
| 258 | 1.50 | 0.1598 | 0.2492 | -0.0095 | 0.2316 | -0.0358 |
| 258 | 1.75 | 0.1689 | 0.2451 | -0.0041 | 0.2162 | -0.0154 |
| 258 | 2.00 | 0.0799 | 0.2035 | -0.0416 | 0.1584 | -0.0578 |
| 258 | 2.25 | 0.1070 | 0.1851 | -0.0184 | 0.1384 | -0.0200 |
| 258 | 2.50 | 0.1082 | 0.1721 | -0.0130 | 0.1260 | -0.0125 |
| 258 | 2.75 | 0.1126 | 0.1636 | -0.0085 | 0.1200 | -0.0060 |
| 258 | 3.00 | 0.1074 | 0.1555 | -0.0081 | 0.1139 | -0.0061 |
| 258 | 3.25 | 0.1590 | 0.1632 | 0.0077 | 0.1296 | 0.0157 |
| 258 | 3.50 | 0.1020 | 0.1543 | -0.0089 | 0.1204 | -0.0093 |
| 258 | 3.75 | 0.1060 | 0.1480 | -0.0063 | 0.1152 | -0.0051 |
| 258 | 4.00 | 0.1124 | 0.1443 | -0.0037 | 0.1135 | -0.0017 |
| 258 | 4.25 | 0.0887 | 0.1361 | -0.0082 | 0.1052 | -0.0083 |
| 258 | 4.50 | 0.0972 | 0.1311 | -0.0051 | 0.1013 | -0.0039 |
| 258 | 4.75 | 0.1013 | 0.1276 | -0.0035 | 0.0997 | -0.0016 |
| 258 | 5.00 | 0.1013 | 0.1247 | -0.0029 | 0.0981 | -0.0016 |
| 258 | 5.25 | 0.1156 | 0.1247 | 0.0000 | 0.1011 | 0.0029 |
| 258 | 5.50 | 0.0937 | 0.1209 | -0.0037 | 0.0980 | -0.0030 |
| 259 | 5.75 | 0.0798 | 0.1154 | -0.0055 | 0.0925 | -0.0055 |
| 259 | 6.00 | 0.1047 | 0.1146 | -0.0009 | 0.0936 | 0.0011 |
| 259 | 6.25 | 0.0930 | 0.1121 | -0.0025 | 0.0919 | -0.0017 |
| 259 | 6.50 | 0.0936 | 0.1099 | -0.0021 | 0.0908 | -0.0011 |
| 259 | 6.75 | 0.1013 | 0.1091 | -0.0008 | 0.0913 | 0.0006 |
| 259 | 7.00 | 0.0926 | 0.1073 | -0.0019 | 0.0904 | -0.0009 |
| 259 | 7.25 | 0.0986 | 0.1064 | -0.0009 | 0.0906 | 0.0002 |
| 259 | 7.50 | 0.1085 | 0.1069 | 0.0005 | 0.0927 | 0.0021 |
| 259 | 7.75 | 0.1116 | 0.1077 | 0.0008 | 0.0951 | 0.0024 |
| 259 | 8.00 | 0.0963 | 0.1065 | -0.0011 | 0.0945 | -0.0006 |
| 259 | 8.25 | 0.1012 | 0.1061 | -0.0004 | 0.0948 | 0.0004 |
| 259 | 8.50 | 0.1037 | 0.1060 | -0.0001 | 0.0956 | 0.0008 |
| 259 | 8.75 | 0.1025 | 0.1057 | -0.0002 | 0.0960 | 0.0004 |
| 259 | 9.00 | 0.0948 | 0.1047 | -0.0010 | 0.0952 | -0.0008 |
| 259 | 9.25 | 0.0956 | 0.1039 | -0.0009 | 0.0947 | -0.0006 |
| 259 | 9.50 | 0.0874 | 0.1022 | -0.0016 | 0.0929 | -0.0018 |
| 259 | 9.75 | 0.0948 | 0.1015 | -0.0007 | 0.0925 | -0.0003 |
| 259 | 10.00 | 0.0916 | 0.1005 | -0.0010 | 0.0917 | -0.0008 |

| LEAKAGE RATE TREND SUMMARY UNIT 1 | | | | | | |
|-----------------------------------|-------|------------|--------|---------|------------|---------|
| | | TOTAL TIME | | | MASS POINT | |
| DATE | TIME | TTLM | LMCALC | CHANGE | LAM | CHANGE |
| 259 | 10.25 | 0.1009 | 0.1005 | -0.0000 | 0.0925 | 0.0008 |
| 259 | 10.50 | 0.0962 | 0.1000 | -0.0005 | 0.0924 | -0.0002 |
| 259 | 10.75 | 0.0913 | 0.0992 | -0.0009 | 0.0917 | -0.0007 |
| 259 | 11.00 | 0.0891 | 0.0982 | -0.0010 | 0.0906 | -0.0011 |
| 259 | 11.25 | 0.0904 | 0.0974 | -0.0008 | 0.0900 | -0.0006 |
| 259 | 11.50 | 0.0902 | 0.0966 | -0.0008 | 0.0895 | -0.0006 |
| 259 | 11.75 | 0.0965 | 0.0964 | -0.0002 | 0.0898 | 0.0003 |
| 259 | 12.00 | 0.0912 | 0.0958 | -0.0006 | 0.0893 | -0.0005 |
| 259 | 12.25 | 0.0892 | 0.0951 | -0.0007 | 0.0888 | -0.0005 |
| 259 | 12.50 | 0.0941 | 0.0948 | -0.0003 | 0.0889 | 0.0001 |
| 259 | 12.75 | 0.0827 | 0.0937 | -0.0011 | 0.0877 | -0.0012 |
| 259 | 13.00 | 0.0869 | 0.0930 | -0.0007 | 0.0870 | -0.0007 |
| 259 | 13.25 | 0.0816 | 0.0919 | -0.0011 | 0.0858 | -0.0012 |
| 259 | 13.50 | 0.0887 | 0.0914 | -0.0005 | 0.0855 | -0.0003 |
| 259 | 13.75 | 0.0823 | 0.0905 | -0.0009 | 0.0847 | -0.0009 |
| 259 | 14.00 | 0.0873 | 0.0900 | -0.0005 | 0.0844 | -0.0003 |
| 259 | 14.25 | 0.0803 | 0.0890 | -0.0010 | 0.0834 | -0.0010 |
| 259 | 14.50 | 0.0804 | 0.0882 | -0.0009 | 0.0825 | -0.0008 |
| 259 | 14.75 | 0.0827 | 0.0875 | -0.0007 | 0.0819 | -0.0007 |
| 259 | 15.00 | 0.0857 | 0.0870 | -0.0004 | 0.0817 | -0.0002 |
| 259 | 15.25 | 0.0889 | 0.0868 | -0.0002 | 0.0817 | 0.0000 |
| 259 | 15.50 | 0.0865 | 0.0865 | -0.0003 | 0.0817 | -0.0000 |
| 259 | 15.75 | 0.0835 | 0.0860 | -0.0005 | 0.0812 | -0.0004 |
| 259 | 16.00 | 0.0816 | 0.0854 | -0.0006 | 0.0807 | -0.0005 |
| 259 | 16.25 | 0.0879 | 0.0852 | -0.0002 | 0.0808 | 0.0001 |
| 259 | 16.50 | 0.0732 | 0.0841 | -0.0010 | 0.0796 | -0.0011 |
| 259 | 16.75 | 0.0814 | 0.0836 | -0.0005 | 0.0793 | -0.0003 |
| 259 | 17.00 | 0.0817 | 0.0832 | -0.0005 | 0.0790 | -0.0004 |
| 259 | 17.25 | 0.0761 | 0.0824 | -0.0008 | 0.0782 | -0.0007 |
| 259 | 17.50 | 0.0819 | 0.0820 | -0.0004 | 0.0780 | -0.0002 |
| 259 | 17.75 | 0.0802 | 0.0816 | -0.0005 | 0.0777 | -0.0003 |
| 259 | 18.00 | 0.0838 | 0.0813 | -0.0002 | 0.0777 | 0.0000 |
| 259 | 18.25 | 0.0757 | 0.0807 | -0.0007 | 0.0770 | -0.0007 |
| 259 | 18.50 | 0.0755 | 0.0800 | -0.0006 | 0.0764 | -0.0006 |
| 259 | 18.75 | 0.0751 | 0.0794 | -0.0006 | 0.0759 | -0.0005 |
| 259 | 19.00 | 0.0754 | 0.0788 | -0.0006 | 0.0753 | -0.0005 |
| 259 | 19.25 | 0.0794 | 0.0785 | -0.0004 | 0.0751 | -0.0002 |
| 259 | 19.50 | 0.0836 | 0.0783 | -0.0001 | 0.0753 | 0.0002 |
| 259 | 19.75 | 0.0823 | 0.0782 | -0.0002 | 0.0753 | 0.0000 |
| 259 | 20.00 | 0.0763 | 0.0777 | -0.0005 | 0.0750 | -0.0004 |

| LEAKAGE RATE TREND SUMMARY UNIT 1 | | | | | | |
|-----------------------------------|-------|------------|--------|---------|------------|---------|
| | | TOTAL TIME | | | MASS POINT | |
| DATE | TIME | TTLM | LMCALC | CHANGE | LAM | CHANGE |
| 259 | 20.25 | 0.0771 | 0.0773 | -0.0004 | 0.0746 | -0.0003 |
| 259 | 20.50 | 0.0789 | 0.0770 | -0.0003 | 0.0746 | -0.0001 |
| 259 | 20.75 | 0.0756 | 0.0765 | -0.0004 | 0.0741 | -0.0004 |
| 259 | 21.00 | 0.0769 | 0.0762 | -0.0004 | 0.0739 | -0.0002 |
| 259 | 21.25 | 0.0750 | 0.0758 | -0.0004 | 0.0736 | -0.0003 |
| 259 | 21.50 | 0.0746 | 0.0753 | -0.0004 | 0.0732 | -0.0004 |
| 259 | 21.75 | 0.0754 | 0.0750 | -0.0004 | 0.0729 | -0.0003 |
| 259 | 22.00 | 0.0773 | 0.0747 | -0.0003 | 0.0728 | -0.0001 |
| 259 | 22.25 | 0.0757 | 0.0744 | -0.0003 | 0.0725 | -0.0003 |
| 259 | 22.50 | 0.0687 | 0.0738 | -0.0006 | 0.0719 | -0.0007 |
| 259 | 22.75 | 0.0686 | 0.0732 | -0.0006 | 0.0712 | -0.0007 |
| 259 | 23.00 | 0.0709 | 0.0727 | -0.0005 | 0.0708 | -0.0005 |
| 259 | 23.25 | 0.0683 | 0.0721 | -0.0006 | 0.0702 | -0.0006 |
| 259 | 23.50 | 0.0694 | 0.0716 | -0.0005 | 0.0697 | -0.0005 |
| 259 | 23.75 | 0.0713 | 0.0712 | -0.0004 | 0.0694 | -0.0003 |
| 259 | 24.00 | 0.0664 | 0.0706 | -0.0006 | 0.0687 | -0.0006 |
| 259 | 24.25 | 0.0707 | 0.0702 | -0.0004 | 0.0684 | -0.0003 |

20 POINT MEAN TOTAL TIME CALCULATED LEAKAGE = 7.458624E-02
 20 POINT MEAN TOTAL TIME MEASURED LEAKAGE = 7.415611E-02
 20 POINT MEAN MASS POINT LEAKAGE = 7.241055E-02
 MASS POINT INTERCEPT = 642855.4
 MASS POINT SLOPE = -18.3333

24 HOUR ILRT MASS POINT LEAK RATE VS TIME



24 HOUR ILRT MASS VS TIME

6.4293

UNIT 1

MASS

LBM
 $\times 10^5$


43

6.4244


1830/ 258

TIME

1845/ 259



24 HOUR ILRT TEMPERATURE VS TIME



24 HOUR ILRT DEWPOINT TEMP VS TIME

84.233

UNIT 1

AUG DEW TEMP

40


F

83.136

1830/ 258

TIME

1845/ 259




24 HOUR ILRT VAPOR PRESSURE VS TIME

0.581

UNIT 1

AUG VAPR PRESS




0.561

1830/ 258

TIME

1845/ 259

24 HOUR ILRT PRESSURE VS TIME



APPENDIX C
VERIFICATION TEST DATA AND PLOTS

VERIFICATION MODE
OPTIONS

SUMMARY
TIME = 2315

- 1 - MANUAL DATA ENTRY
- 2 - PARAMETER GRAPHS
- 3 - SENSOR PLOTS
- 4 - REPRINT CURRENT DATA PT
- 5 - SENSOR DIFFERENTIALS
- 6 - TREND ANALYSIS
- P - PASS WORD MENU

OF DATA POINTS = 18
MODE DURATION (IN HOURS) = 4.25
TOT TIME MEASURED LEAK = 0.1248
TOT TIME CALCULATED LEAK = 0.1604
MASS PT LEAK = 0.1487
IMPOSED LEAK = 0.1002
TOT TIME UPPER LIMIT = 0.1954
TOT TIME LOWER LIMIT = 0.1454
MASS PT UPPER LIMIT = 0.1936
MASS PT LOWER LIMIT = 0.1436

TOT TIME VERIFICATION CRITERIA HAS BEEN MET
MASS PT VERIFICATION CRITERIA HAS BEEN MET

POINT SUMMARY: CURRENT VALUE/DIFFERENCE FROM PREVIOUS POINT

AVG TEMP: 93.646/ +0.010
MASS: 642283.44 / -6.375

AVG PRESS: 65.833 / +0.000
AVG DEW PRESS: 0.5783/ -0.0003
TOTAL PRESS: 66.411 / +0.000

VERF MODE

Page 1

| AVERAGE DATA VALUES | | | | | | |
|---------------------|------|--------|---------|-----------|-----------|-----------|
| DATE | TIME | RTD | DEW PT. | VAP PRESS | DRY PRESS | MASS |
| 259 | 0.00 | 93.455 | 84.194 | 0.581 | 65.825 | 642425.44 |
| 259 | 0.25 | 93.460 | 84.262 | 0.582 | 65.824 | 642414.00 |
| 259 | 0.50 | 93.480 | 83.897 | 0.575 | 65.831 | 642460.81 |
| 259 | 0.75 | 93.484 | 84.037 | 0.578 | 65.829 | 642434.00 |
| 259 | 1.00 | 93.502 | 84.020 | 0.577 | 65.830 | 642422.69 |
| 259 | 1.25 | 93.510 | 84.128 | 0.579 | 65.828 | 642397.00 |
| 259 | 1.50 | 93.528 | 84.022 | 0.577 | 65.831 | 642399.81 |
| 259 | 1.75 | 93.525 | 84.099 | 0.579 | 65.829 | 642392.19 |
| 259 | 2.00 | 93.551 | 83.912 | 0.575 | 65.833 | 642400.56 |
| 259 | 2.25 | 93.559 | 84.201 | 0.581 | 65.828 | 642340.75 |
| 259 | 2.50 | 93.577 | 84.098 | 0.579 | 65.831 | 642343.88 |
| 259 | 2.75 | 93.581 | 84.009 | 0.577 | 65.832 | 642355.38 |
| 259 | 3.00 | 93.587 | 84.128 | 0.579 | 65.831 | 642331.13 |
| 259 | 3.25 | 93.597 | 84.206 | 0.581 | 65.829 | 642307.25 |
| 259 | 3.50 | 93.619 | 84.054 | 0.578 | 65.832 | 642312.31 |
| 259 | 3.75 | 93.627 | 84.083 | 0.579 | 65.832 | 642297.94 |
| 259 | 4.00 | 93.636 | 84.085 | 0.579 | 65.832 | 642289.81 |
| 259 | 4.25 | 93.646 | 84.070 | 0.578 | 65.833 | 642283.44 |

VERF MODE

Three Mile Island UNIT 1

Page 1

| LEAKAGE RATE SUMMARY UNIT 1 | | | | | | |
|-----------------------------|------|------------|---------|--------|------------|--------|
| | | TOTAL TIME | | | MASS/POINT | |
| DATE | TIME | TTLM | LMCALC | SL | LAM | L95 |
| 259 | 0.00 | 0.0000 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| 259 | 0.25 | 0.1703 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| 259 | 0.50 | -0.2643 | -0.2643 | 0.0000 | -0.2640 | 1.8858 |
| 259 | 0.75 | -0.0430 | -0.1523 | 2.4420 | -0.1076 | 0.3161 |
| 259 | 1.00 | 0.0101 | -0.0706 | 1.0148 | -0.0209 | 0.2076 |
| 259 | 1.25 | 0.0850 | 0.0123 | 0.7431 | 0.0615 | 0.2309 |
| 259 | 1.50 | 0.0639 | 0.0443 | 0.5964 | 0.0799 | 0.1951 |
| 259 | 1.75 | 0.0709 | 0.0653 | 0.5173 | 0.0904 | 0.1741 |
| 259 | 2.00 | 0.0465 | 0.0676 | 0.4567 | 0.0810 | 0.1451 |
| 259 | 2.25 | 0.1405 | 0.1041 | 0.4514 | 0.1200 | 0.1857 |
| 259 | 2.50 | 0.1218 | 0.1221 | 0.4356 | 0.1340 | 0.1889 |
| 259 | 2.75 | 0.0951 | 0.1260 | 0.4149 | 0.1304 | 0.1758 |
| 259 | 3.00 | 0.1175 | 0.1349 | 0.4031 | 0.1358 | 0.1742 |
| 259 | 3.25 | 0.1358 | 0.1462 | 0.3971 | 0.1456 | 0.1797 |
| 259 | 3.50 | 0.1207 | 0.1506 | 0.3880 | 0.1464 | 0.1758 |
| 259 | 3.75 | 0.1270 | 0.1552 | 0.3811 | 0.1484 | 0.1740 |
| 259 | 4.00 | 0.1266 | 0.1585 | 0.3746 | 0.1492 | 0.1717 |
| 259 | 4.25 | 0.1248 | 0.1604 | 0.3684 | 0.1487 | 0.1686 |

VERF MODE

Three Mile Island UNIT 1 Page 1

| LEAKAGE RATE TREND SUMMARY UNIT 1 | | | | | | |
|-----------------------------------|------|------------|---------|---------|------------|---------|
| | | TOTAL TIME | | | MASS POINT | |
| DATE | TIME | TTLM | LMCALC | CHANGE | LAM | CHANGE |
| 259 | 0.25 | 0.1703 | 0.0000 | 0.0000 | 0.0000 | 0.0000 |
| 259 | 0.50 | -0.2643 | -0.2643 | -0.2643 | -0.2640 | -0.2640 |
| 259 | 0.75 | -0.0430 | -0.1523 | 0.1120 | -0.1076 | 0.1564 |
| 259 | 1.00 | 0.0101 | -0.0706 | 0.0817 | -0.0209 | 0.0867 |
| 259 | 1.25 | 0.0850 | 0.0123 | 0.0830 | 0.0615 | 0.0824 |
| 259 | 1.50 | 0.0639 | 0.0443 | 0.0319 | 0.0799 | 0.0184 |
| 259 | 1.75 | 0.0709 | 0.0653 | 0.0211 | 0.0904 | 0.0105 |
| 259 | 2.00 | 0.0465 | 0.0676 | 0.0023 | 0.0810 | -0.0093 |
| 259 | 2.25 | 0.1405 | 0.1041 | 0.0365 | 0.1200 | 0.0390 |
| 259 | 2.50 | 0.1218 | 0.1221 | 0.0181 | 0.1340 | 0.0140 |
| 259 | 2.75 | 0.0951 | 0.1260 | 0.0038 | 0.1304 | -0.0036 |
| 259 | 3.00 | 0.1175 | 0.1349 | 0.0089 | 0.1358 | 0.0054 |
| 259 | 3.25 | 0.1358 | 0.1462 | 0.0113 | 0.1456 | 0.0098 |
| 259 | 3.50 | 0.1207 | 0.1506 | 0.0044 | 0.1464 | 0.0008 |
| 259 | 3.75 | 0.1270 | 0.1552 | 0.0046 | 0.1484 | 0.0020 |
| 259 | 4.00 | 0.1266 | 0.1585 | 0.0033 | 0.1492 | 0.0008 |
| 259 | 4.25 | 0.1248 | 0.1604 | 0.0020 | 0.1487 | -0.0005 |

20 POINT MEAN TOTAL TIME CALCULATED LEAKAGE = 0


20 POINT MEAN TOTAL TIME MEASURED LEAKAGE = 0

20 POINT MEAN MASS POINT LEAKAGE = 0


MASS POINT INTERCEPT = 642451.8

MASS POINT SLOPE = -39.80461


VERIFICATION TEST PRESSURE VS TIME




VERIFICATION TEST DEWPOINT TEMPERATURE VS TIME




VERIFICATION TEST MASS POINT LEAK RATE VS TIME





VERIFICATION TEST TEMPERATURE VS TIME



The graph displays a signal labeled 'AUGUR PRESS' over time. The vertical axis (y-axis) is marked with values 0.575 and 0.582. The horizontal axis (x-axis) is labeled 'TIME' and has two major tick marks with labels '1900/259' and '2315/259'. The signal starts at a high value near 0.582, drops sharply to a minimum near 0.575, and then exhibits several peaks and troughs. The peaks reach values between 0.580 and 0.582, while the troughs drop to values near 0.575. The signal appears to be highly oscillatory, possibly representing a pressure measurement over time.

UNIT 1

AUG
UPR
PRES

0.582

0.575

1900/ 259

TIME

2315/ 259

APPENDIX D
ILRT COMPUTER PROGRAM DESCRIPTION

DESCRIPTION OF ILRT COMPUTER PROGRAM

The following paragraphs describe the various features and attributes of the General Physics ILRT Computer Program and the process used to certify it for each application.

REDUNDANCY

The General Physics ILRT team was equipped with two fully operational IBM compatible microcomputers during the ILRT and for on site data reduction and analysis. The computer software and hardware interfaced directly with the ILRT Measurement System Volumetrics A-100 Datalogger.

Two computers were brought on site for 100% redundancy, as each computer and its software is capable of independently performing the ILRT. The General Physics ILRT Computer Software is also capable of accepting manual input of raw sensor data and performing all required sensor data conversions if the data logger should cease to function. Each computer was equipped with back-up disks in the unlikely event of a disk "crash."

SECURITY

The General Physics ILRT Computer Program is written in IBM's BASICA. BASICA is a high level programming language which combines programming ease with user oriented command functions to create an easy to use and understand program. In order to increase speed of operation the program was then compiled into an executable command file. Compiling was accomplished using the IBM Basic Compiler. In addition to execution speed, this had the added benefit of making the program more secure as compiled programs cannot be edited or changed. The program requires a password to change modes of operation, start times, or enter the data editing routine to safeguard the integrity of the raw data files.

FEATURES

The program itself is designed to be a menu driven program consisting of five separate, menu driven operating modes. These are the:

- | | |
|------------------------|--------------------------|
| 1. Pressurization Mode | 4. Verification Mode |
| 2. Stabilization Mode | 5. Depressurization Mode |
| 3. Test Mode | |

These modes also correspond to the phases of the ILRT. Menu driven means that the user is presented with a list of options that the program can perform and from which the user can choose. It allows for interactive information exchange between the user and the computer and prevents invalid information or user mistakes from crashing the program. Program organization consists of a master menu which controls access to the seven operating modes chained to the individual menus which control these modes. The data processing, information display capabilities and function of each mode is as follows:

1. Pressurization Mode: All data reduction, graphic displays of average temperature, dewpoint, and corrected pressure.
2. Stabilization Mode: All data reduction, automatic comparison of data against ANSI 56.8 and BN-TOP-1 temperature stabilization criteria, notification when criteria is met, graphic displays of average temperature, dewpoint, and corrected pressure.
3. Test Mode: All data reduction, calculation of leakage rates using mass point, total time and point-to-point analysis techniques, display of trend report information required by BN-TOP-1, graphic display of average temperature, dewpoint, pressure and mass, as well as graphic display of mass point measured leakage, 95% UCL; total time measured and calculated leakage and the total time leakage rate at the 95% UCL (as calculated by BN-TOP-1), including a superimposed acceptance criteria line).
4. Verification Test Mode: With input of imposed leakage in SCFM automatically calculates and displays on graph and trend report the acceptance criteria band, plus all graphics displays available in test mode.
5. Depressurization Mode: All data and graphics capabilities of Pressurization Mode. In programs for BWR units, this mode also includes a Drywell to Suppression Chamber Bypass Test routine.

Other reduction and analysis capabilities of the General Physics ILRT computer program include:

1. Containment total pressure conversion from counts to psia (if required), and averaging.
2. Containment drybulb temperature weighted averaging and conversion to absolute units.
3. Containment dewpoint temperature weighted averaging (conversion from Foxboro dewcell element temperature to dewpoint temperature if required) and conversion to partial pressure of water vapor (psia).

4. Data storage of ILRT measurement system inputs for each data point.
5. Weight (mass) point calculations using the ideal gas law.
6. Automated Data Acquisition and/or Manual Data Entry.
7. Sensor performance and deviation information for sensor failure criteria, graphic display of individual sensor performance for selected operating mode.
8. Calculation of ISG formula at beginning of test; acceptance criteria based on number of sensors remaining and actual test duration.
9. Computer System Error Functions automatically checks for error in incoming data, printer or disk drive faults.

The computer program used by General Physics has been previously certified for six tests at the San Onofre Nuclear Generating Station and over a dozen other ILRTs. The initial certification required verification of the program through hand calculations and an independent review by Bechtel Power Corporation. After certification was completed, a calibration set of raw data was used to verify software of the program prior to usage. Additionally, once the computer was linked to the data acquisition system and a complete data stream was available, the input function of each mode of the program was verified by comparing the data acquisition system output to the computer printout data point summary.

APPENDIX E
SENSOR LOCATIONS

APPENDIX E
SENSOR LOCATIONS

| SENSOR NUMBER | ELEV. (FEET) | LEVEL | SENSOR TYPE | QUADRANT |
|------------------|------------------|-------|----------------|----------|
| TE-655R | 287 | 1 | RTD | I |
| TE-655S | 287 | 1 | RTD | III |
| TE-655T | 287 | 1 | RTD | IV |
| TE-655U | 287 | 1 | RTD | II |
| TE-655V | 287 | 1 | RTD | IV |
| TE-654I | 287 | 1 | DEWCELL | III |
| TE-654J | 287 | 1 | DEWCELL | I |
| TE-655M | 314 to 321 | 2 | RTD | I |
| TE-655N | 314 to 321 | 2 | RTD | III |
| TE-655O | 314 to 321 | 2 | RTD | IV |
| TE-655P | 314 to 321 | 2 | RTD | II |
| TE-655Q | 314 to 321 | 2 | RTD | II |
| TE-654G | 314 to 321 | 2 | DEWCELL | I |
| TE-654H | 314 to 321 | 2 | DEWCELL | III |
| TE-655A | 352 to 365 | 3 | RTD | |

APPENDIX E
SENSOR LOCATIONS



| SENSOR NUMBER | ELEV. (FEET) | LEVEL | SENSOR TYPE | QUADRANT |
|------------------|------------------|-------|----------------|----------|
| TE-655K | 352 to 365 | 3 | RTD | III |
| TE-654D | 352 to 365 | 3 | DEWCELL | II |
| TE-655E | 352 to 365 | 3 | DEWCELL | IV |
| TE-655D | 365 to 405 | 4 | RTD | I |
| TE-655J | 365 to 405 | 4 | RTD | I |
| TE-655L | 365 to 405 | 4 | RTD | I |
| TE-655W | 365 to 405 | 4 | RTD | II |
| TE-655X | 365 to 405 | 4 | RTD | IV |
| TE-655B | 365 to 405 | 4 | RTD | I |
| TE-654B | 365 to 405 | 4 | DEWCELL | I |
| TE-654C | 365 to 405 | 4 | DEWCELL | III |
| TE-654F | 365 to 405 | 4 | DEWCELL | II |
| TE-655C | 437 | 5 | RTD | I |
| TE-655E | 437 | 5 | RTD | II |
| TE-655H | 437 | 5 62 | RTD | III |

APPENDIX E


SENSOR LOCATIONS

| SENSOR NUMBER | ELEV. (FEET) | LEVEL | SENSOR TYPE | QUADRANT |
|------------------|-----------------|-------|----------------|----------|
| TE-655F | 437 | 5 | RTD | IV |
| TE-654A | 437 | 5 | DEWCELL | I |

The trend of dewcell temperature sensors TE-654A and TE-654J during the ILRT did not reflect the trend of the other dewcell temperature sensors. All ILRT calculations were redone with the input from dewcell temperature sensors TE-654A and TE-654J removed.



| INSTRUMENTATION SUBCHART | | |
|--------------------------|--------------------|------------------|
| DEVICE | DESIGNATION | MANUFACTURER |
| RTD's | TE 855A to 855K | TSI |
| DEWCELLS | TE 854A to 854J | FORDHOFF |
| PRESSURE INDICATORS | PI 300 PI 301 | TEXAS INSTRUMENT |
| FLOWMETER | FI 110 FI 111 | SIERRA |



APPENDIX F
INSTRUMENTATION SELECTION GUIDE VALUE

INSTRUMENTATION SELECTION GUIDE CALCULATION

PRE-TEST ISG

A. TEST PARAMETERS

1. Test Pressure: 50.6 psig = 65.3 psia
2. Containment Avg. Drybulb Temperature (T): 70 °F = 529.67 °R
3. Containment Avg. Dewpoint Temperature (Tdp): 65 °F

B. Instrument and Measurement System Errors

1. Definitions

- a. e = the error associated with the measurement of change in a given parameter.
- b. E = the error associated with the sensitivity of the sensor.
- c. ϵ = the error associated with the measurement system readout and signal conditioning (excludes sensor), including resolution and repeatability.
 - 1) Instrumentation errors (e.g., repeatability and resolution) are combined using a root-sum-square formula (per ANSI/ANS-56.8-1987, Appendix G).
 - 2) In cases where repeatability is tested and specified for both the sensor and the readout device, the largest source of error is used to calculate ϵ .

C. Instrument Errors

1. Total, Absolute Pressure

- a. $E_p = \pm 0.001$ psia (per manufacturer spec.)
- b. $\epsilon_p = \pm [(0.001 \text{ psia})^2 + (0.008 \text{ psia})^2]^{1/2}$
 $\epsilon_p = \pm [1.0 \times 10^{-6} + 6.4 \times 10^{-5}]^{1/2}$
 $\epsilon_p = \pm [6.5 \times 10^{-5}]^{1/2}$
 $\epsilon_p = \pm 8.062 \times 10^{-3}$ psia

$$\begin{aligned}
c. \quad e_p &= \pm [(E_p)^2 + (\epsilon_p)^2]^{1/2} / [\text{no. of sensors}]^{1/2} \\
e_p &= \pm [(0.001)^2 + (8.062 \times 10^{-3})^2]^{1/2} / (2)^{1/2} \\
e_p &= \pm [1 \times 10^{-6} + 6.5 \times 10^{-5}]^{1/2} / 1.414 \\
e_p &= \pm [6.6 \times 10^{-5}]^{1/2} / 1.414 \\
e_p &= \pm 5.7454 \times 10^{-3} \text{ psia}
\end{aligned}$$

2. Drybulb Temperature

$$\begin{aligned}
a. \quad E_T &= \pm 0.01^\circ\text{F} \\
b. \quad \epsilon_T &= \pm [(0.01)^2 + (0.001)^2]^{1/2} \\
\epsilon_T &= \pm [1.0 \times 10^{-4} + 1 \times 10^{-6}]^{1/2} \\
\epsilon_T &= \pm [1.01 \times 10^{-4}]^{1/2} \\
\epsilon_T &= \pm 1.005 \times 10^{-2} ^\circ\text{F} \\
c. \quad e_T &= \pm [(E_T)^2 + (\epsilon_T)^2]^{1/2} / (24)^{1/2} \\
e_T &= \pm [(0.01)^2 + (1.005 \times 10^{-2})^2]^{1/2} / (24)^{1/2} \\
e_T &= \pm [1.0 \times 10^{-4} + 1.010025 \times 10^{-4}]^{1/2} / 4.899 \\
e_T &= \pm [2.010025 \times 10^{-4}]^{1/2} / 4.899 \\
e_T &= \pm 1.4177 \times 10^{-2} / 4.899 \\
e_T &= \pm 2.89396 \times 10^{-3} ^\circ\text{F}
\end{aligned}$$

3. Water Vapor Pressure

$$\begin{aligned}
a. \quad E_{pv} &= \pm 0.1^\circ\text{F} \\
b. \quad \epsilon_{pv} &= \pm [(0.01)^2 + (0.001)^2]^{1/2} \\
\epsilon_{pv} &= \pm [1 \times 10^{-4} + 1 \times 10^{-6}]^{1/2} \\
\epsilon_{pv} &= \pm [1.01 \times 10^{-4}]^{1/2} \\
\epsilon_{pv} &= \pm 1.005 \times 10^{-2} ^\circ\text{F}
\end{aligned}$$

c. At a 65°F dewpoint, water vapor pressure change/°F is 0.0106450 psia/°F (from the General Physics ILRT Data Management Computer Program)

$$d. e_{pv} = \pm [(E_{pv})^2 + (\epsilon_{pv})^2]^{1/2} / (\text{no. of sensors})^{1/2}$$

$$e_{pv} = \pm [(0.1)^2 + (1.005 \times 10^{-2})^2]^{1/2} / (10)^{1/2}$$

$$e_{pv} = \pm [1.0101 \times 10^{-2}]^{1/2} / 3.1623$$

$$e_{pv} = \pm 0.1005 / 3.1623$$

$$e_{pv} = \pm 0.03178^\circ\text{F} \times 0.0106450 \text{ psia}/^\circ\text{F}$$

$$e_{pv} = \pm 3.383 \times 10^{-4} \text{ psia}$$

D. Instrumentation Selection Guide Formula (24 hr. Test)

$$ISG = \pm \frac{2400}{t} \sqrt{2 \left(\frac{e_P}{P} \right)^2 + 2 \left(\frac{e_{pv}}{P} \right)^2 + 2 \left(\frac{e_T}{T} \right)^2}$$

$$= \pm \frac{2400}{24} \sqrt{2 \left(\frac{5.7454 \times 10^{-3}}{65.3} \right)^2 + 2 \left(\frac{3.383 \times 10^{-4}}{65.3} \right)^2 + 2 \left(\frac{2.89396 \times 10^{-3}}{529.67} \right)^2}$$

$$= \pm 100 \sqrt{(1.5483 \times 10^{-8}) + (5.3680 \times 10^{-11}) + (8.9336 \times 10^{-11})}$$

$$ISG = \pm 100 \sqrt{1.562637 \times 10^{-8}}$$

$$ISG = \pm 100 (1.25 \times 10^{-4})$$

$$ISG = \pm 0.0125 \frac{\text{wt.}\%}{24 \text{ hours}}$$

F. ISG Acceptance Criteria

1. ISG must be $\leq 25\% L_{24}$
2. $25\% (0.1 \text{ wt.}\%/\text{day}) = 0.025 \text{ wt.}\%/\text{day}$
3. $ISG = 0.0125 \leq 0.125 \text{ wt.}\% / 24 \text{ hours}$

POST-TEST ISG

A. TEST PARAMETERS

1. Test Pressure: 51.52 psig = 66.1 psia
2. Containment Avg. Drybulb Temperature (T): 90.62 °F = 550.29 °R
3. Containment Avg. Dewpoint Temperature (Tdp): 82.86 °F

B. Instrument and Measurement System Errors

1. Definitions

- a. ϵ = the error associated with the measurement of change in a given parameter.
- b. E = the error associated with the sensitivity of the sensor.
- c. ϵ = the error associated with the measurement system readout and signal conditioning (excludes sensor), including resolution and repeatability.
 - 1) Instrumentation errors (e.g., repeatability and resolution) are combined using a root-sum-square formula (per ANSI/ANS-56.8-1987, Appendix G).
 - 2) In cases where repeatability is tested and specified for both the sensor and the readout device, the largest source of error is used to calculate ϵ .

C. Instrument Errors

1. Total, Absolute Pressure

- a. $E_p = \pm 0.001$ psia (per manufacturer spec.)
- b. $\epsilon_p = \pm [(0.001 \text{ psia})^2 + (0.008 \text{ psia})^2]^{1/2}$
 $\epsilon_p = \pm [1.0 \times 10^{-6} + 6.4 \times 10^{-5}]^{1/2}$
 $\epsilon_p = \pm [6.5 \times 10^{-5}]^{1/2}$
 $\epsilon_p = \pm 8.062 \times 10^{-3}$ psia

$$\begin{aligned}
 c. \quad e_p &= \pm[(E_p)^2 + (\epsilon_p)^2]^{1/2}/[\text{no. of sensors}]^{1/2} \\
 e_p &= \pm[(0.001)^2 + (8.062 \times 10^{-3})^2]^{1/2}/(2)^{1/2} \\
 e_p &= \pm[1 \times 10^{-6} + 6.5 \times 10^{-5}]^{1/2}/1.414 \\
 e_p &= \pm[6.6 \times 10^{-5}]^{1/2}/1.414 \\
 e_p &= \pm 5.7454 \times 10^{-3} \text{ psia}
 \end{aligned}$$

2. Drybulb Temperature

$$\begin{aligned}
 a. \quad E_T &= \pm 0.01^\circ\text{F} \\
 b. \quad \epsilon_T &= \pm[(0.01)^2 + (0.001)^2]^{1/2} \\
 \epsilon_T &= \pm[1.0 \times 10^{-4} + 1 \times 10^{-6}]^{1/2} \\
 \epsilon_T &= \pm[1.01 \times 10^{-4}]^{1/2} \\
 \epsilon_T &= \pm 1.005 \times 10^{-2}^\circ\text{F} \\
 c. \quad e_T &= \pm[(E_T)^2 + (\epsilon_T)^2]^{1/2}/(24)^{1/2} \\
 e_T &= \pm[(0.01)^2 + (1.005 \times 10^{-2})^2]^{1/2}/(24)^{1/2} \\
 e_T &= \pm[1.0 \times 10^{-4} + 1.010025 \times 10^{-4}]^{1/2}/4.899 \\
 e_T &= \pm[2.010025 \times 10^{-4}]^{1/2}/4.899 \\
 e_T &= \pm 1.4177 \times 10^{-2}/4.899 \\
 e_T &= \pm 2.89396 \times 10^{-3}^\circ\text{F}
 \end{aligned}$$

3. Water Vapor Pressure

$$\begin{aligned}
 a. \quad E_{pv} &= \pm 0.1^\circ\text{F} \\
 b. \quad \epsilon_{pv} &= \pm[(0.01)^2 + (0.001)^2]^{1/2} \\
 \epsilon_{pv} &= \pm[1 \times 10^{-4} + 1 \times 10^{-6}]^{1/2} \\
 \epsilon_{pv} &= \pm[1.01 \times 10^{-4}]^{1/2} \\
 \epsilon_{pv} &= \pm 1.005 \times 10^{-2}^\circ\text{F}
 \end{aligned}$$

c. At a 82.86°F dewpoint, water vapor pressure change/°F is 0.01797 psia/°F (from the General Physics ILRT Data Management Computer Program)

$$d. \quad e_{pv} = \pm [(E_{pv})^2 + (\epsilon_{pv})^2]^{1/2} / (\text{no. of sensors})^{1/2}$$

$$e_{pv} = \pm [(0.1)^2 + (1.005 \times 10^{-2})^2]^{1/2} / (8)^{1/2}$$

$$e_{pv} = \pm [1.0101 \times 10^{-2}]^{1/2} / 2.8284$$

$$e_{pv} = \pm 0.1005 / 2.8284$$

$$e_{pv} = \pm 0.03553^\circ\text{F} \times 0.01797 \text{ psia}/^\circ\text{F}$$

$$e_{pv} = \pm 6.3847 \times 10^{-4} \text{ psia}$$

D. Instrumentation Selection Guide Formula (24 hr. Test)

$$ISG = \pm \frac{2400}{t} \sqrt{2 \left(\frac{e_P}{P} \right)^2 + 2 \left(\frac{e_{Pv}}{P} \right)^2 + 2 \left(\frac{e_T}{T} \right)^2}$$

$$= \pm \frac{2400}{24} \sqrt{2 \left(\frac{5.7454 \times 10^{-3}}{66.1} \right)^2 + 2 \left(\frac{6.3847 \times 10^{-4}}{66.1} \right)^2 + 2 \left(\frac{2.89396 \times 10^{-3}}{550.29} \right)^2}$$

$$= \pm 100 \sqrt{(1.511 \times 10^{-8}) + (1.866 \times 10^{-10}) + (8.2766 \times 10^{-11})}$$

$$ISG = \pm 100 \sqrt{1.5379 \times 10^{-8}}$$

$$ISG = \pm 100 (1.24 \times 10^{-4})$$

$$ISG = \pm 0.0124 \frac{\text{wt. \%}}{24 \text{ hours}}$$

F. ISG Acceptance Criteria

1. ISG must be $\leq 25\% L_a$
2. $25\% (0.1 \text{ wt. \%}/\text{day}) = 0.025 \text{ wt. \%}/\text{day}$

3. ISG = $0.0124 \leq 0.125$ wt.%/24 hours

APPENDIX G
LOCAL LEAKAGE RATE TEST SUMMARIES

APPENDIX G

THREE MILE ISLAND UNIT 1

1991 REACTOR BUILDING LOCAL LEAK RATE TESTING REPORT
(Includes 9R Refueling Outage Test Data
and 8R Operating Cycle 1990 Test Data)

SP 1303-11.18

APPENDG

INDEX - 1991 REACTOR BUILDING LOCAL LEAK RATE TESTING REPORT

1. PURPOSE
2. SUMMARY OF WORK ACCOMPLISHED
 - 2.1 Valve Testing/Repairs/Modifications
 - 2.2 Access Hatches
3. METHODS OF TESTING
 - 3.1 Valves
 - 3.2 Access Hatches
4. TEST EQUIPMENT USED
 - 4.1 Valves
 - 4.2 Access Hatches
5. SUMMARY AND INTERPRETATION OF DATA
 - 5.1 Valves
 - 5.2 Access Hatches
6. ERROR ANALYSIS
 - 6.1 Valves
 - 6.2 Access Hatches
7. LESSONS LEARNED/IMPROVEMENTS/DEGRADATION
8. REFERENCES
9. LOCAL LEAK RATE TEST SUMMARY

APPENDG

REACTOR BUILDING LOCAL LEAK RATE TESTING REPORT

1991 REFUELING FREQUENCY

1. PURPOSE

- 1.1 To provide analysis to the Nuclear Regulatory Commission on the Twelfth Periodic Type B and Type C leakage tests performed on the Three Mile Island, Unit 1, Reactor Building.

This report is in accordance with Title 10, Code of Federal Regulations, Part 50, Appendix J, "Primary Reactor Containment Leakage Testing for Water Cooled Power Reactors". This regulation required the contents of this summary report to become part of the Type A test report along with the details of any other Type B and Type C testing performed since the previous Type A test (also required per Technical Specification 4.4.1.1.8).

2. SUMMARY OF WORK ACCOMPLISHED

2.1 Valve Testing/Repairs/Modifications

Appendix J, Type B and C leak tests were performed on the components as listed in TMI, Unit 1, FSAR, Update Number 9, Table 5.7-2 and 5.7-3, respectively. In addition the following components were leak tested though not yet listed in the FSAR (will be added during Update Number 10).

1. NI-V26

Repairs or modifications were initiated on the 9R following components due to higher than desirable leakage during 10R or during previous outages.

1. CA-V13 motor operator gear ratio was increased by BA # 123265.
2. CM-V4 repaired due to leakage by actuator solenoid valve. Actuator solenoid valve was repaired. The CIV was not disassembled or refurbished.
3. West side fuel transfer tube PP line had leaking pipe fitting repaired.
4. IC-V2 adjusted packing.
5. MU-V2B yoke bushing replaced.
6. NI-V26 adjusted packing.
7. Spare penetration 221 and 222 modified. "Blind" flanges were installed to make the penetrations usable for temporary routing of wires and hoses.
8. WDL-V304 flushed line and lapped seats. Did not significantly improve leak rate.

2.2 Access Hatch Testing/Repairs

2.2.1 Access Hatch Door Seals, SP 1303-11.25 (Reference 8.5)

Access Hatch Door seal leak tests were performed as required by Technical Specification 4.4.1.2.5.

2.2.2 Overall Hatch Test SP 1303-11.18 (Reference 8.2)

Semi-annual integrated type leak tests were performed as required by Technical Specification 4.4.1.2.5.

3. METHODS OF TESTING

3.1 Valve Test Methods

Testing was performed in accordance with SP 1303-11.18 Reactor Building Local Leak Rate Testing. This procedure gives detailed guidance on the test equipment and methods to be used for each penetration/valve. The following general philosophy is contained in the surveillance procedure.

- 3.1.1 Use air or nitrogen to establish a pressure differential across the valve greater than P_a (50.6 psig - calculated accident pressure).
- 3.1.2 Assure that the pressure is exerted in the accident test direction unless it can be demonstrated that pressurizing in the non-accident direction provides equal or conservative leak rate data. Butterfly valves AH-V1B/1C, and globe valves WDG-V4, DH-V64, SA-V3, IA-V20, and WDL-V534 (gate valve) were tested in the reverse direction.
- 3.1.3 Assure that the test volume is drained of liquid so that air or nitrogen test pressure is against valve seats.
- 3.1.4 Assure that the test verifies valve packing integrity in those cases where the packing would be a Reactor Building leakage boundary.
- 3.1.5 Assure adequate time period for stabilization of test conditions.
- 3.1.6 Assure test equipment is calibrated and used in a manner consistent with the data accuracy desired (weekly meter standardization was performed during the test program to verify meters accurate within $\pm 4\%$ full scale (Reference 8.1).
- 3.1.7 Assure valves to be tested are closed by the normal method prior to testing.
- 3.1.8 Document As-Found conditions (prior to adjustments/repairs) and As-Left conditions.
- 3.1.9 Record test instrument scale readings prior to doing any data corrections.
- 3.1.10 Assure that system drains and vents which could serve as containment isolation valves, are closed and capped and tagged after completion of the test program.

A training program prior to the refueling outage was performed to assure that the above philosophy was understood by the personnel involved in the testing.

3.2 Access Hatch Test Methods

3.2.1 Access Hatch Seal Leak Tests-Method

Access Hatch Door seal leak tests were performed in accordance with SP 1303-11.25 (Reference 8.5). This procedure provides detailed guidance on the test equipment and methods to be used.

The Access Hatch Door seal tests are performed by pressurizing the interspace between the double seals on each Access Hatch with metered air at the manufacturers recommended test pressure of 10 psig. After stabilization, the air rotameter indicates the rate of air input required to maintain the test pressure.

3.2.2 Overall Access Hatch Leak Test - Semi-annual overall hatch leak testing was performed in accordance with SP 1303-11.18, Reactor Building Local Leak Rate Testing. This procedure provides detailed guidance on the test equipment and methods to be used. The overall integrated leak test verified the integrity of all of the following barriers:

1. Hatch shell/welds
2. Rubber door seals
3. Teflon operating shaft packing
4. Bulkhead electrical penetrations
5. Penetration pressurization check valves
6. Emergency air flange and associated "O" rings on outer bulkhead
7. Bulkhead equalizing ball valves and associated mounting flanges/"O" rings

The overall leak test was performed by pressurizing the hatch to greater than calculated accident pressure and observing the rate of pressure drop on a high accuracy (Heise) pressure gage.

Pressure corrections were made by reference to a barometer. Minimum test duration was 4 hours after a 1 hour stabilization period.

4. TEST EQUIPMENT USED

4.1 Valve Test Equipment

a. Rotameters - Sets of 3

Mfgr. - Brooks Inst. Co.
Model - 1114 Full View

Ranges:

| <u>Float Mat'l.</u> | <u>Tube No.</u> | <u>Range</u> |
|---------------------|-----------------|--------------------|
| Pyrex | R-2-15D | 8-1,120 SCCM |
| Sapphire | R-2-15C | 100-12,200 SCCM |
| Carboloy | R-6-15B | 1,000-142,000 SCCM |

Accuracy $\pm 2\%$ full scale industrial accuracy

b. Temperature Indicators (as follows or similar)

Mfgr. - Ashcroft
Model - EH or AH / 3" or 5" Dial
Range - 30^o to 130^oF
Accuracy - $\pm 2^{\circ}$ F

c. Pressure Indicators (as follows or similar)

Mfgr. - Ashcroft
Model - 1279 - 4-1/2" Dial
Range - 0 to 60 or 0 to 100 psig
Accuracy - ± 2 psig

d. Pressure Regulator (as follows or similar)

Mfgr. - Union Carbide Corp.
Model - UPG 3-75-580
Range - 0 to 100 psi output / 0 to 3000 psi input

e. Calibration Rotameters (Set of 2)

Mfgr. - Brooks Inst. Co.
Models - 1110-05K2B1Z49, 1110-08K2B1Z06
Ranges - 20 to 16,000 SCCM, 3,600 to 234,000 SCCM
Repeatability - $\pm 1/4\%$ of instantaneous
Accuracy - $\pm 1\%$ instantaneous

f. Flow rate Calibrator

Mfgr. - Brooks Inst. Co.
Model - 1056A
Range 0 to 2,400 SCCM
Accuracy - $\pm 0.2\%$ of indicated volume

4.2 Access Hatch Test Equipment

a. Precision Pressure Gage (as follows or similar)

Mfgr. - Heise
Model - CM
Range - 0 to 60 psig
Resolution - 0.25 psig
Accuracy - 0.1% of instrument span

b. Barometer (as follows or similar)

Mfgr. - Pennwalt
Model - FA185260A
Range - 10.8 to 15.5 psia
Resolution - 0.005 psia
Accuracy - 0.1% of instrument span

APPENDG

5. SUMMARY AND INTERPRETATION OF DATA

5.1 Valve Test Results

As-Found/As-Left Leakage to this date:

| | Total Leakage | | Tech. Spec. Limit | % Tech. Spec. Limit |
|---------------------------|-------------------|--------------|----------------------|------------------------|
| As-Found MAXPATH(MINPATH) | 17,737(8767) SCCM | 104,846 SCCM | | <16.9%(8.4%) |
| As-Left MAXPATH(MINPATH) | 17,377(8839) SCCM | 104,846 SCCM | | <16.6%(8.4%) |

| 1991 Reactor Building Purge Valve Data | | |
|--|--|--|
| FREQUENCY | AH-V1A/1B LEAKAGE RESULTS (SCCM) | AH-V1C/1D LEAKAGE RESULTS (SCCM) |
| | AS FOUND 24844 | |
| FIRST QUARTER | AS LEFT 2184 | 2379 |
| SECOND QUARTER | 1365 | 819 |
| THIRD QUARTER | 683 | 410 |
| FOURTH QUARTER | 546 | 1599 |

* Adjust AH-V1B seat.

| 1990 Reactor Building Purge Valve Data | | |
|--|--|--|
| FREQUENCY | AH-V1A/1B LEAKAGE RESULTS (SCCM) | AH-V1C/1D LEAKAGE RESULTS (SCCM) |
| FIRST QUARTER | 5885 | 1599 |
| SECOND QUARTER | 351 | 1053 |
| THIRD QUARTER | 624 | 2379 |
| FOURTH QUARTER | 468 | 1560 |

5.2 Access Hatch Test Results

5.2.1 Overall semi-annual access hatch leakage test results in accordance with SP 1303-11.18 (Reference 8.2):

| 1991 Reactor Building Access Hatch Data | | |
|---|-----------------|------------------|
| COMPONENT | FIRST HALF TEST | SECOND HALF TEST |
| | LEAKAGE RESULTS | LEAKAGE RESULTS |
| | (SCCM) | (SCCM) |
| PERSONNEL ACCESS HATCH | 1057 | 1638 |
| EQUIPMENT ACCESS HATCH | 1931 | 1337 |

| 1990 Reactor Building Access Hatch Data | | |
|---|-----------------|------------------|
| COMPONENT | FIRST HALF TEST | SECOND HALF TEST |
| | LEAKAGE RESULTS | LEAKAGE RESULTS |
| | (SCCM) | (SCCM) |
| PERSONNEL ACCESS HATCH | 1420 | 925 |
| EQUIPMENT ACCESS HATCH | 2154 | 2302 |

5.2.2 Door Seal Leakage Test in accordance with SP 1303-11.25 (Reference 8.5).

The Personnel and Equipment Hatch Door seals had been satisfactory leak tested throughout 1992 and 1993 resulting in leakage from each door seal to be less than 3 SCFH.

6. ERROR ANALYSIS

6.1 Valve Testing Errors (For purge valves see Section 6.2)

The flow meters used in the field have normal industrial accuracies of $\pm 2\%$ full scale in the 10-100% (15-150 mm) scale range. Prior to use, mm versus sccm graphs were developed for the meters by 10 point calibrations using high accuracy ($\pm 1\%$ instantaneous) lab rotameters. During the leak test program, weekly 3 point standardizations were performed on the field rotameters to verify continued accuracy. The acceptance criteria for these standardizations was a variance of no more than 4% from the calibration graphs. If meters were repaired or the 3 point standardization exceeded the inaccuracy limit, a new 10 point calibration was performed. Scale readings on the leak rate procedure (SP 1303-11.18) data sheets were evaluated and corrected for temperature. Conservative bias was introduced into the results by assuming 15 mm (10% of scale) as the minimum scale.

6.2 Access Hatch and Purge Valve Testing Errors

The measured pressure drops were corrected by adding the minimum scale increment of the gage used for both the Heise gage and the barometer. This conservatively corrected for the resolution and repeatability errors. Gages used were recently calibrated. A minimum one hour temperature/pressure stabilization period was used prior to each pressure drop test. The access hatches and purge valves are not instrumented to allow temperature corrections.

7. LESSONS LEARNED/IMPROVEMENTS/DEGRADATION

7.1 The As-Found MAXPATH leakage was 16.9% of the Technical Specification limit of 104,846 SCCM.

The material condition of the containment isolation valves were considered excellent.

APPENDG

8. REFERENCES

- 8.1 1430-Y-22, Standardization of Flow Rotameters
- 8.2 SP 1303-11.18, Reactor Building Local Leak Rate Testing
- 8.3 Three Mile Island, Unit 1, Technical Specification 4.4.1
- 8.4 TMI Surveillance File (Records stored in CARIRS, Data Base AA60
REC.TYPE 018-12)
- 8.5 SP 1303-11.25, Reactor Building Local Leakage Access Hatch Door Seals

1991 9R OUTAGE LOCAL LEAK RATE TEST RESULTS

| COMPONENT | AS-FOUND | AS-LEFT |
|------------------------|----------|---------|
| EMERGENCY ACCESS HATCH | 1931 | 1931 |
| PERSONNEL ACCESS HATCH | 1057 | 1057 |
| EQUIPMENT FLANGE | 109 | 109 |
| AH-V1A/1B | 546 | 546 |
| AH-V1C/1D | 1599 | 1599 |
| CA-V1 | 117 | 117 |
| CA-V3 | 46 | 161 |
| CA-V13 | 46 | 46 |
| CA-V2 | 150 | 150 |
| CA-V4A | 44 | 44 |
| CA-V5A | 44 | 44 |
| CA-V4B | 33 | 33 |
| CA-V5B | 1762 | 1762 |
| CA-V192 | 98 | 98 |
| CA-V189 | 1558 | 1558 |
| CF-V2A | 28 | 28 |
| CF-V20A | 1086 | 1086 |
| CF-V2B | 28 | 28 |
| CF-V20B | 585 | 585 |
| CF-V12A | 62 | 62 |
| CF-V19A | 28 | 28 |
| CF-V12B | 62 | 62 |
| CF-V19B | 28 | 28 |
| CM-V1 | 62 | 62 |
| CM-V2 | 61 | 61 |
| CM-V3 | 61 | 61 |
| CM-V4 | 816 | 61 |
| DH-V69 | 56 | 56 |
| DH-V64 | 56 | 56 |
| FTT EAST | 105 | 105 |
| FTT WEST | 105 | 105 |
| HM-V1A | 64 | 64 |

| | | |
|-------------|-----|-----|
| HM-V1B | 43 | 43 |
| HM-V2A | 64 | 64 |
| HM-V2B | 43 | 43 |
| HM-V3A | 64 | 64 |
| HM-V3B | 43 | 43 |
| HM-V4A | 46 | 46 |
| HM-V4B | 43 | 43 |
| HP-V1 | 198 | 198 |
| HP-V6 | 47 | 47 |
| HR-V22A/22B | 61 | 61 |
| HR-V2A/2B | 62 | 62 |
| HR-V23A | 61 | 61 |
| HR-V23B | 61 | 61 |
| HR-V4A/4B | 75 | 62 |
| IA-V20/6 | 103 | 103 |
| IC-V2 | 62 | 62 |
| IC-V3 | 62 | 62 |
| IC-V18 | 61 | 61 |
| IC-V4 | 332 | 332 |
| IC-V16 | 62 | 62 |
| IC-V6 | 28 | 28 |
| MU-V2A | 48 | 48 |
| MU-V2B | 18 | 144 |
| MU-V3 | 48 | 48 |
| MU-V18 | 171 | 171 |
| MU-V116 | 143 | 143 |
| MU-V20 | 61 | 61 |
| MU-V25 | 155 | 155 |
| MU-V26 | 65 | 65 |
| NI-V26 | 65 | 65 |
| NI-V27 | 89 | 89 |
| NS-V11 | 156 | 156 |
| NS-V15 | 28 | 28 |
| NS-V35 | 38 | 38 |
| NS-V4 | 694 | 694 |

| | | |
|----------------|------------------------|------------------------|
| PENET 104 | 55 | 55 |
| PENET 105 | 127 | 127 |
| PENET 106 | 56 | 56 |
| PENET 210 | 56 | 56 |
| PENET 211 | 55 | 55 |
| PENET 241 | 104 | 104 |
| PENET 414 | 54 | 54 |
| PENET 417 | 60 | 55 |
| PENET 221 | 62 | 62 |
| PENET 222 | 56 | 62 |
| PP-V210 | INCLUDED IN AH LEAKAGE | INCLUDED IN AH LEAKAGE |
| PP-V211 | INCLUDED IN AH LEAKAGE | INCLUDED IN AH LEAKAGE |
| PP-V212 | INCLUDED IN AH LEAKAGE | INCLUDED IN AH LEAKAGE |
| PP-V213 | INCLUDED IN AH LEAKAGE | INCLUDED IN AH LEAKAGE |
| RB-V2A | 60 | 60 |
| RB-V7 | 60 | 61 |
| SA-V3/2 | 56 | 56 |
| SF-V23 | 165 | 165 |
| WDG-V3/4 | 99 | 99 |
| WDL-V303 | 154 | 154 |
| WDL-V304 | 2014 | 2208 |
| WDL-V534/535 | 162 | 162 |
| MAX PATH TOTAL | 17737 | 17377 |
| MIN PATH TOTAL | 8767 | 8839 |

APPENDIX G

THREE MILE ISLAND UNIT 1

1993 REACTOR BUILDING LOCAL LEAK RATE TESTING REPORT
(Includes 10R Refueling Outage Test Data
and 9R Operating Cycle 1992 Test Data)

SP 1303-11.18

APPENDG

INDEX - 1993 REACTOR BUILDING LOCAL LEAK RATE TESTING REPORT

1. PURPOSE
2. SUMMARY OF WORK ACCOMPLISHED
 - 2.1 Valve Testing/Repairs/Modifications
 - 2.2 Access Hatches
3. METHODS OF TESTING
 - 3.1 Valves
 - 3.2 Access Hatches
4. TEST EQUIPMENT USED
 - 4.1 Valves
 - 4.2 Access Hatches
5. SUMMARY AND INTERPRETATION OF DATA
 - 5.1 Valves
 - 5.2 Access Hatches
6. ERROR ANALYSIS
 - 6.1 Valves
 - 6.2 Access Hatches
7. LESSONS LEARNED/IMPROVEMENTS/DEGRADATION
8. REFERENCES
9. LOCAL LEAK RATE TEST SUMMARY

REACTOR BUILDING LOCAL LEAK RATE TESTING REPORT

1993 REFUELING FREQUENCY

1. PURPOSE

- 1.1 To provide analysis to the Nuclear Regulatory Commission on the Twelfth Periodic Type B and Type C leakage tests performed on the Three Mile Island, Unit 1, Reactor Building.

This report is in accordance with Title 10, Code of Federal Regulations, Part 50, Appendix J, "Primary Reactor Containment Leakage Testing for Water Cooled Power Reactors". This regulation required the contents of this summary report to become part of the Type A test report along with the details of any other Type B and Type C testing performed since the previous Type A test (also required per Technical Specification 4.4.1.1.8).

A majority of the local leak rate testing was performed during the ILRT when the plant was shutdown for the 10R Refueling Outage. Testing began on September 11, 1993 and was completed October 16, 1993. The LLRT during a refueling normally requires approximately 1800 manhours. By combining the ILRT and LLRT, the LLRT was reduced to approximately 600 manhours.

2. SUMMARY OF WORK ACCOMPLISHED

2.1 Valve Testing/Repairs/Modifications

Appendix J, Type B and C leak tests were performed on the components as listed in TMI, Unit 1, FSAR, Update Number 9, Table 5.7-2 and 5.7-3, respectively. In addition the following components were leak tested though not yet listed in the FSAR (will be added during Update Number 10).

1. NI-V26
2. Industrial Cooling System Closed Loop Pipe

Repairs or modifications were initiated on the following components due to higher than desirable leakage during 10R or during previous outages. Also listed are valves which were retested due to MOVATS testing of motor operators.

1. CA-V1, CA-V3, and CA-V13 were reconfigured by Engineering Modification T1-MM-412616-229 due to motor operator concerns. The valves have always performed well for seat leakage tests. CA-V13 is now the only inner containment isolation valve.
2. During 9R Operating Cycle a bonnet to body leak was repaired on CA-V2. CA-V2 had high but acceptable leakrate during 10R and will be replaced with a globe valve by end of 1993.
3. The Industrial Cooling Closed Loop piping in the Reactor Building had high but acceptable leakage during 10R and repairs will be scheduled for associated valve packing and bonnet gaskets.

4. Equipment Hatch Equalizing Ball Valve Seats were repaired, replaced inner Reactor Building door seal, and tightened handwheel packing.

5. Retested after MOVATS:

CF-V2A Torque setting increased 135.3%
CF-V2B Torque setting increased 65%
WDL-V-303 Torque setting increased 59.4%

Indicated leakage rate slightly increased after MOVATS, but it's due to the fact that pressure rotameter vs. vent rotameter method was used. Actual leakage rate remained essentially identical.

2.2 Access Hatch Testing/Repairs

2.2.1 Access Hatch Door Seals, SP 1303-11.25 (Reference 8.5)

Access Hatch Door seal leak tests were performed as required by Technical Specification 4.4.1.2.5.

2.2.2 Overall Hatch Test SP 1303-11.18 (Reference 8.2)

Semi-annual integrated type leak tests were performed as required by Technical Specification 4.4.1.2.5.

3. METHODS OF TESTING

3.1 Valve Test Methods

Testing was performed in accordance with SP 1303-11.18 Reactor Building Local Leak Rate Testing. This procedure gives detailed guidance on the test equipment and methods to be used for each penetration/valve. The following general philosophy is contained in the surveillance procedure.

- 3.1.1 Use air or nitrogen to establish a pressure differential across the valve greater than P_a (50.6 psig - calculated accident pressure).
- 3.1.2 Assure that the pressure is exerted in the accident test direction unless it can be demonstrated that pressurizing in the non-accident direction provides equal or conservative leak rate data. Butterfly valves AH-V1B/1C, and globe valves WDG-V4, DH-V64, SA-V3, IA-V20, PP-V211, PP-V212, and WDL-V534 (gate valve) were tested in the reverse direction.
- 3.1.3 Assure that the test volume is drained of liquid so that air or nitrogen test pressure is against valve seats.
- 3.1.4 Assure that the test verifies valve packing integrity in those cases where the packing would be a Reactor Building leakage boundary.
- 3.1.5 Assure adequate time period for stabilization of test conditions.
- 3.1.6 Assure test equipment is calibrated and used in a manner consistent with the data accuracy desired (weekly meter standardization was performed during the test program to verify meters accurate within $\pm 4\%$ full scale (Reference 8.1)).
- 3.1.7 Assure valves to be tested are closed by the normal method prior to testing.
- 3.1.8 Document As-Found conditions (prior to adjustments/repairs) and As-Left conditions.
- 3.1.9 Record test instrument scale readings prior to doing any data corrections.
- 3.1.10 Assure that system drains and vents which could serve as containment isolation valves, are closed and capped and tagged after completion of the test program.

A training program prior to the refueling outage was performed to assure that the above philosophy was understood by the personnel involved in the testing.

- 3.1.11 As much LLRT as possible was done using the ILRT pressure in the Reactor Building and utilizing the valve lineups and drains accomplished for ILRT.

3.2 Access Hatch Test Methods

3.2.1 Access Hatch Seal Leak Tests-Method

Access Hatch Door seal leak tests were performed in accordance with SP 1303-11.25 (Reference 8.5). This procedure provides detailed guidance on the test equipment and methods to be used.

The Access Hatch Door seal tests are performed by pressurizing the interspace between the double seals on each Access Hatch with metered air at the manufacturers recommended test pressure of 10 psig. After stabilization, the air rotameter indicates the rate of air input required to maintain the test pressure.

3.2.2 Overall Access Hatch Leak Test - Semi-annual overall hatch leak testing was performed in accordance with SP 1303-11.18, Reactor Building Local Leak Rate Testing. This procedure provides detailed guidance on the test equipment and methods to be used. The overall integrated leak test verified the integrity of all of the following barriers:

1. Hatch shell/welds
2. Rubber door seals
3. Teflon operating shaft packing
4. Bulkhead electrical penetrations
5. Penetration pressurization check valves
6. Emergency air flange and associated "O" rings on outer bulkhead
7. Bulkhead equalizing ball valves and associated mounting flanges/"O" rings

The overall leak test was performed by pressurizing the hatch to greater than calculated accident pressure and observing the rate of pressure drop on a high accuracy (Heise) pressure gage.

Pressure corrections were made by reference to a barometer. Minimum test duration was 4 hours after a 1 hour stabilization period.

4. TEST EQUIPMENT USED

4.1 Valve Test Equipment

a. Rotameters - Sets of 3

Mfgr. - Brooks Inst. Co.
Model - 1114 Full View

Ranges:

| <u>Float Mat'l.</u> | <u>Tube No.</u> | <u>Range</u> |
|---------------------|-----------------|--------------------|
| Pyrex | R-2-15D | 8-1,120 SCCM |
| Sapphire | R-2-15C | 100-12,200 SCCM |
| Carboloy | R-6-15B | 1,000-142,000 SCCM |

Accuracy $\pm 2\%$ full scale industrial accuracy

b. Temperature Indicators (as follows or similar)

Mfgr. - Ashcroft
Model - EH or AH / 3" or 5" Dial
Range - 30^o to 130^oF
Accuracy - $\pm 2^{\circ}$ F

c. Pressure Indicators (as follows or similar)

Mfgr. - Ashcroft
Model - 1279 - 4-1/2" Dial
Range - 0 to 60 or 0 to 100 psig
Accuracy - ± 2 psig

d. Pressure Regulator (as follows or similar)

Mfgr. - Union Carbide Corp.
Model - UPG 3-75-580
Range - 0 to 100 psi output / 0 to 3000 psi input

e. Calibration Rotameters (Set of 2)

Mfgr. - Brooks Inst. Co.
Models - 1110-05K2B1Z49, 1110-08K2B1Z06
Ranges - 20 to 16,000 SCCM, 3,600 to 234,000 SCCM
Repeatability - $\pm 1/4\%$ of instantaneous
Accuracy - $\pm 1\%$ instantaneous

f. Flow rate Calibrator

Mfgr. - Brooks Inst. Co.
Model - 1056A
Range 0 to 2,400 SCCM
Accuracy - $\pm 0.2\%$ of indicated volume

4.2 Access Hatch Test Equipment

a. Precision Pressure Gage (as follows or similar)

Mfgr. - Heise
Model - CM
Range - 0 to 60 psig
Resolution - 0.25 psig
Accuracy - 0.1% of instrument span

b. Barometer (as follows or similar)

Mfgr. - Pennwalt
Model - FA185260A
Range - 10.8 to 15.5 psia
Resolution - 0.005 psia
Accuracy - 0.1% of instrument span

5.2 Access Hatch Test Results

5.2.1 Overall semi-annual access hatch leakage test results in accordance with SP 1303-11.18 (Reference 8.2):

| 1993 Reactor Building Access Hatch Data | | |
|---|-----------------|------------------|
| COMPONENT | FIRST HALF TEST | SECOND HALF TEST |
| | LEAKAGE RESULTS | LEAKAGE RESULTS |
| | (SCCM) | (SCCM) |
| PERSONNEL ACCESS HATCH | 463 | 859 |
| EQUIPMENT ACCESS HATCH | 1634 | 1782 |

| 1992 Reactor Building Access Hatch Data | | |
|---|-----------------|--------------------------------|
| COMPONENT | FIRST HALF TEST | SECOND HALF TEST |
| | LEAKAGE RESULTS | LEAKAGE RESULTS |
| | (SCCM) | (SCCM) |
| PERSONNEL ACCESS HATCH | 1057 | 2444 |
| EQUIPMENT ACCESS HATCH | 4040 | AS FOUND 8986 *AS LEFT 6832 |

- * Repaired equalizing ball valve seats, replaced inner RB door seal, tightened inner door handwheel packing.

5.2.2 Door Seal Leakage Test in accordance with SP 1303-11.25 (Reference 8.5).

The Personnel and Equipment Hatch Door seals had been satisfactory leak tested throughout 1992 and 1993 resulting in leakage from each door seal to be less than 3 SCFH.

5. SUMMARY AND INTERPRETATION OF DATA

5.1 Valve Test Results

As-Found/As-Left Leakage to this date:

| | Total Leakage | | Tech. Spec. Limit | % Tech. Spec. Limit |
|---------------------------|-------------------|--------------|----------------------|------------------------|
| As-Found MAXPATH(MINPATH) | 61,379(9650) SCCM | 104,846 SCCM | | <58.5%(9.2%) |
| As-Left MAXPATH(MINPATH) | 61,379(9844) SCCM | 104,846 SCCM | | <58.5%(9.4%) |

| 1993 Reactor Building Purge Valve Data | | |
|--|--|--|
| FREQUENCY | AH-V1A/1B LEAKAGE RESULTS (SCCM) | AH-V1C/1D LEAKAGE RESULTS (SCCM) |
| FIRST QUARTER | 254 | 2379 |
| SECOND QUARTER | 1638 | 624 |
| THIRD QUARTER | 761 | 1794 |
| FOURTH QUARTER | | |

| 1992 Reactor Building Purge Valve Data | | |
|--|--|--|
| FREQUENCY | AH-V1A/1B LEAKAGE RESULTS (SCCM) | AH-V1C/1D LEAKAGE RESULTS (SCCM) |
| FIRST QUARTER | 819 | 1989 |
| SECOND QUARTER | 819 | 4017 |
| THIRD QUARTER | 1521 | 1443 |
| FOURTH QUARTER | 975 | 3939 |

6. ERROR ANALYSIS

6.1 Valve Testing Errors (For purge valves see Section 6.2)

The flow meters used in the field have normal industrial accuracies of $\pm 2\%$ full scale in the 10-100% (15-150 mm) scale range. Prior to use, mm versus sccm graphs were developed for the meters by 10 point calibrations using high accuracy ($\pm 1\%$ instantaneous) lab rotameters. During the leak test program, weekly 3 point standardizations were performed on the field rotameters to verify continued accuracy. The acceptance criteria for these standardizations was a variance of no more than 4% from the calibration graphs. If meters were repaired or the 3 point standardization exceeded the inaccuracy limit, a new 10 point calibration was performed. Scale readings on the leak rate procedure (SP 1303-11.18) data sheets were evaluated and corrected for temperature. Conservative bias was introduced into the results by assuming 15 mm (10% of scale) as the minimum scale.

6.2 Access Hatch and Purge Valve Testing Errors

The measured pressure drops were corrected by adding the minimum scale increment of the gage used for both the Heise gage and the barometer. This conservatively corrected for the resolution and repeatability errors. Gages used were recently calibrated. A minimum one hour temperature/pressure stabilization period was used prior to each pressure drop test. The access hatches and purge valves are not instrumented to allow temperature corrections.

7. LESSONS LEARNED/IMPROVEMENTS/DEGRADATION

- 7.1 The As-Found MAXPATH leakage was 58.5% of the Technical Specification limit of 104,846 SCCM. Of this total 38,527 SCCM was attributed to CA-V2 seat leakage and industrial cooling R.B. closed loop piping system joint/packing leakage.

CA-V2 was scheduled to be replaced during the 10R Refueling Outage. However, due to manufacturing scheduling, the valve was unavailable during the 10R Refueling Outage. The valve is scheduled to be replaced by the end of 1993. Repairs to minimize leakage of the R.B. closed cooling loop piping will be performed during 11R Outage.

- 7.2 Leakage noted on the outlet side of the Industrial Cooling Closed Loop will be minimized by scheduling maintenance on packing and bonnet gaskets for the valves inside the Reactor Building on that loop.

7.3 TMI-1 performed a combination ILRT/LLRT at the beginning of the refueling outage. About two-thirds of the LLRT was performed just prior to the ILRT test. The inner valves were tested using ILRT building pressure while the outer valves were tested by pressurizing the interspace using LLRT pressure rigs. Considerable man hours and radiation exposure were reduced since the ILRT line up also supported the LLRT.

8. REFERENCES

- 8.1 1430-Y-22, Standardization of Flow Rotameters
- 8.2 SP 1303-11.18, Reactor Building Local Leak Rate Testing
- 8.3 Three Mile Island, Unit 1, Technical Specification 4.4.1
- 8.4 TMI Surveillance File (Records stored in CARIRS, Data Base AA60 REC.TYPE 018-12)
- 8.5 SP 1303-11.25, Reactor Building Local Leakage Access Hatch Door Seals

1993 10R OUTAGE LOCAL LEAK RATE TEST RESULTS

| COMPONENT | AS-FOUND | AS-LEFT |
|------------------------|------------------|--------------|
| EMERGENCY ACCESS HATCH | 1634 | 1634 |
| PERSONNEL ACCESS HATCH | 463 | 463 |
| EQUIPMENT FLANGE | 90 | 90 |
| AH-V1A/1B | 1248 | 1248 |
| AH-V1C/1D | 1794 | 1794 |
| CA-V1/3/13 | 16 | (SEE CA-V13) |
| CA-V13 | (SEE CA-V1/3/13) | 67 |
| CA-V2 | 18634 | 18634 |
| CA-V4A | 17 | 17 |
| CA-V5A | 86 | 86 |
| CA-V4B | 11 | 11 |
| CA-V5B | 1916 | 1916 |
| CA-V192 | 23 | 23 |
| CA-V189 | 1264 | 1264 |
| CF-V2A | 15 | 67 |
| CF-V20A | 68 | 68 |
| CF-V2B | 44 | 67 |
| CF-V20B | 2232 | 2232 |
| CF-V12A | 55 | 55 |
| CF-V19A | 1246 | 1246 |
| CF-V12B | 262 | 262 |
| CF-V19B | 1139 | 1139 |
| CM-V1 | 17 | 17 |
| CM-V2 | 85 | 85 |
| CM-V3 | 85 | 85 |
| CM-V4 | 31 | 31 |
| DH-V69 | 15 | 15 |
| DH-V64 | 281 | 281 |
| FTT EAST | 67 | 67 |
| FTT WEST | 67 | 67 |
| HM-V1A | 79 | 79 |
| HM-V1B | 85 | 85 |

| | | |
|-------------|------|------|
| HM-V2A | 79 | 79 |
| HM-V2B | 85 | 85 |
| HM-V3A | 16 | 16 |
| HM-V3B | 16 | 16 |
| HM-V4A | 16 | 16 |
| HM-V4B | 16 | 16 |
| HP-V1 | 17 | 17 |
| HP-V6 | 113 | 113 |
| HR-V22A/22B | 59 | 59 |
| HR-V2A/2B | 70 | 70 |
| HR-V23A | 59 | 59 |
| HR-V23B | 59 | 59 |
| HR-V4A/4B | 70 | 70 |
| IA-V20/6 | 85 | 85 |
| IC-V2 | 16 | 16 |
| IC-V3 | 67 | 67 |
| IC-V18 | 49 | 49 |
| IC-V4 | 68 | 68 |
| IC-V16 | 360 | 360 |
| IC-V6 | 319 | 319 |
| MU-V2A | 16 | 16 |
| MU-V2B | 16 | 16 |
| MU-V3 | 67 | 67 |
| MU-V18 | 276 | 276 |
| MU-V116 | 1476 | 1476 |
| MU-V20 | 79 | 79 |
| MU-V25 | 13 | 13 |
| MU-V26 | 90 | 90 |
| NI-V26 | 16 | 16 |
| NI-V27 | 16 | 16 |
| NS-V11 | 16 | 16 |
| NS-V15 | 290 | 290 |
| NS-V35 | 16 | 16 |
| NS-V4 | 303 | 303 |
| PENET 104 | 56 | 56 |

| | | |
|----------------|------------------------|------------------------|
| PENET 105 | 69 | 69 |
| PENET 106 | 67 | 67 |
| PENET 210 | 56 | 56 |
| PENET 211 | 56 | 56 |
| PENET 241 | 67 | 67 |
| PENET 414 | 55 | 55 |
| PENET 417 | 67 | 67 |
| PENET 221 | 67 | 67 |
| PENET 222 | 67 | 67 |
| PP-V210 | INCLUDED IN AH LEAKAGE | INCLUDED IN AH LEAKAGE |
| PP-V211 | INCLUDED IN AH LEAKAGE | INCLUDED IN AH LEAKAGE |
| PP-V212 | INCLUDED IN AH LEAKAGE | INCLUDED IN AH LEAKAGE |
| PP-V213 | INCLUDED IN AH LEAKAGE | INCLUDED IN AH LEAKAGE |
| RB-V2A | 85 | 85 |
| RB-V7 | 376 | 376 |
| RB CLOSED LOOP | 19893 | 19893 |
| SA-V3/2 | 86 | 86 |
| SF-V23 | 63 | 63 |
| WDG-V3/4 | 67 | 67 |
| WDL-V303 | 16 | 84 |
| WDL-V304 | 3470 | 3470 |
| WDL-V534/535 | 67 | 67 |
| MAX PATH TOTAL | 61379 | 61379 |
| MIN PATH TOTAL | 9650 | 9844 |