



KANSAS GAS AND ELECTRIC COMPANY

WILSON K. CADMAN
CHAIRMAN OF THE BOARD AND PRESIDENT

May 23, 1983

Mr. Harold R. Denton, Director
Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Re: Docket No. STN 50-482
Ref: 1) Letter KMLNRC 82-238 dated 8/24/82 from
GLKoester, KG&E to HRDenton, NRC
2) Letter SLNRC 83-0019 dated 4/15/83 from
NAPetrick, SNUPPS, to HRDenton, NRC
Subj: Wolf Creek Schedule

Dear Mr. Denton:

Reference 1 advised the NRC that the construction completion/fuel load date for Wolf Creek Generating Station, Unit No. 1 (WCGS) had been revised to October 1984 from December 1983. This letter is to inform the NRC of a change in schedule for WCGS based upon the construction progress made since Reference 1 was forwarded and KG&E's current plans for completion of the construction and testing required for fuel load.

WCGS fuel load is now scheduled for August 15, 1984. Commercial Operation is planned for six months later - February 15, 1985. The means to accomplish this will be explained to the NRC's Caseload Forecast Panel when they visit the Wolf Creek site the week of June 13, 1983.

Reference 2 provided a response for KG&E to NRC Generic Letter 82-33. In that response, certain design features of WCGS required by NUREG-0737 Supplement 1 were identified as possibly not being fully implemented until the first refueling of WCGS because of the engineering, procurement, testing, training and integration required. Such items will be discussed with the Caseload Forecast Panel. KG&E will work with your staff and, where necessary, provide justification for interim operation until the first refueling.

Your continuing excellent cooperation during the final construction phase of the Wolf Creek project will be greatly appreciated.

Sincerely,

Wilson K. Cadman

8305270058 830523
PDR ADOCK 05000482
A PDR

WKC:cks

cc: Messrs J Holonich (2)
John Collins, Region IV
H Robards/W Schum
D T McPhee (KCPL)

J Mulholland (KEPCo)
K R Brown
G L Koester

Boo!

OATH OF AFFIRMATION


STATE OF KANSAS)
) SS:
COUNTY OF SEDGWICK)

I, Wilson K. Cadman, of lawful age, being duly sworn upon oath, do depose, state and affirm that I am Chairman of the Board and President of Kansas Gas and Electric Company, Wichita, Kansas, that I have signed the foregoing letter of transmittal, know the contents thereof, and that all statements contained therein are true.


KANSAS GAS AND ELECTRIC COMPANY

ATTEST:

By



Wilson K. Cadman
Chairman of the Board and President





W. B. Walker, Secretary

STATE OF KANSAS)
) SS:
COUNTY OF SEDGWICK)

BE IT REMEMBERED, that on this 23rd day of May 1983, before me, Evelyn L. Fry, a Notary, personally appeared Wilson K. Cadman, Chairman of the Board and President of Kansas Gas and Electric Company, Wichita, Kansas, who is personally known to me and who executed the foregoing instrument, and he duly acknowledged the execution of the same for and on behalf of and as the act and deed of said corporation.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed my seal the date and year above written.




Notary

My Commission expires August 15, 1984