



Commonwealth Edison

One First National Plaza, Chicago, Illinois
Address Reply to: Post Office Box 767
Chicago, Illinois 60690

May 23, 1983

Mr. James G. Keppler, Regional Administrator
Directorate of Inspection and
Enforcement - Region III
U.S. Nuclear Regulatory Commission
799 Roosevelt Road
Glen Ellyn, IL 60137

Subject: Dresden Station Units 2 and 3
I.E. Bulletin 80-11
"Masonry Walls Design"
Change Incompletion Date
NRC Docket Nos. 50-237 and 50-249

References (a): J. G. Keppler letter to Cordell
Reed dated May 8, 1980.

(b): E. D. Swartz letter to J. G. Keppler
dated November 30, 1981.

Dear Mr. Keppler:

Per Reference (b), Commonwealth Edison notified you that our projected completion date for the subject work would be June 1, 1983. All work at Quad Cities Station is now complete. As of this date, of the 30 masonry wall requiring modification at Dresden, all but two are complete. Both remaining walls, numbers 120 and 121, encountered design and fabrication problems. Therefore, for Dresden Station only, the target completion date is July 15, 1983. We will inform you of any significant delay beyond this new date.

Please direct any questions you may have regarding this matter to this office.

Very truly yours,

B. Rybak
Nuclear Licensing Administrator

lm

cc: Region III Inspector - Dresden

6636N

8305270395 830523
PDR ADOCK 05000237
Q PDR

MAY 24 1983

IEH