



Carolina Power & Light Company

P. O. Box 101, New Hill, N. C. 27562
April 15, 1983

REGION II
ATLANTA, GEORGIA

83 APR 19 4 49

50-400

Mr. James P. O'Reilly
United States Nuclear Regulatory Commission
Region II
101 Marietta Street, Northwest (Suite 3100)
Atlanta, Georgia 30303

NRC-59

CAROLINA POWER & LIGHT COMPANY
SHEARON HARRIS NUCLEAR POWER PLANT
1986-90 - 900,000 KW - UNITS 1 & 2
PRESSURE SENSING LINE IN THE STARTING AIR SYSTEM FOR EMERGENCY
STANDBY DIESEL-GENERATOR SETS, PURCHASE ORDER NY-435079, ITEM 80

Dear Mr. O'Reilly:

Attached is the second interim report on the subject item which was deemed reportable per the provisions of 10CFR50.55(e), on April 19, 1982. CP&L is pursuing this matter, and it is currently projected that corrective action and submission of the final report will be accomplished by November 18, 1983.

Thank you for your consideration in this matter.

Yours very truly,

R. M. Parsons
Project General Manager
Shearon Harris Nuclear Power Plant

RMP/sh

Attachment

cc: Mr. G. Maxwell (NRC-SHNPP)
Mr. V. Stello (NRC)

OFFICIAL COPY

IE 27

8304220533 830415
PDR ADOCK 05000400
S PDR

CAROLINA POWER & LIGHT COMPANY
SHEARON HARRIS NUCLEAR POWER PLANT

UNIT NO. 1

INTERIM REPORT

PRESSURE SENSING LINE IN THE STARTING AIR SYSTEM FOR THE
EMERGENCY STANDBY DIESEL-ENGINE GENERATOR SETS
ITEM 80

APRIL 13, 1983

REPORTABLE UNDER 10CFR50.55(e)

SUBJECT: Shearon Harris Nuclear Power Plant Unit No. 1
10CFR50.55(e) reportable deficiency concerning a potential problem with the pressure sensing lines in the starting air systems for the Emergency Standby Diesel Engine Generator Sets supplied by Transamerica DeLaval, Inc., under Purchase Order NY-435079.

ITEM: The pressure sensing line between the starting air storage tank manual isolation valve and pressure switch mounted on the starting air compressor for the Transamerica DeLaval, Inc. Standby Diesel Engine Generators: Model No. DSRV-16-4.

SUPPLIED BY: The manual isolation valves, compressors, and air tanks are supplied by Transamerica DeLaval, Inc., Oakland, California. The sensing line is furnished and installed by CP&L in accordance with the design documents generated by Ebasco Services, Inc.

NATURE OF DEFICIENCY: In a letter dated March 24, 1982, Transamerica DeLaval notified CP&L that in the event of a pressure sensing line failure during a seismic event, the starting air pressure could bleed down to 150 psig in a minimum of six minutes. The engine will not automatically start when the starting air pressure is less than 150 psig.

DATE PROBLEM OCCURRED: Refer to section above.

DATE PROBLEM REPORTED: April 19, 1982 - CP&L (N. J. Chiangi) notified the NRC (Region II - C. Julian) that this item was reportable under 10CFR50.55(e). Transamerica DeLaval reported this to the NRC under 10CFR Part 21 on March 19, 1982.

SCOPE OF PROBLEM: The potential problem affects the four pressure sensing lines (two per diesel engine).

SAFETY IMPLICATION: The Emergency Standby Diesel Engine-Generator Sets supply power to the emergency safety feature buses in the event of a loss of normal on-site and off-site power sources. Failure of the pressure sensing line could affect engine availability.

REASON
DEFICIENCY IS
REPORTABLE:

If left uncorrected, the diesel engines might not start during a pressure sensing line failure and emergency on-site A.C. power would not be available.

CORRECTIVE
ACTION:

Transamerica DeLaval recommends the installation of a 1/8" restrictive orifice between the manual isolation valve and the starting air tank, which would increase the time to reach 150 psig to 53 minutes if the sensing line failed. This orifice will be installed during installation of the diesel-generator.

FINAL REPORT:

A final report will be issued once the corrective action described above has been completed. Revised construction schedules have changed the anticipated installation of this orifice to October 1983. It is currently projected that submittal date of a final report will be November 18, 1983.