



**Commonwealth Edison**

One First National Plaza, Chicago, Illinois  
Address Reply to: Post Office Box 767  
Chicago, Illinois 60690

April 28, 1983

Mr. James G. Keppler, Regional Administrator  
Directorate of Inspection and  
Enforcement - Region III  
U.S. Nuclear Regulatory Commission  
799 Roosevelt Road  
Glen Ellyn, IL 60137

Subject: Dresden Station Units 2 and 3  
Status of Installation of I.E.  
Bulletin 79-14 Safe Shutdown  
Path (SSP) Supports  
NRC Docket Nos. 50-237 and 50-249

- References (a): J. G. Keppler to Cordell Reed  
dated July 14, 1982 (Confirmation  
of Action Letter).
- (b): T. J. Rausch letter to J. G.  
Keppler dated January 13, 1983.
- (c): B. Rybak letter to J. G. Keppler  
dated February 1, 1983.
- (d): B. Rybak letter to J. G. Keppler  
dated April 16, 1983.

Dear Mr. Keppler:

In accordance with Reference (d), we are updating you on the status of the Safe Shutdown Path (SSP) supports for Dresden Station. In the referenced letter we committed to have all but 2 hangers, one per unit, completed by April 18, 1983 with these remaining accessible hangers completed by mid-May.

As of April 26, 1983, only one accessible hanger remained to be completed. This one remaining hanger will be completed, as previously committed, by mid-May.

8305100092 830428  
PDR ADOCK 05000237  
Q PDR

IEH  
MAY 2 1983

J. G. Keppler


- 2 -

April 28, 1983

As noted in our previous submittals, the only hangers then left to be complete are four (4) inaccessible hangers on Unit 3. They will be completed during the unit's Fall, 1983 outage. We will, of course, notify you of any changes in these dates.

If you have any questions on this matter, please contact this office.

Very truly yours,



B. Rybak  
Nuclear Licensing Administrator

lm

cc: NRC Resident Inspector - Dresden

6474N