

Duke Power Company  
Catawba Nuclear Generation Department  
4800 Concord Road  
York, SC 29745

D. L. REHN  
Vice President  
(803)831-3205 Office  
(803)831-3426 Fax



**DUKE POWER**

October 13, 1994

U. S. Nuclear Regulatory Commission  
Attention: Document Control Desk  
Washington, D. C. 20555

Subject: Catawba Nuclear Station, Unit 2  
Docket No. 50-414  
Special Report  
Unit 2 Cycle 7 Startup Report

Pursuant to Catawba Technical Specification 6.9.1 please find attached the Startup Report for Unit 2 Cycle 7 core design.

Very truly yours,

*D. L. Rehn by William R. McCallum Jr.*  
D. L. Rehn

DT/

Attachment

xc: Mr. S. D. Ebnetter  
Regional Administrator, Region II

Mr. Robert E. Martin, Project Manager, ONRR

Mr. R. J. Freudenberger  
NRC Resident Inspector  
Catawba Nuclear Station

9410190321 941013  
PDR ADDCK 05000414  
P PDR

*IF 26*  
*11*

U. S. Nuclear Regulatory Commission  
October 13, 1994  
Page 2

bxc: Z. L. Taylor  
J. R. Fox  
NSRB Staff  
A. V. Carr  
J. E. Snyder  
J. E. Burchfield  
NCMPA-1  
SREC  
PMPA  
NCEMC  
ELL-EC050  
Group File: CN-801.01  
Master File: CN-801.01

Duke Power Company  
Catawba Nuclear Station  
Unit 2 Cycle 7  
**STARTUP REPORT**

October, 1994

# TABLE OF CONTENTS

	<u>Page</u>
List of Tables .....	ii
List of Figures .....	ii
1.0 Introduction .....	1
2.0 Precritical Testing .....	2
2.1 Total Core Reloading .....	2
2.2 Preliminary NIS Calibration .....	2
2.3 Reactor Coolant System Dilution .....	2
3.0 Zero Power Physics Testing .....	6
3.1 1/M Approach to Criticality .....	6
3.2 Source Range/Intermediate Range Overlap Data .....	9
3.3 Point of Nuclear Heat Addition .....	9
3.4 Reactivity Computer Checkout .....	10
3.5 ARO Boron Endpoint Measurement .....	10
3.6 ARO Isothermal Temperature Coefficient Measurement .....	11
3.7 Reference Bank Worth Measurement by Dilution .....	11
3.8 Reference Bank in Boron Endpoint Measurement .....	13
3.9 Differential Boron Worth Determination .....	13
3.10 Control Rod Worth Measurement by Rod Swap .....	13
4.0 Power Escalation Testing .....	15
4.1 Core Power Distribution .....	15
4.2 One-Point Incore/Excore Calibration .....	19
4.3 Reactor Coolant Delta Temperature Measurement .....	20
4.4 Hot Full Power Critical Boron Concentration Measurement .....	21
4.5 Calorimetric Reactor Coolant Flow Measurement .....	21
4.6 Incore/Excore Calibration .....	23

## LIST OF TABLES

		<u>Page</u>
1.	Core Design Data .....	1
2.	Preliminary NIS Calibration Data .....	4
3.	Summary of Zero Power Physics Testing Results .....	7
4.	Source Range/Intermediate Range Overlap Data .....	9
5.	Nuclear Heat Determination .....	10
6.	Reactivity Computer Checkout .....	10
7.	ITC Measurement Results .....	11
8.	Control Rod Worth Measurement Data .....	14
9.	Core Power Distribution Results, 30% Power .....	16
10.	Core Power Distribution Results, 75% Power .....	17
11.	Core Power Distribution Results, 100% Power .....	18
12.	One-Point Incore/Excore Calibration Results .....	19
13.	Reactor Coolant Delta Temperature Data .....	20
14.	Calorimetric Reactor Coolant Flow Measurement Data .....	22
15.	Incore/Excore Calibration Results .....	23

## LIST OF FIGURES

		<u>Page</u>
1.	Core Loading Pattern .....	3
2.	ICRR vs. Demin Water Added During Reactor Coolant System Dilution .....	5
3.	Inverse Count Rate Ratio vs. Control Rod Worth During Approach to Criticality .....	8
4.	Integral and Differential Worth of Reference Bank .....	12

## 1.0 INTRODUCTION

Catawba Unit Two Cycle 7 includes a feed batch of 88 MkBW fuel assemblies manufactured by B&W Fuel Company (BWFC). The feed batch includes 48 fuel assemblies with axial blankets that were manufactured by BWFC for Trojan. The blankets consist of 0.71% w/o enrichment in the top and bottom 6 inches of the fuel rods. Of these 48 fuel assemblies 40 were enriched to 4.00% (w/o) and 8 to 3.60 % (w/o). The remaining 40 fuel assemblies were un-blanketed MkBW fuel assemblies enriched to 3.50% (w/o). Burnable poison rod assemblies used in the feed batch were also manufactured by BWFC.

Catawba Unit Two Cycle 7 core loading began at 1257 on May 28, 1994 and ended at 0237 on May 31, 1994. Initial criticality for cycle 7 occurred at 2359 on July 2, 1994. Zero Power Physics Testing ended at 2255 on March 31, 1993. The unit reached full power at 1005 on July 10, 1994. Power escalation testing, including testing at full power, was completed by July 21, 1994.

Table 1 contains some important characteristics of the Catawba 2 Cycle 7 core design.

**TABLE 1**  
**C2C7 CORE DESIGN DATA**

1. C2C6 end of cycle burnup: 380 EFPC
2. C2C7 design length: 430  $\pm$  10 EFPD

Region	Fuel Type	Number of Assemblies	Enrichment, w/o U <sup>235</sup>	Loading, MTU**	Cycles Burned
7A (S)	OFA	29	3.75	12.2815	2
8A (T)	MkBW	76	3.75	34.6788	1
9A (U)	MkBW	40	4.00/0.71*	18.2520	0
9B(U)	MkBW	8	3.60/0.71*	3.6504	0
9C(U)	MkBW	40	3.50	18.2520	0
Totals		193		87.1147	

\* Natural U blanketed fuel assemblies (0.71 w/o enrichment - 6 inches top and bottom)

\*\* Design MTU loadings which were used in all design calculations.

## 2.0 PRECRITICAL TESTING

Precritical testing includes:

- core loading
- preliminary calibration of nuclear instrumentation
- dilution of reactor coolant system to estimated critical boron concentration

Sections 2.1 through 2.3 describe results of precritical testing for Catawba 2 Cycle 7.

### 2.1 Total Core Reloading

The cycle 7 core was loaded under the direction of PT/0/A/4150/22, Total Core Reload. Plots of Inverse Count Rate Ratio (ICRR) versus number of fuel assemblies loaded were kept for each applicable source range and boron dilution mitigation system (BDMS) channel.

Core loading began at 1257 on May 28, 1994 and concluded at 0237 on May 31, 1994. Core loading was verified by PT/0/A/4150/03C, Core Verification, which was completed by 0830 on May 31, 1994.

Figure 1 shows the core loading pattern for Catawba 2 Cycle 7.

### 2.2 Preliminary NIS Calibration

Periodic test procedure PT/0/A/4600/05E, Preliminary NIS Calibration, is performed before initial criticality for each new fuel cycle. Intermediate range reactor trip and rod stop setpoints are adjusted using measured power distribution from the previous fuel cycle and predicted power distribution for the upcoming fuel cycle. Power range full power currents are similarly adjusted. Intermediate range calibration data is checked and revised as necessary during power escalation testing.

Table 2 shows the calibration data calculated by PT/0/A/4600/05E. Calculations were performed on June 13, 1994 and June 14, 1994. Calibrations were complete by July 2, 1994.

### 2.3 Reactor Coolant System Dilution


The reactor coolant system boron concentration was diluted from the refueling boron concentration to the estimated critical boron concentration per PT/0/A/4150/19A, NCS Dilution with Shutdown, Banks Inserted. Inverse Count Rate Ratio (ICRR) was plotted versus gallons of demineralized water added.

Initial reactor coolant boron concentration was 2201 ppmB. The estimated critical boron concentration was calculated to be 1710 ppmB. The calculated volume of demineralized water required was 15340 gallons. This change in boron concentration was expected to decrease ICRR from 1.0 to 0.6.

Reactor coolant system dilution began at 1120 on July 2, 1994 and concluded at 1712 on July 2, 1994. The final reactor coolant system boron concentration, after allowing system to mix, was 1697 ppmB. Dilution was temporarily suspended after the addition of 10313 gallons demineralized water when the ICRR went outside (higher than predicted) the predicted ICRR behavior band. This ICRR behavior was conservative since it indicated that the reactivity of the core was being changed less than expected per gallon of demineralized water being added. Dilution was resumed after a procedure change was made to allow dilution to continue if the ICRR is more conservative than the predicted ICRR band. Figure 2 shows ICRR versus volume of water used.



FIGURE 1  
CORE LOADING PATTERN, CATAWBA UNIT 2 CYCLE 7



Fuel Assembly Region Reference Number

Fuel component (PD = plugging device, BP = burnable poison rod assembly)



**TABLE 2**  
**PRELIMINARY NIS CALIBRATION DATA**


**Intermediate Range**

Channel	Ratio (BOC 7 ÷ Cycle 6)	Cycle 6 Reactor Trip Setpoint, μAmps	Cycle 6 Rod Stop Setpoint, μAmps	BOC 7 Reactor Trip Setpoint, μAmps	BOC 7 Rod Stop Setpoint, μAmps
N35	1.009	81	65	82	66
N36	1.008	70	56	71	57

**Power Range**

Channel	Ratio (BOC 7 ÷ Cycle 6)	Axial Offset, %	Cycle 6 Full Power Cur- rent, μAmps		BOC 7 Full Power Cur- rent, μAmps	
			Upper	Lower	Upper	Lower
N41	0.951	+20	386.6	294.4	367.7	280.0
		0	335.3	344.6	318.9	327.7
		-20	284.1	394.6	270.2	375.2
N42	0.964	+20	304.4	237.8	293.4	229.2
		0	265.8	278.6	256.2	268.5
		-20	227.3	319.2	219.1	307.6
N43	0.936	+20	349.9	209.5	327.4	252.2
		0	300.6	313.9	281.3	293.7
		-20	251.5	358.3	235.3	335.3
N44	0.933	+20	335.6	262.3	313.0	244.6
		0	291.0	305.0	271.4	284.4
		-20	246.2	347.7	229.6	324.2

FIGURE 2  
ICRR vs. DEMIN WATER ADDED DURING REACTOR COOLANT SYSTEM DILUTION



### 3.0 ZERO POWER PHYSICS TESTING

Zero Power Physics Testing (ZPPT) is performed at the beginning of each cycle and is controlled by PT/0/A/4150/01, Controlling Procedure for Startup Physics Testing. Test measurements are made below the point of nuclear heat using the output of one power range detector connected to a reactivity computer. Measurements are compared to predicted data to verify core design. The following tests/measurements are included in the ZPPT program:

- 1/M Approach to Criticality
- Measurement of point of adding heat
- Reactivity computer checkout
- All Rods Out critical boron concentration measurement
- All Rods Out isothermal temperature coefficient measurement
- Measurement of reference bank worth by dilution
- Reference bank in critical boron concentration measurement
- Differential boron worth determination
- Control rod worths measurement by Rod Swap

Zero power physics testing for Catawba 2 Cycle 7 began at 2148 on July 2, 1994 with the beginning of rod withdrawal for approach to criticality. ZPPT ended at 0030 on July 4, 1994 following analysis of rod swap data. Table 3 summarizes results from ZPPT. All acceptance criteria were met.

Sections 3.1 through 3.10 describe ZPPT measurements and results.

#### 3.1 1/M Approach to Criticality

Initial criticality for Catawba 2 Cycle 7 was achieved per PT/0/A/4150/19, 1/M Approach to Criticality. In this procedure, Estimated Critical Rod Position (ECP) is calculated based on latest available reactor coolant boron concentration. Control rods, beginning with shutdown banks in normal sequence, are withdrawn until Boron Dilution Mitigation System (BDMS) count rate doubles. Inverse Count Rate Ratio (ICRR) is plotted for each source range and BDMS channel. ICRR data is used to project critical rod position. If projected critical rod position is acceptable, rod withdrawal may continue.


Rod withdrawal for the approach to criticality began at 2148 on July 2, 1994. Criticality was achieved at 0015 on July 3, 1994 with Control Bank D at 117 steps withdrawn.

Figure 3 shows the ICRR plots that were used during the approach to criticality. All acceptance criteria of PT/0/A/4150/19 were met.

**TABLE 3**  
**SUMMARY OF ZPPT RESULTS**

PARAMETER	MEASURED VALUE	PREDICTED VALUE/ACCEPTANCE CRITERIA
Nuclear Heat	$3.0 \times 10^{-7}$ amps (N44)	N/A
ZPPT Test Band	$10^{-6}$ to $10^{-7}$ amps (N44)	N/A
ARO Critical Boron	1749 ppmB	$1776 \pm 50$ ppmB
ARO ITC	-3.07 pcm/°F	$-3.36 \pm 2$ pcm/°F
ARO MTC	-1.181 pcm/°F	$-1.49$ pcm/°F
Reference Bank (Control Bank C) Worth	1009 pcm	$951 \pm 143$ pcm
Ref. Bank in Critical Boron	1619 ppmB	1645 ppmB
Differential Boron Worth	-7.76 pcm/ppmB	$-7.26 \pm 1.27$ pcm/ppmB
Control Bank D Worth	602 pcm	$560 \pm 200$ pcm
Control Bank B Worth	717 pcm	$645 \pm 200$ pcm
Control Bank A Worth	366 pcm	$373 \pm 200$ pcm
Shutdown Bank E Worth	466 pcm	$442 \pm 200$ pcm
Shutdown Bank D Worth	464 pcm	$430 \pm 200$ pcm
Shutdown Bank C Worth	459 pcm	$425 \pm 200$ pcm
Shutdown Bank B Worth	1004 pcm	$917 \pm 301$ pcm
Shutdown Bank A Worth	315 pcm	$284 \pm 200$ pcm
Total Rod Worth	5401 pcm	$5027 \pm 503$ pcm

FIGURE 3  
ICRR vs. CONTROL ROD WORTH DURING APPROACH TO CRITICALITY



### 3.2 Source Range/Intermediate Range Overlap Data

During the initial approach to criticality, source range and intermediate range data was obtained to verify that at least one decade of overlap existed. If one decade of overlap did not exist, intermediate range compensation voltage would have been adjusted to provide the overlap.

Overlap data for Cycle 7 was obtained per PT/0/A/4150/01, Controlling procedure for Startup Physics Testing, on July 3, 1994. Table 4 contains the overlap data. The acceptance criterion was met.

**TABLE 4**  
**SOURCE RANGE/ INTERMEDIATE RANGE OVERLAP DATA**

	SOURCE RANGE		INTERMEDIATE RANGE	
	N31, cps	N32, cps	N35, amps	N36, amps
INITIAL DATA: NIS Meters	220	190	$1 \times 10^{-11}$	$1 \times 10^{-11}$
OAC	216	173	$1.092 \times 10^{-11}$	$1.065 \times 10^{-11}$
FINAL DATA: NIS Meters	11,000	8,000	$1 \times 10^{-10}$	$1 \times 10^{-10}$
OAC	12,600	9,896	$1.055 \times 10^{-10}$	$1.065 \times 10^{-10}$

### 3.3 Point of Nuclear Heat Addition

The point of nuclear heat addition is measured by trending reactor coolant system temperature, pressurizer level, flux level, and reactivity while slowly increasing reactor power. A slow, constant startup rate is initiated by rod withdrawal. An increase in reactor coolant system temperature and/or pressurizer level accompanied by a change in reactivity and/or rate of flux increase indicates the addition of nuclear heat. The measurement is repeated to ensure confidence in results.

For Cycle 7, the point of nuclear heat addition was determined per PT/0/A/4150/01, Controlling Procedure for Startup Physics Testing, on July 3, 1994. Table 5 summarizes the data obtained.

The zero power physics test band was set at  $10^{-8}$  to  $10^{-7}$  amps on power range channel N41 (connected to reactivity computer). This test band provided more than a factor of two margin to nuclear heat for zero power physics testing. Acceptance criterion was satisfied.

**TABLE 5**  
**NUCLEAR HEAT DETERMINATION**

	Reactivity Computer (N44), amps	Intermediate Range Channel N35, amps	Intermediate Range Channel N36, amps
RUN #1	$4.7 \times 10^{-7}$	$1.384 \times 10^{-7}$	$1.236 \times 10^{-7}$
RUN #2	$3.0 \times 10^{-7}$	$3.458 \times 10^{-7}$	$3.381 \times 10^{-7}$

### 3.4 Reactivity Computer Checkout

The reactivity computer checkout was performed per PT/O/A/4150/01, Controlling Procedure for Startup Physics Testing, to verify that the power range channel connected to the reactivity computer can provide reliable reactivity data. Reactivity insertions of approximately +25, -30 and +40 pcm are made. The period is measured and used to determine the theoretical reactivity. The measured reactivity for each case is compared to the theoretical reactivity and verified to be within 4.0%.

The checkout was performed for Cycle 7 on July 3, 1994. The +40 pcm test was repeated since the reactivity addition was needed to build up flux. Table 6 lists the results of the 4 reactivity insertions. The acceptance criterion was met in all 4 cases.

**TABLE 6**  
**REACTIVITY COMPUTER CHECKOUT**

Period, seconds	Theoretical Reactivity, pcm	Measured Reactivity, pcm	Absolute Error, pcm	Percent Error, %
154.39	40.73	39.69	1.04	2.56
309.57	22.15	21.64	0.51	2.30
-292.71	-29.81	-29.34	0.47	1.58
162.31	39.05	38.65	0.40	1.02

### 3.5 ARO Boron Endpoint Measurement

This test is performed at the beginning of each cycle to verify that measured and predicted total core reactivity are consistent. The test is performed near the all rods out (ARO) configuration. Reactor coolant system boron samples are obtained while control bank D is pulled to the fully withdrawn position. The reactivity difference from criticality to the ARO configuration is measured and converted to an equivalent boron worth using the predicted differential boron worth. The average measured boron concentration is adjusted accordingly to obtain the ARO critical boron concentration.

The Cycle 7 beginning of cycle, hot zero power, all rods out, critical boron concentration was measured on July 3, 1994 per PT/O/A/4150/10, Boron Endpoint measurement. The measured boron concentration (average of 5 samples) was 1747 ppmB. This value was adjusted by 2 ppmB to yield an ARO concentration of 1749 ppmB. Predicted ARO critical boron concentration was 1776 ppmB. The acceptance criterion, measured boron within 50 ppmB of predicted, was met.



### 3.6 ARO Isothermal Temperature Coefficient Measurement

The all rods out (ARO) isothermal temperature coefficient (ITC) is measured at the beginning of each cycle to verify consistency with predicted value. In addition, the moderator temperature coefficient (MTC) is obtained by subtracting the doppler temperature coefficient from the ITC. The MTC is used to ensure compliance with Technical Specification limits.

To measure the ITC, a slow ( $< 20^{\circ}\text{F}/\text{hour}$ ) reactor coolant system cooldown is initiated while trending reactivity versus temperature on an X-Y plotter. When sufficient data (approximately  $5^{\circ}\text{F}$ ) is obtained, a heatup is performed while again trending reactivity versus temperature. The slopes of the Reactivity versus temperature lines are used to determine the ITC. The cooldown/heatup cycle is repeated if additional data is required.

The beginning of cycle 7 ITC was measured per PT/0/A/4150/12A, Isothermal Coefficient of Reactivity Measurement, on July 3, 1994. No additional cooldown/heatup cycles were required because of good agreement between the heatup and cooldown results. Table 7 summarizes the data obtained during the measurement.

Average ITC was  $-3.07 \text{ pcm}/^{\circ}\text{F}$ . Predicted ITC was  $-3.36 \text{ pcm}/^{\circ}\text{F}$ . Measured ITC was within acceptance criterion of predicted ITC  $\pm 2 \text{ pcm}/^{\circ}\text{F}$ .

The MTC was determined to be  $-1.18 \text{ pcm}/^{\circ}\text{F}$ . This value was used with procedure PT/0/A/4150/21, Temporary Rod Withdrawal Limits Determination, to ensure that MTC would remain within Technical Specification limits at all power levels. No rod withdrawal limits were required.

**TABLE 7**  
**ITC MEASUREMENT RESULTS**


	$\Delta T, ^{\circ}\text{F}$	$\Delta \rho, \text{ pcm}$	$T_{\text{avg}}, ^{\circ}\text{F}$	ITC, $\text{pcm}/^{\circ}\text{F}$	
				Uncorrected	Corrected to $557^{\circ}\text{F}$
Cooldown	-5	+13.7	554.5	-2.74	-3.04
Heatup	+5	-14.0	554.5	-2.80	-3.10
Average:					-3.07

### 3.7 Reference Bank Worth Measurement by Dilution

The control rod bank predicted to have the highest worth is designated the reference bank and is measured by inserting the bank (with all other rod banks fully withdrawn) in discrete steps while slowly diluting the reactor coolant boron concentration. The reactivity worths of the discrete steps of rod insertion are measured using the reactivity computer and summed to obtain the integral worth of the reference bank.

The beginning of cycle 7 reference bank (Control Bank C) worth was measured on July 3, 1994 per PT/0/A/4150/11A, Control Rod Worth Measurement by Boration/Dilution. Figure 4 shows integral worth of reference bank versus bank position. The reference bank was measured to be worth 1009 pcm; predicted worth was 951 pcm. The acceptance criterion, measured worth within  $\pm 15\%$  of predicted, was met.

FIGURE 4  
INTEGRAL AND DIFFERENTIAL WORTH OF REFERENCE BANK



### 3.8 Reference Bank in Boron Endpoint Measurement

This test is performed at the beginning of each cycle to measure the critical boron concentration with the reference bank fully inserted and all other control rod banks fully withdrawn. The measured boron concentration is used with the measured ARO critical boron concentration and the measured worth of the reference bank to calculate the differential boron worth. Reactor coolant system boron samples are obtained while control rods are inserted or withdrawn to the "Reference Bank in" configuration. The reactivity difference from criticality to the "Reference Bank in" configuration is measured and converted to an equivalent boron worth using the predicted differential boron worth. The average measured boron concentration is adjusted accordingly to obtain the "Reference Bank in" critical boron concentration.

The Cycle 7 beginning of cycle, hot zero power, reference bank in, critical boron concentration was measured on July 3, 1994 per PT/O/A/4150/10, Boron Endpoint measurement. The measured boron concentration (average of 5 samples) was 1617 ppmB. This value was adjusted by 2 ppmB to yield a "Reference Bank in" concentration of 1619 ppmB. Predicted "Reference Bank in" critical boron concentration was 1645 ppmB. There is no quantitative acceptance criteria directly associated with this test.

### 3.9 Differential Boron Worth Determination

The differential boron worth is calculated from the measured ARO critical boron concentration, Reference Bank in critical boron concentration, and total reactivity worth of reference bank. The calculated value is compared to predicted value to verify consistency. This calculation also provides an indirect check of measured reference bank worth and of the boron endpoint measurements.

The beginning of Cycle 7, hot zero power differential boron worth was calculated to be -7.76 pcm/ppmB per PT/O/A/4150/01, Controlling Procedure for Startup Physics Testing. The predicted value was -7.26 pcm/ppmB. The acceptance criterion (measured within  $\pm 15\%$  of predicted), was met.

### 3.10 Control Rod Worth Measurement by Rod Swap

The worths of all control rod banks except the reference bank are measured by inserting each bank while withdrawing the reference bank and/or previously measured bank to maintain near critical conditions. When the bank being measured is fully inserted, the reference bank is positioned to achieve critical conditions with all other rod banks fully withdrawn. The worth of the fully inserted bank is determined from the critical position of the reference bank. The measured worth is compared to predicted worth to verify consistency. The sum of the worths of all banks, including the reference bank, is also compared to predicted total.

The beginning of cycle 7 rod worth measurement by rod swap was performed on July 3, 1994 per PT/O/A/4150/11B, Control Rod Worth Measurement by Rod Swap. Table 8 summarizes the results. All acceptance criteria were met.

**TABLE 8**  
**CONTROL ROD WORTH MEASUREMENT DATA**

Bank	Adjusted Reference Bank Worth	Critical Position of Ref. Bank	Remaining Worth of Ref. Bank	Alpha	Measured Worth, pcm	Predicted Worth, pcm	Difference (Predicted - Measured)	% Diff. (Pred - Meas)/Pred x 100	Acceptance Criteria
Control C (ref. bank)	N/A	N/A	N/A	N/A	1009	951	-58.0	-6.1	951 ± 143 (15%)
Shutdown A	1027.0	90	643	1.108	314.6	284	-30.6	-10.8	284 ± 200 pcm
Control A	1026.3	77	734	0.899	366.4	373	6.6	1.8	373 ± 200 pcm
Shutdown C	1025.6	108	520	1.090	459.0	425	-34.0	-8.0	425 ± 200 pcm
Shutdown D	1024.9	109	513	1.094	463.6	430	-33.6	-7.8	430 ± 200 pcm
Shutdown E	1024.1	97	594	0.940	465.5	442	-23.5	-5.3	442 ± 200 pcm
Control D	1023.4	129	382	1.103	602.1	560	-42.1	-7.5	560 ± 200 pcm
Control B	1022.7	144	294	1.042	716.9	645	-71.9	-11.1	645 ± 200 pcm
Shutdown B	1022.0	209	22	0.835	1003.9	917	-86.9	-9.5	917 ± 275 (30%)
Total					5401.1	5027	-374.1	-7.4	>5027 - 503 pcm

#### 4.0 POWER ESCALATION TESTING

Power escalation testing is performed during the initial power increase to full power for each cycle and is controlled by PT/0/A/4150/01, Controlling Procedure for Startup Physics Testing. Tests are performed from 0% through 100% power with major testing plateaus at 30%, 65%, and 100% power.

Significant tests performed during power escalation are:

- Core Power Distribution (at 30%, 65%, and 100% power)
- One-Point Incore/Excore Calibration (at 30% power)
- Reactor Coolant Delta Temperature Measurement (at 65% and 100% power)
- Hot Full Power Critical Boron Concentration Measurement (at 100% power)
- Reactor Coolant Flow Measurement by Precision Calorimetric (at 100% power)
- Incore/Excore Calibration (at 100% power)

In addition to the tests listed above, PT/0/A/4150/01 performs checks on the incore detector system, on-line thermal power program, intermediate range setpoints, etc. The results of these checks are not included in this report.

Power escalation testing for Catawba 2 Cycle 7 began on July 4, 1994. Full power was reached on July 9, 1994. On July 9, 1994 the Reactor was manually tripped at 55% F. P. after a runback from 100% due to loss of CFPT 2A.. Full power was again achieved on July 15, 1994. Full power testing was completed on July 21, 1994.

Sections 4.1 through 4.6 describe the significant tests performed during power escalation and their results.

##### 4.1 Core Power Distribution

Core power distribution measurements are performed during power escalation at low power (approximately 30%), intermediate power (approximately 65%), and full power. Measurements are made to verify flux symmetry and to verify core peaking factors are within limits. Data obtained during this test are also used to check calibration of power range channels and to calibrate them if required (see sections 4.2 and 4.6). Measurements are made using the moveable incore detector system and analyzed using Duke Power's CORE and MONITOR codes (adapted from Shangstrom Nuclear Associates' CORE package and BWFC's MONITOR code, respectively).

The Catawba 2 Cycle 7 core power distribution measurements were performed on July 5, 1994 (30% power), July 7, 1994 (65% power), and July 17, 1994 (100% power). Table 9 through 11 summarize the results. All acceptance criteria were met.

**TABLE 9**  
**CORE POWER DISTRIBUTION RESULTS**  
**30% POWER**

**Plant Data**

Map ID:	FCM/2/07/01
Date of Map:	July 5, 1994
Cycle Burnup:	0.166 EFPD
Power Level:	29.64%
Control Rod Position:	Control Bank D at 218 steps withdrawn
Reactor Coolant System Boron Concentration:	1550 ppmB

**CORE Results**

Core Average Axial Offset:	12.504%
Tilt Ratios for Entire Core Height: Quadrant 1:	0.99657
Quadrant 2:	1.00250
Quadrant 3:	0.99176
Quadrant 4:	1.00916
Maximum $F_O$ (nuclear):	1.987
Maximum $F_{AH}$ (nuclear):	1.481
Maximum Error between Pred. and Meas $F_{AH}$ :	7.57%
Average Error between Pred. and Meas. $F_{AH}$ :	2.67%
Maximum Error between Expected and Measured Detector Response:	5.80%
RMS of Errors between Expected and Measured Detector Response:	3.4%

**MONITOR Results**

Minimum $F_O$ Operational Margin:	71.26%
Minimum $F_O$ RPS Margin:	25.64%
Minimum $F_O$ LCO Margin:	53.42%
Minimum $F_{AH}$ Surveillance Margin:	42.41%
Minimum $F_{AH}$ LCO Margin:	20.29%



**TABLE 10**  
**CORE POWER DISTRIBUTION RESULTS**  
**65% POWER**

**Plant Data**

Map ID:	FCM/2/07/02
Date of Map:	July 7, 1994
Cycle Burnup:	0.963 EFPD
Power Level:	63.67%
Control Rod Position:	Control Bank D at 215 steps withdrawn
Reactor Coolant System Boron Concentration:	1380ppmB

**CORE Results**

Core Average Axial Offset:	4.272 %
Tilt Ratios for Entire Core Height: Quadrant 1:	1.00221
Quadrant 2:	0.99825
Quadrant 3:	0.99277
Quadrant 4:	1.00676
Maximum $F_O$ (nuclear):	1.794
Maximum $F_{\Delta H}$ (nuclear):	1.414
Maximum Error between Pred. and Meas $F_{\Delta H}$ :	6.0%
Average Error between Pred. and Meas. $F_{\Delta H}$ :	1.40%
Maximum Error between Expected and Measured Detector Response:	6.10%
RMS of Errors between Expected and Measured Detector Response:	2.00%

**MONITOR Results**

Minimum $F_O$ Operational Margin:	32.30%
Minimum $F_O$ RPS Margin:	24.29%
Minimum $F_O$ LCO Margin:	46.73%
Minimum $F_{\Delta H}$ Surveillance Margin:	35.33%
Minimum $F_{\Delta H}$ LCO Margin:	20.04%



**TABLE 11**  
**CORE POWER DISTRIBUTION RESULTS**  
**100% POWER**

**Plant Data**

Map ID:	FCM/2/07/03
Date of Map:	July 17, 1994
Cycle Burnup:	7.852 EFPD
Power Level:	99.79%
Control Rod Position:	Control Bank D at 212 steps withdrawn
Reactor Coolant System Boron Concentration:	1149 ppmB

**CORE Results**

Core Average Axial Offset:	-3.616%
Tilt Ratios for Entire Core Height: Quadrant 1:	0.99972
Quadrant 2:	1.00379
Quadrant 3:	0.98695
Quadrant 4:	1.00954
Maximum $F_Q$ (nuclear):	1.791
Maximum $F_{AH}$ (nuclear):	1.416
Maximum Error between Pred. and Meas $F_{AH}$ :	3.28%
Average Error between Pred. and Meas. $F_{AH}$ :	1.13%
Maximum Error between Expected and Measured Detector Response:	3.4%
RMS of Errors between Expected and Measured Detector Response:	1.5%

**MONITOR Results**

Minimum $F_Q$ Operational Margin:	2.66 %
Minimum $F_Q$ RPS Margin:	22.20%
Minimum $F_Q$ LCO Margin:	16.69%
Minimum $F_{AH}$ Surveillance Margin:	5.21%
Minimum $F_{AH}$ LCO Margin:	12.17%

#### 4.2 One-Point Incore/Excore Calibration

PT/0/A/4600/05D, One-Point Incore/Excore Calibration, is performed using results of power range data taken at 30% power and the incore axial offset measured at 30%. Power ranges are calibrated before exceeding 50% in order to have valid indications of axial flux difference and quadrant power tilt ratio for subsequent power increase. The calibration is checked at 65% power. If necessary, power ranges are calibrated again per PT/0/A/4600/05D or PT/0/A/4600/05A, Incore/Excore Calibration.

Data for Catawba 2 Cycle 7 was obtained on July 5, 1994 and all power range calibrations were completed on July 6, 1994. Results are listed in Table 12. All acceptance criteria were met.

**TABLE 12**  
**ONE-POINT INCORE/EXCORE CALIBRATION RESULTS**

Reactor Power = 29.64%

Axial Offset = 12.504%

**Measured Power Range Currents,  $\mu$ Amps**

	N41	N42	N43	N44
Upper	80.7	65.3	74.8	68.0
Lower	72.8	61.0	70.2	63.5

**Ratio, Extrapolated (from measured) Currents to "Expected" (from last calibration) Currents**

	N41	N42	N43	N44
Upper	0.8456	0.8457	0.8391	0.8290
Lower	0.8900	0.8911	0.8919	0.8782

**New Calibration Currents,  $\mu$ Amps**

Axial Offset, %	N41		N42		N43		N44	
	Upper	Lower	Upper	Lower	Upper	Lower	Upper	Lower
+20	286.5	230.9	231.3	193.4	266.4	223.1	241.5	201.9
0	248.5	270.2	202.0	226.5	228.9	259.8	209.4	234.8
-20	210.6	309.5	172.7	259.6	191.5	296.6	177.2	267.7

### 4.3 Reactor Coolant Loop Delta Temperature Measurement

Reactor coolant system (NC) hot leg and cold leg temperature data is obtained between 50% and 80% power and at 100% power per PT/O/A/4600/26, NC Temperature Calibration, to ensure that full power delta temperature constants ( $\Delta T_0$ ) are valid.  $\Delta T_0$  is used in the overpower and overtemperature delta temperature reactor protection functions.

PT/O/A/4600/26 was performed at 64% power on 7/7/94 and at 100% power on 7/17/94. No adjustments were required based on results obtained at 64% power. Loops A, B, and D were calibrated using full power results. Table 13 summarizes the test results.

**TABLE 13**  
**REACTOR COOLANT DELTA TEMPERATURE DATA**

**Reactor Power = 63.96%**

	Loop A	Loop B	Loop C	Loop D
Meas. $T_{HOT}$ , °F	594.5	596.0	595.1	596.0
Meas. $T_{COLD}$ , °F	556.2	556.8	556.6	557.2
Calc. $\Delta h$ , BTU/lb	50.50	51.87	50.91	51.39
Calc. $\Delta h_0$ , BTU/lb	78.96	81.09	79.59	80.35
Calc. $\Delta T_0$ , °F	57.0	58.4	57.4	57.9
Current $\Delta T_0$ , °F	56.8	58.8	57.9	56.6
Difference, °F	+0.2	-0.4	-0.5	+1.3

**Reactor Power = 99.89%**

	Loop A	Loop B	Loop C	Loop D
Meas. $T_{HOT}$ , °F	617.9	620.6	618.6	620.6
Meas. $T_{COLD}$ , °F	560.1	560.8	560.6	561.6
Calc. $\Delta h$ , BTU/lb	79.94	83.26	80.42	82.19
Calc. $\Delta h_0$ , BTU/lb	80.03	83.35	80.51	82.28
Calc. $\Delta T_0$ , °F	57.9	59.9	58.1	59.0
Current $\Delta T_0$ , °F	56.8	58.8	57.9	56.6
Difference, °F	+1.1	+1.1	+0.2	+2.4

#### 4.4 Hot Full Power Critical Boron Concentration Measurement

The hot full power critical boron concentration is measured using PT/0/A/4150/04, Reactivity Anomaly Calculation. Reactor coolant boron concentration is measured (average of three samples) with reactor at essentially all rods out, hot full power, equilibrium xenon conditions. The measured boron is corrected for any off-reference condition (e.g. inserted rod worth, temperature error, difference from equilibrium xenon) and compared to predicted value.

For the purposes of Startup Physics testing, the predicted critical boron concentration is adjusted for the difference between predicted and measured critical boron concentration measured at zero power. The difference between measured boron concentration and adjusted predicted value is used to compare to acceptance criterion ( $\pm 50$  ppmB).

For Catawba 2 Cycle 7, the hot full power critical boron concentration was measured on July 20, 1994. The measured critical boron concentration was 1152.8 ppmB. Predicted critical boron concentration was 1158.4 ppmB; when adjusted for difference at zero power, the adjusted predicted critical boron concentration was 1131 ppmB. The difference between measured and adjusted predicted critical boron concentration was -21.7 ppmB, which met the acceptance criterion.

#### 4.5 Calorimetric Reactor Coolant Flow Measurement

Reactor coolant flow is measured using a precision calorimetric based on secondary side parameters (feedwater flow, feedwater temperature, steam pressure) with reactor coolant temperature data. Pressure drop data for each of the reactor coolant elbow taps is also obtained. Measured reactor coolant flow is used with pressure drop data to obtain a correction factor for each elbow tap to convert pressure drop to mass and volumetric flow rate. Reactor coolant flow as measured by elbow taps is used to perform Technical Specification surveillances on reactor coolant flow and in the primary side calculation of thermal power.

For Catawba 2 Cycle 7, the calorimetric flow measurement was performed on July 20, 1994, per PT/2/A/4150/13B, Calorimetric Reactor Coolant Flow Measurement. Three test runs were performed; the average of the results was used for comparison to Technical Specification flow limit and for elbow tap correction factors. Table 14 summarizes the results. All acceptance criteria were met.

**TABLE 14**  
**CALORIMETRIC REACTOR COOLANT FLOW MEASUREMENT DATA**

Test Run Number	Reactor Power, %	Calculated Reactor Coolant Flow Rate, gpm					% of Tech Spec Flow
		Loop A	Loop B	Loop C	Loop D	Total	
1	99.460	95,031	96,843	98,677	98,413	388,963	101.024
2	99.104	95,018	96,824	98,648	98,372	388,862	101.003
3	99.095	95,037	96,788	98,611	98,414	388,850	101.000

Average of total reactor coolant flow for the three test runs is 388,892 gpm.

Reactor Coolant Flow Channel	Elbow Tap Correction Factor			
	Loop A	Loop B	Loop C	Loop D
1	0.298220	0.297966	0.309416	0.296364
2	0.286113	0.281457	0.291395	0.294453
3	0.294320	0.297773	0.298145	0.295479

#### 4.6 Incore/Excore Calibration

Excore power range channels are calibrated at full power per PT/0/A/4600/05A, Incore/Excore Calibration. Incore data (flux maps) and power range currents are obtained at various axial power distribution. A least squares fit of the output of each detector (upper and lower chambers) as a function of measured incore axial offset is determined. The slopes and intercepts of the fit for the upper and lower chamber for each channel are used to determine calibration data for that channel.

This test was performed for Catawba 2 Cycle 7 on July 18 and July 19, 1994. All power range calibrations were completed on July 21, 1994. Eight flux maps, with axial offset ranging from -10.333% to +1.728% were used. Table 15 summarizes the results. All acceptance criteria were met.

**TABLE 15  
INCORE/EXCORE CALIBRATION RESULTS**

#### Full Power Currents, Microamps

Axial Offset, %	N41		N42		N43		N44	
	Upper	Lower	Upper	Lower	Upper	Lower	Upper	Lower
+20%	331.5	259.2	268.4	217.5	313.2	251.3	282.0	227.8
0%	291.5	305.2	236.8	253.8	271.5	292.7	246.2	264.8
-20%	251.5	351.1	205.3	290.0	229.7	334.1	210.4	301.8

#### Correction (M<sub>c</sub>) Factors

N41	N42	N43	N44
1.389	1.450	1.355	1.403